

**REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)**

"As on "

30-JUN-2019

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

**DAMODAR VALLEY CORPORATION ( DVC )**

1	DSTPS ICT-II S/s	400/220	1x315		100	100	50	50		JAN-21	AUG-19	400KV infrastructure is ready and its 220KV infrastructure is under construction.
2	Burdwan GIS along with associated line bays at Parulia S/s	220/132	2x160		100	0	0	0		SEP-21	MAY-20	Order placed on 06.11.18. Contract Agreement signed on 28.11.18. Kick off meeting held on 07.12.18. Bar chart Approved. Soil testing and survey completed. Civil works of tower foundation & control room building under progress. GIS building civil work vendor finalised.
3	Dhanbad (2 Auto-Xmer)	220/132	1x160		100	80	40	40		OCT-21	JUN-19	Main tank will be placed on existing plinth. Foundation of radiator bank to be newly constructed/modified. Order of Transformer placed on 13.09.17 with schedule delivery of 365 days and delivery schedule extended till 15.02.19. Under inspection stage

**POWERGRID (Consultancy Work) ( PGCONSULTANCY )**

1	(Sikkim) Khamdong (New) S/S	66/11	50			0	0	0	0	DEC-18	MAY-19	
2	(Sikkim) Kumrek (New) S/S	66/11	50			0	0	0	0	DEC-18	MAY-19	
3	(Sikkim) Lachen (New) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
4	(Sikkim) Makha (New) S/S.	66/11	50			0	0	0	0	DEC-18	MAY-19	
5	(Sikkim) Mamring (Extn.) S/S	66/11	50			0	0	0	0	DEC-18	MAY-19	
6	(Sikkim) Mangan (Extn.) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
7	(Sikkim) Namchi (New) (Extn.) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
8	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
9	(Sikkim) Namthang (New) S/S	66/11	50			0	0	0	0	DEC-18	MAY-19	
10	(Sikkim) Pangthang (New) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
11	(Sikkim) Passingdong (New) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
12	(Sikkim) Pelling (Extn.) S/S	66/11	50		0	0	0	0	0	DEC-18		
13	(Sikkim) Rellichu (New) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
14	(Sikkim) Richenpong (New) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
15	(Sikkim) Rohthak S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
16	(Sikkim) Rorathang (New) S/S	66/11	50			0	0	0	0	DEC-18	MAY-19	
17	(Sikkim) Sichey (Extn.) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	(Sikkim) Sombaria (New) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
19	(Sikkim) Tadong (Extn.) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
20	(Sikkim) Temi (New) S/S	66/11	50			0	0	0	0	DEC-18	MAY-19	
21	(Sikkim) Namchi (Old) (Extn.) S/S	66	50		0	0	0	0	0	DEC-18		Yet to be awarded.
22	(J and K) Drass S/S	220/66	4x16.67		100	40	80	0	0	SEP-17	MAY-17	Award placed. Work under progress.
23	(J and K) Kargil S/S	220/66	7x16.67		0	0	0	0	0	SEP-17	MAY-17	land yet to be handed over by Distt. Administration.
24	(PMDP-Jammu) Chowadhi S/S	220/33	160		0	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
25	(PMDP-Jammu) Kathua-II (Ghatti) S/S	220/33	160		0	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
26	(PMDP-Jammu) Samba S/S	220/33	160		0	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
27	(PMDP-Kashmir) Batpora Tailbal (GIS)	220/33	160		0	0	0	0		MAR-19	JAN-20	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
28	(Assam) Amingaon (GIS)	220/132	2x160			0	0	0	0	DEC-18		Land identified,Price negotiation underway.
29	(Assam) Behiating (New Dibrugarh)	220/132	2x100		100	0	0	0	0	DEC-18	MAR-19	
30	(Assam) Samaguri (Aug.) (160-50) T/F-II	220/132	110		100	0	0	0	0	DEC-18	MAR-19	
31	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100	0	0	0	0	DEC-18	APR-19	
32	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100	0	0	0	0	DEC-18	APR-19	
33	(Nagaland) Kohima (New) S/S	220/132	50		0	0	0	0	0	DEC-18		
34	(Sikkim) Legship Pool (New) S/S	220/132	50			0	0	0	0	DEC-18	MAY-19	
35	(Assam) Rangia (Extn.)	220	50		100	0	0	0	0	DEC-18	NOV-18	
36	(Assam) Tinsukia (Extn.)	220	50		100	0	0	0	0	DEC-18	NOV-18	
37	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	50		100	0	0	0	0	DEC-18	APR-19	
38	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	50		0	0	0	0	0	DEC-18		
39	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	50		0	0	0	0	0	DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
40	(Sikkim) Chungthang (New) S/S	132/66/1 1	50		0	0	0	0	0	DEC-18		Yet to be acquire.
41	(Sikkim) Samardong (New) S/S	132/66/1 1	50		0	0	0	0	0	DEC-18		Yet to be awarded.
42	(Sikkim) Singhik (New) S/s	132/66/1 1	50		0	0	0	0	0	DEC-18		Yet to be awarded.
43	(Sikkim) Namchi (New) S/S	132/66	50		0	0	0	0	0	DEC-18		Yet to awarded.
44	(Sikkim) Parbing (New) S/S	132/66	50		0	0	0	0	0	DEC-18		Yet to be awarded.
45	(Sikkim) Dikchu pool (new) S/S	132/33/1 1	100			0	0	0	0	DEC-18	MAY-19	
46	(Tripura) Dharmanagar (Extn.) S/S	132/33/1 1	50		100	0	0	0	0	DEC-18	NOV-19	
47	(Tripura) Rokhia (Extn.) S/S	132/33/1 1	50		100	0	0	0	0	DEC-18	NOV-19	
48	(Arunachal Pradesh) Bameng S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
49	(Arunachal Pradesh) Banderdewa S/S	132/33	63		0	0	0	0	0	DEC-18	AUG-19	
50	(Arunachal Pradesh) Basar S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Changlang S/S	132/33	15		0	0	0	0	0	DEC-18	OCT-19	land acquisition under progress
52	(Arunachal Pradesh) Dambuk S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
53	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	50		0	0	0	0	0	DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Halaipani S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
57	(Arunachal Pradesh) Holongi S/S	132/33	20		0	0	0	0	0	DEC-18	AUG-19	
58	(Arunachal Pradesh) Jairampur S/S	132/33	50		0	0	0	0	0	DEC-18	OCT-19	land acquisition under progress
59	(Arunachal Pradesh) Kambang S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Khonsa S/S	132/33	15		0	0	0	0	0	DEC-18	OCT-19	land acquisition under progress
61	(Arunachal Pradesh) Koloriang S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
62	(Arunachal Pradesh) Likabali S/S	132/33	15		100	0	0	0	0	DEC-18	MAY-19	
63	(Arunachal Pradesh) Miao S/S	132/33	15		0	0	0	0	0	DEC-18	OCT-19	land acquisition under progress
64	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0	0	0	0	0	DEC-18	AUG-19	
65	(Arunachal Pradesh) Niglok S/S	132/33	63		100	5	0	0	0	DEC-18	MAY-18	
66	(Arunachal Pradesh) Palin S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
67	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100	0	0	0	0	DEC-18	MAY-18	
68	(Arunachal Pradesh) Rilo S/S	132/33	15			0	0	0	0	DEC-18	MAY-18	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
69	(Arunachal Pradesh) Sagali S/S	132/33	15		0	0	0	0	0	DEC-18	AUG-19	Yet to acquire
70	(Arunachal Pradesh) Seijosa S/S	132/33	15			0	0	0	0	DEC-18	MAY-18	land not yet finalized due to forest clearance issue.
71	(Arunachal Pradesh) Seppa S/S	132/33	15			0	0	0	0	DEC-18	MAY-18	
72	(Arunachal Pradesh) Yingkiong S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
73	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
74	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		100	0	0	0	0	DEC-18	MAR-19	
75	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		100	0	0	0	0	DEC-18	MAR-19	
76	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100	0	0	0	0	DEC-18	MAR-19	
77	(Assam) Hazo (New) S/S	132/33	2x31.5		0	0	0	0	0	DEC-18		Land identified and is under finalization
78	(Assam) Paltan Bazar (GIS)	132/33	2x50		100	0	0	0	0	DEC-18	MAR-19	
79	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		100	0	0	0	0	DEC-18	MAR-19	
80	(Assam) Sarupathar (new) S/S	132/33	2x25		0	0	0	0	0	DEC-18	MAR-19	
81	(Assam) Silapathar (New) S/S	132/33	2x31.5		100	0	0	0	0	DEC-18	MAR-19	
82	(Assam) Tangla (New) S/S	132/33	2x31.5		100	0	0	0	0	DEC-18		
83	(Assam) Teok S/S	132/33	2x31.5		100	0	0	0	0	DEC-18	MAR-19	
84	(Assam) Tezpur (New) S/S	132/33	2x50		100	0	0	0	0	DEC-18	MAR-19	
85	(MAGHALAYA) Mynkre S/S	132/33	2x50		100	0	0	0	0	DEC-18	APR-19	
86	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0	0	0	0	0	APR-19		
87	(MAGHALAYA) Phulbari S/s	132/33	2x50		100	0	0	0	0	DEC-18	APR-19	
88	(Manipur) Gamphajol (new) S/S	132/33	40		0	0	0	0	0	DEC-18		Yet to be awarded.
89	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0	0	0	0	0	DEC-18		Yet to be awarded.
90	(Manipur) Kongba (3rd Addl.)	132/33	20		0	0	0	0	0	DEC-18		Yet to be awarded.
91	(Manipur) Kongba (Extn.) S/S	132/33	50		0	0	0	0	0	DEC-18		
92	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0	0	0	0	0	DEC-18		
93	(Manipur) Tamenglong (New) S/S	132/33	50		0	0	0	0	0	DEC-18		Yet to be awarded.
94	(Manipur) Thoubal (Extn.) S/S	132/33	50		0	0	0	0	0	DEC-18		Yet to be awarded.
95	(Manipur) Ukhrul (Aug.) S/S	132/33	50		0	0	0	0	0	DEC-18		Yet to be awarded.
96	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0	0	0	0	0	DEC-18		
97	(Mizoram) Lungen S/S	132/33	25		0	0	0	0	0	DEC-18		
98	(Mizoram) Marpara (new) S/S	132/33	50		0	0	0	0	0	DEC-18		
99	(Mizoram) W. Phaileng (New) S/S	132/33	26		0	0	0	0	0	DEC-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
100	(Nagaland) Longleng S/s	132/33	20		0	0	0	0	0	DEC-18		
101	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0	0	0	0	0	DEC-18		
102	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0	0	0	0	0	DEC-18		
103	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0	0	0	0	0	DEC-18		
104	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0	0	0	0	0	DEC-18		
105	(PMDP -Kashmir) Khanyar (GIS)	132/33	100		0	0	0	0		MAR-20	JAN-20	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
106	(Tripura) Amarpur (new) S/S	132/33	2x31.5		100	0	0	0	0	DEC-18	NOV-19	
107	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		100	0	0	0	0	DEC-18	NOV-19	
108	(Tripura) Bagafa (New) S/S	132/33	2x50		0	0	0	0	0	DEC-18		
109	(Tripura) Belonia (New) S/S	132/33	2x50		100	0	0	0	0	DEC-18	NOV-19	
110	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		100	0	0	0	0	DEC-18	NOV-19	
111	(Tripura) Gokulnagar (New) S/S	132/33	2x50		100	0	0	0	0	DEC-18	NOV-19	
112	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		100	0	0	0	0	DEC-18	NOV-19	
113	(Tripura) Kailasahar S/S	132/33	2x50		100	0	0	0	0	DEC-18	NOV-19	
114	(Tripura) Manu (new) S/S	132/33	2x50		100	0	0	0	0	DEC-18	NOV-19	
115	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		100	0	0	0	0	DEC-18	NOV-19	
116	(Tripura) Rabindra Nagar Plus	132/33	2x50		100	0	0	0	0	DEC-18	NOV-19	
117	(Tripura) Sabroom (New) S/S	132/33	2x31.5		100	0	0	0	0	DEC-18	NOV-19	
118	(Tripura) Satchand (New) S/S	132/33	2x31.5		100	0	0	0	0	DEC-18	NOV-19	
119	(Tripura) Udaipur (Aug.) S/S	132/33	2x50		100	0	0	0	0	DEC-18	NOV-19	
120	(Arunachal Pradeesh) Khupi (Extn.) S/S	132	50		100	0	0	0	0	DEC-18	MAY-18	
121	(Arunachal Pradesh) Along (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.
122	(Arunachal Pradesh) Chimpu (Itanagar) (Extn.)	132	50		0	0	0	0	0	DEC-18	AUG-19	
123	(Arunachal Pradesh) Deomali (Extn.) S/S	132	50		0	0	0	0	0	DEC-18	OCT-19	land available
124	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	50		0	0	0	0	0	DEC-18	OCT-19	land available
125	(Arunachal Pradesh) Pasighat Old (Extn.)	132	50			0	0	0	0	DEC-18	MAY-18	acquisition under process
126	(Arunachal Pradesh) Roing (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
127	(Arunachal Pradesh) Tezu (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.
128	(Arunachal Pradesh) Zero (Extn.)	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.
129	(Assam) Dhemaji (Extn.)	132	50		100	0	0	0	0	DEC-18	DEC-18	
130	(Assam) Kahalipara (Extn.)	132	50		100	0	0	0	0	DEC-18	DEC-18	
131	(Assam) Kamakhya S/S (Extn.)	132	50		100	0	0	0	0	DEC-18	MAR-19	
132	(Assam) Rupai (Extn.)	132	50		100	0	0	0	0	DEC-18	DEC-18	
133	(Assam) Sonabali (Extn.)	132	50		100	0	0	0	0	DEC-18	NOV-18	
134	(MAGHALAYA) Ampati (Extn.) S/S	132	50		100	0	0	0	0	DEC-18	OCT-18	
135	(Manipur) Imphal (PG) (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.
136	(Manipur) Kakching (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.
137	(Manipur) Ningthoukhong (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.
138	(Manipur) Rengpang (Extn.) S/S	132	20		0	0	0	0	0	DEC-18		
139	(Manipur) Yaingangpokpi (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.
140	(Nagaland) Mokokchung (State) (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		
141	(Nagaland) Tuensang (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		
142	(Nagaland) Wokha (Extn.) S/S	132	25		0	0	0	0	0	DEC-18		
143	(Sikkim) Rangpo (PG) (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.

**POWER GRID CORPORATION OF INDIA LIMITED ( PGCIL )**

1	Champa and Kurukshetra HVDC Station (Addl.) (Pole-3 )	800	1x1500		100	98	95	76		SEP-19	DEC-19	
2	Raigarh and Pugalur Station with 6000 MW HVDC Terminal (Pole-II)	800	1x1500		100	70	66	39		APR-21	NOV-19	Work under progress.
3	Agra S/S	765/400	500					0			JUL-17	
4	Aligarh (PG) 765kV GIS ( creation of 400kV Level)	765/400	1x1500		100	75	70	40		JUL-19	JUL-19	Award placed in Mar&#39;17. Engg., supply & civil work under progress.
5	Aligarh Switching Stn. (GIS)	765/400	50		100	55	30	10		APR-18	APR-18	Award placed in Oct&#39;15. Work under progress.
6	Bay Extn at 765/400KV at Jabalpur PS for 765KV D/C Jabalpur Pooling Stn. - Orai line	765/400	50		100	95	95	75		MAR-18	MAY-17	Work under progress.
7	Bay Extn. at 765KV Jabalpur Pooling Station for 765KV D/C Vindhyachal - Jabalpur line	765/400	50		100	40	35	5		JUN-18	JUN-18	Award placed in Apr&#39;16. Work under progress.
8	Bay Extn. at 765KV Vindhyachal Pooling Stn for 765KV D/C Vindhyachal - Jabalpur line	765/400	50		100	45	40	0		JUN-18	JUN-18	Award placed in Apr&#39;16. Work under progress.
9	Bikaner S/S (2x1500 MVA)	765/400	2x1500		100	98	98	95		DEC-19	SEP-19	ICTs commissioning alongwith Ajmer-Bikaner line expected in Jul&#39;19.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
10	Chilakaluripeta S/S (PSITL - TBCB)	765/400	3000		100	100	100	100		APR-19	JUL-19	Ready for commissioning.
11	Extn. at 765/400/220KV Fatehpur Sub station	765/400	50		100	0	0	0		DEC-18	DEC-18	Award placed in Mar'17. Engg. in progress..
12	Extn at Meerut substation	765/400	1x1500		100	99	98	96		MAY-20	SEP-19	Civil work, supply & erection under progress.
13	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100	0	0	0			MAR-19	Award placed in Mar'17.
14	Extn. Varanasi S/S	765/400	0		100	100	100	100	0	MAY-15	MAR-16	Commissioned in Mar'16.
15	Jeerat (New) S/s (PM-JTL -TBCB)	765/400	2x1500		100	14	12	0		FEB-21	JUL-20	Award placed in Sep'17. Work under progress.
16	Jharsuguda (Sundargarh) S/S (Addl.)	765/400	2x1500		100	95	100	95		SEP-19	AUG-19	"Supply, civil work & erection under progress. 400KV portion commissioned."
17	Jhatikara S/S	765/400	500									
18	Kudgi (GIS) S/S	765/400	0		100	100	100	100	0	DEC-15	DEC-15	Commissioned in Dec'15.
19	Medinipur S/s (PM-JTL -TBCB)	765/400	2x1500		100	60	56	20		JUL-20	JUL-20	Award placed in Sep'17. Work under progress.
20	Nellore	765/400	3000		0	0	0	0		MAR-17		
21	Sasaram (2nd Trf.) S/S	765/400	1500		0	0	0	0	0		MAR-14	
22	Tehri PS (GIS) (3 ICTs)	765/400	2x1000+ 2x200		100	94	92	55		MAR-18	SEP-19	Civil work, supply & erection under progress.
23	1x240 MVAR switchable line reactor at each end (each ckt.) of the 765kV Bhadla(PG)- Bikaner (PG) D/C	765	50									
24	1x240 MVAR switchable line reactor at each end (each ckt) of the Bhadla(PG)- Bikaner(PG)(GEC-II)	765	50									
25	Bay Extn. at 765/400KV Aurangabad s/s for 765KV D/C Aurangabad (PG) - Padghe (PG) line	765	50		100	95	99	95		DEC-17	DEC-17	work under progress.
26	Bay Extn at 765/400KV Banaskantha S/stn for 765KV D/C Bhuj Pool - Banaskantha line	765	50		100	0	0	0	0	JUL-18	JUL-18	Award placed in Mar'16.
27	Bay Extn. at 765/400KV Banaskantha Sub station for 400KV D/C Banaskantha PS - Banaskantha (PG) line	765	50		100	5	0	0		SEP-18	JUL-18	Award placed in Mar'16. Engg. in progress.
28	Bay Extn. at 765/400KV Bilaspur Pooling Stn. (765KV bay and 240 MVAR 765KV Switchable line reactor)	765	50							MAR-19		
29	Bay Extn. at 765/400KV Moga Sub station for 765KV D/C Bikaner - Moga (PG) line	765	50		100	100	100	100	0	MAY-19	MAY-15	Commissioned in May'15.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Bay Extn. at 765KV Solapur S/stn.	765	50		100	20	5	0		JAN-18	JAN-18	Award placed in Apr'16. Work under progress.
31	Bay Extn. of 765/400KV Ajmer S/stn (Green Energy corridors - Part B)	765	50		100	70	50	30		MAR-18	APR-18	work under progress. Completion matching with associated line.
32	Bay Extn. of 765/400KV Angul S/stn for 765KV D/C Angul - Jharsauguda line	765	50		100	95	92	87		MAR-18	DEC-17	Engg. supply, civil works & erection under progress. Completion matching with line.
33	Bay Extn. of 765/400KV Chittorgarh S/stn.	765	50		100	55	50	35		APR-18	APR-18	Work under progress.
34	Bay Extn. of 765/400KV Dharamjaigarh S/s for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	50		100	99	96	96		MAR-18	DEC-17	Work under progress. Completion matching with line.
35	Bay Extn. of 765/400KV Jharsuguda S/stn. for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	50		100	95	92	87		MAR-18	DEC-17	Works under progress. Completion matching with line.
36	Extn. at 765/400 KV Dharamjaigarh Pooling Station. (765KV Bays)	765	50		100	99	95	95	0	NOV-18	JUN-17	Award placed in Aug'13. Work under progress.
37	Sitamarhi S/S ERSS XXITL-TBCB)	400/220/132	2x500+2x200		0	8	0	0		MAR-21	MAR-21	Award placed in Feb'18. Engg. in progress.
38	400/220/132 kV Saharsa S/S (1x500 MVA ICT of 400/220 kV) (ERSS-XXITL-TBCB)	400/220	500		0	3	0	0		JUN-21	MAR-21	Award placed in Mar'18. Engg. in progress.
39	Alipurduar HVDC S/S	400/220	630		100	100	100	100		JUN-17	MAR-17	Both ICT's commissioned in Mar'17
40	Augmentation at Bhuj S/S	400/220	2x500		100	100	100	100		JUL-18	FEB-19	Completed in Feb'19.
41	Aurangabad (Extn.)	400/220	630		100	100	100	98		OCT-12	DEC-19	Sub station commissioned alongwith both ICT's in Jan'14. Balance works under progress. Commissioning matching with line.
42	Banaskanta S/S	400/220	2x500							APR-18		Deleted in Scope.
43	Bay Barh (Switchyard)	400/220	0		100	100	100	100	0		JUN-15	Commissioned in Jun'15.
44	Bay Extn Alipurduar s/s	400/220	50		100	99	99	99		JAN-18	JAN-18	Bays available/ ready. Commissioning matching with line.
45	Bay Extn. Allahabad S/S	400/220	50		100	100	100	100		FEB-18	APR-16	Ready for commissioning/ commissioned.
46	Bay Extn. at 400/220 KV Jind s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	50							MAR-18		
47	Bay Extn. at 400/220 KV Kurukshetra s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	50		100	45	43	25		MAR-18	MAR-18	Work under progress.
48	Bay Extn. Bagpat S/S	400/220	0		100	100	100	100		NOV-11	NOV-16	Bay commissioned in March 2017.
49	Bay Extn. Bhinamal S/S	400/220	50		100	100	100	100			APR-17	Bay commissioned in April 2017.
50	Bay extn. Bidadi (GIS)	400/220	0		100	100	100	100		DEC-15	SEP-16	Bay commissioned.
51	Bay Extn. Biharshariff	400/220	50		100	80	75	55			JUN-17	Work under progress.



SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
52	Bay Extn. Biharshariff S/S	400/220	50		100	100	100	97			SEP-17	work under progress.Works on halt due to non-availability of S/D. Now work under progress.
53	Bay Extn. Biswanath Chariyali S/S	400/220	0		100	15	0	0		FEB-13	DEC-17	Completion matching with line &#40;Line work almost stalled due to agitation against big dam&#41;/delay in Generation. Gen. schedule uncertain.
54	Bay Extn. Boisar S/S	400/220	0		100	100	100	100			OCT-16	Bay commissioned.
55	Bay Extn. Champa S/S	400/220	0		100	90	88	80			MAY-17	Work under progress. Completion matching with line.
56	Bay extn. Deharadun S/S	400/220	50		100	100	99	99		SEP-17	JUN-17	Bay ready. Commissioning matching with line.
57	Bay Extn. Dehar S/S	400/220	50		100	90	80	76		SEP-17	SEP-17	One reactor commissioned & Transformer in Jan&#39;17 Balance work under progress. Completion expected by Sep&#39;17.
58	Bay Extn. Dharmapuri S/S	400/220	0		100	99	99	98			DEC-17	Work under progress. Completion matching with line.
59	Bay Extn. Dichpally S/S	400/220	50		100	10	100	100		MAR-17	MAR-17	Commissioned in Mar&#39;17.
60	Bay extn. Dubri (Mendhasal) S/S	400/220	50		100	100	100	100				Bay commissioned in Aug&#39;15.
61	Bay Extn. Farakka S/S	400/220	50		100	100	100	100			MAR-17	Bay commissioned in Mar&#39;17.
62	Bay Extn. Gokarna S/S	400/220	50		100	100	100	100		MAR-17	MAR-17	Bay commissioned in Mar&#39;17.
63	Bay Extn. Gooty S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
64	Bay Extn. Gwalior S/S	400/220	50		100	8	2	0		APR-18	SEP-17	Work under progress.
65	Bay Extn. Indore (Khandwa) S/S	400/220	50		100	100	100	99		JUN-17	JUN-17	Completion matching with line.
66	Bay Extn. Kaithal S/S	400/220	50		100	100	100	100		MAR-17	AUG-17	Bay commissioned .
67	Bay extn. Kishanpur S/S	400/220	50		100	97	96	90		JUN-17	JUN-17	Works under progress.
68	Bay extn. Kishenpur S/S	400/220	50		100	100	99	99		SEP-17	JUN-17	Commissioning matching with line.
69	Bay extn. Kota S/S	400/220	50		100	100	100	100		NOV-17	JUN-17	Commissioning matching with line.
70	Bay Extn. Kota S/S	400/220	50		100	70	50	35		SEP-17	NOV-17	Award placed in Aug&#39;15. Work under progress.
71	Bay Extn. Kota S/S (PG)	400/220	50		100	100	100	100	0	MAR-16	JUN-17	Work completed. Commissioning matching with line.
72	Bay Extn. Koteswar S/S	400/220	0		100	100	100	99			SEP-17	Balance work under progress.
73	Bay Extn. Madhugiri S/S	400/220	0		100	60	40	30	0		MAY-17	Award placed in Dec'14. Work under progress.
74	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100	85	95	70			JUN-17	Work under progress. Completion matching with line
75	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100	100	100	100		JUL-15	SEP-16	Bay commissioned in Oct&#39;16.
76	Bay extn. Navsari S/S	400/220	50		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
77	Bay Extn. Nellor S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
78	Bay Extn. Orai S/s	400/220	50		100	0	0	0		APR-18	APR-18	Award placed in Oct&#39;15. Engg. in progress.
79	Bay Extn. Padhe S/S	400/220	0		100	75	60	20			DEC-17	Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical
80	Bay extn. Purulia S/S	400/220	0		100	94	92	84		MAR-17	MAY-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia &#40;WBSETCL&#41; due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
81	Bay Extn. Rajgarh S/S	400/220	0		100	100	100	100			SEP-16	Bay commissioned in Oct&#39;16.
82	Bay Extn. Sasaram S/S	400/220	50		100	90	78	55			DEC-17	work under progress.
83	Bay Extn. Satna S/S	400/220	50		100	60	50	15			SEP-17	Award placed in Jun&#39;15. work under progress.
84	Bay Extn. Singrauli S/s	400/220	50		100	75	85	40		FEB-18	FEB-18	work under progress.
85	Bay Extn. Somanahalli S/S	400/220	0		100	98	98	98			DEC-17	Work almost completed, completion matching with line.
86	Bay extn. Sonapat S/S	400/220	0		100	100	100	100		JUL-17	DEC-16	Bay commissioned in Dec&#39;16
87	Bay Extn. Trissur S/S	400/220	50		100	100	100	100			MAR-17	Bay commissioned in Mar&#39;17.
88	Bay extn. Vapi S/S	400/220	50		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
89	Bay Extn. Vijayawada S/S	400/220	0		0	0	0	0	0			
90	Bay Extn. Wagoora S/S	400/220	50		100	25	20	0		MAR-18	MAR-18	Work under progress.
91	Bay Extn. Yelahanka (GIS)	400/220	0		100	0	0	0			JUL-17	After resolution of ROW issue of LILO line at Yelahanka S/stn.
92	Bays extension at Satenapalli (Narasaraopeta) S/s - (PSITL-TBCB)	400/220	50		100	1	0	0		APR-19	APR-19	Award placed in Dec&#39;16. Work under progress..
93	Bhadla S/S (3x1500 3x500 MVA) (500 MVA ICTs- II and III)	400/220	1000		100	100	100	100		JUN-19	MAY-19	Commissioned 05/19.
94	Bhadla S/S ( 3x500) ICT I	400/220	500		100	100	100	100		JUN-19	APR-19	Commissioned 04/19.
95	Bongaigaon (2nd ICT) S/s.	400/220	1x315		100	100	100	100		DEC-17	APR-19	Commissioned 04/19.
96	Chandauti S/S (ERSS-XXITL-TBCB)	400/220	1x1500		100	35	15	0		AUG-21	MAR-21	Award placed in Mar&#39;18. Civil works in progress.
97	Dwarka SS (3x500MVA 400/220kV ICT)	400/220	1x1500		100	99	98	95		JUN-20	DEC-19	Land acquired in Aug&#39;16. Award placed in Dec&#39;16. Erection & testing under progress.
98	Extn. at Maithon	400/220	500		100	55	30	0		MAY-20	MAY-20	Award placed in Dec&#39;17. Work under progress.
99	Extn. at Biharshariff	400/220	500		100	100	60	50		MAY-20	MAY-20	Award placed in Dec&#39;17. Work under progress.
100	Extn at Deharadun s/s	400/220	50							SEP-17		
101	Extn at Dehgam s/s (3rd ICT)	400/220	500		100	100	100	100		SEP-19	JUN-18	Commissioned in Jun&#39;18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
102	Extn at Durgapur S/s (3rd ICT)	400/220	1x315		100	100	100	100		SEP-19	JUL-19	Commissioned 06/19.
103	Extn. at Jeypore s/s (ICT-I)	400/220	1x315		100	70	55	10		JUN-21	OCT-20	Award placed in Mar&#39;17. Engg. and civil work under progress.
104	Extn at New Siliguri s/s (3rd ICT)	400/220	1x315		100	95	100	30		MAY-20	OCT-19	Award placed in Jun&#39;17. Engg. & civil work under progress.
105	Extn at Rourkela S/s	400/220	630		100	85	80	20		SEP-19	SEP-19	Award placed in Mar&#39;17. Engg., supply and civil work under progress.
106	Extn. at Tumkur (Pavagada ) PS (2x500 MVA)	400/220	500		100	100	100	100		JAN-19	APR-19	Commissioned 04/19.
107	Extn. at Tumkur (Vasantnarsapur) S/S	400/220	500		100	100	100	100			JUL-19	Commissioned 06/19.
108	Extn. Bachau S/S	400/220	50		100	65	70	15			JUL-18	Award placed in Jan&#39;16. work in progress.
109	Extn. Bina S/S	400/220	125		100	100	100	100		JUL-16		Commissioned in Feb&#39;16.
110	Extn. Chaibasa S/S	400/220	63		100	100	100	100		MAR-17	MAY-16	Commissioned in May&#39;16.(under TBCB rout).
111	Extn. Dulhasti S/S	400/220	0		0	0	0	0	0	NOV-14		
112	Extn. Hindupur S/S	400/220	945		100	0	0	0		JUL-18	OCT-18	under deposit work basis by APTRANSCO. Ready for charging.
113	Extn. Jalandhar (Samba)	400/220	50		100	50	35	25		NOV-18	NOV-18	Work under progress.
114	Extn. Jeerat S/S (WBSETCL) (PM-JTL-TBCB)	400/220	50		100	5	0	0		JUL-20	APR-18	Award placed in Aug&#39;16. Work under progress.
115	Extn. Kaithal S/S	400/220	0		100	100	100	100			OCT-16	Bat commissioned in Oct&#39;16.
116	Extn. madhugiri (Salem II) S/S	400/220	0		0	0	0	0	0			
117	Extn. Madugiri S/S	400/220	500		100	100	100	100			JAN-19	commissioned in jan&#39;19.
118	Extn. NP Kunta S/S	400/220	50		100	50	40	0			JUL-18	Work under progress.
119	Extn. Parli Switching Station	400/220	50		100	25	5	0		JAN-18	FEB-18	Award placed in Apr&#39;16. Work under progress.
120	Extn. Sagardighi S/S	400/220	0		100	10	0	0			APR-18	Award placed in Aug&#39;16. work under progress.
121	Extn. Salem (Madhugiri II) S/S	400/220	0		0	0	0	0	0			
122	Extn. Samba (Jalandhar)	400/220	0		100	50	35	25			NOV-18	Award placed in Jan&#39;16. Work under progress.
123	Extn. Sankhari S/S	400/220	50		100	25	10	0		APR-18	APR-18	Award placed in Sep&#39;15. Work under progress.
124	Extn. Subhashgram S/S	400/220	0		100	0	0	0			APR-18	Award placed in Aug&#39;16. Engg. in progress.
125	Extn. Vemagiri (PG) S/S	400/220	50		100	20	0	0		JUL-18	JUL-18	Award placed in May&#39;16. Work under progress.
126	Extn. Yelahanka (GIS) S/S	400/220	0		100	10	0	0	0		JUL-17	Work under progress.
127	Farakka (400/220 kV ICT) S/S	400/220	1x315		100	7	0	0		APR-22	APR-18	Award placed in Aug&#39;16. Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
128	Farakka (Aug.) (500-315)	400/220	185		100	85	75	50			DEC-19	Supply, civil work & erection under progress. Shifted from Pasuali ICT was held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT was delivered to Durgapur. *Scope was earliest proposed to be deleted from scheme. Now transportation via different route & commissioning at Farakka taken up.
129	Firozabad (AIS) S/S (J-FTL-TBCB)	400/220	2x500									
130	Jauljivi (GIS) s/s	400/220	2x315		100	60	45	0		JUN-22	DEC-19	Award placed in Mar&#39;17. Civil work under progress.
131	Kohlapur S/S (GIS)	400/220	0		100	100	100	100		APR-15	NOV-15	Commissioned in Nov&#39;15.
132	Kotputli S/S	400/220	630		0	0	0	0				
133	Kurukshetra S/S	400/220	2x500		100	100	100	100		JUN-15		Boths ICT&#39;s commissioned in Mar&#39;17.
134	Mapusa (ICT) S/S	400/220	315		100	100	100	100				ICT commissioned in oct&#39;13.
135	Misa (2x500 MVA ) ICT-II	400/220	500		100	90	88	60			JUL-19	ICT-I commissioned in Mar&#39;19. Additional scope added in this element in 1st SCM of NER held on 29.11.18.
136	Navi Mumbai (GIS)	400/220	630		100	100	100	100		DEC-17	JUL-19	Commissioned 05/19(Late Reported).
137	New Mariani S/S	400/220	2x500		100	20	10	0		MAR-21	JUL-20	Award placed in May&#39;18. Engg. in progress.
138	Pusali (Aug.) (500-315)	400/220	370		100	100	100	85			OCT-19	ICT- I commissioned in Mar&#39;16. Balance work under progress. Transformer supplied. Balance erection, testing and commissioning to be taken up during shutdown (40 days) from BSPTCL critical.
139	Rajarhat (GIS) S/S (2x500 MVA) ICT-II	400/220	500							APR-16		
140	Rajghat S/S (GIS)	400/220	2000		100	60	50	12		JUN-19	SEP-19	Rajghat S/stn. anuled. Additional bays at Maharaniabag in place of Rajghat S/S . Award placed in Jan&#39;18. Civil work under progress.
141	Rampur (400/220 kV 2x500 MVA)	400/220	2x500		100	20	0	0		SEP-22	APR-18	Award placed in Aug&#39;16. work under progress.
142	Rangpo S/S (GIS)	400/220	16x105 +3x100		100	100	100	100		NOV-13		Commissioned.
143	Repl of 400/220kV Malda S/s (3x315-2x500)	400/220	185		100	80	90	0		AUG-21	OCT-19	Award placed in Mar&#39;17. Engg. supply & civil work under progress.
144	Silchar S/S (New)	400/220	200		100	100	100	100		DEC-12	NOV-18	Major part of sub station charged progressively from Mar&#39;12 to Oct&#39;12. Balance bays completed on 28.11.18.
145	Solapur (Aug.)	400/220	315		100	100	100	100		OCT-15	OCT-15	ICT commissioned in Oct&#39;15.
146	Somannm S/S	400/220	2x500		0	0	0	0	0			

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
147	SVA at 400/220 kV New Wanpoh S/S 300 MVAR/(-)200 MVAR	400/220	50		100	68	65	82		OCT-17	OCT-17	Work stopped due to disturbance in Kashmir since 07.08.16
148	SVC at 400/220 kV Kankroli s/s (+) 600 MVAR/(-)400 MVAR	400/220	0		100	100	100	100			DEC-16	Commissioned in Dec&#39;16
149	SVC at 400/220 kV Ludhiana S/S (+)400 MVAR/(-)300 MVAR	400/220	0		100	100	100	100			NOV-16	Commissioned in Nov&#39;16
150	Uttra (Pindiabil) S/S	400/220	2x500		100	100	100	100		MAR-16		Sub station completed in Jun&#39;16. Commissioned in Jul&#39;16.
151	Wanpon (Extn.) S/S	400/220	420		100	100	100	100	0		JUL-14	Commissioned.
152	Yelahanka (GIS)	400/220	2x500		100	100	100	100		JUN-13	MAR-18	Sub station commissioned in march &#39;18.
153	Extn. at Banka s/s	400/132	1x315		100	30	40	0		MAY-20	MAY-20	Award placed in Dec&#39;17. Engg. in progress.
154	Extn. at Lakhisarai s/s	400/132	1x315		100	50	20	0		MAY-20	MAY-20	Award placed in Dec&#39;17. Work under progress.
155	Extn. of 2 nos. bays Imphal S/S	400/132	0		100	0	0	0			JUL-18	Award placed in Jul&#39;16. Engg. in progress.
156	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100	30	0	0			MAY-18	Award placed in Jul&#39;16. Work under progress.
157	100 MVAR STATCOM at 400 kV NP Kunta PS (GEC-II)	400	50									
158	100 MVAR STATCOM at PS NP Kunta s/s	400	50									
159	1X125 Mvar 420 kV Bus Reactor at Jeerapur PS (GEC-II)	400	50									
160	1x240 MVar (765kV 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)	400	50									
161	1x240 MVar (765kV) and 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)	400	50									
162	2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of solar park	400	50									
163	2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of SP (GEC-II)	400	50									
164	2 nos. of 400 kV line bays at Banaskantha(PG) PS (GEC-II)	400	50									
165	2 nos. of 400 kV line bays at Banaskantha(Radhnesda) S/S (GEC-II)	400	50									
166	Bay Extn. at 400/220KV Dharmapuri (Salem New) S/stn.	400	50		100	99	99	98		DEC-17	DEC-17	work under progress.
167	Bay Extn. at 400/220KV Jaipur (South) S/stn for 400KV D/C Kota - Jaipur (South) line	400	50		100	85	80	70		NOV-17	AUG-17	Work under progress.
168	Bay Extn. at 400 Aurangabad S/stn ( STATCOM in WR)	400	50		100	60	50	15		JAN-18	SEP-17	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
169	Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II - Patna line (Q)	400	50		100	0	0	0		JUN-19	JUN-19	Award placed in Mar&#39;17. Engg. in progress.
170	Bay Extn. of 400/220KV Ajmer (RVPN) S/stn (Deposit work)	400	50		0	0	0	0	0	DEC-17		
171	Bay Extn. of 400/220KV Chittorgarh (RVPN)	400	50		100	80	70	55		MAR-18	MAR-18	Work under progress.
172	Bay Extn. of 400/230KV Tuticorin Pooling station	400	50		100	75	60	50		MAR-18	MAY-18	Work under progress.
173	Bays extension at Garividi s/s (PSITL-TBCB)	400	50							APR-19		
174	Pugalur (2000 MW) and Terminal at North Trichur (2000 MW) VSC based HVDC Station (Monopole-II)	320	2x500		100	48	58	29		JUN-21	APR-20	Award placed in Mar&#39;17. Work under progress.
175	Chandigarh (GIS) Sub station	220/66	2x160		100	95	94	90		SEP-22	AUG-19	Work of down stream line yet to be taken up by UT Chandigarh.
176	Phursungi S/S	220/33	200		0	0	0	0	0			
177	Sitarganj (Extn.)	220/133	1x100		100	100	100	98		MAR-19	JUN-19	work under progress.
178	400/220/132 kV Saharsa S/S (2 x 200 MVA ICTs of 220/132 kV) (ERSS-XXITL-TBCB)	220/132	4x100		0	4	0	0		JUN-21	MAR-21	Award placed in Mar&#39;18. Engg. in progress.
179	Anuppur S/S	220/132	160									
180	Bay Extn. Amargarh S/s	220/132	0			0	0	0			JUL-17	Not in scope in POWERGRID.
181	Bay Extn. Kishanganj S/S	220/132	50		100	100	100	100			NOV-16	Bay commissioned.
182	Bay Extn. New Melli (GIS)	220/132	0		0	0	0	0	0			
183	Bay Extn. Siliguri (Purena) S/S	220/132	50		100	85	90	75			MAY-17	work under progress.
184	Chandauti Sub station (ERSS-XXITL-TBCB)	220/132	3x200		100	35	15	0		AUG-21	MAR-21	Award placed in Mar&#39;18. Engg. in progress.
185	Firozabad (AIS) S/S (J-FTL-TBCB)	220/132	2x160									
186	Kopli (Extn.) S/S	220/132	160		100	0	0	0		JUL-18	JUN-18	Spare supply Completed in Jun&#39;18.
187	Legship S/S	220/132	100		0	0	0	0				
188	Mokokchung (PG) GIS S/S (220/132 kV 30 MVA 3rd ICT)	220/132	2x15		100	100	100	100		OCT-21	AUG-15	ICT -I (3x10) commissioned in July&#39;15 & ICT-II (3x10) commissioned in Aug&#39;15.
189	Rangpo GIS (ICT)	220/132	1x100		100	50	30	0		MAY-20	MAY-20	Award placed in Dec&#39;17. Work under progress.
190	Repl. at Malda (50-160)	220/132	110		100	35	25	0		MAY-20	MAY-20	Award placed in Dec&#39;17. Work under progress.
191	Repl. of 220/132KV 1x50 MVA to 1x160 MVA at Kopili S/stn.	220/132	110		100	90	85	75		SEP-23	JUL-19	Engg., supply, civil work and erection under progress.
192	RPH (Aug). S/S	220/132	60		0	0	0	0	0			
193	10 nos. 220kV line bays for solar park interconnections	220	50									
194	2 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
195	4 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)	220	50									
196	4 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	50									
197	4 nos. of 220 kV line bays for solar park interconnection (GEC-II)	220	50									
198	6 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)	220	50									
199	6 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	50									
200	6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park)	220	50									
201	6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park) (GEC-II)	220	50									
202	8 Nos. 220kV Line bays at Tumkur PS for Solar Interconnection (GEC-II)	220	50									
203	Bays at NP Kunta PS (2 Nos.)	220	50									
204	Imphal S/S	132/33	2x50		100	100	100	100			APR-13	ICT-I (50MVA) commissioned in Mar&#39;13 & ICT-II commissioned in Apr&#39;13.
205	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100	100	100	100			NOV-18	Completed on 28.11.18.
206	Namsai S/S	132/33	2x15		100	100	100	100			JUN-18	Commissioned in Jul&#39;18.
207	Nirijuli (Extn.) S/S	132/33	50		100	0	0	0			JUN-18	supply of spare ICT completed in Jun&#39;18.
208	Nirjuli S/S (Repl.)	132/33	80		100	100	100	100			MAR-16	ICT-I commissioned in Feb&#39;16 & ICT-II in Mar&#39;16.
209	Roing S/S	132/33	2x15		100	100	100	100			JUN-17	Commissioned in Jun&#39;17.
210	Tezu S/S	132/33	2x15		100	100	100	100			JUN-17	Charged in Jun&#39;17.

**REC Transmission Projects Company limited ( RECTPCL )**

1	(PMDP-Kargil) Bay at Drass	220/66	1x100		0	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
2	(PMDP-Jammu) Nagrota S/S	220/33	2x50		0	0	0	0		MAR-19	APR-20	RECTPCL has floated e-NIT on 18-11-2017. Tendering process has already completed and approval for issuance of LoA is under process. Work to be awarded by April 2018. Timeline for completion of work- 24 months from date of award of work

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	(PMDP - Kashmir) Lassipora (GIS)	220/33	160		0	0	0	0		MAR-19		NIT floated on 17.11.2017. Last date for submission of e-Bids extended upto 15-02-2018 due to bidder queries.Only single Bid received.Techno-Commercial Bid opened and evaluated. Works re-tendered by RECTPCL (PIA).
4	(PMDP-Leh) Bay at Phyang	220/33	50							MAR-19		
5	(PMDP-Leh) Diskit (Nubra)	220/33	1x50		0	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
6	(PMDP-Leh) Padum S/S	220/33	1x50		0	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.

**ASSAM ELECTRICITY GRID CORP. LIMITED ( AEGCL )**

1	Kukumara S/S (2x50)	220/132	1x100		100	90	100	98	0		JUN-16	completed
2	Rangia S/S (2x100)	220/132	2x100		100	100	100	100		JUN-12	JUN-17	SS completed/charged on 24.06.2013 but could not commissioned due to non completion of the line.
3	Sonapur (2x100)	220/132	2x100		100	90	100	98		MAR-13	MAY-18	97% completed.
4	Amguri PS (GEC-II)	132/33	100									
5	Azara s/s	132/33	2x16		100	78	90	82			MAY-18	One Transformer is erected.
6	Barpeta	132/33	2x25		100	30	20	40			AUG-18	" Civil & other field work is in progress. Overall Progress 55%, Control Room-Columns, Cble Trench done. Transformer supplied."
7	Dhekiajuli	132/33	2x25		100	75	100	100			MAY-18	Charged on 30.01.2018.
8	Hatchingmari	132/33	2x25		100	0	0	0			DEC-18	"Major Equipments except Relay Panels delivered/ Dispatched. Civil Works halted due to ban on Stone Quarried in Assam and Meghalaya."
9	Kamakhya s/s	132/33	2x40		100	60	100	80			JUN-17	80 percent completed
10	Karimganj	132/33	2x25		100	90	100	0			MAY-18	All major equipments erected, Transformers installed on pad.Preparatory activities for erection, Testing and Commissioning of Transformers to other equipment started. Back Charging is intended for completion by January, 2018.



SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
11	Sonapur s/s (2x25)	132/33	2x25		100	90	100	98			MAY-18	Completed and charged on 10.03.2018

**BIHAR STATE POWER TRANSMISSION COMPANY LIMITED ( BSPTCL )**

1	Jakkanpur (GIS) s/s (ICT-I of 500 MVA)	400/220/132	1x500									M/s BGCL
2	Naubatpur GIS (400/220 kV T/F-I of 500 MVA 220/132 kV T/Fs of 160 MVA and 80 MVA)	400/220/132	740									M/s BGCL
3	Bakhtiyarpur (GIS) s/s (2x500)	400/220	2x500							JUL-23		Tender floated on 08.01.2019
4	Bhusaula (GIS) s/s (T/F-I)	220/33	1x100							APR-22		M/s BGCL
5	Bihta (GSS) S/S	220/132/33	320		100	90	85	45				work under progress
6	Laukahi (Supaul new)	220/132/33	320		100	100	100	100		MAR-17	MAY-19	Commissioned 05/19.
7	Pusauli S/S	220/132/33	300		100	100	100	100			MAY-16	Commissioned in August 2015
8	Barauni (TPS ) (ICT)	220/132	300		100	90	90	90				yet to be commissioned
9	Biharshariff S/S	220/132	150								DEC-16	3x150 MVA transformers are in service from 2014
10	Bodhgaya (2nd Trf.)	220/132	150								DEC-16	(4x150)+(1x160)MVA Transformers are in service from 03.09.2015
11	Dehri (Addl.) S/S	220/132	100								DEC-16	
12	Dumraon (GIS) s/s (3rd T/F)	220/132	1x160							JUN-22		M/s BGCL
13	Karamnasha (New) s/s	220/132	4x100									NOA issued on 21.01.2019.
14	Korha (New) s/s	220/132	200									NOA issued on 21.01.2019.
15	Mokama S/S	220/132	420							AUG-20		
16	Raxaul (New) s/s (T/F I)	220/132	200							APR-23		NOA issued on 21.01.2019.

**CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. ( CSPTCL )**

1	Bilaspur	400/220	2x315		0	0	0	0			APR-18	
2	Kurud (Dhamtari) (T/F-I)	400/220	1x315		0	72	98	95		MAY-20	OCT-19	work under progress.
3	Kurud (Dhamtari) (T/F-II)	400/220	1x315							SEP-19	OCT-19	Work under progress.
4	NSPCL (ICT-II)	400/220	1x315		100	100	100	100	0		MAR-17	Failed during S C test. Under repair.
5	Dherdehi (Bilaspur) s/s	220/132	2x160		100	90	100	98		JUN-19	JUL-19	work under progress.
6	Jagdapur	220/132	1x160		100	93	100	100		JUN-19	JUL-19	work under progress.
7	Narayanpur s/s	220/132	1x160		100	63	100	97		JUN-19	JUL-19	work under progress.
8	Rajnandgaon and Janjgir Champa (PS) (GEC-II)	220/132	4x100									

**DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT ( DNH )**

1	Vaghchippa s/s	220/66	320		100	88	95	85			JUN-19	
---	----------------	--------	-----	--	-----	----	----	----	--	--	--------	--

**DAMAN AND DIU ELECTRICITY DEPARTMENT ( DANDD )**

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Ringanwada s/s	220/66	260		0	0	0	0	0		MAR-18	

**DELHI TRANSCO LIMITED ( DTL )**

1	Bamnoli S/S (Addl.)	400/220	500		0	0	0	0	0	MAR-21	MAR-18	
2	Gopalpur GIS	400/220	2000		0	0	0	0	0	MAR-21	MAR-22	
3	Jhatikalan	400/220	2000							MAR-23		
4	Mundka Bays	400/220	50		100	85	70	25			DEC-18	The current project does not include the scope of 315 MVA Transformer. The progress of associated 400kV & 220kV Bays are is provided here only
5	Barwala (Rohini Sector-34)	220/66	320		0	0	0	0	0		MAR-23	
6	Bhartal GIS	220/66	320							MAR-21		
7	BTPS GIS	220/66	480							MAR-21		
8	Budela S/S	220/66	2x160		100	0	0	0		MAR-20	DEC-19	The case has been put up for termination of contract to C/A.
9	Budhpur GIS	220/66	320		0	0	0	0	0		MAR-21	
10	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0	0	0	0	0			
11	Gopalpur GIS	220/66	2x160		0	0	0	0	0		MAR-18	
12	Mayur Vihar GIS	220/66	320		0	0	0	0	0		MAR-22	
13	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	2x160		100	0	0	0		JUL-20	DEC-19	
14	Sarita Vihar (Replacement) (160-100)	220/66	60		0	0	0	0	0		MAR-21	
15	Shalimarbagh GIS	220/66	220							MAR-21		
16	Subzi Mandi GIS	220/66	100		0	0	0	0	0		MAR-21	
17	Tikri Khrd GIS	220/66	320		0	0	0	0	0		MAR-18	
18	AIIMS (Aug.)	220/33	100		0	0	0	0	0		MAR-17	
19	Chandrawal GIS (Timarpur)	220/33	3x100		0	0	0	0	0	DEC-22	MAR-19	
20	Dev Nagar GIS	220/33	4x100							JUN-22		
21	Geeta Colony (Addl.)	220/33	100		0	0	0	0	0	MAR-20	MAR-17	
22	Goplapur S/S	220/33	1x100							MAR-21		
23	Jasola GIS	220/33	320		0	0	0	0	0		MAR-20	
24	Karol Bagh GIS	220/33	300		0	0	0	0	0		MAR-19	
25	Maharanibagh GIS	220/33	300		0	0	0	0	0		MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	Mehrauli (Replacement) (160-100)	220/33	60		100	51	97	0			MAR-19	1. The level of new yard is approximately 1.5 meter above from the existing 66kv Switch level. 2. 66 kV BRPL double circuit overhead line was passing through the proposed bays S/yard area. Therefore, to resolve above issues, Plg Dept. finally change location of bays & accordingly plg Dept. approved the revised plan & section layouts on 02.02.2018.
27	Najafgarh (Replacement) (160-100)	220/33	120		0	0	0	0	0		MAR-21	
28	Narela (Replacement) (160-100)	220/33	60		0	0	0	0	0		MAR-21	
29	Nehru Place GIS	220/33	300		0	0	0	0	0		MAR-21	
30	Okhla (Replacement) (160-100)	220/33	120		0	0	0	0	0		MAR-21	
31	Panjabi Bagh GIS	220/33	300		0	0	0	0	0		MAR-19	
32	Patparganj (Addl.)	220/33	1x100		0	0	0	0	0	JUL-20	MAY-16	
33	Patparganj (Aug.)	220/33	100		0	0	0	0	0		MAR-17	
34	Patparganj (Replacement) (160-100)	220/33	120		0	0	0	0	0		MAR-21	
35	Punjabi Bagh GIS	220/33	3x100							MAR-20		
36	Rajghat Conversion existing 220/33kV AIS to GIS	220/33	1x100							MAR-20		
37	Zakhira GIS	220/33	3x100							MAR-20		
38	220 KV bay at Masjid moth (2 nos.)	220	50		100	95	100	100		OCT-16	APR-17	1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017.
39	220 KV Bays at Shalimar Bagh (2 Nos.)	220	50		100	100	100	100		NOV-16	NOV-16	Both 220 kV bays commissioned on 02.11.2016
40	220 KV Bays at Vasant Kunj ( 2 Nos.)	220	50		100	50	100	50		NOV-16	APR-17	1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.

**DEPARTMENT OF POWER ARUNACHAL PRADESH ( null )**

1	Tezu PS (GEC-II)	132/33	100									
---	------------------	--------	-----	--	--	--	--	--	--	--	--	--

**ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR ( ED, Manipur )**

1	Thoubal S/S	400/132	1x315		0	0	0	0		MAR-21		Completed and equipment testing in progress
2	Imphal (PG) 2 nos bay extension	400	50							MAR-18		
3	Moreh S/S	132/33	1x25		100	100	50	0		SEP-17		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	Thanlon S/S	132/33	1x25		100	100	100	90		SEP-17		
5	Yurembam (Aug.) S/S	132/33	3X33.5		100	0	0	0	0		MAR-13	
6	Tipaimukh S/s	132	25		0	0	0	0		DEC-17		Foundation of Transformer, Gantry and Major Equipment completed Control Room Building is 95% Completed

**GOA ELECTRICITY DEPARTMENT ( ED-GOA )**

1	Ponda s/s (Addl.)	220/33	1x50		0	0	0	0	0		MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
2	Saligao	220/33	100							JUL-19		
3	Socorro S/S	220/33	320		0	0	0	0	0		MAR-17	
4	Tivim (3rd Trf.) (Aug.)	220/33	63		100	0	0	0	0	MAY-23	MAR-17	Work in progress.
5	Tuem GIS	220/33	3x63		0	0	0	0	0		MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
6	Kadamba GIS	220/110	2x100		0	0	0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
7	Verna GIS	220/110	1x160		100	0	0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

**GRID CORPORATION OF ORISSA LIMITED (GRIDCO) ( GRIDCO )**

1	Jeerapur s/s (GEC-II)	400/220	2x500									
---	-----------------------	---------	-------	--	--	--	--	--	--	--	--	--

**GUJARAT ENERGY TRANSMISSION CORP. LIMITED ( GETCO )**

1	Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)	66	50									
2	Bays Feeder at Bhogat GIS s/s (6Nos.) (GEC-I)	66	50									
3	Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)	66	50									
4	Bays Feeder at Moti Gop s/s (6Nos.) (GEC-I)	66	50									
5	Bays Feeder at Wankaner s/s (6 Nos.) (GEC-I)	66	50									
6	Feeder Bays at Babara s/s (Dist. Amreli) (6 Nos.) (GEC-I)	66	50									
7	Achchhalia S/S	400/220	2x315		100	100	100	100			JUL-19	Commissioned 04/19 (Late Reported).
8	Bhachunda GIS (Dist. Kutch) (T/F-I)	400/220	500		100	0	0	0		MAR-21	MAR-20	Initial Stage.
9	Bhogat S/S	400/220	1x500		100	0	0	0		SEP-21	MAR-20	WIP

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
10	Charanka S/S	400/220	2x315		100	100	100	100			MAR-16	Commercially commissioned on Dt: 30.03.16. Remote SCADA work completed.
11	Chhara S/S	400/220	1000		0	0	0	0			MAR-21	LAQ under progress
12	Fedra S/S	400/220	1000		100	14	0	0			MAR-21	WIP
13	Hadala (Aug.)	400/220	500		100	100	100	100			DEC-17	Commissioned
14	Halvad	400/220	315		100	100	100	100			MAR-15	Commissioned
15	Kasor (VI - ICT) S/s	400/220	500		100	100	100	100			AUG-16	charged on Dt: 26.08.16
16	Pipavav S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
17	Prantij S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
18	Up-gradation of 220 kV Vav to 400 kv level (GIS)	400/220	1500		100	0	0	0		MAR-20	MAR-19	WIP
19	Chharodi (GIS) S/s	400/200	1500		100	91	62	57			MAR-18	Same as Sanand; WIP
20	Chikhli S/s	400/200	1000		0	0	0	0			MAR-21	LAQ under progress
21	Chorania S/s	400/200	500		0	0	0	0	0		MAR-19	
22	Kalavad S/s	400/200	1000		100	0	0	0			MAR-20	Yet to do NIT
23	Shapar S/s	400/200	500		100	0	0	0			MAR-21	Price bid under acceptance
24	Soja S/s	400/200	500		0	0	0	0	0		MAR-18	
25	Zerda S/s	400/200	500		100	100	100	100			JUN-16	Commissioned
26	2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II)	400	50									
27	Bays Feeder at Bhachunda GIS s/s (4 Nos.) (GEC-I)	400	50									
28	Bays Feeder at Bhogat GIS s/s (2 Nos.)(GEC-I)	400	50									
29	Bays Feeder at Hadala s/s (Nos. 2) (GEC-I)	400	50									
30	Bays Feeder at Kalavad s/s (2 Nos.) (GEC-I)	400	50									
31	Bays Feeder at Pachham (Fedra) s/s (Nos. 2) (GEC-I)	400	50									
32	Bays Feeder at Shapar s/s (4 Nos.) (GEC-I)	400	50									
33	Bays Feeder at Varsana s/s (2 Nos.) (GEC-I)	400	50									
34	Achhalia S/s	220/66	1x160		100	0	0	0			MAR-20	Yet to do NIT
35	Amod (up-gradation of 66 kv to 220 kv - Hybrid)	220/66	320		100	55	0	0			MAR-19	WIP
36	Babara (Dist. Amreli) S/S	220/66	320		100	0	0	0		NOV-20	DEC-19	NIT done on 23.10.17; Price Bid Opened; Under approval
37	Bagasara S/S	220/66	320		0	0	0	0			MAR-22	LAQ under process

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
38	Bagodara S/s	220/66	320		100	21	0	0			MAR-19	Tender for SCADA on web. Tender for Erection package estimate approved.
39	Balasinor S/s	220/66	320		0	0	0	0			MAR-22	LAQ under progress
40	Barejdi S/s	220/66	1x160		100	0	0	0			MAR-19	Same as Gatrad
41	Bhogat s/s	220/66	2x160		100	0	0	0			MAR-20	Tender on WEB
42	Bil S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
43	Chiloda S/s	220/66	300		100	0	0	0			MAR-19	NIT to be done
44	Chiloda (up-gradation of 132 kv to 220 kv GIS)	220/66	320		100	0	0	0			MAR-22	NIT to be done
45	Dhanaj S/S	220/66	320		100	0	0	0			MAR-20	Substatio name is replace with Gatrad
46	Gondal S/S	220/66	320		100	0	0	0			MAR-20	Yet to do NIT
47	Halol S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
48	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100	5	0	1			JAN-20	WIP.
49	Kalavad S/S	220/66	1x100		100	0	0	0			DEC-19	WIP
50	Kalawad	220/66	480		100	0	0	0		JUL-21	DEC-19	WIP
51	Kerala S/S	220/66	2x100		100	0	0	0	0			
52	Khajod S/s	220/66	320		0	0	0	0	0		MAR-21	
53	Khambhalia S/S	220/66	320		100	0	0	0				Yet to do NIT
54	Maglana S/s	220/66	320		0	0	0	0	0		MAR-20	
55	Makansar S/s	220/66	320		0	0	0	0	0		MAR-20	
56	Mesanka	220/66	1x160		0	0	0	0	0		MAR-19	
57	Methoda S/S	220/66	320		0	0	0	0	0		MAR-22	
58	Motigop S/S	220/66	1x160		100	80	75	65			NOV-18	WIP.
59	Navlakhi S/S	220/66	2x100		0	0	0	0				Dropped
60	Olpad S/s	220/66	320		100	0	0	0			MAR-21	NIT to be done
61	Prantij S/S	220/66	2x100		100	0	0	0				Yet to do NIT
62	Rajkot-II S/S	220/66	320		0	0	0	0			MAR-21	LAQ under process
63	Rajula (1x160 1x100)	220/66	2x100+1x60		0	0	0	0	0	MAR-23	MAR-19	
64	Rupkheda (Zalod) S/s	220/66	1x160		100	45	0	0			MAR-20	NIT to be done for electrical works
65	Sankhari S/S	220/66	110		100	100	100	100			MAR-16	02 Nos. 160MVA 220/66KV TR. charged on Dt: 18.03.16 and Dt: . 29.03.16. 01No. 500MVA 400/220KV Tr. charged on Dt: 31.03.16 and 01 no. Charged 30.06.16. 80MVAr 400KV Bus Reactor charged on Dt: 31.03.16.
66	Santej S/s	220/66	200		100	100	100	50			OCT-18	Except testing all work completed. Line work under progress.
67	Sarigam (Umagam) S/s	220/66	320		0	0	0	0	0		MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
68	Savarkundla Aug.	220/66	60		100	100	100	100			JUL-19	Commissioned 04/19 (Late Reported).
69	Shapar S/s	220/66	1x160		0	0	0	0	0		MAR-20	
70	Suva s/s	220/66	2x100		100	100	100	100			JUN-16	Commissioned
71	Talaja S/S	220/66	320		0	0	0	0			MAR-20	LAQ under process
72	Vadala	220/66	100		100	11	0	0	0		MAR-13	WIP
73	Vav (Aug.)	220/66	110									
74	Veraval S/s	220/66	320		0	0	0	0	0		MAR-20	
75	Vesu(GIS) S/s	220/66	480		0	0	0	0	0		MAR-21	
76	Virpore S/s	220/66	1x160		0	0	0	0	0		MAR-19	
77	Visavadr S/s	220/66	200		0	0	0	0	0		MAR-18	
78	Vondh s/s	220/66	2x100		100	100	100	100			MAR-15	Commissioned
79	Vyankatpura s/s	220/66	2x100		100	100	100	100			JUN-16	Commissioned
80	Waghodia Aug.	220/66	110		100	100	100	100			JUL-19	Commissioned 06/19.
81	Wankaner S/S (Dist. Rajkot) (GEC-I) (3x160 MVA)	220/66	480		100	2	1	0		JUL-19	JUL-19	WIP.
82	Zalod S/s	220/66	300		100	45	0	0			MAR-20	NIT to be done for electrical works
83	Gatrad S/S	220/132/66	3x100		100						MAR-19	Tender on WEB
84	Babara (Dist. Amreli) S/S	220/132	2x150		100	0	0	0			DEC-19	NIT done on 23.10.17; Price Bid Opened; Under approval
85	Bhat S/s	220/132	300		100	100	100	100			JUL-18	Commissioned 04/18 (Later Reported).
86	Rajkot (Nyara) Aug.	220/132	1x50		100	100	100	100			JUL-19	Commissioned 06/19.
87	Saria	220/132	100		100	35	65	0	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
88	Wankaner S/S (Dist. Rajkot) (GEC-I)	220/132	3x100		100	2	1	0		JUL-19	JUL-19	WIP.
89	Nani Hamirpur S/S	220/11	2x25		100	100	100	100			MAR-15	Commissioned
90	25 MVAR Bus Reactor each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)	220	50									
91	4 nos. of 220 kV line bays for solar park interconnection (GEC-II)	220	50									
92	50 MVAR Bus Reactors each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)	220	50									
93	Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)	220	50									
94	Bays Feeder at Bhogat GIS s/s (6 Nos.) (GEC-I)	220	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
95	Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)	220	50									
96	Bays Feeder at Moti Gop s/s (8Nos.) (GEC-I)	220	50									
97	Bays Feeder at Wankaner s/s (4 Nos.) (GEC-I)	220	50									
98	Bays Reactor each at Amrel Shapar Bhatia Ranavav Vadavi s/s (2Nos.) (GEC-I)	220	50									
99	Bays Rector each at Chorania Salejada Radhanpur Sankhari s/s (2Nos.) (GEC-I)	220	50									
100	Feeder Bays at Babara s/s (Dist. Amreli) (6Nos.) (GEC-I)	220	50									
101	Reactor Bay each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (1No.) (GEC-I)	220	50									
102	Feeder Bays at Babara s/s (Dist. Amreli) (4 Nos.) (GEC-I)	132	50									

**HARYANA VIDYUT PRASARAN NIGAM LIMITED ( HVPNL )**

1	Nawada S/S	400/220	1x315		100	100	100	100			APR-19	Commissioned 04/19.
2	Farakhnagar S/s	400/132	630		0	0	0	0				Work yet to be initiated
3	A-5 Faridabad S/s	220/66	60		100	100	100	100			APR-19	Commissioned 04/19.
4	Bakana (T/F-I)	220/66	1x160		100	25	50	50		MAY-20	MAY-20	Work awarded to M/s HPL JV Salasar. Work under Process.
5	Faridabad Sector-58 GIS	220/66	2x160		100	27	1	1		APR-21	MAR-20	Work Awarded to M/s TBEA Energy India Limited. Contouring is in progress.
6	GIS Sector -46 Faridabad S/s	220/66	2x160		100	90	100	100		APR-19	JUL-19	work awarded to M/S SPML infra. Civil work in progress
7	Pali S/s	220/66	1x160		100	100	100	100			APR-19	Commissioned 04/19.
8	Rajokheri (T/F-I)	220/66	1x160		0	30	15	10		APR-20	FEB-20	The work has been awarded to M/s IKE Electric Pvt. Ltd. Maharashtra JV M/s Deesan Agro-Tech Pvt. Ltd, Mumbai on dt-17.07.18. Site handed over to the firm on 14.09.2018 and the civil work is in progress
9	Roj-Ka-Meo Palwal	220/66	2x160		100	26	16	6		JAN-24	JUN-20	The contract has been terminated .Re-tendering of balance work is in process.
10	Transport Hub Sector-8 IMT Manesar	220/66	2x160		0	0	0	0		FEB-24		NIT Floated on 09.01.2019 and opened on 27.02.2019. Technical Bid under evaluation. Yet to be awarded
11	Deroli Ahir S/s	220/33	1x100		0	15	15	20			JAN-20	Work awarded to M/s safety Plus. Work in progress.
12	Faridabad Sector-78 GIS	220/33	2x100		100	37	1	1		APR-22	NOV-19	work awarded to M/s TBEA Energy India Limited, NH-8, Village MiyagamKarjan, Vadodara, Gujrat



SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
13	Gurgoan Sector-107 GIS	220/33	2x100		0	0	0	0		APR-21	SEP-20	Work awarded to M/S Kalpataru.
14	HSIIDC Rai Sonapat	220/33	2x100		0	0	0	0		AUG-23	DEC-19	Technical Bid opened on 25.01.2019. Evaluation under process.
15	Prithala S/s	220/33	320		0	0	0	0				NIT yet to be floated
16	Roj-Ka-Meo Palwal	220/33	1x100		100	42	42	7		JAN-24	JUN-20	The contract has been terminated .Re-tendering of balance work is in process.
17	Sector- 95 Gurgaon	220/33	2x50		100	100	100	100			MAY-19	Commissioned 05/19.
18	Bagun PS (GEC-II)	220/132	200		0	0	0	0				
19	Barula PS (GEC-II)	220/132	200		0	0	0	0				
20	Daukhera PS (GEC-II)	220/132	200		0	0	0	0				
21	GIS Rai S/s	220/132	520		0	0	0	0				cancelled
22	Lohari/Jattal S/s	220/132	200		0	0	0	0				NIT yet to be floated
23	Malsari Khera S/s	220/132	260		0	0	0	0				Cancelled
24	Mehna Khera S/s	220/132	1x100		100	45	11	11			OCT-19	work awarded to M/s TBEA Energy India Limited. Contouring/leveling work is completed and balance work is in progress.
25	Neemwala S/s	220/132	1x100		100	20	20	10			MAR-20	Work awarded to M/s HPL Electric & Power Ltd.. Civil work is in progress.
26	Nonand S/s	220/132	520		0	0	0	0				NIT yet to be floated
27	Pahari S/s	220/132	200		0	0	0	0				Cancelled
28	Sector -65 GIS Gurgaon S/s	220/132	2x100		100	100	100	100			APR-19	Substation Commissioned on 02.04.2019.
29	Sector - 77 GIS Gurgaon S/s	220/132	2x100		100	90	96	60		MAY-19	JUL-19	Work awarded to M/S kalpataru. Work in progress
30	Sector - 85 GIS S/s	220/132	200		100	80	85	60			JUL-19	Work awarded to M/S kalpatharu. Civil works in progress
31	Sector -86 Faridabad S/s	220/132	200		0	0	0	0				NIT yet to be floated
32	Singhani PS (GEC-II)	220/132	200		0	0	0	0				

**HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. ( HPPTCL )**

1	Gumma S/S	400/220	1x315		100	50	0	0			NOV-18	
2	Lahal S/S	400/220	630		100	35	45	10		JAN-18	JUL-19	
3	Pragati Nagar (2nd Trf)	400/220	315		100	50	40	0		JUL-16	NOV-18	
4	Pragati Nagar (Gumma) S/S	400/220	1x315		100	96	100	95		JUN-19	DEC-18	
5	Wangtoo (GIS) S/S	400/220	2x315		100	85	85	65		JUN-19	DEC-18	
6	Construction of 33 kV GIS switching station at Palchan (Distt. Kullu) (GEC-I)	33	50									
7	Heling substation (GEC-I)	220/66	100									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8	Mandhala	220/66	100		0	0	0	0	0			
9	Sunda (Addl. T/F)	220/66	1x100							JUN-22		
10	Barsaini S/S	220/33	63		0	0	0	0	0	MAR-16		
11	Lahal S/S	220/33	63		100	65	65	10		JAN-17	NOV-18	
12	Charor GIS	220/132	1x100							APR-23		
13	Dehan s/s (GEC-I)	220/132	2x100							JUN-22		
14	Koti S/S	220/132	200		0	0	0	0	0			
15	Mazra (Chamba) s/s	220/132	200		0	0	0	0	0	JUN-23		Under planning stage.
16	Sunda S/S	220/132	2x100		0	0	0	0	0	MAY-22	DEC-16	Substation is being constructed with funds sourced from ADB.
17	Taran tulla (Addl.)	220/132	100		0	0	0	0	0			
18	Hatkoti Switching Station	220	50		0	0	0	0	0			
19	Pandoh (Distt. Mandi) (Augmentation) (GEC-I)	132/33	31.5		100	75	95	50			OCT-18	
20	Sub station in the yard of Rupin HEP (GEC-I)	132/33	31.5									
21	Tangnu Romai HEP S/S (GEC-I)	132/22	63									

**HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED ( HPSEBL )**

1	Andhra (Aug.) (GEC-I)	66/22	31.5									
2	Andhra (GEC-I)	66/22	31.5									
3	Hatkoti (GEC-I)	66/22	1x12.5									
4	Nogli (GEC-I)	66/22	10									
5	Pooh GIS (GEC-I)	66/22	1x10									
6	Rukti (Shaung Power House) (GEC-I)	66/22	10									
7	Samoli (Aug. 20-10) (GEC-I)	66/22	10									
8	Construction of 22kV terminal bays at Hatkoti and Kotkhai under Electrical Division (GEC-I)	220	50									

**JHARKHAND URJA SANCHAR NIGAM LTD. ( JUSNL )**

1	GSS Chandil s/s	400/220/132	1000		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.
---	-----------------	-------------	------	--	---	---	---	---	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	GSS Dumka s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.
3	GSS Jasidih s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.
4	GSS Koderma s/s	400/220	1000+560		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.
5	GSS Mander s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.
6	Patratu GSS (PGCIL)	400/220	2x315		100	50	80	10		AUG-21	SEP-19	Earth work in cutting & filling within S/S, RCC Framed Masonry Boundary Wall, Control Room Building, 400 KV & 220 KV Equipment, 315 MVA ICT, FFPH Building, Fire Wall, 400 KV Switch Yard Panel Room & side cable trench and Roadwork are in Progress. Equipment Earthing, Lattice Structure for 220 KV & 400 KV Tower Erection and Standard Pipe Structure (400 KV side) are in Progress.
7	Chatra S/S	220/132/33	3x100		100	100	100	100		JUL-21		Back charged on 33kV and tested sucessfully. Waiting for 220kV voltage level for final commisioning.
8	Govindpur GSS (PGCIL)	220/132/33	4x100		100	100	100	100		MAR-20		Ready for commissioning.
9	GSS Baliyapur s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
10	GSS Barkatha s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.
11	GSS Chandrapura s/s	220/132/33	4x100		0	0	0	0				Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
12	GSS Domchanch s/s	220/132/33	4x100		0	0	0	0				Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
13	GSS Gomia/Kathara	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.
14	GSS PTPS (2x150 - 2x50)	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.
15	GSS Topchanchi s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.
16	Hazaribagh s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.
17	Jainamore GSS	220/132/33	4x100		100	90	100	90			JUL-19	All supply & erection work completed. Cable laying work , Earthmat & Stringing work under progress and expected to be completed 31.07.2019.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Palojori (Gird) s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.
19	Garhwa	220/132	2x150		100	0	100	100		MAR-20		
20	Giridih S/S	220/132	2x150		100	100	100	100		MAR-20		GSS is ready for charging..
21	Godda GSS	220/132	2x150		100	85	80	68		MAR-20	AUG-19	Boundary wall- 80%, Control Room-60% 220 kV side- Tower & equipment foundation completed. Equipment structure erection- 91% & Equipment erection- 90% 132 kV side- Tower foundation- 88% and Equipment foundation- 91% 33 kV side- Tower foundation- 92% and Equipment foundation- 28% 150MVA and 50 MVA transformer foundation completed. 150MVA and 50 MVA transformer erection -33%
22	GSS Jadugoda s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.
23	GSS Khunti s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.
24	GSS Noamundi s/s	220/132	300		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.
25	GSS Simdega s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	GSS Tamar s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.
27	Jasidih S/S	220/132	2x150		100	90	100	90		MAR-20	JUL-19	Supply & erection work almost completed. Cable laying , termination, testing and Commissioning in progress.
28	Koderma s/s	220/132	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon&#39;ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 22.07.2019 subject to notification of transmission licensee regulation 2019.
29	Latehar GSS (PGCIL)	220/132	2x200		100	81	60	0		OCT-22	NOV-19	Required report from DC Latehar has been received and submitted to DFO Latehar. Proposal to be forwarded to CF Latehar. Inspection done on 12.06.2019. Proposal sent to nodal office on 16.07.19. To be forwarded to GoJ.
30	Lohardaga GSS (PGCIL)	220/132	300		100	85	60	38		JUN-23	AUG-19	Civil and Erection works are in progress. Civil: - 220KV & 132 kV Tower foundation, 220 KV Equipment foundations, 220 KV & 132 KV Switch Yard Panel Room and 150 MVA Transformer Plinth with Rail Fixing completed. Control Room Building, 132Kv Equipment foundation, Pre Cast & RCC Framed Masonry Boundary Wall, Cable Trench and Road works are in progress. Erection: - 220 KV & 132 KV Tower & Beam, 220 KV & 132 KV Equipment Erection and Earthing works are in progress.
31	Ratu	220/132	2x100+2x50		100	100	100	100		MAR-20		GSS has been back charged on 11.1.2019.

**J&K POWER DEVELOPMENT DEPARTMENT ( JKPDD )**

1	Alchi. S/S	66/11	6.3		100	100	100	100	6		NOV-12	Commissioned 11/12.
2	Gramthong S/S	66/11	60		100	100	100	100	60		SEP-12	Commissioned.
3	Himya	66/11	60		100	30	0	0	0		JUL-13	
4	Kargil S/S	66/11	60		100	100	100	100	60		SEP-12	Commissioned.
5	Khalsi	66/11	60		100	100	100	100	60		JUL-13	Commissioned
6	Khangral (Bodhkarbu)	66/11	60		100	100	100	100	60		SEP-14	Commissioned.
7	Kharu	66/11	60		100	100	100	100	60		DEC-13	Commissioned

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8	Leh	66/11	2x6.3		100	100	100	100	13		DEC-12	Commissioned 12/12.
9	Mulbeck	66/11	60		100	100	100	100	60		SEP-15	Commissioned.
10	Nimoo S/S	66/11	60		100	100	100	100	60		JUL-13	Commissioned.
11	Sankoo S/S	66/11	60		100	100	100	100	60		SEP-14	Commissioned.
12	Establishment of 400 kV switching station at Kishtwar (GIS)	400	2x20									
13	Lassipora (GIS)	220/33	1x160		0	0	0	0		JUN-21		Work included in the draft Transmission Plan. funding agency to be identified.
14	Alusteng S/S	220/132	320		100	90	95	85		JUN-19	JAN-19	Most of the works of the 220/132/33 kV Grid Station have been completed and the Grid Station has been charged on 132 kV voltage and stepping up the voltage to 220 kV level as the 220 kV Zainakote-Alusteng Transmission Line is still incomplete. Grid Station charged on 30-01-2019
15	Budgam (Aug.)	220/132	160									Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
16	Budgam (Aug.) 2nd Trf.	220/132	160		0	0	0	0				Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
17	Mirbazar (Aug.)	220/132	160		0	0	0	0				Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
18	Yonus Wahipora (Kupwara) S/S	220/132	320		0	0	0	0	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
19	Zainkote (Aug.)	220/132	3x150			0	0	100		DEC-12	MAR-08	Works completed.
20	(PMDP - Jammu) Janipur (Aug) S/S	132/66/3 3	50		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings to JKPDD on 03.04.2018
21	(PMDP - Jammu) Kathua (Aug) (50-20) S/S	132/66/3 3	30		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 19.03.2018
22	(PMDP - Jammu) Miran Sahib (Aug) (50-20)	132/66/3 3	30		0	0	0	0		MAR-19	MAR-18	LOA issued Date of Completion 31-03-2018 LOA issued, Date of completion 20-05-2018
23	(PMDP - Jammu) Pounichak (Aug) S/S	132/66/3 3	50		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 04.04.18
24	(PMDP - Jammu) Sidhra (Aug) (2x50-2x20)	132/66/3 3	60		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 23.04.18

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
25	(PMDP-Jammu) Chatha Grid S/S	132/33	100		0	0	0	0		MAR-19		E-NIT floated vide No: TLMD-I/J/38,dated: 29-01-2018 Extended Date of submission of e-bid: 19-03-2018. Techno-Commercial bid opened on 23.03.2018. 12 nos of bidders has submitted their bid. RECTPCL has submitted their Bid Evaluation Report to JKPDD on 17.04.2018. Timeline for completion of work (18 months from LOA).
26	(PMDP - Kashmir) Bemina (Aug (200-150)	132/33	1x50		0	0	0	0		MAR-19		LOA issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. LOA for the remaining works issued. Works under progress.
27	(PMDP - Kashmir) Chadoora (Aug (100-50)	132/33	50		0	0	0	0		MAR-20		Power Transformer delivered at site. LOA for balance works issued.
28	(PMDP - Kashmir) Cheshmashahi (Aug) (140-105)	132/33	1x35		0	0	0	0		MAR-19		LOA for Purchase of Power Transformers issued. LOA for the remaining works also issued.Erection of equipment under progress.
29	(PMDP - Kashmir) Khrew (Aug) (150-100)	132/33	50		0	0	0	0		MAR-20		Power Transformer delivered at site.LOA for the remaining works issued.Works to start soon.
30	(PMDP - Kashmir) Tengpora (GIS)	132/33	150		100	0	0	0		MAR-20		LOA issued to J K Engineers Jammu ( in JV with Siemens) for Rs 52.39 Crores . Sixteen Kanals of land identified near stock yard of UEED at Tengpora and taken over from UEED on 14-08-2018..The Taken-over land is Govt. land (Seri Sarkar) . Drawings of the station under approval.
31	(PMDP-Kashmir) Zainakote (Aug) (125-75)	132/33	50		0	0	0	0		MAR-19		Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. NIT for balance related works floated on 31-07-2017 and 03 extensions granted in view of poor response.Contract awarded for Rs 380.82 Lakhs - LOA No. SE-I/S&O/T/11 of 2018 Dated: 13-06-2018.
32	2 nos. of 132 kV line bays at Samba (GEC-II)	132	50									

**KARNATAKA POWER TRANSMISSION CORP. LIMITED ( KPTCL )**

1	Shivanasamudra S/S (GEC-I)	66/11	1x8									
2	C.N.Halli	400/220	500		0	0	0	0	0	SEP-18	SEP-18	



SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Devanahalli (Hardware Park)	400/220	1000		100	80	70	50			SEP-19	C&R panel erection completed. 2X 500MVA Transformer erection completed. 125MVAR bus reactor erection completed and oil filtration under progress .
4	Dhoni (Gadag)	400/220	500		100	100	100	100		SEP-18	OCT-18	Work completed. CEIG approval received on 24-Mar-2018.
5	Electronic city S/S	400/220	2x500		100	15	0	0			SEP-19	Site levelling, 400kV GIS building column footing, Control room building, Excavation and foundation for equipments under progress. 220kV GIS all basement steel reinforcement completed.
6	Gulbarga S/S	400/220	1000		100	0	0	0	0	SEP-19		Land is in pocession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.
7	Mylasandra GIS (Near Electronic city)	400/220	1x1500		100	35	10	0		JAN-21	NOV-19	400kV control room plinth beam and 400kV GIS hall plinth beam completed. 220kV GIS hall basement-RCC wall completed, shattering for basement roof slab is under progress. Earthmat formation, Station tower foundation, Transformer & Reactor foundation, Excavation for mounting structures works under progress.
8	Tumkur(Pavagada) PS (Aug) (GEC-II)	400/220	1000									
9	Tumkur (Pavagada) PS (GEC-II)	400/220	1x1500									
10	Tumkur (Vasantnarsapur) (GEC-II)	400/220	500									
11	Brindavan Alloys	220/66	2x150		100	78	90	78		JUN-19	JUN-19	Erection of 220kV GIS modules completed, gas filling work completed. 220kV side testing is under progress. 220kV GIS Control Room and hall finishing work is under progress. 150MVA transformers erection completed.
12	Channagiri (Nallur/Benkikere)	220/66	2x100		100	60	90	80		JUN-21	AUG-18	Transformer No: 1 & 2 foundation work completed. All station tower & structure erection work completed. All 220kV & 66kV equipments erected. Retaiing wall, Control room flooring works under progress.
13	Channapatna S/S	220/66	1x100									
14	Exora	220/66	150		0	0	0	0	0	SEP-19	SEP-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
15	ITI S/S	220/66	2x150		100	90	100	100		SEP-17	NOV-18	2 Nos of Transformers erection and testing completed. 31.5MVA transformer received. GIS Modules erection under progress. Major civil works completed. Jelly spreading under progress.
16	Koramangala	220/66	2x150		100	100	100	100		SEP-17	NOV-18	Testing under progress by RT Staff
17	Kudligi (Badeladaku) S/S	220/66	2x100		100	95	100	90		AUG-19	AUG-18	Erection of all equipments like 100MVA Transformer -02 Nos, 12.5 MVA transformer, circuit breakers, station structures ,CT, PT, PI, Isolator, LA&#39;s, at both 220KV and 66KV completed. 220kV side earthing, Civil works are under progress.
18	Kumbalgodu S/S	220/66	2x150		100	0	0	0		FEB-22	SEP-19	Site levelling, Retaining wall, Excavation for tower foundation works under progress.
19	Maddur	220/66	100		0	0	0	0	0	SEP-19	SEP-19	
20	Manyatha	220/66	150		0	0	0	0	0			
21	Naganathapura (Aug.)	220/66	1x100		100	0	0	0			MAR-19	DWA issued on 22-Jun-2018. Activity chart approved.
22	Nagmangala	220/66	100		0	0	0	0	0	SEP-19	SEP-19	
23	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100		DEC-07	JAN-19	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. Station equipment healthness testing u/p. C&R panel erected. 220k CT, PT&CVT- IR & Tandelta testing completed. 2Nos Transformer erected and Oil filtration completed.
24	Shivanasamudra (Hebbani Village limits)	220/66	2x100		100	96	100	100			APR-19	Pre-commissioning test under progress.
25	Somanahalli (Aug.)	220/66	1x100		100	0	0	0			NOV-19	LOI issued on 05-Nov-2018.
26	Srinivaspura	220/66	100		0	0	0	0	0	SEP-19	SEP-19	
27	T. Gollahalli (Thimmansandra) S/S	220/66	2x100		100	80	76	76		DEC-20	MAR-19	1no 100MVA & 12.5MVA transformers erected. Station tower erection completed. Equipment foundation and erection work is under progress. Earthmat, Control room building, Cable duct, Retaining wall, Baffle wall, Security fencing works under progress.
28	Afzlapur	220/110	100		0	0	0	0	0	SEP-19	SEP-19	
29	Heggunje (Mandarathi) S/S	220/110	2x100		100	5	0	0		DEC-20	NOV-19	Approval of drawings under process.
30	Koppal S/S	220/110	2x100		100	75	100	100			JAN-19	Cable laying and termination on 220kV side is under progress.
31	Mughalkod S/S (GEC-I)	220/110	2x100		0	0	0	0	0	JAN-21		Estimate to be prepared.
32	Ramasamuda S/S	220/110	2x100									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
33	Sindagi	220/110	100		0	0	0	0	0	SEP-19	SEP-19	
34	Mughalkod S/S (GEC-I)	110/11	2x5									

**KERALA STATE ELECTRICITY BOARD ( KSEB )**

1	Chithirapuram S/S	220/66	63							MAY-21		
2	Chalaky S/S	220/110	2x100							DEC-20		
3	Kaloor (T/F-I)	220/110	1x160							JAN-20		
4	Kunnamangalam GIS s/s	220/110	1x100							JAN-21		
5	Manjeri s/s	220/110	2x100		100	30	0	0			JUL-20	

**MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. ( MSETCL )**

1	Balsane (Shivajinagar ICT)	400/220	2x500		0	0	0	0		MAR-20		scheme sanctioned. tender yet to be floated.
2	Boisar (Northern Corridor) ICT	400/220	2x500		0	0	0	0		MAR-20		Not in STU Plan
3	Chakan (Addl-ICT)	400/220	1x315		100	0	0	0		MAR-19		LOA issued recently.
4	Chakan Replacement ICT (1x(500 - 315))	400/220	185							MAR-20		
5	Hinjewadi ICT	400/220	2x500		100	100	100	99		MAR-18		SS back charged on 220kV line and 400/220/ 33 kV,3X167 MVA ICTs 2 nos charged on 30-05-2016.
6	Jejuri Addl ICT	400/220	3x167		100	100	100	100		MAR-19		Commissioned on dt 31-03-2018.
7	Khanda - ICT	400/220	2x500		0	0	0	0		MAR-22		Not in STU Plan . 400kV Khanda s/s dropped.
8	Nashik ICT	400/220	2x500		0	0	0	0		MAR-18		Tender floated for substation.
9	Tembhurni ICT	400/220	7x167		0	0	0	0		MAR-22		Not in STU Plan. 400kV Tembhorni s/s dropped.
10	Viraj (EHV Consumer) T/F	230/33	2x25							MAR-18		
11	Bidkin T/f	220/33	1x100							MAR-22		
12	Butibori Addl T/F	220/33	2x50							MAR-21		
13	Chamorshi T/F	220/33	2x25		100	69	20	14		MAR-22	MAY-19	Scope : 25 MVA, 132/33 kV T/F with bays 02 nos, 132 kV Line bays- 02 nos. 33 kV bays- 06 nos
14	Chimur T/F	220/33	2x25		0	0	0	0		MAR-21		Not in STU Plan Chimur s/s dropped
15	Five Star MIDC T/F	220/33	1x50		100	0	0	0		MAR-19		Tender not accepted by agency so cancelled. New Tender will be floated shortly.
16	Girnare T/F	220/33	2x50							MAR-20		
17	GIS Ulve node	220/33	2x50							APR-23		
18	Goregaon Filmcity T/F	220/33	2x100							MAR-20		
19	Goregaon Filmcity T/F - I	220/33	2x100							MAR-20		
20	Hingoli (Repl)T/f	220/33	2x25							MAR-19		
21	Hinjewadi T/F	220/33	2x100							MAR-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
22	Kaudgaon T/f	220/33	2x50		0	0	0	0		MAR-21		Not in STU Plan
23	Kesurdi MIDC T/F	220/33	1x100							MAR-19		
24	Khandeshwar T/F	220/33	2x50							MAR-20		
25	Kharepatan S/S	220/33	1x25		100	100	100	100			APR-19	Commissioned 04/19.
26	Kupwad T/F	220/33	1x100							MAR-19		
27	Lakhampur / Dindori T/F	220/33	2x50		0	0	0	0		MAR-20		Scope: 132/33kV, 2 x 25 MVA T/F for 132kV Lakhampur s/s.
28	Manjarsumba (Addl)	220/33	25							MAR-18		
29	Nandurbar MIDC T/F	220/33	2x50							MAR-21		
30	ONGC Panvel Addl T/F	220/33	1x50							MAR-19		
31	Palghar T/F	220/33	2x50							MAR-19		
32	Pandharpur Replacement ICT T/F	220/33	1x50							MAR-19		
33	R S Kharghar Addl T/F	220/33	1x50		100	100	100	100		DEC-19		T/F commissioned on 17.06.2017
34	Shendra GIS (DMIC)	220/33	2x50							DEC-23		
35	Slinnar (Datali) T/F	220/33	2x50		0	0	0	0		MAR-21		Not in STU Plan
36	Supa MIDC/Dhotre T/F	220/33	2x50							MAR-19		
37	Washi T/f	220/33	2x25		0	0	0	0		MAR-22		Not in STU Plan 220kV Washi s/s dropped
38	WAtwate T/F	220/33	2x50		0	0	0	0		MAR-22		Not in STU Plan 220kV Watwate s/s dropped
39	Dighi T/F	220/22	2x50							MAR-21		
40	Eon Kharadi T/F	220/22	2x50							MAR-19		
41	Hinjewadi -II	220/22	1x100		100	100	70	50		MAR-18		Work in progress.
42	Jambhul T/F	220/22	2x50							MAR-18		
43	Kamba Replacement T/F (1x(100-50)	220/22	1x50							MAR-19		
44	Pawane GIS	220/22	2x50		0	0	0	0		JUN-22		Under review.
45	Temghar Replacement T/F (1x (100-50)	220/22	1x50							MAR-18		
46	Temghar Replacement T/F (50 MVA replaced by 80 MVA)	220/22	2x15		100	70	70	30		MAR-19		Work is in progress.
47	Vashi T/F	220/22	2x50							MAR-22		
48	Virar (East) Kopari T/F	220/22	2x50							MAR-20		
49	Virar (West) (Chikhal Dongari) T/F	220/22	2x50							MAR-19		
50	Wada-II S/S	220/22	100		100	100	100	100	0		OCT-15	2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
51	Kurunda S/S	220/132/33	2x100							SEP-22		
52	Mankapur S/S	220/132/33	2x100+2x50		100	47	80	9				Scope of work re-validated vide MBR no. 112/12. To be considered in phase-III if necessary as per MBR no. 112/12 Proposal for closure received at to C.E ,DCM in June 2017. Short closure proposal for Uppalwadi - Mankapur line & Mankapur s/s put up for approval.
53	Pardi SS (220/132 2x100 MVA and 220/33 2x50 MVA)	220/132/33	2x100+2x50		100	100	98	95		DEC-23		Work is stopped from 28.07.2018 for want of cable interconnection from old to new 132 kV bus. All testing work of S/stn. is balance.
54	220kV Chalisgaon Substation (1x200)	220/132	200		100	90	90	80		SEP-23	MAR-19	Work in progress.
55	Ahmednagar Addl ICT	220/132	2x100		100	100	100	100		MAR-18		ICT commissioned on 01.03.2018.
56	Amrapur (Pathardi) S/S	220/132	2x100							MAR-21		
57	Chamorshi - ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan
58	Chimur-ICT	220/132	2x100		0	0	0	0		MAR-21		Not in STU Plan Chimur s/s dropped.
59	Chitegaon (Repl ICT )	220/132	1x100		0	0	0	0		MAR-19		Scheme sanctioned recently. Tender under process.
60	Georai S/S (ICT-II)	220/132	1x100							OCT-19		
61	Girnare ICT	220/132	2x100							MAR-20		
62	Insuli (Sawantwadi) Addl ICT-I	220/132	1x100							MAR-20		
63	Insuli (Sawantwadi) - ICT	220/132	1x100							MAR-19		
64	Karanja s/s	220/132	2x100							NOV-19		
65	Kharda ICT-I	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan . 400kV Kharda s/s dropped.
66	Krishnoor Addl ICT	220/132	1x100							MAR-20		
67	Krishnoor s/s	220/132	1x100		100	99	90	90		MAR-21		1 x 25 MVA, 220/33kV T/F commissioned on 25-03-2018.
68	Lakhampur/Dindori ICT	220/132	2x100		0	0	0	0		MAR-20		Not in STU Plan
69	Malkapur (New s/s) ICT-I	220/132	1x100							JUN-19		
70	Manjarsumba Addl ICT	220/132	1x100							MAR-21		
71	Manjarsumba ICT	220/132	1x100							MAR-20		
72	Manmad Sub-Station (Up-Gradation )	220/132	2x100							JUN-19		
73	Naldurg ICT	220/132	2x100		0	0	0	0		MAR-21		Not in STU Plan
74	Nandgaon Peth (ICT)	220/132	1x100		100	100	100	100		MAR-18		ICT commissioned on 31-03-2018
75	Nandgaon Peth -Addl ICT	220/132	1x100							MAR-19		
76	Nandurbar MIDC - ICT	220/132	2x100							MAR-21		
77	Narangwadi s/s	220/132	250		0	1	0	0		MAR-21		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
78	Ner (Wanfali) - ICT s/s	220/132	2x100							MAR-20		
79	Patoda s/s (Aug.)	220/132	2x100									
80	Pimpalgaon (ICT-II)	220/132	1x100		100	100	95	95			DEC-16	SS back charged from 132 kV on dt. 20.03.2014.Balance works-Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works,SCADA, testing works.
81	Shevgaon/Pathardi	220/132	2x200							MAR-22		
82	Shevgaon / Pathardi ICT	220/132	2x200		100	75	30	20		MAR-22		Work in progress.
83	Slinnar (Datali) T/F	220/132	2x200		0	0	0	0		MAR-21		Not in STU Plan
84	Supa MIDC/Dhotre ICT	220/132	200							MAR-18		
85	Up-gradation of existing 132 kV Pandharkawda substation to 220 kV level	220/132	1x100							JUN-19		
86	Wani (Addl ICT - I)	220/132	1x100							MAR-20		
87	Wani ICT	220/132	1x100							MAR-19		
88	Washi ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan 220kV Washi s/s dropped
89	Watwate ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan 220kV Watwate s/s dropped
90	Wadhkal Addl ICT	220/110	100		0	0	0	0		MAR-19		Not in STU Plan
91	Palghar ICT	220/100	2x100							OCT-19		
92	Pawane ICT	220/100	2x100		0	0	0	0		MAR-21		Under review.
93	Taloja (Replacement ICT) 1x(200-100)	220/100	2x100							MAR-20		
94	Vasai Replacement ICT	220/100	1x100							MAR-19		
95	Vashi - ICT	220/100	2x100							MAR-22		
96	Wadhkal ICT	220/100	1x100		0	0	0	0		MAR-18		Not in STU Plan
97	1x25 MVAR Bus Reactor at Dhule s/s (GEC-I)	220	1x25									

**MEGHALAYA ENERGY CORP. LTD. ( MeECL )**

1	Killing S/S	400/220	630		100	100	100	100			FEB-15	1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015.4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013.5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is inclusive of the LILO line.
---	-------------	---------	-----	--	-----	-----	-----	-----	--	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Ampati S/S (2x25)	132/33	50		100	100	100	100			DEC-18	1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Overall progress of the sub-station is 100% completed. 6. Precommissioning test completed, waiting for approval for commissioning. Commissioned on 31.05.2019.
3	Lad Nongkrem S/S	132/33	40		100	95	95	95			MAR-19	1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 31.12.2019. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Overall progress is 95% completed.
4	Mawphlang S/S	132/33	40		100	100	100	100			FEB-12	1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest clearance.
5	Mendipathar S/S	132/33	40		100	100	100	100			DEC-17	1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. The 2nd 20 MVA transformer was commissioned on 01.12.2017. 5. No issues on forest clearance.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
6	Mustem S/S	132/33	40		100	100	100	100			NOV-15	1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 20.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015.
7	Praharinagar S/S	132/33	25		100	0	0	0			DEC-19	1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. LOA for boundary wall also issued but work could not progress due to ban on stone aggregates. 3. The schedule date for completion of the sub-station is December 2018.
8	Rongkhon (Aug.) S/S	132/33	50		100	95	95	95			DEC-18	1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33 kV switchyard is 04.01.2017. 3. Anticipated date of completion is June 2018. 4. Overall progress of the project is 90% completed.

**M.P. POWER TRANSMISSION CORPORATION LIMITED ( MPPTCL )**

1	Badnawar S/S	400/220	2x315		100	100	83	83		JUN-19		1st 315 MVA X-mer charged on 07.03.2019 & reactor charged on 11.03.2019
2	Bhopal T/F Replacement/Aug. of 315 MVA by 500 MVA	400/220	185		0	0	0	0	0	SEP-22		
3	Handia S/S	400/220	630		0	0	0	0	0			
4	Mandsaur (Sitamau) (GEC-I)	400/220	2x315		100	51	7	7		DEC-20	JUL-20	
5	Ujjain S/S (T/F-II)	400/220	1x315		100	97	37	35		SEP-21	FEB-20	
6	Kirnapur Addl. T/F	400/132	1x100							APR-23		
7	Nagda (Bus Reactor 1x125MVAR)	400	50		100	100	100	100	0			Charges on 09.08.2016.
8	Adampur	220/33	1x50		100	98	43	43				work under progress.
9	Badwar Rewa Pooling S/s	220/33	300		100	100	55	55			MAR-18	100 MVA (1st unit) charged on 29.03.2019
10	Barsitadesh Rewa Pooling S/s	220/33	3x100		100	100	100	100			MAR-19	1st unit charged on 18.06.2018, 2nd 100 MVA charged on 23.07.2018 & 3rd 100 MVA charged on 14.10.2018
11	Ramnagar Pahad Rewa Pooling S/s	220/33	300		100	99	99	99			MAR-19	1st 100 MVA charged on 28.07.2018 & 2nd 100 MVA charged on 14.10.2018. & 3rd 100 MVA charged on 25.04.2019



SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
12	Sagar (Additional T/F)	220/33	2x25		100	99	66	66		JUN-19	JAN-20	
13	Barwaha Addl. T/F	220/132	1x160		0	0	0	0	0	JUN-22		
14	Gandhinagar S/S	220/132	160		0	0	0	0	0			
15	Gorabazar S/S	220/132	1x160		0	23	0	0		APR-20		
16	Gudgaon (GEC-I)	220/132	1x160		100	100	85	72		SEP-19	JAN-20	
17	Hoshangabad S/S	220/132	1x160		0	0	0	0	0			
18	Indore S/s (Addl T/F)	220/132	1x160		0	0	0	0	0			
19	Jaora (Upgradation) (GEC-I)	220/132	1x160		100	100	80	70		JUL-19	JUL-19	
20	Kukshi 220/132kV S/S	220/132	1x160		100	100	30	30		JUN-21		Work under progress.
21	Nalkheda (T/F-I) (Susner) (GEC)	220/132	1x160		100	11	0	0		JUN-21		
22	Ratangarh (GEC-I)	220/132	2x80		100	50	60	60		DEC-19	JAN-20	
23	Sailana (GEC-I)	220/132	1x160		100	100	70	70		DEC-19	JUL-19	132/33KV 63 MVA Station Transformer charged on 12.03.2019
24	Shankargarh / Khsipra S/S	220/132	160		0	0	0	0	0			
25	Sheopur (2nd T/F)	220/132	160		100	49	31	31		MAR-20		
26	Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA	220/132	1x160		100	97	45	45		DEC-19		Work under progress.
27	Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA	220/132	1x160		100	100	66	66		DEC-19		Work under progress.
28	Vijaipur (Aug.)	132/33	40		0	0	0	0				This S/s deleted from the list

**ORISSA POWER TRANSMISSION CORPORATION LTD. ( OPTCL )**

1	Duburi (ICT-III)	400/220	1x315		100	50	40	30		MAR-21	MAR-20	
2	Meramundali-B (ICT-I)	400/220	500		100	80	80	60		APR-21	MAR-20	Voltage Ratio should be 400/220kV
3	Baliguda S/S	220/33	40		100	80	75	45		JUN-17	DEC-19	
4	Daspalla S/S	220/33	1x40		100	20	10	0		JUN-23	JAN-20	
5	Deogarh	220/33	1x40		100	70	50	40		JUN-21	DEC-19	
6	Gobindpalli	220/33	2x20		100	70	60	40		JAN-20	JAN-20	
7	Kalimela S/s (T/F-I)	220/33	20		100	95	90	75		JUL-22	DEC-19	
8	Kashipur S/S	220/33	1x20		100	100	100	100			JUN-19	Capacity to be 2X20 MVA=40 MVA instead of 20 MVA
9	Laphripara	220/33	2x20		100	70	50	50		MAY-21	DEC-19	
10	Laxmipur S/S	220/33	20		100	95	95	95			NOV-19	
11	Dhamara S/S	220/132/33	200		100	20	10	5			JUN-20	Capacity to be 2X160 MVA=320 MVA instead of 200 MVA
12	Goda S/S	220/132/33	2x160		100	85	85	80		JUL-20	MAR-20	
13	Joda S/S	220/132/33	1x160		100	0	0	0		JUL-20	DEC-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
14	Aska S/S	220/132	2x160		100	100	100	100		JUL-19	JUL-19	Commissioned 06/19.
15	Bolangir S/S	220/132	1x160		0	0	0	0		MAY-19	MAR-20	
16	Jaypatna S/S	220/132	1x160		100	90	90	85		JUN-19	JUL-19	Capacity to be 2X160 MVA
17	Kesinga (1st Auto T/F)	220/132	1x160		100	95	95	80		JUN-19	DEC-19	Capacity to be 2X160 MVA
18	Kiakata	220/132	320		100	40	30	15		JAN-20	JAN-20	
19	Kuanrunda S/S	220/132	2x160		100	45	50	40		OCT-22	JAN-20	Capacity to be 2X160 MVA=320 MVA instead of 200 MVA

**POWER AND ELECTRICITY DEPARTMENT, MIZORAM ( PEDMIZO )**

1	Bawktlang (Augmentation of existing substation)	132/33	2x20		0	0	0	0	0			Proposal stage
2	Khawiva (Augmentation of existing substation)	132/33	25		0	0	0	0	0			Works are in progress and are implemented by PGCIL
3	Luangmual (Augmentation of existing substation)	132/33	60		0	0	0	0	0			Proposal stage
4	Sihhmui (Augmentation of existing substation)	132/33	1x10		0	0	0	0	0			Proposal stage

**POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. ( PTCUL )**

1	Karanprayag (GIS)	400/132	630		0	0	0	0			JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
2	Pipalkot (THDC) Switching Substation	400	10		0	0	0	0				Acquisition of land for Pipalkoti substation is under process with THDC which would be resolved by Sep-17.
3	Barahamwari New	220/33	100		0	0	0	0		MAR-17	DEC-18	Work awarded to M/s Simens.
4	Baram (GIS) s/s	220/33	2x25		0	0	0	0		APR-22	DEC-17	Contract awarded to M/s capital electech Pvt. Ltd.
5	Ghansali (GIS)	220/33	60		100	0	0	0			AUG-17	contract terminated with M/S CGL,retendering is in progress
6	Ghansali New	220/33	60		0	0	0	0		MAR-17	DEC-18	Tender is under process.
7	Jaffarpur S/S	220/33	1x100		0	0	0	0		JUN-19	JUN-16	Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut.
8	Mori (GIS)	220/33	100		0	0	0	0			MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
9	Nogaon	220/33	100		0	0	0	0			MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
10	Puhana (GIS)	220/33	100		0	0	0	0			MAR-17	Differed till further order.
11	Almora	220/132	200		0	0	0	0			JUN-17	DPR Prepared.sending DPR to funding agency is under process.
12	Baramwari (GIS)	220/132	60		0	0	0	0			DEC-18	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
13	Pantnagar (Aug.)	220/132	100		0	0	0	0			MAR-17	Tendering is under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
14	Piran Kaliyar (GIS)	220/132	300		0	0	0	0			AUG-17	Tender is under process.

**PUNJAB STATE TRANSMISSION CORPORATION LIMITED ( PSTCL )**

1	Muktsar (Aug) Addl T/F	400/220	500		100	94	100	95		MAY-19	JUL-19	Testing in progress
2	Alawalpur s/s	220/66	1x100									
3	Bahadurgarh (Addle. T/F) S/S	220/66	100		100	100	100	100			JUN-17	The work of Augmentation of 1x100 MVA, 220/66 KV T/F with 1x160 MVA, 220/66 KV T/F has been completed on 16.02.2017 and T/F loaded on 22.6.2017
4	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0	0	0	0				no such work exists.
5	Ladowal	220/66	160		100	100	100	100		MAR-17	MAR-19	Commissioned on load on 15.03.19

**RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED ( RVPNL )**

1	Aklara (Dist. Jhalawar)	220/132	1x160		100	75	65	25		NOV-20	DEC-19	Electrical works: Work order Issued to M/s Kay Cee Energy and Infra Private limited, Kota on Dated:-10.05.2018. Work under progress.
2	Chhatargarh GSS (Upgradation) (GEC-I)	220/132	1x160		100	35	60	15		JAN-21	AUG-19	NOA issued in favor of M/s Kanohar. Equipment foundation work under progress.
3	Nawalgarh s/s	220/132	100		100	0	0	0			MAR-19	Work stopped. W.O. awarded to M/s. EMCO Ltd. Termination notice has been issued to firm by RVUNL in term of Article 13.3(d) of TSA dated 25.02.2013. Firm filed petition before APTEL Delhi against the order passed by RERC. Next date of hearing awaited.
4	NPH (Distt. Jodhpur)	220/132	1x160		100	100	100	100		JUN-21	JUN-19	Work completed

**TAMILNADU TRANSMISSION CORPORATION LTD. ( TANTRANSCO )**

1	Ariyalur S/S	765/400	2x1500		100	60	30	30		SEP-23	MAR-19	Control room 50% completed. Plinth 30% completed. 765 KV & 400 KV Tower and equipment foundation and struture erection in progress. Earth mat work in progress. Tower foundation: 765 KV side :- 84/84 Nos 400 KV Side:- 46/49 Nos.Equipment :765 KV side - 375/650,400 KV side - 90/650 Transformer :6/6 completed.
2	Coimbatore	765/400	3000		0	0	0	0		SEP-21	MAR-21	Administrative approval accorded. Land cost approved and land registration is nearing completion.
3	North Chennai Pooling Station (GIS) (3X1500)	765/400	3x1500		0	48	0	0		AUG-23	MAR-20	Work awarded and under progress. Site grading under progress. Piling for compound wall and retaining wall 765 KV and 400 KV GIS building, Reactor and transformeris progress. Casting of pile for 765 KV GIS building in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	Virudhunagar	765/400	3000		0	0	0	0		MAR-21	MAR-22	Tender opened on 20.05.19 and evaluation is under process.
5	Edayarpalayam	400/230/110	2x315+3x200		0	0	0	0		SEP-18		Tender floated with due date of opening on 19.07.19
6	Guindy (GIS)	400/230/110	630		0	90	75	75		SEP-19	DEC-19	Work awarded to M/s.L&T. Work under progress. 2 nos. 315 MVA ICT erected. C&R Panel erected. Control cable work in progress. 2nos. 125 MVAR 400 kv reactor erection in progress.
7	Korattur (GIS)	400/230/110	1030		0	0	0	0		SEP-19	AUG-20	Tender under process. Part-II of the tender opened and under process.
8	Mylapore/Taramani	400/230/110	1030		0	0	0	0		SEP-19	MAR-20	Tender floated with due date of opening on 03.05.19
9	Pavoorchatram (Tennampatty)	400/230/110	2x315+2x100		100	100	100	100			MAY-19	SS Charged at 230 KV on 08.10.18. 400 KV lines works are nearing completion.
10	Thennampatty s/s	400/230/110	1030		100	100	100	100		SEP-17	OCT-18	SS Charged at 230 KV on 08.10.18. 400 KV line works are in progress. ROW issues involved.
11	Establishment of 400/230 kV S/S ICTs at Parali (near existing Kundah PH-III)	400/230	2x500		0	0	0	0				Administrative Approval accorded. Estimate is under preparation for floating Tender.
12	Kolappalur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
13	Mangalapuram	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
14	Ottapidaram	400/230	1000		0	0	0	0		SEP-19	MAR-20	Tender opened on 20.05.19 and evaluation is under process.
15	Pulianthope (GIS)	400/230	945		100	0	0	0		JUN-22	MAR-20	Work commened. Building Test piling concrete work completed. Compound wall piling and Column brick works are under progress.
16	Samugarengapuram	400/230	1030		100	0	0	0		SEP-19	DEC-19	Proposed under GEC-II. Tender will be floated on approval from MNRE.
17	Thuraiyur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited.
18	Vellalaviduthi (2X315 )	400/230	2x315		0	10	0	0		SEP-23	DEC-19	Tender awarded to M/s BHEL On 28.06.2018 , compound wall yard levelling and tower foundation works are in progress.
19	K.R.Thoppur (Addl T/F)	400/110	2x100		0	0	0	0		SEP-17	SEP-17	Work under progress
20	Thoppankundu s/s	400/110	3x200		100	100	100	100		DEC-14	OCT-18	2x200 MVA, 400/110 KV DCT Commissioned on 22.10.18and 1x200 MVA, 400/110 KV DCT Commissioned on 23.10.18.
21	Vellalaviduthi (2X200)	400/110	2x200		100	0	0	0		SEP-23	SEP-19	Tender awarded to M/s. BHEL on 28.06.2018, compound wall yard leveling and tower foundation works are in progress.
22	Bay (Provision) at Kayathar s/s (4 Nos.) (GEC-I)	400	50									
23	Bays at Palavadi s/s (2 Nos.)	400	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
24	Pugalur and North Trichur HVDC Terminal	320	2000		0	0	0	0		APR-20		
25	TNEB Head Quarters	230/33	2x100		100	0	0	0		APR-21	NOV-19	Tender awarded to M/s. L&T on 10.08.18. Civil works completed. GIS inspection completed and DI issued.
26	Alagarkoil (2x100+3x100)	230/110	500		0	0	0	0		SEP-17	MAR-18	Work to be taken up
27	Arani (3x80 to 4x80)	230/110	560		0	0	0	0		SEP-17	MAR-18	Work to be taken up
28	Cuddalore (3x100 to 3x160)(GEC-I)	230/110	180		0	0	0	0		AUG-21		
29	Erode (T/F-I)	230/110	1x100		0	0	0	0		SEP-22	MAR-20	Work awarded on 08.03.19. Detailed engineering in Progress.
30	Kadapperi S/S Aug.(160-100)	230/110	60		0	0	0	0			MAR-18	Work to be taken up
31	Kalivelampatty	230/110	200		0	0	0	0		SEP-19	MAR-20	Sanction awaited
32	Karuppur	230/110	200		0	25	0	0		APR-23	MAR-19	Work under progress. Control room and Plinth works are progress.
33	Keezhakuppam	230/110	200		0	0	0	0		SEP-19	MAR-19	Sanction awaited
34	Kondagai	230/110	200		0	0	0	0		SEP-20	MAR-20	Sanction awaited
35	Kongal Nagaram	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
36	K.Pudur	230/110	200		0	0	0	0		SEP-20	MAR-21	Estimate and Specification are under preparation.
37	Mambalam (GIS)	230/110	320		0	0	0	0		JUN-21	MAR-19	LOA issued on 25.01.19.Detailed engineering in progress.
38	Membalam (GIS)	230/110	2x160		0	0	0	0			MAR-19	Tender is under negotiation.
39	Narimanam S/S	230/110	2x100		100	0	0	0			JUN-19	SS Tender to be lodged and retender to be floated.
40	Poolavady	230/110	200		100	0	0	0		SEP-18	DEC-20	MNRE approval awaited for floating tender.
41	Pudukottai (2x100 to 3x160)(GEC-I)	230/110	280		0	0	0	0				
42	Samayanallur S/S	230/110	2x100		100	80	40	0		JUN-20	AUG-19	Work awarded. Control room work finishing work in progress. 230 KV equipment and plinth works are under progress.
43	Sankarapuram S/S	230/110	1x100		0	70	40	40		MAR-20	AUG-19	Work underprogress.Control room finihing and Plastering work in Progress.
44	Sathumadurai	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
45	Selvapuram	230/110	2x100		0	20	0	0		JUL-23	OCT-19	Work awarded on 24.10.18. Soil test completed . Compound wall work in progress. Control room commenced.
46	Shenpagapurur (JICA)	230/110	2x100		100	90	75	75		JUN-15	MAR-19	Work held up as contractor not turned up for works
47	Taramani (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-20	Tender floated and due on 15.02.2019.
48	Thirupathur S/S	230/110	1x100		0	95	80	50		SEP-19	JUN-19	Work under progress. Control room 100% completed. Earthing and catling 70% completed

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
49	Thiruppur S/S	230/110	2x100		0	0	0	0		SEP-19		
50	Thiruvanmiyur	230/110	200		30	0	0	0		APR-23	MAY-19	Work under progress. Piling, Pile copping, tie beam column upto plinth beam completed. Cable duct inside Control room completed. Live cable in the SS site is to be deviated.
51	Thuvakudy S/S	230/110	1x100		100	40	0	0		JUN-21	OCT-19	Work awarded to M/s.Murali & Co. Compound wall work in progress. Control room upto Roof level completed.
52	Tirupur (JICA)	230/110	1x100		100	90	90	50		APR-16	MAR-19	Work held up due to contractor issues
53	Uddanapally S/S	230/110	2x100		100	100	100	100		APR-16	JUL-19	Commissioned 06/19.
54	Usilampatty	230/110	200		0	0	0	0		SEP-20	MAR-21	Sanction awaited
55	Villupuram (2x100 to 2x160) (GEC-I)	230/110	60		100	50	0	50			JUN-19	Work under progress.
56	Vinnmangalam (2x100 to 2x160)	230/110	520		0	0	0	0		SEP-17	MAR-18	Work to be taken up
57	Kadalangudy (Aug.) (100-80)	220/110	20		100	100	100	100			DEC-15	Commissioned 12/15.
58	Muppandal	220/110	200		100	0	0	0		SEP-18	DEC-20	Sanction awaited.
59	Nemmali thippiyakudi (2x100+3x100)	220/110	500		0	0	0	0		SEP-17	MAR-17	
60	Singapuram S/S (ICT-II)	220/110	100		0	0	0	0				Test charged on 02.05.16 with 1x100 MVA Auto Transformer
61	Singarapet 230/110 KV SS (Second unit)	220/110	1x100		0	100	100	95		SEP-18	MAR-19	Work completed. 160 MVA Transformer awaited.

**TRANSMISSION CORP. OF ANDHRA PRADESH LIMITED ( APTRANSCO )**

1	Aug. at Hindupur	400/220	1x315							JUN-21		
2	Mughalkod (GEC-I)	400/220	945									
3	Uravakonda (GEC-I)	400/220	1000									
4	80 MVAR Bus Reactor at Jammalamadugu s/s (GEC-I)	400	50									
5	Bay Extn. at Uravakonda s/s (2Nos.) (GEC-I)	400	50									
6	Chilakaluripeta S/s (2x500MVA)	400/220/132	1000		0	0	0	0		AUG-19	AUG-20	Tenders floated on 13.12.2018 Tenders finalized and LOI issued on 21.02.2019
7	80 MVAR Bus Rector at Hindupur s/s (GEC-I)	400/220	50									
8	Amaravathi SS-II in CRDA	400/220	630		0	0	0	0		AUG-21	AUG-21	
9	Amaravathi S/s-I in CRDA	400/220	630		0	0	0	0		AUG-20	AUG-21	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
10	Aspiri S/s	400/220	945		0	0	0	0		AUG-18	MAR-20	The scheme containing this Sub station is posed to NCEF Grant.(Please change the transformation capacity of Sub-Station revised to 2 x 500 MVA instead of 3 x 315 MVA as per recommendation of CEA).In view of urgency,the scheme containing this Tr.Line is posed for advance tendering.Offline tenders floated on 15.02.2019. Tendering under process.
11	Aug. at Jammalamadugu	400/220	1x315							DEC-19		
12	Aug.at Kalpaka -4th (500MVA)	400/220	500							MAY-21		
13	Aug. at Manubolu (Nellore)	400/220	500							MAY-21		
14	Eluru S/s	400/220	630		0	0	0	0		AUG-18	AUG-20	Tenders floated on 13.12.2018 Tenders finalized and LOI issued on 21.02.2019
15	Hindupur (ICT 3rd )	400/220	1x315							JUN-23		
16	Kalpaka-II S/s	400/220	945		0	0	0	0		AUG-20	AUG-21	
17	Mylavaram (GEC-II)	400/220	3x315							JUL-20		
18	Mylavarm S/s	400/220	945		100	0	0	0		AUG-18	MAR-20	LOI issued on 01.10.2018.Detailed purchase orders placed on 05.11.2018.Substation site is handed over to the contractor on 14.12.2018. Site contour survey completed.Other Engineering works under progress.
19	NP Kunta - ICT-4 (GEC-II)	400/220	500									
20	NP Kunta PS(GEC-II)	400/220	1x1500									
21	Rachaganneru S/s	400/220	630		100	70	60	40		AUG-18	MAY-19	Detailed Purchase orders issued on 31.01.2018 .All 444 Nos Structure foundations completed.330 Nos out of 502 Nos structure erection and 141 Nos out of 381 equipment erection completed. Balance Structure erection , compound wall, FF & DD Room, kiosk ,cable trench and Road works are under progress
22	Talaricheruvu S/s	400/220	945		100	100	100	100		AUG-18	MAY-19	Commissioned 05/19.
23	Uravakonda (Aug.) ICT-II	400/220	500		100	100	100	100			MAY-19	Commissioned 05/19.
24	urvakonda-II S/s	400/220	1260		0	0	0	0		AUG-18	MAR-20	
25	Gudivada (2x500 MVA+2x100 MVA)	400/132	1200		0	0	0	0		AUG-19	AUG-20	Tenders floated on 13.12.2018 Tenders finalized and LOI issued on 21.02.2019
26	125 MVAR Bus Reactor at Uravakonda (GEC-I)	400	50									
27	Bays at Kurnool S/S (2nos.)	400	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
28	Anupankulam (3x100 to 3x160) (GEC-I)	230/110	3x60									
29	Sembatty (3x100 to 3x160)(GEC-I)	230/110	3x60									
30	Chakrayapet	220/132	2x100		100	2	0	0	0		MAR-17	Site handed over on 16.04.2016.Leveling of site works under progress.
31	Gollapuram	220/132	2x100		100	80	90	85	0		MAY-17	Works are under progress.
32	Naidupeta S/S	220/132	2x100							JUN-19		
33	Penukonda(GEC-I)	220/132	2x160							JUN-23		
34	Porumamilla	220/132	200		100	95	95	95	0		AUG-16	works are under progress.
35	Prathipadu S/S	220/132	1x100		100	100	100	100			APR-19	Commissioned 04/19.
36	Pydibhimavaram S/S	220/132	3x100							FEB-21		
37	Rentachintala S/s Aug.(3X100-2x100)	220/132	1x100		100	100	100	100			APR-19	Commissioned 04/19.
38	Tirumalayapalli	220/132	2x150		100	60	85	50	0		JUN-17	Works are under progress.
39	Gaddamvaripalli	220/11	50		100	100	100	96	0		JUN-16	Works under progress
40	Bay Extn. at Hindupur s/s (GEC-I)	220	50									
41	Bay Extn. at Porumamilla s/s (2 Nos) (GEC-I)	220	50									
42	Bay Extn. at Tadipatri s/s (GEC-I)	220	50									
43	Bay Extn. at Badavel s/s (1 No.) (GEC-I)	132	50									
44	Bay Extn. at Penukonda s/s (GEC-I)	132	50									
45	Bay Extn. at Porumamilla s/s (1 Nos) (GEC-I)	132	50									

**Transmission Corporation of Telangana Limited ( TSTRANSCO )**

1	Kamalapuram SS (2x315 ICT I and II )	400/220/11	2x315		100	30	50	0			DEC-19	
2	Sundilla s/s (2x315 MVA ICTs-I and II 50 MVA STR-I and 50 MVA PTR-I)	400/220/11	730		0	0	0	0	0	SEP-17		
3	Jangaon s/s (3x500) (ICT-I)	400/220	500		100	100	100	100		AUG-18	MAY-19	Commissioned 05/19.
4	Jangaon S/S (ICT II and III)	400/220	1000		100	0	0	0	0			
5	Ramadugu S/S	400/220	2x315		100	95	100	95		MAY-19	JUL-19	400/200kV Ramadugu S/S is under execution besides already existed LI Ramadugu substation
6	400kV Suryapet Bay Extensions	400	50									
7	Chandulapur LI	400	500		0	0	0	0	0	NOV-17		
8	Damacherla	400	1500		0	0	0	0	0	SEP-18		
9	Julurupadu 2nos 400kV bay	400	50							SEP-17		
10	Mydaram LI	400	1120		0	0	0	0	0	NOV-17		
11	Narlapur LI	400	1440		0	0	0	0	0	SEP-18		



SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
12	Ramachandrapuram	400	1000		0	0	0	0	0	SEP-18		
13	Ramadugu LI	400	1120		0	0	0	0	0	NOV-17		
14	Tippapur LI	400	480		0	0	0	0	0	NOV-17		
15	Tukkapur LI	400	400		0	0	0	0	0	NOV-17		
16	Uddandapur LI	400	900		0	0	0	0	0	SEP-18		
17	Vattem/Karvena	400	1440		0	0	0	0	0	SEP-18		
18	Yedula LI	400	1260		0	0	0	0	0	SEP-18		
19	Yellampalli LI	400	945		0	0	0	0	0	NOV-17		
20	Chanchalguda GIS (3x50 MVA)	220/33	1x150		0	0	0	0	0	SEP-19		
21	Aswaraopet SS upgradation from 132 kV	220/132/33	1x100		0	0	0	0	0	NOV-17		
22	Bonguloor S/S	220/132/33	200		0	0	0	0	0			1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
23	Huzumagar S/S	220/132/33	200		100	0	0	0	0		MAR-17	
24	Banswada	220/132	2x100		0	0	0	0	0	DEC-20		
25	Bowrampet S/S	220/132	2x160		0	0	0	0	0	DEC-22		
26	Gajwel (Aug.)	220/132	60		100	100	100	100		SEP-17		works completed and 500MVA ICT cherged on 03.05.2018
27	Husnabad	220/132	200		0	0	0	0	0	APR-23		
28	Indravelly (Uttoor) S/S with Automation System	220/132	2x100							JUN-21		
29	Jadcherla S/S	220/132	200		0	0	0	0	0			
30	Kothur s/s (2x160 MVA)	220/132	2x160		0	0	0	0	0	JUN-19		
31	Madugula	220/132	2x100		0	0	0	0	0	MAY-17		
32	Mahabubabad (Ayyagaripally)	220/132	1x100		0	0	0	0	0	JUN-17		
33	Manikonda S/S	220/132	2x100		100	10	5	0	0		DEC-18	Works are in progress
34	Nagarkurnool	220/132	2x100		0	0	0	0	0	JUN-17		
35	Rayadurg (GIS) S/S	220/132	2x160		100	10	50	0		JUN-21	MAR-20	
36	Renzal S/S (Upgradation of existing 132/33 s/s)	220/132	2x100		0	0	0	0	0	JUN-19		
37	Thimmajipet S/S	220/132	200		0	0	0	0	0		MAR-17	
38	B.G.Kottur (V) LI SS (without Pump PTRs)	220/11	180		100	85	95	85		FEB-20	AUG-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
39	V.K.Ramavaram LI SS (without Pump PTRs)	220/11	&#40;3x50&#41; - &#40;2x50+1x20&#41;		100	80	80	80		MAR-20	SEP-19	
40	Goliwada (Yellampalli) LI SS	220	450		0	0	0	0	0	SEP-17		
41	Kachavanisingaram	220	200		0	0	0	0	0			
42	Kallur GIS	220	200		0	0	0	0	0	SEP-17		
43	Kleshwaram LI SS	220	550		0	0	0	0	0	SEP-17		
44	Lakshmidvipalli LI SS	220	240		0	0	0	0	0	SEP-17		
45	Peddagopati GIS	220	200		0	0	0	0	0	NOV-17		
46	Toopran	220	2x100		0	0	0	0	0	SEP-17		

**TRIPURA STATE ELECTRICITY CORPORATION LIMITED ( TSECL )**

1	Ambassa (Aug.)	132/33	25		100	100	100	100	25		AUG-13	Commissioned 08/2013.
2	Budhjungnagar (Aug.)	132/33	25		100	0	0	0	0		MAR-17	LOA issued
3	Dharmanagar (Aug.)	132/33	25		100	100	100	100	25		SEP-13	Commissioned 9/13.
4	Banduar (Aug.)	132/11	15		100	100	100	100	15		SEP-13	Commissioned 9/13.
5	Garod Tilla (Aug.)	132/11	10		100	0	0	0	0		MAR-17	Tender Evaluation in process.

**U.P. POWER TRANSMISSION CORPORATION LTD. ( UPPTCL )**

1	ICT at Obra C s/s	765/400	3000		0	0	0	0			NOV-20	UPRVUNL TO COMMITIONED BEFORE MARCH-21
2	Moradabad S/s	765/400	3000		0	0	0	0			SEP-21	To be constructed on TBCB mode in Rampur distt. Firms shortlisted,being finalised. LAND has already been purchased .
3	Basti (GIS) (T/F-I)	400/220	500		100	22	0	0		JUN-21	MAR-20	Work in progress.
4	Firozabad S/s	400/220	1000		100	0	0	0			MAR-21	tendering in process. To be constructed in TBCB mode.
5	Gonda	400/220	2x315		100	100	100	100				Charged at 220 kV site being developed by M/s Isolux under TBCB.
6	ICT at Harduaganj Extn	400/220	630		100	0	0	0			MAR-20	UPRVUNL SCOPE
7	Jaunpur S/s (T/F-I)	400/220	1x315		100	11	0	0		JAN-23	MAR-21	work in progress.
8	Moradabad(Aug.) (Additional T/F)	400/220	240		100	100	100	100			MAY-19	Commissioned 05/19.
9	Motiram Adda Gorakhpur (Aug.) (Additional T/F)	400/220	240		100	100	100	100			APR-19	Commissioned 04/19.
10	Muradnagar-II Ghaziabad (Aug) (Additional T/F)	400/220	240		100	100	100	100			APR-19	Commissioned 04/19.
11	Noida Sec- 148 G.B.Nagar (New)	400/220	500		100	100	100	100			APR-19	Commissioned 04/19.
12	Noida Sec-148 G.B Nagar (New) T/F-II	400/220	500		100	100	100	100			JUL-19	Commissioned 06/19.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
13	Raebareli S/s	400/220	2x500		100	7	0	0		OCT-22	MAR-21	Agency allotted. Work in progress.
14	Rasra (New) T/F-I	400/220	1x500		100	17	0	0		MAY-22	NOV-20	WORK IN PROGRESS
15	Sarnath Varanasi (Aug) T/F- II (500-315)	400/220	185		100	100	100	100			APR-19	Commissioned 04/19.
16	Sarojininagar Lucknow Aug) T/F- II (500-315)	400/220	185		100	100	100	100			APR-19	Commissioned 04/19.
17	Simbholi S/s	400/220	1000		100		0	0			JUN-21	To be constructed on TBCB mode. Finalisation of firms shortlisted is in process.
18	Tanda TPS	400/220	2x315		100	100	100	80				NTPC scope. ICT-I energised .
19	Unnao (Aug) T/F-III	400/220	1x315		100	100	100	100			APR-19	Commissioned 04/19.
20	Masauli Prayagraj (New) T/F-III	400/132	2x100		100	100	100	100			MAY-19	Commissioned 05/19.
21	Botanical Garden Sec-38a Noida (New) T/F-I	220/33	60		100	100	100	100			JUL-19	Commissioned 06/19.
22	Dahi Choki Unnao (New) T/F-I	220/33	60		100	100	100	100			JUL-19	Commissioned 06/19.
23	Phoolbagh Kanpur (New) T/F-I	220/33	60		100	0	0	0		JUN-19		Overall progress 63%
24	Pratap Vihar Ghaziabad (New) T/F-I	220/33	60		100	90	85	80			JUL-19	Work in progress.
25	Amethi S/s	220/132	1x160		100	100	100	100		APR-19	APR-19	Commissioned 04/19.
26	Anandnagar (Gorakhpur) S/s	220/132	2x160		0	0	0	0		JUL-23	MAR-21	Land has been Identified. Land procurement in process.
27	Baraut Baghpat (Aug.) Addl T/F	220/132	1x160		100	100	100	100			JUL-19	Commissioned 06/19.
28	Bhadrekhi (Orai) (New) T/F-II	220/132	1x160		100	100	90	85				T/F-I 160 MVA charged on 15.03.2019. Allotement of T/F II is pending.
29	C.B. Ganj Bareilly (Aug.) T/F-I (200-160)	220/132	40		100	100	100	100			JUL-19	Commissioned 06/19.
30	Chinhat Lucknow (Aug.) T/F-II (200-160)	220/132	1x40		100	100	100	100			MAY-19	Commissioned 05/19.
31	Etah (Aug.) T/F-II (160-100)	220/132	60		100	100	100	100			JUL-19	Commissioned 06/19.
32	Faridpur (Bareilly) S/s -T/F - I	220/132	1x100		100	11	0	0		JUN-22	DEC-20	Tender price part open on 03-11-18
33	Gajokhar Varanasi (Aug) T/F- II (160-100)	220/132	60		100	100	100	100			APR-19	Commissioned 04/19.
34	Gola Gorakhpur (New)	220/132	2x80		100	100	100	100			APR-19	Commissioned 04/19.
35	Gola (T/F-II)	220/132	1x160		100	0	0	0		SEP-21	MAR-21	2x160 MVA s/s Gola is sanctioned in in Lakhimpur distt. for which land has been purchased.as been p
36	Hathras (Aug.)T/-I(200-160)	220/132	1x40		100	100	100	100			MAY-19	Commissioned 05/19.
37	Jaunpur (Aug.) (Additional T/F)	220/132	1x160		100	100	100	100			MAY-19	Commissioned 05/19.
38	Kasganj (New) T/F- I	220/132	1x160		100	40	45	20			MAR-20	work in progress .
39	Khatauli S/s (T/F-I)	220/132	1x160			0	0	0		OCT-22	NOV-20	Land has been Identified.
40	Khurja Bulandshahr (Aug) T/F- II (200-160)	220/132	40		100	100	100	100			APR-19	Commissioned 04/19.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
41	Kirawali S/S	220/132	2x100			0	0	0		JUL-23	SEP-20	Allotment of govt. land in process.
42	Madhuvan Bapudham (New) T/F-I	220/132	1x160		100	90	90	80			JUN-19	Work in progress.
43	Maharajganj S/s	220/132	1x160		100	5	0	0		MAY-23	DEC-20	S/s boundary wall construction was in progress when work had to be stopped by Hon&#39;ble High Court in March-19. Work is likely to re-start in July.in
44	Malwan S/S (Fatehpur)	220/132	2x160		100	30	0	0		MAY-22	DEC-19	Overall progress 50%
45	Modipuram-II (T/F-I)	220/132	1x160		0	0	0	0		JUN-22	MAR-21	LAND HAS BEEN IDENTIFIED
46	Neebkarori Farrukhabad (Aug. T/F-I (160-100))	220/132	60		100	100	100	100			JUL-19	Commissioned 06/19.
47	Raja ka Talab S/S (Varanasi)	220/132	1x160							MAY-19		
48	Rampur (Aug.) Addl T/F	220/132	1x100		100	100	100	100			JUL-19	Commissioned 06/19.
49	R.C. Green G.B. Nagar (Aug.) T/F-II (160-100)	220/132	60		100	100	100	100			APR-19	Commissioned 04/19.
50	Sarsawa (Saharanpur) (ICT-II) S/S	220/132	1x160		100	100	85	80				T/F allotment is awaited.
51	Shamli s/s (220 /132 kV T/F-I)	220/132	2x100		100	15	0	0		JAN-22	DEC-20	Boundary wall construction in progress.
52	Shatabdinnagar Meerut (Aug.) Addl T/F	220/132	1x160		100	100	100	100			JUL-19	Commissioned 06/19.
53	Sikandrabad Bulandshahr (Aug) (Additional T/F)	220/132	160		100	100	100	100			APR-19	Commissioned 04/19.
54	Sitapur (Aug.) (Additional T/F)	220/132	1x160		100	100	100	100			APR-19	Commissioned 04/19.
55	Sohawal Ayodhya (Aug) T/F-II (160-100)	220/132	60									
56	Tundla Firozabad (New) T/F-I	220/132	1x160			0	0	0		JUN-21	MAR-21	LAND IDENTIFIED.
57	Fatehgarh or Kannauj S/s	220	320		100	0	0	0			AUG-20	LAND available
58	Hamirpur S/s	220	320		100	0	0	0				Selected in Green Energy Corridor-II, approval from MNRE,GoI is awaited.
59	Saharanpur New s/s	220	320			0	0	0			FEB-21	Land has been identified for construction of 220 kV s/s Deoband in Saharanpur distt.
60	SGPGI Road S/s	220	320		100	0	0	0			DEC-20	Land available.
61	Tajpur S/s	220	320		100	0	0	0			MAR-21	LAND available at 132 kV existing Chandpur S/s for construction of 220 kV S/s
62	Varanasi Cantt. S/s	220	180		0	0	0	0				Land being identified.
63	Vasundhara S/s	220	320		0	0	0	0			MAR-21	Land allotment by Aawas Vikas Parishad is awaited.
64	2 Nos. 132 kV line bays at Jigna S/s (GEC-II)	132	50									
65	2 Nos. 132 kV line bays at Meja S/s (GEC-II)	132	50									
66	2 Nos. 132 kV line bays at Pukhraya S/s (GEC-II)	132	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

**WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED ( WBSETCL )**

1	Gokarna 400KV SS Tr. Aug.	400/220	1x315		0	0	0	0	0	APR-23	MAR-20	
2	New Katwa GIS	400/220	1000		0	0	0	0	0		MAR-21	
3	New Purulia (N.PPSP) Switching S/S	400	50		100	85	70	50	0	SEP-16	JUL-17	
4	Alipurduar Aug.	220/132	160		0	0	0	0	0		MAR-20	
5	Bankura PS (GEC-II)	220/132	200									
6	Barasat Aug.	220/132	160		0	0	0	0	0		MAR-21	
7	Baruipur GIS	220/132	2x160		100	17	0	0		APR-22	AUG-20	Work under progress.
8	C.K. Road GIS	220/132	320		0	0	0	0	0		MAR-22	
9	Dalkhola Aug.	220/132	160		0	0	0	0	0		MAR-20	
10	Dharampur	220/132	160		0	0	0	0	0		MAR-18	
11	Durgapur AB Zone 220 KV GIS	220/132	2x160		0	0	0	0	0	OCT-23	MAR-19	
12	East Mednipur PS (GEC-II)	220/132	200									
13	Egra Aug.	220/132	160		0	0	0	0	0		MAR-20	
14	Gazol Aug.	220/132	160		0	0	0	0	0		MAR-22	
15	Gazol GIS	220/132	2x160		100	90	99	96		JUN-19	JUL-19	Work under progress after initial delay for land issue.
16	Jeerat Aug.-I	220/132	160		0	0	0	0	0		MAR-20	
17	Kotasur GIS	220/132	320		0	0	0	0	0		MAR-20	
18	Mahachanda GIS	220/132	320		0	0	0	0	0		MAR-20	
19	Mayapur GIS	220/132	100		0	0	0	0	0		MAR-21	
20	New Bishnupur Aug.-I	220/132	160		0	0	0	0	0		MAR-19	
21	New Haldia NIZ GIS	220/132	1x160		100	100	100	100			JUL-19	Commissioned 06/19.
22	New Town AA-IIC GIS	220/132	2x160		100	96	95	80		OCT-23	AUG-20	
23	New Town AA-IIC (GIS)	220/132	2x100							OCT-23		
24	Raghunathpur GIS	220/132	320		0	0	0	0	0		MAR-22	
25	Rejinagar Aug.	220/132	160		0	0	0	0	0		MAR-21	
26	Rejinagar S/S	220/132	2x160		100	99	100	99		JUN-19	SEP-19	Work in progress
27	Sadaipur Aug.	220/132	160		0	0	0	0	0		MAR-19	
28	West Mednipur PS (GEC-II)	220/132	200									

**ADANI POWER LTD. ( APL )**

1	765 kV Bay at Sipat s/s (STL-TBCB)	765	50							NOV-18		
2	765 kV bays at Sasan UMPP (C-WRTL- TBCB)	765	50							NOV-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Rajnandgaon Switching S/s (RRWTL-TBCB)	765	50		100	0	0	0	0	NOV-18	AUG-17	
4	Dhanbad New s/s (NKTL-TBCB)	400/220	2x500		0	0	0	0		MAY-21	MAY-19	
5	1x125 MVAR Bus reactor at 40kV Fatehgarh Pooling S/S along with associated bay (F-BTL-TBCB)	400	50									
6	2 nos of 400 kV line bays at Fatehgarh PS (F-BTL-TBCB)	400	50									
7	400 kV Bays (2 nos.) at Vindhyachal STPP switchyard (C-WRTL-TBCB)	400	50							JAN-19		

**EsSEL Infraprojects Ltd. ( ESSEL )**

1	Warangal (New) S/s (WKTL -TBCB)	765/400	2x1500		100	47	60	0		NOV-19	DEC-19	1) 100% land purchased for Warangal Sub-station. 2) Substation basic design & engineering works completed. 3) 10 no. of reactors received at site , 60% S/s material received at site 4) S/s civil works, structure erection and earthing work is in progress.
2	240 MVAR Switchable reactors with Bays in each Ckt. of Warora (Pool)-Rajnandgaon with NGR (WKTL-TBCB)	765	50									
3	2 Nos of bays at Rishikesh S/s (NRSS-XXXVITL-TBCB)	400	50		0	0	0	0		DEC-19		
4	4 Nos of bays at Babai (RRV PNL) S/s (NRSS-XXXVITL-TBCB)	400	50		0	90	100	90		JUN-19	AUG-17	Civil works 90% completed. and Erection - 90% Gantry Structures erected

**KALPATARU POWER TRANSMISSION LIMITED ( KPTL )**

1	New Kohima S/s (K-MTL-TBCB)	400/220	7x167							JUL-20		
2	2 nos. 400kV line bays at Darbhanga and 80 MVAR switchable line reactors (ATL-TBCB)	400	50									

**NORTH KARANPURA TRANSMISSION CO. LTD. ( NKTCL )**

1	Gurgaon (ITP) GIS S/s (NKTL -TBCB)	400/220	2x500		0	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
---	------------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--------------------------------

**Shekhawati Transmission Service Company Limited ( SKHWTT SCL )**

1	Nawalgarh	220/132	100		0	0	0	0	0		DEC-16	
---	-----------	---------	-----	--	---	---	---	---	---	--	--------	--

**South East UP Power Transmission Company Limited ( SEUPPTCL )**

1	Mainpuri s/s (ICT-2)	765/400	1000		100	98	100	85				The project is at stand still pending of a time extension requested to UPPTCL in June 2015
---	----------------------	---------	------	--	-----	----	-----	----	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Aurai s/s	400/220	630		77	21	24	0				Land is available, however some of the land ( gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary ( Revenue) for transferring it to UPPTCL and same is under process. The project is at stand still pending of a time extension requested to UPPTCL in June 2015.
3	Sultanpur Road s/s	400/220	1000		100	12	17	0				The project is at stand still pending of a time extension requested to UPPTCL in June 2015

**STERLITE GRID LTD. ( SGL )**

1	Khandwa PS (KTL - TBCB)	765/400	2x1500		100	77	97	33		JUL-19	SEP-19	1. Agitation from farmers for land acquisition and obstruction by them on Construction work 2. Delay due to Force Majeure events and the same has been intimated to the concerned LTTCs
2	Kadarpur (Gurgaon ) (GIS) (GPTL - TBCB)	400/220	2x500		100	54	99	31		MAY-19	SEP-19	1. Delay due to Force Majeure events and the same has been intimated to the concerned LTTCs
3	Prithala (Palwal) (GIS) (GPTL - TBCB)	400/220	2x500		100	100	100	100		MAY-19	JUN-19	1. The S/s was inspected by Electrical Inspector, CEA on 05-07-2019 2. Delay due to Force Majeure events and the same has been intimated to the concerned LTTCs
4	Sohna Road (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	50	99	16		SEP-19	JUL-19	1. Delay due to Force Majeure events and the same has been intimated to the concerned LTTCs
5	Xeldom (Goa) S/S (G-TTPL - TBCB)	400/220	2x500		100	0	0	0		JAN-22	JUN-20	
6	P.K. Bari S/S (NER-II TL- TBCB)	400/132	2x315		95	49	98	2		APR-20	SEP-19	Land has been finalised in Mouja/Tehsil - Purba Noagaon, Sub Division Jirania, District West Tripura and State Tripura .
7	Surajmaninagar (NER-II TL -TBCB)	400/132	2x315		95	43	99	3		APR-20	SEP-19	Land has been finalised in Mouja/Tehsil - Purba Noagaon, Sub Division Jirania, District West Tripura and State Tripura .
8	2 no. 400 kV line bays at Palatana GBPP swyd for termtion of Palatana-Surajmaninagar(NER-IITL-TBCB)	400	50							JUL-20		
9	2 No of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO (MTL - TBCB)	400	50							JUN-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
10	2 No of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO (MTL-TBCB)	400	50							JUN-18		
11	2 nos of 400kV bays at Dhanonda S/S (GPTL-TBCB)	400	50							MAY-19		
12	2 no. 132kV line bays for termion of AGTPP(NEEMCO)-PK Bari(TSECL) atAGTPP(NEEMCO)swyd(NER-IITL-TBCB)	132	50							MAR-20		
13	2 no. 132kV line bays for termion of AGTPP(NEEMCO)-PK.Bari(TSECL) atPK.Bari(TSECL)s/s(NER-IITL-TBCB)	132	50							MAR-20		
14	2No.132 line bays for termtion of BiswanathChariyalliPG-Itanagar (Zebra)line atItanagar(NER-IITL-TBCB)	132	50							MAR-20		
15	2 No. of 765 kV line bays at Dhule S/S of BDTCL for Khandwa Pool-Dhule 765kV D/C line (KTL-TBCB)	132	50									

**TALCHER TRANSMISSION CO. LTD. ( TTCL )**

1	Behrampur. S/s (T-II TL - TBCB)	400/220	2x315		0	0	0	0	0	OCT-12	DEC-16	
---	---------------------------------	---------	-------	--	---	---	---	---	---	--------	--------	--

**TORRENT POWER LTD ( TOR. POW. (UNOSUGEN) )**

1	Bharuch/Dahej	765/400	1500		0	0	0	0	0			
---	---------------	---------	------	--	---	---	---	---	---	--	--	--

**WESTERN U.P. POWER TRANSMISSION CO. LTD. ( WUPPTCL )**

1	Greater Noida AIS (ICT-1)	765/400	1500		100	99	98	98	0			
---	---------------------------	---------	------	--	-----	----	----	----	---	--	--	--