

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE) IN RFD PROGRAMME DURING 2020-21

As on 31-JAN-2021

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
CENTRAL SECTOR													
DAMODAR VALLEY CORPORATION (DVC)													
1	Burdwan GIS along with associated line bays at Parulia S/s	220/132	2x160		100	100	30	0		AUG-21	AUG-21	RFD	Supply of materials affected due to COVID-19.
2	Dhanbad (2 Auto-Xmer)	220/132	2x160		100	80	40	40		AUG-21	AUG-21	RFD	Work in Progress.
3	DSTPS ICT-II S/s	400/220	1x315		100	100	100	90		JAN-21	FEB-21	RFD	Work in Progress.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)													
1	Bhadla S/S	400/220	1000		100	95	60	55		JAN-21	MAR-21	RFD	Work has been affected due to COVID-19 pandemic. Work is under progress. 1 no. ICT commissioned in Jan'21.
2	Bhuj S/S	765/400	1x1500		100	97	90	80		OCT-20	MAR-21	RFD	2 nos. 765 kV ICT banks are expected to commission by Mar'21 progressively. Work has also been affected due to COVID-19 pandemic. Heavy rain fall in Bhuj area of Gujarat in the month of Aug/Sep'20 hampered the works at site and also damage some imported component of GIS bays.
3	Bhuj Substaion	400/220	1x1500		100	97	90	80		MAR-21	MAR-21	RFD	2 nos. 500 MVA 400/220 kV ICT commissioned in Oct'19. 3rd 400 kV ICT also commisisoned in Sep'20. Rest of the ICTs (3 nos. 400 kV ICT are expected to commission by Mar'21 progressively. Work has also been affected due to COVID-19 pandemic. Heavy rain fall in Bhuj area of Gujarat in the month of Aug/Sep'20 hampered the works at site and also damage some imported component of GIS bays.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
4	Dwarka -I (GIS) S/S	400/220	2000		100	99	98	95		JUN-20	JUN-21	RFD	220 KV GIS charged in March'20. 400 kV GIS is ready but charging will be done matching with LILO line getting delayed due to forest clearance issue in Delhi.
5	Extn. at Maithon	400/220	500		100	100	100	100		MAY-20	AUG-20	RFD	Commissioned 07/20.
6	Extn at Jeypore s/s	400/220	2x315		100	85	80	70		JUN-20	MAR-21	RFD	Work has been affected due to COVID-19 pandemic.
7	Extn at Meerut substation	765/400	1x1500		100	100	100	100		MAY-20	JUN-20	RFD	Commissioned 07/20.
8	Extn at New Siliguri s/s (3rd ICT)	400/220	1x315		100	97	100	90		MAY-20	MAR-21	RFD	Work has been affected due to COVID-19 pandemic.
9	Fatehpur S/S	400/220	500		100	90	90	87		JAN-21	MAR-21	RFD	Work has been affected due to COVID-19 pandemic. Work is under progress.
10	Jauljivi (GIS) s/s	400/220	2x315		100	92	95	92		JUL-20	MAY-21	RFD	Supply of Transformer & Reactor was affected due to poor road conditions. Road widening/ strengthening work completed by NHAI in Jul'20. Accordingly, transportation of reactors & transformer have been completed progressively in Oct'20. Work has also been affected due to COVID-19 pandemic.
11	Jeerat (New) S/s (PM-JTL -TBCB)	765/400	1x1500		100	69	90	45		FEB-21	MAR-21	RFD	Work has been affected due to COVID-19 pandemic. Work also affected due to cyclone AMPHAN in May'20. Commissioning matching with associated Jeerat-Subhashgram (TBCB) line (ant. by Mar'21).
12	Medinipur S/s (PM-JTL -TBCB)	765/400	2x1500		100	98	100	100		JUL-20	FEB-21	RFD	765 kV bays charged on 24.01.2021. 400 kV side charging after receiving shut down of the LILO of 400KV D/C both ckt of Chandithala - Kharagpur at Medinipur.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
13	New Mariani S/S	400/220	2x500		100	92	97	88		MAR-21	MAR-21	RFD	Work has been affected due to COVID-19 pandemic. 1 no. 400/220 KV, 500 MVA ICT, 1 no. 125 MVAR Bus Reactor & 02 nos. 400 KV line bay for Kohima (KPTL 400 KV D/C Imphal - New Kohima- Mariani TBCB line) commissioned in Dec'20. Balance 01 no. 400/220 KV 500 MVA ICT, 01 no. 400 KV 125 MVAR B/R and 02 nos. 400 KV line bays for the shifting of 400 KV D/C Misa line to New Mariani and 02 nos. 220 KV line bays for 220 KV D/C old Mariani -New Mariani line shall be ready by Mar'21.
14	North Trichur Substation	400/220	2x315		100	99	97	95		SEP-20	MAR-21	RFD	Progress affected due to COVID-19 pandemic. Testing under progress.
15	Raigarh and Pugalur HVDC Station	800	6000		100	98	98	96		AUG-20	MAR-21	RFD	Pole-I (1500 MW) of Bipole-I commissioned in Sep'20. Progress affected due to COVID-19 pandemic. Balance poles are expected to be completed from Feb'21 to Mar'21. Commissioning subject to completion of AC lines.
16	Raigarh and Pugalur Station with 6000 MW HVDC Terminal (Pole-I)	800	1x1500		100	100	100	100			SEP-20	RFD	Commissioned 09/20.
17	Repl of 400/220kV Malda S/s (3x315-2x500)	400/220	370		100	85	90	70		JUN-20	MAR-21	RFD	Work has been affected due to COVID-19 pandemic.
18	Saharanpur S/S	400/220	500		100	90	90	60		JAN-21	FEB-21	RFD	Work has been affected due to COVID-19 pandemic. Work is under progress.
STATE SECTOR													
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)													
1	Dumraon (GIS) s/s	220/132	480		0	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
2	Mokama S/S	220/132	420		100	100	100	100		AUG-20	DEC-20	RFD	Commissioned 11/20.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)													
1	Kurud (Dhamtari) (T/F-I)	400/220	1x315		100	100	100	100		MAY-20	DEC-20	RFD	Commissioned 11/20.
DELHI TRANSCO LIMITED (DTL)													

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
1	Patparganj (Addl.)	220/33	1x100		100	100	100	100		JUL-20	DEC-20	RFD	Commissioned 11/20.
2	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	2x160		100	100	100	100		JUL-20	DEC-20	RFD	Commissioned 11/20.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)													
1	Thoubal S/S	400/132	1x315		100	100	100	100		MAR-21	MAR-21	RFD	Pre-Commisioning tests are going on
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)													
1	Babara (Dist. Amreli) S/S	220/66	320		100	100	100	100		NOV-20	DEC-20	RFD	Commissioned 11/20.
2	Bhachunda GIS (Dist. Kutch)	400/220	500		100	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
3	Kalawad	220/66	1x160		100	0	0	0		JUN-21	JUN-21	RFD	Supply of materials affected due to COVID-19.
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)													
1	Bakana (T/F-I)	220/66	1x160		100	100	100	100		MAY-20	DEC-20	RFD	Commissioned 11/20.
2	Faridabad Sector-58 GIS	220/66	2x160		100	80	65	17		MAR-21	MAR-21	RFD	Work in Progress.
3	Faridabad Sector-78 GIS	220/33	2x100		100	80	31	20		MAR-21	MAR-21	RFD	Work in Progress.
4	Gurgaon Sector-69 GIS	220/33	2x100		100	80	96	21		MAR-21	MAY-21	RFD	Work in Progress.
5	Gurgoan Sector-107 GIS	220/33	2x100		100	71	68	26		MAR-21	MAR-21	RFD	Work in Progress.
6	Rajokheri (T/F-I)	220/66	1x160		100	100	100	100		APR-20	DEC-20	RFD	Commissioned 11/20.
7	Roj-Ka-Meo	220/66	2x160		100	36	29	20		JUN-21	JUN-21	RFD	Supply of materials affected due to COVID-19.
8	Roj-Ka-Meo	220/33	1x100		100	56	52	18		JUN-21	JUN-21	RFD	Supply of materials affected due to COVID-19.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)													
1	Charor GIS (GEC-I)	220/33	1x100		100	30	1			DEC-20	DEC-21	RFD	Design and Drawings approval are under process. Construction Activities have been started.
2	Dehan s/s (GEC-I)	220/132	2x100		100	80	97	30		DEC-20	MAR-21	RFD	Erection works in progress
3	Sunda (Addl. T/F) (GEC-I)	220/66	1x100		100	25	5	0		DEC-20	DEC-21	RFD	Civil Works in progress
4	Sunda S/S	220/132	2x100		0	0	0	0		DEC-20	DEC-20	RFD	Substation is being constructed with funds sourced from ADB.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)													
1	Jainamore (Bokaro) S/S	220/132	4x100		100	90	100	90		FEB-21	FEB-21	RFD	Work in Progress.
2	Latehar GSS (PGCIL)	400/220/132	6x105+3x100		100	95	70	60		MAR-21	MAR-21	RFD	Work in Progress.
3	Lohardaga GSS (PGCIL)	220/132	2x150		100	95	90	90		MAR-21	MAR-21	RFD	Work in Progress.
4	Patratu GSS (PGCIL)	400/220	2x315		100	80	70	70		MAR-21	MAR-21	RFD	Work in Progress.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)													

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
1	Delina (Augmentation)	220/132	1x160		100	70	60	0		DEC-20	MAR-21	RFD	Works under progress.
2	Kathua-II (Ghatti)	220/66	1x160							DEC-20		RFD	
3	Lassipora (GIS)	220/33	1x160		0	0	0	0		DEC-20		RFD	Work included in the draft Transmission Plan. funding agency to be identified.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)													
1	Channagiri (Nallur/Benkikere)	220/66	2x100		100	90	100	100		MAR-21	MAR-21	RFD	Work in Progress.
2	Heggunje (Mandarathi) S/S	220/110	2x100		100	20	0	0		DEC-20	DEC-20	RFD	Work in Progress.
3	Hosdurga (Madure)	220/66	2x100		0	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
4	Mughalkod S/S (GEC-I)	220/110	2x100		100	0	0	0		JAN-21	JAN-21	RFD	Work in Progress.
5	Mylasandra GIS (Near Electronic city)	400/220	1x1500		100	94	100	100		JAN-21	JAN-21	RFD	Work in Progress.
6	Sira s/s	220/66	2x100		100	75	30	20		FEB-21	FEB-21	RFD	Work in Progress.
7	T. Gollahalli (Thimmansandra) S/S	220/66	2x100		100	98	100	100		DEC-20	DEC-20	RFD	Work in Progress.
KERALA STATE ELECTRICITY BOARD (KSEB)													
1	Aluva	220/110	4x100		100	93	99	98		DEC-20	DEC-20	RFD	Work in Progress.
2	Chalakudy S/S	220/110	2x100		100	100	100	100		DEC-20	JAN-21	RFD	Commissioned 12/20.
3	Chithirapuram S/S	220/66	2x100		100	20	25	0		MAR-21	MAR-21	RFD	Work in Progress.
4	Kunnamangalam S/S	220/110	2x100		100	95	100	97		JAN-21	JAN-21	RFD	Work in Progress.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)													
1	Amrapur (Pathardi) S/S	220/132	2x100		100	100	100	96		MAR-21	MAR-21	RFD	Back charged on dt 03.07.2020.
2	GIS Ulwe Node	220/22	1x100		100	0	0	0		DEC-21		RFD	1) Work resumed. 2)Excavation for compound wall started in last week. 3) Applied for LT connection. Payment made to MSEDCL.
3	Naghbid S/S	220/33	125		100	88	100	99		MAR-21	MAR-21	RFD	S/s backcharged on 26.07.2020.
4	Narangwadi s/s	220/132	250		100	100	100	100		MAR-21	MAR-21	RFD	Work in Progress.
5	Uppalwadi Sub-Station	220/33	250		100	100	98	96		DEC-21	DEC-21	RFD	Supply of materials affected due to COVID-19.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)													
1	Barwaha S/S	220/132	1x160		100	91	60	60		JUN-21	JUN-21	RFD	Supply of materials affected due to COVID-19.
2	Gorabazar S/S	220/132	1x160		100	100	100	100		APR-20	NOV-20	RFD	Commissioned 09/20 (Late Reported).
3	Katni 400 kV S/S (Addl. X-mer)	220/132	1x160		100	90	40	40		DEC-20	DEC-20	RFD	Work in Progress.
4	Kukshi S/S	220/132	1x160		100	100	93	90		JUN-21	JUN-21	RFD	Delayed due to delay in associated line.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
5	Mandsaur (Sitamau) (GEC-I)	400/220	2x315		100	100	66	66		DEC-20	MAR-21	RFD	Work in progress
6	Nalkheda (Susner) (GEC)	220/132	2x160		100	97	63	63		JUN-21	JUN-21	RFD	Supply of materials affected due to COVID-19.
7	Pithampur 400kV S/S (Addl. X-mer)	400/220	1x315		100	100	65	65		JAN-21	JAN-21	RFD	Work in Progress.
8	Sukha (Jabalpur) (Addl. T/F-I)	220/33	1x50		100	100	100	100		MAR-21	FEB-21	RFD	Commissioned 01/21.
9	Udaipura S/S (Upgradation)	220/132	1x160		100	100	100	100		NOV-20	DEC-20	RFD	Commissioned 11/20.
10	Ujjain (GEC-I)	400/220	2x315		100	100	66	66		OCT-20	JAN-21	RFD	Work in progress
11	Vidisha (Addl. T/F)	220/132	1x160		100	100	100	100		NOV-20	DEC-20	RFD	Commissioned 11/20.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)													
1	Deogarh	220/33	1x40		100	90	90	80		MAR-21	MAR-21	RFD	Work in Progress.
2	Duburi (ICT-III)	400/220	1x315		100	80	90	80		MAR-21	JUL-21	RFD	Work in Progress.
3	Goda S/S	220/132/33	2x160		100	100	100	100		JUL-20	JUN-20	RFD	Commissioned 05/20.
4	Gunupur	220/132	1x160		0	75	80	65		MAR-21	JUN-21	RFD	Work in Progress
5	Joda S/S	220/132/33	1x160		100	100	100	100		JUL-20	AUG-20	RFD	Commissioned 07/20.
6	Laphripara	220/33	2x20		100	85	90	80		MAR-21	MAR-21	RFD	Work in Progress.
7	Meramundali B	400/220	500		100	85	85	80		DEC-21	MAR-20	RFD	1st 500 MVA will be charged by 31.03.21
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)													
1	Baram (GIS) s/s	220/33	2x25		100	75	73	25		MAY-21	JUL-20	RFD	WIP
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)													
1	Baja Khanna (Aug. of 100 MVA T/F with 160 MVA T/F)	220/66	60		100	100	100	100		APR-20	JUN-20	RFD	Commissioned 05/20.
2	Banga (Upgradation of 132 KV S/Stn. to 220 KV S/Stn.)	220/132	1x100		0	0	0	0		DEC-20	DEC-20	RFD	Work in Progress.
3	Makhu (Addl. T/F)	400/220	500							MAY-21		RFD	
4	Maur (Addl. T/F)	220/66	1x100		100	100	100	100		APR-20	JUN-20	RFD	Commissioned 05/20.
5	Tibber (Addl. T/F)	220/66	1x100							SEP-21		RFD	
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)													
1	Aklara (Dist. Jhalawar)	220/132	1x160		100	100	100	100		NOV-20	DEC-20	RFD	Commissioned 11/20.
2	Chhatargarh GSS (Upgradation) (GEC-I)	220/132	1x160		100	100	100	100		JAN-21	FEB-21	RFD	NOA issued in favor of M/s Kanohar. Wiring work under progress & SCADA pending.
3	NPH Jodhpur S/S	220/132/33	2x160		100	100	100	100		JAN-21	SEP-21	RFD	Work in Progress.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)													
1	Ariyalur S/S	765/400	2x1500		100	90	90	80		MAR-21	MAR-21	RFD	Work under progress.1

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
2	North Chennai PS (GIS)	765/400	2x1500		100	90	90	80		MAR-21	JUN-21	RFD	Work under progress. 765 KV side is expected to be completed by 31.03.21 for 400 KV side EOT extended upto 30.06.21
3	Samayanallur S/S	230/110	2x100		100	100	100	100		JUN-20	NOV-20	RFD	Commissioned 10/20.
4	TNEB HQ (GIS) (JICA) S/S	230/33	2x100		100	100	100	95		MAR-21	FEB-21	RFD	All works nearing completion. GIS Testing in Progress.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)													
1	Aug. at Hindupur	400/220	1x315		100	100	90	90		JAN-21	JAN-21	RFD	Work in Progress.
2	Aug.at Kalpaka -4th (500MVA)	400/220	500		100	50	0	0		MAR-21	MAR-21	RFD	Work in Progress.
3	Aug. at Manubolu (Nellore)	400/220	500		100	20	0	0		MAR-21	MAR-21	RFD	Work in Progress.
4	Betamcherla (GEC-I)	220/132/33	2x160		100	85	98	98		MAR-21	MAR-21	RFD	Work in Progress.
5	Mylavaram (GEC-II)	400/220	3x315		100	0	0	0		JUL-20		RFD	The proposal for construction of 400kV SS Mylavarm is cancelled as the scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW) at kadapa dist. of AP to the existing 400kV Jammamalamadugu in a Cost effective manner.
6	Pydibhimavaram S/S	220/132	3x100		100	100	100	100		FEB-21	FEB-20	RFD	
Transmission Corporation of Telangana Limited (TSTRANSCO)													
1	Banswada	220	2x100		0	0	0	0		DEC-20	DEC-20	RFD	Work in Progress.
2	Bowrampet S/S	220/132	2x160		0	0	0	0	0	JUN-21		RFD	
3	Indravelly (Uttoor) S/S with Automation System	220/132	2x100		0	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
4	Rayadurg (GIS)	400/220/132	1000		100	90	90	70		JUN-21	JUN-20	RFD	400kV Module erection under progress.
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)													
1	Azizpur S/s Shahjahanpur	220/132	2x160		100	90	95	71		MAR-21	JUN-21	RFD	Work in progress.
2	Babina S/s (Jhansi)	220/132	2x160		100	74	87	74		MAR-21	MAR-21	RFD	Work in progress.
3	Badaikala S/s Muzaffarnagar	220/132	2x160		100	100	100	100		MAR-21	JAN-21	RFD	160 MVA T/F-I charged on 08.12.2020
4	Basti GIS	400/220	2x500+2x200		100	72	88	62		MAR-21	FEB-21	RFD	Work in progress.
5	Integrated Township Noida S/s	220/33	240		100	77	78	60		JUN-21	MAR-21	RFD	Work in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
6	Jehta (Hardoi Road) S/s Lucknow	400/220	2x500		100	86	97	84		MAR-21	MAR-22	RFD	Work in progress.
7	Jehta (Hardoi Road) S/s (Lucknow)	220/132	4x100		100	79	91	78		MAR-21	MAR-22	RFD	Work in progress.
8	Nirpura S/s Baghpat	220/132	2x160		100	82	85	67		MAR-21	MAR-21	RFD	Work in progress.
9	Phoolbagh S/s Kanpur	220/33	60		100	95	95	90		MAR-21		RFD	T/F-I 60 MVA charged on 15.11.2019
10	Sangipur S/s (Pratapgarh)	220/132	2x160		100	75	90	75		MAR-21	MAR-21	RFD	Work in Progress.
11	Vrindawan S/s	220/132	2x160		100	95	100	95		OCT-20		RFD	160 MVA T/F-I charged on 24.08.2020
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)													
1	Baruipur GIS	220/132	2x160		100	22	10	0		MAR-21	DEC-20	RFD	Work in Progress.
2	Belmuri GIS	220/132	2x160							MAY-21		RFD	
3	KLC (Augmentation)	220/132	1x80							MAY-21		RFD	
PRIVATE SECTOR													
ADANI POWER LTD. (APL)													
1	Badaun GIS (OBTL)	400/220/132	2X315+2X160		100	98	100	95		NOV-20	FEB-21	RFD	a) Covid-19: Project progress including Statutory proposals affected due to COVID-19.
2	Dhanbad s/s (NKTL-TBCB)	400/220	2x500		100	80	88	55		OCT-20	MAR-21	RFD	a) Covid-19: Project progress including Statutory proposals affected due to COVID-19. b) SDM, Dhanbad, vide letter dated 16.12.2020, issued notice for imposition of section 144 at 220 kV switchyard area at Dhanbad substation due to land dispute. On account of this, construction activities at 220 kV Switchyard area is completley on hold since 16.12.2020.
STERLITE GRID LTD. (SGL)													
1	P.K. Bari S/S (NER-II TL- TBCB)	400/132	2x315		100	100	100	100		APR-20	FEB-21	RFD	Commissioned 01/21.
2	Surajmaninagar (NER-II TL -TBCB)	400/132	2x315		100	100	100	100		APR-20	FEB-21	RFD	Commissioned 01/21.