

**REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE) IN RFD PROGRAMME
DURING 2021-22**

As on 30-JUN-2021

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
CENTRAL SECTOR													
DAMODAR VALLEY CORPORATION (DVC)													
1	Burdwan GIS along with associated line bays at Parulia S/s	220/132	2x160		100	100	70	65		SEP-21	AUG-21	RFD	Transformer is under manufacturing. Expected delivery by June'21.
2	Dhanbad (2 Auto-Xmer)	220/132	1x160		100	100	75	75		OCT-21	OCT-21	RFD	One transformer (160 MVA) has already been commissioned on 19.12.2019. Expected Delivery of the 2nd transformer is by Aug'21.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)													
1	Bhuj S/S	765/400	2x1500		100	100	100	100		APR-21	JUN-21	RFD	Commissioned 05/21.
2	Bhuj S/S	400/220	1x1500		100	100	100	100		JUL-21	JUN-21	RFD	Commissioned 05/21.
3	Dimapur (PG) GIS S/S	220/132	1x200+20		100	68	52	30		OCT-21	NOV-21	RFD	
4	Establishment of 765/400/220 KV Bhuj-II Substation (4x500 MVA 400/220 kV)	400/200	2x1000		100	85	70	25		OCT-21	AUG-21	RFD	Work has been affected due to COVID-19 pandemic. Supply of on-shore and off-shore equipment is expected to be delayed due to Corona virus outbreak globally. Supply of BHEL make ICT and Reactors and supply of GIS from NHVS China is very critical. Assistance of State administration is very much required to resolve RoW in associated transmission line.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
5	Establishment of 765/400/220 KV Bhuj-II Substation (7x500 MVA 765/400 kV)	765/400	2x1500		100	85	70	25		OCT-21	AUG-21	RFD	Work has been affected due to COVID-19 pandemic. Supply of on-shore and off-shore equipment is expected to be delayed due to Corona virus outbreak globally. Supply of BHEL make ICT and Reactors and supply of GIS from NHVS China is very critical. Assistance of State administration is very much required to resolve RoW in associated transmission line.
6	Establishment of 765/400 kV 2x1500 MVA S/S at Khetri	765/400	3000		100	65	85	45		SEP-21	AUG-21	RFD	There was some delay in land acquisition, now works under progress.
7	Establishment of 765/400 kV Bhadla-II PS (PGCIL-RTM)	765/400	2x1500		100	96	95	88		OCT-21	JUL-21	RFD	
8	Establishment of 765/400 kV Fatehgarh-II PS (PGCIL-RTM)	765/400	3x1500		100	92	90	80		JUL-21	AUG-21	RFD	
9	Extension 400/220 kV Bikaner (PG) Substation (PGCIL-RTM)	400/220	2x500		100	70	60	45		OCT-21	SEP-21	RFD	
10	Extension 765/400/220 kV Bhadla-II PS (Jodhpur) (PGCIL-RTM)	765/400/220	2x2000		100	50	33	30		NOV-21	SEP-21	RFD	
11	Extension 765/400/220 kV Fatehgarh-II PS (Jaisalmer) (PGCIL-RTM)	765/400/220	2x2000		100	55	35	32		DEC-21	SEP-21	RFD	
12	Extn. at 400/220 kV Bhadla	400/220	500							AUG-21		RFD	
13	Extn. at 400/220 kV Itarsi S/S	400/220	500		100	95	90	40		SEP-21	AUG-21	RFD	Works are being affected due to 2nd wave of COVID-19 pandemic.
14	Extn. at 400/220 kV Jabalpur S/S	400/220	500		100	95	95	50		SEP-21	AUG-21	RFD	400/220 kV 500 MVA ICT of Jabalpur Substation has reached at site on 27th Feb21. Due to 2nd wave COVID-19 erection works are getting affected.
15	Extn. at 400/220 kV Muzaffarpur S/S (Extn. including ICT)	400/220	500		100	88	82	75		AUG-21	AUG-21	RFD	
16	Extn. at 400/220 kV Roorkee	400/220	500		100	95	95	80		AUG-21	JUL-21	RFD	
17	Extn. at 400/220 kV Sonapat	400/220	500		100	94	95	82		AUG-21	JUL-21	RFD	
18	Extn. at Jeypore s/s (ICT-I)	400/220	1x315		100	100	100	100		JUN-21	MAY-21	RFD	Commissioned 04/21.
19	Extn. of 765/400/220 kV Bhadla (PG) S/S	765/400/220	2x500							AUG-21		RFD	
20	Farakka (400/220 kV ICT) S/S	400/220	1x315		100	7	0	0		SEP-21	SEP-21	RFD	Award placed in Aug'16. Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
21	Mokokchung (PG) GIS S/S (220/132 kV 30 MVA 3rd ICT)	220/132	2x15		100	100	100	100		OCT-21	AUG-15	RFD	ICT -I (3x10) commissioned in July'15 & ICT-II (3x10) commissioned in Aug'15.
22	Saharsa S/S (ERSS-XXITL-TBCB)	400/220	2x500		100	90	95	85		JUN-21	AUG-21	RFD	Work affected due COVID 2nd wave and frequent rainfall.
23	Saharsa Sub station (ERSS-XXITL-TBCB)	220/132	4x100		100	90	95	85		JUN-21	AUG-21	RFD	Work affected due COVID 2nd wave and frequent rainfall.
STATE SECTOR													
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)													
1	Asthawan GSS (2x160 3x50)	220/132/33	2x200+70							JUL-21		RFD	
2	Dumraon (GIS) s/s (3rd T/F)	220/132	1x160		0	0	0	0		DEC-21	DEC-21	RFD	Work in Progress.
3	Goraul GSS (2x160 3x50)	220/132/33	2x200+70							JUL-21		RFD	
4	Raxaul (New) s/s	220/132	4x100		80	20	40	0		DEC-21		RFD	NOA issued on 21.01.2019 & work under progress.
DELHI TRANSCO LIMITED (DTL)													
1	Chandrawal GIS (Timarpur)	220/66	3x100		100	43	0	0		MAR-22	SEP-21	RFD	Project awarded on dt. 20.03.2020 and further activities are getting delayed due to pandemic Covid-19 lockdown. However, work of Drawing approval and vendor approval is in progress. Civil work has been delayed at site as during piling work of CRB building, 220 KV GIS Building RCC structures appears beneath the earth due to which work has been hindered, accordingly foundation drawings has been revised. Progress of work is affected due to lockdown in NCT of Delhi from 16.04.2021 to 31.5.2021.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)													
1	Bhogat S/S	400/220	2x500+2x160		100	0	0	0		SEP-21	SEP-21	RFD	WIP
2	Kalawad	220/66	1x160		100	0	0	0		JUL-21	JUN-21	RFD	Supply of materials affected due to COVID-19.
3	Paccham (2nd ICT)	400/220	500							JUN-21		RFD	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)													
1	Faridabad Sector-58 GIS	220/66	2x160		100	81	71	21		APR-21	JUN-21	RFD	Work in Progress.
2	Faridabad Sector-78 GIS	220/33	2x100		100	80	32	21		NOV-21	NOV-21	RFD	Work in Progress.
3	Gurgaon Sector-69 GIS	220/33	2x100		100	80	96	21		MAY-21	JUL-21	RFD	Work in Progress.
4	Gurgoan Sector-107 GIS	220/33	2x100		100	71	68	26		APR-21	JUL-21	RFD	Work in Progress.
5	HSIIDC Rai S/S	220/132	2x100		100	17	23	17		AUG-21	FEB-22	RFD	Technical Bid opened on 25.01.2019. Awarded to M/s Angelique International Ltd. on 09.07.2019
6	Roj-Ka-Meo	220/66	2x160		100	36	29	20		JUN-21	JUN-21	RFD	Supply of materials affected due to COVID-19.
7	Roj-Ka-Meo	220/33	1x100		100	56	52	18		JUN-21	JUN-21	RFD	Supply of materials affected due to COVID-19.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)													
1	Charor (Additional T/F)	220/33	1x100							SEP-21		RFD	
2	Charor GIS (GEC-I)	220/132	1x100		100	30	1			SEP-21	DEC-21	RFD	Design and Drawings approval are under process. Construction Activities have been started.
3	Dehan s/s (GEC-I)	220/132	2x100		100	80	97	30		JUN-21	JUN-21	RFD	Erection works in progress
4	Sunda (Addl. T/F)	220/66	1x100		100	25	5	0		SEP-21	DEC-21	RFD	Civil Works in progress
5	Sunda S/S	220/132	2x100		0	0	0	0		AUG-21	DEC-20	RFD	Substation is being constructed with funds sourced from ADB.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)													
1	Chatra S/S	220/132/33	4x100		100	100	100	100		JUL-21	JUL-21	RFD	Back charged on 33 kV and tested successfully. Waiting for 220 kV voltage level Associated Transmission Line for final commissioning.
2	Jainamore GSS	220/132/33	4x100		100	90	100	90		SEP-21	SEP-21	RFD	Work in Progress.
3	Latehar GSS (PGCIL)	400/220/132	6x105+3x100		100	95	70	60		FEB-22	FEB-22	RFD	Work in Progress.
4	Lohardaga GSS (PGCIL)	220/132	2x150		100	95	90	90		FEB-22	FEB-22	RFD	Work in Progress.
5	Patratu GSS (PGCIL)	400/220	2x315		100	80	70	70		AUG-21	AUG-21	RFD	Work in Progress.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)													
1	Kathua-II (Ghatti)	220/66	1x160							APR-21		RFD	
2	Lassipora (GIS)	220/33	1x160		100	55	65	40		JUN-21	JUN-21	RFD	Works under progress.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)													

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
1	Channagiri (Nallur/Benkikere)	220/66	2x100		100	90	100	100		JUN-21	JUN-21	RFD	Work in Progress.
2	HBR Layout GIS	220/66	3x100							JAN-22		RFD	
3	Hosdurga (Madure)_line 1 to Benkikere	220/66	2x100		0	0	0	0		JUN-21	JUN-21	RFD	Work in Progress.
4	Kumbalgodu S/S	220/66	2x150		100	80	100	100		FEB-22	FEB-22	RFD	Civil works: All major works completed. Finishing work under progress. 220kV GIS Hall and 220kV Control room building completed. All equipments erected.
5	Sahakaranagar s/s	220/66	3x100							DEC-21		RFD	
6	Sira s/s	220/66	2x100		100	75	30	20		APR-21	JUN-21	RFD	Work in Progress.
KERALA STATE ELECTRICITY BOARD (KSEB)													
1	Chithirapuram S/S	220/66	2x100		100	75	75	75		MAY-21	MAY-21	RFD	Work in Progress.
2	Ettumanoor	220/110	2x100		100	75	32	22		AUG-21	AUG-21	RFD	Work awarded to M/s. GET&D India Ltd and Work is in progress.
3	Kunnamkulam	220/110	2x100		100	40	30	26		SEP-21	SEP-21	RFD	Work awarded to M/s. Techno Electric Ltd and work is in progress.
4	Thalassery	220/110	2x100		100	29	23	15		SEP-21	SEP-21	RFD	Work awarded to M/s. Techno Electric Ltd and work is in progress.
5	Vizhinjam	220/110	2x100		100	70	65	45		AUG-21	AUG-21	RFD	Work awarded to M/s. GET&D India Ltd. and Work in progress.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)													
1	GIS Ulwe Node	220/33	1x100		100	53	55	5		SEP-21	DEC-21	RFD	Work in progress.
2	Kurunda S/S	220/132/33	2x100		100	79	65	20		SEP-21	SEP-21	RFD	work is in progress.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)													
1	Addl. 400 KV X-mer at Ashta	400/220	1x315		100	90	52	51		SEP-21		RFD	Work in progress
2	Aug. of Mehgaon Xmer (200-160)	220/132	1x40							JUN-21		RFD	
3	Katni 400 kV S/S (Addl. X-mer)	220/132	1x160		100	100	60	60		DEC-21	DEC-21	RFD	Work in Progress.
4	Kukshi 220/132kV S/s	220/132	1x160		100	100	93	90		JUN-21	JUN-21	RFD	Delayed due to delay in associated line.
5	Nalkheda S/S	220/132	2x160		100	97	75	75		JUN-21		RFD	1st 160MVA X-mer charged on 26.03.2021
6	Pithampur Sec-I Addl. Xmer	220/132	1x160		100	65	0	0		SEP-21		RFD	
7	Rewa Augmentation of Xmer (200-160)	220/132	1x40							SEP-21		RFD	
8	Sagar Addl. Xmer	220/132	1x160							SEP-21		RFD	
9	Sirmour Addl. Xmer	220/132	1x160							SEP-21		RFD	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
10	Ujjain S/S (T/F-II)	400/220	1x315		100	100	100	100		SEP-21	JUL-21	RFD	Commissioned 06/21.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)													
1	Daspalla	220/33	1x40		100	85	85	85		DEC-21	DEC-21	RFD	
2	Deogarh	220/33	1x40		100	100	100	100		JUN-21	AUG-21	RFD	Work in Progress.
3	Gunupur	220/132	1x160		0	85	90	80		AUG-21	AUG-21	RFD	Work in Progress
4	Kuanrunda S/S	220/132	2x160		100	80	90	90		JAN-22	OCT-21	RFD	Capacity to be 2X160 MVA=320 MVA instead of 200 MVA. Schedule Completion may be made May 20
5	Laphripara	220/33	2x20		100	100	100	100		MAY-21	JUL-21	RFD	Work in Progress.
6	Meramundali B	400/220	2x500		100	90	100	95		APR-21	JUL-21	RFD	1st 500 MVA will be charged by 31.03.21
7	Pratapsasan	220/132	2x160		100	100	100	100		AUG-21	AUG-21	RFD	one no. 160 MVA charged on 25.06.21
8	Telkoi	220/33	1x40		100	95	100	100		MAY-21	JUL-21	RFD	New Addition
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)													
1	Baram (GIS) s/s	220/33	2x25		100	75	73	25		JUL-21	JUL-21	RFD	WIP
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)													
1	Alawalpur (Addl. T/F)	220/66	1x100		100	70	70	70		OCT-21	OCT-21	RFD	Work in Progress
2	Banga (Upgradation of 132 KV S/Stn. to 220 KV S/Stn.)	220/132	1x100		100	100	100	100		APR-21	JUN-21	RFD	Commissioned 04/21 (Late Reported).
3	Dasuya (Addl. T/F)	220/66	1x100		100	90	80	80		SEP-21	SEP-21	RFD	Work in Progress
4	Jadla (Addl. T/F)	220/66	1x100		100	70	60	50		FEB-22	NOV-21	RFD	Work in Progress
5	Makhu (Addl. T/F)	400/220	500		100	80	80	80		JUN-21	OCT-21	RFD	Turn Key Project, Work is in Progress.
6	Mohali (Aug. of 100 to 160 MVA)	220/66	60		100	0	0	0		JAN-22	JAN-22	RFD	Work in Progress
7	Pakhawal (Augmentation of 100 to 160 MVA)	220/66	60		100	0	0	0		DEC-21	DEC-21	RFD	Work in Progress
8	Tibber (Additional T/F)	220/66	1x100		100	70	40	20		DEC-21	DEC-21	RFD	Work in Progress
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)													
1	NPH (Distt. Jodhpur)	220/132	2x160		100	100	100	100		JUN-21	SEP-21	RFD	Work completed. Trf. Erected and test charged from LV side on dt 08.03.2020. upgradation work under progress
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)													
1	Ariyalur S/S	765/400	2x1500		100	90	80	80		DEC-21	AUG-21	RFD	Work under progress.
2	Cuddalore (3x100 to 3x160)(GEC-I)	230/110	180		0	0	0	0		AUG-21		RFD	All works completed, Auto Transformer to be allotted

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
3	Erode	230/110	2x100		100	70	70	5		AUG-21	DEC-21	RFD	Cable duct work in progress. 110 kV GIS equipment and LCC panel erection commenced.
4	Karuppur	230/110	2x100		100	95	95	95		AUG-21	DEC-21	RFD	Work under progress. Testing to be taken up.
5	Mambalam (GIS)	230/110	320		100	95	90	90		JUN-21	SEP-21	RFD	Work under progress.
6	North Chennai Pooling Station (GIS) (2X1500)	765/400	2x1500		100	95	95	95		NOV-21	SEP-21	RFD	Work under progress.
7	Pulianthope (GIS)	400/220	630		100	95	95	80		AUG-21	AUG-21	RFD	Work under progress. 3 nos 315 MVA ICT Erection completed.
8	Thuvakudy S/S	230/110	2x100		100	90	95	90		JUN-21	SEP-21	RFD	Work under progress.
9	TNEB Head Quarters	230/33	2x100		100	100	100	100		APR-21	MAY-21	RFD	Commissioned 04/21.
10	Vellalaviduthi	400/230	630		100	90	80	60		AUG-21	SEP-21	RFD	Work under progress.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)													
1	Aug. at Hindupur	400/220	1x315		100	100	90	90		JUN-21	JAN-21	RFD	Work in Progress.
2	Aug. at Kalpaka -4th (500MVA)	400/220	500		100	50	0	0		MAY-21	MAR-21	RFD	Work in Progress.
3	Aug. at Manubolu (Nellore)	400/220	500		100	20	0	0		MAY-21	MAR-21	RFD	Work in Progress.
4	Betamcherla (GEC-I)	220/132/33	2x160		100	85	98	98		JUN-21	MAR-21	RFD	Work in Progress.
5	Inavolu S/s (Thallayapalem GIS)	400/220	2x500		100	80	70	60		APR-21	APR-21	RFD	* The Inavolu S/S renamed as 400kV Thallayapalem GIS*.LOI issued on 31.08.2018.The Purchase Order was issued on 01.10.2018.Substation site is handed over to M/s. L & T (the erection contractor) on 21.12.2018.Transformer foundation works completed. .Erection of 400kV & 220kV PEB completed & erection of 400kV & 220kV GIS building works under progress. 400kV GIS & 220KV GIS equipment erection completed.
6	Pampanur Tanda (GEC-I)	220/132	2x160		100	100	98	98		APR-21	APR-21	RFD	98% completed
Transmission Corporation of Telangana Limited (TSTRANSCO)													
1	Bowrampet S/S	220/132	2x160		100	100	90	90		NOV-21	MAY-22	RFD	Connected line from 400KV Narsapur to Bowrampet are yet to be completed .Hence SS is not yet commissioned.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
2	Indravelly (Uttoor) S/S with Automation System	220/132	2x100		100	95	100	100		JUN-21	JUL-21	RFD	Works completed and testing of equipment is under progress.
3	Rayadurg (GIS) S/S	400/220/132	2x500		100	97	98	97		JUN-21	JUN-21	RFD	LM Foundation works are under progress.
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)													
1	Amaria S/S Pilibhit	220/132	2x100		100	99	98	88		DEC-21		RFD	Work in progress.
2	Azizpur S/s Shahjahanpur	220/132	2x160		100	94	99	87		APR-21	JUL-21	RFD	Work in progress.
3	Babina S/s (Jhansi)	220/132	2x160		100	90	95	80		JUN-21	JUL-21	RFD	Work in progress.
4	Basti GIS	400/220	2x500+2x200		100	77	98	79		JUN-21	OCT-21	RFD	Work in progress. 400kV Main Bus I & II Charged
5	Bijnor Road S/SLucknow	220/132	2x160		100	87	62	54		FEB-22		RFD	Work in progress.
6	Gola S/S Lakhimpur Kheri	220/132	2x160		100	79	95	72		SEP-21	SEP-21	RFD	Work in progress.
7	Integrated Township Noida S/s	220/33	240		100	88	93	88		MAY-21	JUL-21	RFD	Work in progress.
8	Jehta (Hardoi Road) S/s Lucknow	400/220	2x500		100	91	98	93		APR-21	JUL-21	RFD	Work in progress.
9	Jehta (Hardoi Road) S/s (Lucknow)	220/132	4x100		0	0	0	0		APR-21		RFD	
10	Kidwainagar S/S Kanpur	220/33	180		100	84	73	30		DEC-21		RFD	Work in progress.
11	Mallawan S/S Hardoi	220/132	2x160		100	62	53	41		JUN-21	OCT-21	RFD	Work in progress.
12	Nirpura S/s (T/F-II) Baghpat	220/132	1x160		100	0	0	0		AUG-21		RFD	Work in progress.
13	Phoolbagh S/s Kanpur	220/33	60		100	95	95	90		MAY-21	JUL-21	RFD	T/F-I 60 MVA charged on 15.11.2019
14	Sahupuri S/S Chandauli	400/220	2x500		100	76	87	58		SEP-21		RFD	Work in progress.
15	Sangipur S/s (Pratapgarh)	220/132	2x160		100	75	90	75		JUN-21	AUG-21	RFD	Work in Progress.
16	Satrikh Road (Lucknow)	220/33	120		100	64	64	29		JUL-21		RFD	Work in progress.
17	Shamli S/s	400/220/132	2x500+2x200		100	93	80	60		JAN-22	OCT-21	RFD	Work in progress.
18	Tundla S/S Firozabad	220/132	2x160		100	88	91	85		JUN-21	OCT-21	RFD	Work in progress.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)													
1	Baruipur GIS	220/132	2x160		100	81	92	74		JUL-21	SEP-21	RFD	Work in Progress.
2	Belmuri GIS	220/132	2x160		100	79	50	35		MAY-21	DEC-21	RFD	Delay due to Covid 19 pandemic.
3	Gokarna Aug.-I	400/220	1x315		0	0	0	0		DEC-21	DEC-21	RFD	
PRIVATE SECTOR													
ADANI POWER LTD. (APL)													

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
1	Dhanbad New s/s (NKTL-TBCB)	400/220	2x500		100	100	100	100		MAY-21	JUL-21	RFD	a) Covid-19: Project progress including Statutory proposals affected due to COVID-19. b) SDM, Dhanbad, vide letter dated 16.12.2020, issued order for imposition of section 144 at 220 kV switchyard area at Dhanbad substation due to land dispute. On account of this, construction activities at 220 kV Switchyard area is completely on hold since 16.12.2020. Now work is completed and system is ready for charging.
2	Jam Khambhaliya GIS	400/220	2000		100	99	100	85		AUG-21	AUG-21	RFD	
3	Lakadia s/s	765/400	2x1500		100	70	95	45		NOV-21	DEC-21	RFD	a) Covid-19: Project progress severely affected due to 1st & 2nd wave of COVID-19.
STERLITE GRID LTD. (SGL)													
1	Vapi (VNLTL - TBCB)	400/220	2x500							MAR-22		RFD	
2	Xeldem S/S (G-TTPL - TBCB)	400/220	2x500		100	0	0	0		OCT-21	OCT-21	RFD	1.Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 2. The construction work will be started after getting Conversion Sanad order from Revenue authorities. The construction License from Gram Panchayat, Molem has been received on 13 Nov 2020. 3.The progress is suffered due to petition filed by Goa Foundation in Central Empowered Committee (CEC) constituted by Supreme court and High Court of Mumbai and Goa