

**REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE) IN RFD PROGRAMME
DURING 2022-23**

As on 30-APR-2022

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
CENTRAL SECTOR													
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)													
1	Bhind s/s	220/132	2x160		0	0	0	0		SEP-22	OCT-22	RFD	
2	Chandigarh (GIS) Sub station	220/66	2x160		100	99	99	99		SEP-22	SEP-22	RFD	Work of down stream line under progress by UT Chandigarh.
3	Establishment of 765/400/220 KV Bhuj-II Substation (4x500 MVA 400/220 kV)	400/200	2x1000		100	90	80	55		MAY-22	SEP-22	RFD	Work has been affected due to COVID-19 pandemic. Supply of on-shore and off-shore equipment is expected to be delayed due to Corona virus outbreak globally. Supply of BHEL make ICT and Reactors and supply of GIS from NHVS China is very critical. Assistance of State administration is very much required to resolve RoW in associated transmission line.
4	Establishment of 765/400/220 KV Bhuj-II Substation (6x500 MVA 765/400 kV)	765/400	2x1500		100	90	80	55		SEP-22	MAY-22	RFD	
5	Extension 765/400/220 kV Fatehgarh-II PS (1500 MVA ICT-4th)	765/400	1x1500							APR-22		RFD	
6	Extn. at 400/220 kV Muzaffarpur S/S (Extn. including ICT)	400/220	1x500		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
7	Extn. at 765/400/220 Fatehgarh-II (500MVA ICT-6th 7th 8th and 9th) at Rajasthan	400/220	2x1000							SEP-22		RFD	
8	Extn. at 765/400/220KV Bhadla -II (1500MVA ICT-4th) at Rajasthan	765/400	1x1500							SEP-22		RFD	
9	Extn. at 765/400/220 kV Bhadla-II (6th 7th and 8th) at Rajasthan	400/220	1x1500		100	96	95	90		DEC-22	DEC-22	RFD	
10	Extn. at 765/400/220kV Fatehgarh -II (1500MVA ICT-6th) at Rajasthan	765/400	1x1500							SEP-22		RFD	
11	Extn. at Bhadla-II PS (1500MVA ICT-3rd) at Bikaner (PG)	765/400	1x1500		100	55	40	32		MAY-22	SEP-21	RFD	
12	Extn. at Bhadla-PS-II (500MVA ICT-2nd 3rd 4th and 5th) at Bikaner PG	400/220	2x1000		0	0	0	0		JUL-22	MAY-22	RFD	
13	Extn. at Fatehgarh-II (PS) (1500 MVA ICT-5th) at Rajasthan	765/400	1x1500		100	95	100	80		AUG-22	AUG-22	RFD	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
14	Farakka (400/220 kV ICT) S/S	400/220	1x315		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
15	Guna s/s	400/220	2x500							SEP-22		RFD	
16	ICT (8th) at Bhadla (PG)	400/220	1x500							OCT-22		RFD	
17	ICT at Hiriyyur SS	400/220	1x500							OCT-22		RFD	
18	ICT at Indore	400/220	1x500		100	100	100	100		JUN-22	MAY-22	RFD	Commissioned 04/22.
19	ICT at Kochi SS	400/220	1x500							OCT-22		RFD	
20	ICT at Morena	400/220	1x500							APR-22		RFD	
21	ICT at Shujalpur	400/220	1x500							MAR-23		RFD	
22	Jauljivi (GIS) s/s	400/220	2x315		100	92	95	92		JUN-22	JUN-22	RFD	Supply of Transformer & Reactor was affected due to poor road conditions. Road widening/ strengthening work completed by NHAI in Jul'20. Accordingly, transportation of reactors & transformer have been completed progressively in Oct'20. Work has also been affected due to COVID-19 pandemic.
23	Meerut (400/220 kV 2x500 MVA)	400/220	2x500							MAY-22		RFD	
24	Meerut (765/400 kV 2x1500 MVA)	765/400	2x1500							JUN-22		RFD	
25	Rampur (400/220 kV 2x500 MVA)	400/220	2x500		100	20	0	0		SEP-22	SEP-22	RFD	Award placed in Aug'16. work under progress.
26	Rampur (765/400 kV 2x1500 MVA)	765/400	2x1500							SEP-22		RFD	
27	Repl. of 220/132KV 1x50 MVA to 1x160 MVA at Kopili S/stn.	220/132	110		100	90	85	75		MAR-23	MAR-23	RFD	Substation submerged due to bursting of penstock of Kopili HEP.
28	Salakati- ICT under (NERSS-XI)	220/132	1x100							SEP-22		RFD	
29	Sambhal (400/220 kV2x500 2x160 MVA)	400/220	2x500+2x160							MAY-22		RFD	
30	Simbhavali (400/220 kV2x500 2x200 MVA)	400/220	2x500+2x200							JUN-22		RFD	
31	Vadodara (Aug.) (3rd ICT)	765/400	1x1500							APR-22		RFD	

STATE SECTOR

BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)

1	Asthawan GSS (2x160 3x50)	220/132	2x160							APR-22		RFD	
2	Bakhtiyarpur (GIS) s/s	400/220/132	2x500+2x160		0	0	0	0		OCT-22		RFD	NOA issued on 26.11.2019
3	Bhusaula (GIS) s/s	220/33	2x100		0	0	0	0		APR-22		RFD	M/s BGCL
4	Dumraon (GIS) s/s (3rd T/F)	220/132	1x160		0	0	0	0		JUN-22	JUN-22	RFD	Work in Progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
5	Goraul GSS	220/132	2x160							APR-22		RFD	
6	Naubatpur GIS (Balanced) (400/220 kV T/F-II of 500 MVA 220/132 kV T/Fs of 160 MVA and 80 MVA)	400/220/132	740							APR-22		RFD	
7	Raxaul (New) s/s	220/132	4x100		80	20	40	0		JUL-22		RFD	NOA issued on 21.01.2019 & work under progress.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)													
1	Bemetara (Addl T/F)	220/132	1x160							AUG-22		RFD	
2	Chhuri (Addl T/F)	220/132	1x160							DEC-22		RFD	
3	Gerwani (Addl T/F)	220/132	1x160							DEC-22		RFD	
4	Khedamara (Bhilai) (Addl T/F)	400/220	1x315							MAY-22		RFD	
5	Mungeli (Addl T/F)	220/132	1x160							AUG-22		RFD	
6	Raita (Raipur) (Addl T/F)	400/220	1x315							MAY-22		RFD	
DELHI TRANSCO LIMITED (DTL)													
1	Chandrawal GIS (Timarpur)	220/33	3x100		100	43	0	0		DEC-22	DEC-22	RFD	Project awarded on dt. 20.03.2020 and further activities are getting delayed due to pandemic Covid-19 lockdown. However, work of Drawing approval and vendor approval is in progress. Civil work has been delayed at site as during piling work of CRB building, 220 KV GIS Building RCC structures appears beneath the earth due to which work has been hindered, accordingly foundation drawings has been revised. Progress of work is affected due to lockdown in NCT of Delhi from 16.04.2021 to 31.5.2021.
2	Dev Nagar GIS	220/33	4x100		100	5	0	0		JUN-22	JUN-22	RFD	Work disturbed due to various lockdowns in 2020 & 2021.
3	Gopalpur GIS	220/66	2x160		0	0	0	0		MAY-22	MAY-22	RFD	
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)													
1	400/220/66 kV Shapar S/S (220/66kV 2x160 MVA)	220/66	2x160							JUN-22		RFD	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
2	400/220/66 kV Shapar S/S (400/220 kV 2x500 MVA)	400/220	2x500							JUN-22		RFD	
3	Bhogat S/S (400/220 kV 500 MVA T/F)	400/220	500							JUN-22		RFD	
4	Ghiyavad	220/66	1x160							MAR-23		RFD	
5	Kamlapur	220/66	1x160							DEC-22		RFD	
6	Mera	220/66	1x160							MAR-23		RFD	
7	Rajula (1x160 1x100)	220/66	2x100+1x60		0	0	0	0		MAR-23	MAR-23	RFD	
8	Sevalia	220/66	1x160							MAR-23		RFD	
9	Ukai	400/220	500							DEC-22		RFD	
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)													
1	Faridabad Sector-78 GIS	220/33	2x100		100	97	98	90		APR-22	APR-22	RFD	Work in Progress.
2	Gurgaon Sector-69 GIS	220/33	2x100		100	96	96	75		APR-22	APR-22	RFD	Work is in Progress.
3	HSIIDC Rai S/S	220/33	2x100		100	60	50	50		FEB-23	FEB-23	RFD	The work was held up due to COVID pandemic.
4	HSIIDC Rai S/s (220/132 kV 2x160 MVA)	220/132	2x160							FEB-23		RFD	
5	Roj-Ka-Meo	220/66	2x160		100	37	54	5		MAR-23	MAR-23	RFD	Work in progress. Work is delayed due to COVID pandemic.
6	Roj-Ka-Meo	220/33	1x100		100	56	54	5		MAR-23	MAR-23	RFD	Work in progress. Work is delayed due to COVID pandemic.
7	Transport Hub Scetor-8 Manesar S/s	220/66	3x100		100	16	11	3		MAY-22	MAY-22	RFD	NIT Floated on 09.01.2019 and opened on 27.02.2019. Work Awarded to M/s Anglique International Ltd on 08.07.2019. Work in progress.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)													
1	Charor (Additional T/F)	220/33	1x100							AUG-22		RFD	
2	Charor GIS (GEC-I)	220/132	1x100		100	30	1	0		SEP-22	SEP-22	RFD	Design and Drawings approval are under process. Construction Activities have been started.
3	Dehan s/s (GEC-I)	220/132	2x100		100	91	97	85		JUN-22	JUN-22	RFD	Erection works in progress
4	Kala Amb S/S	220/132/33	2x100		100	5	0	0		DEC-22	DEC-22	RFD	Design of the Substation, Supply of Material and Civil works are in progress.
5	Kangoo s/s	220/132	2x100							DEC-22		RFD	
6	Mazra (Chamba) s/s	220/132	2x100		0	0	0	0	0	DEC-22		RFD	Under planning stage.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
7	Sunda (Addl. T/F)	220/66	1x100		100	25	5	0		JUN-22	JUN-22	RFD	Civil Works in progress
8	Sunda S/S	220/132	2x100		100	98	90	70		MAY-22	MAY-22	RFD	Work in progress and all efforts have been made to complete the work by Sep-21.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)													
1	Jainamore GSS	220/132/33	4x100		100	90	100	90		OCT-22	OCT-22	RFD	Work in Progress.
2	Latehar GSS (PGCIL)	400/220/132	6x105+3x100		100	95	70	60		OCT-22	OCT-22	RFD	Work in Progress.
3	Lohardaga GSS (PGCIL)	220/132	2x150		100	95	90	90		MAY-22	MAY-22	RFD	Work in Progress.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)													
1	Chowadi GSS (220/33 kV 3x53.33 MVA)	220/33	1x160							DEC-22		RFD	
2	Nagrota GSS	220/33	1x100							NOV-22		RFD	
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)													
1	220/66kV GIS S/S at sobha dreams acres	220/66	3x100							SEP-22		RFD	
2	Aaheri	220/110	2x100							MAY-22		RFD	
3	Hosdurga (Madure)	220/66	2x100		0	0	0	0		JUN-22	JUN-22	RFD	Work in Progress.(line work)
4	Kalaburagi (Ferozabad)	400/220	1000							JAN-23		RFD	
5	Ramasamudra	220/110	2x100							OCT-22		RFD	
KERALA STATE ELECTRICITY BOARD (KSEB)													
1	Ettumanoor	220/110	2x100		100	84	98	95		APR-22	APR-22	RFD	Work awarded to M/s. GET&D India Ltd and Work is in progress.
2	Kottayam	400/220	2x315		100	33	75	20		JUL-22	JUN-22	RFD	Work Order issued on 02.04.2020 to M/s Toshiba Transmission and Distribution Systems India Pvt. Ltd Work in progress.
3	Thalassery	220/110	2x100		100	91	70	55		JUL-22	JUL-22	RFD	Work awarded to M/s. Techno Electric Ltd and work is in progress.
4	Vizhinjam (T/F-I)	220/110	1x100		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)													
1	220/132/33 kV Pardi SS (2x100 and 2x50)	220/132/33	2x100+2x50		100	100	98	95		MAR-23	DEC-19	RFD	All erection work completed & Only Testing work Balance. 220kV Uppalwadi-Pardi LOA placed (UG cable).
2	Bhose (Aug)	220/33	2x25							SEP-22		RFD	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
3	GIS Ulwe node	220/33	1x100		100	80	60	40		DEC-22	SEP-22	RFD	Work in progress.
4	Kurunda S/S	220/132/33	2x100		100	88	100	85		SEP-22	JUN-22	RFD	work is in progress. Both 2 x 100MVA, 220/132kV ICTs back charged on 30.03.2022.
5	Malegaon (Aug)	220/33	2x25							DEC-22		RFD	
6	New Koyna (Aug) (3x105 MVA)	400/220	1x315							JUN-22		RFD	
7	Niwaliphata	220/132	1x100							DEC-22		RFD	
8	Pawane GIS	220/22	2x50		100	92	95	85		JUN-22	JUN-22	RFD	Work is in progress.
9	Satara MIDC	220/132	1x100							DEC-22		RFD	
10	Shendra GIS (DMIC)	220/33	1x100		100	75	90	87		MAR-23	MAR-23	RFD	work is in progress.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)													
1	Addl. 400 KV X-mer at Ashta	400/220	1x315		100	90	95	95		JUN-22	JUN-22	RFD	Work in progress
2	Barwaha S/S	220/132	1x160		100	100	95	95		JUN-22	JUN-22	RFD	Supply of materials affected due to COVID-19.
3	Bhopal (Aug. of 160 by 200 MVA)	220/132	40							SEP-22		RFD	
4	Bhopal T/F Replacement/Aug. of 315 MVA by 500 MVA	400/220	185		0	0	0	0	0	SEP-22		RFD	
5	Bina (Replacement/Aug.3x40MVA by 200 MVA)	220/132	80							DEC-22		RFD	
6	Chhegaon Addl. T/F	220/132	2x100							SEP-22		RFD	
7	Chichli Addl. T/F	220/132	1x160							SEP-22		RFD	
8	Damoh (Aug. of 160 by 200 MVA)	220/132	40							SEP-22		RFD	
9	Guna Addl. T/F	220/132	1x160							SEP-22		RFD	
10	Katni 400 kV S/S (Addl. X-mer)	220/132	1x160		100	100	100	100		SEP-22	SEP-22	RFD	Work in Progress.
11	Kirnapur S/S	400/132	1x100		100	100	100	100		DEC-22		RFD	Charged in March 2019
12	Nimrani Addl. T/F	220/132	1x160							DEC-22		RFD	
13	Pithampur Sec-I Addl. Xmer	220/132	1x160		100	95	82	82		JUN-22	JUN-22	RFD	
14	Rewa Augmentation of Xmer (200-160)	220/132	1x40		100	80	0	0		SEP-22	SEP-22	RFD	
15	Seoni Addl. T/F	220/132	2x100							SEP-22		RFD	
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)													
1	Bamra	220/132	2x160		100	90	90	80		NOV-22	JUN-22	RFD	New Addition
2	Daspalla	220/33	1x40		100	90	90	90		DEC-22	NOV-22	RFD	Delayed due to forest clearance issue
3	Dhamra S/s (2x160 MVA)	220/132	2x160		0	0	0	0		DEC-22		RFD	Delete it as already there
4	Godisahi S/s (2x63 MVA)	220/33	126		100	90	90	90		JUN-22	SEP-22	RFD	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
5	Kalimela S/s (2x20 MVA)	220/33	1x40		100	100	100	100		JUL-22	AUG-22	RFD	Delayed due to forest clearance issue
6	Kuanrmunda S/S	220/132	2x160		100	90	90	90		OCT-22	AUG-22	RFD	Capacity to be 2X160 MVA=320 MVA instead of 200 MVA. Schedule Completion may be made May 20
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)													
1	Baram (GIS) s/s	220/33	2x25		100	75	73	25		APR-22	APR-22	RFD	WIP
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)													
1	Badshahpur (Addl. T/F)	220/66	1x100							DEC-22		RFD	
2	Banga (Addl. T/F)	220/132	1x100							FEB-23		RFD	
3	Bhawanigarh (Addl. T/F)	220/66	1x100							SEP-22		RFD	
4	Civil line Amritsar (Addl. T/F)	220/132	1x100							MAR-23		RFD	
5	Ladhowal (Addl. T/f)	220/66	1x160							JUL-22		RFD	
6	Majra (Addl. T/F)	220/66	1x100							OCT-22		RFD	
7	Naraingarh (Addl. T/F)	220/66	1x100							JAN-23		RFD	
8	Patti (Augmentation of 100 to 160 MVA)	220/66	60							APR-22		RFD	
9	Rajpura	400/220	500							MAY-22		RFD	
10	Udhoke (Addl. T/F)	220/66	1x100							NOV-22		RFD	
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)													
1	Banar GIS (Distt. Jodhpur)	220/132	2x100							MAR-23		RFD	
2	Reodar (Distt.Sirohi)	220/132	1x160		100	15	0	0		OCT-22		RFD	Work order issued on 26.05.2021 to M/s Sumaja , New Delhi. Work sated by firm.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)													
1	Ariyalur S/S	765/400	2x1500		100	95	95	95		DEC-22	DEC-22	RFD	Work under progress.
2	Erode	230/110	2x100		100	90	90	80		SEP-22	MAR-23	RFD	Work under progress.
3	Karuppur	230/110	2x100		100	95	95	95		DEC-22	MAR-23	RFD	Work under progress.
4	North Chennai Pooling Station (GIS) (2X1500)	765/400	2x1500		100	98	98	98		SEP-22	SEP-22	RFD	Work under progress.
5	Pulianthope (GIS)	400/220	945		100	95	95	90		JUN-22	JUN-22	RFD	Work under progress. 3 x 315 MVA ICT Erection completed. 1x125 MVAR Reacter erection completed.
6	Thiruvanmiyur	230/110	2x100		100	90	80	80		DEC-22	MAR-23	RFD	Work in progress.
7	Vellalaviduthi (2X315 2X200)	400/230	1030		100	95	95	90		SEP-22	SEP-22	RFD	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)													
1	Atchuthapuram GIS	220/132	2x100							AUG-22		RFD	
2	Aug.at Kalpaka -4th (500MVA)	400/220	500		100	50	0	0		MAY-21	DEC-22	RFD	Work in Progress.
3	Aug. at Manubolu (Nellore)	400/220	500		100	20	0	0		MAY-21	AUG-22	RFD	Work in Progress.
4	Betamcherla (GEC-I)	220/132/33	2x160		100	85	98	98		JUN-22	JUN-22	RFD	Work in Progress.
5	Dharmavaram	220/132	2x100		0	0	0	0		JUN-22	JUN-22	RFD	
6	Inavolu S/s (Thallayapalem GIS)	400/220	2x500							JUN-22		RFD	
7	Pampanur Tanda (GEC-I)	220/132	2x160							OCT-22		RFD	
8	Piduguralla (Upgradation)	220/132	2x100							JUL-22		RFD	
9	Racherla	220/132	2x100							JUN-22		RFD	
10	Tiruvuru	220/132	3x100		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
Transmission Corporation of Telangana Limited (TSTRANSCO)													
1	Ammavaripet	220/132	2x100		100	70	85	85		MAR-23	MAR-23	RFD	Works under progress.
2	Bowrampet S/S	220/132	2x160		100	100	95	95		DEC-22	MAY-22	RFD	Connected line from 400KV Narsapur to Bowrampet are yet to be completed .Hence SS is not yet commissioned.
3	Chandanvally	220/132	2x100		100	60	60	60		AUG-22		RFD	Works under progress.
4	Choutuppal S/S	400/220	1000		100	90	95	65		SEP-22		RFD	400kV,220kV & 132kV Structure Erection works under progress
5	Damaracherla S/S	400/220	1000		0	0	0	0		JUL-22		RFD	
6	Devannapet LI SS (3x40 2x25 MVA)	220/11	170							AUG-22		RFD	
7	Husnabad	220/132	2x100		100	80	90	85		DEC-22	DEC-22	RFD	Works under progress. This SS is conventional and not GIS SS
8	KTPP SS (2x500 2x160 MVA)	400/220/132	2x500+2x160							SEP-22		RFD	
9	Metrajally LI SS (2x31.5 MVA)	220/11	63		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
10	YacharamThanda LI SS (3x40 2x25 MVA)	220/11	170							AUG-22		RFD	
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)													
1	Amariya	220/132	2x100							JUL-22		RFD	
2	Babina s/s (Jhansi) (T/F-I)	220/132	1x160		100	100	100	100		JUL-22	MAY-22	RFD	Commissioned 04/22.
3	Balrampur S/s	220/132	2x160							JUL-22		RFD	
4	Bhadohi	220/132	4x100							NOV-22		RFD	
5	Bijnor Road S/SLucknow	220/132	2x160		100	89	93	73		JUN-22	JUN-22	RFD	Work in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
6	Chandpur (Bijnor) S/s	220/132	2x160							JUL-22		RFD	
7	Dataganj	220/132	2x160							JUN-22		RFD	
8	Deoband (Saharanpur) S/s	220/132	2x160							SEP-22		RFD	
9	Faridpur (Bareilly) S/s	220/132	2x100		100	78	76	74		JUN-22	JUN-22	RFD	Work in progress
10	Farrukhabad S/s	220/132	2x160							AUG-22		RFD	
11	Jaunpur S/s	400/220	2x315		100	73	75	50		DEC-22	OCT-22	RFD	Work in progress.
12	Jewar	220/33	120							AUG-22		RFD	
13	Khatauli S/s	220/132	2x160		100	56	83	14		OCT-22	OCT-22	RFD	Work in progress.
14	Kidwainagar S/S Kanpur	220/33	180		100	95	85	86		JUL-22	JUL-22	RFD	Work in progress.
15	Kiraowli S/s	220/132	2x100		100	30	0	17		DEC-22	DEC-22	RFD	Work in progress.
16	Maharajganj S/s	220/132	2x160		100	75	79	54		AUG-22	AUG-22	RFD	Work in progress.
17	Mallawan S/S Hardoi	220/132	2x160		100	94	95	96		JUN-22	JUN-22	RFD	Work in progress.
18	Malwan S/S (Fatehpur)	220/132	2x160		100	99	100	100		MAY-22	MAY-22	RFD	Work in progress.
19	Modipuram-II	220/132	2x160		100	0	0	0		JUN-22		RFD	Awarded to PGCIL under TBCB .
20	Raebareli S/s	400/220	2x500		100	65	45	16		OCT-22	OCT-22	RFD	Work in progress
21	Rasra (New) T/F-I	400/220	1x500		100	100	100	100		MAY-22	MAY-22	RFD	Commissioned 04/22.
22	Sahupuri S/S Chandauli	400/220	2x500		100	93	91	84		FEB-23	FEB-23	RFD	Spilled (contract life exhausted)
23	Sangipur S/s (Pratapgarh)	220/132	2x160		100	76	90	74		DEC-22	DEC-22	RFD	Spilled Over (Contract terminated)
24	Shamli S/s (400/220 (2x500 MVA))	400/220	2x500							SEP-22		RFD	
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)													
1	Baruipur GIS	220/132	2x160		100	81	92	74		APR-22	MAY-22	RFD	Work in Progress.
2	Belmuri GIS	220/132	2x160		100	79	50	35		MAY-22	MAY-22	RFD	Delay due to Covid 19 pandemic.
3	Gokarna Aug.-I	400/220	1x315		0	0	0	0		DEC-22	DEC-22	RFD	
4	Jangalpur GIS	220/132	2x315							DEC-22		RFD	
5	New Town AA-IIC GIS	220/132	2x160		100	98	97	90		OCT-22	DEC-22	RFD	
PRIVATE SECTOR													
ADANI POWER LTD. (APL)													
1	Jam Khambhaliya GIS	400/220	2x1000		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
2	Lakadia s/s	765/400	2x1500		100	88	98	75		JUN-22	JUN-22	RFD	a) Covid-19: Project progress severely affected due to 1st & 2nd wave of COVID-19.
STERLITE GRID LTD. (SGL)													

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
1	Vapi (VNLTL - TBCB)	400/220	2x500							DEC-22		RFD	
2	Xeldem S/S (G-TTPL - TBCB)	400/220	2x500		100	0	0	0		DEC-22	DEC-22	RFD	1.Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 2. The construction work will be started after getting Conversion Sanad order from Revenue authorities. The construction License from Gram Panchayat, Molem has been received on 13 Nov 2020. 3.The progress is suffered due to petition filed by Goa Foundation in Central Empowered Committee (CEC) constituted by Supreme court and High Court of Mumbai and Goa