

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)

"As on "

31-DEC-2024

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date | | | | | Commissioning | | Remarks |
|---|-----------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| DAMODAR VALLEY CORPORATION (DVC) | | | | | | | | | | | | |
| 1 | 220KV GIS Infrastructure at MTPS | 400/220 | 1x315 | | 100 | 100 | 100 | 100 | | MAY-24 | SEP-24 | Commissioned 08/24. |
| 2 | 220 kV GIS Infrastructure at RTPS | 400/220 | 2x315 | | 100 | 100 | 100 | 100 | | MAY-24 | DEC-24 | Commissioned 11/24. |
| POWERGRID (Consultancy Work) (PGCONSULTANCY) | | | | | | | | | | | | |
| 1 | (Sikkim) Khamdong (New) S/S | 66/11 | 50 | | | 0 | 0 | 0 | 0 | DEC-18 | MAY-19 | |
| 2 | (Sikkim) Kumrek (New) S/S | 66/11 | 50 | | | 0 | 0 | 0 | 0 | DEC-18 | MAY-19 | |
| 3 | (Sikkim) Lachen (New) S/S | 66/11 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 4 | (Sikkim) Makha (New) S/S. | 66/11 | 50 | | | 0 | 0 | 0 | 0 | DEC-18 | MAY-19 | |
| 5 | (Sikkim) Mamring (Extn.) S/S | 66/11 | 50 | | | 0 | 0 | 0 | 0 | DEC-18 | MAY-19 | |
| 6 | (Sikkim) Mangan (Extn.) S/S | 66/11 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 7 | (Sikkim) Namchi (New) (Extn.) S/S | 66/11 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 8 | (Sikkim) Namchi (Old) (Extn.) S/S | 66/11 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 9 | (Sikkim) Namthang (New) S/S | 66/11 | 50 | | | 0 | 0 | 0 | 0 | DEC-18 | MAY-19 | |
| 10 | (Sikkim) Pangthang (New) S/S | 66/11 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 11 | (Sikkim) Passingdong (New) S/S | 66/11 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 12 | (Sikkim) Pelling (Extn.) S/S | 66/11 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 13 | (Sikkim) Rellichu (New) S/S | 66/11 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 14 | (Sikkim) Richenpong (New) S/S | 66/11 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 15 | (Sikkim) Rohthak S/S | 66/11 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 16 | (Sikkim) Rorathang (New) S/S | 66/11 | 50 | | | 0 | 0 | 0 | 0 | DEC-18 | MAY-19 | |
| 17 | (Sikkim) Sichey (Extn.) S/S | 66/11 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 18 | (Sikkim) Sombaria (New) S/S | 66/11 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 19 | (Sikkim) Tadong (Extn.) S/S | 66/11 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 20 | (Sikkim) Temi (New) S/S | 66/11 | 50 | | | 0 | 0 | 0 | 0 | DEC-18 | MAY-19 | |
| 21 | (Sikkim) Namchi (Old) (Extn.) S/S | 66 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 22 | (J and K) Drass S/S | 220/66 | 4x16.67 | | 100 | 40 | 80 | 0 | 0 | SEP-17 | MAY-17 | Award placed. Work under progress. |
| 23 | (J and K) Kargil S/S | 220/66 | 7x16.67 | | 0 | 0 | 0 | 0 | 0 | SEP-17 | MAY-17 | land yet to be handed over by Distt. Administration. |
| 24 | (PMDP-Jammu) Chowadhi S/S | 220/33 | 160 | | 0 | 0 | 0 | 0 | | MAR-19 | SEP-19 | Contract awarded but Land handing over awaited from JKPDD. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 25 | (PMDP-Jammu) Kathua-II (Ghatti) S/S | 220/33 | 160 | | 100 | 90 | 70 | 50 | | MAR-19 | NOV-19 | Contract awarded, Boundary wall erection completed. Tower Foundation & Equipment foundation completed. Control room building (80% completed). |
| 26 | (PMDP-Jammu) Samba S/S | 220/33 | 160 | | 100 | 90 | 80 | 60 | | MAR-19 | NOV-19 | Contract awarded, Boundary wall completed, Tower foundation & Equipment foundation completed, Control room building (70% completed). |
| 27 | (PMDP-Kashmir) Batpora Tailbal (GIS) | 220/33 | 160 | | 0 | 0 | 0 | 0 | | MAR-19 | NOV-20 | Contract awarded. Alternate land Haripora Harvan handed over on 01-08-2019. Soil investigation work in progress. |
| 28 | (Nagaland) Kohima (New) S/S | 220/132 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 29 | (Sikkim) Legship Pool (New) S/S | 220/132 | 50 | | | 0 | 0 | 0 | 0 | DEC-18 | MAY-19 | |
| 30 | (Assam) Rangia (Extn.) | 220 | 50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-18 | |
| 31 | (Assam) Tinsukia (Extn.) | 220 | 50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-18 | |
| 32 | (MAGHALAYA) Byrnihat (Killing) AIS Substation Extension | 220 | 50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | APR-19 | |
| 33 | (Nagaland) Mokokchung (PG) (Extn.) S/S | 220 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 34 | (Sikkim) New Mellin (PG) GIS S/S (Extn.) | 220 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 35 | (Sikkim) Chungthang (New) S/S | 132/66/1 1 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be acquire. |
| 36 | (Sikkim) Samardong (New) S/S | 132/66/1 1 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 37 | (Sikkim) Singhik (New) S/s | 132/66/1 1 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 38 | (Sikkim) Namchi (New) S/S | 132/66 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to awarded. |
| 39 | (Sikkim) Parbing (New) S/S | 132/66 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 40 | (Sikkim) Dikchu pool (new) S/S | 132/33/1 1 | 100 | | | 0 | 0 | 0 | 0 | DEC-18 | MAY-19 | |
| 41 | (Tripura) Dharmanagar (Extn.) S/S | 132/33/1 1 | 50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-19 | |
| 42 | (Tripura) Rokhia (Extn.) S/S | 132/33/1 1 | 50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-19 | |
| 43 | (Arunachal Pradesh) Bameng S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 44 | (Arunachal Pradesh) Banderdewa S/S | 132/33 | 63 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | AUG-19 | |
| 45 | (Arunachal Pradesh) Basar S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 46 | (Arunachal Pradesh) Changlang S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | OCT-19 | land acquisition under progress |
| 47 | (Arunachal Pradesh) Dambuk S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 48 | (Arunachal Pradesh) Daporijo (Aug.) | 132/33 | 15 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 49 | (Arunachal Pradesh) Daporijo (Extn.) S/S | 132/33 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 50 | (Arunachal Pradesh) Gerukhamukh S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 51 | (Arunachal Pradesh) Halaipani S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 52 | (Arunachal Pradesh) Holongi S/S | 132/33 | 20 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | AUG-19 | |
| 53 | (Arunachal Pradesh) Jairampur S/S | 132/33 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | OCT-19 | land acquisition under progress |
| 54 | (Arunachal Pradesh) Kambang S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 55 | (Arunachal Pradesh) Khonsa S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | OCT-19 | land acquisition under progress |
| 56 | (Arunachal Pradesh) Koloriang S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 57 | (Arunachal Pradesh) Likabali S/S | 132/33 | 15 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | MAY-19 | |
| 58 | (Arunachal Pradesh) Miao S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | OCT-19 | land acquisition under progress |
| 59 | (Arunachal Pradesh) Naharlagun S/S | 132/33 | 63 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | AUG-19 | |
| 60 | (Arunachal Pradesh) Niglok S/S | 132/33 | 63 | | 100 | 5 | 0 | 0 | 0 | DEC-18 | MAY-18 | |
| 61 | (Arunachal Pradesh) Palin S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 62 | (Arunachal Pradesh) Pasighat (New) (Napit) | 132/33 | 20 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | MAY-18 | |
| 63 | (Arunachal Pradesh) Rilo S/S | 132/33 | 15 | | | 0 | 0 | 0 | 0 | DEC-18 | MAY-18 | |
| 64 | (Arunachal Pradesh) Sagali S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | AUG-19 | Yet to acquire |
| 65 | (Arunachal Pradesh) Seijosa S/S | 132/33 | 15 | | | 0 | 0 | 0 | 0 | DEC-18 | MAY-18 | land not yet finalized due to forest clearance issue. |
| 66 | (Arunachal Pradesh) Seppa S/S | 132/33 | 15 | | | 0 | 0 | 0 | 0 | DEC-18 | MAY-18 | |
| 67 | (Arunachal Pradesh) Yingkiong S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 68 | (Arunachal Pradesh) Ziro (New) S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 69 | (Assam) Chapakhowa (New) S/S | 132/33 | 4x8.33 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | MAR-19 | |
| 70 | (Assam) Dhaligaon (Aug.) (2x50-2x25) | 132/33 | 50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | MAR-19 | |
| 71 | (Assam) Guwahati Medical College (GIS) | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | MAR-19 | |
| 72 | (Assam) Hazo (New) S/S | 132/33 | 2x31.5 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Land identified and is under finalization |
| 73 | (Assam) Paltan Bazar (GIS) | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | MAR-19 | |
| 74 | (Assam) Samaguri (Aug.) (1x40-1x16) | 132/33 | 25 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | MAR-19 | |
| 75 | (Assam) Sarupathar (new) S/S | 132/33 | 2x25 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | MAR-19 | |
| 76 | (Assam) Silapathar (New) S/S | 132/33 | 2x31.5 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | MAR-19 | |
| 77 | (Assam) Tangla (New) S/S | 132/33 | 2x31.5 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 78 | (Assam) Teok S/S | 132/33 | 2x31.5 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | MAR-19 | |
| 79 | (Assam) Tezpur (New) S/S | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | MAR-19 | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 80 | (MAGHALAYA) Mynkre S/S | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | APR-19 | |
| 81 | (MAGHALAYA) New Shillong (GIS) | 132/33 | 2x50 | | 0 | 0 | 0 | 0 | 0 | APR-19 | | |
| 82 | (MAGHALAYA) Phulbari S/s | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | APR-19 | |
| 83 | (Manipur) Gamphajol (new) S/S | 132/33 | 40 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 84 | (Manipur) Jiribam (Aug.) (2nd Trans.) | 132/33 | 20 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 85 | (Manipur) Kongba (3rd Addl.) | 132/33 | 20 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 86 | (Manipur) Kongba (Extn.) S/S | 132/33 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 87 | (Manipur) Ningthoukhong 2nd (Aug.) | 132/33 | 20 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 88 | (Manipur) Tamenglong (New) S/S | 132/33 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 89 | (Manipur) Thoubal (Extn.) S/S | 132/33 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 90 | (Manipur) Ukhrul (Aug.) S/S | 132/33 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 91 | (Mizoram) Lunglei (Aug.) (2x25-2x12.5) | 132/33 | 25 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 92 | (Mizoram) Lungsan S/S | 132/33 | 25 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 93 | (Mizoram) Marpara (new) S/S | 132/33 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 94 | (Mizoram) W. Phaileng (New) S/S | 132/33 | 26 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 95 | (Nagaland) Longleng S/s | 132/33 | 20 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 96 | (Nagaland) Longnak (Mongkolemba Junction) S/S | 132/33 | 2x25 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 97 | (Nagaland) Pfutsero (New) S/S | 132/33 | 2x25 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 98 | (Nagaland) Secretariat Complex Kohima (New) S/S | 132/33 | 2x25 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 99 | (Nagaland) Zunheboto (New) S/S | 132/33 | 2x25 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 100 | (PMDP -Kashmir) Khanyar (GIS) | 132/33 | 100 | | 100 | 15 | 0 | 0 | | MAR-20 | JAN-20 | Land handing over done. Soil investigation and electrical layout approved. Boundary wall work started. 33kV tower foundation work completed and equipment and LM foundation work in progress. |
| 101 | (Tripura) Amarapur (new) S/S | 132/33 | 2x31.5 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-19 | |
| 102 | (Tripura) Ambassa (Aug.) S/S | 132/33 | 31.5 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-19 | |
| 103 | (Tripura) Bagafa (New) S/S | 132/33 | 2x50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 104 | (Tripura) Belonia (New) S/S | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-19 | |
| 105 | (Tripura) Dhalabil (Khowai) (Aug.) S/S | 132/33 | 2x31.5 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-19 | |
| 106 | (Tripura) Gokulnagar (New) S/S | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-19 | |
| 107 | (Tripura) Jirania (Aug.) (1x31.5 - 1x10) | 132/33 | 23 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-19 | |
| 108 | (Tripura) Kailasahar S/S | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-19 | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------------------------|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 109 | (Tripura) Manu (new) S/S | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-19 | |
| 110 | (Tripura) Mohonpur (Hezamara) (New) S/S | 132/33 | 2x31.5 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-19 | |
| 111 | (Tripura) Rabindra Nagar Plus | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-19 | |
| 112 | (Tripura) Sabroom (New) S/S | 132/33 | 2x31.5 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-19 | |
| 113 | (Tripura) Satchand (New) S/S | 132/33 | 2x31.5 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-19 | |
| 114 | (Tripura) Udaipur (Aug.) S/S | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-19 | |
| 115 | (Arunachal Pradeesh) Khupi (Extn.) S/S | 132 | 50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | MAY-18 | |
| 116 | (Arunachal Pradesh) Along (Extn.) S/S | 132 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 117 | (Arunachal Pradesh) Chimpu (Itanagar) (Extn.) | 132 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | AUG-19 | |
| 118 | (Arunachal Pradesh) Deomali (Extn.) S/S | 132 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | OCT-19 | land available |
| 119 | (Arunachal Pradesh) Namsai (PG) (Extn.) S/S | 132 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | OCT-19 | land available |
| 120 | (Arunachal Pradesh) Pasighat Old (Extn.) | 132 | 50 | | | 0 | 0 | 0 | 0 | DEC-18 | MAY-18 | acquisition under process |
| 121 | (Arunachal Pradesh) Roing (Extn.) S/S | 132 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 122 | (Arunachal Pradesh) Tezu (Extn.) S/S | 132 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 123 | (Arunachal Pradesh) Zero (Extn.) | 132 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 124 | (Assam) Dhemaji (Extn.) | 132 | 50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | DEC-18 | |
| 125 | (Assam) Kahalipara (Extn.) | 132 | 50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | DEC-18 | |
| 126 | (Assam) Kamakhya S/S (Extn.) | 132 | 50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | MAR-19 | |
| 127 | (Assam) Rupai (Extn.) | 132 | 50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | DEC-18 | |
| 128 | (Assam) Sonabali (Extn.) | 132 | 50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | NOV-18 | |
| 129 | (MAGHALAYA) Ampati (Extn.) S/S | 132 | 50 | | 100 | 0 | 0 | 0 | 0 | DEC-18 | OCT-18 | |
| 130 | (Manipur) Imphal (PG) (Extn.) S/S | 132 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 131 | (Manipur) Kakching (Extn.) S/S | 132 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 132 | (Manipur) Ningthoukhong (Extn.) S/S | 132 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 133 | (Manipur) Rengpang (Extn.) S/S | 132 | 20 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 134 | (Manipur) Yaingangpokpi (Extn.) S/S | 132 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |
| 135 | (Nagaland) Mokokchung (State) (Extn.) S/S | 132 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 136 | (Nagaland) Tuensang (Extn.) S/S | 132 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 137 | (Nagaland) Wokha (Extn.) S/S | 132 | 25 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | |
| 138 | (Sikkim) Rangpo (PG) (Extn.) S/S | 132 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-18 | | Yet to be awarded. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

| | | | | | | | | | | | | |
|----|---|---------|--------|--|-----|-----|-----|-----|--|--------|--------|---------------------|
| 1 | 1x1500MVA 765/400 4th ICT Bikaner (PG) | 765/400 | 1x1500 | | 100 | 45 | 55 | 0 | | DEC-24 | SEP-24 | |
| 2 | 1x1500MVA 765/400kV (4th) ICT at 765/400kV Bikaner SS(Phase-IV Part -I Bikaner Complex Part E) | 765/400 | 1x1500 | | | | | | | MAY-24 | | |
| 3 | 1X1500 MVA 765/400 KV (5th) ICT at Fatehgarh-II PS (Rajasthan (8.1 GW) under Phase II- Part- A1) | 765/400 | 1x1500 | | 100 | 100 | 100 | 100 | | AUG-24 | AUG-24 | Commissioned 07/24. |
| 4 | 1X1500MVA 765/400KV ICT-1 at Fategarh-3 (New Section) Phase-III Part E1 | 765/400 | 1x1500 | | 100 | 15 | 5 | 0 | | FEB-25 | | |
| 5 | 1X1500MVA 765/400KV ICT-1 at Kurnool (III) (AP) -Part-A and Part-B | 765/400 | 1500 | | 100 | 25 | 25 | 0 | | JAN-25 | | |
| 6 | 1X1500 MVA 765/400KV ICT-1 at Narela (Rajasthan (8.1 GW) under phase-II- Part G) | 765/400 | 1x1500 | | 100 | 85 | 85 | 55 | | JUL-24 | SEP-24 | |
| 7 | 1X1500 MVA 765/400KV ICT-1 at Navsari along with associated ICT Bays at 765 kV and 400kV end | 765/400 | 1x1500 | | 100 | 90 | 85 | 60 | | DEC-24 | | |
| 8 | 1X1500 MVA 765/400KV ICT-1 at Navsari along with associated ICT Bays at 765 kV and 400kV end (Part B) | 765/400 | 1x1500 | | 100 | 90 | 85 | 60 | | DEC-24 | | |
| 9 | 1x1500 MVA 765/400kV ICT-1 at Sikar-II s/s (Rajasthan (8.1 GW) under phase-II- Part C) | 765/400 | 1x1500 | | 100 | 100 | 100 | 100 | | DEC-24 | NOV-24 | Commissioned 10/24. |
| 10 | 1X1500MVA 765/400KV ICT-2 at Kurnool (III) (AP) -Part-A and Part-B | 765/400 | 1500 | | 100 | 25 | 25 | 0 | | FEB-25 | | |
| 11 | 1X1500 MVA 765/400KV ICT-2 at Narela (Rajasthan (8.1 GW) under phase-II- Part G) | 765/400 | 1500 | | 100 | 85 | 85 | 55 | | JUL-24 | SEP-24 | |
| 12 | 1x1500 MVA 765/400kV ICT-2 at Sikar-II s/s (Rajasthan (8.1 GW) under phase-II- Part C) | 765/400 | 1x1500 | | 100 | 100 | 100 | 100 | | DEC-24 | NOV-24 | Commissioned 10/24. |
| 13 | 1X1500 MVA 765/400KV ICT-3 at Narela (Rajasthan (8.1 GW) under phase-II- Part G) | 765/400 | 1x1500 | | 100 | 85 | 85 | 55 | | JUL-24 | SEP-24 | |
| 14 | 1X1500MVA 765/400KV ICT (3rd) at Pune (PG) SS | 765/400 | 1x1500 | | 100 | 25 | 5 | 0 | | OCT-24 | | |
| 15 | 1X1500MVA 765/400 KV ICT-3rd at Raigarh Kotra Section-A) | 765/400 | 1x1500 | | 100 | 100 | 100 | 100 | | OCT-24 | NOV-24 | Commissioned 10/24. |
| 16 | 1X1500MVA 765/400 KV ICT-3rd at Raigarh Kotra Section-B) | 765/400 | 1x1500 | | 100 | 45 | 30 | 0 | | FEB-25 | | |
| 17 | 1X1500 MVA 765/400 kV ICT (4th) at 765/400 kV Bhadla-II PS under (Phase -II Part -BI) | 765/400 | 1x1500 | | 100 | 100 | 100 | 100 | | JUN-24 | OCT-24 | Commissioned 09/24. |
| 18 | 1X1500MVA 765/400 KV ICT-4th at Raigarh Kotra Section-B) | 765/400 | 1x1500 | | 100 | 45 | 30 | 0 | | FEB-25 | | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 19 | 1x1500 MVA ICT (3rd) 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) | 765/400 | 1x1500 | | | | | | | DEC-23 | | |
| 20 | 1x1500MVA ICT at Padghe (GIS) Trans. Network Expansion in Gujarat to increase ATC from ISTS Part B | 765/400 | 1x1500 | | 100 | 100 | 100 | 100 | | JUN-24 | JUL-24 | Commissioned 06/24. |
| 21 | 1x500MVA 765/400/33kV Single Phase Auto Trf at Durg SS | 765/400 | 1x1500 | | | | | | | MAR-24 | | |
| 22 | 1X500MVA 765/400 ICT-1 at KPS-2 New S/S | 765/400 | 1x1500 | | | | | | | DEC-24 | | |
| 23 | 1X500MVA 765/400 ICT-1 at KPS-3 New S/S | 765/400 | 1x1500 | | 100 | 25 | 20 | 0 | | FEB-25 | | |
| 24 | 1X500MVA 765/400 ICT-2 at KPS-2 New S/S | 765/400 | 1x1500 | | | | | | | JAN-25 | | |
| 25 | 1X500MVA 765/400 ICT-2 at KPS-3 New S/S | 765/400 | 1x1500 | | 100 | 25 | 20 | 0 | | MAR-25 | | |
| 26 | 765/400/220kV Extension at Bhadla-II (765/400kV 1500MVA 4th ICT) | 765/400 | 1x1500 | | 100 | 90 | 85 | 78 | | MAR-24 | AUG-24 | |
| 27 | 765/400kV 1x1500MVA Transformer (5th) at Bhadla-2 PS (Rajasthan (20GW) under Phase-III Part J) | 765/400 | 1x1500 | | 0 | 0 | 0 | 0 | | MAR-25 | | |
| 28 | 765/400kV 3x1500MVA Ahmedabad New SS | 765/400 | 3x1500 | | | | | | | MAR-25 | | |
| 29 | 765/400kV 3x1500MVA KPS-3 SS | 765/400 | 3x1500 | | | | | | | DEC-24 | | |
| 30 | 765/400kV 4x1500MVA KPS2 New SS (GIS) | 765/400 | 4x1500 | | 100 | 30 | 20 | 0 | | DEC-24 | | |
| 31 | 765/400kV Bansakantha (PG) SS Extension (1x1500MVA 765/400kV ICT) | 765/400 | 1x1500 | | | | | | | MAR-25 | | |
| 32 | 765/400kV GIS substation at Narela (2x1500MVA) | 765/400 | 2x1500 | | | | | | | NOV-23 | | |
| 33 | Agra S/S | 765/400 | 500 | | | | | 0 | | | JUL-17 | |
| 34 | Aligarh Switching Stn. (GIS) | 765/400 | 50 | | 100 | 55 | 30 | 10 | | APR-18 | APR-18 | Award placed in Oct'15. Work under progress. |
| 35 | Banaskantha SS (Transmission network expansion in Gujarat to increase its ATC from ISTS Part C) | 765/400 | 1x1500 | | 100 | 100 | 100 | 100 | | | DEC-24 | Commissioned 11/24. |
| 36 | Bay Extn at 765/400KV at Jabalpur PS for 765KV D/C Jabalpur Pooling Stn. - Orai line | 765/400 | 50 | | 100 | 95 | 95 | 75 | | MAR-18 | MAY-17 | Work under progress. |
| 37 | Bay Extn. at 765KV Jabalpur Pooling Station for 765KV D/C Vindhyachal - Jabalpur line | 765/400 | 50 | | 100 | 40 | 35 | 5 | | JUN-18 | JUN-18 | Award placed in Apr'16. Work under progress. |
| 38 | Bay Extn. at 765KV Vindhyachal Pooling Stn for 765KV D/C Vindhyachal - Jabalpur line | 765/400 | 50 | | 100 | 45 | 40 | 0 | | JUN-18 | JUN-18 | Award placed in Apr'16. Work under progress. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 39 | Establishment of 765/400/220 kV Kurnool-III (new) (3x1500MVA 765/400kV ICT) | 765/400 | 3x1500 | | | | | | | NOV-24 | | |
| 40 | Establishment of 765/400/220 kV Navsari (new) (South Gujarat) S/s (GIS) (2x1500MVA 765/400kV ICT-I | 765/400 | 2x1500 | | | | | | | JUN-23 | | |
| 41 | Establishment of 765/400kV 2x1500MVA SS at Sikar -II (solar energy (8.1 GW) under phase-II- Part C) | 765/400 | 2x1500 | | | | | | | DEC-22 | | |
| 42 | Ext at 765/400kV Padghe (GIS) PG SS (2 no. 400kV line bays) (1x1500MVA 765/400kV ICT) | 765/400 | 1x1500 | | | | | | | FEB-24 | | |
| 43 | Extn. at 765/400/220KV Fatehpur Sub station | 765/400 | 50 | | 100 | 0 | 0 | 0 | | DEC-18 | DEC-18 | Award placed in Mar'17. Engg. in progress.. |
| 44 | Extn. Jharsaguda (Sundergarh) Pooling Station | 765/400 | 0 | | 100 | 0 | 0 | 0 | | | MAR-19 | Award placed in Mar'17. |
| 45 | Extn. Varanasi S/S | 765/400 | 0 | | 100 | 100 | 100 | 100 | 0 | MAY-15 | MAR-16 | Commissioned in Mar'16. |
| 46 | Jhatikara S/S | 765/400 | 500 | | 100 | 100 | 100 | 100 | | | SEP-21 | 1 no. 765 line bay charged. Balance likely by 30.09.2021 |
| 47 | Kudgi (GIS) S/S | 765/400 | 0 | | 100 | 100 | 100 | 100 | 0 | DEC-15 | DEC-15 | Commissioned in Dec'15. |
| 48 | Nellore | 765/400 | 3000 | | 0 | 0 | 0 | 0 | | MAR-17 | | |
| 49 | Sasaram (2nd Trf.) S/S | 765/400 | 1500 | | 0 | 0 | 0 | 0 | 0 | | MAR-14 | |
| 50 | 1x240 MVAR switchable line reactor at each end (each ckt.) of the 765kV Bhadla(PG)- Bikaner (PG) D/C | 765 | 50 | | | | | | | | | |
| 51 | 1x240 MVAR switchable line reactor at each end (each ckt) of the Bhadla(PG)- Bikaner(PG)(GEC-II) | 765 | 50 | | | | | | | | | |
| 52 | Bay Extn. at 765/400KV Aurangabad s/s for 765KV D/C Aurangabad (PG) - Padghe (PG) line | 765 | 50 | | 100 | 95 | 99 | 95 | | DEC-17 | DEC-17 | work under progress. |
| 53 | Bay Extn at 765/400KV Banaskantha S/stn for 765KV D/C Bhuj Pool - Banaskantha line | 765 | 50 | | 100 | 0 | 0 | 0 | 0 | JUL-18 | JUL-18 | Award placed in Mar'16. |
| 54 | Bay Extn. at 765/400KV Banaskantha Sub station for 400KV D/C Banaskantha PS - Banaskantha (PG) line | 765 | 50 | | 100 | 5 | 0 | 0 | | SEP-18 | JUL-18 | Award placed in Mar'16. Engg. in progress. |
| 55 | Bay Extn. at 765/400KV Bilaspur Pooling Stn. (765KV bay and 240 MVAR 765KV Switchable line reactor) | 765 | 50 | | | | | | | MAR-19 | | |
| 56 | Bay Extn. at 765/400KV Moga Sub station for 765KV D/C Bikaner - Moga (PG) line | 765 | 50 | | 100 | 100 | 100 | 100 | 0 | MAY-19 | MAY-15 | Commissioned in May'15. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 57 | Bay Extn. at 765KV Solapur S/stn. | 765 | 50 | | 100 | 20 | 5 | 0 | | JAN-18 | JAN-18 | Award placed in Apr'16. Work under progress. |
| 58 | Bay Extn. of 765/400KV Ajmer S/stn (Green Energy corridors - Part B) | 765 | 50 | | 100 | 70 | 50 | 30 | | MAR-18 | APR-18 | work under progress. Completion matching with associated line. |
| 59 | Bay Extn. of 765/400KV Angul S/stn for 765KV D/C Angul - Jharsauguda line | 765 | 50 | | 100 | 95 | 92 | 87 | | MAR-18 | DEC-17 | Engg. supply, civil works & erection under progress. Completion matching with line. |
| 60 | Bay Extn. of 765/400KV Chittorgarh S/stn. | 765 | 50 | | 100 | 55 | 50 | 35 | | APR-18 | APR-18 | Work under progress. |
| 61 | Bay Extn. of 765/400KV Dharamjaigarh S/s for 765 KV D/C Jharsuguda - Dharamjaygarh line | 765 | 50 | | 100 | 99 | 96 | 96 | | MAR-18 | DEC-17 | Work under progress. Completion matching with line. |
| 62 | Bay Extn. of 765/400KV Jharsuguda S/stn. for 765 KV D/C Jharsuguda - Dharamjaygarh line | 765 | 50 | | 100 | 95 | 92 | 87 | | MAR-18 | DEC-17 | Works under progress. Completion matching with line. |
| 63 | Extn. at 765/400 KV Dharamjaigarh Pooling Station. (765KV Bays) | 765 | 50 | | 100 | 99 | 95 | 95 | 0 | NOV-18 | JUN-17 | Award placed in Aug'13. Work under progress. |
| 64 | 1X500 MVA 400/230KV ICT (4th) at Aasur s/s | 400/230 | 500 | | | | | | | JUN-24 | | |
| 65 | 1X500MVA ICT(4TH) at ARASUR s/s (Aug. of T/F Capacity by 500 MVA ICT(4th) at Arasur) | 400/230 | 500 | | 100 | 100 | 100 | 100 | | JUN-24 | JUL-24 | Commissioned 06/24. |
| 66 | Proc.of 1x500MVA 400/220/132kV ICT at Mariani | 400/220/132 | 500 | | | | | | | DEC-22 | | |
| 67 | 1x105MVA 400/220kV Single Phase Auto Trf at Rangpo SS | 400/220 | 105 | | | | | | | MAR-24 | | |
| 68 | 1X500 MVA, (3rd) ICT at Raipur Pool S/s (WRES XXVIII {Project name: WRES-XXVIII & WRES-XXIX) | 400/220 | 500 | | 100 | 100 | 100 | 100 | | DEC-24 | JAN-25 | Commissioned 12/24. |
| 69 | 1X500 MVA, 400/220 kV (1st) ICT at Raipur Pool S/s (WRES XXVIII (Project: WRES-XXVIII & WRES-XXIX) | 400/220 | 500 | | 100 | 100 | 100 | 100 | | DEC-24 | OCT-24 | Commissioned 09/24. |
| 70 | 1X500 MVA, 400/220 kV (1st) ICT at Shikrapur (PG) GIS under Western Region Expansion Scheme-XXVI | 400/220 | 500 | | 100 | 100 | 100 | 100 | | SEP-24 | OCT-24 | Commissioned 09/24. |
| 71 | 1X500 MVA, 400/220 kV (2nd) ICT at Raipur Pool S/s (WRES XXVIII (Project: WRES-XXVIII & WRES-XXIX) | 400/220 | 500 | | 100 | 100 | 100 | 100 | | DEC-24 | OCT-24 | Commissioned 09/24. |
| 72 | 1X500 MVA 400/220 kV (2nd) ICT at Shikrapur (PG) GIS under Western Region Expansion Scheme-XXVI | 400/220 | 500 | | 100 | 100 | 100 | 100 | | SEP-24 | SEP-24 | Commissioned 08/24. |
| 73 | 1x500MVA 400/220kV (3rd) ICT at Kotputli PG | 400/220 | 500 | | 100 | 65 | 70 | 45 | | MAY-24 | DEC-25 | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 74 | 1X500 MVA, 400/220 kV (4th) ICT at Mysore under Aug. of transformation capacity at Mysore | 400/220 | 500 | | 100 | 80 | 70 | 40 | | JUN-24 | SEP-24 | Work affected due to delay in supply of GIB & Bushings from M/s. Hyosung. |
| 75 | 1X500 MVA 400/220 kV ICT-1 at Bikaner-II PS (Phase-IV (Part 1) Bikaner Complex- PART E | 400/220 | 500 | | 100 | 100 | 100 | 100 | | JUN-24 | JUN-24 | Commissioned 05/24. |
| 76 | 1x500 MVA 400/220kV ICT-1 at Kurnool PS (Part-A and Part-B | 400/220 | 500 | | 100 | 25 | 25 | 0 | | JAN-25 | | |
| 77 | 1X500 MVA 400/220 KV ICT-1at Navsari along with associated ICT Bays at 400KV and 220KV end (Part B) | 400/220 | 500 | | 100 | 90 | 85 | 60 | | DEC-24 | | |
| 78 | 1x500 MVA 400/220KV ICT-2 along with associated ICT bays at 765/400kV Dharamjaigarh S/S | 400/220 | 500 | | 100 | 95 | 60 | 25 | | MAR-25 | | |
| 79 | 1X500 MVA, 400/220 kV ICT-2 at Bikaner-II PS (Phase-IV (Part 1) Bikaner Complex- PART E) | 400/220 | 500 | | 100 | 100 | 100 | 100 | | JUL-24 | AUG-24 | Commissioned 07/24. |
| 80 | 1x500 MVA 400/220kV ICT-2 at Kurnool PS (Part-A and Part-B | 400/220 | 500 | | 100 | 25 | 25 | 0 | | JAN-25 | | |
| 81 | 1X500 MVA 400/220 KV ICT-2 at Navsari along with associated ICT Bays at 400KV and 220KV end Part B | 400/220 | 500 | | 100 | 90 | 85 | 60 | | DEC-24 | | |
| 82 | 1X500 MVA 400/220 KV ICT-2 at Navsari along with associated ICT Bays at 400KV and 220KV end (Part B) | 400/220 | 500 | | | | | | | DEC-24 | | |
| 83 | 1X500 MVA 400/220 kV ICT-3 at Bikaner II PS (Phase-IV (Part 1) Bikaner Complex- PART E) | 400/220 | 500 | | 100 | 100 | 100 | 100 | | AUG-24 | DEC-24 | Commissioned 11/24. |
| 84 | 1x500 MVA 400/220kV ICT-3 at Kurnool PS (Part-A and Part-B | 400/220 | 500 | | 100 | 25 | 25 | 0 | | JAN-25 | | |
| 85 | 1X500 MVA 400/220 KV ICT-3 at Navsari along with associated ICT Bays at 400KV and 220KV end (Part B) | 400/220 | 500 | | 100 | 90 | 85 | 60 | | DEC-24 | | |
| 86 | 1x500 MVA 400/220 kV ICT 3rd at Bikaner PS to Cater N-1 Contingency at Bikaner PS (Rajasthan) | 400/220 | 500 | | 100 | 65 | 65 | 0 | | JUN-24 | AUG-24 | Order for transformer was delayed due to very high cost. |
| 87 | 1X500 MVA 400/220kV ICT-4 at Bikaner-II PS (Phase-IV (Part 1) Bikaner Complex- PART E) | 400/220 | 500 | | 100 | 100 | 100 | 100 | | DEC-24 | JAN-25 | Commissioned 12/24. |
| 88 | 1x500 MVA 400/220kV ICT-4 at Kurnool PS (Part-A and Part-B | 400/220 | 500 | | 100 | 25 | 25 | 0 | | FEB-25 | | |
| 89 | 1X500 MVA 400/220KV ICT-5 at Bikaner-II PS (Phase-IV (Part 1) Bikaner Complex- PART E) | 400/220 | 500 | | 100 | 65 | 50 | 20 | | DEC-24 | | |
| 90 | 1x500 MVA 400/220kV ICT-5 at Kurnool PS (Part-A and Part-B | 400/220 | 500 | | 100 | 25 | 25 | 0 | | FEB-25 | | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------------------|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 91 | 1x500 MVA 400/220kV ICT-6 at Kurnool PS (Part-A and Part-B | 400/220 | 500 | | 100 | 25 | 25 | 0 | | FEB-25 | | |
| 92 | 1X500 MVA 400/220 KV ICT (6th) at Fatehgarh II to cater to the N-1 Contingency Requirement (Raj.) | 400/220 | 500 | | 100 | 45 | 55 | 0 | | AUG-24 | SEP-24 | |
| 93 | 1x500 MVA 400/220kV ICT-7 at Kurnool PS (Part-A and Part-B | 400/220 | 500 | | 100 | 25 | 25 | 0 | | MAR-25 | | |
| 94 | 1x500 MVA 400/220kV ICT-8 at Kurnool PS (Part-A and Part-B | 400/220 | 500 | | 100 | 25 | 25 | 0 | | MAR-25 | | |
| 95 | 1X500 MVA 400/220KV ICT-8th at Bikaner-II PS (ICT (3rd)-PBTSL) | 400/220 | 500 | | 0 | 0 | 0 | 0 | | DEC-24 | | |
| 96 | 1x500MVA 400/220kV ICT at 400/220kV Maithon SS | 400/220 | 500 | | | | | | | OCT-23 | | |
| 97 | 1x500MVA 400/220kV ICT at 400/220kV Pandiabilli SS | 400/220 | 500 | | | | | | | OCT-23 | | |
| 98 | 1x500MVA 400/220kV ICT at 400/220kV Pusauli SS | 400/220 | 500 | | | | | | | OCT-23 | | |
| 99 | 1X500MVA ICT-1 at Banka S/S along with Extn. of 400KV AIS Switch. and creation of 220KV GIS at Banka | 400/220 | 500 | | 100 | 100 | 100 | 100 | | OCT-24 | NOV-24 | Commissioned 10/24. |
| 100 | 1X500 MVA, ICT-1 at Dharamjaigarh S/s (WRES XXIX {Project name: WRES-XXVIII & WRES-XXIX) | 400/220 | 500 | | 100 | 100 | 100 | 100 | | MAR-25 | JAN-25 | Commissioned 12/24. |
| 101 | 1X500MVA ICT-2 at Banka S/S along with Extn. of 400KV AIS Switch. and creation of 220KV GIS at Banka | 400/220 | 500 | | 100 | 100 | 100 | 100 | | OCT-24 | NOV-24 | Commissioned 10/24. |
| 102 | 1x500 MVA ICT (3rd) at 400/220 kV Bahadurgarh (PG) S/s under Aug. of ISTS of HVPNL TS | 400/220 | 500 | | 100 | 100 | 100 | 100 | | SEP-24 | OCT-24 | Commissioned 09/24. |
| 103 | 400/220kV 1x500MVA Transformer (10th) at Fatehgarh-2 PS | 400/220 | 500 | | | | | | | DEC-23 | | |
| 104 | 400/220kV Fatehgarh-III (Ramgarh-II) PS(4x500 MVA Transformer) | 400/220 | 4x500 | | | | | | | DEC-22 | | |
| 105 | 400/220kV Ramgarh II PS (4x500 MVA Transformer) | 400/220 | 2000 | | | | | | | NOV-23 | | |
| 106 | 500 MVA 400/220 kV Spare ICT at Tughlakabad | 400/220 | 500 | | | | | | | NOV-23 | | |
| 107 | Aug. by 1x500 MVA 400/220 kV ICT (3rd)at 400/220 kV Jind (PG) S/s under Aug. of ISTS for HVPNL TS | 400/220 | 500 | | 100 | 100 | 100 | 100 | | JUL-24 | OCT-24 | Commissioned 09/24. |
| 108 | Aug. of Transformation Capacity (400/220kV) to cater to the N-1contingency requirement at Bikaner PS | 400/220 | 500 | | | | | | | JAN-24 | | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 109 | Aurangabad (Extn.) | 400/220 | 630 | | 100 | 100 | 100 | 98 | | OCT-12 | SEP-20 | Sub station commisisoned alongwith both ICT's in Jan'14. Commissioning shall be matched with 400 kV Wardha Aurangabad line {upgradable to 1200 kV line}. |
| 110 | Banaskanta S/S | 400/220 | 2x500 | | | | | | | APR-18 | | Deleted in Scope. |
| 111 | Bay Barh (Switchyard) | 400/220 | 0 | | 100 | 100 | 100 | 100 | 0 | | JUN-15 | Commissioned in Jun'15. |
| 112 | Bay Extn Alipurduar s/s | 400/220 | 50 | | 100 | 99 | 99 | 99 | | JAN-18 | JAN-18 | Bays available/ ready. Commissioning matching with line. |
| 113 | Bay Extn. Allahabad S/S | 400/220 | 50 | | 100 | 100 | 100 | 100 | | FEB-18 | APR-16 | Ready for commissioning/ commissioned. |
| 114 | Bay Extn. at 400/220 KV Jind s/s for 400KV D/C Kurukshetra - Jind line (Q) | 400/220 | 50 | | | | | | | MAR-18 | | |
| 115 | Bay Extn. at 400/220 KV Kurukshetra s/s for 400KV D/C Kurukshetra - Jind line (Q) | 400/220 | 50 | | 100 | 45 | 43 | 25 | | MAR-18 | MAR-18 | Work under progress. |
| 116 | Bay Extn. Bagpat S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | NOV-11 | NOV-16 | Bay commissioned in March 2017. |
| 117 | Bay Extn. Bhinamal S/S | 400/220 | 50 | | 100 | 100 | 100 | 100 | | | APR-17 | Bay commissioned in April 2017. |
| 118 | Bay extn. Bidadi (GIS) | 400/220 | 0 | | 100 | 100 | 100 | 100 | | DEC-15 | SEP-16 | Bay commissioned. |
| 119 | Bay Extn. Biharshariff | 400/220 | 50 | | 100 | 80 | 75 | 55 | | | JUN-17 | Work under progress. |
| 120 | Bay Extn. Biharshariff S/S | 400/220 | 50 | | 100 | 100 | 100 | 97 | | | SEP-17 | work under progress.Works on halt due to non-availability of S/D. Now work under progress. |
| 121 | Bay Extn. Biswanath Chariyali S/S | 400/220 | 0 | | 100 | 15 | 0 | 0 | | FEB-13 | DEC-17 | Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule uncertain. |
| 122 | Bay Extn. Boisar S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | OCT-16 | Bay commissioned. |
| 123 | Bay Extn. Champa S/S | 400/220 | 0 | | 100 | 90 | 88 | 80 | | | MAY-17 | Work under progress. Completion matching with line. |
| 124 | Bay extn. Deharadun S/S | 400/220 | 50 | | 100 | 100 | 99 | 99 | | SEP-17 | JUN-17 | Bay ready. Commissioning matching with line. |
| 125 | Bay Extn. Dehar S/S | 400/220 | 50 | | 100 | 90 | 80 | 76 | | SEP-17 | SEP-17 | One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17. |
| 126 | Bay Extn. Dharmapuri S/S | 400/220 | 0 | | 100 | 99 | 99 | 98 | | | DEC-17 | Work under progress. Completion matching with line. |
| 127 | Bay Extn. Dichpally S/S | 400/220 | 50 | | 100 | 10 | 100 | 100 | | MAR-17 | MAR-17 | Commissioned in Mar'17. |
| 128 | Bay extn. Dubri (Mendhasal) S/S | 400/220 | 50 | | 100 | 100 | 100 | 100 | | | | Bay commissioned in Aug'15. |
| 129 | Bay Extn. Farakka S/S | 400/220 | 50 | | 100 | 100 | 100 | 100 | | | MAR-17 | Bay commissioned in Mar'17. |
| 130 | Bay Extn. Gokarna S/S | 400/220 | 50 | | 100 | 100 | 100 | 100 | | MAR-17 | MAR-17 | Bay commissioned in Mar'17. |
| 131 | Bay Extn. Gooty S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | JUL-17 | Bay commissioned. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|-----------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 132 | Bay Extn. Gwalior S/S | 400/220 | 50 | | 100 | 8 | 2 | 0 | | APR-18 | SEP-17 | Work under progress. |
| 133 | Bay Extn. Indore (Khandwa) S/S | 400/220 | 50 | | 100 | 100 | 100 | 99 | | JUN-17 | JUN-17 | Completion matching with line. |
| 134 | Bay Extn. Kaithal S/S | 400/220 | 50 | | 100 | 100 | 100 | 100 | | MAR-17 | AUG-17 | Bay commissioned . |
| 135 | Bay extn. Kishanpur S/S | 400/220 | 50 | | 100 | 97 | 96 | 90 | | JUN-17 | JUN-17 | Works under progress. |
| 136 | Bay extn. Kishenpur S/S | 400/220 | 50 | | 100 | 100 | 99 | 99 | | SEP-17 | JUN-17 | Commissioning matching with line. |
| 137 | Bay extn. Kota S/S | 400/220 | 50 | | 100 | 100 | 100 | 100 | | NOV-17 | JUN-17 | Commissioning matching with line. |
| 138 | Bay Extn. Kota S/S | 400/220 | 50 | | 100 | 70 | 50 | 35 | | SEP-17 | NOV-17 | Award placed in Aug'15. Work under progress. |
| 139 | Bay Extn. Kota S/S (PG) | 400/220 | 50 | | 100 | 100 | 100 | 100 | 0 | MAR-16 | JUN-17 | Work completed. Commissioning matching with line. |
| 140 | Bay Extn. Koteswar S/S | 400/220 | 0 | | 100 | 100 | 100 | 99 | | | SEP-17 | Balance work under progress. |
| 141 | Bay Extn. Madhugiri S/S | 400/220 | 0 | | 100 | 60 | 40 | 30 | 0 | | MAY-17 | Award placed in Dec'14. Work under progress. |
| 142 | Bay Extn. Madhugiri S/S (Salem-I) | 400/220 | 0 | | 100 | 85 | 95 | 70 | | | JUN-17 | Work under progress. Completion matching with line |
| 143 | Bay Extn. Nagapatnam (PS) S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | JUL-15 | SEP-16 | Bay commissioned in Oct'16. |
| 144 | Bay extn. Navsari S/S | 400/220 | 50 | | 100 | 100 | 100 | 100 | | APR-17 | MAY-17 | Bay completed. Commissioning matching with line. |
| 145 | Bay Extn. Nellor S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | JUL-17 | Bay commissioned. |
| 146 | Bay Extn. Orai S/s | 400/220 | 50 | | 100 | 0 | 0 | 0 | | APR-18 | APR-18 | Award placed in Oct'15. Engg. in progress. |
| 147 | Bay Extn. Padhe S/S | 400/220 | 0 | | 100 | 75 | 60 | 20 | | | DEC-17 | Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical |
| 148 | Bay extn. Purulia S/S | 400/220 | 0 | | 100 | 94 | 92 | 84 | | MAR-17 | MAY-17 | Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia &WBSETCL; due to space constraint. Interim arrangement to be made accordingly by WBSETCL. |
| 149 | Bay Extn. Rajgarh S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | SEP-16 | Bay commissioned in Oct'16. |
| 150 | Bay Extn. Sasaram S/S | 400/220 | 50 | | 100 | 90 | 78 | 55 | | | DEC-17 | work under progress. |
| 151 | Bay Extn. Satna S/S | 400/220 | 50 | | 100 | 60 | 50 | 15 | | | SEP-17 | Award placed in Jun'15. work under progress. |
| 152 | Bay Extn. Singrauli S/s | 400/220 | 50 | | 100 | 75 | 85 | 40 | | FEB-18 | FEB-18 | work under progress. |
| 153 | Bay Extn. Somanahalli S/S | 400/220 | 0 | | 100 | 98 | 98 | 98 | | | DEC-17 | Work almost completed, completion matching with line. |
| 154 | Bay extn. Sonapat S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | JUL-17 | DEC-16 | Bay commissioned in Dec'16 |
| 155 | Bay Extn. Trissur S/S | 400/220 | 50 | | 100 | 100 | 100 | 100 | | | MAR-17 | Bay commissioned in Mar'17. |
| 156 | Bay extn. Vapi S/S | 400/220 | 50 | | 100 | 100 | 100 | 100 | | APR-17 | MAY-17 | Bay completed. Commissioning matching with line. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 157 | Bay Extn. Vijayawada S/S | 400/220 | 0 | | 0 | 0 | 0 | 0 | 0 | | | |
| 158 | Bay Extn. Wagoora S/S | 400/220 | 50 | | 100 | 25 | 20 | 0 | | MAR-18 | MAR-18 | Work under progress. |
| 159 | Bay Extn. Yelahanka (GIS) | 400/220 | 0 | | 100 | 0 | 0 | 0 | | | JUL-17 | After resolution of ROW issue of LILO line at Yelahanka S/stn. |
| 160 | Bays extension at Satenapalli (Narasaraopeta) S/s - (PSITL-TBCB) | 400/220 | 50 | | 100 | 1 | 0 | 0 | | APR-19 | APR-19 | Award placed in Dec'16. Work under progress.. |
| 161 | Establishment of 400/220 kV Navsari (new) (South Gujarat) S/s (GIS) (2x1500MVA 765/400kV ICT-I | 400/220 | 1x1500 | | | | | | | JUN-23 | | |
| 162 | Establishment of 765/400/220 kV Kurnool-III (new)(9x500MVA 400/220kV ICT) | 400/220 | 4500 | | | | | | | NOV-24 | | |
| 163 | Extn. at Bhadla-(PS-II) | 400/220 | 2x1000 | | 0 | 0 | 0 | 0 | | FEB-24 | DEC-22 | |
| 164 | Extn at Deharadun s/s | 400/220 | 50 | | | | | | | SEP-17 | | |
| 165 | Extn at Rourkela S/s | 400/220 | 630 | | 100 | 100 | 100 | 100 | | SEP-19 | FEB-21 | 1st 315 MVA ICT commissioned on 05.12.20. 2nd 315 MVA ICT commissioned on 27.02.21. |
| 166 | Extn. Bachau S/S | 400/220 | 50 | | 100 | 65 | 70 | 15 | | | JUL-18 | Award placed in Jan'16. work in progress. |
| 167 | Extn. Bina S/S | 400/220 | 125 | | 100 | 100 | 100 | 100 | | JUL-16 | | Commissioned in Feb'16. |
| 168 | Extn. Chaibasa S/S | 400/220 | 63 | | 100 | 100 | 100 | 100 | | MAR-17 | MAY-16 | Commissioned in May'16.(under TBCB rout). |
| 169 | Extn. Dulhasti S/S | 400/220 | 0 | | 0 | 0 | 0 | 0 | 0 | NOV-14 | | |
| 170 | Extn. Hindupur S/S | 400/220 | 945 | | 100 | 0 | 0 | 0 | | JUL-18 | OCT-18 | under deposit work basis by APTRANSCO. Ready for charging. |
| 171 | Extn. Jalandhar (Samba) | 400/220 | 50 | | 100 | 50 | 35 | 25 | | NOV-18 | NOV-18 | Work under progress. |
| 172 | Extn. Jeerat S/S (WBSETCL) (PM-JTL-TBCB) | 400/220 | 50 | | 100 | 5 | 0 | 0 | | JUL-20 | APR-18 | Award placed in Aug'16. Work under progress. |
| 173 | Extn. Kaithal S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | OCT-16 | Bat commissioned in Oct'16. |
| 174 | Extn. madhugiri (Salem II) S/S | 400/220 | 0 | | 0 | 0 | 0 | 0 | 0 | | | |
| 175 | Extn. Madugiri S/S | 400/220 | 500 | | 100 | 100 | 100 | 100 | | | JAN-19 | commissioned in jan'19. |
| 176 | Extn. NP Kunta S/S | 400/220 | 50 | | 100 | 50 | 40 | 0 | | | JUL-18 | Work under progress. |
| 177 | Extn. Parli Switching Station | 400/220 | 50 | | 100 | 25 | 5 | 0 | | JAN-18 | FEB-18 | Award placed in Apr'16. Work under progress. |
| 178 | Extn. Sagardighi S/S | 400/220 | 0 | | 100 | 10 | 0 | 0 | | | APR-18 | Award placed in Aug'16. work under progress. |
| 179 | Extn. Salem (Madhugiri II) S/S | 400/220 | 0 | | 0 | 0 | 0 | 0 | 0 | | | |
| 180 | Extn. Samba (Jalandhar) | 400/220 | 0 | | 100 | 50 | 35 | 25 | | | NOV-18 | Award placed in Jan'16. Work under progress. |
| 181 | Extn. Sankhari S/S | 400/220 | 50 | | 100 | 25 | 10 | 0 | | APR-18 | APR-18 | Award placed in Sep'15. Work under progress. |
| 182 | Extn. Subhashgram S/S | 400/220 | 0 | | 100 | 0 | 0 | 0 | | | APR-18 | Award placed in Aug'16. Engg. in progress. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 183 | Extn. Vemagiri (PG) S/S | 400/220 | 50 | | 100 | 20 | 0 | 0 | | JUL-18 | JUL-18 | Award placed in May'16. Work under progress. |
| 184 | Extn. Yelahanka (GIS) S/S | 400/220 | 0 | | 100 | 10 | 0 | 0 | 0 | | JUL-17 | Work under progress. |
| 185 | Farakka (Aug.) (500-315) | 400/220 | 185 | | 100 | 90 | 90 | 65 | | | APR-22 | Shifted from Pusauli. ICT was held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT was delivered to Durgapur and commissioned at Durgapur. Now transportation via different route & commissioning at Farakka taken up. Awarded to CGL in Apr'19. Permission from Farraka Barrage authority for construction of temporary Jetty has been received for transportation of ICT through Water ways. |
| 186 | Firozabad (AIS) S/S (J-FTL-TBCB) | 400/220 | 2x500 | | | | | | | | | |
| 187 | Implementation of 220 kV bays for RE generators and 2x500MVA 400/220kV ICT at Bikaner II PS | 400/220 | 2x500 | | 100 | 100 | 100 | 100 | | FEB-24 | APR-24 | Commissioned 03/24. (RTM To SPV (PBTSL)) |
| 188 | Installation of 1x500MVA (4th) 400/220kV ICT at Satna (PG) SS | 400/220 | 500 | | | | | | | MAY-24 | | |
| 189 | Kohlapur S/S (GIS) | 400/220 | 0 | | 100 | 100 | 100 | 100 | | APR-15 | NOV-15 | Commissioned in Nov'15. |
| 190 | Kotputli S/S | 400/220 | 630 | | 0 | 0 | 0 | 0 | | | | |
| 191 | Mapusa (ICT) S/S | 400/220 | 315 | | 100 | 100 | 100 | 100 | | | JUL-21 | Bay test charged on July, 2021. Transmission line by Sterlite Grid 5 Ltd., associated with this bay extension is delayed. |
| 192 | New Mariani S/S | 400/220 | 2x500 | | 100 | 95 | 98 | 92 | | MAR-21 | APR-21 | Work has been affected due to COVID-19 pandemic. 1 no. 400/220 KV, 500 MVA ICT, 1 no. 125 MVAR Bus Reactor & 02 nos. 400 KV line bay for Kohima (KPTL 400 KV D/C Imphal - New Kohima- Mariani TBCB line) commissioned in Dec'20. 2nd 400/220 KV 500 MVA ICT charged in Feb'21. 01 no. 400 KV 125 MVAR B/R and 02 nos. 400 KV line bays for the shifting of 400 KV D/C Misa line to New Mariani and 02 nos. 220 KV line bays for 220 KV D/C old Mariani -New Mariani line shall be ready by Apr'21. |
| 193 | Pusali (Aug.) (500-315) | 400/220 | 370 | | 100 | 100 | 100 | 100 | | | JAN-20 | ICT- I commissioned in Mar'16. ICT- II commissioned in Jan'20. |
| 194 | Rajghat S/S (GIS) | 400/220 | 2000 | | 100 | 95 | 95 | 95 | | JUN-19 | OCT-21 | 04 nos. GIS bays at Maharaniabagh for the LILO of 400 KV D/C Mandola - Bawana line at Maharaniabagh are ready for charging but these shall be charged with line. LILO line getting delayed due to forest clearance issue in Delhi. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 195 | Rangpo S/S (GIS) | 400/220 | 16x105 +3x100 | | 100 | 100 | 100 | 100 | | NOV-13 | MAR-22 | Commissioned 02/22. |
| 196 | Shifting of ICT from Ludiana to Bhinmal(PG) SS (Aug. of T/F capacity at Bhinmal (PG) SS by ICT 3rd) | 400/220 | 1x315 | | 100 | 100 | 100 | 100 | | | JUL-24 | Commissioned 06/24. |
| 197 | Silchar S/S (New) | 400/220 | 200 | | 100 | 100 | 100 | 100 | | DEC-12 | NOV-18 | Major part of sub station charged progressively from Mar'12 to Oct'12. Balance bays completed on 28.11.18. |
| 198 | Solapur (Aug.) | 400/220 | 315 | | 100 | 100 | 100 | 100 | | OCT-15 | OCT-15 | ICT commissioned in Oct'15. |
| 199 | Somannm S/S | 400/220 | 2x500 | | 0 | 0 | 0 | 0 | 0 | | | |
| 200 | SVA at 400/220 kV New Wanpoh S/S 300 MVAR/(-)200 MVAR | 400/220 | 50 | | 100 | 68 | 65 | 82 | | OCT-17 | OCT-17 | Work stopped due to disturbance in Kashmir since 07.08.16 |
| 201 | SVC at 400/220 kV Kankroli s/s (+) 600 MVAR/(-)400 MVAR | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | DEC-16 | Commissioned in Dec'16 |
| 202 | SVC at 400/220 kV Ludhiana S/S (+)400 MVAR/(-)300 MVAR | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | NOV-16 | Commissioned in Nov'16 |
| 203 | Wanpon (Extn.) S/S | 400/220 | 420 | | 100 | 100 | 100 | 100 | 0 | | JUL-14 | Commissioned. |
| 204 | 1X500 MVA 400/220 KV ICT-3 at Navsari along with associated ICT Bays at 400KV and 220KV end Part B | 400/200 | 500 | | | | | | | | | |
| 205 | Extn. of 2 nos. bays Imphal S/S | 400/132 | 0 | | 100 | 0 | 0 | 0 | | | JUL-18 | Award placed in Jul'16. Engg. in progress. |
| 206 | Extn. of 2nos. GIS bays at Silchar S/S | 400/132 | 0 | | 100 | 30 | 0 | 0 | | | MAY-18 | Award placed in Jul'16. Work under progress. |
| 207 | 100 MVAR STATCOM at 400 kV NP Kunta PS (GEC-II) | 400 | 50 | | 0 | 0 | 0 | 0 | | | | test';;javascript=alert(12)// |
| 208 | 100 MVAR STATCOM at PS NP Kunta s/s | 400 | 50 | | | | | | | | | |
| 209 | 1X125 Mvar 420 kV Bus Reactor at Jeerapur PS (GEC-II) | 400 | 50 | | | | | | | | | |
| 210 | 1x240 MVA (765kV) Bus reactor at Bhadla PS (GEC-II) | 400 | 50 | | | | | | | | | |
| 211 | 1x240 MVA (765kV) and 1x125MVA (400kV) Bus reactor at Bhadla PS (GEC-II) | 400 | 50 | | | | | | | | | |
| 212 | 2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of solar park | 400 | 50 | | | | | | | | | |
| 213 | 2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of SP (GEC-II) | 400 | 50 | | | | | | | | | |
| 214 | 2 nos. of 400 kV line bays at Banaskantha(PG) PS (GEC-II) | 400 | 50 | | | | | | | | | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 215 | 2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II) | 400 | 50 | | | | | | | | | |
| 216 | Bay Extn. at 400/220KV Dharmapuri (Salem New) S/stn. | 400 | 50 | | 100 | 99 | 99 | 98 | | DEC-17 | DEC-17 | work under progress. |
| 217 | Bay Extn. at 400/220KV Jaipur (South) S/stn for 400KV D/C Kota - Jaipur (South) line | 400 | 50 | | 100 | 85 | 80 | 70 | | NOV-17 | AUG-17 | Work under progress. |
| 218 | Bay Extn. at 400 Aurangabad S/stn (STATCOM in WR) | 400 | 50 | | 100 | 60 | 50 | 15 | | JAN-18 | SEP-17 | Work under progress. |
| 219 | Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II - Patna line (Q) | 400 | 50 | | 100 | 0 | 0 | 0 | | JUN-19 | JUN-19 | Award placed in Mar'17. Engg. in progress. |
| 220 | Bay Extn. of 400/220KV Ajmer (RVPN) S/stn (Deposit work) | 400 | 50 | | 0 | 0 | 0 | 0 | 0 | DEC-17 | | |
| 221 | Bay Extn. of 400/220KV Chittorgarh (RVPN) | 400 | 50 | | 100 | 80 | 70 | 55 | | MAR-18 | MAR-18 | Work under progress. |
| 222 | Bay Extn. of 400/230KV Tuticorin Pooling station | 400 | 50 | | 100 | 75 | 60 | 50 | | MAR-18 | MAY-18 | Work under progress. |
| 223 | Bays extension at Garividi s/s (PSITL-TBCB) | 400 | 50 | | | | | | | APR-19 | | |
| 224 | 1x160MVA 220/66kV ICT at 400/22kV Daltonganj SS | 220/66 | 1x160 | | | | | | | OCT-23 | | |
| 225 | Phursungi S/S | 220/33 | 200 | | 0 | 0 | 0 | 0 | 0 | | | |
| 226 | Sitarganj (Extn.) | 220/133 | 1x100 | | 100 | 100 | 100 | 100 | | MAR-19 | JUN-19 | Charged |
| 227 | 1X200 MVA 220/132 kV (4th) ICT at Ara POWERGRID S/S under ER Expansion Scheme-XXXVI (ERES-XXXVI) | 220/132 | 200 | | 100 | 100 | 100 | 100 | | OCT-24 | SEP-24 | Commissioned 08/24. |
| 228 | Anuppur S/S | 220/132 | 160 | | | | | | | | | |
| 229 | Bay Extn. Amargarh S/s | 220/132 | 0 | | | 0 | 0 | 0 | | | JUL-17 | Not in scope in POWERGRID. |
| 230 | Bay Extn. Kishanganj S/S | 220/132 | 50 | | 100 | 100 | 100 | 100 | | | NOV-16 | Bay commissioned. |
| 231 | Bay Extn. New Melli (GIS) | 220/132 | 0 | | 0 | 0 | 0 | 0 | 0 | | | |
| 232 | Bay Extn. Siliguri (Purena) S/S | 220/132 | 50 | | 100 | 85 | 90 | 75 | | | MAY-17 | work under progress. |
| 233 | Extn. of 132kV AIS switchyard and Upgradation of existing 132kV Namsai (POWERGRID) S/s | 220/132 | 2x160 | | | | | | | OCT-25 | | |
| 234 | Firozabad (AIS) S/S (J-FTL-TBCB) | 220/132 | 2x160 | | | | | | | | | |
| 235 | Kopli (Extn.) S/S | 220/132 | 160 | | 100 | 0 | 0 | 0 | | JUL-18 | JUN-18 | Spare supply Completed in Jun'18. |
| 236 | Legship S/S | 220/132 | 100 | | 0 | 0 | 0 | 0 | | | | |
| 237 | RPH (Aug). S/S | 220/132 | 60 | | 0 | 0 | 0 | 0 | 0 | | | |
| 238 | 10 nos. 220kV line bays for solar park interconnections | 220 | 50 | | | | | | | | | |
| 239 | 2 nos. 220 kV line bays at NP Kunta PS (GEC-II) | 220 | 50 | | | | | | | | | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 240 | 4 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II) | 220 | 50 | | | | | | | | | |
| 241 | 4 nos. 220 kV line bays at NP Kunta PS (GEC-II) | 220 | 50 | | | | | | | | | |
| 242 | 4 nos. of 220 kV line bays for solar park interconnection (GEC-II) | 220 | 50 | | | | | | | | | |
| 243 | 6 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II) | 220 | 50 | | | | | | | | | |
| 244 | 6 nos. 220 kV line bays at NP Kunta PS (GEC-II) | 220 | 50 | | | | | | | | | |
| 245 | 6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park) | 220 | 50 | | | | | | | | | |
| 246 | 6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park) (GEC-II) | 220 | 50 | | | | | | | | | |
| 247 | 8 Nos. 220kV Line bays at Tumkur PS for Solar Interconnection (GEC-II) | 220 | 50 | | | | | | | | | |
| 248 | Bays at NP Kunta PS (2 Nos.) | 220 | 50 | | | | | | | | | |
| 249 | Imphal S/S | 132/33 | 2x50 | | 100 | 100 | 100 | 100 | | | APR-13 | ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13. |
| 250 | Melriat S/S (Upgradable to 400 kV) | 132/33 | 2x50 | | 100 | 100 | 100 | 100 | | | NOV-18 | Completed on 28.11.18. |
| 251 | Namsai S/S | 132/33 | 2x15 | | 100 | 100 | 100 | 100 | | | JUN-18 | Commissioned in Jul'18. |
| 252 | Nirijuli (Extn.) S/S | 132/33 | 50 | | 100 | 0 | 0 | 0 | | | JUN-18 | supply of spare ICT completed in Jun'18. |
| 253 | Nirjuli S/S (Repl.) | 132/33 | 80 | | 100 | 100 | 100 | 100 | | | MAR-16 | ICT-I commissioned in Feb'16 & ICT-II in Mar'16. |
| 254 | Roing S/S | 132/33 | 2x15 | | 100 | 100 | 100 | 100 | | | JUN-17 | Commissioned in Jun'17. |
| 255 | Tezu S/S | 132/33 | 2x15 | | 100 | 100 | 100 | 100 | | | JUN-17 | Charged in Jun'17. |

REC Transmission Projects Company limited (RECTPCL)

| | | | | | | | | | | | | |
|---|----------------------------------|--------|-------|--|-----|----|---|---|--|--------|--|---|
| 1 | (PMDP-Kargil) Bay at Drass | 220/66 | 1x100 | | 0 | 0 | 0 | 0 | | MAR-19 | | Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP |
| 2 | (PMDP-Jammu) Nagrota S/S | 220/33 | 2x50 | | 0 | 0 | 0 | 0 | | MAR-19 | | Due to non-availability of land, work could not commence though agency is ready for mobilization. |
| 3 | (PMDP - Kashmir) Lassipora (GIS) | 220/33 | 160 | | 100 | 20 | 2 | 0 | | MAR-19 | | Work in progress |
| 4 | (PMDP-Leh) Bay at Phyang | 220/33 | 50 | | | | | | | MAR-19 | | |
| 5 | (PMDP-Leh) Diskit (Nubra) | 220/33 | 1x50 | | 0 | 0 | 0 | 0 | | MAR-19 | | Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date | | | | | Commissioning | | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 6 | (PMDP-Leh) Padum S/S | 220/33 | 1x50 | | 0 | 0 | 0 | 0 | | MAR-19 | | Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP |

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

| | | | | | | | | | | | | |
|---|--------------------|--------|------|--|-----|-----|-----|-----|--|--|--------|---|
| 1 | Amguri PS (GEC-II) | 132/33 | 100 | | 0 | 0 | 0 | 0 | | | DEC-19 | Substation will be constructed by Assam Power Generation Company Ltd. (APGCL). Not in scope of AEGCL. |
| 2 | Azara s/s | 132/33 | 2x16 | | 95 | 90 | 90 | 82 | | | OCT-19 | One Transformer is erected. The substation is ready, will be harged after completion of Kukurmara-Azara Line. |
| 3 | Barpeta | 132/33 | 2x25 | | 100 | 95 | 100 | 95 | | | MAR-20 | The substation is ready, will be charged after compeltionn of the LILO line from Dhaligaon-Nalbari line. |
| 4 | Dhekiajuli | 132/33 | 2x25 | | 100 | 100 | 100 | 100 | | | AUG-19 | Completed and Charged on 30.01.2018. |
| 5 | Hatchingmari | 132/33 | 2x25 | | 100 | 50 | 50 | 0 | | | AUG-19 | Civil and other field work under progress. |
| 6 | Kamakhya s/s | 132/33 | 2x40 | | 100 | 100 | 100 | 100 | | | MAR-18 | Completed and charged. |
| 7 | Karimganj | 132/33 | 2x25 | | 100 | 100 | 100 | 100 | | | AUG-19 | Substation Completed and test charged by back feeding 33kV. Substation will be charged after completion of 132kV Karimganj-Gailakandi line. |
| 8 | Sonapur s/s (2x25) | 132/33 | 2x25 | | 100 | 100 | 100 | 100 | | | MAR-18 | Completedand charged on 10.03.2018 |

BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)

| | | | | | | | | | | | | |
|----|---------------------------------------|------------|-------|--|-----|-----|-----|-----|--|--------|--------|--|
| 1 | Bakhtiyarpur (GIS) s/s (2x500) | 400/220 | 2x500 | | 0 | 0 | 0 | 0 | | OCT-24 | DEC-22 | NOA issued on 26.11.2019 |
| 2 | Bihta (GSS) S/S | 220/132/33 | 320 | | 100 | 90 | 85 | 45 | | | | (4x150)+(1x160) MVA Transformers are in service from 03.09.2015 |
| 3 | Pusauli S/S | 220/132/33 | 300 | | 100 | 100 | 100 | 100 | | | MAY-16 | Commissioned in August 2015 |
| 4 | Bakhtiyarpur (GIS) s/s (2x160)) | 220/132 | 2x160 | | | | | | | OCT-24 | MAY-24 | |
| 5 | Barauni (TPS) (ICT) | 220/132 | 300 | | 100 | 90 | 90 | 90 | | | | yet to be commissioned |
| 6 | Biharshariff S/S | 220/132 | 150 | | 0 | 0 | 0 | 0 | | | DEC-16 | 3x150 MVA transformers are in service from 2014 |
| 7 | Bodhgaya (2nd Trf.) | 220/132 | 150 | | 0 | 0 | 0 | 0 | | | DEC-16 | (4x150)+(1x160)MVA Transformers are in service from 03.09.2015 |
| 8 | Dehri (Addl.) S/S | 220/132 | 100 | | 0 | 0 | 0 | 0 | | | DEC-16 | 3x150 MVA transformers are in service.4th 100MVA Transformer to be commissioned which is brought from GSS Khagaul. |
| 9 | Dumraon (GIS) s/s (3rd T/F) | 220/132 | 1x160 | | 0 | 0 | 0 | 0 | | JUN-22 | JAN-23 | Work in Progress. |
| 10 | Jakkanpur (GIS) s/s (160 MVA T/F-II) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | | MAY-24 | Commissioned 04/24. |
| 11 | Jakkanpur (GIS) s/s (160 MVA T/F-III) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | | JUN-24 | Commissioned 05/24. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 12 | Korha (New) s/s | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | | NOA issued on 21.01.2019 and Land not handed over yet. |
| 13 | Sumraon (GIS) ICT-I and ICT-II | 220/132 | 320 | | | | | | | MAR-21 | | |
| 14 | Tajpur GSS | 220/132 | 2x160 | | | | | | | FEB-25 | | |
| 15 | Thakurganj GSS | 220/132 | 2x160 | | | | | | | | | |

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

| | | | | | | | | | | | | |
|---|---|------------|-------|--|-----|-----|-----|-----|--|--------|--------|--|
| 1 | Bilaspur | 400/220 | 2x315 | | 0 | 0 | 0 | 0 | | | MAR-25 | Construction of 400/220 KV S/s was approved on dtd 30.04.2020, Estimate sanctioned & tender document preparation is under progress |
| 2 | Dhardehi (Upgradation of existing 220/132 KV) | 400/220 | 630 | | | | | | | MAR-25 | | |
| 3 | Kurud (Dhamtari) (Capacity Augmentation i.e. additional 315 MVA) | 400/220 | 1x315 | | | | | | | SEP-24 | | |
| 4 | Semariya | 220/132/33 | 2x160 | | | | | | | DEC-24 | | |
| 5 | Parchanpal (Jagdalpur) SS (late reported, commissioned in October-2024) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | | DEC-24 | Commissioned 10/24 (Late Reported). |
| 6 | Patan (Upgradation of existing 132/33 KV S/s by 220/132 KV S/s) | 220/132 | 2x160 | | 100 | 100 | 100 | 100 | | APR-24 | JUL-24 | Commissioned 06/24. |
| 7 | Rajim (Upgradation of existing 132/33 KV S/s) | 220/132 | 2x160 | | | | | | | FEB-25 | | |
| 8 | Rajnandgaon and Janjgir Champa (PS) (GEC-II) | 220/132 | 4x100 | | 0 | 0 | 0 | 0 | | | | work not approved till date |

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)

| | | | | | | | | | | | | |
|---|----------------|--------|-----|--|-----|----|----|----|--|--|--------|--|
| 1 | Vaghchippa s/s | 220/66 | 320 | | 100 | 88 | 95 | 85 | | | JUN-19 | |
|---|----------------|--------|-----|--|-----|----|----|----|--|--|--------|--|

DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)

| | | | | | | | | | | | | |
|---|----------------|--------|-----|--|---|---|---|---|---|--|--------|--|
| 1 | Ringanwada s/s | 220/66 | 260 | | 0 | 0 | 0 | 0 | 0 | | MAR-18 | |
|---|----------------|--------|-----|--|---|---|---|---|---|--|--------|--|

DELHI TRANSCO LIMITED (DTL)

| | | | | | | | | | | | | |
|---|----------------------------|---------|------|--|-----|----|----|----|---|--------|--------|--|
| 1 | Bamnoli S/S (Addl.) | 400/220 | 500 | | 0 | 0 | 0 | 0 | 0 | MAR-21 | MAR-18 | |
| 2 | Gopalpur GIS | 400/220 | 2000 | | 0 | 0 | 0 | 0 | 0 | MAR-21 | MAR-22 | |
| 3 | Jhatikalan | 400/220 | 2000 | | | | | | | MAR-23 | | |
| 4 | Mundka Bays | 400/220 | 50 | | 100 | 85 | 70 | 25 | | | DEC-18 | The current project does not include the scope of 315 MVA Transformer. The progress of associated 400kV & 220kV Bays are is provided here only |
| 5 | Barwala (Rohini Sector-34) | 220/66 | 320 | | 0 | 0 | 0 | 0 | 0 | | MAR-23 | |
| 6 | Bhartal GIS | 220/66 | 320 | | | | | | | MAR-21 | | |
| 7 | BTPS GIS | 220/66 | 480 | | | | | | | MAR-21 | | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 8 | Budela S/S | 220/66 | 2x160 | | 100 | 0 | 0 | 0 | | MAR-20 | DEC-19 | Contract terminated by C & MM Dept. and matter is being taken up with Legal Dept. & Bank for encashment of Bank Guarantees(CPG) |
| 9 | Budhpur GIS | 220/66 | 320 | | 0 | 0 | 0 | 0 | 0 | | MAR-21 | |
| 10 | Dhansa/Jaffarpur/Jhatikalan | 220/66 | 320 | | 0 | 0 | 0 | 0 | 0 | | | |
| 11 | Gopalpur GIS | 220/66 | 2x160 | | 0 | 0 | 0 | 0 | | | MAR-23 | |
| 12 | Mayur Vihar GIS | 220/66 | 320 | | 0 | 0 | 0 | 0 | 0 | | MAR-22 | |
| 13 | Shalimarbagh GIS | 220/66 | 220 | | | | | | | MAR-21 | | |
| 14 | Subzi Mandi GIS | 220/66 | 100 | | 0 | 0 | 0 | 0 | 0 | | MAR-21 | |
| 15 | Tikri Khrd GIS | 220/66 | 320 | | 0 | 0 | 0 | 0 | 0 | | MAR-18 | |
| 16 | 220/33 kV GIS at Rajghat (Central Delhi) Conversion existing 220/33kV AIS to GIS | 220/33 | 1x100 | | 100 | 69 | 80 | 70 | | MAR-25 | JUN-23 | |
| 17 | 220kV GIS Substation at Rajghat (Conversion of Existing AIS Rajghat to New Rajghat GIS Substation) | 220/33 | 300 | | 100 | 69 | 90 | 88 | | JUN-23 | JUN-24 | NIL |
| 18 | 220kV GIS Substation at Timarpur (100 MVA T/F-II) | 220/33 | 1x100 | | 100 | 100 | 100 | 100 | | SEP-23 | AUG-24 | Commissioned 07/24. |
| 19 | AIIMS (Aug.) | 220/33 | 100 | | 0 | 0 | 0 | 0 | 0 | | MAR-17 | |
| 20 | Geeta Colony (Addl.) | 220/33 | 100 | | 0 | 0 | 0 | 0 | 0 | MAR-20 | MAR-17 | |
| 21 | GIS Timarpur (100 MVA T/F) | 220/33 | 1x100 | | 100 | 100 | 100 | 100 | | DEC-22 | MAY-24 | Commissioned 03/24 (Late Reported). |
| 22 | Goplapur S/S | 220/33 | 1x100 | | | | | | | MAR-21 | | |
| 23 | Jasola GIS | 220/33 | 320 | | 0 | 0 | 0 | 0 | 0 | | MAR-20 | |
| 24 | Karol Bagh GIS | 220/33 | 300 | | 0 | 0 | 0 | 0 | 0 | | MAR-19 | |
| 25 | Maharanibagh GIS | 220/33 | 300 | | 0 | 0 | 0 | 0 | 0 | | MAR-19 | |
| 26 | Mehrauli (Replacement) (160-100) | 220/33 | 60 | | 100 | 51 | 97 | 0 | | | MAR-19 | 1. The level of new yard is approximately 1.5 meter above from the existing 66kv Switch level. 2. 66 kV BRPL double circuit overhead line was passing through the proposed bays S/yard area. Therefore, to resolve above issues, Plg Dept. finally change location of bays & accordingly plg Dept. approved the revised plan & section layouts on 02.02.2018. |
| 27 | Najafgarh (Replacement) (160-100) | 220/33 | 120 | | 0 | 0 | 2 | 1 | | | MAR-20 | 1 No. 100 to 160 MVA has been commissioned on 24.02.2020. and work of second is under progress |
| 28 | Narela (Replacement) (160-100) | 220/33 | 60 | | 0 | 0 | 0 | 0 | 0 | | MAR-21 | |
| 29 | Nehru Place GIS | 220/33 | 300 | | 0 | 0 | 0 | 0 | 0 | | MAR-21 | |
| 30 | Okhla (Replacement) (160-100) | 220/33 | 120 | | 0 | 100 | 1 | 1 | | | NOV-19 | Commissioned in Nov. 19 |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 31 | Panjabi Bagh GIS | 220/33 | 300 | | 0 | 0 | 0 | 0 | 0 | | MAR-19 | |
| 32 | Patparganj (Aug.) | 220/33 | 100 | | 0 | 0 | 0 | 0 | 0 | | MAR-17 | |
| 33 | Patparganj (Replacement) (160-100) | 220/33 | 120 | | 0 | 0 | 0 | 0 | 0 | | MAR-21 | |
| 34 | Punjabi Bagh GIS | 220/33 | 3x100 | | | | | | | MAR-20 | | |
| 35 | Zakhira GIS | 220/33 | 3x100 | | | | | | | MAR-20 | | |
| 36 | 220 KV bay at Masjid moth (2 nos.) | 220 | 50 | | 100 | 95 | 100 | 100 | | OCT-16 | APR-17 | 1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017. |
| 37 | 220 KV Bays at Shalimar Bagh (2 Nos.) | 220 | 50 | | 100 | 100 | 100 | 100 | | NOV-16 | NOV-16 | Both 220 kV bays commissioned on 02.11.2016 |
| 38 | 220 KV Bays at Vasant Kunj (2 Nos.) | 220 | 50 | | 100 | 50 | 100 | 50 | | NOV-16 | APR-17 | 1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt. |

DEPARTMENT OF POWER ARUNACHAL PRADESH (null)

| | | | | | | | | | | | | |
|---|------------------|--------|-----|--|--|--|--|--|--|--|--|--|
| 1 | Tezu PS (GEC-II) | 132/33 | 100 | | | | | | | | | |
|---|------------------|--------|-----|--|--|--|--|--|--|--|--|--|

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

| | | | | | | | | | | | | |
|---|---------------------------------|--------|--------|--|-----|-----|-----|----|---|--------|--------|--|
| 1 | Imphal (PG) 2 nos bay extension | 400 | 50 | | | | | | | MAR-18 | | |
| 2 | Moreh S/S | 132/33 | 1x25 | | 100 | 100 | 50 | 0 | | SEP-17 | | |
| 3 | Thanlon S/S | 132/33 | 1x25 | | 100 | 100 | 100 | 90 | | SEP-17 | | |
| 4 | Yurembam (Aug.) S/S | 132/33 | 3X33.5 | | 100 | 0 | 0 | 0 | 0 | | MAR-13 | |
| 5 | Tipaimukh S/s | 132 | 25 | | 0 | 0 | 0 | 0 | | DEC-17 | | Foundation of Transformer, Gantry and Major Equipment completed Control Room Building is 95% Completed |

GOA ELECTRICITY DEPARTMENT (ED-GOA)

| | | | | | | | | | | | | |
|---|-------------------------|--------|------|--|-----|---|---|---|---|--------|--------|---|
| 1 | Ponda s/s (Addl.) | 220/33 | 1x50 | | 0 | 0 | 0 | 0 | 0 | | MAR-19 | Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government. |
| 2 | Saligao | 220/33 | 100 | | | | | | | JUL-19 | | |
| 3 | Socorro S/S | 220/33 | 320 | | 0 | 0 | 0 | 0 | 0 | | MAR-17 | |
| 4 | Tivim (3rd Trf.) (Aug.) | 220/33 | 63 | | 100 | 0 | 0 | 0 | 0 | MAY-23 | MAR-17 | Work in progress. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 5 | Tuem GIS | 220/33 | 3x63 | | 0 | 0 | 0 | 0 | 0 | | MAR-19 | Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government. |
| 6 | Kadamba GIS | 220/110 | 2x100 | | 0 | 0 | 0 | 0 | 0 | | MAR-19 | Proposals have been forwarded to Government. The approval is awaited from Finance Department. |
| 7 | Verna GIS | 220/110 | 1x160 | | 100 | 0 | 0 | 0 | 0 | | MAR-19 | Proposals have been forwarded to Government. The approval is awaited from Finance Department. |

GRID CORPORATION OF ORISSA LIMITED (GRIDCO) (GRIDCO)

| | | | | | | | | | | | | |
|---|-----------------------|---------|-------|--|--|--|--|--|--|--|--|--|
| 1 | Jeerapur s/s (GEC-II) | 400/220 | 2x500 | | | | | | | | | |
|---|-----------------------|---------|-------|--|--|--|--|--|--|--|--|--|

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

| | | | | | | | | | | | | |
|----|---|---------|--------|--|-----|-----|-----|-----|---|--------|--------|-------------------------------------|
| 1 | Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I) | 66 | 50 | | | | | | | | | |
| 2 | Bays Feeder at Bhogat GIS s/s (6Nos.) (GEC-I) | 66 | 50 | | | | | | | | | |
| 3 | Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I) | 66 | 50 | | | | | | | | | |
| 4 | Bays Feeder at Moti Gop s/s (6Nos.) (GEC-I) | 66 | 50 | | | | | | | | | |
| 5 | Bays Feeder at Wankaner s/s (6 Nos.) (GEC-I) | 66 | 50 | | | | | | | | | |
| 6 | Feeder Bays at Babara s/s (Dist. Amreli) (6 Nos.) (GEC-I) | 66 | 50 | | | | | | | | | |
| 7 | 400kV Kalawad GIS | 400/220 | 1x1500 | | | | | | | MAR-25 | | |
| 8 | Achchhalia S/S | 400/220 | 2x315 | | 100 | 100 | 100 | 100 | | | JUL-19 | Commissioned 04/19 (Late Reported). |
| 9 | Chhara S/S | 400/220 | 1000 | | 0 | 0 | 0 | 0 | | | MAR-21 | LAQ under progress |
| 10 | Fedra S/S | 400/220 | 1000 | | 100 | 14 | 0 | 0 | | | MAR-21 | WIP |
| 11 | Halvad | 400/220 | 315 | | 100 | 100 | 100 | 100 | | | MAR-15 | Commissioned |
| 12 | Pipavav S/S | 400/220 | 1000 | | 100 | 0 | 0 | 0 | | | MAR-21 | Yet to do NIT |
| 13 | Prantij S/S | 400/220 | 1000 | | 100 | 0 | 0 | 0 | | | MAR-21 | Yet to do NIT |
| 14 | Ukai | 400/220 | 500 | | 100 | 100 | 100 | 20 | | MAY-24 | MAR-23 | |
| 15 | Up-gradation of 220 kV Vav to 400 kv level (GIS) | 400/220 | 1500 | | 100 | 0 | 0 | 0 | | MAR-20 | MAR-19 | WIP |
| 16 | Chharodi (GIS) S/s | 400/200 | 1500 | | 100 | 91 | 62 | 57 | | | MAR-18 | Same as Sanand; WIP |
| 17 | Chikhli S/s | 400/200 | 1000 | | 0 | 0 | 0 | 0 | | | MAR-21 | LAQ under progress |
| 18 | Chorania S/s | 400/200 | 500 | | 0 | 0 | 0 | 0 | 0 | | MAR-19 | |
| 19 | Kalavad S/s | 400/200 | 1000 | | 100 | 0 | 0 | 0 | | | MAR-20 | Yet to do NIT |
| 20 | Soja S/s | 400/200 | 500 | | 0 | 0 | 0 | 0 | 0 | | MAR-18 | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 21 | 2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II) | 400 | 50 | | | | | | | | | |
| 22 | Bays Feeder at Bhachunda GIS s/s (4 Nos.) (GEC-I) | 400 | 50 | | | | | | | | | |
| 23 | Bays Feeder at Bhogat GIS s/s (2 Nos.)(GEC-I) | 400 | 50 | | | | | | | | | |
| 24 | Bays Feeder at Hadala s/s (Nos. 2) (GEC-I) | 400 | 50 | | | | | | | | | |
| 25 | Bays Feeder at Kalavad s/s (2 Nos.) (GEC-I) | 400 | 50 | | | | | | | | | |
| 26 | Bays Feeder at Pachham (Fedra) s/s (Nos. 2) (GEC-I) | 400 | 50 | | | | | | | | | |
| 27 | Bays Feeder at Shapar s/s (4 Nos.) (GEC-I) | 400 | 50 | | | | | | | | | |
| 28 | Bays Feeder at Varsana s/s (2 Nos.) (GEC-I) | 400 | 50 | | | | | | | | | |
| 29 | 220 kV Besan | 220/66 | 320 | | 100 | 100 | 100 | 100 | | JUN-24 | SEP-24 | Commissioned 08/24. |
| 30 | 220 kV Chandrapura (Aug. from 360 to 470 MVA) | 220/66 | 110 | | 100 | 100 | 100 | 100 | | | JAN-25 | Commissioned 12/24. |
| 31 | 220kV Ghodasar | 220/66 | 2x160 | | | | | | | MAR-25 | | |
| 32 | 220 kV Jambuva (Augmentation from 260 MVA to 420MVA) | 220/66 | 1x160 | | 100 | 100 | 100 | 100 | | | DEC-24 | Commissioned 11/24. |
| 33 | 220 kV Jamla (Aug. from 410 MVA to 520 MVA) | 220/66 | 110 | | 100 | 100 | 100 | 100 | | | JAN-25 | Commissioned 12/24. |
| 34 | 220kV Sisrana | 220/66 | 2x160 | | | | | | | MAR-25 | | |
| 35 | 220 kV Suva (late reported, commissioned in October-2024) | 220/66 | 1x160 | | 100 | 100 | 100 | 100 | | | DEC-24 | Commissioned 10/24 (Late Reported). |
| 36 | 220 kV Talangpor | 220/66 | 60 | | 100 | 100 | 100 | 100 | | | AUG-24 | Commissioned 07/24. |
| 37 | Amod (up-gradation of 66 kv to 220 kv - Hybrid) | 220/66 | 320 | | 100 | 55 | 0 | 0 | | | MAR-19 | WIP |
| 38 | Bagasara S/S | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-22 | LAQ under process |
| 39 | Bagodara S/s | 220/66 | 320 | | 100 | 21 | 0 | 0 | | | MAR-19 | Tender for SCADA on web. Tender for Erection package estimate approved. |
| 40 | Balasinor S/s | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-22 | LAQ under progress |
| 41 | Bil S/s | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-21 | LAQ under progress |
| 42 | Chiloda S/s | 220/66 | 300 | | 100 | 0 | 0 | 0 | | | MAR-19 | NIT to be done |
| 43 | Chiloda (up-gradation of 132 kv to 220 kv GIS) | 220/66 | 320 | | 100 | 0 | 0 | 0 | | | MAR-22 | NIT to be done |
| 44 | Dhanaj S/S | 220/66 | 320 | | 100 | 0 | 0 | 0 | | | MAR-20 | Substatio name is replace with Gatrad |
| 45 | Ghiyavad | 220/66 | 320 | | 100 | 100 | 0 | 57 | | FEB-24 | MAR-24 | |
| 46 | Gondal S/S | 220/66 | 320 | | 100 | 0 | 0 | 0 | | | MAR-20 | Yet to do NIT |
| 47 | Halol S/s | 220/66 | 320 | | 100 | 100 | 0 | 100 | | | MAY-23 | LAQ under progress |
| 48 | Kalavad GIS (Dist. Jamnagar) | 220/66 | 3x160 | | 100 | 16 | 0 | 9 | | | JAN-20 | WIP. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 49 | Kalavad S/S | 220/66 | 1x100 | | 100 | 0 | 0 | 0 | | | DEC-19 | WIP |
| 50 | Kerala S/S | 220/66 | 2x100 | | 100 | 0 | 0 | 0 | 0 | | | |
| 51 | Khajod S/s | 220/66 | 320 | | 0 | 0 | 0 | 0 | 0 | | MAR-21 | |
| 52 | Khambhalia S/S | 220/66 | 320 | | 100 | 0 | 0 | 0 | | | | Yet to do NIT |
| 53 | Maglana S/s | 220/66 | 320 | | 100 | 53 | 0 | 32 | | | MAR-20 | |
| 54 | Makansar S/s | 220/66 | 320 | | 0 | 0 | 0 | 0 | 0 | | MAR-20 | |
| 55 | Mera (Mithi Paldi) (T/F-II) (late reported commissioned in Nov-2024) | 220/66 | 1x160 | | 100 | 100 | 100 | 100 | | OCT-24 | JAN-25 | Commissioned 12/24. |
| 56 | Methoda S/S | 220/66 | 320 | | 0 | 0 | 0 | 0 | 0 | | MAR-22 | |
| 57 | Navlakhi S/S | 220/66 | 2x100 | | 0 | 0 | 0 | 0 | | | | Dropped |
| 58 | Olpad S/s | 220/66 | 320 | | 100 | 0 | 0 | 0 | | | MAR-21 | NIT to be done |
| 59 | Patkhilori | 220/66 | 320 | | 100 | 92 | 0 | 40 | | MAR-25 | JAN-24 | |
| 60 | Prantij S/S | 220/66 | 2x100 | | 100 | 0 | 0 | 0 | | | | Yet to do NIT |
| 61 | Radhanesda s/s | 220/66 | 2x160 | | | | | | | MAR-25 | | |
| 62 | Rajkot-II S/S | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-21 | LAQ under process |
| 63 | Santej S/s | 220/66 | 200 | | 100 | 100 | 100 | 50 | | | OCT-18 | Except testing all work completed. Line work under progress. |
| 64 | Sarigam (Umagam) S/s | 220/66 | 320 | | 100 | 6 | 0 | 4 | | | MAR-19 | |
| 65 | Sevalia | 220/66 | 1x160 | | 0 | 0 | 0 | 0 | | | MAR-23 | |
| 66 | Talaja S/S | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-20 | LAQ under process |
| 67 | Vadala | 220/66 | 100 | | 100 | 11 | 0 | 0 | 0 | | MAR-13 | WIP |
| 68 | Veraval S/s | 220/66 | 320 | | 0 | 0 | 0 | 0 | 0 | | MAR-20 | |
| 69 | Vesu(GIS) S/s | 220/66 | 480 | | 0 | 0 | 0 | 0 | 0 | | MAR-21 | |
| 70 | Visavadr S/s | 220/66 | 200 | | 0 | 0 | 0 | 0 | 0 | | MAR-18 | |
| 71 | Zalod S/s | 220/66 | 300 | | 100 | 45 | 0 | 0 | | | MAR-20 | NIT to be done for electrical works |
| 72 | Gatrad S/S | 220/132/66 | 3x100 | | 100 | | | | | | MAR-19 | Tender on WEB |
| 73 | Bhat S/s | 220/132 | 300 | | 100 | 100 | 100 | 100 | | | JUL-18 | Commissioned 04/18 (Later Reported). |
| 74 | Saria | 220/132 | 100 | | 100 | 35 | 65 | 0 | 0 | | DEC-12 | Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO. |
| 75 | 25 MVAR Bus Reactor each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I) | 220 | 50 | | | | | | | | | |
| 76 | 4 nos. of 220 kV line bays for solar park interconnection (GEC-II) | 220 | 50 | | | | | | | | | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 77 | 50 MVAR Bus Reactors each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I) | 220 | 50 | | | | | | | | | |
| 78 | Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I) | 220 | 50 | | | | | | | | | |
| 79 | Bays Feeder at Bhogat GIS s/s (6 Nos.) (GEC-I) | 220 | 50 | | | | | | | | | |
| 80 | Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I) | 220 | 50 | | | | | | | | | |
| 81 | Bays Feeder at Moti Gop s/s (8Nos.) (GEC-I) | 220 | 50 | | | | | | | | | |
| 82 | Bays Feeder at Wankaner s/s (4 Nos.) (GEC-I) | 220 | 50 | | | | | | | | | |
| 83 | Bays Reactor each at Amrel Shapar Bhatia Ranavav Vadavi s/s (2Nos.) (GEC-I) | 220 | 50 | | | | | | | | | |
| 84 | Bays Rector each at Chorania Salejada Radhanpur Sankhari s/s (2Nos.) (GEC-I) | 220 | 50 | | | | | | | | | |
| 85 | Feeder Bays at Babara s/s (Dist. Amreli) (6Nos.) (GEC-I) | 220 | 50 | | | | | | | | | |
| 86 | Reactor Bay each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (1No.) (GEC-I) | 220 | 50 | | | | | | | | | |
| 87 | Feeder Bays at Babara s/s (Dist. Amreli) (4 Nos.) (GEC-I) | 132 | 50 | | | | | | | | | |

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

| | | | | | | | | | | | | |
|----|---|---------|-------|--|-----|-----|-----|-----|--|--------|--------|---|
| 1 | Farakhnagar S/s | 400/132 | 630 | | 0 | 0 | 0 | 0 | | | | NIT could not be floated due to land issue. |
| 2 | 220 kV GIS Transport Hub, Sector-8 IMT Manesar | 220/66 | 1x100 | | 100 | 100 | 100 | 100 | | JUN-24 | OCT-24 | Commissioned 09/24. |
| 3 | 220 kV Rangala Rajpur (additional 100 MVA) | 220/66 | 100 | | | | | | | | | |
| 4 | GIS Sector-15 II Gurugram (T/F-I) | 220/66 | 160 | | 100 | 100 | 100 | 100 | | JUN-24 | DEC-24 | Commissioned in Dec-2024 |
| 5 | GIS S/S Roj-ka-Meo Nuh (2x160MVA 220/66kV) | 220/66 | 2x160 | | 100 | 45 | 58 | 5 | | | JUN-25 | Work in progress. |
| 6 | Harfali (Palwal) (2x100MVA220/66 kV T/F) | 220/66 | 2x100 | | 100 | 83 | 80 | 60 | | JUN-24 | SEP-24 | Work in progress |
| 7 | Roj-Ka-Meo Palwal | 220/66 | 2x160 | | 100 | 37 | 54 | 5 | | JAN-24 | JUN-25 | Terminated, work to be done departmentally. |
| 8 | Sadhaura Ambala (2x100 MVA 220/66 kV T/F) | 220/66 | 2x100 | | 100 | 90 | 50 | 50 | | MAR-25 | MAR-25 | Work in progress. |
| 9 | Sonta ss (160-100 MVA) | 220/66 | 60 | | 100 | 100 | 100 | 100 | | | JUN-24 | Commissioned 05/24. |
| 10 | 220 kV GIS S/S Roj-ka-Meo Nuh (2x100MVA 220/33KV T/F-I) | 220/33 | 2x100 | | 100 | 45 | 58 | 5 | | | JUN-25 | Work in progress. |
| 11 | 220kV Samain | 220/33 | 1x100 | | 100 | 100 | 100 | 100 | | | SEP-24 | Commissioned 08/24. |
| 12 | Chickenwas Hisar (2x100 MVA 220/33 kV T/F) | 220/33 | 2x100 | | 100 | 21 | 15 | 6 | | MAR-25 | MAR-25 | Work in progress. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 13 | Faridabad (2x100MVA 220/33 kV T/F) 220kV GIS S/S Sector-89 | 220/33 | 200 | | 100 | 70 | 90 | 35 | | AUG-24 | DEC-24 | Work in progress. |
| 14 | GIS S/S Pocket B IMT Kharkhoda Sonipat (2x100MVA 220/33kV T/F-I) | 220/33 | 2x100 | | 100 | 52 | 25 | 22 | | MAR-25 | MAR-25 | Work in progress. |
| 15 | GIS Sub Station Pocket A IMT Kharkhoda Sonipat (2x100MVA 220/33kV T/F) | 220/33 | 2x100 | | 100 | 48 | 30 | 35 | | MAR-25 | MAR-25 | Work in progress. |
| 16 | Gurgoan Sector-107 GIS | 220/33 | 2x100 | | 100 | 100 | 100 | 100 | | APR-21 | AUG-21 | commissioned on 19.08.2021 |
| 17 | Gurugram(2x100MVA 220/33KV T/F) GIS S/S Sector-99 | 220/33 | 2x100 | | 100 | 16 | 0 | 0 | | MAR-25 | MAR-25 | Work in progress. |
| 18 | HSIIDC Rai Sonapat (220/33 kV 100 MVA T/F-II)(charged on 02-05-2024 however late reported by HVPNL) | 220/33 | 1x100 | | 100 | 100 | 100 | 100 | | | AUG-24 | Commissioned 07/24. |
| 19 | HSIIDC Rai Sonapat 220/33 kV T/F-I | 220/33 | 1x100 | | 100 | 100 | 100 | 100 | | APR-24 | JUN-24 | Commissioned 05/24. |
| 20 | Prithala S/s | 220/33 | 320 | | 0 | 0 | 0 | 0 | | | | cancelled |
| 21 | Ramana-Ramani (Karnal) (2x100MVA 220/33KV T/F-II) | 220/33 | 2x100 | | 100 | 55 | 40 | 0 | | MAR-25 | MAR-25 | Work in progress. |
| 22 | Roj-Ka-Meo Palwal | 220/33 | 1x100 | | 100 | 56 | 54 | 5 | | JAN-24 | JUN-25 | Terminated, work to be done departmentally. |
| 23 | Sadhaura Ambala (1x100 MVA 220/33 Kv T/F-I) | 220/33 | 1x100 | | 100 | 40 | 0 | 0 | | MAR-25 | MAR-25 | Work in progress. |
| 24 | 220KV Chormar (100 MVA T/F) | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | | | MAY-24 | Commissioned 04/24. |
| 25 | 220 kV Fatehabad (augmentation from 100 to 160 MVA) | 220/132 | 60 | | | | | | | | | |
| 26 | 220kV I.A. Hisar (160-100) | 220/132 | 60 | | 100 | 100 | 100 | 100 | | | MAY-24 | Commissioned 04/24. |
| 27 | 220 kV Rohtak (augmentation from 100 to 160 MVA) | 220/132 | 60 | | | | | | | | | |
| 28 | Augmentation at 220 kV Masudpur SS | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | | | DEC-24 | Commissioned 11/24. |
| 29 | Bagun PS (GEC-II) | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | | |
| 30 | Barula PS (GEC-II) | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | | |
| 31 | Daukhera PS (GEC-II) | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | | |
| 32 | GIS Rai S/s | 220/132 | 520 | | 100 | 100 | 100 | 100 | | | | Commissioned |
| 33 | HSIIDC Rai Sonapat 220/132 kV T/F-II | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | APR-24 | JUN-24 | Commissioned 05/24. |
| 34 | Lohari/Jattal S/s | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | | Cancelled |
| 35 | Malsari Khera S/s | 220/132 | 260 | | 0 | 0 | 0 | 0 | | | | Cancelled |
| 36 | Nonand S/s | 220/132 | 520 | | 0 | 0 | 0 | 0 | | | DEC-22 | Cancelled and 220 kV IMT Phase-III HSIIDC Rohtak approved in place of Nonand |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------------------------|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 37 | Pahari S/s | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | | Cancelled |
| 38 | Ramana-Ramani (Karnal) (2x160MVA 220/132kV T/F-I) | 220/132 | 2x160 | | 100 | 50 | 0 | 0 | | MAR-25 | MAR-25 | Work in progress. |
| 39 | Sector - 77 GIS Gurgaon S/s | 220/132 | 2x100 | | 100 | 95 | 97 | 75 | | MAY-19 | | Cancelled |
| 40 | Sector - 85 GIS S/s | 220/132 | 200 | | 100 | 100 | 100 | 100 | | | OCT-19 | Commissioned on 10.10.2019 |
| 41 | Sector -86 Faridabad S/s | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | | Cancelled |
| 42 | Singhani PS (GEC-II) | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | | |

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

| | | | | | | | | | | | | |
|----|---|---------|-------|--|-----|-----|-----|-----|---|--------|--------|---|
| 1 | Pragati Nagar (2nd Trf) | 400/220 | 315 | | 100 | 100 | 100 | 100 | | JUL-16 | MAR-20 | Project commissioned. |
| 2 | Pragati Nagar (Gumma) S/S | 400/220 | 1x315 | | 100 | 99 | 100 | 100 | | JUN-19 | JUN-19 | Project commissioned. |
| 3 | Construction of 33 kV GIS switching station at Palchan (Distt. Kullu) (GEC-I) | 33 | 50 | | | | | | | | | |
| 4 | 220/66 kV Heiling Sub-Station | 220/66 | 1x100 | | 100 | 100 | 100 | 100 | | JUL-24 | JAN-25 | Commissioned 12/24. |
| 5 | Heling substation (GEC-I) | 220/66 | 100 | | 0 | 0 | 0 | 0 | | | JUN-22 | Design and Drawings approval are under process. Stage I approval for FCA has been obtained and final clearance is pending with Hon'ble Supreme Court of India |
| 6 | Mandhala | 220/66 | 100 | | 0 | 0 | 0 | 0 | 0 | | | |
| 7 | Barsaini S/S | 220/33 | 63 | | 0 | 0 | 0 | 0 | 0 | MAR-16 | | |
| 8 | Lahal S/S | 220/33 | 63 | | 100 | 100 | 100 | 100 | | JAN-17 | MAR-20 | |
| 9 | 220/132/33 kV AIS at Andheri (Kala Amb) District Sirmaur H.P. | 220/132 | 200 | | 100 | 100 | 100 | 100 | | APR-24 | JUN-24 | Commissioned 05/24. |
| 10 | 220/132kV Kangoo S/S | 220/132 | 200 | | 0 | 0 | 0 | 0 | | SEP-24 | MAR-23 | |
| 11 | Koti S/S | 220/132 | 200 | | 0 | 0 | 0 | 0 | 0 | | | |
| 12 | Tahliwal by S/C LILO of 220 kV Bhakhra- Jamalpur line GIS S/S at Tahliwal | 220/132 | 1x100 | | | | | | | MAR-25 | | |
| 13 | Taran tulla (Addl.) | 220/132 | 100 | | 0 | 0 | 0 | 0 | 0 | | | |
| 14 | Hatkoti Switching Station | 220 | 50 | | 0 | 0 | 0 | 0 | 0 | | | |
| 15 | Pandoh (Distt. Mandi) (Augmentation) (GEC-I) | 132/33 | 31.5 | | 100 | 100 | 99 | 99 | | | OCT-20 | Project Commissioned on 08.10.2020 |
| 16 | Sub station in the yard of Rupin HEP (GEC-I) | 132/33 | 31.5 | | | | | | | | | |
| 17 | Tangnu Romai HEP S/S (GEC-I) | 132/22 | 63 | | | | | | | | | |

HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED (HPSEBL)

| | | | | | | | | | | | | |
|---|-----------------------|-------|------|--|--|--|--|--|--|--|--|--|
| 1 | Andhra (Aug.) (GEC-I) | 66/22 | 31.5 | | | | | | | | | |
| 2 | Andhra (GEC-I) | 66/22 | 31.5 | | | | | | | | | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 3 | Hatkoti (GEC-I) | 66/22 | 1x12.5 | | | | | | | | | |
| 4 | Nogli (GEC-I) | 66/22 | 10 | | | | | | | | | |
| 5 | Pooh GIS (GEC-I) | 66/22 | 1x10 | | | | | | | | | |
| 6 | Rukti (Shaung Power House) (GEC-I) | 66/22 | 10 | | | | | | | | | |
| 7 | Samoli (Aug. 20-10) (GEC-I) | 66/22 | 10 | | | | | | | | | |
| 8 | Construction of 22kV terminal bays at Hatkoti and Kotkhai under Electrical Division (GEC-I) | 220 | 50 | | | | | | | | | |

JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)

| | | | | | | | | | | | | |
|---|----------------------------|-------------|----------|--|-----|-----|-----|-----|--|--------|--------|--|
| 1 | GSS Chandil s/s | 400/220/132 | 1000 | | 0 | 0 | 0 | 0 | | | | Technical evaluation under progress |
| 2 | GSS Dumka s/s | 400/220 | 630 | | 0 | 0 | 0 | 0 | | | | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 3 | GSS Jasidih s/s | 400/220 | 630 | | 0 | 0 | 0 | 0 | | | | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 4 | GSS Koderma s/s | 400/220 | 1000+560 | | 0 | 0 | 0 | 0 | | | | Technical evaluation under progress |
| 5 | GSS Mander s/s | 400/220 | 630 | | 0 | 0 | 0 | 0 | | | MAR-24 | "The RFQ & RFP floted by M/s RECTPCL has been cancelled. The decision for mode of execution of this project will be taken after getting approval of 1st phase projects i.e Project related to PUVNL evacuation." |
| 6 | Latehar SS (2X315 MVA T/F) | 400/220 | 630 | | 100 | 100 | 100 | 100 | | AUG-24 | JAN-25 | Commissioned 12/24. |
| 7 | GSS Baliyapur s/s | 220/132/33 | 4x100 | | 0 | 0 | 0 | 0 | | | | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 8 | GSS Barkatha s/s | 220/132/33 | 4x100 | | 0 | 0 | 0 | 0 | | | | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|-------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 9 | GSS Chandrapura s/s | 220/132/33 | 4x100 | | 0 | 0 | 0 | 0 | | | | Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018 |
| 10 | GSS Domchanch s/s | 220/132/33 | 4x100 | | 0 | 0 | 0 | 0 | | | | Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018 |
| 11 | GSS Gomia/Kathara | 220/132/33 | 4x100 | | 0 | 0 | 0 | 0 | | | | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 12 | GSS PTPS (2x150 - 2x50) | 220/132/33 | 4x100 | | 0 | 0 | 0 | 0 | | | | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 13 | GSS Topchanchi s/s | 220/132/33 | 4x100 | | 0 | 0 | 0 | 0 | | | | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 14 | Hazaribagh s/s | 220/132/33 | 4x100 | | 0 | 0 | 0 | 0 | | | | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 15 | Palojori (Gird) s/s | 220/132/33 | 4x100 | | 0 | 0 | 0 | 0 | | | | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 16 | Patratu GSS | 220/132/33 | 500 | | 0 | 0 | 0 | 0 | | | | Technical evaluation under progress. |
| 17 | GSS Jadugoda s/s | 220/132 | 3x100 | | 0 | 0 | 0 | 0 | | | | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 18 | GSS Khunti s/s | 220/132 | 3x100 | | 0 | 0 | 0 | 0 | | | | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 19 | GSS Noamundi s/s | 220/132 | 300 | | 0 | 0 | 0 | 0 | | | | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 20 | GSS Simdega s/s | 220/132 | 3x100 | | 0 | 0 | 0 | 0 | | | | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 21 | GSS Tamar s/s | 220/132 | 3x100 | | 0 | 0 | 0 | 0 | | | | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 22 | Jainamore GSS | 220/132 | 3x100 | | 100 | 90 | 100 | 90 | | JUL-24 | MAR-23 | Work in Progress. |
| 23 | Koderma s/s | 220/132 | 4x100 | | 0 | 0 | 0 | 0 | | | | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 24 | Lohardaga GSS | 220/132 | 300 | | 100 | 100 | 100 | 100 | | MAY-24 | JAN-25 | Commissioned 12/24. |

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

| | | | | | | | | | | | | |
|----|------------------------|-------|-------|--|-----|-----|-----|-----|----|--|--------|---------------------|
| 1 | Alchi. S/S | 66/11 | 6.3 | | 100 | 100 | 100 | 100 | 6 | | NOV-12 | Commissioned 11/12. |
| 2 | Gramthong S/S | 66/11 | 60 | | 100 | 100 | 100 | 100 | 60 | | SEP-12 | Commissioned. |
| 3 | Himya | 66/11 | 60 | | 100 | 30 | 0 | 0 | 0 | | JUL-13 | |
| 4 | Kargil S/S | 66/11 | 60 | | 100 | 100 | 100 | 100 | 60 | | SEP-12 | Commissioned. |
| 5 | Khalsi | 66/11 | 60 | | 100 | 100 | 100 | 100 | 60 | | JUL-13 | Commissioned |
| 6 | Khangral (Bodhkhharbu) | 66/11 | 60 | | 100 | 100 | 100 | 100 | 60 | | SEP-14 | Commissioned. |
| 7 | Kharu | 66/11 | 60 | | 100 | 100 | 100 | 100 | 60 | | DEC-13 | Commissioned |
| 8 | Leh | 66/11 | 2x6.3 | | 100 | 100 | 100 | 100 | 13 | | DEC-12 | Commissioned 12/12. |
| 9 | Mulbeck | 66/11 | 60 | | 100 | 100 | 100 | 100 | 60 | | SEP-15 | Commissioned. |
| 10 | Nimoo S/S | 66/11 | 60 | | 100 | 100 | 100 | 100 | 60 | | JUL-13 | Commissioned. |
| 11 | Sankoo S/S | 66/11 | 60 | | 100 | 100 | 100 | 100 | 60 | | SEP-14 | Commissioned. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 12 | Establishment of 400 kV switching station at Kishtwar (GIS) | 400 | 2x20 | | | | | | | | | |
| 13 | Nagrota GSS | 220/33 | 1x100 | | 0 | 0 | 0 | 0 | | JAN-24 | MAR-23 | |
| 14 | Budgam (Aug.) | 220/132 | 160 | | | | | | | | | Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged. |
| 15 | Budgam (Aug.) 2nd Trf. | 220/132 | 160 | | 0 | 0 | 0 | 0 | | | | Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged. |
| 16 | Mirbazar (Aug.) | 220/132 | 160 | | 100 | 95 | 100 | 100 | | | | GSS Mirbazar augmented from 320 to 475 MVA . Works completed under UT CAPEX. |
| 17 | Yonus Wahipora (Kupwara) S/S | 220/132 | 320 | | 0 | 0 | 0 | 0 | 0 | | MAR-17 | Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged. |
| 18 | Zainkote (Aug.) | 220/132 | 3x150 | | 0 | 0 | 0 | 100 | | DEC-12 | MAR-08 | Works completed. |
| 19 | (PMDP - Jammu) Janipur (Aug) S/S | 132/66/3 3 | 50 | | 100 | 100 | 80 | 0 | | MAR-19 | JUL-19 | Power Transformer laid on foundation, filtration of transformer oil is under process. |
| 20 | (PMDP - Jammu) Kathua (Aug) (50-20) S/S | 132/66/3 3 | 30 | | 0 | 0 | 0 | 0 | | MAR-19 | SEP-19 | Power Transformer commissioned on 27.06.2019. |
| 21 | (PMDP - Jammu) Miran Sahib (Aug) (50-20) | 132/66/3 3 | 30 | | 0 | 0 | 0 | 0 | | MAR-19 | SEP-19 | Commissioned 07/18. |
| 22 | (PMDP - Jammu) Pounichak (Aug) S/S | 132/66/3 3 | 50 | | 100 | 100 | 50 | 0 | | MAR-19 | OCT-19 | Power transformer reached at site on 23.07.2019 and laid on foundation. |
| 23 | (PMDP - Jammu) Sidhra (Aug) (2x50-2x20) | 132/66/3 3 | 60 | | 0 | 0 | 0 | 0 | | MAR-19 | NOV-19 | Sidhra-I: Dispatch instructions of power transformer issued on 17.08.2019. Sidhra-II: LOA issued, on 19-03-2019 for Rs 349.28 Lacs.Date of completion: Six months from the issuance of LOA. Vendor approval of Power Transformer and cables issued. |
| 24 | (PMDP-Jammu) Chatha Grid S/S | 132/33 | 100 | | 100 | 5 | 0 | 0 | | MAR-19 | JUL-20 | Preliminary works (soil testing and demarcation) are under progress. |
| 25 | (PMDP - Kashmir) Bemina (Aug) (200-150) | 132/33 | 1x50 | | 100 | 100 | 100 | 100 | | MAR-19 | JUN-21 | Augmentation Completed. |
| 26 | (PMDP - Kashmir) Chadoora (Aug) (100-50) | 132/33 | 50 | | 100 | 100 | 80 | 100 | | MAR-20 | MAR-21 | Augmentation Completed. |
| 27 | (PMDP - Kashmir) Cheshmashahi (Aug) (140-105) | 132/33 | 1x35 | | 100 | 0 | 0 | 0 | | MAR-19 | MAR-20 | Augmentation Completed. commissioned on 05-01-2020 by replacing the existing 15 MVA Transformer by 50 MVA Transformer and utilizing the existing Bay and Equipment. Spare Bay under construction. |
| 28 | (PMDP - Kashmir) Khrew (Aug) (150-100) | 132/33 | 50 | | 100 | 100 | 100 | 100 | | MAR-20 | MAY-20 | Augmentation Completed for Khunmuh (Khrew). commissioned on 23-005-2020. |
| 29 | (PMDP - Kashmir) Tengpora (GIS) | 132/33 | 150 | | 100 | 90 | 100 | 100 | | MAR-20 | JUN-21 | Works completed. Commissioning awaited. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 30 | (PMDP-Kashmir) Zainakote (Aug) (125-75) | 132/33 | 50 | | 100 | 100 | 100 | 100 | | MAR-19 | OCT-20 | Works completed and Augmented Transformer commissioned. |
| 31 | 2 nos. of 132 kV line bays at Samba (GEC-II) | 132 | 50 | | | | | | | | | |

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

| | | | | | | | | | | | | |
|----|--|---------|--------|--|-----|-----|-----|-----|--|--------|--------|--|
| 1 | Shivanasamudra S/S (GEC-I) | 66/11 | 1x8 | | 0 | 0 | 0 | 0 | | | | Commissioned |
| 2 | C.N.Halli | 400/220 | 500 | | 0 | 0 | 0 | 0 | | SEP-18 | SEP-18 | Land to be Acquired |
| 3 | Dhoni (Gadag) | 400/220 | 500 | | 100 | 100 | 100 | 100 | | SEP-18 | OCT-18 | Commissioned on 17.10.2018 |
| 4 | Electronic city S/S | 400/220 | 2x500 | | 100 | 94 | 100 | 100 | | | DEC-20 | Commissioned on 31.03.2021 |
| 5 | Gulbarga S/S | 400/220 | 1000 | | 100 | 100 | 100 | 100 | | SEP-19 | | Commissioned |
| 6 | Munirabad (PS) at (Koppal Dist.) | 400/220 | 5x500 | | 0 | 0 | 0 | 0 | | | | pertains to PGCIL |
| 7 | Tumkur(Pavagada) PS (Aug) (GEC-II) | 400/220 | 1000 | | 0 | 0 | 0 | 0 | | | | pertains to PGCIL |
| 8 | Tumkur (Pavagada) PS (GEC-II) | 400/220 | 1x1500 | | 0 | 0 | 0 | 0 | | | | pertains to PGCIL |
| 9 | Tumkur (Vasantnarsapur) (GEC-II) | 400/220 | 500 | | 0 | 0 | 0 | 0 | | | | pertains to PGCIL |
| 10 | Exora | 220/66 | 150 | | 100 | 100 | 100 | 100 | | SEP-19 | | Commissioned on 28.03.2022.(2X150 MVA) |
| 11 | GIS Chikkaballapura Establishing 2x100MVA 220/66 kV s/s at Chikkaballapura I/A | 220/66 | 2x100 | | 100 | 85 | 100 | 95 | | NOV-24 | | Work under progress |
| 12 | Hangal Establishing 2x100 MVA 220/66 KV Power T/F at Hangal GEC Phase-2 | 220/66 | 2x100 | | 100 | 85 | 90 | 90 | | FEB-25 | FEB-25 | Work under progress |
| 13 | Keonics (Electronic City): 2x150 MVA ICT | 220/66 | 300 | | 100 | 100 | 100 | 100 | | MAY-24 | OCT-24 | Commissioned 09/24. |
| 14 | Maddur | 220/66 | 100 | | 0 | 0 | 0 | 0 | | SEP-19 | SEP-19 | TCCM Approved |
| 15 | Malur s/s | 220/66 | 1x100 | | 0 | 0 | 0 | 0 | | JAN-24 | | Slow progress by agency |
| 16 | Manyatha | 220/66 | 150 | | 0 | 0 | 0 | 0 | | | | Commissioned |
| 17 | Naganathapura (Aug.) | 220/66 | 1x100 | | 100 | 100 | 100 | 100 | | | DEC-19 | 1st Tr commissiond on 08-Feb-2020 2nd Tr commissioned on 18-Mar-2020 |
| 18 | Nagmangala | 220/66 | 100 | | 100 | 100 | 100 | 100 | | SEP-19 | MAR-22 | Commissioned on 14.03.2022 |
| 19 | Ramanagar(Kothipura) (2nd ICT) | 220/66 | 1x100 | | 100 | 100 | 100 | 100 | | DEC-07 | OCT-19 | Commissioned on 9.04.2020 |
| 20 | Somanahalli (Aug.) | 220/66 | 1x100 | | 100 | 0 | 0 | 0 | | | SEP-20 | Commissioned |
| 21 | Srinivaspura | 220/66 | 100 | | 100 | 100 | 100 | 100 | | SEP-19 | | Commissioned |
| 22 | Afzlapur | 220/110 | 100 | | 0 | 0 | 0 | 0 | | SEP-19 | SEP-19 | Proposal not yet approved |
| 23 | Bilagi s/s | 220/110 | 2x100 | | 100 | 60 | 100 | 100 | | OCT-24 | | Work under progress |
| 24 | Ramasamuda S/S | 220/110 | 2x100 | | 100 | 100 | 100 | 100 | | | OCT-22 | Commissioned on 31.03.2023. |
| 25 | Santhpur Establishing 220kV 2X100MVA Aurad (B) taluka and Bidar Dist. (GEC PHASE II) | 220/110 | 2x100 | | 100 | 80 | 100 | 90 | | AUG-24 | DEC-24 | Work under progress |
| 26 | Sindagi | 220/110 | 100 | | 0 | 0 | 0 | 0 | | SEP-19 | SEP-19 | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------------------------|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 27 | Somasamudra SS (2X100 MVA T/F) | 220/110 | 2x100 | | 100 | 100 | 100 | 100 | | AUG-24 | DEC-24 | Commissioned 11/24. |
| 28 | Yelburga Establishing 2x100MVA and 110MVA 220/110/11kV S/S | 220/110 | 2x100 | | 100 | 85 | 100 | 95 | | JAN-25 | JAN-25 | Work under progress |
| 29 | Mughalkod S/S (GEC-I) | 110/11 | 2x5 | | 0 | 0 | 0 | 0 | | | | Commissioned on 30.03.2021 |

KASHMIR POWER DISTRIBUTION CORPORATION LIMITED (KPDCL)

| | | | | | | | | | | | | |
|---|--------------------------|---------|-------|--|--|--|--|--|--|--|--|--|
| 1 | Gangavathi (Sulekal) s/s | 220/110 | 2x100 | | | | | | | | | |
|---|--------------------------|---------|-------|--|--|--|--|--|--|--|--|--|

KERALA STATE ELECTRICITY BOARD (KSEB)

| | | | | | | | | | | | | |
|---|----------------|---------|-------|--|-----|----|----|----|--|--------|--------|---|
| 1 | Kakkad | 220/110 | 1x100 | | 100 | 87 | 85 | 85 | | JUN-24 | MAR-25 | Civil and erection works are in progress. |
| 2 | Pathanamthitta | 220/110 | 1x100 | | 100 | 75 | 85 | 65 | | JUN-24 | MAR-25 | Civil and erection works are in progress. |

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

| | | | | | | | | | | | | |
|----|--|------------|-------|--|-----|-----|-----|-----|--|--------|--------|--|
| 1 | 400 kV Khadka S/s (3x105 MVA ICT) | 400/220/33 | 1x315 | | 100 | 100 | 100 | 100 | | JUN-24 | JAN-25 | Commissioned 12/24. |
| 2 | 400kV Padghe | 400/220 | 185 | | | | | | | DEC-24 | | |
| 3 | 400kV Thapti Tanda | 400/220 | 500 | | | | | | | MAR-25 | | |
| 4 | Balsane (Shivajinagar ICT) | 400/220 | 2x500 | | 0 | 0 | 0 | 0 | | MAR-20 | | scheme sanctioned. tender yet to be floated. |
| 5 | Boisar (Northern Corridor) ICT | 400/220 | 2x500 | | 0 | 0 | 0 | 0 | | MAR-20 | | Not in STU Plan |
| 6 | Chakan Replacement ICT (1x(500 - 315)) | 400/220 | 185 | | | | | | | MAR-20 | | |
| 7 | Hinjewadi ICT | 400/220 | 2x500 | | 100 | 100 | 100 | 99 | | MAR-18 | | SS back charged on 220kV line and 400/220/ 33 kV,3X167 MVA ICTs 2 nos charged on 30-05-2016. |
| 8 | Jejuri Addl ICT | 400/220 | 3x167 | | 100 | 100 | 100 | 100 | | MAR-19 | | Commissioned on dt 31-03-2018. |
| 9 | Kharda - ICT | 400/220 | 2x500 | | 0 | 0 | 0 | 0 | | MAR-22 | | Not in STU Plan . 400kV Kharda s/s dropped. |
| 10 | Nashik ICT | 400/220 | 2x500 | | 0 | 0 | 0 | 0 | | MAR-18 | | Tender floated for substation. |
| 11 | Viraj (EHV Consumer) T/F | 230/33 | 2x25 | | | | | | | MAR-18 | | |
| 12 | 220/ 33 kV Naghbid Substation | 220/33 | 125 | | 100 | 88 | 100 | 99 | | NOV-24 | MAR-21 | S/s backcharged on 26.07.2020. |
| 13 | 220/33 kV New Timber Market GIS (Panvel -II) | 220/33 | 50 | | 100 | 100 | 100 | 100 | | MAY-24 | DEC-24 | Commissioned 11/24. |
| 14 | 220/33kV New Timber Market GIS (Panvel -II)(50 MVA T/F) | 220/33 | 50 | | 100 | 100 | 100 | 100 | | MAY-24 | JUL-24 | Commissioned 06/24. |
| 15 | 220/33 kV Shendra GIS (DMIC) (2X50 MVA T/F) | 220/33 | 2x50 | | 100 | 100 | 100 | 100 | | JUN-24 | OCT-24 | Commissioned 09/24. |
| 16 | 220 kV Bhigwan S/s (replacement of 25 MVA by 50 MVA T/F) | 220/33 | 25 | | 100 | 100 | 100 | 100 | | MAR-25 | JAN-25 | Commissioned 12/24. |
| 17 | 220 kV Tembhorni substation (replacement of 25 MVA by 100 MVA T/F) | 220/33 | 25 | | 100 | 100 | 100 | 100 | | DEC-24 | SEP-24 | Commissioned 08/24. |
| 18 | 220 kV Vairag S/s (replacement of 2X25 MVA by 2X50 MVA T/F) | 220/33 | 50 | | 100 | 100 | 100 | 100 | | MAR-25 | JAN-25 | Commissioned 12/24. |
| 19 | Bidkin T/f | 220/33 | 1x100 | | | | | | | MAR-22 | | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 20 | Butibori Addl T/F | 220/33 | 2x50 | | | | | | | MAR-21 | | |
| 21 | Chamorshi T/F | 220/33 | 2x25 | | 100 | 95 | 100 | 99 | | MAR-22 | SEP-19 | Scope : 2 x25 MVA, 132/33 kV T/F with bays commissioned on 30-12-2019. |
| 22 | Chimur T/F | 220/33 | 2x25 | | 0 | 0 | 0 | 0 | | MAR-21 | | Not in STU Plan Chimur s/s dropped |
| 23 | Five Star MIDC | 220/33 | 1x50 | | 100 | 100 | 100 | 100 | | DEC-24 | | T/F commissioned on 31.12.2018. |
| 24 | Georai | 220/33 | 50 | | | | | | | MAR-25 | | |
| 25 | Girnare T/F | 220/33 | 2x50 | | | | | | | MAR-20 | | |
| 26 | Goregaon Filmcity T/F | 220/33 | 2x100 | | | | | | | MAR-20 | | |
| 27 | Goregaon Filmcity T/F - I | 220/33 | 2x100 | | | | | | | MAR-20 | | |
| 28 | Hingoli (Repl)T/f | 220/33 | 2x25 | | | | | | | MAR-19 | | |
| 29 | Hinjewadi T/F | 220/33 | 2x100 | | | | | | | MAR-18 | | |
| 30 | Kaudgaon T/f | 220/33 | 2x50 | | 0 | 0 | 0 | 0 | | MAR-21 | | Not in STU Plan |
| 31 | Kesurdi MIDC T/F | 220/33 | 1x100 | | | | | | | MAR-19 | | |
| 32 | Khandeshwar T/F | 220/33 | 2x50 | | 100 | 82 | 60 | 15 | | MAR-20 | | work is in progress. |
| 33 | Kupwad T/F | 220/33 | 1x100 | | | | | | | MAR-19 | | |
| 34 | Lakhampur / Dindori T/F | 220/33 | 2x50 | | 0 | 0 | 0 | 0 | | MAR-20 | | Scope: 132/33kV, 2 x 25 MVA T/F for 132kV Lakhampur s/s. |
| 35 | Manjarsumba (Addl) | 220/33 | 25 | | | | | | | MAR-18 | | |
| 36 | Nandurbar MIDC T/F | 220/33 | 2x50 | | | | | | | MAR-21 | | |
| 37 | ONGC Panvel Addl T/F | 220/33 | 1x50 | | 0 | 0 | 0 | 0 | | MAR-19 | | Scheme not sanctioned. |
| 38 | Palghar T/F | 220/33 | 2x50 | | | | | | | MAR-19 | | |
| 39 | Slinnar (Datoli) T/F | 220/33 | 2x50 | | 0 | 0 | 0 | 0 | | MAR-21 | | Not in STU Plan |
| 40 | Supa MIDC/Dhotre T/F | 220/33 | 2x50 | | | | | | | MAR-19 | | |
| 41 | Tilawani | 220/33 | 1x100 | | | | | | | MAR-25 | | |
| 42 | Washi T/f | 220/33 | 2x25 | | 0 | 0 | 0 | 0 | | MAR-22 | | Not in STU Plan 220kV Washi s/s dropped |
| 43 | WAtwate T/F | 220/33 | 2x50 | | 0 | 0 | 0 | 0 | | MAR-22 | | Not in STU Plan 220kV Watwate s/s dropped |
| 44 | 220/22 kV Mankoli GIS | 220/22 | 1x100 | | 100 | 68 | 40 | 10 | | DEC-24 | MAR-25 | Work in progress. Delay is mainly due to architectural changes in substation Building, modification in technical specifications of 220kV GIS modules considering HTLS on LILO line, changes in size of 220kV cable. |
| 45 | 220kV Jambhul | 220/22 | 50 | | 100 | 100 | 100 | 80 | | | JAN-24 | Out of total 2X 50 MVA T/F capacity 1 X 50 MVA T/F is already commissioned on 02.05.2024and other one will be commissioned in Dec 24 |
| 46 | 220kV Jambhul (Additional T/F) | 220/22 | 1x50 | | 100 | 100 | 100 | 100 | | SEP-24 | JUN-24 | Commissioned 05/24. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 47 | 220 kV Nalasopara substation (additional 100 MVA T/F) | 220/22 | 1x100 | | 100 | 100 | 100 | 100 | | | SEP-24 | Commissioned 08/24. |
| 48 | 400kV Lonikand Substation (1x50) | 220/22 | 1x50 | | | | | | | JUN-24 | | |
| 49 | Dighi T/F | 220/22 | 2x50 | | | | | | | MAR-21 | | |
| 50 | Eon Kharadi T/F | 220/22 | 2x50 | | | | | | | MAR-19 | | |
| 51 | Hinjewadi -II | 220/22 | 1x100 | | 100 | 100 | 70 | 50 | | MAR-18 | | Work in progress. |
| 52 | Kamba Replacement T/F (1x(100-50) | 220/22 | 1x50 | | | | | | | MAR-19 | | |
| 53 | Kolshet | 220/22 | 50 | | | | | | | MAR-25 | | |
| 54 | Temghar Replacement T/F (1x (100-50) | 220/22 | 1x50 | | 0 | 0 | 0 | 0 | | MAR-25 | | Repeated at sr no 76, to be deleted. |
| 55 | Vashi T/F | 220/22 | 2x50 | | | | | | | MAR-22 | | |
| 56 | Virar (East) Kopari T/F | 220/22 | 2x50 | | 0 | 0 | 0 | 0 | | MAR-20 | | Land not in possession. |
| 57 | Virar (West) (Chikhal Dongari) T/F | 220/22 | 2x50 | | 0 | 0 | 0 | 0 | | MAR-19 | | Land not in possession. |
| 58 | Wada-II S/S | 220/22 | 100 | | 100 | 100 | 100 | 100 | 0 | | OCT-15 | 2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016. |
| 59 | Mankapur S/S | 220/132/33 | 2x100+2x50 | | 100 | 77 | 80 | 33 | | | JUN-25 | Work is in progress. |
| 60 | Pardi SS (220/132 2x100 MVA and 220/33 2x50 MVA) | 220/132/33 | 2x100+2x50 | | 100 | 100 | 98 | 95 | | JUN-24 | JUL-24 | Substation work completed. Associated line work in progress. |
| 61 | Uppalwadi Substation (1 x 50 MVA 220/33kV T/Fs) | 220/132/33 | 50 | | | | | | | | | |
| 62 | 220kV Chalisgaon Substation (1x200 MVA Additional T/F) | 220/132 | 200 | | 100 | 100 | 100 | 100 | | MAY-24 | JUN-24 | Commissioned 05/24. |
| 63 | 220 kV Jeur (Replacement of 100 MVA T/F with 200 MVA T/F) | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | | MAR-25 | OCT-24 | Commissioned 09/24. |
| 64 | 220kV Walchandnagar substation (replacement of 100 MVA by 200 MVA T/F) | 220/132 | 100 | | 100 | 100 | 100 | 100 | | MAY-24 | AUG-24 | Commissioned 07/24. |
| 65 | Ahmednagar Addl ICT | 220/132 | 2x100 | | 100 | 100 | 100 | 100 | | MAR-18 | | ICT commissioned on 01.03.2018. |
| 66 | Chamorshi - ICT | 220/132 | 2x100 | | 0 | 0 | 0 | 0 | | MAR-22 | | Not in STU Plan |
| 67 | Chimur-ICT | 220/132 | 2x100 | | 0 | 0 | 0 | 0 | | MAR-21 | | Not in STU Plan Chimur s/s dropped. |
| 68 | Girnare ICT | 220/132 | 2x100 | | | | | | | MAR-20 | | |
| 69 | Insuli (Sawantwadi) Addl ICT-I | 220/132 | 1x100 | | | | | | | MAR-20 | | |
| 70 | Insuli (Sawantwadi) - ICT | 220/132 | 1x100 | | | | | | | MAR-19 | | |
| 71 | Kharda ICT-I | 220/132 | 2x100 | | 0 | 0 | 0 | 0 | | MAR-22 | | Not in STU Plan . 400kV Kharda s/s dropped. |
| 72 | Krishnoor Addl ICT | 220/132 | 1x100 | | | | | | | MAR-20 | | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 73 | Krishnoor s/s | 220/132 | 1x100 | | 100 | 99 | 90 | 90 | | MAR-21 | | 1 x 25 MVA, 220/33kV T/F commissioned on 25-03-2018. |
| 74 | Lakhampur/Dindori ICT | 220/132 | 2x100 | | 0 | 0 | 0 | 0 | | MAR-20 | | Not in STU Plan |
| 75 | Loinikand-II S/S (ICT-II) | 220/132 | 1x100 | | | | | | | | | |
| 76 | Manjarsumba Addl ICT | 220/132 | 1x100 | | | | | | | MAR-21 | | |
| 77 | Manjarsumba ICT | 220/132 | 1x100 | | | | | | | MAR-20 | | |
| 78 | Naldurg ICT | 220/132 | 2x100 | | 0 | 0 | 0 | 0 | | MAR-21 | | Not in STU Plan |
| 79 | Nandgaon Peth -Addl ICT | 220/132 | 1x100 | | | | | | | MAR-19 | | |
| 80 | Nandurbar MIDC - ICT | 220/132 | 2x100 | | | | | | | MAR-21 | | |
| 81 | Narangwadi s/s | 220/132 | 250 | | 100 | 100 | 100 | 100 | | MAR-21 | JUN-21 | Substation alongwith line commissioned on 30.06.2021. |
| 82 | Ner (Wanfali) - ICT s/s | 220/132 | 2x100 | | | | | | | MAR-20 | | |
| 83 | Pandharpur Substation(Aug.) (1x200-100) | 220/132 | 100 | | | | | | | DEC-23 | | |
| 84 | Patoda s/s (Aug.) | 220/132 | 2x100 | | | | | | | | | |
| 85 | Shevgaon/Pathardi | 220/132 | 2x200 | | | | | | | MAR-22 | | |
| 86 | Shevgaon / Pathardi ICT | 220/132 | 2x200 | | 100 | 100 | 100 | 100 | | MAR-22 | JUL-20 | 2 x 100MVA ICT I& II back charged on 04/07/2020. Substation alongwith line commissioned on 28.07.2022. |
| 87 | Slinnar (Datoli) T/F | 220/132 | 2x200 | | 0 | 0 | 0 | 0 | | MAR-21 | | Not in STU Plan |
| 88 | Supa MIDC/Dhotre ICT | 220/132 | 200 | | | | | | | MAR-18 | | |
| 89 | Tikamgarh 220 KV S/s Addl 1x160 MVA X-mer | 220/132 | 1x160 | | | | | | | | | |
| 90 | Wani (Addl ICT - I) | 220/132 | 1x100 | | | | | | | MAR-20 | | |
| 91 | Wani ICT | 220/132 | 1x100 | | | | | | | MAR-19 | | |
| 92 | Washi ICT | 220/132 | 2x100 | | 0 | 0 | 0 | 0 | | MAR-22 | | Not in STU Plan 220kV Washi s/s dropped |
| 93 | Watwate ICT | 220/132 | 2x100 | | 0 | 0 | 0 | 0 | | MAR-22 | | Not in STU Plan 220kV Watwate s/s dropped |
| 94 | Wadhkal Addl ICT | 220/110 | 100 | | 0 | 0 | 0 | 0 | | MAR-19 | | Not in STU Plan |
| 95 | Palghar ICT | 220/100 | 2x100 | | 100 | 100 | 100 | 100 | | OCT-19 | MAR-22 | Substation along with associated line commissioned on 31.03.2023 . 1x 100MVA, 220/132kV ICT-I charged on 31.03.2023. |
| 96 | Pawane ICT | 220/100 | 2x100 | | 0 | 0 | 0 | 0 | | MAR-21 | | Under review. |
| 97 | Taloja (Replacement ICT) 1x(200-100) | 220/100 | 2x100 | | 0 | 0 | 0 | 0 | | MAR-20 | | Scheme under preparation at zonal level. |
| 98 | Vasai Replacement ICT | 220/100 | 1x100 | | 0 | 0 | 0 | 0 | | MAR-19 | | Scheme under preparation. |
| 99 | Vashi - ICT | 220/100 | 2x100 | | | | | | | MAR-22 | | |
| 100 | Wadhkal ICT | 220/100 | 1x100 | | 0 | 0 | 0 | 0 | | MAR-18 | | Not in STU Plan |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------------------------|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 101 | 1x25 MVAR Bus Reactor at Dhule s/s (GEC-I) | 220 | 1x25 | | 100 | 100 | 100 | 100 | | | MAR-21 | Commissioned on 31-03-2021 |
| 102 | 400kV Kharghar substation (1 X 50MVA220/33kV T/F) | 220/33 | 50 | | | | | | | | | |

MEGHALAYA ENERGY CORP. LTD. (MeECL)

| | | | | | | | | | | | | |
|---|-------------------|---------|-----|--|-----|-----|-----|-----|--|--|--------|---|
| 1 | Killing S/S | 400/220 | 630 | | 100 | 100 | 100 | 100 | | | FEB-15 | 1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015.4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013. 5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is inclusive of the LILO line. |
| 2 | Ampati S/S (2x25) | 132/33 | 50 | | 100 | 100 | 100 | 100 | | | DEC-18 | 1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Commissioned on 31.05.2019. |
| 3 | Lad Nongkrem S/S | 132/33 | 40 | | 100 | 100 | 100 | 100 | | | MAR-19 | 1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 31.12.2019. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Completed. & commissioned on 09.12.2019 |
| 4 | Mawphlang S/S | 132/33 | 40 | | 100 | 100 | 100 | 100 | | | FEB-12 | 1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest clearance. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 5 | Mendipathar S/S | 132/33 | 40 | | 100 | 100 | 100 | 100 | | | DEC-17 | 1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. The 2nd 20 MVA transformer was commissioned on 01.12.2017. 5. No issues on forest clearance. |
| 6 | Mustem S/S | 132/33 | 40 | | 100 | 100 | 100 | 100 | | | NOV-15 | 1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 20.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015. |
| 7 | Praharinagar S/S | 132/33 | 25 | | 100 | 0 | 0 | 0 | | | DEC-19 | 1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. LOA for boundary wall also issued but work could not progress due to ban on stone aggregates. 3. The schedule date for completion of the sub-station is December 2018. Anticipated date of completion 31.03.2020 |
| 8 | Rongkhon (Aug.) S/S | 132/33 | 50 | | 100 | 98 | 99 | 99 | | | DEC-18 | 1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33 kV switchyard is 04.01.2017. 3. Anticipated date of completion is March, 2020. 4. Overall progress of the project is 98% completed. |

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

| | | | | | | | | | | | | |
|---|--|---------|-------|--|-----|-----|-----|-----|--|--------|--------|---|
| 1 | Badnawar S/S | 400/220 | 2x315 | | 100 | 100 | 100 | 100 | | JUN-19 | | 1st 315 MVA X-mer charged on 07.03.2019 & 2nd 315 MVA X-mer charged on dtd. 21.03.2020 & 125MVAR reactor charged on 11.03.2019, |
| 2 | Bhopal 400 kV SS (replacement of 315 MVA by 500 MVA T/F) | 400/220 | 185 | | 100 | 100 | 100 | 100 | | MAR-25 | DEC-24 | Commissioned 11/24. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 3 | Construction of 400/220kV GIS substation at Mandideep (2X500 MVA T/F) | 400/220 | 2x500 | | 100 | 35 | 0 | 0 | | JAN-25 | | TBCB work |
| 4 | Handia S/S | 400/220 | 630 | | 0 | 0 | 0 | 0 | | | | Dropped |
| 5 | Julwaniya 400 KV S/s addl.500 MVA X-mer | 400/220 | 500 | | 100 | 63 | 0 | 0 | | MAR-25 | | work under progress |
| 6 | Mandsaur 400KV S/s additional 500MVA 400/220KV | 400/220 | 500 | | 0 | 0 | 0 | 0 | | MAR-25 | | |
| 7 | Badwar Rewa Pooling S/s | 220/33 | 300 | | 100 | 100 | 100 | 100 | | | MAR-18 | 1st 100MVA charged on 29.03.2019. 2nd X'mer (100) MVA charged on 04.07.2019. 3rd 100MVA X'mer charged on 14.12.2019. |
| 8 | Construction of 220/33kV substation at Shahpur | 220/33 | 1x100 | | 100 | 17 | 0 | 0 | | JAN-25 | | TBCB work |
| 9 | Ramnagar Pahad Rewa Pooling S/s | 220/33 | 300 | | 100 | 100 | 100 | 100 | | | MAR-19 | 1st 100 MVA charged on 28.07.2018 & 2nd 100 MVA charged on 14.10.2018. & 3rd 100 MVA charged on 25.04.2019 |
| 10 | 220/132/33kV Ajaygarh S/s (TBCB) | 220/132 | 2x160 | | 100 | 100 | 100 | 100 | | DEC-24 | JUL-24 | Commissioned 06/24. |
| 11 | Bairagarh (Bhopal) 220 KV S/s Addl. 1x160MVA X-mer | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | SEP-24 | JUN-24 | Commissioned 05/24. |
| 12 | Barwana 220kV S/s (agumentation of 160 MVA by 200 MVA X-mer) | 220/132 | 40 | | 0 | 0 | 0 | 0 | | MAR-25 | | |
| 13 | Construction of 220/132/33kV substation Bisonikala | 220/132 | 2x160 | | 100 | 4 | 0 | 0 | | JAN-25 | | TBCB work |
| 14 | Construction of 220/132 kV substation at Bargawan (TBCB) (late reported commissioned in Sept-2024) | 220/132 | 2x160 | | 100 | 100 | 100 | 100 | | | JAN-25 | Commissioned 12/24. |
| 15 | Construction of 220/132kV substation at Khargone | 220/132 | 2x160 | | 0 | 0 | 0 | 0 | | | | |
| 16 | Construction of 400/220kV GIS substation at Mandideep (2x160 MVA T/F-I) | 220/132 | 2x160 | | | | | | | JAN-25 | | |
| 17 | Construction of Begamganj SS (TBCB) (charged on 24-04-2024 however late reported by MPPTCL) | 220/132 | 2x160 | | 100 | 100 | 100 | 100 | | APR-24 | AUG-24 | Commissioned 04/24 (Late Reported). |
| 18 | Gandhinagar S/S | 220/132 | 160 | | 0 | 0 | 0 | 0 | 0 | | | |
| 19 | Installation for addll. T/F at Indore-II Jetpura Supply-MR-10 and Gandhi NagarMetro Rail s/s Indore | 220/132 | 1x160 | | 100 | 100 | 95 | 90 | | DEC-24 | | work under progress |
| 20 | Nagda 220 kV SS (replacement of 160 MVA by 200 MVA T/F) | 220/132 | 40 | | 100 | 100 | 100 | 100 | | | DEC-24 | Commissioned 11/24. |
| 21 | Nepanagar 220 kV S/s (agumentation of 160 MVA by 200 MVA X-mer) | 220/132 | 40 | | | | | | | DEC-24 | | |
| 22 | Pritampura (sector III) 220kV S/s (agumentation of 160 MVA by 200 MVA X-mer) | 220/132 | 40 | | 0 | 0 | 0 | 0 | | MAR-25 | | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMVA) | Date of Award | Cummulative progress till date | | | | | Commissioning | | Remarks |
|-------|---------------------------|-----------------------|--------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 23 | Shankargarh / Khsipra S/S | 220/132 | 160 | | 0 | 0 | 0 | 0 | | | | Dropped |
| 24 | Vijaipur (Aug.) | 132/33 | 40 | | 100 | 100 | 100 | 100 | | | | Under GEC-I, Additional 40 MVA 132/33kV Transformer charged on 18.09.2020 |

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

| | | | | | | | | | | | | |
|----|--|------------|----------|--|-----|-----|-----|-----|--|--------|--------|---|
| 1 | Duburi (ICT-III) | 400/220 | 1x315 | | 100 | 80 | 90 | 80 | | MAR-21 | MAR-25 | Tfr shifted to other works due to emergency.. |
| 2 | Popda (Aug.) | 220/66 | 1x160 | | 0 | 0 | 0 | 0 | | | | There is no such project |
| 3 | 220/33 KV Grid S/S Dasapalla | 220/33 | 40 | | 0 | 0 | 0 | 0 | | JUN-24 | | May be deleted repeat project |
| 4 | 220/33KV GSS at Baliguda GSS | 220/33 | 40 | | 0 | 0 | 0 | 0 | | MAR-25 | | May be deleted repeat project |
| 5 | 220/33 KV GSS Balichandrapur Palei | 220/33 | 20 | | 100 | 100 | 100 | 100 | | APR-24 | JUN-24 | Commissioned 05/24. |
| 6 | Balichandrapur Palei GSS (T/F-II) | 220/33 | 40 | | 100 | 100 | 100 | 100 | | APR-24 | JAN-25 | Commissioned 12/24. |
| 7 | Baliguda S/S | 220/33 | 40 | | 100 | 90 | 90 | 80 | | JUN-17 | JUN-25 | Forest Issue |
| 8 | Daspalla S/S | 220/33 | 1x40 | | 100 | 100 | 100 | 100 | | JUN-23 | MAR-25 | Delayed due to forest clearance issue |
| 9 | Gobindpalli | 220/33 | 2x20 | | 100 | 100 | 100 | 100 | | JAN-20 | APR-24 | 2X20 MVA Govindpalli Commissioned by T arrangement from nearest line on 17.11.20. The line could not be completed due to Forest Clearance issue |
| 10 | Laxmipur S/S | 220/33 | 20 | | 100 | 100 | 100 | 100 | | | JUL-20 | Charged on 27.07.20 and may be deleted. |
| 11 | Turumunga GSS (220/33 kV 2x20 MVA T/F-I) | 220/33 | 40 | | 0 | 0 | 0 | 0 | | JUN-24 | | May be deleted repeat project |
| 12 | Balianta (220/132/33 kV) S/S | 220/132/33 | 2x200+46 | | 100 | 80 | 80 | 80 | | | MAR-25 | |
| 13 | Dhamara S/S | 220/132/33 | 200 | | 100 | 100 | 100 | 100 | | | APR-23 | Both the Transformers already charged |
| 14 | 220/132/33kV Kuarnmunda GSS (2nd 160 MVA Auto transformer) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | | AUG-24 | Commissioned 07/24. |
| 15 | 220/132/33KV Turmunga GSS (1st 160 MVA Auto Transformer) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | | AUG-24 | Commissioned 07/24. |
| 16 | 220/132kV GIS Balianta GIS | 220/132 | 2x160 | | 0 | 0 | 0 | 0 | | JUN-24 | | May be deleted repeat project |
| 17 | 2X160 MVA 220/132kV Turumunga S/s | 220/132 | 2x160 | | 100 | 90 | 100 | 90 | | JUN-24 | DEC-24 | |
| 18 | Dhamra S/S (T/F - II) | 220/132 | 160 | | | | | | | APR-23 | | |
| 19 | Kiakata | 220/132 | 320 | | 100 | 90 | 90 | 90 | | JAN-20 | JUN-25 | The line work delayed due to forest clearance issue |
| 20 | Kuanrmunda S/S | 220/132 | 2x160 | | 100 | 100 | 100 | 100 | | OCT-22 | JUL-24 | 2X160 MVA with 220/132/33kV GSS already commissioned |
| 21 | Pratapsasan | 220/132 | 2x160 | | 100 | 100 | 100 | 100 | | AUG-21 | AUG-21 | Alreday charged |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (PEDMIZO)

| | | | | | | | | | | | | |
|---|---|--------|------|--|---|---|---|---|---|--|--|--|
| 1 | Bawktlang (Augmentation of existing substation) | 132/33 | 2x20 | | 0 | 0 | 0 | 0 | 0 | | | Proposal stage |
| 2 | Khawiva (Augmentation of existing substation) | 132/33 | 25 | | 0 | 0 | 0 | 0 | 0 | | | Works are in progress and are implemented by PGCIL |
| 3 | Luangmual (Augmentation of existing substation) | 132/33 | 60 | | 0 | 0 | 0 | 0 | 0 | | | Proposal stage |
| 4 | Sihhmui (Augmentation of existing substation) | 132/33 | 1x10 | | 0 | 0 | 0 | 0 | 0 | | | Proposal stage |

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

| | | | | | | | | | | | | |
|----|--------------------------------------|---------|------|--|-----|-----|-----|-----|--|--------|--------|--|
| 1 | Karanprayag (GIS) | 400/132 | 630 | | 0 | 0 | 0 | 0 | | | JUN-17 | Construction of Substation shall be planned as per Connectivity schedule of generators in Alaknanda Valley. |
| 2 | Pipalkot (THDC) Switching Substation | 400 | 10 | | 0 | 0 | 0 | 0 | | | DEC-21 | Substation land is inside the premises of Pipalkoti HEP. Construction of Substation shall be planned as per schedule of Pipalkoti HEP (THDC) after signing of Implementation Agreement with PTCUL. |
| 3 | Barahamwari New | 220/33 | 100 | | 0 | 0 | 0 | 0 | | MAR-17 | DEC-21 | Work awarded to M/s Siemens. |
| 4 | Baram (GIS) s/s | 220/33 | 2x25 | | 100 | 75 | 73 | 25 | | APR-22 | APR-22 | WIP |
| 5 | Ghansali (GIS) | 220/33 | 60 | | 100 | 0 | 0 | 0 | | | DEC-21 | Will be planned matching with commissioning schedule of Bhilanga-II HEP of UJVN Ltd. |
| 6 | Ghansali New | 220/33 | 60 | | 0 | 0 | 0 | 0 | | MAR-17 | DEC-18 | Tender is under process. |
| 7 | Mori (GIS) | 220/33 | 100 | | 0 | 0 | 0 | 0 | | | | Land for above substaion has been finalized at Mori Block. Forest case preperation is under progress. |
| 8 | Nogaon | 220/33 | 100 | | 0 | 0 | 0 | 0 | | | MAR-18 | Land search under progress. |
| 9 | Puhana (GIS) | 220/33 | 100 | | 0 | 0 | 0 | 0 | | | MAR-17 | Differed till further order. |
| 10 | Almora | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | JUN-17 | DPR Prepared.sending DPR to funding agency is under process. |
| 11 | Baramwari (GIS) | 220/132 | 60 | | 100 | 0 | 0 | 0 | | | DEC-23 | Tendering is in progress. |
| 12 | Pantnagar (Aug.) | 220/132 | 100 | | 0 | 0 | 0 | 0 | | | MAR-17 | Tendering is under progress |
| 13 | Piran Kaliyar (GIS) | 220/132 | 300 | | 100 | 100 | 100 | 100 | | | SEP-18 | 220/132/33 kV AIS substation has been successfully commissioned on dated 23-09-2018 |

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

| | | | | | | | | | | | | |
|---|---------------------------------------|---------|-----|--|-----|-----|-----|-----|--|--------|--------|---------------------|
| 1 | 400 kV S/S Nakodar | 400/220 | 500 | | 100 | 100 | 100 | 100 | | | DEC-24 | Commissioned 11/24. |
| 2 | 400 kV S/S Ropar (1x500 MVA) 1st T/F | 400/220 | 500 | | 100 | 100 | 100 | 100 | | JUN-24 | SEP-24 | Commissioned 08/24. |
| 3 | 400 kV S/S Ropar (1x500 MVA) 2nd T/F | 400/220 | 500 | | 100 | 100 | 100 | 100 | | JUN-24 | SEP-24 | Commissioned 08/24. |
| 4 | 220 kV Gurdaspur SS (T/F-II) | 220/66 | 100 | | | | | | | | | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 5 | 220 kV Rajpura SS (Aug. of 100 MVA by 160 MVA) | 220/66 | 60 | | 100 | 100 | 100 | 100 | | MAR-25 | | Commissioned in Dec-2024 |
| 6 | 220 kV Sandhwan S/s | 220/66 | 1x100 | | 100 | 100 | 100 | 100 | | | OCT-24 | Commissioned 09/24. |
| 7 | 220 kV S/S Banur (Aug. of 1x100 MVA T/F with 1x160 MVA T/F) | 220/66 | 60 | | 100 | 100 | 100 | 100 | | MAY-24 | JUN-24 | Commissioned 05/24. |
| 8 | 220 kV S/S Bhari (Addl. 100 MVA 220/66 kV PT/f) | 220/66 | 1x100 | | 100 | 100 | 100 | 100 | | | MAY-24 | Commissioned 04/24. |
| 9 | 220 kV S/S Botianwala (Addl. 100 MVA 220/66 kV PT/f) | 220/66 | 1x100 | | 100 | 100 | 100 | 100 | | | MAY-24 | Commissioned 04/24. |
| 10 | 220 kV S/S Budhlada (1x160 MVA T/F) (Upgraded from 66 KV to 220 KV) | 220/66 | 160 | | 100 | 60 | 70 | 60 | | JUL-24 | NOV-24 | Work in progress, T/f has been reached at site (But work pending due to line work.) Tr. Line work will be completed by Nov.24 |
| 11 | 220 kV S/S Gurdaspur (1x100 MVA) (Upgraded from 132 KV to 220 KV) | 220/66 | 1x100 | | 100 | 100 | 100 | 100 | | MAY-24 | AUG-24 | Commissioned 07/24. |
| 12 | 220 kV SS Sandhaur (late reported, commissioned in October-2024) | 220/66 | 1x100 | | 100 | 100 | 100 | 100 | | | DEC-24 | Commissioned 10/24 (Late Reported). |
| 13 | Additional 1X160 MVA 220/66kV T/F at 220 kV S/Stn. Sherpur | 220/66 | 1x160 | | 100 | 70 | 90 | 70 | | DEC-24 | DEC-24 | Work in progress. |
| 14 | Addl. 100 MVA 220/66 kV T/F at 220 kV Badni Kalan SS | 220/66 | 1x100 | | 100 | 100 | 100 | 100 | | MAR-25 | DEC-24 | Commissioned 11/24. |
| 15 | Addl 100 MVA 220/66 KV T/F at 220 KV S/S Badhshahpur | 220/66 | 1x100 | | 100 | 100 | 100 | 100 | | MAR-25 | JUN-24 | Commissioned 05/24. |
| 16 | Addl 100 MVA 220/66 KV T/F at 220 KV S/S Majitha (N-1) | 220/66 | 1x100 | | 100 | 70 | 60 | 60 | | MAY-24 | OCT-24 | Work in progress, likely to be completed by 31-10-24. |
| 17 | Addl 100 MVA 220/66 KV T/F at 220 KV S/S Naraingarh (N-1) | 220/66 | 1x100 | | 100 | 100 | 100 | 100 | | MAY-24 | JUN-24 | Commissioned 05/24. |
| 18 | Addl 100 MVA at 220 KV S/S Goraya | 220/66 | 1x100 | | 100 | 0 | 0 | 0 | | | MAR-25 | Work not started yet, |
| 19 | Aug. 100 MVA 220/66 T/F to 160 MVA 220/66 T/F at 220 KV S/S Ghulal | 220/66 | 60 | | 100 | 0 | 0 | 0 | | | NOV-24 | Work not started yet, |
| 20 | Aug 100 to 160 MVA at 220 KV S/S Bassi Pathana | 220/66 | 60 | | 100 | 0 | 0 | 0 | | | MAR-25 | Work not started yet |
| 21 | Aug 100 to 160 MVA at 220 KV S/S Kartarpur | 220/66 | 60 | | 100 | 100 | 100 | 100 | | MAR-25 | JUL-24 | Commissioned 06/24. |
| 22 | Aug. 100 to 160 MVA at 220 KV S/S Mandi Gobindgarh G-2 | 220/66 | 60 | | 0 | 0 | 0 | 0 | | MAR-25 | MAR-25 | Work not started yet |
| 23 | Aug. of 100MVA 220/66kV T/F to 160MVA 220/66kV T/F at 220kV S/Stn Bajakhana | 220/66 | 60 | | 100 | 100 | 100 | 100 | | MAR-25 | JUN-24 | Commissioned 05/24. |
| 24 | Aug. of 100 MVA T/F to 160 MVA T/F at 220 kV SS Mandi Gobindgarh G-3 | 220/66 | 60 | | 100 | 100 | 100 | 100 | | SEP-24 | AUG-24 | Commissioned 07/24. |
| 25 | Aug of 100 MVA to 160 MVA at GNDTP Bathinda | 220/66 | 60 | | 100 | 0 | 0 | 0 | | | MAR-25 | Work not started yet, |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 26 | Dhandari Kalan-2 (Aug. of 2x100 MVA T/F with 2x160 MVA T/F) | 220/66 | 60 | | 100 | 75 | 60 | 40 | | SEP-24 | NOV-24 | Work in progress. T/f placed, but commissioning pending due to Shutdown issues. |
| 27 | Upgradation of 66 kV Sherpur to 220kV by installing 1X160 MVA 220/66kV T/F at 220 kV S/Stn. Sherpur | 220/66 | 1x160 | | 100 | 70 | 90 | 70 | | JUN-24 | | Work in progress (Minor changes has been made in Civil Drawing) likely to be completed by Oct#39;24. |
| 28 | Addl. 100MVA 220/66kV T/F at 220kV S/Stn Maur | 220/22 | 1x100 | | 100 | 60 | 20 | 10 | | MAR-25 | MAR-25 | Work in progress. |
| 29 | 220 kV SS Civil line Amritsar (late reported, commissioned in October-2024) | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | | MAR-23 | DEC-24 | Commissioned 10/24 (Late Reported). |

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

| | | | | | | | | | | | | |
|----|---|---------|-------|--|-----|-----|-----|-----|--|--------|--------|--|
| 1 | 400 kV GSS Pachpadra | 400/220 | 500 | | 100 | 100 | 100 | 100 | | | JAN-25 | Commissioned 12/24 (Deposit work of M/s HPCL Rajasthan Refinery Limited) |
| 2 | 220 kV GSS Balotra (replacement of 100 MVA T/F with 160 MVA T/F) | 220/132 | 60 | | 100 | 100 | 100 | 100 | | | DEC-24 | Commissioned 11/24. |
| 3 | 220kV GSS Bap (Additional T/F) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | | JUN-24 | Commissioned 05/24. |
| 4 | 220 KV GSS Chandan (Upg.) | 220/132 | 1x160 | | 100 | 27 | 0 | 0 | | | | Work Order to M/s Tarun Electricals bkn on 04.10.23. Civil Work started. |
| 5 | 220 kV GSS Heerapura (replacement of 100 MVA T/F with 160 MVA) | 220/132 | 60 | | 100 | 100 | 100 | 100 | | | SEP-24 | Commissioned 08/24. |
| 6 | 220 kV GSS Khinvsar (replacement of 100 MVA T/F with 160 MVA T/F) | 220/132 | 60 | | 100 | 100 | 100 | 100 | | | AUG-24 | Commissioned 07/24. |
| 7 | 220 kV GSS Nimbahera (replacement of existing 100 MVA T/F with 160 MVA T/F) | 220/132 | 60 | | 0 | 0 | 0 | 0 | | | | 160 MVA Transformer augmentation completed on 23.09.24 in place of 100MVA |
| 8 | 220 kV GSS Rayla(Upg.) | 220/132 | 1x160 | | 100 | 70 | 25 | 3 | | JUN-24 | FEB-25 | Work Order to M/s S.K. Engineers, Vijay Nagar on 06.10.23. Civil work under progress. |
| 9 | 220 kV Jhunjhunu GSS (replacement of 100 MVA T/F by 160 MVA) | 220/132 | 60 | | 100 | 100 | 100 | 100 | | | JAN-25 | Commissioned 12/24. |
| 10 | Banar GIS (Distt. Jodhpur) | 220/132 | 200 | | 100 | 100 | 100 | 100 | | JUN-24 | NOV-24 | Commissioned 10/24. |
| 11 | Bharatpur (100 to 160 MVA) | 220/132 | 60 | | 100 | 100 | 100 | 100 | | | NOV-24 | Commissioned 10/24. |
| 12 | Nawalgarh s/s | 220/132 | 100 | | 100 | 0 | 0 | 0 | | | | Work stopped. W.O. awarded to M/s. EMCO Ltd. Termination notice has been issued to firm by RVUNL in term of Article 13.3(d) of TSA dated 25.02.2013. Firm filed petition before APTEL Delhi against the order passed by RERC.Appeal included in list of final decided in hearing on 19.1.23. |
| 13 | Sawai Madhopur (100 to 160 MVA) | 220/132 | 60 | | 100 | 100 | 100 | 100 | | | NOV-24 | Commissioned 10/24. |

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

| | | | | | | | | | | | | |
|---|----------------------------|---------|--------|--|-----|-----|-----|-----|--|--------|--------|---------------------|
| 1 | Ariyalur (1500 MVA ICT-II) | 765/400 | 1x1500 | | 100 | 100 | 100 | 100 | | OCT-24 | JAN-25 | Commissioned 12/24. |
|---|----------------------------|---------|--------|--|-----|-----|-----|-----|--|--------|--------|---------------------|

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 2 | Coimbatore | 765/400 | 3000 | | 50 | 0 | 0 | 0 | | SEP-21 | MAR-25 | Part of the Land registration approval for additional land acquisition is in process.'s associated 765 KV line and it's 400 KV line work. Estimate is under preparation for floating tender. |
| 3 | Virudhunagar | 765/400 | 3000 | | 100 | 95 | 95 | 90 | | MAR-21 | MAR-24 | Work in progress. |
| 4 | Edayarpalayam | 400/230/110 | 2x315+3x200 | | 100 | 25 | 0 | 0 | | SEP-18 | MAR-24 | Work under progress |
| 5 | Guindy (GIS) | 400/230/110 | 630 | | 100 | 100 | 100 | 100 | | SEP-19 | MAR-24 | Backcharged at 230KV level on 19.12.2020. 400KV OH Line erection and UG cable laying works in progress. On completion of the same, SS will be charged at 400KV level. |
| 6 | Korattur (GIS) | 400/230/110 | 1x1400 | | 100 | 90 | 90 | 90 | | JUN-24 | MAR-24 | Work under progress |
| 7 | Mylapore/Taramani | 400/230/110 | 1030 | | 100 | 95 | 100 | 90 | | SEP-19 | JUL-21 | Work under progress. Relay testing of GIS , Transformer and Reactor under progress. |
| 8 | Pavoorchatram (Tennampatty) | 400/230/110 | 2x315+2x100 | | 100 | 100 | 100 | 100 | | | NOV-19 | SS commissioned on 05.11.2019. |
| 9 | Tharamani 400KV SS | 400/230/110 | 1x1400 | | | | | | | MAR-25 | | |
| 10 | Establishment of 400/230 kV S/S ICTs at Parali (near existing Kundah PH-III) | 400/230 | 2x500 | | 100 | 5 | 0 | 0 | | | JUN-24 | Work to resume after finalization of compensatory afforestation proposal as ordered by supreme court. |
| 11 | Guindy 400KV SS | 400/230 | 2x315 | | | | | | | MAR-25 | | |
| 12 | Kolappalur | 400/230 | 1030 | | 0 | 0 | 0 | 0 | | SEP-21 | MAR-22 | Sanction awaited. |
| 13 | K.R.Thoppur 400/230-110 KV SS - Addl. 400/230KV 1x500MVA T/F | 400/230 | 500 | | | | | | | JUN-24 | | |
| 14 | Mangalapuram | 400/230 | 1030 | | 0 | 0 | 0 | 0 | | SEP-21 | JUL-23 | Sanction awaited. |
| 15 | Samugarengapuram | 400/230 | 1030 | | 100 | 0 | 0 | 0 | | SEP-19 | MAR-25 | Estimate sanctioned. Tender to be floated. |
| 16 | Sriperumbudhur 400/230-110 kV SS- capacity enhancement from 3x315 MVA to 3x315MVA+ 1x500MVA | 400/230 | 500 | | 100 | 100 | 100 | 100 | | | JUN-24 | Commissioned 05/24. |
| 17 | Sriperumbudur 400/230 kV SS (enhancement from 3x315+1x500 MVA to 2x315+2x500 MVA) | 400/230 | 185 | | 100 | 100 | 100 | 100 | | | DEC-24 | Commissioned 11/24. |
| 18 | Thervoikandigai 400KV SS | 400/230 | 1x315 | | | | | | | JUN-24 | | |
| 19 | Thiruvalem 400/230 KV SS- Capacity enhancement from 2x315 to 2x315 + 1x500 MVA | 400/230 | 500 | | 100 | 100 | 100 | 100 | | JUN-24 | JUN-24 | Commissioned 05/24. |
| 20 | Thuraiyur | 400/230 | 1030 | | 0 | 0 | 0 | 0 | | SEP-21 | MAR-22 | Sanction awaited. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 21 | Alamathy 400/230-110 kV SS (enhancement of capacity at from 2x200 MVA to 3x200 MVA) | 400/110 | 200 | | 100 | 100 | 100 | 100 | | | JUL-24 | Commissioned 06/24. |
| 22 | Kayathar 400/230-110 KV SS | 400/110 | 2x100 | | 100 | 100 | 100 | 100 | | | AUG-24 | Commissioned 07/24. |
| 23 | Vellalaviduthi (400/110 kV T/F-II) | 400/110 | 2x100 | | 100 | 100 | 100 | 100 | | JUN-24 | DEC-24 | Commissioned 11/24. |
| 24 | Vellalaviduthi (T/F-I) (400/110 (2X200 MVA) | 400/110 | 2x100 | | 100 | 100 | 100 | 100 | | JUN-24 | MAY-24 | Commissioned 04/24. |
| 25 | Bay (Provision) at Kayathar s/s (4 Nos.) (GEC-I) | 400 | 50 | | | | | | | | | |
| 26 | Bays at Palavadi s/s (2 Nos.) | 400 | 50 | | | | | | | | | |
| 27 | Pugalur and North Trichur HVDC Terminal | 320 | 2000 | | 0 | 0 | 0 | 0 | | APR-20 | | |
| 28 | Ganesh Nagar 230KV SS | 230/33 | 2x100 | | | | | | | JUN-24 | | |
| 29 | Thiruvanmiyur | 230/33 | 200 | | 100 | 90 | 85 | 85 | | DEC-24 | NOV-23 | Relay testing under progress |
| 30 | Alagarkoil (2x100+3x100) | 230/110 | 500 | | 0 | 0 | 0 | 0 | | SEP-17 | MAR-18 | Work to be taken up. |
| 31 | Arani (3x80 to 4x80) | 230/110 | 560 | | 0 | 0 | 0 | 0 | | SEP-17 | MAR-18 | Work to be taken up. |
| 32 | Avadi 230KV SS | 230/110 | 2x100 | | | | | | | JUN-24 | | |
| 33 | Cuddalore (3x100 to 3x160)(GEC-I) | 230/110 | 180 | | 0 | 0 | 0 | 0 | | AUG-21 | DEC-22 | All works completed, Auto Transformer to be allotted |
| 34 | Deviakurichy 230/110 KV SS - Additional 2x100 to 3x100MVA | 230/110 | 1x100 | | | | | | | MAR-25 | | |
| 35 | Hosur 230 KV SS -Enhancement 2x100 1X160 to 3160 MVA | 230/110 | 120 | | | | | | | MAR-25 | | |
| 36 | Kalivelampatty | 230/110 | 200 | | 100 | 100 | 40 | 30 | | NOV-24 | JUN-24 | Work under progress |
| 37 | Karaikudi 230/110 kV SS (50 MVA to 100MVA enhancement) | 230/110 | 50 | | 100 | 100 | 100 | 100 | | | SEP-24 | Commissioned 08/24. |
| 38 | Karuppur (T/F- II) | 230/110 | 1x100 | | 100 | 100 | 100 | 100 | | SEP-24 | JUL-24 | Commissioned 06/24. |
| 39 | Keezhakuppam | 230/110 | 200 | | 0 | 0 | 0 | 0 | | SEP-19 | MAR-25 | tender to be floated |
| 40 | Kondagai | 230/110 | 200 | | 0 | 0 | 0 | 0 | | SEP-20 | DEC-23 | Sanction awaited. Tender will be floated after getting sanction. |
| 41 | Kongal Nagaram | 230/110 | 200 | | 0 | 0 | 0 | 0 | | SEP-18 | DEC-23 | Sanction awaited. |
| 42 | K.Pudur | 230/110 | 200 | | 100 | 0 | 0 | 0 | | SEP-20 | MAR-25 | It is proposed to establish as AIS. land for AIS is under identification. |
| 43 | Mambakkam 230KV SS | 230/110 | 2x100 | | | | | | | JUN-24 | | |
| 44 | Maraimalai Nagar | 230/110 | 2x100 | | 100 | 95 | 95 | 95 | | SEP-24 | MAR-24 | Testing work completed.Ready for back charging |
| 45 | Membalam (GIS) | 230/110 | 2x160 | | 1 | 100 | 100 | 100 | | | SEP-21 | Commissioned |
| 46 | Mondipatty SS (replacement of 80 MVA T/F with 100 MVA) | 230/110 | 20 | | 100 | 100 | 100 | 100 | | | DEC-24 | Commissioned 11/24. |
| 47 | Nallur 230/110 KV SS 2X100 MVA - New | 230/110 | 2x100 | | | | | | | MAR-25 | | |
| 48 | Nanguneri | 230/110 | 2x100 | | 100 | 90 | 50 | 0 | | SEP-24 | MAR-24 | Work under progress |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 49 | Narimanam S/S | 230/110 | 2x100 | | 100 | 0 | 0 | 0 | | | MAR-25 | Revised administrative approval obtained. Estimate under scrutiny |
| 50 | Panjetti 230KV SS | 230/110 | 3x100 | | | | | | | JUN-24 | | |
| 51 | Poolavady | 230/110 | 200 | | 100 | 0 | 0 | 0 | | SEP-18 | MAR-25 | Tender to be floated |
| 52 | Pudukottai (2x100 to 3x160)(GEC-I) | 230/110 | 280 | | 100 | 100 | 100 | 100 | | | | Commissioned. |
| 53 | Sathumadurai | 230/110 | 2x160 | | 100 | 60 | 0 | 0 | | MAR-25 | JUN-24 | Work under progress |
| 54 | Selvapuram 230/110 kV SS (T/F-I) | 230/110 | 100 | | 100 | 100 | 100 | 100 | | JUN-24 | AUG-24 | Commissioned 07/24. |
| 55 | Selvapuram 230/110 kV SS (T/F-II) | 230/110 | 1x100 | | | | | | | JUN-24 | | |
| 56 | Shenpagapudur (JICA) | 230/110 | 2x100 | | 100 | 100 | 100 | 100 | | JUN-15 | FEB-21 | Commissioned on 26.02.2021. |
| 57 | Siruseri 230 KV SS (enhancement of capacity from 2x100MVA to 3x100MVA) | 230/110 | 1x100 | | 100 | 100 | 100 | 100 | | | JUL-24 | Commissioned 06/24. |
| 58 | Taramani (3x100+3x160) | 230/110 | 780 | | 100 | 100 | 100 | 100 | | SEP-17 | MAR-24 | Work completed and 230 KV GIS Bus charged on 17.03.23 |
| 59 | Thiruppur S/S | 230/110 | 2x100 | | 0 | 0 | 0 | 0 | | SEP-19 | | |
| 60 | Usilampatty | 230/110 | 200 | | 0 | 0 | 0 | 0 | | SEP-20 | MAR-22 | Sanction awaited. |
| 61 | Vembakkam | 230/110 | 3x100 | | 100 | 90 | 90 | 60 | | JUN-24 | MAR-24 | Work under progress |
| 62 | Vinnamangalm 230/110 KV SS - Enhancement 2x100 to 2x160MVA | 230/110 | 120 | | | | | | | SEP-24 | | |
| 63 | Vinnmangalam (2x100 to 2x160) | 230/110 | 520 | | 0 | 0 | 0 | 0 | | SEP-17 | MAR-18 | Work to be taken up. |
| 64 | 220KV SS Pallantla in West Godavari Dist (2 x100-1x100) | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | | | JUN-24 | Commissioned 05/24. |
| 65 | Kadalangudy (Aug.) (100-80) | 220/110 | 20 | | 100 | 100 | 94 | 100 | | | DEC-15 | Commissioned 12/15. |
| 66 | Muppandal | 220/110 | 200 | | 100 | 0 | 0 | 0 | | SEP-18 | MAR-25 | Tender to be floated. |
| 67 | Nemmali thippiyakudi (2x100+3x100) | 220/110 | 500 | | 0 | 0 | 0 | 0 | | SEP-17 | MAR-17 | |

TRANSMISSION CORP. OF ANDHRA PRADESH LIMITED (APTRANSCO)

| | | | | | | | | | | | | |
|---|--|-------------|------|--|---|---|---|---|--|--------|--|-----------------|
| 1 | Mughalkod (GEC-I) | 400/220 | 945 | | | | | | | | | |
| 2 | Uravakonda (GEC-I) | 400/220 | 1000 | | | | | | | | | |
| 3 | 80 MVAR Bus Reactor at Jammalamadugu s/s (GEC-I) | 400 | 50 | | | | | | | | | |
| 4 | Bay Extn. at Uravakonda s/s (2Nos.) (GEC-I) | 400 | 50 | | | | | | | | | |
| 5 | Ammavaripalli in Ananthapur (Aug) (2x50 - 1x50) | 220/33 | 2x25 | | | | | | | | | |
| 6 | Chilakaluripeta S/s (2x500MVA) | 400/220/132 | 1000 | | 0 | 0 | 0 | 0 | | AUG-19 | | Work Cancelled. |
| 7 | 80 MVAR Bus Rector at Hindupur s/s (GEC-I) | 400/220 | 50 | | 0 | 0 | 0 | 0 | | | | Commissioned |
| 8 | Amaravathi SS-II in CRDA | 400/220 | 630 | | 0 | 0 | 0 | 0 | | AUG-21 | | Work Cancelled. |
| 9 | Amaravathi S/s-I in CRDA | 400/220 | 630 | | 0 | 0 | 0 | 0 | | AUG-20 | | Work Cancelled. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 10 | Aspiri S/s | 400/220 | 945 | | 0 | 0 | 0 | 0 | | AUG-18 | | Work Cancelled. |
| 11 | Aug. at Jammalamadugu | 400/220 | 1x315 | | 100 | 100 | 100 | 100 | | DEC-19 | | Commissioned |
| 12 | Aug.at Kalpaka -4th (500MVA) | 400/220 | 500 | | 100 | 60 | 40 | 30 | | MAY-21 | JUN-24 | Work in Progress. |
| 13 | Aug. at Manubolu (Nellore) | 400/220 | 500 | | 100 | 100 | 100 | 100 | | MAY-21 | | Commissioned |
| 14 | Augmentation of 1no. 500MVA ICT at 400/220kV SS Kalapaka | 400/220 | 500 | | 0 | 0 | 0 | 0 | | JUN-24 | | |
| 15 | Augmentation of ICTs from 1x160 1x100MVA to 2x160 1x100MVA at Rachagunneri | 400/220 | 1x160 | | 0 | 0 | 0 | 0 | | DEC-24 | | |
| 16 | Augmentation of ICTs from 2x315 1x500MVA to 2x3152x500MVA at 400/220KV SS Maradam | 400/220 | 500 | | 100 | 50 | 40 | 35 | | AUG-24 | JAN-25 | |
| 17 | Augmentation of ICTs from 2x315MVA to 2x315 1500MVA at 400/220KV SS Narnoor | 400/220 | 500 | | 100 | 70 | 70 | 60 | | MAY-24 | AUG-24 | work under progress |
| 18 | Augmentation of ICTs from 2x315MVA to 2x315 1x500MVA SS Rachagunneri | 400/220 | 500 | | 100 | 40 | 35 | 20 | | DEC-24 | JAN-25 | work under progress |
| 19 | Eluru S/s | 400/220 | 630 | | 0 | 0 | 0 | 0 | | AUG-18 | | Work Cancelled. |
| 20 | Hindupur (ICT 4th) | 400/220 | 1x315 | | 100 | 100 | 100 | 100 | | | | charged |
| 21 | Inavolu S/s (Thallayapalem GIS) | 400/220 | 2x500 | | 100 | 100 | 100 | 100 | | JUN-24 | JUN-24 | Works are under progress. |
| 22 | Jammalamadugu SS in Kadapa Dist | 400/220 | 500 | | 100 | 100 | 100 | 100 | | | JAN-25 | Commissioned 12/24. |
| 23 | Kalpaka-II S/s | 400/220 | 945 | | 0 | 0 | 0 | 0 | | AUG-20 | | Work Cancelled. |
| 24 | Mylavaram (GEC-II) | 400/220 | 3x315 | | 100 | 0 | 0 | 0 | | JUL-20 | | Work Cancelled. |
| 25 | Mylavarm S/s | 400/220 | 945 | | 0 | 0 | 0 | 0 | | AUG-18 | | Work Cancelled. |
| 26 | NP Kunta - ICT-4 (GEC-II) | 400/220 | 500 | | 0 | 0 | 0 | 0 | | | | Not pertains to APTRANSCO |
| 27 | NP Kunta PS(GEC-II) | 400/220 | 1x1500 | | 0 | 0 | 0 | 0 | | | | Not pertains to APTRANSCO |
| 28 | Rachaganneru S/s | 400/220 | 630 | | 100 | 100 | 100 | 100 | | AUG-18 | | Commissioned. |
| 29 | urvakonda-II S/s | 400/220 | 1260 | | 0 | 0 | 0 | 0 | | AUG-18 | | The scheme is dropped from Green Energy Corridor (GEC-II), as the uncommissioned RE connectivities are diverted to other substations as per the initiative of Go AP for establishing 10,000MW Solar Energy in Andhra Pradesh. |
| 30 | Gudivada (2x500 MVA 2x100 MVA) | 400/132 | 2x500 | | 100 | 50 | 40 | 30 | | | APR-25 | Works under progress |
| 31 | 125 MVAR Bus Reactor at Uravakonda (GEC-I) | 400 | 50 | | 100 | 80 | 80 | 70 | | | JUN-24 | work under progress |
| 32 | Bays at Kurnool S/S (2nos.) | 400 | 50 | | 0 | 0 | 0 | 0 | | | | Work Cancelled. |
| 33 | Anupankulam (3x100 to 3x160) (GEC-I) | 230/110 | 3x60 | | 0 | 0 | 0 | 0 | | | | Work Cancelled. |
| 34 | Sembatty (3x100 to 3x160)(GEC-I) | 230/110 | 3x60 | | 0 | 0 | 0 | 0 | | | | Work Cancelled. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 35 | 220 kV SS Nansuralla in Kurnool District (Additional 50 MVA T/F) | 220/33 | 50 | | 100 | 100 | 100 | 100 | | | DEC-24 | Commissioned 11/24. |
| 36 | Krishnagiri S/s (T/F-II) | 220/33 | 50 | | 100 | 100 | 100 | 100 | | | JUL-24 | Commissioned 06/24. |
| 37 | Atchuthapuram GIS | 220/132/33 | 2x100 | | 100 | 75 | 65 | 65 | | JUN-24 | JUN-24 | Works are under progress. |
| 38 | Bethamcherla | 220/132/33 | 2x160 | | 100 | 95 | 95 | 90 | | JUN-24 | JUN-24 | work under progress |
| 39 | Chandanada | 220/132/33 | 4x100 | | 100 | 35 | 30 | 0 | | | JAN-25 | work under progress |
| 40 | 220/132 kV SS Madanapalli in Chittoor Dist. (3X100-2X100) | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | | | MAY-24 | Commissioned 04/24. |
| 41 | 220 kV SS AP Carbides in Kurnool District (3x160+1x100 - 2x160 +1x100) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | | AUG-24 | Commissioned 07/24. |
| 42 | 220kV SS Kuppam in Chittoor District (3x100-2x100) | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | | | JUL-24 | Commissioned 06/24. |
| 43 | 220KV SS Pallantla in West Godavari Dist. (2 x100-1x100) | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | | | JUN-24 | Commissioned 05/24. |
| 44 | Bethamcherla in Kurnool District (GEC-I) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | | DEC-24 | Commissioned 11/24. |
| 45 | Bhimadole Aug. (100 to 160MVA) | 220/132 | 60 | | 100 | 100 | 100 | 100 | | | NOV-24 | Commissioned 10/24. |
| 46 | Dharmavaram | 220/132 | 2x100 | | 100 | 80 | 95 | 90 | | JUN-24 | JUL-24 | Works are under progress. |
| 47 | Naidupeta S/S | 220/132 | 2x100 | | 100 | 100 | 100 | 100 | | JUN-19 | AUG-20 | Charged @30.11.2020 |
| 48 | Pampanur Tanda (GEC-I) (160 MVA T/F-II) | 220/132 | 1x160 | | 100 | 100 | 100 | 90 | | JUN-24 | AUG-24 | Substation charged on 18.05.2023. PTR-1 Charged on 08.12.2023 |
| 49 | Penukonda (Gorantla) (GEC-I) | 220/132 | 1x160 | | | | | | | JUN-24 | | |
| 50 | Penukonda (Gorantla) (GEC-I) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | JUN-24 | JUN-24 | Commissioned 05/24. |
| 51 | Porumamilla | 220/132 | 200 | | 100 | 100 | 100 | 100 | | | | Commissioned. |
| 52 | Punganur SS in Chittoor Dist. (T/F-I) | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | | JUN-24 | JAN-25 | Commissioned 12/24. |
| 53 | Racherla | 220/132 | 2x160 | | 100 | 40 | 80 | 70 | | | | Work short closed due to pending SS Court case. Balance works Tenders to be called for. |
| 54 | Tiruvuru | 220/132 | 3x100 | | 100 | 70 | 80 | 80 | | JUL-24 | JUL-24 | Work in Progress. |
| 55 | Gaddamvaripalli | 220/11 | 50 | | 100 | 100 | 100 | 100 | | | | Commissioned. |
| 56 | Bay Extn. at Hindupur s/s (GEC-I) | 220 | 50 | | 100 | 100 | 100 | 100 | | | | Commissioned |
| 57 | Bay Extn. at Porumamilla s/s (2 Nos) (GEC-I) | 220 | 50 | | 100 | 100 | 100 | 100 | | | | Commissioned |
| 58 | Bay Extn. at Tadipatri s/s (GEC-I) | 220 | 50 | | 100 | 100 | 100 | 0 | | | | Works completed. |
| 59 | Bay Extn. at Badavel s/s (1 No.) (GEC-I) | 132 | 50 | | 100 | 100 | 100 | 100 | | | | Commissioned |
| 60 | Bay Extn. at Penukonda s/s (GEC-I) | 132 | 50 | | 100 | 100 | 100 | 100 | | | | charged |
| 61 | Bay Extn. at Porumamilla s/s (1 Nos) (GEC-I) | 132 | 50 | | 100 | 100 | 100 | 100 | | | | Commissioned |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |

Transmission Corporation of Telangana Limited (TSTRANSCO)

| | | | | | | | | | | | | |
|----|--|-------------|-------------|--|-----|-----|-----|-----|---|--------|--------|---|
| 1 | KTPP SS (2x500 2x160 MVA) | 400/220/132 | 2x500+2x160 | | 100 | 85 | 80 | 78 | | SEP-22 | MAR-23 | |
| 2 | 400/220kV Annaram S/s | 400/220 | 1x1500 | | 100 | 30 | 24 | 10 | | | DEC-23 | Works are under progress. |
| 3 | Bhoopalapally (KTPP) SS 400/220/132 kV | 400/220 | 2x500 | | | | | | | JUN-24 | | |
| 4 | Bhupalapally (KTPP) SS (2x500) | 400/220 | 2x500 | | 100 | 75 | 80 | 80 | | JUL-23 | JUL-23 | |
| 5 | Kamalapuram Substation (3rd ICT) | 400/220 | 315 | | 100 | 100 | 100 | 100 | | | MAY-24 | Commissioned 04/24. |
| 6 | Ramadugu S/S | 400/220 | 2x315 | | 100 | 100 | 100 | 100 | | MAY-19 | JAN-20 | 400/200kV Ramadugu S/S is under execution besides already existing LI Ramadugu substation and PTR testing completed |
| 7 | 4000/11kV Namapur (Pegadapally) S/s | 400/11 | 630 | | 100 | 50 | 10 | 0 | | | DEC-23 | Works are under progress. capacity 690 MVA |
| 8 | 4000/11kV Velgatoor S/s | 400/11 | 630 | | 100 | 55 | 85 | 35 | | MAY-23 | APR-24 | Works are under progress.Capacity 850 MVA |
| 9 | 400/11kV New Tukkapur S/S | 400/11 | 630 | | 100 | 10 | 5 | 5 | | AUG-23 | DEC-24 | Works are under progress. |
| 10 | 400/11kV Veljipur S/S | 400/11 | 630 | | 100 | 30 | 40 | 30 | | MAY-23 | MAR-24 | Works are in under progress.Capacity 690 MVA |
| 11 | 400/11kV Yellaipally | 400/11 | 630 | | 100 | 70 | 85 | 15 | | FEB-23 | MAR-25 | Works are under progress.capacity-1010 MVA |
| 12 | 400kV Suryapet Bay Extensions | 400 | 50 | | | | | | | | | |
| 13 | Chandulapur LI | 400 | 500 | | 100 | 100 | 100 | 100 | | NOV-17 | MAY-16 | Substation Commissioned on 16.05.2019 and total capacity of substation is 690 MVA |
| 14 | Damacherla | 400 | 1500 | | 0 | 0 | 0 | 0 | 0 | SEP-18 | | |
| 15 | Julurupadu 2nos 400kV bay | 400 | 50 | | | | | | | SEP-17 | | |
| 16 | Mydaram LI | 400 | 1120 | | 100 | 100 | 100 | 100 | | NOV-17 | AUG-18 | Substation Commissioned on 28.08.2018 and total capacity of substation is 1170MVA |
| 17 | Narlapur LI | 400 | 1440 | | 95 | 30 | 95 | 30 | | SEP-18 | DEC-23 | Works under progress. |
| 18 | Ramachandrapuram | 400 | 1000 | | 0 | 0 | 0 | 0 | 0 | SEP-18 | | |
| 19 | Ramadugu LI | 400 | 1120 | | 100 | 100 | 100 | 100 | | NOV-17 | MAY-18 | Substation Commissioned on 06.05.2018 and total capacity of substation is 1330 MVA |
| 20 | Tippapur LI | 400 | 480 | | 100 | 100 | 100 | 100 | | NOV-17 | APR-19 | Substation Commissioned on 29.04.2019 and total capacity of substation is 530 MVA |
| 21 | Tukkapur LI | 400 | 400 | | 100 | 100 | 100 | 100 | | NOV-17 | SEP-19 | 400/11kV Tukkapur LI SS commissioned on 19.09.2019 |
| 22 | Uddandapur LI | 400 | 900 | | 60 | 10 | 90 | 0 | | SEP-18 | DEC-23 | Targets fixed are tentative as land acquisition and levelling works are in the scope of I&CAD and works are carried out in coordination with I&CAD as per availability of working area. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 23 | Vattem/Karvena | 400 | 1440 | | 95 | 95 | 100 | 95 | | SEP-18 | AUG-23 | Targets fixed are tentative as land acquisition and levelling works are in the scope of I&CAD and works are carried out in coordination with I&CAD as per availability of working area. |
| 24 | Yedula LI | 400 | 1260 | | 100 | 95 | 100 | 95 | | SEP-18 | AUG-23 | 400kV Main-I & Main-II buses were test charged on 16.06.2023. |
| 25 | Yellampalli LI | 400 | 945 | | 100 | 100 | 100 | 100 | | NOV-17 | JUL-18 | as per site conditions ,I&CAD Pump House location of Goliwada was shifted to 400/220/11 kV Sundilla(Yellampally).Hence the total capacity was changed to 1810 MVA |
| 26 | 220/33kV New Manchippa | 220/33 | 63 | | 70 | 70 | 55 | 35 | | | MAR-24 | Works are under progress. |
| 27 | Bonguloor S/S | 220/132/33 | 200 | | 100 | 100 | 100 | 100 | | | | Commissioned on 02.04.2015 |
| 28 | Huzumagar S/S | 220/132/33 | 200 | | 100 | 100 | 100 | 100 | | | | Commissioned on 10.12.2018 |
| 29 | Ammavaripet (T/F-II) | 220/132 | 2x100 | | 100 | 100 | 70 | 70 | | AUG-24 | AUG-24 | One commissioned in March-24 and remaining in FY 2024-25 |
| 30 | Bhoopalapally (KTPP) S/S 400/220/132 kV | 220/132 | 2x160 | | | | | | | JUN-24 | | |
| 31 | Bhupalapally (KTPP) SS (2x160) | 220/132 | 2x160 | | 100 | 85 | 95 | 95 | | JUL-23 | JUN-24 | |
| 32 | Bowrampet S/S | 220/132 | 2x160 | | 100 | 100 | 96 | 96 | | DEC-22 | AUG-23 | Connected line from 400KV Narsapur to Bowrampet are yet to be completed .Hence SS is not yet commissioned. |
| 33 | Chandanvally (T/F II) | 220/132 | 1x100 | | 100 | 95 | 95 | 95 | | JUN-23 | JUN-24 | works to be taken up as per the requirement of Loads |
| 34 | Husnabad | 220/132 | 200 | | 100 | 100 | 100 | 95 | | APR-23 | MAY-24 | Works under progress. |
| 35 | Husnabad s/s | 220/132 | 2x100 | | 0 | 100 | 100 | 95 | | AUG-24 | AUG-24 | Works under progress. |
| 36 | Jadcherla S/S | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | | As per the field condition, not yet taken up. |
| 37 | Kakatiya Mega Textile Park (KMTP) SS (2x160) | 220/132 | 2x160 | | 0 | 75 | 90 | 60 | | DEC-24 | DEC-24 | Works under progress. |
| 38 | KMTP SS (2x160) | 220/132 | 2x160 | | 100 | 90 | 100 | 60 | | FEB-24 | JUN-24 | Works under progress. |
| 39 | Manikonda S/S | 220/132 | 2x100 | | | | | 0 | | | DEC-18 | As per the filed condition, proposal changed to 132/33KV SS Manikonda |
| 40 | Thimmajipet S/S | 220/132 | 200 | | 100 | 100 | 100 | 100 | | | MAR-17 | Commissioned on 07.06.2017 |
| 41 | 220/11kV S/S at Mentrajally | 220/11 | 63 | | 100 | 100 | 100 | 100 | | | SEP-23 | Commissioned 03/22. |
| 42 | B.G.Kottur (V) LI SS (without Pump PTRs) | 220/11 | 180 | | 100 | 100 | 100 | 100 | | FEB-20 | OCT-19 | Substation Test charged on 14.10.2019 |
| 43 | Manchippa LIS S/S | 220/11 | 80 | | 100 | 100 | 85 | 85 | | | MAR-24 | Work in progress. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|--|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 44 | V.K.Ramavaram LI SS (without Pump PTRs) | 220/11 | (3x50) - (2x50+1x20) | | 100 | 95 | 100 | 100 | | MAR-20 | DEC-19 | Substation test charged on 28.12.2019 |
| 45 | Yacharam Thanda LI SS (3x40 2x25 MVA) | 220/11 | 170 | | 100 | 85 | 95 | 90 | | OCT-24 | OCT-24 | Works are under progress. Balance works to be completed in co-ordination with I&CADD. |
| 46 | Goliwada (Yellampalli) LI SS | 220 | 450 | | 100 | 100 | 100 | 100 | | SEP-17 | SEP-18 | Due to change in pump house location and as per site conditions Goliwada has been changed as 220/11 kV Annaram SS with capacity 500 MVA, Substation commissioned on 14.09.2018 |
| 47 | Kachavanisingaram | 220 | 200 | | 0 | 0 | 0 | 0 | 0 | | | |
| 48 | Kallur GIS | 220 | 200 | | 100 | 100 | 100 | 100 | | SEP-17 | | Commissioned on 03.08.2018 and it is conventional SS only and not the GIS SS but conversational substation |
| 49 | Kleshwaram LI SS | 220 | 550 | | 100 | 100 | 100 | 100 | | SEP-17 | SEP-18 | Kaleshwaram LISS is renamed as 220/11 kV Medigadda SS, Substation was Commissioned on 29.09.2018 . The total Capacity of SS is 650 MVA |
| 50 | Lakshmidvipalli LI SS | 220 | 240 | | 0 | 0 | 0 | 0 | | SEP-17 | | Permission is awaited from I&CAD for taking up the works. |
| 51 | Peddagopati GIS | 220 | 200 | | 100 | 100 | 100 | 100 | | NOV-17 | | Commissioned on 01.12.2018 and it is conventional SS only and not GIS SS |
| 52 | Toopran | 220 | 2x100 | | 0 | 0 | 0 | 0 | | SEP-17 | | Proposal changed to 132/33KV Dandumalkapur and land acquisition under progress |

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

| | | | | | | | | | | | | |
|---|----------------------|--------|----|--|-----|-----|-----|-----|----|--|--------|-------------------------------|
| 1 | Ambassa (Aug.) | 132/33 | 25 | | 100 | 100 | 100 | 100 | 25 | | AUG-13 | Commissioned 08/2013. |
| 2 | Budhjungnagar (Aug.) | 132/33 | 25 | | 100 | 0 | 0 | 0 | 0 | | MAR-17 | LOA issued |
| 3 | Dharmanagar (Aug.) | 132/33 | 25 | | 100 | 100 | 100 | 100 | 25 | | SEP-13 | Commissioned 9/13. |
| 4 | Banduar (Aug.) | 132/11 | 15 | | 100 | 100 | 100 | 100 | 15 | | SEP-13 | Commissioned 9/13. |
| 5 | Garod Tilla (Aug.) | 132/11 | 10 | | 100 | 0 | 0 | 0 | 0 | | MAR-17 | Tender Evaluation in process. |

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

| | | | | | | | | | | | | |
|---|--|---------|--------|--|-----|-----|-----|-----|--|--|--------|--|
| 1 | ICT at Ghatampur (2x1500 MVA) s/s | 765/400 | 2x1500 | | 100 | 0 | 0 | 0 | | | FEB-25 | JV b/w Neyveli Lignite & UPRVUNL. ICT-I and ICT-II likely to be Energised on Feb' 2025 |
| 2 | ICT at Obra C s/s | 765/400 | 3000 | | 100 | 100 | 100 | 100 | | | | Implemented by UPRVUNL. 1st bank of 1000 MVA T/F will be energised in Nov- 2024 |
| 3 | 400 kV S/s Dahi Chaoki Unnao (Capacity Aug.) (315) MVA (500-315) | 400/220 | 1x315 | | 100 | 0 | 0 | 0 | | | | To be deleted |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 4 | 400 kV S/s Dahi Chaoki Unnao (Capacity Aug.) (500-315) | 400/220 | 185 | | 100 | 100 | 100 | 100 | | | MAY-24 | Commissioned 04/24. |
| 5 | 400 kV S/s Machhalishahar Jaunpur (New) T/F-III | 400/220 | 315 | | 100 | 100 | 100 | 100 | | MAY-24 | JUN-24 | Commissioned 05/24. |
| 6 | 400 kV S/s Motiram Adda Gorakhpur Capacity Aug. (500-240) T/F-II | 400/220 | 260 | | 100 | 100 | 100 | 100 | | | JUL-24 | Commissioned 06/24. |
| 7 | Dahi Chaoki (Capacity Aug) | 400/220 | 500 | | 100 | 0 | 0 | 0 | | OCT-24 | | Commissioned (only 185 MVA commissioned as 315 replaced with 500 MVA instead of additional 500 MVA) |
| 8 | Gonda | 400/220 | 2x315 | | 0 | 0 | 0 | 0 | | | | To be constructed in TBCB mode. S/s is complete and energised at 220 kV since 2016 |
| 9 | ICT at Harduaganj Extn | 400/220 | 630 | | 100 | 0 | 0 | 0 | | | | ICT-I Energised in 02.09.2019 and ICT-II Energised in 28.09.2020. To be deleted. |
| 10 | Moradabad (Capacity Aug.) | 400/220 | 315 | | 100 | 0 | 0 | 0 | | FEB-25 | | Trnformer is to be diverted from 400kV S/s Panki after increasing capacity from 315MVA to 500MVA. Delay in delivery of 500 MVA T/F from M/s Siemens is causing the delay in release of 315MVA transformer from Panki. |
| 11 | Raebareli S/s | 400/220 | 2x500 | | 100 | 95 | 55 | 40 | | OCT-22 | MAR-26 | Work in progress . |
| 12 | Sahupuri T/F-II | 400/220 | 500 | | 100 | 99 | 99 | 95 | | JUL-24 | JAN-25 | Commissioning work of T/F-II is in progress under supervision of M/s G.E. |
| 13 | Shamli S/s (T/F -II) | 400/220 | 500 | | 100 | 100 | 0 | 0 | | AUG-24 | MAR-25 | Delay in delivery of 500 MVA T/F from M/s Siemens on account of failure of job in dynamic short circuit test. Commissioning and erection work will be possible after receiving the T/F-II. |
| 14 | Simbholi S/s | 400/220 | 1000 | | 100 | 100 | 100 | 100 | | | | Substation charged on (2x500) 28.03.2023. To be constructed in TBCB mode. To be deleted |
| 15 | Tanda TPS | 400/220 | 2x315 | | 100 | 100 | 100 | 100 | | | | To be deleted. Both ICTs are energised in Mar-19. |
| 16 | ICT at Ghatampur (3x200 MVA) s/s | 400/132 | 600 | | 0 | 0 | 0 | 0 | | | FEB-25 | JV b/w Neyveli Lignite UPRVUNL. ICT-I and ICT-II likely to be Energised on Feb' 2025 |
| 17 | 220 kV GIS S/s Badaun Road Bareilly (New) GIS | 220/33 | 60 | | 100 | 100 | 100 | 100 | | JUL-24 | NOV-24 | Commissioned 10/24. |
| 18 | 220 kV GIS SS Badaun Road Bareilly (T/F-II) | 220/33 | 60 | | 100 | 100 | 100 | 100 | | | DEC-24 | Commissioned 11/24. |
| 19 | 220 kV S/s Kanpur South (Capacity Augmentation 60 MVA T/F-III) | 220/33 | 60 | | 100 | 100 | 100 | 100 | | | MAY-24 | Commissioned 04/24. |
| 20 | 220 kV S/s Khorabar Gorakhpur (New) T/F-II | 220/33 | 60 | | 100 | 100 | 100 | 100 | | APR-24 | JUN-24 | Commissioned 05/24. |
| 21 | Integrated Township Noida S/s | 220/33 | 240 | | 100 | 100 | 100 | 100 | | MAY-21 | | T/F IV-60 MVA 01.08.2023, T/F- I MVA 13.08.2021 , T/F II-60 MVA and T/F III- 60 MVA charged on 02,08.06.2022. To be deleted. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 22 | Khorabar S/s (T/F-III) | 220/33 | 60 | | 100 | 95 | 100 | 95 | | JUL-24 | MAR-25 | T/F available at site. Firm is not responding to available manpower for completion of 33kV side pending works. |
| 23 | Trans Ganga city | 220/33 | 120 | | 100 | 81 | 55 | 42 | | NOV-24 | FEB-25 | Both T/F received. Erection work of structure in progress. Charging of line is delayed due to RoW issue with NHAI which is expected to be resolved after approval of ammended route by NHAI. |
| 24 | 220 kV S/s Bhadaura Ghazipur (New) T/F-II | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | | | JUN-24 | Commissioned 05/24. |
| 25 | 220 kV S/s Darshan Nagar Ayodhya (New) T/F-I | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | MAY-24 | AUG-24 | Commissioned 07/24. |
| 26 | 220 kV S/s Debai Bulandshaher (Capacity Augmentation) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | | OCT-24 | Commissioned 09/24. |
| 27 | 220 kV S/s Hata Kushinagar (Capacity Augmentation) (160-100) | 220/132 | 60 | | 100 | 100 | 100 | 100 | | | JUN-24 | Commissioned 05/24. |
| 28 | 220 kV S/s Jahangirabad Bulandshahr (Capacity Augmentation) T/F-III | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | | JUN-24 | Commissioned 05/24. |
| 29 | 220 kV S/s Kanduni Sitapur (New) T/F-II | 220/132 | 2x100 | | 100 | 100 | 100 | 100 | | MAY-24 | AUG-24 | Commissioned 07/24. |
| 30 | 220 kV S/s Khurja (Capacity Augmentation 160 MVA T/F-III) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | | MAY-24 | Commissioned 04/24. |
| 31 | 220 kV S/s Knowledge Park-5 Gr. Noida GB Nagar (New) T/F-II | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | MAY-24 | JUL-24 | Commissioned 06/24. |
| 32 | 220 kV S/s Maharajganj (New) T/F-II | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | MAY-23 | JUN-24 | Commissioned 05/24. |
| 33 | 220 kV S/s Mainpuri (Capacity Augmentation) T/F-III (160-100) | 220/132 | 60 | | 100 | 100 | 100 | 100 | | | JUN-24 | Commissioned 05/24. |
| 34 | 220 kV S/s Metro Depot Gr. Noida GB Nagar (New) T/F-I and T/F-II | 220/132 | 2x160 | | 100 | 100 | 100 | 100 | | MAY-24 | AUG-24 | Commissioned 07/24. |
| 35 | 220 kV S/s Pahadi Chitrakoot (Capacity Augmentation) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | | SEP-24 | Commissioned 08/24. |
| 36 | 220 kV S/s Sangipur (New) 160 MVA T/F-II | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | MAY-23 | APR-24 | Commissioned 04/24. |
| 37 | 220 kV S/s Sirathu (Capacity Aug. 160 MVA T/F-III) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | | MAY-24 | Commissioned 04/24. |
| 38 | Faridpur (Bareilly) - T/F-II | 220/132 | 1x100 | | 100 | 88 | 95 | 99 | | JUN-24 | FEB-25 | Testing work held up due to delay in providing protection relays from M/s ABB. Electrical safety NOC applied. |
| 39 | Jewar (Extn.) | 220/132 | 2x160 | | 100 | 82 | 91 | 85 | | JUN-24 | JAN-25 | Work in progress. |
| 40 | Sector-62 Noida | 220/132 | 2x160 | | 100 | 41 | 65 | 12 | | OCT-24 | FEB-25 | Fund issue with Noida Authority. Commissioning and erection work will be possible after resolve the fund issue. |
| 41 | Sirsaganj Firozabad S/s (Capacity Augmentation) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | | JAN-25 | Commissioned 12/24. |
| 42 | Yeida Sec-24 T/F-II | 220/132 | 1x160 | | 100 | 100 | 0 | 0 | | DEC-24 | MAR-25 | There are lack of fund issues with YEIDA. 160 MVA T/F-II. Will be allotted after fund transfered to UPPTCL. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 43 | Fatehgarh or Kannauj S/s | 220 | 320 | | 0 | 0 | 0 | 0 | | | | There is no Substation as such a this name . Please to be deleted . |
| 44 | Hamirpur S/s | 220 | 320 | | 100 | 0 | 0 | 0 | | | | To be Awarded. Selected in Green Energy Corridor-II, Project will came in FY 2025-26. |
| 45 | Saharanpur New s/s | 220 | 320 | | 0 | 0 | 0 | 0 | | | | There is no Substation as such a this name . Please to be deleted . |
| 46 | SGPGI Road S/s | 220 | 320 | | 0 | 0 | 0 | 0 | | | | There is no Substation as such a this name . Please to be deleted. |
| 47 | Tajpur S/s | 220 | 320 | | 0 | 0 | 0 | 0 | | | | There is no Substation as such a this name . Please to be deleted . |
| 48 | Varanasi Cantt. S/s | 220 | 180 | | 100 | 0 | 0 | 0 | | | | To be constructed in TBCB mode. Work in progress. |
| 49 | Vasundhara S/s | 220 | 320 | | 100 | 0 | 0 | 0 | | | | To be constructed in TBCB mode. Work in progress. |
| 50 | 2 Nos. 132 kV line bays at Jigna S/s (GEC-II) | 132 | 50 | | 0 | 0 | 0 | 0 | | | | Bay commissioned and energized on 07.03.2018. To be deleted. |
| 51 | 2 Nos. 132 kV line bays at Meja S/s (GEC-II) | 132 | 50 | | 0 | 0 | 0 | 0 | | | | Bay commissioned and energized on 02.03.2018. To be deleted. |
| 52 | 2 Nos. 132 kV line bays at Pukhraya S/s (GEC-II) | 132 | 50 | | 0 | 0 | 0 | 0 | | | | Fdn: 72/72, Erec: 72/72 , Str: 38.4/38.4. charged on date 22.02.2024 |

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

| | | | | | | | | | | | | |
|----|---|------------|-------|--|-----|-----|-----|-----|---|--------|--------|-----------------------------|
| 1 | New Chanditala (4th ICT) | 400/220 | 1x315 | | 100 | 100 | 100 | 100 | | | NOV-24 | Commissioned 10/24. |
| 2 | New Katwa GIS | 400/220 | 1000 | | 0 | 0 | 0 | 0 | 0 | | MAR-21 | |
| 3 | Satgachhia 400KV GIS (Upg) | 400/220 | 1000 | | 100 | 53 | 87 | 12 | | JAN-25 | JAN-25 | |
| 4 | Shamli T/F-II | 400/220 | 500 | | | | | | | AUG-24 | | |
| 5 | New Purulia (N.PPSP) Switching S/S | 400 | 50 | | 100 | 85 | 70 | 50 | 0 | SEP-16 | JUL-17 | |
| 6 | Khanakul 220 KV GIS | 220/33 | 1x100 | | 100 | 20 | 66 | 0 | | MAR-25 | MAR-25 | work in progress. |
| 7 | Falakata 220 KV GIS | 220/132/33 | 420 | | 100 | 31 | 80 | 10 | | SEP-24 | MAR-25 | Work in progress. |
| 8 | AB Zone 220 KV GIS (upgraded to 220 kV from 132 kV) | 220/132 | 2x160 | | 100 | 100 | 100 | 100 | | JUL-24 | DEC-24 | Commissioned 11/24. |
| 9 | Alipurduar Aug. | 220/132 | 160 | | 100 | 100 | 100 | 100 | | | MAY-18 | Commissioned on 31.05.2018. |
| 10 | Bankura PS (GEC-II) | 220/132 | 200 | | | | | | | | | |
| 11 | Barasat Aug. | 220/132 | 160 | | 100 | 100 | 100 | 100 | | | APR-18 | Commissioned on 28.04.2018. |
| 12 | C.K. Road GIS | 220/132 | 320 | | 0 | 0 | 0 | 0 | 0 | | MAR-22 | |
| 13 | Dalkhola Aug. | 220/132 | 160 | | 100 | 100 | 100 | 100 | | | MAR-20 | Commissioned on 08.09.2011. |
| 14 | Dharampur | 220/132 | 160 | | 0 | 0 | 0 | 0 | 0 | | MAR-18 | |
| 15 | East Mednipur PS (GEC-II) | 220/132 | 200 | | | | | | | | | |
| 16 | Egra Aug. | 220/132 | 160 | | 0 | 0 | 0 | 0 | 0 | | MAR-20 | |
| 17 | Food Park (T/F-I) 220 KV GIS | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | JUN-24 | SEP-24 | Commissioned 08/24. |
| 18 | Food Park (T/F-II) 220 KV GIS | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | | JUN-24 | SEP-24 | Commissioned 09/24. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|-------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-----------------------------|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 19 | Gazol Aug. | 220/132 | 160 | | 100 | 100 | 100 | 100 | | | JUL-19 | Commissioned on 23.07.2019. |
| 20 | Jeerat Aug.-I | 220/132 | 160 | | 0 | 0 | 0 | 0 | 0 | | MAR-20 | |
| 21 | KLC (Augmentation) | 220/132 | 1x80 | | | | | | | MAY-21 | | |
| 22 | Kotasur GIS | 220/132 | 320 | | 0 | 0 | 0 | 0 | 0 | | MAR-20 | |
| 23 | Mahachanda GIS | 220/132 | 320 | | 0 | 0 | 0 | 0 | 0 | | MAR-20 | |
| 24 | Mayapur GIS | 220/132 | 100 | | 0 | 0 | 0 | 0 | 0 | | MAR-21 | |
| 25 | New Bishnupur Aug.-I | 220/132 | 160 | | 0 | 0 | 0 | 0 | 0 | | MAR-19 | |
| 26 | New Town AA-IIC GIS | 220/132 | 2x160 | | 100 | 99 | 99 | 99 | | OCT-23 | DEC-22 | Charged on 16.01.2024. |
| 27 | New Town AA-IIC (GIS) | 220/132 | 2x100 | | 100 | 99 | 99 | 99 | | OCT-23 | | Charged on 16.01.2024. |
| 28 | Raghunathpur 220 KV GIS (Upg) | 220/132 | 320 | | 100 | 43 | 14 | 0 | | MAR-25 | MAR-25 | |
| 29 | Rejinagar Aug. | 220/132 | 160 | | 100 | 100 | 100 | 100 | | | OCT-19 | Commissioned on 21.10.2019. |
| 30 | Sadaipur Aug. | 220/132 | 160 | | 0 | 0 | 0 | 0 | 0 | | MAR-19 | |
| 31 | West Mednipur PS (GEC-II) | 220/132 | 200 | | | | | | | | | |

ADANI Energy solution Limited (ADANI)

| | | | | | | | | | | | | |
|---|---|---------|------|--|-----|---|---|---|---|--------|--------|--|
| 1 | Narendra New (upgradation to its rated voltage of 765 Kv along with 4x1500 MVA T/F) | 765/400 | 6000 | | | | | | | DEC-24 | | |
| 2 | 765 kV Bay at Sipat s/s (STL-TBCB) | 765 | 50 | | | | | | | NOV-18 | | |
| 3 | 765 kV bays at Sasan UMPP (C-WRTL- TBCB) | 765 | 50 | | | | | | | NOV-18 | | |
| 4 | Rajnandgaon Switching S/s (RRWTL-TBCB) | 765 | 50 | | 100 | 0 | 0 | 0 | 0 | NOV-18 | AUG-17 | |
| 5 | 1x125 MVAR Bus reactor at 40kV Fatehgarh Pooling S/S along with associated bay (F-BTL-TBCB) | 400 | 50 | | | | | | | | | |
| 6 | 2 nos of 400 kV line bays at Fatehgarh PS (F-BTL-TBCB) | 400 | 50 | | | | | | | | | |
| 7 | 400 kV Bays (2 nos.) at Vindhyachal STPP switchyard (C-WRTL-TBCB) | 400 | 50 | | | | | | | JAN-19 | | |

Apraava Energy Pvt. Ltd. (APRAAVA)

| | | | | | | | | | | | | |
|---|---|---------|------|--|--|--|--|--|--|--------|--|--|
| 1 | 5x500MVA 400/220kV pooling station at Fatehgarh-4 | 400/220 | 2500 | | | | | | | FEB-25 | | |
|---|---|---------|------|--|--|--|--|--|--|--------|--|--|

Essel Infraprojects Ltd. (ESSEL)

| | | | | | | | | | | | | |
|---|---------------------------------|---------|--------|--|-----|----|----|---|--|--------|--------|--|
| 1 | Warangal (New) S/s (WKTL -TBCB) | 765/400 | 2x1500 | | 100 | 47 | 60 | 0 | | NOV-19 | DEC-19 | 1) 100% land purchased for Warangal Sub-station. 2) Substation basic design & engineering works completed. 3) 10 no. of reactors received at site , 60% S/s material received at site 4) S/s civil works, structure erection and earthing work is in progress. |
|---|---------------------------------|---------|--------|--|-----|----|----|---|--|--------|--------|--|

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|--|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 2 | 240 MVAR Switchable reactors with Bays in each Ckt. of Warora (Pool)-Rajnandgaon with NGR (WKTL-TBCB) | 765 | 50 | | | | | | | | | |
| 3 | 2 Nos of bays at Rishikesh S/s (NRSS-XXXVITL-TBCB) | 400 | 50 | | 0 | 0 | 0 | 0 | | DEC-19 | | |
| 4 | 4 Nos of bays at Babai (RRVPNL) S/s (NRSS-XXXVITL-TBCB) | 400 | 50 | | 0 | 90 | 100 | 90 | | JUN-19 | AUG-17 | Civil works 90% completed. and Erection - 90% Gantry Structures erected |
| Indigrd Ltd (INDIGRID) | | | | | | | | | | | | |
| 1 | Augmentation of transformation capacity 1X500 MVA ICT (3rd) at patran (GIS) S/s (RTM) | 400/220 | 500 | | 100 | 100 | 100 | 100 | | | JAN-25 | Commissioned 12/24. |
| KALPATARU POWER TRANSMISSION LIMITED (KPTL) | | | | | | | | | | | | |
| 1 | 2 nos. 400kV line bays at Darbhanga and 80 MVAR switchable line reactors (ATL-TBCB) | 400 | 50 | | | | | | | | | |
| Megha Engineering & Infrastructures Limited (MEGHA) | | | | | | | | | | | | |
| 1 | Khavda PS1 Augmentation | 765/400 | 6000 | | | | | | | JAN-25 | | |
| NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL) | | | | | | | | | | | | |
| 1 | Gurgaon (ITP) GIS S/s (NKTL - TBCB) | 400/220 | 2x500 | | 0 | 0 | 0 | 0 | | NOV-13 | DEC-16 | Case pending in Supreme Court. |
| PATRAN TRANSMISSION COMPANY LIMITED (PATRANTCL) | | | | | | | | | | | | |
| 1 | 1x500 MVA 400/220KV ICT-I along with associated ICT bays at 765/400kV Dharamjaigarh S/S | 400/220 | 500 | | | | | | | MAR-25 | | |
| POWERICA Ltd. (POWERICA) | | | | | | | | | | | | |
| 1 | 1x 500MVA 765/400kV ICT-1 at Fatehgarh-3 (New Section) | 765/400 | 1x1500 | | | | | | | FEB-25 | | |
| ReNew Transmission Ventures Private Limited (RENEW) | | | | | | | | | | | | |
| 1 | Augmentation of 400/220 KV Gadag S/S with 3x500 MVA ICT | 400/220 | 1500 | | | | | | | MAY-24 | | |
| 2 | Gadag PS (Trans Scheme for Solar Energy Zone in Gadag (1000 MW) Karnataka Part-A Phase-I) | 400/220 | 2x500 | | 100 | 100 | 100 | 100 | | MAY-24 | OCT-24 | Commissioned 09/24. |
| Shekhawati Transmission Service Company Limited (SKHWTTSC) | | | | | | | | | | | | |
| 1 | Nawalgarh | 220/132 | 100 | | 0 | 0 | 0 | 0 | 0 | | DEC-16 | |
| South East UP Power Transmission Company Limited (SEUPPTCL) | | | | | | | | | | | | |
| 1 | Mainpuri s/s (ICT-2) | 765/400 | 1000 | | 100 | 98 | 100 | 85 | | | | The project is at stand still pending of a time extension requested to UPPTCL in June 2015 |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 2 | Aurai s/s | 400/220 | 630 | | 77 | 21 | 24 | 0 | | | | Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process. The project is at stand still pending of a time extension requested to UPPTCL in June 2015. |
| 3 | Sultanpur Road s/s | 400/220 | 1000 | | 100 | 12 | 17 | 0 | | | | The project is at stand still pending of a time extension requested to UPPTCL in June 2015 |

STERLITE GRID LTD. (STERLITE)

| | | | | | | | | | | | | |
|----|---|---------|--------|--|-----|-----|-----|-----|--|--------|--------|-----------------------------------|
| 1 | Beawar 2x1500 MVA 765/400 kV S/S | 765/400 | 2x1500 | | | | | | | MAR-25 | | |
| 2 | Establishment of 2 x 500 MVA 400/220 kV GIS substation at Kasargode | 400/220 | 1000 | | | | | | | JUL-23 | | |
| 3 | Vapi -II (Western Region Strengthening Scheme-XIX (WRSS- XIX and NERSS - IX) | 400/220 | 2x500 | | 100 | 100 | 100 | 100 | | MAY-24 | OCT-24 | Commissioned 09/24. |
| 4 | Xeldem New SS (GTTPL - TBCB) | 400/220 | 2x500 | | 100 | 100 | 100 | 100 | | JUN-24 | NOV-24 | Commissioned 10/24. |
| 5 | Establishment of (PS) at Kishtwar (GIS) | 400/132 | 400 | | | | | | | APR-25 | | |
| 6 | 2 no. 400 kV line bays at Palatana GBPP swyd for termtion of Palatana-Surajmaninagar(NER-IITL-TBCB) | 400 | 50 | | | | | | | JUL-20 | | |
| 7 | 2 No of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO (MTL - TBCB) | 400 | 50 | | | | | | | JUN-18 | | |
| 8 | 2 No of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO (MTL-TBCB) | 400 | 50 | | | | | | | JUN-18 | | |
| 9 | 2 nos of 400kV bays at Dhanonda S/S (GPTL-TBCB) | 400 | 50 | | | | | | | MAY-19 | | |
| 10 | Nangalbibra 220/132 kV (2x160MVA) | 220/132 | 2x160 | | 100 | 100 | 100 | 100 | | JUN-24 | | Ready for commissioning on Oct-24 |
| 11 | 2 no. 132kV line bays for termtion of AGTPP(NEEPCO)-PK Bari(TSECL) atAGTPP(NEEPCO)swyd(NER-IITL-TBCB) | 132 | 50 | | | | | | | MAR-20 | | |
| 12 | 2 no. 132kV line bays for termtion of AGTPP(NEEPCO)-PK.Bari(TSECL) atPK.Bari(TSECL)s/s(NER-IITL-TBCB) | 132 | 50 | | | | | | | MAR-20 | | |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date | | | | | Commissioning | | Remarks |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| 13 | 2No.132 line bays for termtion of BiswanathChariyalliPG-Itanagar (Zebra)line atltanagar(NER-IITL-TBCB | 132 | 50 | | | | | | | MAR-20 | | |
| 14 | 2 No. of 765 kV line bays at Dhule S/S of BDTCL for Khandwa Pool-Dhule 765kV D/C line (KTL-TBCB) | 132 | 50 | | | | | | | | | |

TALCHER TRANSMISSION CO. LTD. (TTCL)

| | | | | | | | | | | | | |
|---|---------------------------------|---------|-------|--|---|---|---|---|---|--------|--------|--|
| 1 | Behrampur. S/s (T-II TL - TBCB) | 400/220 | 2x315 | | 0 | 0 | 0 | 0 | 0 | OCT-12 | DEC-16 | |
|---|---------------------------------|---------|-------|--|---|---|---|---|---|--------|--------|--|

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

| | | | | | | | | | | | | |
|---|---------------|---------|------|--|---|---|---|---|---|--|--|--|
| 1 | Bharuch/Dahej | 765/400 | 1500 | | 0 | 0 | 0 | 0 | 0 | | | |
|---|---------------|---------|------|--|---|---|---|---|---|--|--|--|

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

| | | | | | | | | | | | | |
|---|---------------------------|---------|------|--|-----|----|----|----|---|--|--|--|
| 1 | Greater Noida AIS (ICT-1) | 765/400 | 1500 | | 100 | 99 | 98 | 98 | 0 | | | |
|---|---------------------------|---------|------|--|-----|----|----|----|---|--|--|--|