

**REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE) IN RFD PROGRAMME
DURING 2024-25**

As on 28-FEB-2025

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
CENTRAL SECTOR													
DAMODAR VALLEY CORPORATION (DVC)													
1	220KV GIS Infrastructure at MTPS	400/220	1x315		100	100	100	100		MAY-24	SEP-24	RFD	Commissioned 08/24.
2	220 kV GIS Infrastructure at RTPS	400/220	2x315		100	100	100	100		MAY-24	DEC-24	RFD	Commissioned 11/24.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)													
1	1x1500MVA 765/400 4th ICT Bikaner (PG)	765/400	1x1500		100	45	55	0		DEC-24	SEP-24	RFD	
2	1X1500 MVA 765/400 KV (5th) ICT at Fatehgarh-II PS (Rajasthan (8.1 GW) under Phase II- Part- A1)	765/400	1x1500		100	100	100	100		AUG-24	AUG-24	RFD	Commissioned 07/24.
3	1X1500MVA 765/400KV ICT-1 at Fategarh-3 (New Section) Phase-III Part E1	765/400	1x1500		100	15	5	0		FEB-25		RFD	
4	1X1500MVA 765/400KV ICT-1 at Kurnool (III) (AP) -Part-A and Part-B	765/400	1500		100	25	25	0		JAN-25		RFD	
5	1X1500 MVA 765/400KV ICT-1 at Narela (Rajasthan (8.1 GW) under phase-II- Part G)	765/400	1x1500		100	85	85	55		JUL-24	SEP-24	RFD	
6	1X1500 MVA 765/400KV ICT-1 at Navsari along with associated ICT Bays at 765 kV and 400kV end	765/400	1x1500		100	90	85	60		DEC-24		RFD	
7	1X1500 MVA 765/400KV ICT-1 at Navsari along with associated ICT Bays at 765 kV and 400kV end (Part B)	765/400	1x1500		100	90	85	60		DEC-24		RFD	
8	1x1500 MVA 765/400kV ICT-1 at Sikar-II s/s (Rajasthan (8.1 GW) under phase-II- Part C)	765/400	1x1500		100	100	100	100		DEC-24	NOV-24	RFD	Commissioned 10/24.
9	1X1500MVA 765/400KV ICT-2 at Kurnool (III) (AP) -Part-A and Part-B	765/400	1500		100	25	25	0		FEB-25		RFD	
10	1X1500 MVA 765/400KV ICT-2 at Narela (Rajasthan (8.1 GW) under phase-II- Part G)	765/400	1500		100	85	85	55		JUL-24	SEP-24	RFD	
11	1x1500 MVA 765/400kV ICT-2 at Sikar-II s/s (Rajasthan (8.1 GW) under phase-II- Part C)	765/400	1x1500		100	100	100	100		DEC-24	NOV-24	RFD	Commissioned 10/24.
12	1X1500 MVA 765/400KV ICT-3 at Narela (Rajasthan (8.1 GW) under phase-II- Part G)	765/400	1x1500		100	85	85	55		JUL-24	SEP-24	RFD	
13	1x1500 MVA 765/400 kV ICT (3rd) at Pune (PG) GIS under Western Region Expansion Scheme-XXXI Part C	765/400	1x1500		100	100	100	100		OCT-24	MAR-25	RFD	Commissioned 02/25.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
14	1X1500MVA 765/400 KV ICT-3rd at Raigarh Kotra Section-A)	765/400	1x1500		100	100	100	100		OCT-24	NOV-24	RFD	Commissioned 10/24.
15	1X1500MVA 765/400 KV ICT-3rd at Raigarh Kotra Section-B)	765/400	1x1500		100	45	30	0		FEB-25		RFD	
16	1X1500 MVA 765/400 kV ICT (4th) at 765/400 kV Bhadla-II PS under (Phase -II Part -BI)	765/400	1x1500		100	100	100	100		JUN-24	OCT-24	RFD	Commissioned 09/24.
17	1X1500MVA 765/400 KV ICT-4th at Raigarh Kotra Section-B)	765/400	1x1500		100	45	30	0		FEB-25		RFD	
18	1x1500MVA ICT at Padghe (GIS) Trans. Network Expansion in Gujarat to increase ATC from ISTS Part B	765/400	1x1500		100	100	100	100		JUN-24	JUL-24	RFD	Commissioned 06/24.
19	1X200 MVA 220/132 kV (4th) ICT at Ara POWERGRID S/S under ER Expansion Scheme-XXXVI (ERES-XXXVI)	220/132	200		100	100	100	100		OCT-24	SEP-24	RFD	Commissioned 08/24.
20	1X500 MVA, (3rd) ICT at Raipur Pool S/s (WRES XXVIII {Project name: WRES-XXVIII & WRES-XXIX)	400/220	500		100	100	100	100		DEC-24	JAN-25	RFD	Commissioned 12/24.
21	1X500 MVA, 400/220 kV (1st) ICT at Raipur Pool S/s (WRES XXVIII (Project: WRES-XXVIII & WRES-XXIX)	400/220	500		100	100	100	100		DEC-24	OCT-24	RFD	Commissioned 09/24.
22	1X500 MVA, 400/220 kV (1st) ICT at Shikrapur (PG) GIS under Western Region Expansion Scheme-XXVI	400/220	500		100	100	100	100		SEP-24	OCT-24	RFD	Commissioned 09/24.
23	1X500 MVA, 400/220 kV (2nd) ICT at Raipur Pool S/s (WRES XXVIII (Project: WRES-XXVIII & WRES-XXIX)	400/220	500		100	100	100	100		DEC-24	OCT-24	RFD	Commissioned 09/24.
24	1X500 MVA 400/220 kV (2nd) ICT at Shikrapur (PG) GIS under Western Region Expansion Scheme-XXVI	400/220	500		100	100	100	100		SEP-24	SEP-24	RFD	Commissioned 08/24.
25	1X500 MVA, 400/220 kV (4th) ICT at Mysore under Aug. of transformation capacity at Mysore	400/220	500		100	80	70	40		JUN-24	SEP-24	RFD	Work affected due to delay in supply of GIB & Bushings from M/s. Hyosung.
26	1x500 MVA 400/220kV ICT-1 at Kurnool PS (Part-A and Part-B	400/220	500		100	25	25	0		JAN-25		RFD	
27	1X500 MVA 400/220 KV ICT-1at Navsari along with associated ICT Bays at 400KV and 220KV end (Part B)	400/220	500		100	90	85	60		DEC-24		RFD	
28	1X500 MVA, 400/220 kV ICT-2 at Dharamjaigarh S/s under WRES XXIX	400/220	500		100	100	100	100		MAR-25	FEB-25	RFD	Commissioned 01/25.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
29	1x500 MVA 400/220kV ICT-2 at Kurnool PS (Part-A and Part-B	400/220	500		100	25	25	0		JAN-25		RFD	
30	1X500 MVA 400/220 KV ICT-2 at Navsari along with associated ICT Bays at 400KV and 220KV end Part B	400/220	500		100	90	85	60		DEC-24		RFD	
31	1X500 MVA 400/220 KV ICT-2 at Navsari along with associated ICT Bays at 400KV and 220KV end (Part B)	400/220	500							DEC-24		RFD	
32	1x500 MVA 400/220kV ICT-3 at Kurnool PS (Part-A and Part-B	400/220	500		100	25	25	0		JAN-25		RFD	
33	1X500 MVA 400/220 KV ICT-3 at Navsari along with associated ICT Bays at 400KV and 220KV end Part B	400/200	500									RFD	
34	1X500 MVA 400/220 KV ICT-3 at Navsari along with associated ICT Bays at 400KV and 220KV end (Part B)	400/220	500		100	90	85	60		DEC-24		RFD	
35	1X500 MVA 400/220 kV ICT-3rd at Bikaner-II PS (Phase-IV (Part 1) Bikaner Complex- PART E	400/220	500		100	100	100	100		JUN-24	JUN-24	RFD	Commissioned 05/24.
36	1x500 MVA 400/220 kV ICT 3rd at Bikaner PS to Cater N-1 Contigency at Bikaner PS (Rajasthan)	400/220	500		100	65	65	0		JUN-24	AUG-24	RFD	Order for transformer was delayed due to very high cost.
37	1x500 MVA 400/220kV ICT-4 at Kurnool PS (Part-A and Part-B	400/220	500		100	25	25	0		FEB-25		RFD	
38	1X500 MVA, 400/220 kV ICT-4th at Bikaner-II PS (Phase-IV (Part 1) Bikaner Complex- PART E)	400/220	500		100	100	100	100		JUL-24	AUG-24	RFD	Commissioned 07/24.
39	1x500 MVA 400/220kV ICT-5 at Kurnool PS (Part-A and Part-B	400/220	500		100	25	25	0		FEB-25		RFD	
40	1X500 MVA 400/220 kV ICT-5th at Bikaner II PS (Phase-IV (Part 1) Bikaner Complex- PART E)	400/220	500		100	100	100	100		AUG-24	DEC-24	RFD	Commissioned 11/24.
41	1x500 MVA 400/220kV ICT-6 at Kurnool PS (Part-A and Part-B	400/220	500		100	25	25	0		FEB-25		RFD	
42	1X500 MVA 400/220kV ICT-6th at Bikaner-II PS (Phase-IV (Part 1) Bikaner Complex- PART E)	400/220	500		100	100	100	100		DEC-24	JAN-25	RFD	Commissioned 12/24.
43	1x500 MVA 400/220 kV ICT (6th) at Fatehgarh-II PS (PG) to cater the N-1 Contigenecy	400/220	500		100	100	100	100		AUG-24	MAR-25	RFD	Commissioned 02/25.
44	1x500 MVA 400/220kV ICT-7 at Kurnool PS (Part-A and Part-B	400/220	500		100	25	25	0		MAR-25		RFD	
45	1X500 MVA 400/220 kV ICT-7th at Bikaner-II PS REZ (Phase-IV (Part 1) Bikaner Complex- PART E)	400/220	500		100	100	100	100		DEC-24	MAR-25	RFD	Commissioned 02/25.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
46	1x500 MVA 400/220kV ICT-8 at Kurnool PS (Part-A and Part-B	400/220	500		100	25	25	0		MAR-25		RFD	
47	1X500 MVA 400/220KV ICT-8th at Bikaner-II PS (ICT (3rd)-PBTSL)	400/220	500		0	0	0	0		DEC-24		RFD	
48	1X500 MVA 400/230KV ICT (4th) at Aasur s/s	400/230	500							JUN-24		RFD	
49	1X500MVA 765/400 ICT-1 at KPS-2 New S/S	765/400	1x1500							DEC-24		RFD	
50	1X500MVA 765/400 ICT-1 at KPS-3 New S/S	765/400	1x1500		100	25	20	0		FEB-25		RFD	
51	1X500MVA 765/400 ICT-2 at KPS-2 New S/S	765/400	1x1500							JAN-25		RFD	
52	1X500MVA 765/400 ICT-2 at KPS-3 New S/S	765/400	1x1500		100	25	20	0		MAR-25		RFD	
53	1X500MVA ICT-1 at Banka S/S along with Extn. of 400KV AIS Switch. and creation of 220KV GIS at Banka	400/220	500		100	100	100	100		OCT-24	NOV-24	RFD	Commissioned 10/24.
54	1X500 MVA, ICT-1 at Dharamjaigarh S/s (WRES XXIX {Project name: WRES-XXVIII & WRES-XXIX})	400/220	500		100	100	100	100		MAR-25	JAN-25	RFD	Commissioned 12/24.
55	1X500MVA ICT-2 at Banka S/S along with Extn. of 400KV AIS Switch. and creation of 220KV GIS at Banka	400/220	500		100	100	100	100		OCT-24	NOV-24	RFD	Commissioned 10/24.
56	1x500 MVA ICT (3rd) at 400/220 kV Bahadurgarh (PG) S/s under Aug. of ISTS of HVPNL TS	400/220	500		100	100	100	100		SEP-24	OCT-24	RFD	Commissioned 09/24.
57	1X500MVA ICT(4TH) at ARASUR s/s (Aug. of T/F Capacity by 500 MVA ICT(4th) at Arasur)	400/230	500		100	100	100	100		JUN-24	JUL-24	RFD	Commissioned 06/24.
58	765/400kV 1x1500MVA Transformer (5th) at Bhadla-2 PS (Rajasthan (20GW) under Phase-III Part J)	765/400	1x1500		0	0	0	0		MAR-25		RFD	
59	Aug. by 1x500 MVA 400/220 kV ICT (3rd)at 400/220 kV Jind (PG) S/s under Aug. of ISTS for HVPNL TS	400/220	500		100	100	100	100		JUL-24	OCT-24	RFD	Commissioned 09/24.
60	Implementation of 220 kV bays for RE generators and2x500MVA 400/220kV ICT at Bikaner II PS	400/220	2x500		100	100	100	100		FEB-24	APR-24	RFD	Commissioned 03/24. (RTM To SPV (PBTSL))
STATE SECTOR													
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)													
1	Bakhtiyarpur (GIS) s/s (2x160))	220/132	2x160							OCT-24	MAY-24	RFD	
2	Bakhtiyarpur (GIS) s/s (2x500)	400/220	2x500		0	0	0	0		OCT-24	DEC-22	RFD	NOA issued on 26.11.2019
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)													

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
1	Dhardehi (Upgradation of existing 220/132 KV)	400/220	630							MAR-25		RFD	
2	Kurud (Dhamtari) (Capacity Augmentation i.e. additional 315 MVA)	400/220	1x315							SEP-24		RFD	
3	Patan (Upgradation of existing 132/33 KV S/s by 220/132 KV S/s)	220/132	2x160		100	100	100	100		APR-24	JUL-24	RFD	Commissioned 06/24.
4	Rajim SS (T/F-I)	220/132	1x160		100	100	100	100		FEB-25	MAR-25	RFD	Commissioned 02/25.
5	Semariya	220/132/33	2x160							DEC-24		RFD	
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)													
1	220 kV Besan	220/66	320		100	100	100	100		JUN-24	SEP-24	RFD	Commissioned 08/24.
2	220kV Ghodasar	220/66	2x160							MAR-25		RFD	
3	220kV Sisrana	220/66	2x160							MAR-25		RFD	
4	400kV Kalawad GIS	400/220	1x1500							MAR-25		RFD	
5	Mera (Mithi Paldi) (T/F-II) (late reported commissioned in Nov-2024)	220/66	1x160		100	100	100	100		OCT-24	JAN-25	RFD	Commissioned 12/24.
6	Patkhilori	220/66	320		100	92	0	40		MAR-25	JAN-24	RFD	
7	Radhanesda s/s	220/66	2x160							MAR-25		RFD	
8	Ukai	400/220	500		100	100	100	20		MAY-24	MAR-23	RFD	
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)													
1	220 kV GIS Transport Hub, Sector-8 IMT Manesar	220/66	1x100		100	100	100	100		JUN-24	OCT-24	RFD	Commissioned 09/24.
2	Chickenwas Hisar (2x100 MVA 220/33 kV T/F)	220/33	2x100		100	36	18	12		MAR-25	AUG-25	RFD	Three no 220 kV Circuit breaker were damaged in an accident and the shortage of procelain has delayed their delivery. Work in progress.
3	Faridabad (2x100MVA 220/33 kV T/F) 220kV GIS S/S Sector-89	220/33	200		100	83	98	55		AUG-24	JUL-25	RFD	Work in progress.
4	GIS Sector-15 II Gurugram (T/F-I)	220/66	160		100	100	100	100		JUN-24	DEC-24	RFD	Commissioned in Dec-2024
5	GIS S/S Pocket B IMT Kharkhoda Sonipat (2x100MVA 220/33kV T/F-I)	220/33	2x100		100	80	81	45		MAR-25	MAR-25	RFD	Power transformers and GIS Equipments received at site. Work in progress.
6	GIS Sub Station Pocket A IMT Kharkhoda Sonipat (2x100MVA 220/33kV T/F)	220/33	2x100		100	67	70	42		MAR-25	MAR-25	RFD	Ppower transformer & GIS Equipments received at site. Work in progress.
7	Gurugram(2x100MVA 220/33KV T/F) GIS S/S Sector-99	220/33	2x100		100	40	35	0		MAR-25	JUN-25	RFD	Work in progress.
8	Harfali (Palwal) (2x100MVA220/66 kV T/F)	220/66	2x100		100	96	100	98		JUN-24	MAR-25	RFD	Work in progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
9	HSIIDC Rai Sonapat 220/132 kV T/F-II	220/132	1x160		100	100	100	100		APR-24	JUN-24	RFD	Commissioned 05/24.
10	HSIIDC Rai Sonapat (220/33 kV 100 MVA T/F-II)(charged on 02-05-2024 however late reported by HVPNL)	220/33	1x100		100	100	100	100			AUG-24	RFD	Commissioned 07/24.
11	HSIIDC Rai Sonapat 220/33 kV T/F-I	220/33	1x100		100	100	100	100		APR-24	JUN-24	RFD	Commissioned 05/24.
12	Ramana-Ramani (Karnal) (2x100MVA 220/33KV T/F-II)	220/33	2x100		100	65	99	70		MAR-25	MAY-25	RFD	Work in progress.
13	Ramana-Ramani (Karnal) (2x160MVA 220/132kV T/F-I)	220/132	2x160		100	65	99	70		MAR-25	MAY-25	RFD	Work in progress.
14	Sadhaura Ambala (1x100 MVA 220/33 Kv T/F-I)	220/33	1x100		100	80	100	80		MAR-25	SEP-25	RFD	06 Nos. 11 kV feeder out of 28 yrt to be shifted by DISCOM, NIFPS installation of 220/33 kV transformer is pending. Work in progress.
15	Sadhaura Ambala (2x100 MVA 220/66 kV T/F)	220/66	2x100		100	90	100	55		MAR-25	SEP-25	RFD	6 Nos. 11 kV feeders yet to be shifted by DISCOM. Work in progress.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)													
1	220/132/33 kV AIS at Andheri (Kala Amb) District Sirmaur H.P.	220/132	200		100	100	100	100		APR-24	JUN-24	RFD	Commissioned 05/24.
2	220/132kV Kangoo S/S	220/132	200		0	0	0	0		SEP-24	MAR-23	RFD	
3	220/66 kV Heiling Sub-Station	220/66	1x100		100	100	100	100		JUL-24	JAN-25	RFD	Commissioned 12/24.
4	Tahliwal by S/C LILO of 220 kV Bhakhra- Jamalpur line GIS S/S at Tahliwal	220/132	1x100							MAR-25		RFD	
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)													
1	Jainamore GSS	220/132	3x100		100	90	100	90		JUL-24	MAR-23	RFD	Work in Progress.
2	Latehar SS (2X315 MVA T/F)	400/220	630		100	100	100	100		AUG-24	JAN-25	RFD	Commissioned 12/24.
3	Lohardaga GSS	220/132	300		100	100	100	100		MAY-24	JAN-25	RFD	Commissioned 12/24.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)													
1	Bilagi s/s	220/110	2x100		100	60	100	100		OCT-24		RFD	Work under progress
2	GIS Chikkaballapura Establishing 2x100MVA 220/66 kV s/s at Chikkaballapura I/A	220/66	2x100		100	85	100	95		NOV-24		RFD	Work under progress
3	Hangal Establishing 2x100 MVA 220/66 KV Power T/F at Hangal GEC Phase-2	220/66	2x100		100	85	90	90		FEB-25	FEB-25	RFD	Work under progress
4	Keonics (Electronic City): 2x150 MVA ICT	220/66	300		100	100	100	100		MAY-24	OCT-24	RFD	Commissioned 09/24.
5	Santhpur SS (2X100 MVA T/F at Kappakera village, Santapur Hobli, in Bidar Dist.) (GEC-II)	220/110	2x100		100	100	100	100		AUG-24	MAR-25	RFD	Commissioned 02/25.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
6	Yelburga Establishing 2x100MVA and 110MVA 220/110/11kV S/S	220/110	2x100		100	85	100	95		JAN-25	JAN-25	RFD	Work under progress
KERALA STATE ELECTRICITY BOARD (KSEB)													
1	Kakkad	220/110	1x100		100	80	88	75		JUN-24	MAR-25	RFD	Due to unexpected continuous rain at Kakkad area and water logging.
2	Pathanamthitta	220/110	1x100		100	90	100	100		JUN-24	FEB-25	RFD	Due to unexpected continuous rain at Pathanamthitta area and water logging.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)													
1	220/22 kV Mankoli GIS	220/22	1x100		100	78	40	10		DEC-24	MAR-25	RFD	Work in progress. Delay is mainly due to architectural changes in substation Building, modification in technical specifications of 220kV GIS modules considering HTLS on LILO line, changes in size of 220kV cable.
2	220/33 kV New Timber Market GIS (Panvel -II)	220/33	50		100	100	100	100		MAY-24	DEC-24	RFD	Commissioned 11/24.
3	220/33kV New Timber Market GIS (Panvel -II)(50 MVA T/F)	220/33	50		100	100	100	100		MAY-24	JUL-24	RFD	Commissioned 06/24.
4	220/33 kV Shendra GIS (DMIC) (2X50 MVA T/F)	220/33	2x50		100	100	100	100		JUN-24	OCT-24	RFD	Commissioned 09/24.
5	220 kV Bhigwan S/s (replacement of 25 MVA by 50 MVA T/F)	220/33	25		100	100	100	100		MAR-25	JAN-25	RFD	Commissioned 12/24.
6	220kV Chalisingaon Substation (1x200 MVA Additional T/F)	220/132	200		100	100	100	100		MAY-24	JUN-24	RFD	Commissioned 05/24.
7	220kV Jambhul	220/22	50		100	100	100	80			JAN-24	RFD	Out of total 2X 50 MVA T/F capacity 1 X 50 MVA T/F is already commissioned on 02.05.2024 and other one will be commissioned in Dec 24
8	220kV Jambhul (Additional T/F)	220/22	1x50		100	100	100	100		SEP-24	JUN-24	RFD	Commissioned 05/24.
9	220 kV Jeur (Replacement of 100 MVA T/F with 200 MVA T/F)	220/132	1x100		100	100	100	100		MAR-25	OCT-24	RFD	Commissioned 09/24.
10	220 kV Tembhorni substation (replacement of 25 MVA by 100 MVA T/F)	220/33	25		100	100	100	100		DEC-24	SEP-24	RFD	Commissioned 08/24.
11	220 kV Vairag S/s (replacement of 2X25 MVA by 2X50 MVA T/F)	220/33	50		100	100	100	100		MAR-25	JAN-25	RFD	Commissioned 12/24.
12	220kV Walchandnagar substation (replacement of 100 MVA by 200 MVA T/F)	220/132	100		100	100	100	100		MAY-24	AUG-24	RFD	Commissioned 07/24.
13	400 kV Khadka S/s (3x105 MVA ICT)	400/220/33	1x315		100	100	100	100		JUN-24	JAN-25	RFD	Commissioned 12/24.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
14	400kV Lonikand Substation (1x50)	220/22	1x50							JUN-24		RFD	
15	400kV Padghe	400/220	185							DEC-24		RFD	
16	400kV Thapti Tanda	400/220	500							MAR-25		RFD	
17	Five Star MIDC	220/33	1x50		100	100	100	100		DEC-24		RFD	T/F commissioned on 31.12.2018.
18	Georai	220/33	50							MAR-25		RFD	
19	Kolshet	220/22	50							MAR-25		RFD	
20	Pardi SS (220/132 2x100 MVA and 220/33 2x50 MVA)	220/132/33	2x100+2x50		100	100	98	95		JUN-24	JUL-24	RFD	Substation work completed. Associated line work in progress.
21	Temghar Replacement T/F (1x (100-50))	220/22	1x50		0	0	0	0		MAR-25		RFD	Repeated at sr no 76, to be deleted.
22	Tilawani	220/33	1x100							MAR-25		RFD	
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)													
1	220/132/33kV Ajaygarh S/s (TBCB)	220/132	2x160		100	100	100	100		DEC-24	JUL-24	RFD	Commissioned 06/24.
2	Bairagarh (Bhopal) 220 KV S/s Addl. 1x160MVA X-mer	220/132	1x160		100	100	100	100		SEP-24	JUN-24	RFD	Commissioned 05/24.
3	Barwana 220kV S/s (agumentation of 160 MVA by 200 MVA X-mer)	220/132	40		100	15	0	0		MAR-25	JUN-25	RFD	
4	Bhopal 400 kV SS (replacement of 315 MVA by 500 MVA T/F)	400/220	185		100	100	100	100		MAR-25	DEC-24	RFD	Commissioned 11/24.
5	Construction of 220/132/33kV substation Bisonikala	220/132	2x160		100	27	0	0		JAN-25	NOV-25	RFD	TBCB work
6	Construction of 220/132 kV substation at Bargawan (TBCB) (late reported commissioned in Sept-2024)	220/132	2x160		100	100	100	100			JAN-25	RFD	Commissioned 12/24.
7	Construction of 220/33kV substation at Shahpur	220/33	1x100		100	31	0	0		JAN-25	NOV-25	RFD	TBCB work
8	Construction of 400/220kV GIS substation at Mandideep (2x160 MVA T/F-I)	220/132	2x160		100	41	0	0		JAN-25	DEC-25	RFD	
9	Construction of 400/220kV GIS substation at Mandideep (2X500 MVA T/F)	400/220	2x500		100	41	0	0		JAN-25	DEC-25	RFD	TBCB work
10	Construction of Begamganj SS (TBCB) (charged on 24-04-2024 however late reported by MPPTCL)	220/132	2x160		100	100	100	100		APR-24	AUG-24	RFD	Commissioned 04/24 (Late Reported).
11	Indore II (Jaitpura) 220 kV S/s (additional T/F)	220/132	1x160		100	100	100	100		DEC-24	FEB-25	RFD	Commissioned 01/25.
12	Julwaniya 400 KV S/s addl.500 MVA X-mer	400/220	500		100	99	95	90		MAR-25		RFD	work under progress
13	Mandsaur 400KV S/s additional 500MVA 400/220KV	400/220	500		100	91	0	0		MAR-25		RFD	work in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
14	Nepanagar 220 kV S/s (agumentation of 160 MVA by 200 MVA X-mer)	220/132	40		100	100	100	100		DEC-24	FEB-25	RFD	Commissioned 01/25.
15	Pithampur (sector III) 220 kV S/s (agumentation of 160 MVA by 200 MVA X-mer)	220/132	40		100	100	100	100		MAR-25	FEB-25	RFD	Commissioned 01/25.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)													
1	220/132kV GIS Balianta GIS	220/132	2x160		0	0	0	0		JUN-24		RFD	May be deleted repeat project
2	220/33 KV Grid S/S Dasapalla	220/33	40		0	0	0	0		JUN-24		RFD	May be deleted repeat project
3	220/33 KV GSS Balichandrapur Palei	220/33	20		100	100	100	100		APR-24	JUN-24	RFD	Commissioned 05/24.
4	Balichandarpur Palei GSS (T/F-II)	220/33	40		100	100	100	100		APR-24	JAN-25	RFD	Commissioned 12/24.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)													
1	220 kV Rajpura SS (Aug. of 100 MVA by 160 MVA)	220/66	60		100	100	100	100		MAR-25		RFD	Commissioned in Dec-2024
2	220 kV S/S Banur (Aug. of 1x100 MVA T/F with 1x160 MVA T/F)	220/66	60		100	100	100	100		MAY-24	JUN-24	RFD	Commissioned 05/24.
3	220 kV S/S Budhlada (1x160 MVA T/F) (Upgraded from 66 KV to 220 KV)	220/66	160		100	70	90	70		JUL-24	MAR-25	RFD	Work in progress, T/f has been reached at site. Likely to be completed by Mar'25
4	220 kV S/S Gurdaspur (1x100 MVA) (Upgraded from 132 KV to 220 KV)	220/66	1x100		100	100	100	100		MAY-24	AUG-24	RFD	Commissioned 07/24.
5	400 kV S/S Ropar (1x500 MVA) 1st T/F	400/220	500		100	100	100	100		JUN-24	SEP-24	RFD	Commissioned 08/24.
6	400 kV S/S Ropar (1x500 MVA) 2nd T/F	400/220	500		100	100	100	100		JUN-24	SEP-24	RFD	Commissioned 08/24.
7	Additional 1X160 MVA 220/66kV T/F at 220 kV S/Stn. Sherpur	220/66	1x160		100	70	90	70		DEC-24	FEB-25	RFD	Work in progress, likely to be completed by Feb'25.
8	Addl. 100 MVA 220/66 kV T/F at 220 kV Badni Kalan SS	220/66	1x100		100	100	100	100		MAR-25	DEC-24	RFD	Commissioned 11/24.
9	Addl 100 MVA 220/66 KV T/F at 220 KV S/S Badhshahpur	220/66	1x100		100	100	100	100		MAR-25	JUN-24	RFD	Commissioned 05/24.
10	Addl 100 MVA 220/66 KV T/F at 220 KV S/S Naraingarh (N-1)	220/66	1x100		100	100	100	100		MAY-24	JUN-24	RFD	Commissioned 05/24.
11	Addl. 100MVA 220/66kV T/F at 220kV S/Stn Maur	220/22	1x100		100	60	20	10		MAR-25	MAR-25	RFD	Work in progress. T/f placed, likely to be completed by Mar'25
12	Addl 100 MVA T/F at 220 kV S/S Majitha (N-1)	220/66	1x100		100	100	100	100		MAY-24	FEB-25	RFD	Commissioned 01/25.
13	Aug 100 to 160 MVA at 220 KV S/S Kartarpur	220/66	60		100	100	100	100		MAR-25	JUL-24	RFD	Commissioned 06/24.
14	Aug. 100 to 160 MVA at 220 KV S/S Mandi Gobindgarh G-2	220/66	60		0	0	0	0		MAR-25	SEP-25	RFD	Work not started yet,Will be spill over in 2025-26

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
15	Aug. of 100MVA 220/66kV T/F to 160MVA 220/66kV T/F at 220kV S/Stn Bajakhana	220/66	60		100	100	100	100		MAR-25	JUN-24	RFD	Commissioned 05/24.
16	Aug. of 100 MVA T/F to 160 MVA T/F at 220 kV SS Mandi Gobindgarh G-3	220/66	60		100	100	100	100		SEP-24	AUG-24	RFD	Commissioned 07/24.
17	Dhandari Kalan-2 (Aug. of 2x100 MVA T/F with 2x160 MVA T/F)	220/66	60		100	75	60	40		SEP-24	MAR-25	RFD	Work in progress. T/f placed, but comissioning pending due to Shutdown issues. likely to be completed by Mar'25.
18	Upgradation of 66 kV Sherpur to 220kV by installing 1X160 MVA 220/66kV T/F at 220 kV S/Stn. Sherpur	220/66	1x160		100	70	90	70		JUN-24	FEB-25	RFD	Work in progress (Minor changes has been made in Civil Drawing), likely to be completed by Feb'25.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)													
1	220 kV GSS Rayla(Upg.)	220/132	1x160		100	80	25	28		JUN-24	FEB-25	RFD	Work Order to M/s S.K. Engineers, Vijay Nagar on 06.10.23. Civil work under progress.
2	Banar GIS (Distt. Jodhpur)	220/132	200		100	100	100	100		JUN-24	NOV-24	RFD	Commissioned 10/24.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)													
1	Ariyalur (1500 MVA ICT-II)	765/400	1x1500		100	100	100	100		OCT-24	JAN-25	RFD	Commissioned 12/24.
2	Avadi 230KV SS	230/110	2x100							JUN-24		RFD	
3	Ganesh Nagar 230KV SS	230/33	2x100							JUN-24		RFD	
4	Hosur 230 KV SS -Enhancement 2x100 1X160 to 3160 MVA	230/110	120							MAR-25		RFD	
5	Kalivelampatty	230/110	200		100	100	40	30		NOV-24	JUN-24	RFD	Work under progress
6	Karuppur (T/F- II)	230/110	1x100		100	100	100	100		SEP-24	JUL-24	RFD	Commissioned 06/24.
7	Korattur (GIS)	400/230/110	1x1400		100	90	90	90		JUN-24	MAR-24	RFD	Work under progress
8	K.R.Thoppur 400/230-110 KV SS - Addl. 400/230KV 1x500MVA T/F	400/230	500							JUN-24		RFD	
9	Mambakkam 230KV SS	230/110	2x100							JUN-24		RFD	
10	Maraimalai Nagar	230/110	2x100		100	95	95	95		SEP-24	MAR-24	RFD	Testing work completed.Ready for back charging
11	Nallur 230/110 KV SS 2X100 MVA - New	230/110	2x100							MAR-25		RFD	
12	Nanguneri	230/110	2x100		100	90	50	0		SEP-24	MAR-24	RFD	Work under progress
13	Panjetti 230KV SS	230/110	3x100							JUN-24		RFD	
14	Sathumadurai	230/110	2x160		100	60	0	0		MAR-25	JUN-24	RFD	Work under progress
15	Selvapuram 230/110 kV SS (T/F-I)	230/110	100		100	100	100	100		JUN-24	AUG-24	RFD	Commissioned 07/24.
16	Selvapuram T/F-II	230/110	1x100		100	100	100	100		JUN-24	FEB-25	RFD	Commissioned 01/25.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
17	Thervoikandigai 400KV SS	400/230	1x315							JUN-24		RFD	
18	Thiruvalam 400/230 KV SS- Capacity enhancement from 2x315 to 2x315 + 1x500 MVA	400/230	500		100	100	100	100		JUN-24	JUN-24	RFD	Commissioned 05/24.
19	Thiruvanmiyur	230/33	200		100	90	85	85		DEC-24	NOV-23	RFD	Relay testing under progress
20	Vellalaviduthi (400/110 kV T/F-II)	400/110	2x100		100	100	100	100		JUN-24	DEC-24	RFD	Commissioned 11/24.
21	Vellalaviduthi (T/F-I) (400/110 (2X200 MVA)	400/110	2x100		100	100	100	100		JUN-24	MAY-24	RFD	Commissioned 04/24.
22	Vembakkam	230/110	3x100		100	90	90	60		JUN-24	MAR-24	RFD	Work under progress
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)													
1	400 kV GIS Thallayapalem in Guntur Dist (T/F-I)	400/220	500		100	100	100	100		JUN-24	MAR-25	RFD	Commissioned 02/25.
2	Atchuthapuram GIS	220/132/33	2x100		100	75	65	65		JUN-24	JUN-24	RFD	Works are under progress.
3	Aug.at Kalpaka -4th (500MVA)	400/220	500		100	60	40	30		MAY-21	JUN-24	RFD	Work in Progress.
4	Augmentation of 1no. 500MVA ICT at 400/220kV SS Kalapaka	400/220	500		0	0	0	0		JUN-24		RFD	
5	Augmentation of ICTs from 1x160 1x100MVA to 2x160 1x100MVA at Rachagunneri	400/220	1x160		0	0	0	0		DEC-24		RFD	
6	Augmentation of ICTs from 2x315 1x500MVA to 2x315x500MVA at 400/220KV SS Maradam	400/220	500		100	50	40	35		AUG-24	JAN-25	RFD	
7	Augmentation of ICTs from 2x315MVA to 2x315 1500MVA at 400/220KV SS Narnoor	400/220	500		100	70	70	60		MAY-24	AUG-24	RFD	work under progress
8	Augmentation of ICTs from 2x315MVA to 2x315 1x500MVA SS Rachagunneri	400/220	500		100	40	35	20		DEC-24	JAN-25	RFD	work under progress
9	Betamcherla SS in Kurnool District (T/F-II) (GEC-I)	220/132	1x160		100	100	100	100			MAR-25	RFD	Commissioned 02/25.
10	Bethamcherla	220/132/33	2x160		100	95	95	90		JUN-24	JUN-24	RFD	work under progress
11	Bethamcherla in Kurnool District (GEC-I)	220/132	1x160		100	100	100	100			DEC-24	RFD	Commissioned 11/24.
12	Dharmavaram	220/132	2x100		100	80	95	90		JUN-24	JUL-24	RFD	Works are under progress.
13	Pampanur Tanda (GEC-I) (160 MVA T/F-II)	220/132	1x160		100	100	100	90		JUN-24	AUG-24	RFD	Substation charged on 18.05.2023. PTR-1 Charged on 08.12.2023
14	Penukonda (Gorantla) (GEC-I)	220/132	1x160							JUN-24		RFD	
15	Penukonda (Gorantla) (GEC-I)	220/132	1x160		100	100	100	100		JUN-24	JUN-24	RFD	Commissioned 05/24.
16	Punganur SS in Chittoor Dist. (T/F-I)	220/132	1x100		100	100	100	100		JUN-24	JAN-25	RFD	Commissioned 12/24.
17	Tiruvuru	220/132	3x100		100	70	80	80		JUL-24	JUL-24	RFD	Work in Progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
Transmission Corporation of Telangana Limited (TSTRANSCO)													
1	Ammavaripet (T/F-II)	220/132	2x100		100	100	70	70		AUG-24	AUG-24	RFD	One commissioned in March-24 and remaining in FY 2024-25
2	Bhoopalapally (KTPP) S/S 400/220/132 kV	220/132	2x160							JUN-24		RFD	
3	Bhoopalapally (KTPP) SS 400/220/132 kV	400/220	2x500							JUN-24		RFD	
4	Husnabad s/s	220/132	2x100		0	100	100	95		AUG-24	AUG-24	RFD	Works under progress.
5	Kakatiya Mega Textile Park (KMTP) SS (2x160)	220/132	2x160		0	75	90	60		DEC-24	DEC-24	RFD	Works under progress.
6	KTPP Bhupalapally SS (2x500 MVA)	400/220	2x500		100	100	100	100		JUL-23	MAR-25	RFD	Commissioned 02/25.
7	Yacharam Thanda LI SS (3x40 2x25 MVA)	220/11	170		100	85	95	90		OCT-24	OCT-24	RFD	Works are under progress. Balance works to be completed in co-ordination with I&CADD.
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)													
1	220 kV GIS S/s Badaun Road Bareilly (New) GIS	220/33	60		100	100	100	100		JUL-24	NOV-24	RFD	Commissioned 10/24.
2	220 kV GIS SS Badaun Road Bareilly (T/F-II)	220/33	60		100	100	100	100			DEC-24	RFD	Commissioned 11/24.
3	220 kV S/s Darshan Nagar Ayodhya (New) T/F-I	220/132	1x160		100	100	100	100		MAY-24	AUG-24	RFD	Commissioned 07/24.
4	220 kV S/s Jewar Extn., GB Nagar T/F-I	220/132	1x160		100	100	100	100		JUN-24	FEB-25	RFD	Commissioned 01/25.
5	220 kV S/s Kanduni Sitapur (New) T/F-II	220/132	2x100		100	100	100	100		MAY-24	AUG-24	RFD	Commissioned 07/24.
6	220 kV S/s Khorabar Gorakhpur (New) T/F-II	220/33	60		100	100	100	100		APR-24	JUN-24	RFD	Commissioned 05/24.
7	220 kV S/s Knowledge Park-5 Gr. Noida GB Nagar (New) T/F-II	220/132	1x160		100	100	100	100		MAY-24	JUL-24	RFD	Commissioned 06/24.
8	220 kV S/s Metro Depot Gr. Noida GB Nagar (New) T/F-I and T/F-II	220/132	2x160		100	100	100	100		MAY-24	AUG-24	RFD	Commissioned 07/24.
9	400 kV S/s Dahi Chaoki Unnao (Capacity Aug.) (315) MVA (500-315)	400/220	1x315		100	0	0	0				RFD	To be deleted
10	400 kV S/s Dahi Chaoki Unnao (Capacity Aug.) (500-315)	400/220	185		100	100	100	100			MAY-24	RFD	Commissioned 04/24.
11	400 kV S/s Machhalishahar Jaunpur (New) T/F-III	400/220	315		100	100	100	100		MAY-24	JUN-24	RFD	Commissioned 05/24.
12	400 kV S/s Sahupuri, Chandauli T/F-I	400/220	500		100	100	100	100		JUL-24	FEB-25	RFD	Commissioned 01/25.
13	Dahi Chaoki (Capacity Aug)	400/220	500		100	0	0	0		OCT-24		RFD	Commissioned (only 185 MVA commissioned as 315 replaced with 500 MVA instead of additional 500 MVA)

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
14	Faridpur (Bareilly) - T/F-II	220/132	1x100		100	88	95	99		JUN-24	APR-25	RFD	Testing work held up due to delay in providing protection relays from M/s ABB. Electrical safety NOC applied.
15	Khorabar S/s (T/F-III)	220/33	60		100	95	100	90		JUL-24	MAR-25	RFD	T/F available at site.Firm has placed order for 01 No. 33kV Adapter Panel & Pending work will be completed after intergration & commissioning of 01 No. Adapter Panel.
16	Moradabad (Capacity Aug.)	400/220	315		100	0	0	0		FEB-25	APR-25	RFD	Trnansformer is to be diverted from 400kV S/s Panki after increasing capacity from 315MVA to 500MVA. Delay in delivery of 500 MVA T/F from M/s Siemens is causing the delay in release of 315MVA transformer from Panki.
17	Sector-62 Noida	220/132	2x160		100	60	68	12		OCT-24	MAY-25	RFD	Fund issue with Noida Authority.
18	Shamli S/s (T/F -II)	400/220	500		100	100	0	0		AUG-24	DEC-25	RFD	Delay in delivery of 500 MVA T/F from M/s Siemens on account of failure of job in dynamic short circuit test. Commissioning and erection work will be possible after receiving the T/F-II.
19	Trans Ganga city	220/33	120		100	85	70	45		NOV-24	MAY-25	RFD	Both T/F received. Erection work of structure in progress. Charging of line is delayed due to RoW issue with NHAI which is expected to be resolved after approval of ammended route by NHAI.
20	Yeida Sec-24 T/F-II	220/132	1x160		100	100	100	100		DEC-24	MAR-25	RFD	There are lack of fund issues with YEIDA, which caused short closure of agreement after charging of 1x160 MVA. 160 MVA T/F-II. Will be allotted after fund (approx. 12 Cr.) transferred from YEIDA to UPPTCL.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
1	AB Zone 220 KV GIS (upgraded to 220 kV from 132 kV)	220/132	2x160		100	100	100	100		JUL-24	DEC-24	RFD	Commissioned 11/24.
2	Falakata 220 KV GIS	220/132/33	420		100	31	80	10		SEP-24	MAR-25	RFD	Work in progress.
3	Food Park (T/F-I) 220 KV GIS	220/132	1x160		100	100	100	100		JUN-24	SEP-24	RFD	Commissioned 08/24.
4	Food Park (T/F-II) 220 KV GIS	220/132	1x160		100	100	100	100		JUN-24	SEP-24	RFD	Commissioned 09/24.
5	Khanakul 220 KV GIS	220/33	1x100		100	20	66	0		MAR-25	MAR-25	RFD	work in progress.
6	Raghunathpur 220 KV GIS (Upg)	220/132	320		100	43	14	0		MAR-25	MAR-25	RFD	
7	Satgachhia 400KV GIS (Upg)	400/220	1000		100	53	87	12		JAN-25	JAN-25	RFD	
8	Shamli T/F-II	400/220	500							AUG-24		RFD	
PRIVATE SECTOR													
ADANI Energy solution Limited (ADANI)													
1	Narendra New (upgradation to its rated voltage of 765 Kv along with 4x1500 MVA T/F)	765/400	6000							DEC-24		RFD	
Apraava Energy Pvt. Ltd. (APRAAVA)													
1	5x500MVA 400/220kV pooling station at Fatehgarh-4	400/220	2500							FEB-25		RFD	
Megha Engineering & Infrastructures Limited (MEGHA)													
1	Khavda PS1 Augmentation	765/400	6000							JAN-25		RFD	
PATRAN TRANSMISSION COMPANY LIMITED (PATRANTCL)													
1	1x500 MVA 400/220KV ICT-I along with associated ICT bays at 765/400kV Dharamjaigarh S/S	400/220	500							MAR-25		RFD	
POWERICA Ltd. (POWERICA)													
1	1x 500MVA 765/400kV ICT-1 at Fatehgarh-3 (New Section)	765/400	1x1500							FEB-25		RFD	
ReNew Transmission Ventures Private Limited (RENEW)													
1	Augmentation of 400/220 KV Gadag S/S with 3x500 MVA ICT	400/220	1500							MAY-24		RFD	
2	Gadag PS (Trans Scheme for Solar Energy Zone in Gadag (1000 MW) Karnataka Part-A Phase-I)	400/220	2x500		100	100	100	100		MAY-24	OCT-24	RFD	Commissioned 09/24.
STERLITE GRID LTD. (STERLITE)													
1	Beawar 2x1500 MVA 765/400 kV S/S	765/400	2x1500							MAR-25		RFD	
2	Nangalbibra 220/132 kV (2x160MVA)	220/132	2x160		100	100	100	100		JUN-24		RFD	Ready for commissioning on Oct-24
3	Vapi -II (Western Region Strengthening Scheme-XIX (WRSS-XIX and NERSS - IX)	400/220	2x500		100	100	100	100		MAY-24	OCT-24	RFD	Commissioned 09/24.
4	Xeldem New SS (GTTPL - TBCB)	400/220	2x500		100	100	100	100		JUN-24	NOV-24	RFD	Commissioned 10/24.