

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING-  
2020-21**

As on 31-AUG-2020

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>DAMODAR VALLEY CORPORATION(DVC)</b>											
1	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0			Likely to be dropped due to insolvable ROW Problem.
2	LILO of Parulia - Dtps at Durgapur steel TPS	D/C	220	13	17	17	16	12	MAY-20	JAN-21	Initially contract for Electrical work issued to M/s R.K. Electric Automation Ltd which had been terminated on 17.04.18, matter is under subjudice. Fresh order placed on 13.02.19 to M/s Avartanah Infrastructure Pvt. Ltd. to execute the leftover work. However, completion time is being revised in the event of situation arisen due to COVID -19.
3	MTPS - Ramgarh (Bypassing Gola SS)	S/C	220	207	681	678	671	191	OCT-20	OCT-20	It was planned to construct a 220KV S.Stn at Gola having it's three x double Circuit connectivity with MTPS, Ranchi-PGCIL & Ramgarh. Later, construction of Gola S.stn. was dropped. In the 19th Standing Committee Meeting on Power System Planning of ER, a revised plan vide letter no. EDCON/SPEICEA-07 Dated. 05.01.17, was proposed for conversion of said 3 X DC line into three Single Circuit lines such as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. bypassing the Gola S/S. From Ramgarh S.Stn. to Gola , 37km of the line is charged since 22.04.2014. Further 138.85 KM/170KM of Gola -MTPS portion of the line is charged also. However, completion time is being revised in the event of situation arisen due to COVID -19.
4	MTPS- Ranchi (PG) (Bypassing Gola SS)	S/C	220	228	778	775	759	161	OCT-20	OCT-20	It was planned to construct a 220KV S.Stn at Gola having it's three x double Circuit connectivity with MTPS, Ranchi- PGCIL & Ramgarh. Later, construction of Gola S.stn. was dropped. In the 19th Standing Committee Meeting on Power System Planning of ER, a revised plan vide letter no. EDCON/SPEICEA-07 Dated. 05.01.17, was proposed for conversion of said 3 X DC line into three Single Circuit lines such as i) MTPS-Ranchi ii) MTPS-Ramgarh & ill) Ranchi- Ramgarh. bypassing the Gola S/S. From Ramgarh S.Stn. to Gola , 37km of the line is charged since 22.04.2014. Further 138.85 KM/170KM of Gola -MTPS portion & 4 KM/58 KM of Gola-Ranchi portion of the line is also charged .However, completion time is being revised in the event of situation arisen due to COVID -19.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Parulia - Burdwan line	D/C	220	188	339	218	165	52	JUN-19	DEC-20	Separate P.O. and W.O. placed on 09.05.18. All necessary clearance (NOC) from Indian Airforce for diversion of the lines has been issued on 28th May,2020. Approval of the New route profile is under progress. Regular persuasion with Railway, NHAI for getting necessary clearance is being made. However the portion from Parulia S/S to LILO point of panagarh S/S (Proposed) is under consideration of CEA. Revised Line length is 204.16 cKM. However, completion time is being revised in the event of situation arisen due to COVID -19. .
6	Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion)	S/C	220	95	355	355	346	59	AUG-20	OCT-20	It was planned to construct a 220KV S.Stn at Gola having it's three x double Circuit connectivity with MTPS, Ranchi, PGCIL & Ramgarh. Later, construction of Gola S.stn. was dropped. In the 19th Standing Committee Meeting on Power System Planning of ER, a revised plan vide letter no. EDCON/SPEICEA-07 Dated. 05.01.17, was proposed for conversion of said 3 X DC line into three Single Circuit lines such as i) MTPS-Ranchi ii) MTPS-Ramgarh & ill) Ranchi- Ramgarh. bypassing the Gola S/S. From Ramgarh S.Stn. to Gola , 37km of the line is charged since 22.04.2014 and 4 KM/58 KM of Gola-Ranchi portion of the line is also charged. However, completion time is being revised in the event of situation arisen due to COVID -19.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>NHPC LIMITED(NHPC)</b>											
1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						JAN-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>POWERGRID (Consultancy Work)(PGCONSULTANCY)</b>											
1	(J&K) LILO of Leh - Kharu line	S/C	66	16	97	55	16	1	MAY-17	MAY-17	
2	(J&K) LILO of Leh - Nimmo line	S/C	66	2	13	13	9	1	MAY-17	MAY-17	
3	(Sikkim) Chungthang - Lachen line	D/C	66	44	126				DEC-18	APR-19	
4	(Sikkim) Chungthang - LILO point of Rabon - Malting line	D/C	66	8	23				DEC-18	SEP-17	
5	(Sikkim) Dikchu Pool - Makha line	D/C	66	18	114				DEC-18	MAR-19	
6	(Sikkim) Khamdong - Makha line	S/C	66	4	86				DEC-18	MAR-19	
7	(Sikkim) Khamdong - Temi line	S/C	66	8	69				DEC-18	MAR-19	
8	(Sikkim) Kumrek - Rorathang line	D/C	66	10	103				DEC-18	MAR-19	
9	(Sikkim) Parbing - Pangthang line	D/C	66	14	86				DEC-18	MAR-19	
10	(Sikkim) Parbing - Sichey line	S/C	66	6	40				DEC-18	MAR-19	
11	(Sikkim) Parbing - Tadong line	S/C	66	4	67				DEC-18	MAR-19	
12	(Sikkim) Rorathang - LILO point on Pakyong - Rongli line	D/C	66	10	29				DEC-18	MAR-19	
13	(Sikkim) Samardong - Kumrek line	D/C	66	22	103				DEC-18	MAR-19	
14	(Sikkim) Samardong - Mamring line	S/C	66	10	45				DEC-18	MAR-19	
15	(Sikkim) Samardong - Namthong line	S/C	66	7	86				DEC-18	MAR-19	
16	(Sikkim) Singhik - Mangan line	S/C	66	10	57				DEC-18	MAY-18	
17	(Sikkim) Singhik - Passidong line	S/C	66	20	114				DEC-18	MAR-19	
18	(Assam) Rangia - Amingaon line	D/C	220	33					DEC-18		Yet to be awarded.
19	(Assam) Tinsukia - Behiating (new Dibrugarh)	D/C	220	55					DEC-18		Yet to be awarded.
20	(Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line	D/C	220	244	369				DEC-18	SEP-19	
21	(Nagaland) New Kohima - Mokokchung (PG)	S/C on D/C	220	92					DEC-18		Yet to be awarded.
22	(PMDP - Jammu) LILO of Hiranagar - Gladni at Chowadhi	S/C	220	16	0	0	0		MAR-19	NOV-19	Contract awarded. Chowadhi Substation land yet to be handed over to POWERGRID.
23	(PMDP - Jammu) LILO of Thein - Hiranagar at Kathua-II (Ghatti)	D/C	220	12	14	8	0		MAR-19	NOV-19	Tower foundation work in progress and 08/14 locations completed. Land acquisition matter taken up with concerned revenue authorities & JKPDD regarding framing of land papers of all 14 locations.
24	(PMDP - Jammu) Samba(JK) - Jatwal (PG)	D/C	220	11	25	15	0		MAR-19	NOV-19	Tower foundation work in progress and 15/25 locations completed. Land acquisition matter taken up with concerned revenue authorities & JKPDD. Preparation of land papers yet to start.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	(Sikkim) Dikchu Pool - Rangpo (Samardong) (twin)	D/C	220	50					DEC-18	SEP-18	
26	(Sikkim) Dikchu Pool - Singhik	D/C	220	46					DEC-18	JUN-19	
27	(Sikkim) Rangpo (PG) - Samardong	D/C	220	4	34				DEC-18	SEP-18	
28	(Sikkim) Singhik - Chungthang	D/C	220	44	83				DEC-18	APR-19	
29	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
30	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
31	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132	0					DEC-18		Yet to be awarded.
32	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132	20					DEC-18		Yet to be awarded.
33	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
34	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132	0					DEC-18		Yet to be awarded.
35	(Arunachal Pradesh) Gerukamukh - Likabali line	S/C on D/C	132	60	0	0	0		DEC-18		Yet to be awarded.
36	(Arunachal Pradesh) Jairampur - Miao line	S/C	132	40					DEC-18		
37	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
38	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132	0					DEC-18		Yet to be awarded.
39	(Arunachal Pradesh) Khonsa - Longding line	S/C	132	0					DEC-18		Yet to be awarded.
40	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
41	(Arunachal Pradesh) Likabali - Niglok line	S/C on D/C	132	75	293	0	0		DEC-18	NOV-19	Yet to be awarded.
42	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132	0					DEC-18		Yet to be awarded.
43	(Arunachal Pradesh) Miao - Namsai (PG) line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
44	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132	25					DEC-18		Yet to be awarded.
45	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132	90					DEC-18		Yet to be awarded.
46	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132	30					DEC-18		Yet to be awarded.
47	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
48	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132	15					DEC-18		
49	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132	80					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
50	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132	85					DEC-18		Yet to be awarded.
52	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
53	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132	45					DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
57	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
58	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
59	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
61	(Arunachal Pradesh) Seppa - Bameng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
62	(Assam) Amingaon - Hazo line	D/C	132	0					DEC-18		Yet to be awarded.
63	(Assam) Dhemaji - Silapathar line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
64	(Assam) Kahilipara - Guwahati Medical college ( Including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
65	(Assam) Kamakhya - Paltan Bazar	S/C	132	0					DEC-18		Awarded.
66	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132	0					DEC-18		Yet to be awarded.
67	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132	0					DEC-18		Yet to be awarded.
68	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132	0					DEC-18		Yet to be awarded.
69	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132	0					DEC-18		Yet to be awarded.
70	(Assam) Rupai - Chapakhowa line (including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
71	(Assam) Sonabil - Tezpur (New) line	D/C	132	0					DEC-18		Yet to be awarded.
72	(Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre	D/C	132	34	99				DEC-18	SEP-19	
73	(Maghalaya) Phulbari - Ampati line	D/C	132	138	239				DEC-18	SEP-19	
74	(Manipur) Imphal (PG) - Ningthoukhong line	D/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
75	(Manipur) Kakching - Churachandpur (2nd ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
76	(Manipur) Kakching - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
77	(Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S	D/C	132	0					DEC-18		Yet to be awarded.
78	(Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol	S/C	132	0					DEC-18		Yet to be awarded.
79	(Manipur) Rengpang - Tamenlong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
80	(Manipur) Yaingangpokpi - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
81	(Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line	S/C	132	0					DEC-18		Yet to be awarded.
82	(Mizoram) Chawngte - S. Bungtlang line	S/C	132	0					DEC-18		Yet to be awarded.
83	(Mizoram) Lungsen - Chawngte line	S/C	132	0					DEC-18		Yet to be awarded.
84	(Mizoram) W. Phaileng - Marpara line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
85	(Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
86	(Nagaland) LILO of Kohima - Wokha line at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
87	(Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak	D/C	132	0					DEC-18		Yet to be awarded.
88	(Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line	D/C	132	0					DEC-18		Yet to be awarded.
89	(Nagaland) Tuensang - Longleng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
90	(Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
91	(PMDP - Kashmir) Waganpora - Khanyar (Cable)	D/C	132	10	0	0	0		MAR-20	NOV-19	Route survey completed and report approved. Cable received at site.
92	(Sikkim) Dikchu Pool - Parbing line	D/C	132	42	96				DEC-18	MAR-19	
93	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line	D/C	132	4					DEC-18		Yet to be awarded.
94	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line	D/C	132	4					DEC-18		Yet to be awarded.
95	(Tripura) Bagafa - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
96	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
97	(Tripura) Belonia - Sabroom line	S/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
98	(Tripura) Kailasahar - Dharmanagar line	D/C	132	0					DEC-18		Yet to be awarded.
99	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132	0					DEC-18		Yet to be awarded.
100	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132	0					DEC-18		Yet to be awarded.
101	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132	0					DEC-18		Yet to be awarded.
102	(Tripura) Rabindra Nagar - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
103	(Tripura) Rabindra Nagar - Rokhia line	D/C	132	0					DEC-18		Yet to be awarded.
104	(Tripura) Udaipur - Amarpur line	D/C	132	0					DEC-18		Yet to be awarded.
105	(Tripura) Udaipur - Bagafa line	D/C	132	0					DEC-18		Yet to be awarded.
106	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)</b>											
1	Raigarh - Pugalur HVDC Bipole Link	BIPOLE	800	3531	4773	4772	4772	3528	AUG-20	AUG-20	Balance work progress affected due to limited permission with regard to interstate movement of labours/ Quarantine compliance in view of COVID-19.
2	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
3	Charging of Tehri Pooling - Meerut line (2nd Ckt.)	S/C	765	1	0	0	0	1		JUN-20	Commissioned 07/20.
4	Fatehgarh-II PS - Bhadla section (PGCIL-RTM)	D/C	765	0	497	251	79			MAR-21	Length of the line: 370 Ckm.
5	Kurnool-III - Kurnool (New) (PGCIL-RTM)	D/C	765	0	0	0	0			DEC-19	Length of the line is to be provided.
6	Kurnool - III - Maheshwaram (PG) (PGCIL-RTM)	D/C	765	0	0	0	0			DEC-19	Length of the line is to be provided.
7	LILO of both Ckts. of Ajmer - Bikaner line at Bhadla-II PS (PGCIL-RTM)	D/C	765	0	722	659	437	29		MAR-21	Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Work has now restarted.
8	LILO of both Ckts. of Fatehgarh (TBCB) - Bhadla (PG) line at Fatehgarh-II PS (PGCIL-RTM)	D/C	765	0	221	96	25			MAR-21	Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Work has now restarted.
9	LILO of Mainpuri -Gr. Noida S/C line at Jawaharpur TPS (J-FTL-TBCB)	S/C	765	0							
10	LILO of Tilaiya - Balia line at Gaya	D/C	765								
11	Medinipur - Jeerat (New) (PM-JTL-TBCB)	D/C	765	338	461	449	435	246	JUL-20	OCT-20	Severe ROW being faced. Work stopped we.f. 23.03.20 due to Complete Lockdown due to COVID-19 pandemic.Working Permission during Lockdown received on 24.04.20 by Distt. Administration. Work started with limited manpower. Work affected due to cyclone AMPHAN on 20.05.20.
12	Ranchi - Medinipur line (PM-JTL-TBCB)	D/C	765	538	717	715	715	524	OCT-20	OCT-20	Work affected due to cyclone AMPHAN on 20.05.20. Route diverted due to non felling of 3 Sarna (Puja) trees in Jharkhand portion of the line. Three new towers to be placed. Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Works restarted again after lockdown.
13	Tehri Pooling Station - Meerut (Remaining part)	S/C	765	1	8	8	8	1	NOV-17	MAY-20	Commissioned 04/20.
14	Vindhyanchal PS - Varanasi line ( WR-NR PTL -TBCB)	D/C	765	388	522	389	365	148		JUL-21	Forest clearance of UP portion awaited. Wildlife proposal cleared by NBWL. NBWL in their clearance advised to cross river using 765kV U/G Cable. Technology is not available world wide. Matter was taken up with SBWL/ NBWL and clarification in this regard issued. Work was on hold due to recent corona virus outbreak & country wide lockdown since 24.03.2020. Works restarted with moderate work force as per MHA Guidelines.
15	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17	0	0	0				

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	Additional 400KV D/C line at Palatana S/S and Surajmaninagar S/S end for termination of Palatana - Surajmaninagar 400KV D/C line	D/C	400	2	46	0	0			MAR-21	Palatana end: Survey completed, work progress affected due to lockdown of the entire country due to Corona Pandemic. Due to change in location of substation under TBCB line, scope of work for Surajmaninagar end changed. Tendering for Surajmaninagar is going on.
17	Addutuibak 400KV D/C line at P.K. Bari s/s and Silchar S/S end for termination of P.K. Bari - Silchar 400KV D/C line	D/C	400	6	37	0	0			DEC-20	Foundation work started, work progress affected due to lockdown of the entire country due to Corona Pandemic and rain at site.
18	Baharampur (PG) -Bheramerar (Bangladesh) line (2nd Ckt.) - India Portion	D/C	400	172	0	0	0	172		JUN-20	Commissioned 05/20.
19	Banaskantha PS - Banaskantha (PG) line	D/C	400	132	183	183	183	132	DEC-19	JUL-20	Commissioned 08/20
20	Bhadla-II PS-Bhadla (PG) (Twin HTLS) (PGCIL-RTM)	D/C	400	0	130	33	22			MAR-21	Length of the line: 100 Ckm. Work progress hampered due to lockdown of the entire country due to Corona Pandemic from 22.03.2020. Work restarted.
21	Darbhangha - Sitamarhi (New) line (Triple Snowbird) (ERSS XXITL - TBCB)	D/C	400	161	221	221	199	100	MAR-21	JAN-21	Progress is getting severely affected due to heavy rain & flood. Severe ROW at 2 locns. near Darbhanga. Work stopped due to Complete Lockdown due to Corona pandemic. Working Permission during Lockdown received on 20.04.20 by Distt. Administration. Work restarted with limited manpower.
22	Diversion of Dhauliganga - Bareilly line (operated at 220kV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line	D/C	400	17	27	27	27	15	DEC-19	OCT-20	Stage-I & Stage-II forest clearance received on 22.01.2020 & 12.06.2020 respectively. Construction activities were kept in abeyance due to country wide lockdown for prevention of COVID-19 spread.
23	Edayarpalayam (TANTRANSCO)- Udumulpet line (Q)	D/C	400	108	137	128	89	0	FEB-20	NOV-20	Progress affected due to severe ROW issue in Tamil Nadu and limited permission with regard to interstate movement of labours/ Quarantine compliance in view of COVID-19.
24	Farakka - Malda (Reconductoring)	D/C	400	86	0			86	NOV-16	MAR-16	Line charged in Mar'16.
25	Hiriyur - Mysore line (Ckt.-II)	D/C	400	206	565	565	565	206	DEC-19	MAY-20	Commissioned 04/20.
26	Jawaharpur TPS-Firozabad 400kV D/C (Q) line (J-FTL-TBCB)	D/C	400	0							
27	Jeerat (New) - Jeerat (WBSETCL) (PM-JTL-TBCB)	D/C	400	50	81	81	81	43	JUL-20	OCT-20	Severe ROW being faced. Work stopped we.f. 24.03.20 due to Complete Lockdown due to COVID-19 pandemic. Work affected due to cyclone AMPHAN on 20.05.20.
28	Jeerat (New) - Subhasgram (PM-JTL-TBCB)	D/C	400	214	312	143	100	0	JUL-20	OCT-20	Severe ROW being faced. Work stopped we.f. 23.03.20 due to Complete Lockdown due to COVID-19 pandemic. Work affected due to cyclone AMPHAN on 20.05.20.
29	Jigmeling - Alipurduar line (Q) (India Side)	D/C	400	324	466	434	419	230	JAN-21	DEC-20	Working permission in Forest in Assam received in Feb'19. Alternate arrangements made for evacuation of power (contingency through Punatsangchu ATS). Work progress is slow due to lockdown of the entire country due to Corona Pandemic & rain at site. 9.6 km in West Bengal in ROW.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
30	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400		0	0	0				
31	LILO of both ckt. Dhauliganga - Bareilly (PG) line at Jauljivi	D/C	400	7	13	11	10	2	DEC-19	OCT-20	Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Works restarted again after lockdown.
32	LILO of both Ckt. Kishanganj - Patna (Q) line Saharsa (ERSS XXITL - TBCB)	D/C	400	150	211	161	150	71	MAR-21	MAR-21	Progress is getting severely affected due to water logging. Work stopped due to Complete Lockdown due to Corona pandemic. Permission to resume work during Lockdown received on 20.04.20 from Distt. Administration. Work restarted with limited manpower.
33	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400	116	89	79	79	93	MAY-17	DEC-20	Forest proposal under DPTA & FCA submitted. Land allocated by DDA for CA. Approval & tree cutting permission awaited. Forest clearance proposal (FCA) to be processed further by Delhi forest deptt.
34	LILO of both Ckt. of Nabinagar-II - Gaya (Q) line at Chandauti (ERSS XXITL- TBCB)	D/C	400	4	9	9	9	6	MAR-21	MAR-21	LILO of Nabinagar - Gaya 400 KV Line at Chandauti has been charged 1st time upto Dead Tower. Line has been charged at rated voltage in Jun'20. Through cross Jumpering Nabinagar-Gaya line charged via LILO line as contingency measure in Jun'20. Power flow approx 150 MW in each circuit. However, commissioning matching with readiness of Chandauti S/S, expected by Mar'21.
35	LILO of both Ckt. of RAPP - Shujalpur at Jeerapur PS (GEC-II)	D/C	400	0							
36	LILO of both ckts of Bawana - Mandola at Maharaniabagh	D/C	400	104	89	79	79	93	DEC-20	DEC-20	Forest proposal under DPTA & FCA submitted. Land allocated by DDA for CA. Approval & tree cutting permission awaited. Forest clearance proposal (FCA) to be processed further by Delhi forest deptt.
37	LILO of both ckts. of Chandithala - Kharagpur at Medinipur (PM-JTL-TBCB)	D/C	400	146	199	199	197	146	NOV-20	OCT-20	ROW being faced. Work stopped we.f. 23.03.20 due to Complete Lockdown due to COVID-19 pandemic. Working Permission during Lockdown received on 27.04.20 by Distt. Administration. Work restarted with limited manpower. Work affected due to cyclone AMPHAN on 20.05.20.
38	LILO of Gaya-Chandwa(existing) at North Karanpura STPP (Interim)	M/C	400	38					DEC-18		
39	LILO of Jeerat (WBSETCL) Subhasgram (PG)	D/C	400	1					JUL-20		
40	LILO of Jeerat (WBSETCL) - Subhasgram (PG) 400kV at Rajarhat (PM-JTL-TBCB)	D/C	400	24	37	0	0			JUL-20	Line deleted from scope.
41	LILO of North Trichur - Cochin line at North Trichur HDVC Station (Q)	D/C	400	1	4	4	4	1	SEP-20	DEC-20	
42	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								
43	LILO of one Ckt. of Agra South-Fatehabad (765kV) D/C line at 400kV at Firozabad (J-FTL-TBCB)	D/C	400	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
44	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	17	41	28	25	0	MAY-17	DEC-20	Forest proposal under DPTA & FCA submitted. Land allocated by DDA for CA. Approval & tree cutting permission awaited. Forest clearance proposal (FCA) to be processed further by Delhi forest deptt.
45	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	8	8	7	1		JUL-20	Schedule extended due to corridor constraint at Jeerat S/S for bays. Work completely at standstill due to lockdown of the entire country due to Corona Pandemic. The Ministry of Home Affairs on 24.03.20 invoked the National Disaster Management act and declared lockdown of the entire country.
46	LILO OUT of Teesta-III - Kishanganj at Rangpo	D/C	400	15	35	24	12	2	JUN-20	SEP-20	Award placed in Dec'17. Major portion of line is in forest (40 Ha), Forest stage-I approval received in Jan'19. Working permission received in Mar'19. Slow progress due to delay in tree enumeration & tree felling, head loading on account of hilly terrain, road making to reach the working site & local ROW. Also, work was completely at standstill due to lockdown of the entire country due to Corona Pandemic. The Ministry of Home Affairs on 24.03.20 invoked the National Disaster Management act and declared lockdown of the entire country upto 31.05.20.
47	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	335	444	329	228	64	AUG-13	MAR-22	Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Now work for generation expected to start. Tendering for balance work is in progress based on communication received from NHPC that 1st unit will come in May'23.
48	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	348	465	327	196	35	AUG-13	MAR-22	Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Now work for generation expected to start. Tendering for balance work is in progress based on communication received from NHPC that 1st unit will come in May'23.
49	Mohindergarh - Bhiwani line	D/C	400	122	181	157	109	8	OCT-20	MAR-21	Executing agency has undergone NCLT and now contract terminated. Balance work awarded in Nov'19. Work restarted.
50	New Neyveli TPP - Ariyalur (Villupuram)	D/C	400	156	213	213	213	167	JUL-19	AUG-20	Commissioned 07/20.
51	Neyveli TS-II - Neyveli TS-I	D/C	400	14	0	0	0		JUL-15		
52	NNTPS Sw. Yd. - Ariyalur (Villupuram ) Line	D/C	400	147	213	213	213	167	SEP-19	AUG-20	Commissioned 07/20.
53	Pugalur HVDC - Arasur line (Q)	D/C	400	118	162	161	160	104	JUN-20	AUG-20	Progress affected due to severe ROW issue in Tamil Nadu and limited permission with regard to interstate movement of labours/ Quarantine compliance in view of COVID-19.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	Pugalur HVDC-Edayarpalayam (TANTRANSCO) line (Q)	D/C	400	114	150	91	33	12	FEB-20	NOV-20	The Ministry of Home Affairs on 24.03.20 invoked the National Disaster Management act and declared lockdown of the entire country up to 31st May'20. As per MHA guidelines, after getting permission from District administration, work resumed. However, progress hampered due to limited permission with regard to inter state movement of labours/ Quarentine compliance. Progress also affected due to severe ROW problem in Tamil Nadu. Efforts are being made to resolve the issue with the help of Distt. Admn.
55	Pugalur HVDC - Pugalur line (Q)	D/C	400	100	138	138	138	100	JUN-20	AUG-20	Commissioning of the line matching with 800 kV HVDC Raigarh Pugalur link.
56	Pugalur HVDC - Thiruvalem line (Q)	D/C	400	780	1109	944	807	167	FEB-20	DEC-20	The Ministry of Home Affairs on 24.03.20 invoked the National Disaster Management act and declared lockdown of the entire country up to 31st May'20. As per MHA guidelines, after getting permission from District administration, work resumed. However, progress hampered due to limited permission with regard to inter state movement of labours/ Quarentine compliance. Progress also affected due to severe ROW problem in Tamil Nadu. Efforts are being made to resolve the issue with the help of Distt. Admn.
57	Rajarhat - Purnea (excl. Farakka-Gokarna portion)	D/C	400	645	1219	1219	1219	420	APR-16	AUG-20	
58	Rajarhat - Purnea line (Triple Snowbird) (Balance Portion)	D/C	400	420	0	0	0	420		AUG-20	Commissioned 07/20.
59	Re-conductoring of Maithon RB - Maithon line	D/C	400	63	0	0	0	5	DEC-19	NOV-20	Shutdown required. Also, work completely at standstill due to lockdown of the entire country due to Corona Pandemic. The Ministry of Home Affairs on 24.03.20 invoked the National Disaster Management act and declared lockdown of the entire country.
60	Siliguri - Purnea	D/C	400		0	0	0		SEP-13	MAY-20	
61	Sitamarhi (New) - Motihari line (Triple Snowbird) (ERSS XXITL-TBCB)	D/C	400	187	230	230	221	121	MAR-21	JAN-21	Progress is getting severely affected due to heavy rain & flood. ROW being faced. Work stopped due to Complete Lockdown due to Corona pandemic. Working Permission during Lockdown received on 15.04.20 by Distt. Administration. Work restarted with limited manpower.
62	Tehri Gen. - Tehri Pooling Station (Q)	D/C	400	14	38	36	34	12	NOV-17	DEC-20	02 locations under severe ROW. Line linked with Tehri Generation (expected by Dec' 20). Work was completely at standstill due to lockdown of the entire country due to Corona Pandemic. The Ministry of Home Affairs on 24.03.20 invoked the National Disaster Management act and declared lockdown of the entire country. Work restarted with limited labour due to restriction.
63	Tirunelveli PS - Tuitcorin PS (Quad) line-1 and 2 line	D/C	400	48	33	33	33	24	APR-17	MAR-18	Erection completed. Work has been slowed-down to match with Generation (ant. by Mar'18).
64	Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q)	D/C	400	312	428	423	397	256	SEP-20	SEP-20	Progress affected due to limited permission with regard to inter state movement of labours/ Quarentine compliance in view of COVID 19 and ROW issue especially in Bangalore area.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
65	Pugalur - North Trichur (Kerala) HVDC Bipole Link	BIPOLE	320	364	404	400	351	143	APR-20	DEC-20	Progress affected due to severe ROW issue in Tamil Nadu and limited permission with regard to interstate movement of labours/ Quareatine compliance in view of COVID-19.
66	Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable).	D/C	220	52	56	50	50	43	FEB-19	OCT-20	Work of downstream system yet to be taken up by UT Chandigarh. Underground cable laying completed. Court case in 04 location in view of ROW which is hampering progress. Court case hearing postponed and scheduled on 27.07.20.
67	Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljive	D/C	220	50	75	66	54	11	JUN-20	OCT-20	Stage-I forest clearance received on 31.10.19. Working permission received on 23.12.19. Civil Aviation clearance yet to be received. Construction activities works were kept in abeyance due to lockdown for prevention of COVID-19 spread. Works restarted as per MHA Guidelines.
68	LILO of 220kV Firozabad (220kV)- Agra (765kV PG) line at 400kV Firozabad (J-FTL-TBCB)	D/C	220	0							
69	Purnea - Purnea (New)	D/C	220	2	0	0	0	2	MAY-20	DEC-19	Re-conductoring work completed & charged.
70	132kV Firozabad (400kV)- Narkhi D/C line (J-FTL-TBCB)	D/C	132	0	0	0	0				
71	LILO of 132kV Atmadpur -Barhan S/C line at 400kV Firozabad (J-FTL-TBCB)	S/C	132	0							
72	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	17	17	17	10	DEC-12	NOV-18	Line commissioned in Nov'18.
73	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
74	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3	10	10	10	3		FEB-18	Line work completed. Test charged on 03.03.2018.
75	Melriat (New) - Sihmui line	D/C	132	12	20	20	20	12	DEC-12	NOV-18	Line commissioned in Nov'18.
76	Pasighat - Roing line.	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17	Line commissioned in Jun'17.
77	Re-conductoring of Agartala GBPP - Agartala (State) with HTLS conductor	D/C	132	16	0	0	0	16	MAY-18	FEB-18	Line commissioned in Feb'18.
78	Re-conductoring of Imphal (PG) - Yurembam with HTLS conductor.	S/C	132	1	0	0	0	1	JUL-18	APR-18	Line commissioned in Apr'18.
79	Roing - Tezu line	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17	Line commissioned in Jun'17.
80	Silchar - Hailakandi (Contingency arrangement)	D/C	132	60	110	110	110	60		NOV-17	Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17.
81	Tezu - Namsai line.	S/C on D/C	132	96	332	332	332	95	DEC-12	JUL-18	Line commissioned in Jul'18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
82	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	961	961	657	OCT-12	SEP-20	Contract terminated 01 out of 02 packages due to unsatisfactory performance. The new package bifurcated into two part. 1st part awarded in Dec'14 and second part in Feb'15. Pkg D1: Due to thunderstrom and cyclone in Jun'18, about 6 Tower Foundation, 11 tower erection & approx. 9 ckm stringing damaged. 01 Tower Rectification and 2.5kM destringiung and strining is balance in Pkg D1. Pkg D2: Work is held up because of Covid-19 pandemic and country wide Lockdown. Approx. 19.5km stringing is balance. Police protection is required to carry out balance stringing work due to severe RoW. Police protection could not be arranged due to prior engagement of Police personnel in managing situation emerged from COVID-19. Labourers retained at site till lockdown 3.0 by POWERGRID, now returend to their home state after facilitating their movement through Shrmaik special by government. Resumption of work expected from Jul'20.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>REC Transmission Projects Company limited(RECTPCL)</b>											
1	(PMDP - Jammu) LILO of Barn - Kishanpur at Nagrota	S/C	220	10	0	0	0		MAR-19		Due to non-availability of land, work could not commence though agency is ready for mobilization.
2	(PMDP - Leh) Drass - Padum (Zanaskar) line	S/C	220	207	0	0	0		MAR-19		Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP.
3	(PMDP - Leh) Phyang (PGCIL) - Diskit (Nubrai) line	S/C	220	100	0	0	0		MAR-19		Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)</b>											
1	Sonabil - Biswanath Chariali	S/C	220	40	136	133	62	0	MAR-21	MAR-21	RoW issues at many locations.
2	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	387	363	284	0		NOV-19	RoW issues many locations. Change in scope of work due to technical issues.
3	Amguri solar park - Mariani line (GEC-II)	D/C	132	0	5	0	0			MAR-20	Re-survey done due to requirement of additional tower, additional financial implication involved which was submitted to APGCL for deposit
4	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0		AUG-19	The scope was changed to LILO of Shaligaon- Nalbari line at Barpeta GSS.
5	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	DEC-13	JUN-16	Line charged on 30.06.2016.
6	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	115	84	0		MAR-20	RoW issues at many locations. Change in scope of work due to technical issues.
7	Hailakandi-Karimganj line on D/C tower	S/C	132	26	93	13	0	0		DEC-20	1. Contract agreement cancelled due to contractual failure. 2. Work order issued for supply of stub, superstructure,
8	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	SEP-13	NOV-19	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
9	Kukurmara - Azara line	S/C on D/C	132	5	29	29	29	6	DEC-11	NOV-19	Court case pending at Loc-19. Stringing of Railway and Highway crossing left to be done.
10	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	0	0	0				Proposal was dropped.
11	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	3	6	6	6	3	NOV-13	JUN-16	Charged on 31.08.2015.
12	LILO of Dhaligaon- Bornagar line at Barpeta GSS (Package-A)	D/C	132	24	96	63	33	0		APR-20	ROW issues at many locations. change in scope of work due to technical issues. (LILO to Barpeta GSS is from Dhaligaon-Nalbari line, not from Dhaligaon-Barnagar line)
13	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0		JUL-17	One tower excavation work completed
14	LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B)	D/C	132	2	8	8	8	2		MAY-18	Test Charged on 30.01.18.
15	LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line	D/C	132	24							
16	Sonapur - Chandrapur line	D/C	132	28	55	53	51	20	NOV-13	MAR-18	Completed and Charged on 10.03.2018.
17	Sonapur - Jagirod line	D/C	132	52	107	107	107	24	NOV-13	DEC-20	Due to ROW issues stringing is not completed. (Forest clearance issues).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>BIHAR STATE POWER TRANSMISSION COMPANY LIMITED(BSPTCL)</b>											
1	LILO of ckt. III&IV (Quad) Patna - Balia at Naubatpur (New)	D/C	400	6	0	0	0				M/s BGCL
2	LILO of Nabinagar -II - Patna (PG) at Jakkanpur (New)	D/C	400	7	0	0	0				M/s BGCL
3	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	10	61	49	43		JUL-20	AUG-20	Related to BGCL
4	2nd Circuit stringing of 220kV Darbhanga (400/220)-Samastipur (New) line	D/C	220	48	0	0	0	8	OCT-19	OCT-20	Work under progress
5	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	38	157	142	107	0		AUG-20	Work under progress.
6	Bakhtiyarpur (New) - Hathidah (New)	D/C	220	52	109	68	35	0		AUG-20	Work under progress.
7	Bakhtiyarpur (New) - Sheikhpura (New)	D/C	220	51	157	125	86	0		AUG-20	work under progress.
8	Bihta (New) - Bihta	D/C	220	36	74	74	70	32	JUL-15		charged
9	Bihta-Sipara (New)	D/C	220	118	146	146	143	78			This is the Same line as mentioned in Sr. no.7 -Gaurichak-Bihta(New) .This may be deleted.
10	Karmnasa (New) - Pusauli (BSPTCL) (TM)	D/C	220	60	127	52	26	0		AUG-20	NOA issued and Work under progress.
11	LILO of Ara (PG) - Pusauli (PG) at Dumraon GIS	D/C	220	50	0	0	0				M/s BGCL
12	LILO of Begusarai - Biharsarif at Mokama line	D/C	220	6	0	0	0		OCT-19		M/s BGCL
13	LILO of both Purnea (PG) - Begusarai at Khagaria (New)	D/C	220	14	0	0	0		JUL-20		Completed
14	LILO of Gaya (PG) - Sonenagar at both Bodhgaya (BSPTCL) and Chadauti (New)	D/C	220	62	157	128	21	1	JAN-20	JAN-20	NOA issued on 21.01.2019 and work under progress.
15	LILO of Khagaul (BSPTCL) - Sipara (BSPTCL) at Jakkanpur (New)	S/C	220	10	0	0	0				M/s BGCL
16	LILO of Purnea (PG) - Khagaria (New) at Korha (New)	D/C	220	28	0	0	0		JAN-20	MAR-22	land not finalised yet
17	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8	5	0	0	0	JUL-20		Completed
18	LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkanpur (New)	D/C	220	7	0	0	0				M/s BGCL
19	LILO of Ara (PG) - Khagaul (BSPTCL) at Naubatpur (New)	D/C	220	11	0	0	0				M/s BGCL
20	Muzaffarpur (PG) - Chhapra (New)	D/C	220	100	207	134	123	8		AUG-17	Work under progress.
21	Muzaffarpur (PG) - Gouraul line	D/C	220	20	70	55	55	3	JUL-20		NOA issued on 21.01.2019 and work under progress.
22	Naubatpur (New) - Bhusaula (New)	D/C	220	18	0	0	0				M/s BGCL
23	Naubatpur (New) - Bhusaula (New)	D/C	220	18	0	0	0				M/s BGCL
24	Naubatpur (New) - Bihta (BSPTCL)	D/C	220	25	0	0	0				M/s BGCL

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Pusouli (New) - Dehri	D/C	220	62	159	135	110	18	MAY-15	MAR-21	work under progress
26	Raxaul (New) - Gopalganj (TM/ Single Zebra)	D/C	220	130	201	118	64	0		JUN-20	NOA issued on 21.01.2019 and work under progress.
27	Saharsa (New) - Begusarai	D/C	220	160	289	178	136	0		AUG-20	NOA issued on 21.01.2019 and work under progress.
28	Saharsa (New) - Khagaria (New)	D/C	220	80	236	152	90	0		DEC-20	NOA issued on 21.01.2019.Work under progress.
29	Sitamarhi (New) - Motihari (New)	D/C	220	120	0	0	0				This is the Same line as mentioned in Sr. no.34-Sitamarhi(New)-Raxaul
30	Sitamarhi(New) - Motipur	D/C	220	140	162	113	100	15		JUN-20	NOA issued on 21.01.2019.Route survey completed and work under progress.
31	Sitamarhi (New) - Raxaul (New) (Twin Moose)	D/C	220	160	271	203	160	18		JUN-20	NOA issued on 21.01.2019.Work under progress.
32	Betia-Raxaul (2nd circuiting)	D/C	132		0	0	0				Completed
33	Motihari-Bettia	D/C	132	79	143	143	143	79		MAY-17	completed
34	Motihari-Motihari	D/C	132	78	142	142	142	78		JUL-17	Completed
35	Motihari-Raxaul	D/C	132	119	215	215	215	119		OCT-17	Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)</b>											
1	Bemetara - Mungeli line 2nd circuit	S/C	220	40	0	0	0	33	JUL-20	JUL-20	Work in progress.
2	Bilaspur - Mopka DCDS line	D/C	220	80	0	0	0		MAR-22		
3	Bilaspur - Suhela DCDS line	D/C	220	220	0	0	0		MAR-22		
4	DCDS Raita - Parsada	D/C	220	110	0	0	0		MAR-20		land for substation not finalized
5	Dhamtari - Gurur DCDS line	D/C	220	50	0	0	0		MAR-19	AUG-19	This line is re-planned as Gurur-Kurud(Bangoli) , S.No. 7
6	Gurur - Kurud (Bangoli)	D/C	220	74	118	118	118	72	JAN-21	JAN-21	Tree cutting work under progress.
7	Janjgir Champa Ps - Mopka (GEC-II)	D/C	220	0	0	0	0				work not approved till date
8	LILO of Bhatapara - Doma at Rita ( 400kV S/s)	D/C	220	30	0	0	0		MAR-22		TFR & Estimate preparation is under process
9	LILO of Korba (E) - Siltara at DSPM	D/C	220	3	7	6	6	1	JUL-20	JUL-20	Work in progress.
10	LILO of Mopka - Siltara line at Raita.	D/C	220	30	0	0	0		MAR-22		TFR & Estimate preparation is under process
11	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140	0	0	0		MAR-22		work not approved till date
12	Rajnandgaon Ps - Bhilai (GEC-II)	D/C	220	0	0	0	0				work not approved till date

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>DELHI TRANSCO LIMITED(DTL)</b>											
1	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
2	Budella - Zakhira	D/C	220	20					MAR-20		
3	Dev Nagar - Subzi Mandi (U/G Cable)	D/C	220	10					MAR-22		
4	Dwarka - Budella	D/C	220	12	0	0	0		MAR-20	MAR-20	"1) Both circuits i.e. Ckt.-I & Ckt.-II have been charged on 31.03.2020. "
5	Dwarka - Pappan Kalan-I (underground XLPE Cable)	D/C	220	3	0	0	0	3		AUG-20	Commissioned 07/20.
6	Harsh Vihar - Preet Vihar	D/C	220		0	0	0		FEB-16		
7	IP-Park Street-Electric Lane (Cable)	S/C	220	5	0	0	0		DEC-20		Two section of approx. 1 KM length laid.
8	Kashmiri Gate - Rajghat line	D/C	220	10	0	0	0				PGCIL yet to start the work.
9	Kashmirigate - Timer Pur (U/G Cable)	D/C	220	10	0	0	0		JUN-19	MAR-21	1. CPG has been submitted on 15.10.2019. 2. L2 Network has been approved on 15.10.2019. 3. Contract Agreement has been executed on 15.10.2019. 4. Preliminary Joint survey has been carried out on 03.12.19. 5. Cable route has been approved on 05.02.20. 6. Drum length for three sections i.e. 1,2 & 3 has been approved on 14.02.20. 7. The case file has been processed for opening of LC on 21.05.2020. 8. Dispatch clearance of cables for three sections has been issued on 29.05.2020. 9. Request letter for ROW permission has been submitted to PWD on 11.06.2020 and further online application has been initiated on PWD portal.
10	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
11	LILO of AIIMS - Ridge Valley at R.K. Puram	D/C	220	5	0	0	0			NOV-21	1. Preliminary Joint Survey has been carried out on 18.12.19. 2 CPG has been submitted on 20.12.2019. 3. Contract Agreement has been executed on 23.12.19. 4. L-2 network has been approved on 07.01.2020. 5. Drum length has been approved for all the 8 sections. 6. LC has been opened on 26.06.2020.
12	LILO of Bamnauli to DIAL D/C at Bhartal	D/C	220	4					MAR-20		
13	LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable)	D/C	220	10	0	0	0		MAR-20	NOV-21	1. Survey has been Carried out along with M/s KEI on 18.12.2019. 2. CPG (BG) has been submitted on 20.12.2019. 3. Contract Agreement has been executed on 23.12.2019. 4. L-2 network has been approved on 06.01.2020. 5. Cable Route drawing has been approved on 10.02.2020. 6. Cable drum schedule has been approved on 27.02.2020. 7. Variation of quantity for revised drum schedule & revised route drawing has been approved on 29.06.2020. 8. LC has been opened on 29.06.2020.
14	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
15	LILO of Maharaniabagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	
16	LILO of Maharaniabagh - Masjid Moth at Nehru Place	D/C	220	0						MAR-21	
17	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
18	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3	10	5	5		JUN-19	MAR-19	
19	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220		2	2	2	0	MAR-15	NOV-17	Work completed
20	LILO of Pragati - Sarita Vihar at Maharaniabagh	D/C	220	1							
21	Masjid Moth - Tughlakabad (U/G) Cable	D/C	220	16					DEC-19	MAR-18	
22	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	8	21	21	21		DEC-20		1) Both circuits i.e. Ckt.-I & Ckt.-II have been charged on 31.03.2020.
23	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12					MAR-20	MAR-20	
24	Zakhira - Devnagar D/C U/G	D/C	220	10					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>DEPARTMENT OF POWER ARUNACHAL PRADESH(null)</b>											
1	LILO of Ranganadi - Itanagar at Pare HEP	D/C	132	5	12	12	12	5		MAR-18	Line work completed. a) RHEP Section: Charged on 06.07.2018. b) Itanagar Section: Charged on 07.07.2018.
2	Pasighat-Roing -Tezu - Namsai 132kV S/c line (2nd ckt. stringing) (GEC-II)	S/C	132	0							
3	Tezu pool - Tezu line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)</b>											
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	116	106	40	JUL-20		
2	Kakching - Churachandpur	S/C on D/C	132	35	0	0	0		OCT-17		Work almost completed except two spans of 700 m due to forest clearance.
3	Leimatak PH (NHPC) - Ningthoukhong 132 s/s 2nd ckt	S/C on D/C	132	11	0	0	0		NOV-17		35% work completed
4	Moreh Line	S/C	132	45	181	158	70	3	SEP-17		
5	Thanlon line	S/C	132	66	242	234	224	52	SEP-17	SEP-17	
6	Thoubal 400kV s/s - Kongba Yaingangpokpi , Hundung	D/C	132	22	44	43	34	9	AUG-17	SEP-17	
7	Thoubal 400kV s/s - Moreh 132kV s/s	D/C	132	170	0	0	0		MAR-18		WIP
8	Tipaimukh Line	S/C	132	10	24	12	0		DEC-17		
9	Yurembam S/S (State) 132kV- YurembamS/S(PGCIL) 132kV/S/S 3rd ckt	S/C on D/C	132	2	0	0	0		NOV-17		35% work completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>GOA ELECTRICITY DEPARTMENT(ED-GOA)</b>											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
2	Colvale-Saligao	D/C	220	80					JUL-19		
3	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
4	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)</b>											
1	Dhuvaran-Chharodi Line	D/C	765	240	0	0	0			MAR-22	
2	Amreli - Kasor line	D/C	400	460	679	633	574	188		JUN-19	W I P / Severe RoW problems
3	Bhachunda - Bhuj Pool (PG) line	D/C	400	220	0	0	0			MAR-21	Yet to award.
4	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	499	199	172	0		JUN-20	WIP
5	Bhogat-Kalavad	D/C	400	270	444	135	79	0		MAR-20	WIP.
6	dhuvaran - Fedra (Quad) line	D/C	400	140						MAR-22	
7	Hadala - Shapar line (Twin AL-59)	D/C	400	124	198	121	102	0	FEB-21	FEB-21	WIP.
8	Kosamba- Achhalia	D/C	400	140	0	0	0	0		MAR-21	Yet to award
9	LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)	D/C	400	80						MAR-22	
10	LILO of Kasor-Amerli line at Fedra	D/C	400	80						OCT-22	
11	LILO of Mundra - Hadala at Halvad.	D/C	400	89	136	124	96	24		JUN-19	WIP (Repeated)
12	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60	411	336	225	140		MAR-21	WIP
13	LILO of one ckt Kosamba - Chorania at Chharodi (ACSR Twin Moose)	D/C	400	90	125	125	125	89		JUL-18	line commissioned on 25.06.2018
14	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46	66	55	48	0		MAR-19	WIP
15	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120						MAR-22	
16	LILO of one ckt Wanakbori -Soja line at Prantji S/S	D/C	400	80	0	0	0	0		MAR-23	Yet to award
17	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80	0	0	0	0		MAR-21	Yet to award
18	Mundra (Adani) - Zerda line 1	D/C	400	640	997	453	275	0		JUN-19	W I P / Severe RoW problems
19	Pipavav-Amreli	D/C	400	150	0	0	0	0		MAR-21	Yet to award
20	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-21	Yet to award
21	Shapar - Pachham (Fedra) line (Twin AL-59)	D/C	400	200	346	14	0	0		JUN-21	WIP
22	Shapoorji Pallonji generating station	D/C	400	220	0	0	0	0		DEC-16	Generation not coming
23	Soja-Zerda Line	D/C	400	266	447	387	381	203	SEP-19	MAR-19	WIP/Severe RoW issue
24	Vadinar(Essar)- Amreli (Balance)	D/C	400	180	533	490	447	235	NOV-09	DEC-18	WIP
25	Varsana-halvad	D/C	400	237	378	218	182	29		MAR-19	Tender to be invited at Risk & Cost of EPC Contractor.
26	Wanakbori TPS-Soja	D/C	400	212	343	272	271	144	DEC-19	MAR-19	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Amreli - Babara line (AL-59)	D/C	220	50	0	0	0			MAR-20	Re-tender on 17-07-2018; Price bid under acceptance
28	Amreli - Maglana line	D/C	220	400	0	0	0			MAR-21	Tender to be done
29	Babara - Gondal - II line	D/C	220	320	0	0	0			MAR-20	Tender to be done
30	BECL (Padva) - Botad line	D/C	220	188	292	182	142	34		MAR-19	Tender on website and last date is 10.12.2018. (Risk & cost for Balance work).
31	Bhachau - Radhanpur	D/C	220	340	0	0	0	0		MAR-22	Yet to award.
32	Bhatia - Bhogat line (AL-59)	D/C	220	26	53	29	25	0	SEP-20	SEP-20	WIP.
33	Bhatia - Kalavad line	D/C	220	238	373	176	127	11		MAR-20	Tender on website and last date is 17.12.2018. (Risk & cost for Balance work).
34	Bhogat - Moti Gop line (AL-59)	D/C	220	140	251	89	76	0		MAR-19	WIP
35	Bhogat - Ranavav line (AL-59)	D/C	220	150	248	99	71	0		JUN-19	WIP.
36	Chhatral - Dhanaj	D/C	220	40	0	0	0	0		MAR-22	Yet to award
37	Chikhli - Bhilad	D/C	220	170	0	0	0	0		MAR-22	Yet to award
38	Chorania - Botad	D/C	220	104	196	113	98	4		MAR-19	WIP
39	Chorania - Salejada line (AL-59)	D/C	220	135	240	144	131	26		FEB-19	WIP .
40	Gavasad - Salejada line with AL-59 conductor	D/C	220	194	313	278	208	59	JUN-19	JUN-19	W I P / Severe RoW problems
41	Hadala - Rajkot-II	D/C	220	25	0	0	0	0		MAR-23	Yet to award
42	Halvad - Sadla line with AL-59 conductor	D/C	220	76	124	101	101	59	FEB-21	FEB-21	Tender on website and last date is 17.12.2018. (Risk & cost for Balance work).
43	Hazaira (GSEC) - Mota	D/C	220	111	182	111	96	42		JUN-19	Inter connection of Utran-Kosamba charged under stop gap arrangement (Kosamba-Mota & Utran-Mota) on 16.06.2018 as per system requirement.
44	Jambuva - Vadodara (765kV PGCIL) line with AL-59 Conductor	D/C	220	68	131	50	43	0	JUN-19	JUN-19	WIP
45	Jasdan - Gondal	D/C	220	100	0	0	0	0		MAR-22	Yet to award
46	Kalavad - Kangasiali line	D/C	220	112	191	177	159	64		DEC-20	Tender under acceptance.
47	Keshod - Keshod	D/C	220	60	0	0	0	0		MAR-24	Yet to award
48	Keshod - Veraval line	D/C	220	180						MAR-21	
49	Keshod - Visavadar	D/C	220	120	0	0	0	0		MAR-22	Yet to award
50	LILO f one ckt. Chandrapura - Godhara line at Halol	D/C	220	20						MAR-20	
51	LILO of 220kV GSEG - Mora - Kim line at 220kV Velanja	M/C	220	7	12	7	5	0	JAN-18	MAR-19	WIP.
52	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	130	130	130	72		AUG-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II	D/C	220	50		0	0	0		MAR-21	Yet to award
54	LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)	D/C	220	5	0	0	0			MAR-25	
55	LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s	D/C	220	20	0	0	0			MAR-21	
56	LILO of both ckt. Otha - Sagapara line at Talaja	D/C	220	21	0	0	0		DEC-20	DEC-20	
57	LILO of both ckt. Visavadar- Timbdi line at Keshod S/s	D/C	220	100						MAR-21	
58	LILO of Chorania - Gondal at Rajkot-II	D/C	220	25	0	0	0	0		MAR-20	Yet to award
59	LILO of Chorania - Gondal at Shapar	D/C	220	40	0	0	0	0		MAR-21	Yet to award
60	LILO of Gavasad - Salejda line at Bil	D/C	220	120						MAR-20	
61	LILO of Godhra -Kadana line at Lunawada	D/C	220	5	223	223	214	80		DEC-18	WIP
62	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		MAR-21	Yet to be awarded.
63	LILO of Jetpur - Rajkot at Metoda	D/C	220	5	0	0	0	0		MAR-21	yet to award
64	LILO of Jetpur - Sardargadh line at Shapur s/s	D/C	220	12	0	0	0		SEP-20	SEP-20	
65	LILO of Keshod - Timbdi line at Veraval	S/C	220	8						MAR-20	
66	LILO of Lalpar - Sartanpar line at Wankaner S/s on M/C tower by dismantling of existing 132 kv S/C Lalpar - Wankaner line	D/C	220	40	72	58	4	0		MAR-19	WIP
67	LILo of Morbi - Hadala line at Makansar S/s	D/C	220	20						MAR-21	
68	LILO of of both ckt. GSEG - Kosamba line at Olpad S/s	D/C	220	16						MAR-21	
69	LILO of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44	90	0	0	0		MAR-19	WIP
70	LILO of one Ckt. of Ukai - Achhaliya line no.3 at Virpor (Package -2)	D/C	220	27	128	0	0	0	DEC-20	DEC-20	LoA issues on 26.10.2018
71	LILO of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40						MAR-21	
72	LILO of pm ckt. GPPC- Savarkumdla line at Rajula S/s (ACSR Zerba)	D/C	220	10	0	0	0			MAR-23	
73	LILO of pne ckt GPEC - Karamsad lani at Bil	D/C	220	20	0	0	0			MAR-21	
74	LILO of Sartanpar - Wankaner line at Makansar S/s	D/C	220	2						MAR-22	
75	LILO of Savarkundla - Visavadar at Bagasara S/s	D/C	220	16	0	0	0	0		MAR-20	Yet to award
76	LILo of Tarapur - Bhilad line at Umargaon	D/C	220	10	33	12	6	0		SEP-19	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
77	LILO of Tarapur - Vapi line at Umargaon	S/C	220	10						MAR-20	
78	LILo of Ukai (Thermal) -Achhalia line - III at Virpore	D/C	220	15	0	0	0			MAR-21	
79	LILO of Ukat (Th) - Achhalia at Achhalia	D/C	220	10	0	0	0	0		MAR-20	Yet to award
80	LILO of Vadavi -Chatral at Santej (Dhanaj)	D/C	220	51	88	69	60	1		MAR-20	"Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018. Tender under acceptance."
81	LILO of Vadavi - Chhatral line at Santej S/s	D/C	220	51	88	69	60	1	AUG-13	MAR-20	Tender under acceptance.
82	LILO of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s	D/C	220	60						MAR-21	
83	LILO of Vallabhipur - Vartej line at Maglana S/s	D/C	220	10	0	0	0		SEP-20	SEP-20	
84	LILo of Vapi - Bhilad line at Chikhli s/s	D/C	220	150	0	0	0			MAR-21	
85	LILO of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli	D/C	220	150						MAR-20	
86	LILO of Wanakbori TPS - Zalod line at Savdasna Muvada	D/C	220	270						MAR-22	
87	LLO of 220 kv Vadavi - Chhatral line at Santej S/s	D/C	220	43	74	69	60	0	MAR-14	MAR-20	Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018.
88	Mitha - kotasana	D/C	220	33					SEP-19		
89	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	119	64	0	MAR-20	MAR-20	LoA issues on 03.11.2018 (on Risk Purchase work)
90	Pipava - Bagasara line	D/C	220	160						MAR-21	
91	Pipavav - Otha line	D/C	220	100						MAR-21	
92	Pipavav - Rajula line	D/C	220	80						MAR-21	
93	Pirana (PG) - Barejadi line	D/C	220	50	92	51	38	0		JUN-19	WIP/ Severe RoW issue
94	Pirana (PG) - Gatrad	D/C	220	50	0	0	0	0		MAR-22	Yet to award
95	Prantij - Agiyol	D/C	220	60	0	0	0	0		MAR-22	Yet to award
96	Prantij - Dhansura	D/C	220	70	0	0	0	0		MAR-24	Yet to award
97	Shapar - Babara line (AL-59)	D/C	220	120	258	0	0	0		MAR-20	WIP
98	Suva - Achhalia	D/C	220	140	0	0	0	0		MAR-23	Yet to award
99	Termination of GPEC - Haldarva at Achhalia	D/C	220	90	0	0	0	0		MAR-24	Yet to award
100	Termination of one d/c of Achhalia-Jambuva line at Vyankatpura s/s	D/C	220	72	130	130	130	72		AUG-20	Commissioned 07/20.
101	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
102	Vadavi - Sanand (DFCC) line	D/C	220	61	108	61	45	0	APR-15	MAR-19	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
103	Vadodara (PG) - Vyankatpura line	D/C	220	30	60	57	57	28		FEB-18	WIP
104	Vataman (PG) - Bagodara line	D/C	220	160						MAR-21	
105	Virpore - Chikhli line	D/C	220	120						MAR-20	
106	Vondh - Radhanpur line	D/C	220	340						MAR-21	
107	Vyankatpura - Halol line	D/C	220	100						MAR-20	
108	LILO of both circuits Sitac WF - Jasdan at Babara (GEC-I)	2xD/C	132	0	0	0	0			JUN-20	Price Bid Opened & amp; under approval

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPNL)</b>											
1	Bagun - Hisar (IA) line (GEC-II)	D/C	220	0	0	0	0				
2	Barula - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				
3	Bhiwani - Bhiwani	D/C	220	15	104	10	0	0		MAR-21	The contract has been terminated .Work is awarded to M/s Skipper on dated 09.07.2019
4	Bhiwani - Isharwal line	D/C	220	100	218	63	57	0	FEB-21	NOV-20	The contract has been terminated Work is awarded to M/s Skipper on dated 09.07.2019 but allotment/PO is yet to be issued
5	Daukhera - Rewari line (GEC-II)	D/C	220	0	0	0	0				
6	Deroli Ahir - Narnaul	D/C	220	26	54	54	52	0	SEP-20	SEP-20	work awarded to M/s K. Rama Chandra Rao Limited.
7	Dhanonda- Deroli Ahir	D/C	220	56	114	83	67	0	DEC-20	OCT-20	work awarded to M/s K. Rama Chandra Rao Limited
8	Kaithal (PGCIL) - Neemwala	D/C	220	64	143	143	143	64		AUG-20	Commissioned 08/20
9	LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44	130	120	48	0		NOV-20	Work awarded to M/s Skipper on dated 09.07.2019
10	LILO of both Ckts. of Badshahpur - Sector -77 at Sohna Road Gurugram	D/C	220	3	0	0	0	3		AUG-20	Commissioned 07/20.
11	LILO of both Ckts. of Pali-Sector-56 at Kadarapur	D/C	220	26	0	0	0			DEC-20	NIT floated on 05.03.2019.
12	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	169	169	159	60	JUL-13	SEP-20	Loop-Out portion commissioned on 24.06.2016 .The balance work will be done by HVPNL. The contract has been terminated.
13	LILO of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10	0	0	0			MAR-21	work awarded to M/S RS infra and Work in progress.
14	LILO of FGPP - BBMB Samaypur (PGCIL) line at Sector58 S/s	D/C	220	1	13	13	11	1		SEP-20	Work under Progress.
15	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0			NOV-20	Work awarded to M/S Infra and work in progress
16	LILO of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	46	46	46	5		DEC-21	Work in progress
17	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5	1	1	1	4		DEC-21	work awarded to M/S Feeder and Work in progress.
18	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	130	120	48	0		NOV-20	Work awarded to M/s Skipper on dated 09.07.2019
19	LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220		4	4	4			NOV-18	Line Commissioned on 01.11.2018
20	LILO of one ckt. Nuna Majra - Daultabad at Sec.-107	D/C	220	4	23	23	22	4		SEP-20	work awarded to M/S RS infra and Work in progress.
21	LILO of Sector-72- Rangla Raipur at Roj-Ka-Meo	D/C	220	7	0	0	0		NOV-20	JUN-21	work awarded to M/s. Skipper Ltd.
22	Nuna Majra - Nuna Majra	D/C	220	2	0	0	0			SEP-20	NIT yet to be floated
23	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0	NOV-20	NOV-20	Re-tendering is in process. Tender opened on 30.10.18 and bid under evaluation.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Panchgaon (PGCIL) - Panchgaon (HVPNL) line	MC+D/C	220	10	0		0			NOV-20	Work re-awarded to M/s Skipper JV M/s SoluxGalfab Ltd on 08.07.2019
25	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	53	43	14	JUL-20	NOV-20	Work in progress.
26	PGCIL Bhadson - Salempur	D/C	220	13	0	0	0	13	APR-20	JUN-20	Commissioned 07/20.
27	Salempur - Bhadson	D/C	220	13	34	33	33	13		JUN-20	Commissioned on 01.06.2020
28	Salempur - Bhadson	D/C	220	13	33	33	33	33		JUN-20	Commissioned on 01.06.2020
29	Singhani - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)</b>											
1	Sunda - Andhra Line (GEC-I)	D/C	66	0							
2	Lahal-Chamera	D/C	400	70	114	13	0	0	OCT-18	APR-21	Work in Progress
3	LILO of both ckt. Jhakri Abdullapur at (Gumma) Pragati Nagar	D/C	400	3	15	13	13	1	JUN-19	MAR-20	
4	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400	1	8	8	8	1		SEP-19	Line Commissioned
5	Nalagarh -Kunihar	S/C	400	33						MAR-17	
6	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18	0	0	0				The contract is to be awarded through TBCB route and BPC is yet to place RFQ/RFP.
7	Palchan-Prini line (GEC-I)	N/A	33	0	60	23	9	0		JUN-20	
8	Bajoli Holi HEP - Lahal GISS	D/C	220	36	59	37	18	0	JUL-20	JUN-20	Work in Progress
9	Dehan - Hamirpur(PG) (GEC-I)	D/C	220	110	197	68	16		FEB-21	DEC-20	Delay in FC.
10	Hatkoti-Pragati Nagar	D/C	220	56	80	80	80	56	MAR-17	MAR-20	
11	Kashang - Jangi Pooling Station	D/C	220		0	0	0				power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being.
12	Koti-Karian	S/C	220	35	0	0	0			MAR-19	Delay FCA approval.
13	Lahal - bhudhil line	S/C	220	2	8	8	8	2	JUN-19	AUG-20	Commissioned 07/20.
14	LILO of Bajoli Holi- Lahal line at Heling ss (GEC-I)	D/C	220	0	5	0	0				Forest Clearance Case is under Process
15	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220		0	0	0			DEC-18	Work in Progress
16	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
17	Mazra GISS - Chamba- Karian GISS	D/C	220	18	52	30	0	0			Work is in Progress.
18	Rauri-Kunihar	D/C	220	28						MAR-17	
19	Snail (Swara Kudu) -Hatkoti	D/C	220	28	37	37	37	27	SEP-19	FEB-20	Total Length of Line is 26.8 cKm and Stringing has been completed.
20	Sunda-Hatkoti	D/C	220	51	69	65	61	30	SEP-19	MAR-20	Mentioned Line Length is in Km and Stringing 29.8 Km has been done
21	Chanju-I - Chanju-II	D/C	132	12							
22	Chanju-II - Chanju-III	D/C	132	8							
23	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	commissioned.
24	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132	1	0	0	0				Forest Clearance Case is under Progress
25	Rupin HEP - Sunda (GEC-I)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132	24	38	2	0			OCT-20	Line is being constructed by HPPTCL under Green Energy Corridor Scheme. Line awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED(HPSEBL)</b>											
1	Ghanvi-II - Kotla with HTLS Line (GEC-I)	D/C	66	8							
2	Hatkoti - Samoli Line (GEC-I)	N/A	66	0							
3	Kotla- Nogli-Samoli Line (GEC-I)	N/A	66	120							
4	Nathpa - Wangtoo Line (GEC-I)	N/A	66	0							
5	Bajaura - Naggar Line at Kullu (GEC-I)	S/C + D/C	33	0							
6	Baner Power House - Dehan (Dharmshala) line (GEC-I)	S/C	33	0							
7	Darkata (Ranital) - Lunj Line (GEC-I)	S/C	33	0							
8	Dunkhra (Jari) - Manikaran Line (GEC-I)	D/C	33	0							
9	Gaj Powerhouse - Kangra Line (GEC-I)	N/A	33	37							
10	LILO from Gaj - Shahpur at Chambi Line (GEC-I)	S/C	33	0							
11	LILO of Bharmour-Gharola line at Lahal (GEC-I)	N/A	33	0							
12	LILO of one Ckt. Shahpur - Kangra at Chambi (GEC-I)	D/C	33	0							
13	LILO of Pandoh - Bijni line at Pandph (GEC-I)	N/A	33	0							
14	LILO point Gharola - Chamba at Karian (GEC-I)	N/A	33	96							
15	Naggar - Bajaira Line at Kullu (GEC-I)	N/A	33	0							
16	Padhar (Gwali) - Bijni Line at Mandi (GEC-I)	S/C	33	0							
17	Pandoh - Bijni Line (GEC-I)	D/C	33	0							
18	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
19	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
20	Reconductoring of Gaj-Shahpur line (New reconductoring ) (GEC-I)	S/C	33	19							
21	Salooni - Koti Line (GEC-I)	D/C	33	0							
22	Gumma - Andhra (GEC-I)	D/C	22	12							
23	Jhakri - Rampur line (GEC-I)	D/C	22	0							
24	Karcham - Bhoktoo line (GEC-I)	D/C	22	0							
25	Rampur - Nagli line (GEC-I)	S/C	22	0							
26	Rukti - Shaung line (GEC-I)	D/C	22	8							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Gondpur (Paonta) - Sataun line (GEC-I)	D/C	132	0							
28	Uhl-III - Hamir Pur (By BVPCL)	D/C	132	71	0	0	0				completed on Mar-14

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>JHARKHAND URJA SANCHAR NIGAM LTD.(JUSNL)</b>											
1	Chandil - Chaibasa (PGCIL)	D/C	400	65	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
2	Chandil - Dhanbad GSS	D/C	400	125	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
3	Chandil New - Chaibasa (PG) line	D/C	400	0	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.
4	Dumka - Jasidih	D/C	400	70	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
5	Essar (Latehar) - Latehar	D/C	400	81	122	121	115	43	DEC-20	JUN-20	Stage -I received on 22.08.19. Working permission awaited. RCCF,Daltonganj recommendation awaited to ED,Ranchi.
6	Koderma - Jasidih	D/C	400	130	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
7	Latehar (JSUNL) - PTPS	D/C	400	220	304	275	260	82	JUL-20	DEC-20	Stage-I Clearance awaited.
8	LILO of Bero- Patratu at GSS Mander	D/C	400	15	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
9	LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka	D/C	400	20	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
10	OM Jasidih - Koderna GSS	D/C	400	135	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
11	Patratu - Chandil GSS	D/C	400	135	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
12	Patratu New - Chandil New line	D/C	400	0	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.
13	Patratu New - Kodarma (JUSNL) line	D/C	400	0	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.
14	Patratu New - Patratu line	D/C	400	0	0	0	0			MAR-22	Project is being implemented by JUSNL. Tender is likely to be floated in Jul 20. Length of line is 8ckm.
15	PTPS - Bero (New Ranchi)	D/C	400	102	139	139	139	102	MAR-20	APR-20	Forest clearance obtained.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	QM Koderma - Daltonganj	D/C	400	200	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
17	QM Koderma DVC TPS - Koderma JUSNL	D/C	400	15	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
18	QM North Karanpura - Latehar	D/C	400	100	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
19	QM Patratu - Koderma GSS	D/C	400	150	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
20	TTPS - Dumka GSS	D/C	400	236	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
21	3 Ph. Baliyapur - Topchanchi	D/C	220	50	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
22	3 Ph. Giridih - Domchanch	D/C	220	90	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
23	3 Ph. Giridih - Topchanchi	D/C	220	60	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
24	3 Ph. Khunti - Mander (400kV GSS)	D/C	220	60	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
25	3 Ph. Khunti - Simdega	D/C	220	120	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
26	3 Ph. Koderma - Domchanch	D/C	220	16	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
27	Chaibasa - Gua TL	D/C	220	168	278	127	110	0	OCT-20	DEC-20	Forest Status: Stage -I received on 22.08.2019. Demand note received on 03.09.19. Verification done & Payment made on 29.05.2020 Working permission awaited.
28	Chandil (400kV GSS) - Jadugoda	D/C	220	80	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
29	Chandil GSS - Chandil	D/C	220	10	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018.
30	Chandil GSS - Tamar	D/C	220	25	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
31	Chandrapura DVC - Chandrapura	D/C	220	8	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
32	Chatra - Latehar	D/C	220	208	340	340	335	206	MAR-20	SEP-20	Forest Area:- Chatra South Division - 139.2 Ha. (Forest - 137.4 Ha. & JJ - 1.8 Ha.) Latehar Division - 59.96 Ha. (Forest - 29.46 Ha. & JJ - 30.497 Ha.) Forest Area:- Stage-I (In- principle) issued on 27.06.2019. Demand Note received & Payment made on 15.11.19. compliance submitted. Working permission proposal is with ED, Ranchi for Latehar & Chatra forest division. Wild life Management plan submitted on 13.06.2019. Working Permission awaited.
33	Chatra - PBCMP (Barkagaon)	D/C	220	117	185	129	83	0	DEC-20	JUN-20	Forest Area:- Hazaribag West Division - 72.56 Ha.(71.83Ha forest,0.73Ha JJ) Chatra South Division - 75.59 Ha.(68.15Ha forest,7.44Ha JJ) Stage-I (In-Principle) issued on 18.06.2019. Payment made on 09.09.19. Working permission received & Tree cutting permission awaited.
34	Daltonganj (PG)- Garhwa	D/C	220	183	110	110	110	183		MAR-20	Commissioned 08/20
35	Giridih - Jamua	D/C	220	160	0	0	0		MAY-18		This line actually constructing at 132kV volatge level instead of 220kV voltage level
36	Godda - Dumka line	D/C	220	142	248	248	248	142	MAR-20		Commissioned 08/20
37	Godda - Lalmatia	D/C	220	44	79	79	79	44	MAR-20		Commissioned 08/20
38	Govindpur - Govindpur	D/C	220	7	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
39	Hazaribagh - Barkatta	D/C	220	18	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
40	Jasidih - Dumka	D/C	220	149	239	239	239	149	MAR-20	JAN-20	Commissioned 08/20
41	Jasidih - Giridih line	D/C	220	154	288	266	255	154	MAR-20	JUL-19	Commissioned 08/20
42	Koderma (JSEB) - Koderma(DVC)	D/C	220	21	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 31.01.2018
43	Koderma - Giridih	D/C	220	140	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
44	LILO of both ckts Dumka - Govindpur at Palojori GSS	D/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
45	LILO of Chandil - Ranchi (PG) at Tamar	M/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
46	LILO of Govindpur - TTPS TL at Jainamore	D/C	220	70	0	0	0		JUL-20		
47	LILO of Hatia - Lohardaga at GSS Mander	D/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
48	LILO of Patratu - Hatia at PTPS by MC Tower	D/C	220		0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
49	Link Line Daltonganj - Garhwa TL (Bhagodih END)	D/C	220	82	110	106	95	44	MAR-22	JUL-19	
50	Mander - Tamar	D/C	220	56	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
51	Noamundi - Chaibasa (PG)	D/C	220	130	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
52	Noamundi - Jadugoda	D/C	220	80	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
53	Patratu - Ratu (Burmu ) line	D/C	220	61	124	121	121	49	MAR-20	APR-20	Forest Area - 12.424 Ha. Ranchi: Stage-I (In- principle) issued on 22.07.2019. Revised demand note issued on 22.08.19. Verification made . payment made on 29.08.19. Compliance submitted on 03.09.19. Working permission awaited. Ramgarh Distt. (Patratu) : Stage-I (In -principle) received on 22.08.19. Demand note received 27.09.2019 & Uploaded for verification. Rejected. Revised demand note received & Payment against demand note made on 06.11.19. Compliance submitted on 11.11.2019. Working permission Proposal is with PCCF,Nodal officer,Ranchi.Working permission awaited.
54	P.T.P.S. - Ratu	D/C	220	70	124	121	121	49	MAY-18	APR-20	
55	Ratu - Mander	D/C	220	15	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
56	Simdega - Chaibasa	D/C	220	165	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
57	Tenughat - Chandrapura	D/C	220	55	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
58	Tenughat - Gomia	D/C	220	20	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
59	Tenughat - Hazaribagh	D/C	220	135	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
60	TTPS - Govindpur TL	D/C	220	181	300	289	284	141	NOV-20	NOV-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>J&amp;K POWER DEVELOPMENT DEPARTMENT(JKPDD)</b>											
1	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
2	Leh III (Army base) - Leh	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
3	Kiru HEP - Kishtwar Pooling Station (Triple HLTS Conductor)	D/C	400	0	0	0	0			DEC-19	work under planning stage.
4	LILO of one Ckt. of Kiru HEP - Kishtwar PS at Kwar HEP and Pakal Dul HEP	D/C	400	0	0	0	0			DEC-19	Work under planning stage.
5	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
6	LILO of Thein-Hiranagar at Kathua-II (Ghatti)	D/C	220	24					DEC-20		
7	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12	22	13	0			NOV-20	LOA for Survey and construction of foundations for 220 kV LILO for Grid Station( GIS) Tailbal issued ** erection of towers/stringing to be taken up separately." Works under Progress.
8	(PMDP - Jammu) LILO of Hiranagar - Bishnah at Jatwal Grid station	D/C	220	12	11	9	9		MAR-19	NOV-19	Ckt-1(LILO-I): ROW issue at 02 Nos location Ckt-2(LILO-II): Due to poor response e-Nit is retendered on 24.06.2019 and opening date of e-Nit is 22.07.2019 and the date was extended upto 5th August 2019(with multiple extensions i.e seven times). Two bids were received and approval for opening/evaluation of the same has been granted.Evaluation under process.
9	(PMDP - Kashmir) Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	19	0	0	0	MAR-19	OCT-20	LOA issued to M/S Allayee Builders Budgam vide No. GCD/TS/14 of 2019 Dated: 03-07-2019. . Land Acquisition under process. LOI for supply, erection, testing and commissioning of 220 kV Towers issued on 26-09-2018 to M/S R S Durafabs Hyderabad.
10	(PMDP - Kashmir) LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	0	0	0		MAR-19	MAR-20	LOA for Survey and construction of foundations for 220 kV LILO for Grid Stations Lassipora and GIS Tailbal issued in favour of M/S Lucky Traders Srinagar vide No. 31 of 2018 Dated: 21-12-2018 for Rs 272.66 Lakhs by SE S&O Circle-II Srinagar. Survey completed. Pre-Dispatch inspection of the stubs conducted. (Erection of towers/stringing to be taken up separately)
11	(PMDP - Kashmir) LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	11	22	13	0	0	SEP-20	NOV-20	Works under progress.
12	(PMDP - Kashmir) New Wanpoh - Mir Bazar line	D/C	220	10	14	12	0		SEP-20	JAN-21	Works under progress.
13	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	DEC-19	E-NIT floated by PGCIL for the three works on 09-10-2017.
14	Wagoora-Budgam- Zainkote	D/C	220	60	123	106	82	17	DEC-19	MAR-21	ROW issues at various locations delaying the project.
15	Wagoora-Mirbazar	D/C	220	104	177	173	173	63	MAR-20	MAR-21	ROW,, compensation issues delaying the project.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	Zainkote-Alusteng-Mirbazar	D/C	220	254	444	436	281	92	MAY-19	DEC-20	Section I-- Zainakote-Alusteng completed and commissioned in Feb 20. Erection works on Section-II Alusteng-Mirbazar section under progress. Mirbazar section issued. Works on Zainakote-Alusteng section completed and line commissioned on 15-02-2020. Expected to be completed by ending January. Erection Works on Alusteng-Mirbazar section under progress.
17	Lower Kalnai - Thathri S/s (existing) line	D/C	132	6							
18	Parnai HEP - Parnai (JKPDD)	D/C	132	30							
19	(PMDP - Jammu) Hiranagar - Kathua line (Reconductoring)	D/C	132	152	0	0	0		MAR-19	DEC-19	CC-I meeting held on 3rd and 4th of June 2019 and minutes of meeting yet to be issued.
20	(PMDP - Jammu) LILO of Canal - Miran Sahib at Chatha	D/C	132	16	3	0	0		MAR-19	MAR-20	Out of 40 Kanals of land 20 Kanals land has been acquired. Preliminary works (soil testing and demarcation) are under progress. Layout also approved.
21	(PMDP - Kashmir) LILO of Budgam - Bemina at Tengpora (Power Cable)	D/C	132	8	0	0	0		MAR-20	MAR-21	LOA issued .
22	(PMDP - Kashmir) Replacement of Conductor in Pampore - Cheshmashahi	D/C	132	28	0	0	0		MAR-19	MAR-21	LOI issued.
23	Solar Park - Samba line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>J&amp;K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)</b>											
1	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)</b>											
1	Bellary (PS) - C.N. Hally	D/C	400		0	0	0			MAR-18	DPR approved. To be tendered
2	Bellary (TPS) - Bellary (PS)	D/C	400	5	0	0	0			MAR-18	This work is not in planned works.
3	Hiriyur - Mysore (GEC-II)	D/C	400	390							
4	Kalburgi - YTPS	D/C	400		0	0	0		SEP-18	MAR-18	
5	LILO both Ckts. of Nelamangala - Hoody (Twin Moose) at Devanahalli (Hardware Park)	D/C	400	3	4	4	4	1	SEP-19	OCT-19	2 spans stringing completed. (Balance stringing work will be taken up at the time of 400 kV station commissioning i.e. LILO arrangements to station)
6	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	187	184	184	118	SEP-18	AUG-18	Work is under progress.
7	LILO of both ckt. of Bellary Pool - Madhugiri at Tumkur (Pavagada ) PS (GEC-II)	M/C	400	0							
8	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							MAR-18	Not in planned work for FY 16-17
9	LILO of Somanahalli - Kolar SC line to Mylasandra (New Electric City)	S/C	400	1	6	0	0		JUN-20	JUN-20	Check survey approved on 23.07.19. The design documents of 40kV towers has been approved. Foundation drawings submitted on to CEE, P&C by agency.
10	Tumkur (Pavagada) PS - Devanahally (KPTCL) (GEC-II)	D/C	400	170							
11	Tumkur PS - Hiriyur (GEC-II)	D/C	400	218							
12	Yermarus TPS - Gulbarga	D/C	400							MAR-18	Detailed survey completed. Estimate is being prepared.
13	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	53	42	0	MAR-18	DEC-19	Contractor has stooped the work from March 2017 fue to ROW issues. Notice issued to the agency. In meeting held on 31.07.19 at Tumakuri Tz, agency requested for time extension and PV approval to Zonal office and instructed agency to recommence the work but agency is demanding for approval to recommence the work.
14	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	80	70	11	FEB-17	MAR-20	220kV line passes through Balekatte minor forest area land covering of 1.724 Hectares. Forest clearance for stage-1 proposal resubmitted by attending, all the observations made by forest officers. The proposal accepted by APCCF through online on 26.03.19. Hard copies of the proposal submitted by EE, MWND to the DCF Ramangara on 05.04.19. The same has been forwarded to RFO Magadi for verification on 25.04.2019. After Verification by RFO Mogadi , reports submitted to DCF Ramanagar on 17.07.19. Verification is under progress.
15	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		FEB-08	JUN-18	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. Check survey approved on 20-Aug-2018. ROW problems pending in DC Court Ramanagar for Loc 15 since 2012, NHD: Not intimated

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	Bijapur - Sindagi	D/C	220		0	0	0		SEP-19	SEP-19	
17	Chintamani - Srinivaspura	D/C	220		0	0	0		SEP-19	SEP-19	
18	Chitradurga - Hiriya S/S	D/C	220	78	152	142	103	56	MAR-19	DEC-19	ROW issues resolved and work is under progress. Emergency Restoration system required for taking up the works in Multi Ckts Corridor (5062 kms) under the supervision of PGCIL. Hence, requested PGCIL on 10.06.2019 to inspect the spot and give the concurrence. PGCIL inspected the spot on 21.08.2019.
19	Devanhalli -(Hardware Park 2nd ckt) and Doddaballapura (2nd ckt)	M/C	220	113	0	0	0		NOV-20	NOV-20	Check survey approved on 05-Jan-2019.
20	Gulbarga - Afzalpur (Ganagapura)	D/C	220		0	0	0		SEP-19	SEP-19	Work is in tendering stage.
21	HDVC Kolar - T. Gollahali (Thimmasandra) line	D/C	220	54	162	143	84	13	AUG-20	AUG-20	Work under progress. (Note: As per revised check survey approved on 23.03.2019 from SEE, Tr. (W) circle, the total no of towers is 162.)
22	Hiriya (PG) - Hiriya S/S	S/C	220	16	18	0	0		APR-19	DEC-19	work to be taken up.(Only stringing work to be done in the existing corridor conductor supplied)
23	Honnali - Channagiri (Benkikere/Nallur)	D/C	220	95	191	43	37	0	MAR-19	DEC-19	DC court, Davangere issued orders on 27.05.2019 for land compensation for tower foot area and line corridor for both 220kV and 66kV new lines. On 16.7.19 the land compensation proposal sent to DGM Teach from CEE, Tz. Land compensation approved on 02.08.19.
24	Hoondy 200 kv - EPIP GIS 200 kv station (UG Cable)	S/C	220		0	0	0			MAR-19	
25	Hosadurga - CN Halli line	D/C	220		0	0	0			DEC-18	Letter of intent to be issued.
26	Hosadurga (Madure) - Benkikere	D/C	220	83	156	62	17		SEP-18	DEC-19	Severe row issues in Nagenahalli, Ailpura, Gangasamudra. Approached and letter addressed to DC, Chitradurga for issuing land compensation. work under progress.
27	Itagi - Kudligi (Badeladaku) line	D/C	220	65	119	112	95	0	AUG-19	DEC-19	RoW issues at Loc nos 88,109,113,114. Farmers are Demanding for higher compensation and also they are not allowing to enter their field as there are standing crops. Requested for police protection.
28	Jagalur (Hiremallanahole) - Chitradurga	D/C	220	71	154	82	52	1	SEP-20	SEP-20	ROW issues at Gonuru, Mutiur, H.M. hole village limits, demanding for higher compensation. Request stop sin,otted tp DC Chitradurga to issue the order for compensation. TB @ Chitradurga Station completed except testing and commissioning.
29	Jagalur (Hiremallanahole) - Kudligi	D/C	220	83	159	159	159	83	JUL-19	APR-20	Commissioned 04/20
30	Jagalur (Hiremallanahole) - Kudligi line	D/C	220	83	159	159	159	83	JUL-19	MAY-20	Commissioned 05/20.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
31	Kolar - Malur at Somanahalli	D/C	220	180	280	271	267	146	MAR-18	DEC-19	Malur-Kolar line charged (42 Ckm). Line from Malur end upto Loc 137 charged (68.98 Ckm). Line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm. Work short closed and LOI issued on 15.09.2017 for balance portion of work. Case pending in High Court: (i) Loc 84, 85, 86, 88 & 89: Case filed by KPTCL in DC Court on 27.01.2014 , LHD: 14.02.2017. Posted for orders. (ii) Loc 84, 85, 86 : Case filed by party in Court of Civil Judge (Jr Dv), Anekal .LHD: 14.06.2018 . NHD:10.08.2018. (iii) Loc 88 & 89: Case filed by KPTCL in DC Court Bangalore Urban District on 27.01.2014 LHD: 14.02.2017 posted for orders. (iv) Loc 88 & 89: Case filed by party in Court of Junior Civil Judge, Bangalore Rural District on 11.02.2014 . LHD: 10.01.2018. NHD: 11.07.2018
32	Kothipura (Ramanagara) - Tubinakere	D/C	220	142	290	290	290	142	JUN-09		Commissioned 04/20
33	Kudagi - Vajramatti line	D/C	220	159	267	224	141	4	OCT-19	FEB-19	Work is under progress.
34	LILO from Kothipura - Tubinakere at Channapatna	D/C	220	6	28	0	0			DEC-19	approval obtained form DGM (T), KPTCL to pay necessary charges to PWD on 17.06.2019. Letter addressed to firm to pay charges on 29.06.2019/16.07.2019. Approval obtained to pay BG to PWD on 12.07.2019. BG and 297L paid to EE, PWD to issue NOC on 31.07.2019. NOC issued on 21.08.2019 but site was not handed over. PWD is seeking clarification regarding security and safety. Letter to be addressed to EE PWD regarding security and safety. Note: CKt. Kms has been changed (3.25km to 3.35 km) as per check survey approval on 29.03.2019.
35	LILO from Shimoga - Mysore at Hassan (220 kV Re-orientation and shifting lines)	D/C	220	35	68	65	64	22		MAR-20	Agency has stopped the work. Letter addressed to Agency to restart the work on 01.02.2019,26.03.19 & 29.03.19. Letter addressed to ADLR, Hassan to submit the sketch and RTC and all the associated documents pertaining to survey numbers coming under line corridor on 03.04.19. Awaited for sketch.
36	LILO line from 220kV Varahi-Kemar S/C line at Heggunje (Mabdarthi Line)	M/C	220	2	9	6	0			NOV-19	Forest issue: Location : AP 9 to AP 10 - BILLADI BLOCK - 1.0325 ha forest area. AP 17 to AP 18 - KORG I - HESKATTURU BLOCK - 0.728 Ha forest area. Application submitted on 24-05-2019. Proposal returned with obsevationts dtd 15.06.2019. The observations received from PCCF, Aranya Bhavan bengaluru are attended and proposal to be re submitted.
37	LILO line on M/C Towers from 220kV RTPS - Sedam - Ramasamudra S/S	M/C	220	7	12	0	0			DEC-19	The work is delayed due to land issue. M/s DP Jain & Co Infrastructure Pvt. Ltd. has stopped the work of removal or murrum. Hence, the CCE TZ has directed to procure alternative land vide Ltr. No. 3436-37Dtd:17.07.2019. New land to be identified.
38	LILO of Bidadi - Vrushabavathi valley to Kumbalgod	S/C	220	23	0	0	0		SEP-18	OCT-19	NHA I and NH (PWD) permission awaited for completion of balance work. Cable jointing work under progress.
39	LILO of Chikkodi - Ghataprabha at Mughalkod	D/C	220	10	0	0	0			AUG-20	LOI ossied pm 03-Aug-19. Activity chart approved on 30.08.19.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
40	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	2	2	1		OCT-19	Electrical Inspectorate Approval obtained on 25.07.19.
41	LILO of Hoody-Kolar at Hoskote	D/C	220	27	55	35	31	0	MAR-18	MAR-20	Land compensation issue: Meeting was conducted by SEE (Tr.) Works circle on 11.07.2019 to convince M/s L&T for arranging land compensation payment . However the agency disagreed. Proposal for making payment from KPTCL end submitted to corporate office for approval on 07.08.2019. Approval awaited.
42	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220								
43	LILO of HSR- NIMHANS to proposed at Koramangala	S/C	220	5	0	0	0		SEP-17	OCT-19	6/6 section cable laying completed. Cable charged on 20.05.19.
44	LILO of Kadakola - Chamarajanagara line to the proposed line at Begur	M/C	220	100	0	0	0	100		AUG-20	Commissioned 07/20.
45	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220		0	0	0		SEP-19	MAR-20	
46	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220		0	0	0		SEP-17	SEP-19	Detailed check survey under progress.
47	LILO of Second Ckts. from BAIL (Begur - Hoskote at Devanahalli H/W Park	S/C	220	19	0	0	0	17		OCT-19	220kV BIAL-Hosakote line. LC request submitted on 25.06.19 to carry out the remaining stringing work and LC approval awaited.
48	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	65	64	22	JAN-18	JAN-19	Work under progress. ROW issues: Cases filed in DC Court: a) At loc. No. 49 (Sy.No: 151/2): Case filed by Sri. K.Narayan & Sri.Srinivasa on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received. b) At Loc.No.47-48 (Sy.No.350/1): Case filed by Sri.G.R.Shivaram on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received.
49	LILO of Thubinkere - Ramnagara to Maddur	D/C	220						SEP-19	MAR-20	
50	Melasandra (New electronic city) - Yerandanahalli and concersion of existing Peeny - Singarpeta S/C line to M/C line up to Yerandanahalli	M/C	220	19	35	35	6		JUN-20	JUN-20	220kV SC line from Somanahalli-Yerrandanahalli LC is required for a period of 90 days to complete line (a) work. During the above shut down period, Yerrandanahalli R/s has to be fed from Hosur end. Pending with the CEE, Hosur Tamilnadu (issue is discussed in OCC)
51	Mylasandra - Somanahalli line	S/C	220	1	0	0	0			DEC-19	Check survey approved. The work to be taken p duly procuring excess materials by TK agency for 220kV DC UG cable which is not envisaged in DWA. One number of 220kV MC Cable terminating tower foundation work completed. Note: As per check survey approved route length is 1.775Kms and single ckt. has been revised to double ckts.
52	Mylasandra - Somanahalli-Naganthapura-HSR Layout	M/C	220	19	38	31	11	2	SEP-17	DEC-19	Dismantling of 02 towers completed. Stringing for 5 spans completed.
53	Nagamangala- Anchepalya	D/C	220						SEP-19	MAR-20	
54	Nagamangala-Tubinkere	D/C	220						SEP-19	MAR-20	
55	Nelamangala - Peenya S/s	M/C	220						SEP-18	MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
56	Nelmangala - Brindavan Alloys	D/C	220	1	7	7	7	1	SEP-17	OCT-19	Work completed. CEIG approval to be obtained.
57	Peenya - A Station UG Cable	S/C	220	0					SEP-18	MAR-19	
58	Ramanagara (Kothipura) - Bidadi line	M/C	220	73	89	63	2			DEC-19	There is no alternate power supply arrangement for Bidadi-Ramanagara down stream stations, hence the work will be taken up after commissioning of the Kothipura Station.
59	Shanthigrama - B4 line ( near Hedanahalli limits)	D/C	220	16	34	34	32	9	MAR-18	DEC-19	LOI issued for balance portion of work on 10.06.2019. Revenue Survey work under progress, 4.5 kms survey completed out of 7.76 kms.
60	Somanahalli - Malur I and II lines - Yarandanahally S/s Sommanahally-SingarpetSC line Corridor	M/C	220	27					SEP-18	MAR-19	
61	Somanahalli- Subramanyapura (M/C M/V)	M/C	220						SEP-18	MAR-19	
62	Somanahalli - T.K. Halli SC line to DC	D/C	220		0	0	0		SEP-17	NOV-20	LOI issued on 03-Aug-19. Activity Chart submitted on 28.08.2019 and under verification.
63	Somanahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	MAR-18	MAR-18	Termination issued to agency on 22.03.2017. Jigani station commissioned on 04.03.2018
64	Tubinakere - Ramnagar (Kothipura) line	D/C	220	142	290	290	290	142	JUN-09	MAY-20	Commissioned 05/20.
65	Vajamangala - Kadakola	D/C	220	40	70	49	45	0	MAR-18	DEC-19	Work terminated on 19-Sep-15. Balance works to be retendered at CEE, Trz, Mysore. Resurvey to be carried out. Letter sent to Corporate office for approval of Re-survey for the subject work on 03.06.2019. Ltr received from DGM (Tech.) on 17.06.2019 to place the subject before CPC. PC agenda sent to Corporate office on 24.7.19 for approval of detailed re-survey.
66	Vajamangala -Kodakola and Vajamangala-Varun M/C lines	M/C	220	9	23	23	23	10		OCT-19	Line work completed. The 220kV D/C line on MCMV towers form Loc-04(3) to 21 will be commissioned after completion of 220kV double circuit link line on both Vajamangala (loc No.1 to 3) and Kadakola (loc No. 21 to 70) ends. 220kv 4.567 kms. only 66kV DC line commissioned on 31-03-16. 66kV Line. 4.852kms Terminal Bay: Commissioned on 03-Feb-16.
67	Yelahanka(KPTCL)- Yelahanka(PG)	D/C	220	6	0	0	0	12		AUG-18	Commissioned on 14.09.2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>KERALA STATE ELECTRICITY BOARD(KSEB)</b>											
1	Kasargode - Wayanad (GEC-II)	D/C	400	0	0	0	0				
2	Mylatti - Wayanad (GEC-II)	D/C	400	0	0	0	0				
3	Upgradation of 220kV S/C line from Madakkathar - Malaparambu line	D/C	400	178	260	260	260	98		NOV-19	Work completed
4	Brahmapuram - Kaloore line	D/C	220	23	16	14	13	4	APR-20	JUN-20	
5	Brahmapuram - Thuthiyoor line	M/C	220	30	16	14	13	9		SEP-19	2.5.km old 110kV D/C line dismantling and RoW used for new MCMV line. work under progress. Time extension issued. (RoW issue at Brahmapuram Waste Disposal Plant).
6	Interconnecting line to Thalasseri - Kunnamangalam at North Malabar	M/C	220	30	0	0	0			DEC-20	Work awarded to M/Ss. Sterlite Power Transmission Ltd on 28.06.2019.
7	Karukadom - Kothamangalam line	M/C	220	14	10	10	10	14		AUG-19	Commissioning pending for want of PTCC clearance
8	Kasargode pool - Kasargode (GEC-II)	2xD/C	220	0	0	0	0				
9	Kattakkada-Vizhinjam	D/C	220	44					APR-20		
10	Kottayam - Ettumanoor	M/C	220	25	25	14	4			JAN-21	Work order issued to M/s. L&T on 28.06.2019.
11	Kottayam - Thuravoor (Kottayam Dist Alapuzha Dist)	D/C	220	70	70	5	0			JAN-21	Survey 19 Km completed
12	LILO of 220kV Kaniampetta - Areakode at Kunnamangalam line	D/C	220	15	0	0	0		JUL-20		
13	LILO of 220kV Lower Periyar - Madakathara at Chalakudy line	D/C	220	24	0	0	0		APR-20		
14	LILO of Areakode-Kaniyambetta - Kunnamngalam	D/C	220	15					JUL-20		
15	LILO of Chalakkudy interconnecting Kodungallor-Irinjalakuda	M/C	220	28	48	2	0			DEC-20	Work order issued to M/s. L&T on 28.06.2019.
16	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220	1	5	0	0	0		JUN-17	ATS of Pallivasal Extension HEP. Work is yet to start.
17	LILO of PL -AM - Kottayam at Kottayam	M/C	220	13	13	0	0			JAN-21	work started
18	LILO to Kunnamkulam - Wadakkanchery at Thrissivaperur	M/C	220	23	83	1	0			DEC-20	Work order issued to M/s. L&T on 28.06.2019.
19	LILO to Pallivasal - Aluva at Kothamangalam	D/C	220	332	255	133	86	16		AUG-20	Work under progress.
20	Lower Periyar-Madakkathara feeder (LPMD)	D/C	220	1	0	0	0				
21	Madkathara - Kozhikode MCMV Feeder line	M/C	220	96	260	260	260	97	JAN-20		Workcompleted
22	Malapramba - Keezhissery at Areakode upgradation of existing line from Kizhissery - Nallalam	D/C	220	206	320	251	180	118		MAR-20	Work awarded to M/s. Sterlite Power Transmission Ltd on 10.11.2017. 400/220kV MCMV line 97.38 ckm and 220/110kV MCMV line 20.20 ckm completed . Balance work in progress.
23	Mylatti-Vidyanagar	D/C	220	23					DEC-20		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Pallikkara - Aluva line	D/C	220	124	45	45	45	25		DEC-19	Work under progress. (PGCIL Concurrence required for connectiong to gantry. work delayed due to heavy rain).
25	Thuthiyoor - Kaloor (UG Cable)	D/C	220	14	0	0	0	8		FEB-19	Thrikkakara municipality sanction obtained
26	Upgradation of Mundayad - Mayilatty at Kolothunad	M/C	220	90	272	2	0			DEC-21	Work awarded to M/Ss. Sterlite Power Transmission ltd on 28.06.2019.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)</b>											
1	Babhaleshwar - Kudus	D/C	400	447	726	578	510	182		DEC-21	Forest Status: (148 Ha) Second & Final approval received on 06.04.2018. GMRT Issue: The issue is resolved. RoW: A) Nashik Zone: 22 cases for erection filed to Collector, Pune, he delegated powers to SDO, Manchar- Junnar, orders awaited. B) Vashi Zone: 13 & 12 cases respectively for foundation(F) & erection(E) filed to Collector, Thane, he delegated powers to SDO Kalyan (F-1 & E-12) / SDO Bhiwandi (F-1 & E-11), orders awaited. Major Constraint: As per GR dated 31.05.2017 there is provision for payment of compensation in respect of Tower foundation & erection i.e. 2 times the ready reckoner rate. However, revenue authority has issued orders for huge compensation.
2	Jejuri - Hinjewadi - I and II	D/C	400	207	277	204	187	70			Pkg-I: ROW :dtd 03-06-16 : SDO Bhor- revised Lr. dt 15.06.16:SDO Haveli: 2 nos (loc 86,87). Agency went into Arbitration . Tender on Risk & cost is under process.
3	Jejuri - Lonand	D/C	400	20					MAR-19		
4	JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)	D/C	400	0	0	0	0				Not in STU Plan.
5	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	126	273	243	229	124	FEB-21	MAR-21	Work in progress.
6	LILO of Karad - Lonikand at Jejuri	D/C	400	20					MAR-19		
7	LILO of Kolshet-Wada and Padghe-Wada line at Kudus S/s	D/C	400	32	46	13	8	0	DEC-20	JUN-21	Huge ROW Forest : 10.345Hec., 11 locations,2.95km length, submitted on 9.11.2017. 1. Proposal forwarded from CCF, Thane to PCCF, Nagpur on 04.04.2019.
8	LILO of one ckt Dhule - Sardar Sarovar at Balsane (PS)	D/C	400	36					MAR-20		
9	LILO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II	D/C	400	5					MAR-19		
10	LILO om Solapur ( PG) - Karad at Tembhorni	S/C	400	20					MAR-22		
11	LILO on 220kV Mhaisal - Jath at 400kV Alkud	D/C	400	45	77	29	0	0	DEC-20	MAR-21	Slow work by agency.
12	LILO on Chandrapur I - Parli 3rd Ckt at Warora	D/C	400	50					MAR-22		
13	Shevgaon / Pathardi - Tapti Thanda	D/C	400	120	199	185	152	34	MAR-22	DEC-20	03 no's of obstruction cases filed at SDM Pathardi, Order awaited. 10 no's of obstruction cases filed at Hon. Collector Aurangabad, Hearing awaited.
14	Solapur (PG) - Narangwadi	D/C	400	81	0	239	214	56	MAR-20	DEC-20	Work in progress.
15	220 kV M/C LILO of one Ckt. of 220 kV Tarapur -Borivali and Boisar-Ghodbandar line on M/C toweres at 400kV Kudus S/S	M/C	220	117	117	64	0	0	DEC-19	DEC-21	ROW :Facing huge opposition in vasai and Bhiwandi areas where multiple project such as Bullet train , DFCCIL, Transmission lines, Highways. Forest : 2.95 Ha (Appr) Online submission done on 22.01.19 and complances submitted on 01.02.19. 3. Joint inspection with forest surveyor in jawahar section carried out on 04.02.2019. Proposal pending at DFO Dahanu. Railway Crossings : Not involved .

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	2nd ckt Dodaicha - Shahada	S/C + D/C	220	27	0	0	0		MAR-18		Tenderization under process.
17	2nd ckt. stringing Jamde - Walve	S/C + D/C	220	13	0	0	0	5	MAR-20	DEC-20	Total Progress : 4.55 /13.31Km , Order received from SDO Dhule, for ROW cases, for finalized the land compensation 7/12 collection under progress..Due to pending previous payments of Suzlon, severe ROW arised.
18	2nd Ckt. Stringing of Gangapur - Valve at Jamde (GEC-I)	S/C on D/C	220	13	0	0	0		JUN-20		
19	2nd Ckt. Stringing of Miraj - (Tilawani) Ichalkaranji	S/C + D/C	220	35	0	0	0	20	MAR-23	JAN-20	Total length 21.05 ckm. Line partly test charged on 31.12.19 from loc no 4 to 43.
20	Ambazari - Mankapur (UG)	M/C	220	36					MAR-23		
21	Aurangabad (PG) - Bidkin	D/C	220	40					MAR-22		
22	Babhaleshwar - Kopargaon LILO Point	M/C	220	36	118	90	2	0	MAR-18		ROW at 13 nos loc. Railway crossings involved.
23	Balsane (Shivajinagar) (T Conductor) - Shivanjinagar	D/C	220	36					MAR-20		
24	Boisar (PG)-Wada	S/C on D/C	220	50	211	173	165	28	MAR-22	MAR-19	The work stopped due to 1) Severe RoW2) Forest issue.The existing contract closure proposal is approved by C.O.The balance work shall be executed by placing new contract.
25	Butibori - III - Addl. Butibori	D/C	220	20					MAR-23		
26	Chinchwad - II for reorientation of existing line at Chinchwad - II	D/C	220	12	4	4	2	0	DEC-19	MAR-20	Work in progress.
27	Colourchem - Kolshet	D/C	220	8					MAR-21		
28	Deoli (PGCIL) - Yavatmal	D/C	220	84	144	137	103	8	JUN-19	DEC-20	Slow work by agency.2.80 ha forest land involved. Online proposal registered vide FP/MH/Trans/39229/2019 Dated 02.03.2019; Joint measurement done on dtd. 25.06.2020.
29	Dondaicha - Nandurbar	D/C	220	80					MAR-23		
30	Eklahare - Pimpalgaon	D/C	220	87	158	158	157	26		DEC-20	For Balance stringing work is in progress.
31	Georai - Thapti Tanda s/s	D/C	220	109	167	167	167	103	MAR-22	OCT-20	All work completed except OPGW stringing and tree cutting balance.
32	Indapur MIDC (Loni Deokar) - Tembhorni	D/C	220	30	0	0	0		MAR-18		Scheme under revision.
33	Kalmeshwar - Warud	D/C	220	170	303	217	186	53		MAR-21	Work is carried out in 5 parts. Four parts Work is in progress.
34	Kandalgaon - Dasturi SCDC line	S/C on D/C	220	75	236	92	0	0		MAR-19	Severe ROW problem. Work stopped since June-2016. Short closure is approved. Balance work is to be carried out on Risk & cost basis.
35	Khapakheda - Uppalwadi	D/C	220	7					MAR-19		
36	Kopargaon tap - Babhaleshwar	M/C	220	144	118	90	2	0		DEC-20	ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority. New LOA issued to M/s Precious Infra services on Risk & Cost.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
37	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	MAR-20	Work is stopped.
38	Koradi-II - Uppalwadi UG and O/Hline	D/C	220	15	13	4	0	0	DEC-20	FEB-21	UG cable laying 759 Rmt completed from 220KV Upplawadi s/stn end .
39	Kumbhargaon (Nanded) - Kurunda	D/C	220	121	224	155	119	0	FEB-21	DEC-20	Work in progress.
40	Lamboti - Karkamb	D/C	220	60					MAR-20		
41	LILO of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable ) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-23		
42	LILO of Aarey (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-23		
43	LILO of Dhule - Dondaicha at 400 kV Balsane PS (GEC-II)	D/C	220	0	0	0	0				Not yet tenderised.
44	LILO of one Ckt. Ahmednagar Bhoose at Supa	D/C	220	40					MAR-22		
45	LILO of one Ckt. Aurangabad (PG) - Shendra at Shendra (AURIC) (DMIC Project)	D/C	220	16					MAR-19		
46	LILO of one Ckt. borivali - Boisar at Boisar (PG)	D/C	220	5					MAR-20		
47	LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S	D/C	220	31	46	13	8	0	DEC-20	JUN-21	Area involved 10.35 ha (Appr) Proposal for forest clearance sent to APCCF (Nodal) Nagpur on dtd 04.04.2019. 4) Queries raised by APCCF nodal office, Nagpur on dated 26.06.2019, same is complied on dated 01.07.2019.
48	LILO of one Ckt. Padegaon - Paithan line at Chitegaon	D/C	220	5					MAR-19		
49	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	20	67	67	67	20	JUN-19	AUG-20	Commissioned 07/20.
50	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07		The work is stopped due to1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.
51	LILO on 220 kV Deoli (PG) - Ghatodi line for 220kV Yavatmal	D/C	220	20	42	42	42	20	JUN-19	DEC-20	1) RoW at NA plots adjacent to 220kV Yavatmal S/Stn, hearing awaited.
52	LILO on Babhaleshwar - Nashik at Sinnar	D/C	220	20					MAR-20		
53	LILO on Boisar (M) - Versova at Boisar	S/C + D/C	220	1					MAR-20		
54	LILO on Boisar - Kopri at Chikhhal Dongri	D/C	220	4					MAR-19		
55	LILO on Boisar - Nalasopara at Palghar	D/C	220	20	3	2	2	0	MAR-19	DEC-20	1 No location(LILO tower) is in forest land. Forest proposal is at DFO Dahanu.
56	LILO on Boisar - Varsova at Virar	D/C	220	4	0	0	0		MAR-20		Not in STU Plan.
57	LILO on Boisar - Vasai Loc No. A	D/C	220	7					MAR-20		
58	LILO on both ckts. of Uran-Kharghar Ulwe Node	D/C	220	18					DEC-20		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
59	LILO on Kandalgaon -Lanand at Kesurdi	S/C	220	10					MAR-22		
60	LILO on Loc No. A (MC Towers ) - Kopri (Virar E)	M/C	220	5					MAR-20		
61	LILO on Nalasopara- Boisar line at Palghar	D/C	220	1	3	2	2	0	JUN-20	DEC-20	1 No location(LILO tower) is in forest land. Forest proposal is at DFO Dahanu.
62	LILO on narrow base towers Boisar - Varsova Loc No. A	2xD/C	220	2					MAR-20		
63	LILO on one Ckt. of Bhusawal (Khadka) - Chalisgaon at Jamner	D/C	220	1	2	2	2	0	MAR-19	APR-19	Line commissioned on 25-03-2019.
64	LILO on one Ckt. of Eklahare - Navsari at Girnare	D/C	220	10					MAR-22		
65	LILO on Padghe - Wada at Kudus	D/C	220	10	46	13	8	0	MAR-18	JUN-21	Forest Area involved 10.35 ha (Appr) Proposal for forest clearance sent to APCCF (Nodal) Nagpur on dtd 04.04.2019. 4) Queries raised by APCCF nodal office, Nagpur on dated 26.06.2019, same is complied on dated 01.07.2019.
66	LILO on two ckts Boisar (M) - Borivalli at Kudus	D/C on M/C	220	100	117	64	0	0	MAR-19	MAR-21	Line name: 220kV M/C LILO on 220kV Tarapur-Borivali & Boisar-Ghodbandar line for 400kV Kudus S/s - 27 kms. Total Ckm - 117.42. Forest involvement after re-routing: Area involved 2.95 Ha (Appr). Revise forest proposal online submission done on dt. 22.01.2019. 4) Joint inspection as per revised forest proposal is carried out on 15.02.2019 & 28.02.2019. The said proposal is under process at DFO Dahanu. . Major ROW issue due to non payment of land compensation.
67	LILO on two ckts Boisar - borivalli at Boisar	M/C	220	1	7	7	7	4	MAR-20	JUL-20	Line commissioned on 16/07/2020.
68	LILO on Vita - Miraj at Kupwad s/s	S/C	220	1					MAR-22		
69	Mangaon CCPP(Vile)- Bhagad	D/C	220	4	0	0	0				commissioned 03/16
70	Nagothane - Wadkhal	D/C	220	30	104	56	44	52			Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCL- Wadkhal line from loc no 9.
71	Raymonds - Girnare	D/C	220	30					MAR-22		
72	Second ckt stringing Padegaon - Sawangi line	S/C on D/C	220	17	0	0	0		DEC-17		This line is passing through urban area of Aurangabad city. Hence, even after 4th. call no response for tender. Hence TQR modified by CO. Tender acceptance is under process at Zone Office
73	Upgradation of 132kV Malegaon - Manmad SCSC line to 220kV line using same corridor/ROW	D/C	220	65	0	0	0	65		AUG-20	Commissioned 07/20.
74	Uppalwadi - Mankapur	M/C	220	32				0			Scope revised O/H - 7.5 Km U/ G - 2.5 Km To be considered in Ph. III, if necessary as per BR 112/12 .

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
75	Uppalwadi - New Pardi	M/C	220	54	0	0	0			FEB-21	LOA issued recently for 15.5 km cable work. Virtual inspection of WPT test done on 23.05.2020. Virtual inspection (Acceptance tests) of 2nd lot of 37.8 Km (78 drums) 1200 sqmm, 220KV cable started from 26.05.2020 and is under progress.
76	Vairag - Paranda	S/C + D/C	220	40	0	0	0		MAR-20		Not in STU Plan.
77	Vashi - Pawane	D/C	220	3					MAR-22		
78	Vishwind- Bhenda	D/C	220	84					DEC-20		
79	Wani - Pandharkawda line	D/C	220	29	100	65	52	9	JAN-20	MAR-21	Work in progress.
80	Wardha (PGCIL) - Ghatodi	D/C	220	322	522	425	286	8		MAR-21	Work in progress.
81	Yavatmal Tap - Ghatodi Line	D/C	220	25					MAR-21		
82	2nd Ckt. Stringing of Aundh - Dahiwadi line (GEC-I)	S/C + D/C	132	0	2	2	1	28		OCT-20	Total progress 27.9/28.3 ckm.
83	2nd Ckt. Stringing of Georai - Beed (GEC-I)	S/C on D/C	132	0	0	0	0	32		NOV-19	Line commissioned on 28/11/2019.
84	2nd Ckt. Stringing of Kale (T) - Warna line (GEC-I)	S/C on D/C	132	0	0	0	0				Line under GEC-I cancelled. MBR sanctioned for MSETCL scheme.
85	2nd Ckt stringing of Kharda - Bhairavnath (GEC-II)	S/C	132	0	0	0	0				Space is not available at 132kV Kharda S/s, and alternate sources are available at Kharda S/s, Hence 2nd ckt stringing is not required.
86	2nd Ckt. Stringing of Manmad - Yeola line (GEC-I)	S/C + D/C	132	0	1	1	1	29		JUL-19	Line commissioned on 03/06/2019.
87	2nd Ckt. Stringing of Nandurbar - Visarwadi line (GEC-I)	D/C	132	0	3	3	3	44		MAR-20	Line commissioned on 08/03/2020.
88	2nd Ckt. Stringing of Shevgaon - Ghodegaon line (GEC-I)	S/C + D/C	132	0	2	2	2	40		MAR-20	Line commissioned on 07/03/2020.
89	2nd Ckt. Stringing of Shevgaon - Pathardi line (GEC-I)	D/C	132	0	0	0	0	23		DEC-19	Line commissioned on 16/11/2019.
90	2nd Ckt. Stringing Shevgaon - Benda line (GEC-I)	D/C	132	0	0	0	0	26		MAR-19	Line commissioned on 18.03.2019.
91	Ahmednagar - Ahmednagar MIDC line (GEC-I)	D/C	132	0	0	0	0				This line's MBR sanctioned as MSETCL scheme, scope under GEC-I stands cancelled.
92	Ahmednagar - Supa line (GEC-I)	D/C	132	0	65	62	0			DEC-20	Work involved in existing line S/C corridor, hence after completion of all foundation work outage will be arranged for dismantling , erection & stringing work , Subject to shutdown & load management of Supa S/S from Shirur S/S . Continuous outage proposed, but Pune zone informed that load cannot be managed right now and informed to take outage from 16/10/2020.
93	Babhaleshwar - Rahuri at Ahmendnagar MIDC line (GEC-I)	D/C	132	0	185	149	0	0		MAR-21	Work involved in existing line S/C corridor, hence after completion of all foundation work outage will be arranged for dismantling , erection & stringing work . Outage proposed from 30/08/20, NOC from Discom awaited.
94	Kadegon - Kirloskawadi line (GEC-I)	S/C + D/C	132	0	56	56	55	28		DEC-20	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
95	Kavthemahankal - Jath line (GEC-I)	D/C	132	0	108	96	77	36		DEC-20	Total Locations 108 as per revised survey, in revised survey some locations of existing line are used.
96	Kavthemahankal - Savlaj line (GEC-I)	S/C + D/C	132	0	96	96	96	25		JUN-19	Commissioned on 31.03.2019.
97	Kharda - Ashta (D/C partly on M/C Tower (GEC-I)	D/C	132	0	169	132	121	8		DEC-20	ROW Issues present at loc. No. 9,10,31,32,33,34, 43,63,65. Matter is submitted to SDO Karjat.
98	LILO of Ashti - Kharda at Patoda (GEC-II)	D/C	132	0	0	0	0				
99	LILO of Lonand - Phaltan line at Phaltan MIDC (GEC-I)	S/C	132	0	0	0	0				Line cancelled.
100	LILO of Mul Ashti at - Chamorashi	D/C on M/C	132	30	56	56	56	14	MAR-20	DEC-19	Line commissioned on dtd. 30.12.2019
101	LILO of Myani - Dighnchi line at Mhaswad (GEC-I)	S/C	132	0	0	0	0				Line cancelled.
102	LILO of Padegaon -s Sillod at Phulambri line (GEC-I)	S/C	132	0	0	0	0				The lines are not required as revised necessity is verified by STU.
103	LILO of Sawangi - Pishor at Phulambri line (GEC-I)	N/A	132	0	0	0	0				The line is not required as revised necessity is verified by STU.
104	LILO on Kalwan - Dindori at Lakhampur	D/C	132	20					MAR-23		
105	LILO on Markal - Kharadi at Eon Kharadi (Using U/G Cable)	D/C	132	4					MAR-19		
106	LILO on Ozar - Kalwan line at Pimpalgaon (GEC-I)	S/C	132	0	24	24	24	10		JUN-20	Line LILO on Ozar - Chandwad line at Pimpalgaon (GEC-I) commissioned on 05/05/2020.
107	Patoda - Raimoha (GEC-II)	S/C on D/C	132	0	0	0	0				Yet to be tenderized.
108	Sawantwadi - Kudal line (GEC-I)	D/C	132	0	0	0	0				The line is not required as revised necessity is verified by STU.
109	Vish Wind - Bhenda (GEC-I)	D/C	132	0	140	116	80	2	MAR-21	DEC-20	ROW cases filed for 9 locs at SDM Ahmednagar. Order received for 4 nos loc on 13/02/2020 and hearing awaited for 5 locs.
110	LILO on Kalwa - Vashi at Pawane	D/C	110	1					MAR-20		
111	LILO on Padghe - Vasai	UG Cable	110	42					MAR-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>MEGHALAYA ENERGY CORP. LTD.(MeECL)</b>											
1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		MAY-17	1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		DEC-15	1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5. No issue of forest clearance.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		DEC-19	1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is March 2020. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOME has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance or RoW issues.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	7	3		DEC-19	1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is December 2019. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues. Commissioned on 9th December, 2019
6	LILO of Rongkhon - Ampati at Praharnagar	D/C	132	20	30	0	0	0		MAR-20	Survey works for 132 kV LILO is completed. Materials procurement is under process. Tendering for the LILO is under process.
7	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion was 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.
8	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	New Umtru HEP - Norbong (EPIP-II)	D/C	132	1	7	7	7	1		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.471.87 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.
10	New Umtru - Umtru HEP	S/C	132	0	1	1	1	0		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line.
11	Rongkhon S/S - Ampati	D/C	132	33	102	102	102	32		DEC-18	1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. 6. The line has been charged on 20th November'2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)</b>											
1	Sailana - Ratlam	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)</b>											
1	Ashta - Ujjain (GEC-I)	DCDS	400	179	258	197	175	38	FEB-21	FEB-21	
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	DBTPS - Vindhyachal PS (Quad) line	D/C	400	0							
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	Indore (PGCIL) - Ujjain (GEC-I)	DCDS	400	91	130	126	121	78	NOV-20	NOV-20	
6	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
7	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
8	LILO of Indore - Itarsi at Handia	D/C	400	40							
9	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	DCDS	400	20	8	8	8		DEC-20		
10	LILO of one ckt. of Satna (PGCIL) - Bina (PGCIL) at Sagar (GEC-I)	DCDS	400	50	79	79	79	50	JUN-19	JAN-20	line charged on dated 08.03.2020
11	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
12	Moondi Pooling Point - Handia	D/C	400	240							
13	Nagda - Mandsaur (GEC-I)	DCDS	400	137	197	197	197	128	MAR-21	MAR-21	
14	Nagda - Ujjain line (GEC-I)	D/C	400	53	152	152	152	100	SEP-20	DEC-20	
15	Pithampur - Moondi Pooling Point	D/C	400	280							
16	REVA TPP - Moondi Pooling Point	D/C	400	70							
17	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
18	Ashta - Shajapur	D/C	220	95							
19	Badod - Nalkheda (Susner ) (GEC)	DCDS	220	104	169	169	147	60	DEC-20	DEC-20	
20	Badod - Nipaniya line PS	D/C	220	9	0	0	0			MAR-19	
21	Badod - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry
22	Badwar PS - PGCIL S/s	D/C	220	4	4	4	4	2		MAR-19	CKT -I Charged on 28.03.2019 Ckt-II charged on 4.07.2019
23	Chhatarpur - Tikamgarh 220 KV Line	DCDS	220	90	297	229	159	8	DEC-20		
24	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	7	7	2		DEC-18	Ckt. - I charged on 17.06.2018 & 2nd ckt charged on 23.07.2018
25	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	13	13	5		DEC-18	Line work completed. Ckt-I charged on 22.07.2018 & 2nd ckt charged on 10.10.2018
26	Julwaniya - Kukshi line	DCDS	220	126	212	167	97	17	MAR-21	DEC-20	
27	Kanwan - Dhar line (GEC-I)	DCDS	220	63	106	106	104	59	JAN-21	JAN-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Katni - Damoh	D/C	220	220							
29	LILO of 220 kV Sarni - Pandhurna line at Betul (PGCIL)	D/C	220	78	0	0	0	78		JUN-20	Commissioned 07/20.
30	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
31	LILO of both ckt. Nagda - Neemuch at Mandsaur (LILO from loc.No. 211) S/s (GEC-I)	DCDS	220	56	159	159	159	56	DEC-20	JUN-20	Commissioned 07/20.
32	LILO of Both ckt. of Badod - Ujjain at Ujjain	DCDS	220	24	42	42	40	23	MAR-20		
33	LILO of both ckt of Nagda - Neemuch 220 KV line at Mandsore(Sitamau) 400 kV S/s (Ckt II)	DCDS	220	47	0	0	0				Commissioned 08/20
34	LILO of both ckt of Ratlam - Badnagar at Badnagar	D/C	220	40	0	0	0				double entry
35	LILO of both ckts. Nagda - Ujjain at Ujjain	DCDS	220	40	38	38	38	34	APR-20	DEC-20	
36	LILO of Handia - Barwaha at Handia	D/C	220	40							
37	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
38	LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S	D/C	220	68	109	109	109	68	DEC-19	AUG-20	Commissioned 07/20.
39	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
40	LILO of one Ckt. of Bhopal - Hoshangabad at Adampur	D/C	220	6	0	0	0	6		JUN-20	Commissioned 05/20.
41	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10							
42	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
43	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
44	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
45	LILO of Ratlam - Daloda 220kV line at Jaora (2nd Ckt.)	D/C	220	4	0	0	0	4		JUN-20	Commissioned 07/20.
46	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
47	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
48	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
49	Mandsaur (Sitamau) - Marut Shakti Pool (GEC-I)	DCDS	220	93	147	147	147	93	OCT-20	DEC-20	Commissioned 08/20
50	Morena - Malapur	D/C	220	80							
51	Morena SP - Morena s/s (ISTS) line (GEC-II)	D/C	220	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
52	Pithampur -Depalpur	DCDS	220	75	130	130	130	37	DEC-19	MAR-20	line charged on 19.03.2020
53	Pithampur - Gandhinagar	D/C	220	60							
54	Rajgarh (B) - Nalkheda (GEC)	D/C	220	144	205	193	143	58		DEC-20	
55	Rajgarh - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry
56	Rewa UMSP- Sidhi line	DCDS	220	100	199	94	73		FEB-21		
57	Shujalpur - Narsingharh Line	DCDS	220	51	170	170	170	51	JAN-21		line charged on 132 KV dated 05.03.2020
58	Ujjain - Dewas	D/C	220	90							
59	Ujjain - Nalkheda (GEC)	DCDS	220	160	252	206	142	36	FEB-21	JAN-21	
60	Ujjain - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry
61	2nd Circuiting of Mahidpur - Zarda (GEC-I)	S/C	132	0	0	0	0	23			Line Charged on 31.03.2019
62	Kanwan (220) - Kanwan (132) (GEC-I)	D/C	132	26	42	42	42	30		MAR-19	2x13.115 + 3.4 Kms (second circuit) line charged on 30.03.2019
63	Kanwan (220) - Teesgaon (GEC-I)	D/C	132	24	44	44	44	25		MAR-19	Line Charged on 26.03.2019
64	Sendhwa (220) - Sendhwa (132) (GEC-I)	D/C	132	12	15	15	15	10		MAR-19	1x2.538 + 7.071 Km (second Circuit) Line charged on 29.03.2019

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)</b>											
1	Bolangir - Kesinga line	D/C	220	170	327	316	302	13	JAN-21	MAR-21	Delayed due to forest clearance issue. The total line length in ckm may be corrected to 179.78 in place of 170 ckm. The portion from Bolangir to Bolangir PG charged on 30.07.20. The ckm is 2.734 ckm
2	Bolangir (OPTCL) - Bolangir (PGCIL)	D/C	220	3	11	11	11	3		AUG-20	Commissioned 07/20.
3	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	173	87	17	0		JUL-21	Delayed due to RoW issue
4	Katapalli-Kiakata	D/C	220	250	445	201	134	26	JAN-20	MAR-21	The no. of Towers may be revised to 445 nos.
5	Kesinga - Baliguda	D/C	220	200	376	315	271		JUN-17	MAR-21	Delayed due to forest clearance issue
6	LILO of Balimela-Malkangiri at Gobindpalli	S/C + D/C	220	80	146	136	126	21	MAR-20	MAR-21	Delayed due to forest clearance. Total ckm will be 96 ckm (21kms Hot line stringing+37.6kms LILO .e 37.6X2). Delayed due to forest clearance issue. 21.37 ckm hot line stringing from Balimela to Malkangiri charged on 31.01.20
7	LILO of Budhipadar - Tarkera at Bamra	S/C	220	13	37	11	0			MAY-21	the ckm should be 24.6 ckm
8	LILO of Budhipadar - Tarkera at Kuanrapunda	S/C	220	61	65	46	29			DEC-20	The ckm should be 30.036 ckm
9	LILO of Duburi - Balasore at Dhamra	S/C	220	70	133	37	11			DEC-20	
10	LILO of Meramundali - Duburi Ckt-I at Goda	S/C	220	12	24	24	24	12	MAR-17	JUN-20	Commissioned 05/20.
11	LILO of Narendrapur - Therubali at Aska S/S	D/C	220	86	160	50	0		AUG-20	MAY-21	
12	LILO of Narendrapur - Therubali line at Gunupur S/S	D/C	220	27	53	27	15		MAR-21	MAR-21	
13	LILO of one Ckt. of Bhanjanagar - Meramundali at Daspalla	D/C	220	60	113	77	54	10	JAN-20	MAR-21	
14	LILO of one Ckt. of Budhipadar-Basundhara at Lephripa s/s	D/C	220	10	20	20	14		MAY-19	DEC-20	No. of Towers may be revised to 20 nos.
15	LILO of one ckt. of Rengali-Barkote at Deogarh	S/C	220	25	50	36	36		JUL-20	DEC-20	Delayed due to forest clearance issue
16	LILO of one ckt of Rengali - Tarkera at Deogarh	S/C	220	24					JUL-20		My be deleted as the project is yet to be awarded
17	Malkangiri - Kalimela	S/C	220	67	128	128	128	0	FEB-18	MAR-21	Delayed due to forest clearance issue
18	Pandiabili PGCIL - Pratapsasan line	D/C	220	58	114	99	93	42	SEP-20	DEC-20	Total line length may be revised to 62.838 ckms
19	LILO of Aska - Bhanjanagar at Aska line	S/C	132	12	0	0	0		MAR-18		May be deleted as it is 132kV voltge level

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>POWER AND ELECTRICITY DEPARTMENT, MIZORAM(PEDMIZO)</b>											
1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74	0	0	0				Sanction received from NEC. Preliminary survey started
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132	47	135	135	135	47		DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed.
4	LILO of 2nd ckt of Tuirial-Aizwal at Kolasib	D/C	132	105	0	0	0				Funding of project is yet to be identified
5	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5	0	0	0	0		DEC-13	Approval from State Govt. obtained
6	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
7	Melriat to Khumtung	D/C	132	25							Proposal stage
8	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
9	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132	42	85	85	85	42		FEB-17	Line completed on Mar-17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)</b>											
1	Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar(Khandukhal)	D/C	400	184	222	0	0	0		DEC-20	Contract awarded in 03 no. packages in Sep 2017. Forest proposal had been submitted on dated 24.11.2018 for Package-I, on dated 23/10/2018 for Package-II and on dated 23/02/2019 for Package-III. Stage-I clearance of forest case for Package I, II and III is expected by Oct'19, Oct'19 and Nov'19 resp. Construction work of line will be started after approval of stage-I clearance of forest.
2	LILO of Loharinagpala - Koteshwar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
3	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400	2	0	0	0				Approval is pending in Standing Committee, CEA. Construction of Transmission line will be planned after due approval from competent authority.
4	Loharinagpala-Koteshwar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
5	Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	D/C	400	36	0	0	0		SEP-19	SEP-19	Work has been awarded to Tata and route alignment & survey has been completed. Line is passing through forest land and forest proposal is under process.
6	Srinagar(Khandukhal)-Kashipur (Rampura)	D/C	400	304	0	0	0	0		SEP-20	Contract had been awarded to M/s Cobra but due to poor financial condition of company, M/s Cobra had abandoned the project.Fresh tendering in process for the project.
7	Tapovan Vishnugadh - Kunwari Pass (Pipalkoti)	D/C	400	36	52	0	0			SEP-20	Forest proposal has been submitted on 10/06/2018. Forest proposal was discussed in 39th Regional Empowered Committee (REC) meeting held on 20.06.19. REC accorded in principle approval for diversion of 61.479 Ha land subject to submission of clear enumeration of total trees proposed to be felled and lopped separately. Tree counting is under process. Principle approval of forest case is expected by Aug-2019commission schedule of line is Sep-2020.
8	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Construction of 400 KV DC Vishnugad-Pipalkoti line & LILO of 400 KV DC Vishnuprayag-Muzaffarnagar at Piapalkoti is under progress. Rroute alignment, profile has been finalized and forest case preparation is under process. Completion period of line as amended is 02 years from 26.09.2016.
9	Almora-Pithoragarh	D/C	220	146	0	0	0	0		DEC-20	Revised DPR under preperation.
10	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-20	Land for construction of S/s is being searched. Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
11	Devsari-Karanprayag	D/C	220	52	0	0	0	0			Construction of Transmission line will be planned as per Connectivity Schedule of Devsari HEP (SJVNL) in Alaknanda Valley.
12	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Conectivity Schedule of Generators in Yamuna Valley.
13	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40	0	0	0				Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
14	Lakhwar- Dehradun	D/C	220	60	110	57	52	0		JUN-20	Foundation Completed : 57Nos. Tower erection : 52 Nos. Stringing :0.000 Kms
15	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0			Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW)
16	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0	DEC-19	DEC-19	PPA is to be signed.
17	LILO of Dhauliganga - Pithoragarh (PGCIL) line	D/C	220	11	0	0	0		MAY-20	MAY-20	Work is under progress. Physical Progress is 36%. Excavation done for 6 nos. tower locations out of 39 tower locations.
18	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	8	17	15			MAY-20	MAR-20	Physical Progress Is 40 % , Contract of M/s Vijay Rai & Company, Bihar has been terminated by SE(C&P) vide its office letter no. 645 date 31.08.2019 due to non performing over project.
19	LILO of Lakhwar- Dehradun at Vyasi	D/C	220	71	110	56	52	0	FEB-21	JUN-20	Foundation Completed : 56 Nos. Tower erection : 52 Nos. Stringing :0.000 Kms
20	LILO of Mori - Dehradun line at Nogaon	D/C	220	10	39	1	0	0		MAY-20	Target date of Completion 31.05.2020.
21	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0			Construction of Transmission line will be planned as per Connectivity Schedule of Langrasu HEP (UJVNL) in Alaknanda Valley.
22	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		DEC-18	Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
23	Mori -Dehradun	D/C	220	200	0	0	0	0			Preliminary route survey done.DPR prepared and tendering activities are yet to be started.
24	Naitwar Mori HEP - Mori SS	D/C	220	0	0	0	0	0			
25	Puhana - Imlikhera (Pirankaliyar) line	D/C	220	14					NOV-19		
26	Rudrapur (Brahmwari) - Ghansali (Srinagar) line	D/C	220	150	260	260	260	150	JUN-19	JUN-20	Commissioned 07/20.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)</b>											
1	LILO of both ckts. Rajpura Thermal s/s to Nakodar s/s at Doraha	2xD/C	400	22					MAR-18		
2	LILO of both lines Rajpura s/s- Lalru s/s at Mohali	D/C	400	14					MAR-18		
3	Gaunsgarh - Ladhowal	D/C	220	34	0	0	0			DEC-20	
4	LILO of 1ckt RSP - Sarna at Shahpur Kandi PH-I and PH-II	D/C	220	18	0	0	0	0			Amount not yet deposited by Punjab State power Corporation Limited
5	LILO of 2nd Ckt. of PGCIL Jalandhar - Kotla Jangan (nakodar) line at Kartarpur	D/C	220	1	4	4	4	1	JUN-20	JUN-20	Commissioned 07/20.
6	LILO of both ckts. Jamalpur s/s Dhandari Kalan-I s/s at Sherpur (Focal Point)	D/C	220	26					MAR-18		
7	LILO of Himmatpura - jagraon at Ajitwal	D/C	220	3	10	7	3	0	DEC-20	DEC-20	Work is held up due to right of way problems at TL No.4, 5 and 6.
8	LILO of Jadla - Jamsher at 220 KV S/S Banga	D/C	220	11					JUN-20		
9	Makhu - Algaon	D/C	220	101	162	161	159	96	JUL-19	JUN-20	W.O issued to Mahesh Kohli for Pile Foundation & work in progress.
10	Makhu - Taran  Tarn	D/C	220	60							
11	Malout - Abohar	S/C on D/C	220	30	102	101	95	20	DEC-20	DEC-20	Work help up due to non availability of labour
12	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0			Work deferred for the timebeing.
13	Shahpur Kandi PH-I - Shahpur Kandi PH-II	D/C	220	10	0	0	0	0			Amount not yet deposited by Punjab State power Corporation Limited

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPL)</b>											
1	LILO of one circuit of Akal - Jodhpur (new) line at Jaisalmer-2 (GEC-I)	D/C	400	7	21	21	21	14	JUN-20	SEP-20	KFW funded scheme. NOA issued on dated 27.05.2019 in favour of M/s Skipper, Kolkatta.
2	Ramgarh -Bhadla	D/C	400	320	446	446	446	314	OCT-20	SEP-20	W/O awarded to M/S SEW Hyderabad. Charged anti-theft.
3	Suratgarh TPS - Babai ( Jhunjhunu)	D/C	400	480	676	676	676	469	APR-19	JUN-20	Work order awarded to M/s Aster Chennai. 02 nos. tower at Loc. 34/12 & 35/0 were collapsed on dated 16.04.2019, Work has been stopped by firm wef 02.11.19.
4	Akal- Jaisalmer-2 line (GEC-I)	D/C	220	112	195	193	191	59	NOV-20	SEP-20	NOA issued in favor of M/s Skipper on dated 01.06.2018. Forest involved : In Principle approval issued on 23.12.19. DN deposited by RVPL on 11.05.2020NHAI crossing permission received.
5	Gajner - Chhatargarh line (GEC-I)	D/C	220	167	297	295	286	130	JAN-21	SEP-20	NOA issued on dated 05.06.18 in favor of M/s Man structural. Forest: PTW issued. NHAI: NOC received.
6	GSS Basni (Jodhpur) - GSS NPH (U/C) Jodhpur	D/C	220	3	18	18	18	3	JUN-20	DEC-20	W/O awarded to M/s Transrail on 26.12.17. All Monopole tower foundation drawings approved. BOQ case approved.
7	Jodhpur (400 kV GSS) - Banar	D/C	220	21	39	37	36	18	OCT-12	DEC-20	W.O. awarded to M/s Hitech. BOQ approved from GOR on 01.09.19, Location no.3. Tower erection work had been stopped due to ROW at one location.
8	Jodhpur CHB - Soorsagar	D/C	220	16	32	32	32	15		NOV-19	Work order issued on dated 10.05.2018 to M/S Astvinayak. Work completed on 31.03.2019
9	LILO of Jhalawar - Chhabra line at 220kV GSS Aklera	D/C	220	98	158	158	149	87		SEP-20	LOI issued on 11.05.18 to M/S A 2 Z sales and services, Kota. Forest involved (24 nos Loc. ): PTW issued 15.5.20. NHAI: Crossing approval received on 07.05.2020
10	LILO of Jhalawar - Chhabra line at GSS Aklera (U/C)	D/C	220	97					MAR-21		
11	LILO of one Ckt of existing STPS - Ratangarh line at 220kV GSS Rawatsar	D/C	220	85	145	145	145	85	OCT-20	JUL-20	Commissioned 08/20

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)</b>											
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu (Interim connectivity)	D/C	400	1	2	2	12	1		FEB-17	Completed.
2	Dikchu HEP - Dikchu Pool	D/C	132		0	0	0				Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)</b>											
1	Ariyalur - Thiruvalam PGCIL	D/C	765	347	500	500	500	347	DEC-20	DEC-20	All works completed. Will be energised on commissioning of Ariyalur 765KV ss
2	NCTPS Stage-III - North Chennai (PS) line	D/C	765	0	20	12	10	1		MAR-21	Railway approval at 2 locations pending.
3	Norht Chennai (PS) - Ariyalur line	D/C	765	0	0	0	0				
4	North Chennai PS - Ariyalur	D/C	765	542	799	799	793	512	NOV-20	NOV-20	Work under progress.
5	Uppur SCTPP - Virudhunagar	D/C	765	204	0	0	0		MAR-21		Tender to be floated.
6	Virudhnagar - Coimbatore	D/C	765	498	717	126	22		MAR-21	MAR-21	Work awarded for all 3 reaches of project. Reach 1 & 2 Work under progress.. Reach 3 survey in progress.
7	Ennore SEZ - North Chennai Pooling Station	D/C	400	24	17	13	11		SEP-18	MAR-21	Work under progress.
8	ETPS exp.- Ennore SEZ	D/C	400	24	56	31	20		APR-19	MAR-21	Work under progress.
9	ETPS exp. - North Chennai Pooling Station	D/C	400	24	9	8	7		SEP-18	MAR-21	Work is under progress.
10	ETPS to Tondiarpet point ATS	D/C	400	18	5	5	5		SEP-17	MAR-21	Work under progres.
11	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	190	232	110	13			DEC-20	Work under progress.
12	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	60	20	DEC-20	DEC-20	Stringing work pending as land owners are demanding compensation amount. Enter upon permission obtained.Court case disposed in favour of TANTRANSCO.
13	LILO of Pugalur - Kalivanthapattu line at Ariyalur	2xD/C	400	15	15	15	15	14	SEP-20		Work completed.
14	LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)	D/C	400	16	43	41	40	16		DEC-20	Works are under progress. ROW issues involved. Court case - 2 nos. Enter upon permission awaited for 2 locations. As per field, line length is revised to 26.54 CKm.
15	Manali - Pulianthoppe	D/C	400	9	64	62	57	5		DEC-20	Work under progress.
16	Manali - Pulianthoppe S/S	S/C	400	40	64	62	57	5		DEC-20	Work in progress.
17	Manjakuppam - Korattur	D/C	400	22	0	0	0		APR-17	NOV-22	Work awarded on 27.05.20. Route survey completed.
18	NCTPS Stage-II to Pulianthope Rearranging of North Chennai Pooling station to Pulianthope	D/C	400	44	0	0	0		SEP-17	DEC-21	Tender is under process.
19	Parali - Karamadai line	D/C	400	0	0	0	0				Parali - Karamadai 400 kV D/C line is to run on D/C tower up to location no. 57 (Hilly terrain area) and subsequently on 400 kV M/C tower (with four circuits) upto Karamadai 400/230 kV S/S (S/S (in Plains area) ), which will also accommodate existing Parali-Karamadai 400 kV D/C line utilizing the corridor of existing Kundah PH-II-ARasur 230 kV S/C line. the lines will have HTLS conductor.
20	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	564	561	557	350	JUN-17	DEC-20	Work under progress. Row issues involved at Rasipalayam SS end. Foundations 3 Nos and Tower erection 6 Nos. court case pending

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
21	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40	45	17	16			MAR-21	OH portion from Sholinganallur to Perumbakkam Jn out of Sholinganallur 400KV SS - Guindy 400KV SS Line work . The work is in progress. Reserve forest Clearence to be obtained in 22 locations. 4 locations under under progress.
22	Sholinganallur - Guindy	D/C	400	12	0	0	0			MAY-22	UG cable work from Perumbakkam Jn to Guindy Work awarded on 27.05.20. As per field route length is 9 Kms.
23	Thennampatty - SEPC IPP	D/C	400	100	0	0	0		DEC-18		
24	Thervaikandigai - Korattur	D/C	400	5	9	9	9		APR-15	OCT-17	line Energised on 23.07.17.
25	Thervaikandikai - Korattur	D/C	400	74	104	94	72	16	DEC-19	MAR-21	Forest clearance in 7 locations, district admin approval in 2 locations and court case in 4 locations pending. and being followed up.
26	Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable)	D/C	400	21	0	0	0		SEP-17	MAR-18	BLTC Note for award of work is under approval.
27	Udangudi - Ottapidaram (QM ACSR Conductor) line	D/C	400	0	200	68	34				Check survey submitted and approved - 38.809Km. Soil investigation Approved-77 Loc.
28	Udangudi - Samugarengapuram (QM ACSR Conductor) line	D/C	400	0	154	0	0				Estimate approval under process.
29	Udangudi - Virudhunagar (QM ACSR Conductor) line	D/C	400	0	0	0	0				
30	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40	0	0	0			MAY-23	Work awarded on 27.05.20. Route survey completed. Route drawing to be submitted by M/s LS cables.
31	Virudhnagar - Kamuthi	D/C	400	114	0	0	0		MAR-21		Tender to be floated. Revised estimate under preparation.
32	Virudhnagar - Kayathar	D/C	400	158	205	0	0		MAR-21	MAY-21	Work awarded. Survey in progress.
33	Virudhnagar - Thappagundu	D/C	400	160	0	0	0		MAR-21		Tender to be floated.
34	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	7	0	0	0	0	JUN-20	DEC-20	Work awarded to M/s.Energy Power Cables.Laying 8/15 completed. Joints 15/42 completed. Road cut permission awaited for 4 sections. Payment made.
35	Checkanurani - Sembatty feeder	S/C on D/C	230	26	104	102	86	20	SEP-18	DEC-20	Work under progress.
36	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	230	3	0	0	0		SEP-17	MAR-22	Tender to be floated.
37	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		SEP-17	SEP-20	Total sections:18, Laying completed sections: 04/18. Work in progress
38	Dharmapuri (Palavadi) - Udanapally 230 kV SS	D/C	230	114	247	247	247	114	JUN-19	DEC-20	Work completed. Tree cutting under progress.
39	KPSHEP - Parali lines on M/C towers	S/C	230	0	238	0	0				Tender in process for reach 1 & 2. Tender to be floated for reach 3
40	LILO in 230 kV Othakalmandapam - Palladam at the proposed Edayarpalayam 400 kV SS	D/C	230	4	8	8	8	4	SEP-18	AUG-20	Commissioned 07/20.
41	LILO in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarpalayam 400 kV SS	D/C	230	50	43	24	17		SEP-18	DEC-20	Work under progress. ROW issue at 14 locations at Panapatty area.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
42	LILO in the existing 230 kV Neyveli TS-I Tiruvannamalai at Sankarapuram 230 kV SS	D/C	230	64	130	130	130	64	MAR-20	AUG-20	Commissioned 07/20.
43	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	12	11	11	11	6	JUN-20	SEP-20	Work under progress.
44	LILO in the existing 230 kV Shoolagiri - Karimangalam at the proposed Uddanapally 230kV SS	D/C	230	30	3	3	3	1	SEP-18		Energised On 26.07.18
45	LILO in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS	D/C	230	136	247	247	247	114	SEP-18	DEC-20	Line work completed. Tree cutting under Progress. As per field, length of the line is revised to 114.36 CKm
46	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	75	299	289	248	26	SEP-18	DEC-20	Work under progress.
47	LILO of existing 230 kV Shoolagiri - Vinnamangalam line at the proposed Tirupattur 230 kV SS	D/C	230	24	24	24	24	12	SEP-18	SEP-20	Work completed. OPGW works to be taken up by P&C wing.
48	LILO of KPSHEP - Kundah PH-III at Parali (400/230 kV S/S)	D/C	230	0	0	0	0				The existing LILO of KPSHEP - Kundah PH-III, 230 kv D/C line to Parali 400/230 kV S/S . And utilizing the existing 230kV corridor upto Parli.
49	LILO of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	230	28	0	0	0		MAR-18	DEC-20	UG cable work awarded to M/s Universal cable on 16.02.17.Total section 12 nos. Cable laying in the section completed. Joints 27/33 completed.
50	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	230	1	0	0	0	0		SEP-20	Dropped. Scheme will be completed while making LILO of CMRL Central to Mylapore feeder at TNEB HQ
51	LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy	M/C	230	80	61	61	61		SEP-18	MAR-21	Work under progress.
52	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	230	30	0	0	0		SEP-18	DEC-21	Retendering in progress.
53	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	230	31	0	0	0		SEP-18	DEC-21	Retendering in progress.
54	Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders.	D/C	230	18	14	14	14	6	SEP-18	DEC-19	Work completed.
55	Neyveli - Kadalangudi line	S/C	230	77	326	326	326	77	MAR-20	MAY-20	Commissioned 04/20.
56	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	230	2	20	20	20	10	SEP-18	DEC-19	Work completed. Energised on 26.12.19
57	N.T. Kudy - Karaikudi line	S/C	230	110	370	320	298	51	MAR-20	DEC-20	Work held up temporarily
58	Palavady - Thirupathur line	D/C	230	75	299	289	248	51	JUN-20	DEC-20	Work under progress.
59	Palladam - Ingur	S/C on D/C	230	62	249	239	209	41	APR-13	MAR-21	Line energised from Palladam to Kurukkathi tapping points ie up to loc 160. Severe Row issue between Loc no 160 - 190 .Court case pending in High Court.Case to be listed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
60	Sholinganallur - KITS	D/C	230	24	50	47	44	21		MAR-21	Work under progress. Reserved forest clearance involved in 6 locations. Approval is also to be obtained from wet land authority and proposed is under scrutiny by wet land authority.
61	Sriperumbudur -Korattur (Changing of conductor)	S/C	230	20	70	0	0	12	SEP-06	DEC-20	Line work is under modification. Revised administrative approval is under process.
62	Vellalavidhuthi 400 kV SS to Nemmeli Thippayakudy 230 kV SS	S/C	230	45	93	93	93	23	SEP-18	SEP-20	Bay work under progress. As per field, line length is 22.94 CKm.
63	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90	354	345	342	72	SEP-18	DEC-20	Work under progress.
64	Vellalaviduthi 400 kV SS to Thuvakudy 230 kV SS	S/C on D/C	230	140	125	122	122	28	SEP-18	DEC-20	Work under progress.
65	Vellalaviduthi to the existing Pudukottaai 230 kV SS	S/C on D/C	230	55	84	84	84	19	SEP-18	SEP-20	Bay work under progress.
66	Villupuram - Ulundurpet	S/C	230	55	183	181	124	20	MAR-12	DEC-20	Work under progress.
67	Basin Bride - Pulianthope (UG Cable)	S/C	220	2	0	0	0			MAR-21	Work to be taken up on completion of Pulianthope 400 KV GIS SS.
68	Common Point (from Karamadai) - Thudialur (2nd Circuit)	S/C	220	20	68	68	68	39	AUG-15	MAR-17	Both the Ckts energised on 19.12.16 and 06.02.17
69	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	706	701	701	346	JUN-19	DEC-20	Regarding 5 Nos locations Reserve Forest clearance, approval from Gol obtained and G.O awaited.
70	Ingur - Arasur (PGCIL)	S/C	220	54	228	226	220	33	SEP-16	DEC-20	Police permission awaited for stub setting at 2 locations, 8 & 18.
71	Kilpauk - CMRL Central Jail	S/C	220	10	0	0	0			MAR-20	Tender finalised. Work to be awarded.
72	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	110	110	55		DEC-20	Work under progress. PWD approval obtained for river crossing at 6 locations. Work awarded and will be taken up after draining of water.
73	LILO of the existing 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	220	50	60	58	47	1		MAR-21	Land owners are demanding yield compensation. Being followed up.
74	LILO of the existing 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	220	40	93	87	84			DEC-20	Work under progress. Stringing to be taken up. Crop compensation involved.
75	Ottiyambakkam - Kits S/s	D/C	220	24	50	46	44	21		DEC-20	Work under progress. Reserved forest clearance involved in 6 locations. Court case in 4 locations (Marsh land)
76	Ottiyambakkam - Omega	D/C	220	70	150	147	147	66	APR-14	DEC-20	Works are under progress. Forest clearance approval is under process for 3 locations.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED(APTRANSCO)</b>											
1	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64	0	0	0		AUG-19	SEP-20	Tenders floated on 13.12.2018 Tenders finalized and LOI issued on 21.02.2019.Detailed purchase order issued on 30.05.2019.
2	Elluru-Gudivada (Q)	D/C	400	160	0	0	0		AUG-19		This line is cancelled as the contract for construction of 400kV SS at Eluru is rescinded.
3	Gudivada-Chilakaluripeata (Q)	D/C	400	206	0	0	0		AUG-19		The line is cancelled as the contract for construction of 400kV SS at Chilakaluripeta is rescinded.
4	Jammalamdugu-Gani (QM)	D/C	400	240	0	0	0		AUG-19		The Scheme is under revision.
5	LILO of 400kV Kalpaka-Vemagiri at Kalpaka	D/C	400	40	0	0	0		AUG-20		The scheme not yet formulated
6	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I	D/C	400	40	0	0	0		AUG-20		The scheme not yet formulated
7	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II	D/C	400	40	0	0	0		AUG-21		The scheme not yet formulated
8	LILO of chittoor - Krishnapatnam at Rachaguneri SS	D/C	400	63	193	193	193	126	SEP-18	DEC-19	Detailed purchase order issued on 31.01.2018. Works under progress.
9	LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS	D/C	400	20	0	0	0		AUG-18	MAR-20	The scheme not yet formulated
10	LILO of Hindupur - Kadapa (Cuddapah) at NP Kunta PS (GEC-II)	D/C	400	18	0	0	0				Not pertains to APTRANSCO
11	LILO of Kadapa (Cuddapah) - Kolar S/C line at NP Kunta PS (GEC-II)	D/C	400	14	0	0	0				Not pertains to APTRANSCO
12	LILO of Vemagiri-I Sattenpali at Eluru	D/C	400	40	0	0	0		AUG-18	NOV-20	The scope of the work is modified as the contract for construction of 400kV SS at Eluru is rescinded.
13	MAilavaram - Kondapura (Jammalamadugu) (GEC-II)	D/C	400	21	0	0	0		JUL-20		The scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW ) at kadapa dist. of AP to the existing 400kV Jammalamadugu in a Cost effective manner instead of constructing separate 400kV Substation at Mylavaram.
14	Mylavaram-Jammalamdugu QMDC Line	D/C	400	21	0	0	0		JUL-20	JUL-20	The scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW ) at kadapa dist. of AP to the existing 400kV Jammalamadugu in a Cost effective manner instead of constructing separate 400kV Substation at Mylavaram.
15	Narnoor-Aspiri (QM)	D/C	400	180	0	0	0		AUG-19		The scheme containing this Sub station is posed to NCEF Grant. (Please change the transformation capacity of Sub-Station revised to 2 x 500 MVA instead of 3 x 315 MVA as per recommendation of CEA).In view of urgency,the scheme containing this Tr.Line is posed for advance tendering.Offline tenders floated on 15.02.2019. The Award of work yet to be finalized
16	NTTPS, Vijayawada TPS-existing Sattenapalli SS	D/C	400	120	0	0	0		AUG-18	MAR-20	Instead of taking up seperate Evacuation line from VTPS -stage-V, it is proposed to take up Replacement of ACSR Moose conductor with INVAR conductor from 400kV VTS - Sattenapalli DC line and Renovation of existing VTPS -I&II Feeder Bays at Sattenapalli SS . Tenders will be called soon.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	Polavaram-Kamavarapukota (QM)	D/C	400	140	0	0	0		AUG-19	AUG-20	The scope of the work revised due to site constraints. 400kV QMDC Line from 400kV Polavaram SS to 400/22/11 kV Guddigudem SS is proposed in place of earlier approved 400kV Polavaram-K.Kota QMDC Line.Tenders floated with revised scope of work on 28.01.2019.Tenders finalized and LOI placed on 29,04.2019 .Line survey works completed. Works will be taken up after finalization of award of contract of Polavaram Hydro Electric Project by APGENCO.
18	Urvakonda-Urvakonda-II	D/C	400	100	0	0	0		AUG-18		May be deleted that CEA ,during 42nd standing committee meeting recommended to take up 400/220kV Urvakonda 2 Substation with 3 x 500MVA PTRs + 1 x 125 MVAR Bus Reactor in the existing 400/220KV Urvakonda - 1 Sub-station of APTRANSCO duly extending the 400 KV Bus without constructing a new 400/220kV Sub-station.
19	Vemagiri - Kamavarapukota	D/C	400	185	268	235	213	92	MAR-20	JUN-21	Works are being executed in slow pace due to ROW issues and due to limited working season (45 days only) at 137 Locations
20	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-17	
21	Garividi-Bobbili	D/C	220	75	130	126	115	51		DEC-16	Works are under progress
22	Garividi - Garividi	D/C	220	70							
23	Garividi - Pydibhimavaram	D/C	220	100							
24	Hindupur (400) - Hindupur (220)(GEC-I)	D/C	220	40							
25	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	70	239	98	41		DEC-20	DEC-20	25% Work Completed.
26	Hindupur - Penukonda	D/C	220	253							
27	Jammalamadugu (400) - Tadipatri (220) (GEC-I)	D/C	220	80							
28	Jammalamadugu - Betamacherla	D/C	220	75	259	181	103		AUG-19	NOV-19	Works are under progress.
29	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	NOV-18	Line works are under progress
30	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	JAN-15	OCT-18	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
31	Jammalamadugu - Tirumalayapalli	D/C	220	54	89	80	60		JUL-14	DEC-18	works are under progress.
32	Kalikiri - Kalikiri line	D/C	220	8					JUN-18		
33	Kalyandurg-Anantapur	S/C	220	61						DEC-16	
34	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0		DEC-20	Works are under progress
35	Kamavarapukota - Nuziveedu	D/C	220	90							
36	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	91	66	41	0	DEC-14	SEP-19	Works are under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
37	LILO of Pendurthy - Garividi at Garividi	D/C	220	140	202	29	0	0		MAR-20	Works are under progress
38	LILO of Podili - Nellore at Atmakur	D/C	220	80							
39	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22							
40	Maradam (from 400kV Maradam) - Pydibhimavaram line	D/C	220	46	46	169	168	16	JUL-20	JUL-20	Tower foundations are completed, erection and stringing are under progress.
41	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						DEC-16	
42	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
43	Narketpally_Suryapet	S/C on D/C	220	60						DEC-16	
44	Narsapur-Doultabad	S/C	220	15						DEC-16	
45	Narsapur-Manoharabad	S/C	220	15						DEC-16	
46	Nirmal-Nandipeta	S/C	220	20						DEC-16	
47	Nizamabad-Janakampeta	S/C	220	10						DEC-16	
48	Oddugudem-Koyagudem	D/C	220	20						DEC-16	
49	Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS	D/C	220	36						DEC-16	
50	Peddapuram-Korupolu	D/C	220	130						MAR-17	
51	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84							
52	Somayajulapalli - Gani/Panyam S/S	D/C	220	20							
53	Uravakonda - Kalyanduring	D/C	220	100	160	147	137	42	NOV-14	OCT-19	Works are under progress.
54	Badvel-Porumamilla (2nd Ckt) (GEC-I)	S/C on D/C	132	0							
55	LILO of Both Circuits of Badvel-Porumamilla at Porumamilla(GEC-I)	M/C	132	4							
56	LILO of both circuits of Suzlon Wind-Jammalamadugu(132) at Jammalamadugu(400) (GEC-I)	M/C	132	24					MAR-18		
57	Penukonda(220) - Penukonda (132)	D/C	132	20							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>Transmission Corporation of Telangana Limited(TSTRANSCO)</b>											
1	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
2	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60					SEP-17		
3	Damacherla TPP - Choutuppal	D/C	400	300					SEP-18		
4	Damacherla TPP - Dindi	D/C	400	280					SEP-18		
5	Damaracherla TPP - Jangaon	D/C	400	310					SEP-18		
6	Damaracherla TPP - Maheswaram (TS)	D/C	400	310					SEP-18		
7	Julurupadu - Kamalapuram LI TMDC line	D/C	400	80	123	115	100	27	FEB-20		9 Nos ROW.
8	Kethiredypally - AP-41 line (Twin HTLS Quad Conventional Towers)	D/C	400	53	78	75	73	0	JUN-20		
9	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164					SEP-17		
10	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40					SEP-17		
11	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72					SEP-17		
12	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32					SEP-17		
13	LILO of existing 400kV Khammam - Mamidipally TMDC line - Choutuppal S/S	D/C	400	0							
14	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120					SEP-18		
15	Narlapur SS - Yedula SS	D/C	400	60					SEP-18		
16	Narsapur SS to Tukkapur SS (TMDC)	D/C	400	140					SEP-17		
17	NTPC - Ramadugu (QMDC) line	D/C	400	104	161	161	161	98	AUG-19	JAN-20	
18	Ramadugu SS to Tippapur SS (QMDC)	D/C	400	40					SEP-17		
19	Ramdugu SS - Medaram SS (QMDC)	D/C	400	42					SEP-17		
20	Sirichilla (NTPC) Common Point ) - Narsapur	D/C	400	171	492	492	492	347	FEB-19	JAN-20	
21	Telangana STPP - Narsapur	D/C	400	360	492	492	492	347	DEC-19	JAN-20	Programmed to charged on March 2020
22	Telangana STPP - Ramadugu	D/C	400	110	161	161	161	101	DEC-19	JAN-20	works are under progress.
23	Tippapur SS to Chandlapur SS (QMDC)	D/C	400	42					SEP-17		
24	Vattem SS - Uddandapur SS	D/C	400	100					SEP-18		
25	Veltoor SS - Yedula SS	D/C	400	100					SEP-18		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Yadadri TPP Switchyard - Choutuppal S/S	D/C	400	0							
27	Yadadri TPP switchyard - Damaracherla S/S	D/C	400	0							
28	Yadadri TPP Switchyard - Dindi s/s	D/C	400	0							
29	Yadadri TPP switchyard - Jangaon S/S	D/C	400	0							
30	Yedula SS - Maheswaram SS	D/C	400	260					SEP-18		
31	Yedula SS - Vатtem SS	D/C	400	100					SEP-18		
32	Asupaka - Aswaraopet	D/C	220	40					NOV-17		
33	Chilakallu - Narketpally	D/C	220	25	42	42	41	20		JUL-19	
34	Dichpally 400kV - Banswada 220kV	D/C	220	168					OCT-20		
35	Dindi -Existing Kondamallepally line	D/C	220	70					JUL-20		
36	Dindi - Nagarkurnool	S/C	220	86					JUN-17		
37	Gajwel - Siddipet line (on Galvanized Towers with Mosse ACSR)	D/C	220	66					SEP-19		
38	Julurupadu to Peddagopati	D/C	220	220					SEP-18		
39	Kalwakurthy-Dindi 3rd line	S/C	220	24						DEC-16	
40	Kamalapuram LISS - V.K.Ramavaram TMDS line	D/C	220	30	64	64	64	27	FEB-20		
41	Kamareddy-Bhumpally	S/C	220	15						DEC-16	
42	Kethireddypalli (Manikonda) - Kanakamamidi DC line	D/C	220	10					JUN-17		
43	Kethireddypalli (Manikonda) SS to Kanakamamidi SS	M/C	220	5					SEP-17		
44	LILO of 220kV XLPE UG cable Chandrayangutta - Imlibun to the proposed Chanchalguda	S/C	220	1					SEP-18		
45	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	2	1		OCT-18	
46	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	2	1		OCT-18	
47	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18					SEP-17		
48	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
49	LILO of Durshed - Seddipet at Nadunuru line	D/C	220	20					SEP-17		
50	LILO of existing Durshed - Sirchilla line (Both Ckts.) to proposed Ramadugu at Karimnagar District	M/C	220	36					SEP-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
51	LILO of existing RSS (Malayalapalli) - Bheemgal proposed line at Ramadugu (Karimnagar District)	S/C	220	24					SEP-19		
52	LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram	D/C	220	4					SEP-18		
53	LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line	D/C	220	4					SEP-18		
54	LILO of one Ckt. of 220kV KTS-Lower Sileru-I line - 400/220kV Asupaka S/S	D/C	220	1	0	0	0	1		JUN-20	Commissioned 07/20.
55	LILO of one ckt. of 220kV Mamidipally - Shadnagar at 220 kV Kothur SS	D/C	220	1					JUN-19		
56	LILO of one Ckt. of 220kV Shamshabad - Kethireddypalli (Manikonda) at 220kV Kothur SS	D/C	220	18					JUN-19		
57	LILO of V-Lower Sileru-II - proposed Pump House-1 at B.G. Kottur	D/C	220	40	74	74	74	33	FEB-20	JAN-20	
58	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24					JUN-17		
59	Maheshwaram 400/220 kV SS to Fabcity 220kV SS	D/C	220	26					SEP-17		
60	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14	0	0	0	8		MAY-19	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
61	Narapur - Borampe	M/C	220	86					MAR-18		
62	Narsapur- Proposed Bowrampet line	D/C	220	136					MAR-21		
63	Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line	D/C	220	79					DEC-17		
64	Nirmal - Indravelly (Utnoor) proposed line at Adilabad District	D/C	220	204					JAN-21		
65	Nirmal Upgraded 220/132kV Ranjal SS	D/C	220	136					NOV-17		
66	Parigi SS to Lakshmidvipalli	D/C	220	20					SEP-17		
67	RC Puram 400kV to Raidurg 220kV	D/C	220	10					SEP-17		
68	Thimmajipet to Jadcherla DC line	D/C	220	40					SEP-17		
69	Timmajipet - Balanagar	D/C	220	60					SEP-17		
70	Yeddumailram - Pargi	D/C	220	135	137	137	137	90		MAR-19	Works are in progress
71	Yellampalli - Goliwada	D/C	220	1					SEP-17		
72	Yellampalli - Sundla	D/C	220	30					SEP-17		
73	Yellampalli to Kaleshwaram	D/C	220	60					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)</b>											
1	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
2	AGTP - Agartala line	D/C	132								
3	AGTP - Kumarghat line	S/C	132								
4	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
5	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
6	Monarchak - Surajmani Nagar	D/C	132	43	154	145	128	15		AUG-20	RoW issues. TSECL has connected a portion of the said D/C line splitting the existing Rokhia - Udaipur 132 KV S/C line near Melaghar (12.178 Km distance from Monarchak) thereby connecting Monarchak with Rokhia and Udaipur sub-stations. The said arrangement has already been commissioned and is in operation w.e.f January 2015 for evacuation of Monarchak Power.
7	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rokhia	D/C	132	20	80	68	56	7		DEC-18	RoW issue
10	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)</b>											
1	Agra - Gr. Noida line	S/C	765	200	411	404	390	101		SEP-20	Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress.
2	Agra (UP) - Greater Noida (UP)	S/C	765	0	0	0	0				To be deleted
3	Anpara D - Unnao	S/C	765	416	1225	1225	1215	409	APR-19	NOV-20	Work in progress.
4	Ghatampur TPS-Agra line	S/C	765	240	579	575	494	146		SEP-20	Being constructed in TBCB mode by M/s Adani Transmission Ltd . Work in progress.
5	Ghatampur TPS - Agra (UP)	S/C	765	0	0	0	0				To be deleted
6	Ghatampur TPS - Hapur	S/C	765	0	0	0	0				To be deleted
7	Ghatampur TPS-Hapur Line	S/C	765	400	1052	944	681	125		MAR-21	Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress..
8	LILO of Anpara D-Unnao line at Obra	S/C	765	40	28	19	8	0		NOV-20	Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress..
9	LILO of Mainpuri - G Noida at Jawaharpur TPS	S/C	765	30	66	50	26	4		DEC-20	Being constructed in TBCB mode by PGCIL. Work in progress.
10	aligarh - Shamli Line	D/C	400	180	686	355	122	0		JAN-21	Very slow progress.
11	Badaun-Sambhal Line	D/C	400	90	0	0	0				To be constructed on TBCB in TBCB mode. Line (134 cKm) is sanctioned along with 400 kV S/s Sambhal on dated 06/12/018. Selection of Developer is in process.
12	Ballia (PG)-Rasra Line	S/C	400	35	115	114	112	34		DEC-20	Work in progress.
13	Ghatampur TPS - Kanpur (PG) line	D/C	400	0	0	0	0				To be deleted
14	Ghatampur TPS-Kanpur PG Line	D/C	400	120	136	136	136	98		APR-21	Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress.
15	Gonda - Shahjehanpur (PG)	D/C	400	460	543	296	140	0			The project was being developed under TBCB mode. The parent company M/s Isolux has gone insolvent. Govt of UP is considering various options for quick and amicable resolution for completion of project i.e. Take over of trnsmission project on commercially viable purchase price or substitution of M/s Isolux as opted by lead lender M/s PFC.
16	Jawahapur TPS-Firozabad Line	D/C	400	80	204	177	145	39		MAR-21	Being constructed in TBCB mode by PGCIL. Work in progress.
17	LILO Agra(South)-Fahtehabad(Agra) at Firozabad	D/C	400	20	47	41	27	7		DEC-20	Being constructed in TBCB mode by PGCIL. Work in progress.
18	LILO of ckt-II of Kursi Rd PG- Unnao line at Hardoi Rd(Jehata)	D/C	400	25	45	45	44	25	NOV-20	NOV-20	Line are complete in all respect except erection of one tower & Stringing for dead end tower to gantry as gantry at 400 kV S/s jehta not ready.
19	LILO of ckt-I of 400 kV DC Kursi Rd PG- Unnao line at Hardoi Rd(Jehata)	D/C	400	34	57	57	57	33	NOV-20	NOV-20	Line are complete in all respect except erection of one tower & Stringing for dead end tower to gantry as gantry at 400 kV S/s jehta not ready.
20	LILO of Firozabad (220) -Agra(PG) at Firozabad(400)	D/C	400	20	42	38	38	18		DEC-20	Being constructed in TBCB mode by PGCIL. Work in progress.
21	LILO of Gorakhpur (PG) - Lucknow (PG) line Ckt.-III at Basti	D/C	400	48	79	79	79	48	MAR-20		Transmission line succesfully test charged on 06.06.2020 through 132 kV for anti-Theft. Line Taken over.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	LILO of Gorakhpur (PG) - Lucknow (PG) line Ckt.-IV at Basti	D/C	400	60	90	90	90	58	MAR-20		Transmission line successfully test charged on 06.06.2020 through 132 kV for anti-Theft. Line Taken over.
23	LILO of Ibrahim Patti (PGCIL) - Kasaramau (Mau) at Rasra	D/C	400	74	0	0	0		DEC-20		
24	LILO of jaunpur -Gajokhar at Junpur Line	S/C	400	60	0	0	0			MAR-21	Misprint.The line is in fact LILO of 220 kV Jaunpur(220)-Gajokhar at Jaunpur(400).
25	LILO of one Ckt Aligarh-Sikandrabad at Harduaganj TPS Line	D/C	400	50	84	84	84	61		SEP-20	Progress of OPGW stringing work on main Aligarh- Sikandrabad line completed.
26	LILO of one ckt. Fatehpur-Unchahar at Malwan	D/C	400	58	124	124	87	18	JAN-20	APR-21	LILO of one ckt of 220 kV DC Line Fatehpur-Unchahar at Malwa
27	LILO of one Ckt Obra C -Jaunpur at Obra	D/C	400	30	0	0	0			MAR-20	In place of above LILO line, Obra B- Obra C DC line will be constructed.
28	Mathura - Jawaharpuram	D/C	400	220	0	0	0				To be deleted.
29	Obra-C-Jaunpur Line	D/C	400	400	459	311	211	24		FEB-21	Work in progress.
30	Panki TPS-Panki Line	D/C	400	6	0	0	0			JUN-20	Work in progress.
31	Panki TPS - Panki s/s	D/C	400	0	0	0	0				to be deleted
32	Roza TPS-Badaun Line	D/C	400	90	219	180	109	0		NOV-20	Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress.
33	Sambhal-Moradabad Line	D/C	400	100	0	0	0			MAR-21	
34	Simbholi-Meerut Line	D/C	400	40	92	12	0	0		MAR-20	Work in progress.
35	Simbholi-Muradnagar-II Line	D/C	400	50	216	8	0			JUN-21	Work in progress.
36	Simbholi-Simbholi Line	D/C	400	15	0	0	0				To be deleted.
37	Tanda TPS Extn- Basti (Q)	S/C	400	43	137	137	135	43	OCT-19	AUG-20	Work in progress.
38	Varanasi (PG)-Jaunpur Line	D/C	400	115	211	191	138	46		FEB-21	Work is in progress.
39	Anandnagar-Maharajganj Line	D/C	220	50	0	0	0			MAR-21	S/s land not acquired, line on hold.
40	Aurai - Mizapur	S/C	220	43	150	140	82	0			Construction of line is kept on hold as work on feeding S/s ( Aurai400) was stopped by M/s SEUPPTCL long back ago due to financial constraints . The developer has gone bankrupt.Now it has been decided to divert the line to 220 kV s/s Bhadohi.
41	Aurai - Phoolpur	S/C	220	71	223	210	195	47			Construction of line is kept on hold as work on feeding S/s ( Aurai400) was stopped by M/s SEUPPTCL long back ago due to financial constraints . The developer has gone bankrupt.Now it has been decided to divert the line to 220 kV s/s Bhadohi.
42	Badhaikalan (Muzaffarnagar) - Shamli line	D/C	220	66	110	44	23	0	NOV-20		Work in progress. work hampered due to rain.
43	Bah (Agra) - Sirsaganj (Firozabad) line (GEC-II)	S/C	220	0	140	68	15	0			Line is kept on hold as fund has not been made available by UPNEDA.
44	Bhadrekhi (Orai) - Bah (Agra) line (GEC-II)	S/C	220	0	0	0	0				The line is kept on hold as fund has not been made available by UPNEDA.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
45	Bhadrekhi (Orai) - Sikandera (Kanpur dehat) line (GEC-II)	S/C	220	0	182	93	83	0			Line construction kept on hold. UPNEDA has been requested to make funds available for the purpose.
46	Bhopal Road-Khatauli Line	D/C	220	60	0	0	0				To be deleted. 220 kV S/s Khatauli in Muzaffarnagar distt is sanctioned on 09/01/19 and is expected in year 2020-21.
47	Chhata- Vrindawan Line	S/C	220	35	0	0	0	35			Commissioned 08/20
48	Firozabad (400)-Tundla	D/C	220	50	0	0	0			OCT-21	220 kV s/s Tundla is sanctioned on 21/01/2019 with connectivity thru' LILO of 220 kV Agra PG(765) - Firozabad(400) resulting from LILO of 220 kV Firozabad(220)- Agra PG(765).
49	Gonda - Sohawal (PG)	D/C	220	41	0	0	0	41		AUG-20	Commissioned 04/20 (Late Reported).
50	Gorakhpur-Anandnagar Line	D/C	220	100	0	0	0			MAR-21	Land purchase for Anandnagar s/s is in process.
51	Greater Noida(765) - Integrated township Gr. Noida line	S/C	220	36	134	96	67	0	JUN-20	JUL-20	Work in progress.
52	Hamirppur-Banda Line	D/C	220	140	0	0	0			DEC-21	220kV S/s Hamirpur and 400 kV S/s Maheba in Jalaun distt sanctioned under MNRE scheme with DC ckt interconnectivity.
53	Hamirpur-Sarh Line	D/C	220	140	0	0	0				To be deleted.
54	Hardoi Road-Lucknow Line	D/C	220	20	39	21	0			SEP-20	Work in progress. Can be energised only after 400 kV S/s Hardoi Rd( Jehta),Lucknow is energised
55	Hardoi Road-Sandila Line	D/C	220	60	0	0	0			MAR-21	S/s is sanctioned in Mallawan in place of Sandila in Hardoi distt .
56	Indirapuram - Pratap Vihar	D/C	220	16	38	33	24	3		SEP-20	Work in progress.
57	Jeheta (400)- Hardoi Rd (220) Interconnector	D/C	220	19	39	19	0	0	NOV-20		Work in progress. RoW & Revision of profile is in progress for Multicircuit.
58	LILO of 220 kV C.B. Ganj (220)- Budaun (220) line	D/C	220	2	4	0	0	0	NOV-20		Work in progress.
59	LILO of 220 kV Pura Chandausi (220) - Budaun (220) line at Budaun	D/C	220	36	57	55	39	0	NOV-20		Work in progress.
60	LILO of Agra-Bharatpur Line	D/C	220	20	0	0	0				PGCIL scope. Line is energised.
61	LILO of Banda-Karvi at Chittrakoot Line	S/C	220	8	0	0	0				To be deleted.
62	LILO of Baraut (220)- Shamli at Nirpura line	D/C	220	30	56	14	0		DEC-20		WIP, work stopped due to water logged, PTCC Railway Crossing, Power line Crossing & NHAI case submitted.
63	LILO of Muzaffarnagar - Nanauta line at Badhaikalan	D/C	220	8	21	21	19	5	SEP-20		Work in progress. Work will be completed after getting shutdown of old line.
64	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60	0	0	0			MAR-21	S/s is being constructed by the name 220 kV Farrukhabad. So the above line would be LILOed accordingly.LILO o
65	LILO of One ckt 220 kV Sohawal (PG) -New Tanda line at Ayodhya (220)	D/C	220	27	56	42	6	0	NOV-20		Work held up due to water logging.
66	LILO of One ckt Laitpur TPS -Dunara line at Babina	D/C	220	15	25	25	25	15	JUN-20		Line energised on 23.08.2019.
67	LILO of one Ckt. of Chhata (Mathura) - Manth (400) at Vrindawan	D/C	220	46	74	74	74	44	SEP-20		line charge on 220 kV Chhata- Vrindawan Line (35 Ckm) & 220 kV Maath(400)- Vrindawan Line (44 Ckm)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
68	LILO of Rasra (220)- Gazipur at Rasra	D/C	220	26	49	49	42	0	DEC-20		Foundations work completed, Erection work in progress.
69	LILO of Saharanpur-Nakur Line	S/C	220	10	13	13	13	7			line charged on 05.05.2018
70	LILO of Sikandararao - Jawaharpur TPSat Kashganj	D/C	220	88	0	0	0	88		JUN-20	Commissioned 07/20.
71	Maath(400)- Vrindawan Line	S/C	220	44	0	0	0	44			Commissioned 08/20.
72	Meerut by pass-Modipuram Line	D/C	220	70	0	0	0				
73	Meerut-Gr. Noida-II Line	D/C	220	200	0	0	0			MAR-22	
74	Modipura-II-Bagpat PG Line	D/C	220	70	130	0	0			MAR-22	Foundation work stopped due to water logging.
75	Modipuram-II-Modipuram Line	D/C	220	60	0	0	0			MAR-22	to be deleted
76	Modipuram-II-Shamli Line	D/C	220	120	258	92	0	0		JUN-21	WIP Fdn work hampered due to water logging.
77	Muradabad-Tajpur Line	D/C	220	60	0	0	0			MAR-21	to be deleted
78	Nehtaur-Tajpur Line	D/C	220	100	0	0	0				To be deleted
79	Nighasan-Lakhimpur Line	D/C	220	120	0	0	0			MAR-21	LILO of 220 kV Shahjahanpur PG(4000)- Gola DC line is sanctioned for 220 kV S/s Gola in Lakhimpur distt.
80	Rasra (400) - Bhadaura (Gazipur) line	D/C	220	108	184	102	0	0	MAR-21		WIP, Fdn work stopped due to COVID 19. & ranging season.
81	Shahjahanpur PG (400)- Azizpur line	D/C	220	49	95	95	94	47	DEC-20		Work in progress. Loc no. 14 court case.
82	Shamli-Khatauli Line	D/C	220	50	0	0	0			MAR-20	
83	132 kV D/C Agra cantt. - 400 kV Agra (South)	D/C	132	24	44	44	44	24			Line energised on 25/07/2017.
84	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129			Line energised on 13.09.2017.
85	Bhadrekhi (Orai) - Jalaun line (GEC-II)	S/C	132	0	107	103	76	7		OCT-20	Work in progress.
86	Dakore (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	105	105	105	70			Line charged on 11.04.2018. (69.600 ckm)
87	Dumariaganj- - Utraula	S/C	132		114	114	114	40			Line energised on 18.01.2019
88	Gujrai (Solar Plant) - Pukhraya line (GEC-II)	D/C	132	0	71	0	0				Line is kept on hold as fund has not been made available by UPNEDA.
89	Gurrah (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	0	0	0				Line is kept on hold as fund has not been made available by UPNEDA.
90	Jigna - Dadar Vijaypur (Solar plant) Mirzapur line (GEC-II)	D/C	132	0	38	38	38	15			line charged on 07.03.2018
91	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	19	19	19	12			Line energised on 28/07/2017.
92	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	25	25	6		AUG-17	Energised on 06/11/2017
93	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12	22	22	22	12			Line energised on 25/07/2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
94	LILO of Makreccha (Solar plant) - Bhadrekhi (Orai) line at Baghaulti (Solar Plant) (GEC-II)	D/C	132	0	0	0	0				Line is kept on hold as fund has not been made available by UPNEDA.
95	Makreccha (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	0	0	0				Line is kept on hold as fund has not been made available by UPNEDA.
96	Meja - Kosda Kala (Solar plant) Meja line (GEC-II)	D/C	132	0	132	132	132	30			Line Length 30 ckm. Energised in Feb, 2018.
97	Parasan (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	54	0	0				Only the line is kept on hold as fund has not been made available by UPNEDA. Solar Project sanction is yet to be finalised.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>UTTARAKHAND POWER CORPORATION LIMITED(UKPCL)</b>											
1	Baramwari (GIS)-Srinagar S/S	D/C	220	180	228	210	182	72	DEC-19	DEC-19	Baramwari Srinagar 220 kV D/C line and LILO of this line at Singoli Bhatwari HEP are required for transfer of power from Singoli Bhatwari HEP up to Srinagar pooling station. But after the works of Phata Byung (2x38 MW) being severely affected due to flash floods in June, 2013 and all works being stalled since July, 2017 due to Funds constraints with the developer , this Baramwari switching station is not being constructed, therefore currently above line is being constructed from 400kV S/s Srinagar to interconnection point of 99MW Singoli Bhatwari HEP. This line is of 150 Ckm out of which 72 Ckm stringing have been completed. Also out of 220 tower locations, 210 fdns have been completed and 182 towers have been erected

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)</b>											
1	Gokarna - N. Chanditala	D/C	400	340	532	449	127	0	JAN-17	MAR-21	Fresh order has been placed. work in progress
2	Katwa TPS - New Katwa (Q Moose)	D/C	400	10						MAR-19	
3	LILO of KTHPP - Kharagpur at N. Hadia NIZ	D/C	400	80						MAR-21	
4	New Katwa to common towe of Jeerat - BKTHPP & Jeerat - New Chanditala	D/C	400	172						MAR-21	
5	Sagardighi TPS - Gokarna line	D/C	400	89	154	153	153	87	DEC-19	APR-20	Work under progress at slow rate due to acute ROW problems. Approval of Railway authority is also pending for execution of balance foundation work.
6	Bankura - New Bishnupur line (GEC-II)	D/C	220	0							
7	East Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
8	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62						MAR-18	
9	Establishment of Jeerat - Kasba utilising remaining part of Jeerat New Town-III And Barasat-Kasba	D/C	220	14						MAR-18	
10	Establishment of Rajarhat (PG) - New Town-III utilising Barasat - Kasba	D/C	220	2						MAR-18	
11	LILO of Arambag - Domjur at Mayapur	D/C	220	36						MAR-20	
12	LILO of Arambag - New Chanditala (Rishra) at Singur	S/C	220	20						MAR-18	
13	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	62	55	18	SEP-19	MAR-20	Work under progress at slow pace due to ROW problem in Haripur area.
14	LILO of BKTHPP - Satgachia at Mahachhanda	D/C	220	14						MAR-19	
15	LILO ofc arambag - Midnapur at C.K. Road	D/C	220	232						MAR-21	
16	LILO of Egra - New Haldia at N. Haldia NIZ	D/C	220	40						MAR-21	
17	LILO of KTHPS - New Haldia at N. Haldia NIZ	D/C	220	32						MAR-21	
18	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8						MAR-20	
19	LILO of Satgachia - Krishnanagar at New Katwa	D/C	220	152						MAR-19	
20	LILO of STPS - Durgapur at Asansole	S/C	220	60						MAR-18	
21	LILO of STPS - N. Bishnupur at Hura	S/C	220	44						MAR-19	
22	LILO of Subhasgram (PG) - Laxmikantapur at Baruipur	D/C	220	240						MAR-20	
23	Rajarhat (PG) - New Town-II	D/C on M/C	220	56	58	2	2	1		MAR-19	Work of main line yet to be commenced due to mass resistance by the villagers
24	Rajarhat (PG) - N. Town II C	D/C	220	14	24	2	2	4	AUG-17	DEC-20	2.2 Km Cable laying completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	STPS - Raghunathpur	D/C	220	100						MAR-21	
26	Subashgram (PG) - Baruipur	D/C	220	64	126	125	123	49	NOV-20	NOV-20	Work under progress at slow rate due to acute ROW problem.
27	Subhasgram (PG) - Laxmikantapur	D/C	220	210						MAR-18	
28	West Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
29	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132	20					APR-19		
30	Rammam-III - New Jalpaiguri	D/C	132	180					APR-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>ADANI POWER LTD.(APL)</b>											
1	Agra (UP)-Greater Noida (WUPPTCL) (GTL-TBCB)	S/C	765	160	411	400	366	91	SEP-20	SEP-20	a) progress including Statutory approvals affected due to COVID-19. b) RoW
2	Fatehgarh PS/S - Bhadla (PG) (initially to be operated at 400 kV) (F-BTL-TBCB)	D/C	765	292	405	369	320	200	JAN-21	DEC-20	a) Project hampered due to COVID-19. b) Severe RoW. c) Delay in receipt of forest clearance.
3	Ghatampur TPS-Agra (UP) (GTL-TBCB)	S/C	765	229	579	556	473	131	SEP-20	SEP-20	a) Project progress including Statutory approvals affected due to COVID-19. b) RoW c) State Nodal Officer is insisting on Calculation of Annual Lease Rent & is insisting on undertaking/ consent to pay it. This practice is not prevalent in any other State.
4	LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)	D/C	400	4	0	0	0		OCT-20		Project progress impacted due to COVID-19.
5	North Karanpura - Chandwa (Jharkhand) NKSTPP line (NKTL -TBCB)	M/C	400	52	115	67	58		JUN-20		a) Project progress including Statutory proposals affected due to COVID-19. b) Delay in receipt of Forest clearance, around 336 days passed against 200 days and delayed for reasons beyond control of NKTL. CEA support is requested. c) 132 kV Powerline approval from DVC is still awaited. Support from CEA, NTPC & LTTCs is requested.
6	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	50	115	67	58	0	JUN-20		a) Project progress including Statutory proposals affected due to COVID-19. b) Delay in receipt of Forest clearance, around 336 days passed against 200 days and delayed for reasons beyond control of NKTL. CEA support is requested. c) 132 kV Powerline approval from DVC is still awaited. Support from CEA, NTPC & LTTCs is requested.
7	North Karanpura - Gaya line (NKTL - TBCB)	D/C	400	185	285	103	61	0	SEP-19	SEP-19	a) Project progress including statutory proposals is affected due to COVID-19. b) Forest proposal is yet to be accepted by Nodal officer and around 306 days has passed against 300 days and proposal is delayed for reasons beyond control of NKTL. Support from CEA, NTPC & LTTCs is requested.
8	LILO of C.B.Ganj - Badaun at Badaun (OBTL-TBCB)	S/C	220	2	4	0	0		NOV-20	NOV-20	Project progress including statutory proposals impacted due to COVID-19.
9	LILO of Chandausi - Badaun at Badaun (OBTL-TBCB)	S/C	220	37	57	51	29	0	NOV-20	NOV-20	Project progress including statutory proposals impacted due to COVID-19.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>ATHENA CHHATTISGARH POWER LIMITED(ACPL)</b>											
1	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>BAJAJ ENERGY PVT. LTD.(BEPL)</b>											
1	Balrampur-Utraula line	D/C	132								Existing line.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>CORPORATE POWER LTD.(CPL)</b>											
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>D.B. POWER CORP. LTD.(DBPCL)</b>											
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP ( Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>DIRANG ENERGY PVT. LTD.(DEPL)</b>											
1	Gongri - Dinchang Pooling Station	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)</b>											
1	Navbharat TPP - Angul P.S. (PG)	D/C	400								
2	Tori - Jhharkhand Pooling Station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>Essel Infraprojects Ltd.(ESSEL)</b>											
1	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	332	422	337	183		FEB-20	FEB-20	Work hampered due to severe RoW issue in the stretch of AP 27 AP 29, AP 60 A AP 60 B and AP 66 AP 67.
2	Warangal (New) - Chilakaluripeta (WKTL - TBCB)	D/C	765	395	565	446	341		FEB-20	FEB-20	Severe RoW issue existing in the stretch of AP 10 AP 11, AP 14- AP 15, AP 25 AP 28, AP 52- AP 53, AP 55 AP 56, AP 63 63/12, AP 76 AP 77, AP 84- AP 85 and AP 89 AP 90. Court Case: 04 no. of tower locations has been traversing though the proposed land area of M/s Emami Cement Ltd., out of which the 04 no. of foundations and 03 nos of erections are already completed. At this point of time, M/s Emami Cement Ltd. moved to High Court of Hyderabad for seeking Order to remove WKTL transmission towers along with direction to re-route the transmission line. At present this matter is under consideration of Honble High Court, Hyderabad and next date is yet to schedule. Forest Details of Tr. Line Falling under Forest: Forest area affected (ha):18.442 ha (2.75 Kms) in Andhra pradesh .Forest proposals sub on :23.08.2017. Stage I forest approval granted on 28.11.18.
3	Warangal (New) - Hyderabad (WKTL - TBCB)	D/C	765	265	344	312	247		DEC-19	DEC-19	RoW issue: In the stretch of AP 34 - AP 35, AP 37- AP 38, AP 41- AP 42, AP 46/0, AP 54/2, AP 17/3 and AP 21/6. At loc. nos. 47/2 and 47/3, locals have removed the stubs by using JCB. A FIR in this regard has been lodged with local Police Station. Court Case: Land Owner of location no. 2/6 has approached High Court of Telangana. The Court has granted the stay on work. Further on hearing held on 07th June 2018, the Court adjourned and as on date the matter is still pending for scrutiny. Land owner for the stretch between the location no. 30 to 31 has approached the District Court (Nalgonda) to accord permanent injunction. On the hearing held on 14.03.2019, , the Court scheduled next date of hearing on 01.05.2019 in this matter. In such situation, the work is at stand still at this location effectively from 20th Mar 2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
4	Warora (Pool) - Warangal (New) (WKTL - TBCB)	D/C	765	645	827	773	423	59	DEC-19	NOV-19	Severe RoW issues.; Forest area affected (ha): 19.793 ha (2.954 Kms) in Maharashtra and 47.592 ha (7.103 Kms) in Telangana. Forest proposals submitted on 4th Aug 17 for Maharashtra and on 23 Aug 17 for Telangana. Current status: Maharashtra Stage I received on 05.02.18. The Telangana stage I approval received on 13.12.2018 ; Wlld life approval : Proposal forwarded by State Government to Member Secretary (NBWL) on 20.11.2018. Proposal forwarded to NTCA for their recommendation and MoEF&CC asked State Govt. to submit SBWL MoM, which is still awaited for further processing & consideration in next NBWL meeting.The work execution in under Maharashtra is severely affected due to farmer agitation demanding higher compensation for the construction of transmission line at their fields. Court Case- at loc. no. 89/8 in terms of stay order granted by Bombay High Court. The matter is listed on 15.01.2020.
5	Babai (RRVNL)- Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	221	299	265	215	1	JUN-20		Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajasthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance : Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and at present, Proposal recommended by NBWL and currently recommendations forwarded to State Govt. (Rajasthan). Severe RoW issues: 52/1, 52/3, 53/0, 54/0, 54/1, 54/2 & 54A/0 of Tehsil Dadri and loc. No. 17/0 & 18/0 of Tehsil Khetri.
6	Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB)	D/C	400	81	106	16	0		DEC-19	DEC-19	1. Consent from Indian Drug and Pharmaceuticals Ltd. (IDPL) , Rishikesh for traversing 400 kV D/C Koteshwar-Rishikesh line through IDPL premises is awaited.Pending NOC from IDP (Rishikesh), the Forest Deptt. is not ready to accept the forest diversion proposal because all 16 no. of tower locations are falling inside the IDPL lease hold area, which belongs to the forest deptt.2. DFO-Tehri directed us to divert from our existing transmission line route, which was earlier approved and confirmed by Forest Range officer through verification of land schedule and DGPS survey in Jan-2018. 3) Severe RoW issues are existing at loc. No. 1/0, 2/0, 3/0, 4/0, 13/0, 14/0, 14/1, 15/0, 16/0, 42/0, 43/0, 44/0, 48/0, 48/1 and 49/0 .
7	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240	0	0	0				MoP has already dropped the project.
8	Tanda - Sohwal (TTL - TBCB)	D/C	400	186	0	0	0				MoP has already dropped the project.
9	Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB)	D/C	400	95	130	9	0		FEB-20	FEB-20	Forest : Nil

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>GATI INFRASTRUCTURE PRIVATE LIMITED(GIPL)</b>											
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						MAY-18	Work yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>GMR ENERGY LIMITED(GMR ENERG)</b>											
1	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
2	Alaknanda HEP - Joshimath	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>GUPTA ENERGY PVT. LTD.(GEPL)</b>											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>IDEAL ENERGY PROJECTS LTD.(IEPL)</b>											
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>IND BHARATH POWER INFRA LIMITED (IBPIL)</b>											
1	Ind Barath TPP - Tuticorin (PS)	D/C	400	200							
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>ISPAT ENERGY LTD(ISPAT)</b>											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>JAIN ENERGY TRADING LTD(JAIN ETL)</b>											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>JAL POWER CORP. LTD.(JPCL)</b>											
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>KALPATARU POWER TRANSMISSION LIMITED(KPTL)</b>											
1	Imphal - New Kohima (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	268					JUL-20		
2	New Kohima -New Mariani (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	236	0	0	0	236	JUL-20	AUG-20	Commissioned 07/20.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>KORBA WEST POWER COMPANY LIMITED(KWPCL)</b>											
1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west ) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>KVK ENERGY PVT. LTD.(KVK)</b>											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>LANCO ENERGY (P) LTD.,(LEPP)</b>											
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	
2	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>MALANA POWER COMPANY LIMITED(MPCL)</b>											
1	Ka Dogri - Jangi Pooling Station	D/C	400								
2	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>MONNET POWER COMPANY LIMITED(MPCL)</b>											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>M/s Adani Renewable Energy Park Rajasthan Limited (AREPRL)(AREPRL)</b>											
1	Bhadla IV SP - Bhadla Pooling station line (GEC-II)	D/C	220	0							
2	Fatehgarh Solar Park - Fatehgarh Pooling Station line (GEC-II)	D/C	220	0							
3	SPP - Bhadla (PS) (GEC-II)	D/C	220	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)</b>											
1	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
2	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
3	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
4	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
5	Sipat/Korba (PS) Seoni (NKTL - TBCB)	S/C	400	334	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>NSL NAGAPATNAM POWER PVT. LTD.(NSLNPPL)</b>											
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
2	LILO of Kasang - Bhbaba at Tidong-I	D/C	220	32	57	0	0			DEC-20	St-I FC received, St-II under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>RELIANCE POWER TRANSMISSION LTD.(RPTL)</b>											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								
2	Sohwal - Lucknow Line (TBCB-TTCL)	D/C	400	176							
3	Tanda - Sohwal Line (TBCB-TTCL)	D/C	400	173							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>RKM POWERGEN PVT. LIMITED(RKMPPL)</b>											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>Shekhawati Transmission Service Company Limited(SKHWTTSCL)</b>											
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-20	court case pending, severe ROW problem, Railway crossing pending.Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-20	court case pending, severe ROW problem, Railway crossing pending.Fund problem from PFC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>SIKKIM HYDRO POWER LIMITED(SHPL)</b>											
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>South East UP Power Transmission Company Limited(SEUPPTCL)</b>											
1	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		JUN-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
2	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		JUL-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
3	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
4	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		DEC-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
5	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
6	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18	0	0			JUL-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
7	Rewa Road - Karchana	D/C	400	58	102	0	0			OCT-16	Karchana gantry not defined. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
8	Tanda TPS Extn - Gonda	S/C	400	100	241	97	54	0		OCT-18	"Work is standstill for more than a year due to poor financial health of SEUPPTCL, the transmission service provider, owned by M/s Isolux. The line is a part of TBCB project awarded to M/s Isolux. UPPTCL representative informed that GoUP is considering to take over transmission project and evaluation of completed work is under progress. Bids for valuers have been invited by M/s PFC. Valuation is under progress. Final decision will be taken after valuation."

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>STERLITE ENERGY LIMITED(SEL)</b>											
1	Sterlite TPP - Jharsuguda (LILo-II to Jharsuguda)	D/C	400	40	0	0	0		NOV-16		Transmission work not started yet. SEL will approach CEA for approval of continuing the LILo-II.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>STERLITE GRID LTD.(SGL)</b>											
1	Dharamjaygarh Pool section B - Raigarh (Tamnar) Pool line (G-TTPL-TBCB)	D/C	765	140	178	5	0	0	JUL-21	JUL-21	1. Delay in getting forest clearance and support required for expediting the same 2. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs
2	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	379	492	476	474	350	MAY-20	DEC-20	1. Objection has been raised by D.C, Dhule for traversing of line through submergence area of proposed Jamphal Dam in Maharashtra and diversion of line is requested. Work is stopped now and this force majeure event has been intimated to the concerned LTTCs. 2. In the meeting held in CEA dated 29-07-2019, it has been finaised that KTL has to re-route the line so as to divert the Dam area and the construction work of KD line has to be completed by May20 subject to the timely grant of Forest Clearance and Sec-164 approval 3. Forest clearance proposal for diverted route is pending with Nodal officer, MoEF 4. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs
3	LILO of one ckt. of Narendra (existing) - Narendra (New) quad line at Xeldem (G-TTPL-TBCB)	D/C	400	0	233	2	0			NOV-21	1. Delay in getting forest and wildlife clearances and support required for expediting the same. 2. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 3. The progress is suffered due to petition filed by Goa Foundation in Central Empowered Committee (CEC) constituted by Supreme court and High Court of Mumbai & Goa
4	Silchar (PG) - Misa (PG) (Q) line (NER-II TL-TBCB)	D/C	400	357	487	480	416	205	JUL-20	OCT-20	1. PGCIL bays at Silchar and Misa end has to be expedite so as to match with the transmission line schedule 2. The proposal for PLCC Carrier frequency has been submitted to Ministry of Commnication (WPC Wing) on 08-07-2019 and the approval is still awaited 3. 3. RoW issue in 400kV D/C Silchar Misa Transmission line as the land owners are asking for undue compensation. The details are as per the below details: a. Location No. AP 29 in village - Barjatrapur, Teshil Katigorah, District Cachar b. Location No. 184/2, AP 185, 185/1, 185/2, 185/3, AP 186 and 186/1 in village - Dithur, Teshil Umrangso, District Dima Hasao c. Location No. 218/4 in village - Borphura gaon, Teshil Donka Mokam, District West Karbi Anglong 4. 4. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Surajmaninagar - P. K. Bari line (NER-II TL-TBCB)	D/C	400	155	209	205	189	93	APR-20	SEP-20	1. The proposal for PLCC Carrier frequency has been submitted to Ministry of Communication (WPC Wing) on 08-07-2019 and the approval is still awaited 2. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 3. Severe RoW issue at Location No. AP-68 in Village Mendi, Tehsil Salema, Sub Division Kamalpur and District Dhalai. Support required from District Collector, Dhalai for resolution of RoW
6	Xeldem - Mapusa (quad) line (G-TTPL -TBCB)	D/C	400	0	146	8	2			MAY-21	1. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 2. The progress is suffered due to petition filed by Goa Foundation in Central Empowered Committee (CEC) constituted by Supreme court and High Court of Mumbai & Goa
7	Xeldem - Mapusa (quad) line (G-TTPL -TBCB)	D/C	400	0	0	0	0				
8	AGTPP (NEEPCO) - P.K. Bari (TSECL) line (NER-II TL-TBCB)	D/C	132	167	236	235	220	110	MAR-20	SEP-20	1. The proposal for PLCC Carrier frequency has been submitted to Ministry of Commnication (WPC Wing) on 08-07-2019 and the approval is still awaited. 2.Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs
9	Biswanath Chariyalli (PG) - Itanagar (Zebra) line (NER-II TL-TBCB)	D/C	132	134	211	163	150	74	MAR-20	NOV-20	1. Due to Non-grant of NOC, re-routing of line has been proposed by AAI and we have submitted the proposal for the same. AAI has not issued NOC certificate for 8 tower locations and it comes under Force Majeure event. 2. RoW issue at Loc No. AP 101-105 in village - Chimpu, District Papum Pare as the land owners are asking for undue compensation 3. The proposal for PLCC Carrier frequency has been submitted to Ministry of Commnication (WPC Wing) and the approval is still awaited 4. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs
10	LILO of one Ckt. of Biswanath Chariyalli (PG)- Itanagar (Zebra) line at Gohpur (AEGCL) (NER-II TL-TBCB)	D/C	132	17	30	28	13		MAR-20	NOV-20	1. Non-finalization of terminal bays at Gohpur S/s by AEGCL for the termination of LILO of one ckt of Biswanath Chariyalli Itanagar 132kV D/C line at Gohpur S/s for utilization of LILO line 2. The proposal for PLCC Carrier frequency has been submitted to Ministry of Commnication (WPC Wing) and the approval is still awaited 3. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>TALCHER TRANSMISSION CO. LTD.(TTCL)</b>											
1	Behrampur - Gazuwaka (T-II TL - TBCB)	D/C	400	290	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>TEESTA URJA LTD.(TUL)</b>											
1	Teesta III - Kishanganj	D/C	400	427	590	586	581	392		OCT-18	Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 14.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) is energized on 30.06.2018 (i.e. trial operation for 24 hours) and could successfully complete the trial operation on 1st July 2018. 46.1 Kms line from Kishanganj Substation has been successfully energized for antitheft purpose. Re-Stringing works, in last span of 290-291 is under progress and back charging would be extended stretch by stretch on completion of re-stringing. RoW and Forest issues faced in Darjeeling distt.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>TORRENT POWER LTD(TOR. POW. (UNOSUGEN))</b>											
1	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								
2	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
3	Sandila TPP - ATS not defind	D/C	400								
4	Navseri - Bhasen (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>VANDANA VIDYUT LTD.(VVL)</b>											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)</b>											
1	Khammam-Hyderabad Line-1	D/C	765	772						MAR-15	
2	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
3	Vemagiri Pooling Station -Khammam Line -1	D/C	765	852						MAR-15	
4	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<b>VISA POWER LTD(VISA)</b>											
1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0		JUN-15	Work is under Construction.

