

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE)
IN RFD PROGRAMME DURING- 2020-21**

As on 31-JUL-2020

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
CENTRAL SECTOR												
DAMODAR VALLEY CORPORATION (DVC)												
1	LILO of Parulia - Dtps at Durgapur steel TPS	D/C	220	13	17	17	16	12	MAY-20	JAN-21	RFD	Initially contract for Electrical work issued to M/s R.K. Electric Automation Ltd which had been terminated on 17.04.18, matter is under subjudice. Fresh order placed on 13.02.19 to M/s Avartanah Infrastructure Pvt. Ltd. to execute the leftover work. However, completion time is being revised in the event of situation arisen due to COVID -19.
2	MTPS - Ramgarh (Bypassing Gola SS)	S/C	220	207	681	678	670	191	OCT-20	OCT-20	RFD	It was planned to construct a 220KV S.Stn at Gola having it's three x double Circuit connectivity with MTPS, Ranchi-PGCIL & Ramgarh. Later, construction of Gola S.stn. was dropped. In the 19th Standing Committee Meeting on Power System Planning of ER, a revised plan vide letter no. EDCON/SPEICEA-07 Dated. 05.01.17, was proposed for conversion of said 3 X DC line into three Single Circuit lines such as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. bypassing the Gola S/S. From Ramgarh S.Stn. to Gola , 37km of the line is charged since 22.04.2014. Further 138.85 KM/170KM of Gola -MTPS portion of the line is charged also. However, completion time is being revised in the event of situation arisen due to COVID -19.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	MTPS- Ranchi (PG) (Bypassing Gola SS)	S/C	220	228	778	775	754	157	OCT-20	OCT-20	RFD	It was planned to construct a 220KV S.Stn at Gola having it's three x double Circuit connectivity with MTPS, Ranchi- PGCIL & Ramgarh. Later, construction of Gola S.stn. was dropped. In the 19th Standing Committee Meeting on Power System Planning of ER, a revised plan vide letter no. EDCON/SPEICEA-07 Dated. 05.01.17, was proposed for conversion of said 3 X DC line into three Single Circuit lines such as i) MTPS-Ranchi ii) MTPS-Ramgarh & ill) Ranchi- Ramgarh. bypassing the Gola S/S. From Ramgarh S.Stn. to Gola , 37km of the line is charged since 22.04.2014. Further 138.85 KM/170KM of Gola -MTPS portion & 4 KM/58 KM of Gola-Ranchi portion of the line is also charged .However, completion time is being revised in the event of situation arisen due to COVID -19.
4	Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion)	S/C	220	95	355	355	342	54	AUG-20	OCT-20	RFD	It was planned to construct a 220KV S.Stn at Gola having it's three x double Circuit connectivity with MTPS, Ranchi, PGCIL & Ramgarh. Later, construction of Gola S.stn. was dropped. In the 19th Standing Committee Meeting on Power System Planning of ER, a revised plan vide letter no. EDCON/SPEICEA-07 Dated. 05.01.17, was proposed for conversion of said 3 X DC line into three Single Circuit lines such as i) MTPS-Ranchi ii) MTPS-Ramgarh & ill) Ranchi- Ramgarh. bypassing the Gola S/S. From Ramgarh S.Stn. to Gola , 37km of the line is charged since 22.04.2014 and 4 KM/58 KM of Gola-Ranchi portion of the line is also charged. However, completion time is being revised in the event of situation arisen due to COVID -19.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljive	D/C	220	50	75	66	54	11	JUN-20	OCT-20	RFD	Stage-I forest clearance received on 31.10.19. Working permission received on 23.12.19. Civil Aviation clearance yet to be received. Construction activities works were kept in abeyance due to lockdown for prevention of COVID-19 spread. Works restarted as per MHA Guidelines.
2	Jigmeling - Alipurdauar line (Q) (India Side)	D/C	400	324	466	434	419	230	JAN-21	DEC-20	RFD	Working permission in Forest in Assam received in Feb'19. Alternate arrangements made for evacuation of power (contingency through Punatsangchu ATS). Work progress is slow due to lockdown of the entire country due to Corona Pandemic & rain at site. 9.6 km in West Bengal in ROW.
3	LILO of both ckts of Bawana - Mandola at Maharaniabagh	D/C	400	104	89	79	79	93	DEC-20	DEC-20	RFD	Forest proposal under DPTA & FCA submitted. Land allocated by DDA for CA. Approval & tree cutting permission awaited. Forest clearance proposal (FCA) to be processed further by Delhi forest deptt.
4	LILO of both ckts. of Chandithala - Kharagpur at Medinipur (PM-JTL-TBCB)	D/C	400	146	199	199	197	146	NOV-20	OCT-20	RFD	ROW being faced. Work stopped we.f. 23.03.20 due to Complete Lockdown due to COVID-19 pandemic. Working Permission during Lockdown received on 27.04.20 by Distt. Administration. Work restarted with limited manpower. Work affected due to cyclone AMPHAN on 20.05.20.
5	LILO of North Trichur - Cochin line at North Trichur HDVC Station (Q)	D/C	400	1	4	4	4	1	SEP-20	DEC-20	RFD	
6	Mohindergarh - Bhiwani line	D/C	400	122	181	157	109	8	OCT-20	MAR-21	RFD	Executing agency has undergone NCLT and now contract terminated. Balance work awarded in Nov'19. Work restarted.
7	Pugalur HVDC - Arasur line (Q)	D/C	400	118	162	161	160	104	JUN-20	AUG-20	RFD	Progress affected due to severe ROW issue in Tamil Nadu and limited permission with regard to interstate movement of labours/ Quarantine compliance in view of COVID-19.
8	Pugalur HVDC - Pugalur line (Q)	D/C	400	100	138	138	138	100	JUN-20	AUG-20	RFD	Commissioning of the line matching with 800 kV HVDC Raigarh Pugalur link.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
9	Raigarh - Pugalur HVDC Bipole Link	BIPOLE	800	3531	4773	4772	4772	3528	AUG-20	AUG-20	RFD	Balance work progress affected due to limited permission with regard to interstate movement of labours/ Quarantine compliance in view of COVID-19.
10	Ranchi - Medinipur line (PM-JTL-TBCB)	D/C	765	538	717	715	715	524	OCT-20	OCT-20	RFD	Work affected due to cyclone AMPHAN on 20.05.20. Route diverted due to non felling of 3 Sarna (Puja) trees in Jharkhand portion of the line. Three new towers to be placed. Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Works restarted again after lockdown.
11	Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q)	D/C	400	312	428	423	397	256	SEP-20	SEP-20	RFD	Progress affected due to limited permission with regard to inter state movement of labours/ Quarentine compliance in view of COVID 19 and ROW issue especially in Bangalore area.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
STATE SECTOR												
ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)												
1	Sonabil - Biswanath Chariali	S/C	220	40	136	133	62	0	MAR-21	MAR-21	RFD	RoW issues at many locations.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)												
1	LILO of both Purnea (PG) - Begusarai at Khagaria (New)	D/C	220	14	0	0	0		JUL-20		RFD	Completed
2	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	10	61	49	43		JUL-20	AUG-20	RFD	Related to BGCL
3	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8	5	0	0	0	JUL-20		RFD	Completed
4	Muzaffarpur (PG) - Gouraul line	D/C	220	20	70	55	55	3	JUL-20		RFD	NOA issued on 21.01.2019 and work under progress.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)												
1	Bemetara - Mungeli line 2nd circuit	S/C	220	40	0	0	0	33	JUL-20	JUL-20	RFD	Work in progress.
2	Gurur - Kurud (Bangoli)	D/C	220	74	118	118	118	72	JAN-21	JAN-21	RFD	Tree cutting work under progress.
3	LILO of Korba (E) - Siltara at DSPM	D/C	220	3	7	6	6	1	JUL-20	JUL-20	RFD	Work in progress.
DELHI TRANSCO LIMITED (DTL)												
1	IP-Park Street-Electric Lane (Cable)	S/C	220	5	0	0	0		DEC-20		RFD	Two section of approx. 1 KM length laid.
2	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	8	21	21	21		DEC-20		RFD	1) Both circuits i.e. Ckt.-I & Ckt.-II have been charged on 31.03.2020.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)												
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	116	106	40	JUL-20		RFD	
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)												
1	Bhatia - Bhogat line (AL-59)	D/C	220	26	53	29	25	0	SEP-20	SEP-20	RFD	WIP.
2	Hadala - Shapar line (Twin AL-59)	D/C	400	124	198	121	102	0	FEB-21	FEB-21	RFD	WIP.
3	Halvad - Sadla line with AL-59 conductor	D/C	220	76	124	101	101	59	FEB-21	FEB-21	RFD	Tender on website and last date is 17.12.2018. (Risk & cost for Balance work).
4	LILO of both ckt. Otha - Sagapara line at Talaja	D/C	220	21	0	0	0		DEC-20	DEC-20	RFD	
5	LILO of Jetpur - Sardargadh line at Shapur s/s	D/C	220	12	0	0	0		SEP-20	SEP-20	RFD	
6	LILO of one Ckt. of Ukai - Achhaliya line no.3 at Virpor (Package -2)	D/C	220	27	128	0	0	0	DEC-20	DEC-20	RFD	LoA issues on 26.10.2018
7	LILO of Vallabhipur - Vartej line at Maglana S/s	D/C	220	10	0	0	0		SEP-20	SEP-20	RFD	
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)												

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Bhiwani - Isharwal line	D/C	220	100	218	63	57	0	FEB-21	NOV-20	RFD	The contract has been terminated Work is awarded to M/s Skipper on dated 09.07.2019 but allotment/PO is yet to be issued
2	Deroli Ahir - Narnaul	D/C	220	26	54	54	52	0	SEP-20	SEP-20	RFD	work awarded to M/s K. Rama Chandra Rao Limited.
3	Dhanonda- Deroli Ahir	D/C	220	56	114	82	66	0	DEC-20	SEP-20	RFD	work awarded to M/s K. Rama Chandra Rao Limited
4	LILO of Sector-72- Rangla Raipur at Roj-Ka-Meo	D/C	220	7	0	0	0		NOV-20	MAR-21	RFD	work awarded to M/s. Skipper Ltd.
5	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0	NOV-20	NOV-20	RFD	Re-tendering is in process. Tender opened on 30.10.18 and bid under evaluation.
6	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	53	43	14	JUL-20	NOV-20	RFD	Work in progress.
7	PGCIL Bhadson - Salempur	D/C	220	13	0	0	0	13	APR-20	JUN-20	RFD	Commissioned 07/20.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)												
1	Bajoli Holi HEP - Lahal GISS	D/C	220	36	59	37	18	0	JUL-20	JUN-20	RFD	Work in Progress
2	Dehan - Hamirpur(PG) (GEC-I)	D/C	220	110	197	68	16		FEB-21	DEC-20	RFD	Delay in FC.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)												
1	Chaibasa - Gua TL	D/C	220	168	278	127	110	0	OCT-20	DEC-20	RFD	Forest Status: Stage -I received on 22.08.2019. Demand note received on 03.09.19. Verification done & Payment made on 29.05.2020 Working permission awaited.
2	Chatra - PBCMP (Barkagaon)	D/C	220	117	185	129	83	0	DEC-20	JUN-20	RFD	Forest Area:- Hazaribag West Division - 72.56 Ha.(71.83Ha forest,0.73Ha JJ) Chatra South Division - 75.59 Ha.(68.15Ha forest,7.44Ha JJ) Stage-I (In-Principle) issued on 18.06.2019. Payment made on 09.09.19. Working permission received & Tree cutting permission awaited.
3	Essar (Latehar) - Latehar	D/C	400	81	122	121	115	43	DEC-20	JUN-20	RFD	Stage -I received on 22.08.19. Working permission awaited. RCCF,Daltonganj recommendation awaited to ED,Ranchi.
4	Latehar (JSUNL) - PTPS	D/C	400	220	304	275	260	82	JUL-20	DEC-20	RFD	Stage-I Clearance awaited.
5	LILO of Govindpur - TTPS TL at Jainamore	D/C	220	70	0	0	0		JUL-20		RFD	
6	TTPS - Govindpur TL	D/C	220	181	300	289	284	141	NOV-20	NOV-20	RFD	
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)												

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	LILO of Thein-Hiranagar at Kathua-II (Ghatti)	D/C	220	24					DEC-20		RFD	
2	(PMDP - Kashmir) LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	11	22	13	0	0	SEP-20	NOV-20	RFD	Works under progress.
3	(PMDP - Kashmir) New Wanpoh - Mir Bazar line	D/C	220	10	14	12	0		SEP-20	JAN-21	RFD	Works under progress.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)												
1	Devanhalli -(Hardware Park 2nd ckt) and Doddaballapura (2nd ckt)	M/C	220	113	0	0	0		NOV-20	NOV-20	RFD	Check survey approved on 05-Jan-2019.
2	HDVC Kolar - T. Gollahali (Thimmasandra) line	D/C	220	54	162	143	84	13	AUG-20	AUG-20	RFD	Work under progress. (Note: As per revised check survey approved on 23.03.2019 from SEE, Tr. (W) circle, the total no of towers is 162.)
3	Jagalur (Hiremallanahole) - Chitradurga	D/C	220	71	154	82	52	1	SEP-20	SEP-20	RFD	ROW ossies at Gonuru, Mutiur, H.M. hole village limits, demanding for higher compensation. Reqiostopm sin,otted tp DC Chitrafurga to issue the order for compensation. TB @ Chitrafurga Station completed except testing and commissioning.
4	LILO of Somanahalli - Kolar SC line to Mylasandra (New Electric City)	S/C	400	1	6	0	0		JUN-20	JUN-20	RFD	Check survey approved on 23.07.19. The design documents of 40kV towers has been approved. Foundation drawings submitted on to CEE, P&C by agency.
5	Melasandra (New elctronic city) - Yerandanahalli and concersion of existing Peeny - Singarpeta S/C line to M/C line up to Yerandanahalli	M/C	220	19	35	35	6		JUN-20	JUN-20	RFD	220kV SC line from Somanahalli-Yerrandanahalli LC is required for a period of 90 days to complete line (a) work. During the above shut down period, Yerrandanahalli R/s has to be fed from Hosur end. Pending with the CEE, Hosur Tamilnadu (issue is discussed in OCC)
KERALA STATE ELECTRICITY BOARD (KSEB)												
1	Brahmapuram - Kaloor line	D/C	220	23	16	14	13	4	APR-20	JUN-20	RFD	
2	Kattakkada-Vizhinjam	D/C	220	44					APR-20		RFD	
3	LILO of 220kV Kaniampetta - Areakode at Kunnamangalam line	D/C	220	15	0	0	0		JUL-20		RFD	
4	LILO of 220kV Lower Periyar - Madakathara at Chalakundy line	D/C	220	24	0	0	0		APR-20		RFD	
5	LILO of Arekode-Kaniyambetta - Kunnamngalam	D/C	220	15					JUL-20		RFD	
6	Mylatti-Vidyanagar	D/C	220	23					DEC-20		RFD	
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)												

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	2nd Ckt. Stringing of Gangapur - Valve at Jamde (GEC-I)	S/C on D/C	220	13	0	0	0		JUN-20		RFD	
2	Koradi-II - Uppalwadi UG and O/Hline	D/C	220	15	13	4	0	0	DEC-20	FEB-21	RFD	UG cable laying from 220KV Uppalwadi s/stn. end to JB7 (0.385 km) and JB7 to JB6 (0.391 km) completed. Only 4-5 labour available at site. - Cable laying work started on 18.05.2020 with 7-8 labours & 400 mtr completed.
3	Kumbhargaon (Nanded) - Kurunda	D/C	220	121	224	154	94	0	FEB-21	DEC-20	RFD	Work started but slow due to intermittent Rains
4	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	126	273	242	229	124	FEB-21	DEC-20	RFD	For balance work, order placed, work is slow due to lockdown.
5	LILO of Kolshet-Wada and Padghe-Wada line at Kudus S/s	D/C	400	32	46	13	8	0	DEC-20	JUN-21	RFD	Huge ROW Forest : 10.345Hec., 11 locations, 2.95km length, submitted on 9.11.2017. 1. Proposal forwarded from CCF, Thane to PCCF, Nagpur on 04.04.2019. Presently, labours left the site due to covid-19.
6	LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S	D/C	220	31	46	13	8	0	DEC-20	JUN-21	RFD	Area involved 10.35 ha (Appr) Proposal for forest clearance sent to APCCF (Nodal) Nagpur on dtd 04.04.2019. 4) Queries raised by APCCF nodal office, Nagpur on dated 26.06.2019, same is complied on dated 01.07.2019. Presently Labours left the site due to Covid-19.
7	LILO on 220kV Mhaisal - Jath at 400kV Alkud	D/C	400	45	77	29	0	0	DEC-20	DEC-20	RFD	Slow Work in progress due to Lockdown situation.
8	LILO on both ckts. of Uran-Kharghar Ulwe Node	D/C	220	18					DEC-20		RFD	
9	LILO on Nalasopara- Boisar line at Palghar	D/C	220	1	3	2	2	0	JUN-20	DEC-20	RFD	1 No location(LILO tower) is in forest land. Forest proposal is at DFO Dahanu.
10	Vishwind- Bhenda	D/C	220	84					DEC-20		RFD	
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)												
1	Ashta - Ujjian (GEC-I)	DCDS	400	179	258	197	175	38	FEB-21	FEB-21	RFD	
2	Badod - Nalkheda (Susner) (GEC)	DCDS	220	104	169	166	146	37	DEC-20	DEC-20	RFD	
3	Chhatarpur - Tikamgarh 220 KV Line	DCDS	220	90	297	226	156		DEC-20		RFD	
4	Indore (PGCIL) - Ujjian (GEC-I)	DCDS	400	91	130	126	121	78	NOV-20	NOV-20	RFD	
5	Julwaniya - Kukshi line	DCDS	220	126	212	163	97	17	MAR-21	DEC-20	RFD	
6	Kanwan - Dhar line (GEC-I)	DCDS	220	63	106	106	98	55	JAN-21	JAN-21	RFD	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
7	LILO of both ckt. Nagda - Neemuch at Mandsaur (LILO from loc.No. 211) S/s (GEC-I)	DCDS	220	56	159	159	159	56	DEC-20	JUN-20	RFD	Commissioned 07/20.
8	LILO of both ckts. Nagda - Ujjain at Ujjain	DCDS	220	40	38	38	38	34	APR-20	DEC-20	RFD	
9	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	DCDS	400	20	8	8	8		DEC-20		RFD	
10	Mandsaur (Sitamau) - Marut Shakti Pool (GEC-I)	DCDS	220	92	147	147	147	93	OCT-20	DEC-20	RFD	
11	Nagda - Mandsaur (GEC-I)	DCDS	400	137	197	197	197	123	MAR-21	MAR-21	RFD	
12	Nagda - Ujjain line (GEC-I)	D/C	400	53	152	152	152	82	SEP-20	DEC-20	RFD	
13	Rewa UMSP- Sidhi line	DCDS	220	100	199	92	72		FEB-21		RFD	
14	Shujalpur - Narsingharh Line	DCDS	220	51	170	170	170	51	JAN-21		RFD	line charged on 132 KV dated 05.03.2020
15	Ujjain - Nalkheda (GEC)	DCDS	220	160	252	204	204	36	FEB-21	JAN-21	RFD	
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)												
1	Bolangir - Kesinga line	D/C	220	170	327	316	302	13	JAN-21	MAR-21	RFD	Delayed due to forest clearance issue. The total line length in ckm may be corrected to 179.78 in place of 170 ckm. The portion from Bolangir to Bolangir PG charged on 30.07.20. The ckm is 2.734 ckm
2	LILO of one ckt of Rengali - Tarkera at Deogarh	S/C	220	24					JUL-20		RFD	My be deleted as the project is yet to be awarded
3	Pandiabili PGCIL - Pratapsasan line	D/C	220	58	114	99	93	41	SEP-20	DEC-20	RFD	Total line length may be revised to 62.838 ckms
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)												
1	LILO of Dhauliganga - Pithoragarh (PGCIL) line	D/C	220	11	0	0	0		MAY-20	MAY-20	RFD	Work is under progress. Physical Progress is 36%. Excavation done for 6 nos. tower locations out of 39 tower locations.
2	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	8	17	15			MAY-20	MAR-20	RFD	Physical Progress Is 40 % , Contract of M/s Vijay Rai & Company, Bihar has been terminated by SE(C&P) vide its office letter no. 645 date 31.08.2019 due to non performing over project.
3	LILO of Lakhwar- Dehradun at Vyasi	D/C	220	71	110	56	52	0	FEB-21	JUN-20	RFD	Foundation Completed : 56 Nos. Tower erection : 52 Nos. Stringing :0.000 Kms
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)												
1	Gaunsgarh - Ladhowal	D/C	220	34	0	0	0			DEC-20	RFD	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	LILO of 2nd Ckt. of PGCIL Jalandhar - Kotla Jangan (nakodar) line at Kartarpur	D/C	220	1	4	4	4	1	JUN-20	JUN-20	RFD	Commissioned 07/20.
3	LILO of Himmatpura - jagraon at Ajitwal	D/C	220	3	10	7	3	0	DEC-20	DEC-20	RFD	Work is held up due to right of way problems at TL No.4, 5 and 6.
4	LILO of Jadla - Jamsher at 220 KV S/S Banga	D/C	220	11					JUN-20		RFD	
5	Makhu - Algaon	D/C	220	101	162	161	159	96	JUL-19	JUN-20	RFD	W.O issued to Mahesh Kohli for Pile Foundation & work in progress.
6	Malout - Abohar	S/C on D/C	220	30	102	101	95	20	DEC-20	DEC-20	RFD	Work help up due to non availability of labour
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)												
1	Akal- Jaisalmer-2 line (GEC-I)	D/C	220	112	195	192	191	56	NOV-20	SEP-20	RFD	NOA issued in favor of M/s Skipper on dated 01.06.2018. Forest involved : In Principle approval issued on 23.12.19. DN deposited by RVPN on 11.05.2020
2	Gajner - Chhatargarh line (GEC-I)	D/C	220	167	297	294	281	121	JAN-21	AUG-20	RFD	NOA issued on dated 05.06.18 in favor of M/s Man structural. Forest: PTW issued. NHAI: Crossing approval pending.
3	GSS Basni (Jodhpur) - GSS NPH (U/C) Jodhpur	D/C	220	3	18	18	17	3	JUN-20	DEC-20	RFD	W/O awarded to M/s Transrail on 26.12.17. All Monopole tower foundation drawings approved. 5 Monopole erected out of 6. Cable joint and termination pending.
4	LILO of Jhalawar - Chhabra line at GSS Aklera (U/C)	D/C	220	97					MAR-21		RFD	
5	LILO of one circuit of Akal - Jodhpur (new) line at Jaisalmer-2 (GEC-I)	D/C	400	7	21	21	19	1	JUN-20	SEP-20	RFD	KFW funded scheme. NOA issued on dated 27.05.2019 in favour of M/s Skipper, Kolkatta. Aviation approval pending
6	LILO of one Ckt of existing STPS - Ratangarh line at 220kV GSS Rawatsar	D/C	220	85	145	145	136	85	OCT-20	JUL-20	RFD	W/O Issued to Moji Const. Jaipur vide no. 456 dt. 26.09.19. Line work completed on 29.07.2020
7	Ramgarh -Bhadla	D/C	400	320	446	446	446	314	OCT-20	AUG-20	RFD	W/O awarded to M/S SEW Hyderabad.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)												
1	Ariyalur - Thiruvalam PGCIL	D/C	765	347	500	500	500	347	DEC-20	DEC-20	RFD	All works completed. Will be energised on commissioning of Ariyalur 765KV ss
2	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	7	0	0	0	0	JUN-20	DEC-20	RFD	Work awarded to M/s.Energy Power Cables.Laying 8/15 completed. Joints 15/42 completed. Road cut permission awaited for 4 sections. Payment made.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	12	11	11	11	6	JUN-20	SEP-20	RFD	Work under progress.
4	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	60	20	DEC-20	DEC-20	RFD	Stringing work pending as land owners are demanding compensation amount. Being followed up.
5	LILO of Pugalur - Kalivanthapattu line at Ariyalur	2xD/C	400	15	15	15	15	14	SEP-20		RFD	Work completed.Gantry alone pending.
6	North Chennai PS - Ariyalur	D/C	765	542	799	796	791	505	NOV-20	NOV-20	RFD	Work under progres. Foundation pending at 8 locations
7	Palavady - Thirupathur line	D/C	230	75	299	289	247	43	JUN-20	DEC-20	RFD	Work under progress.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)												
1	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	70	239	98	41		DEC-20	DEC-20	RFD	25% Work Completed.
2	Maradam (from 400kV Maradam) - Pydibhimavaram line	D/C	220	46	46	169	168	16	JUL-20	JUL-20	RFD	Tower foundations are completed, erection and stringing are under progress.
3	Mylavaram-Jammalamdugu QMDC Line	D/C	400	21	0	0	0		JUL-20	JUL-20	RFD	Detailed purchase orders placed on 05.11.2018.Line Survey Works under progress.(please change the line length as 10.5 KM)
Transmission Corporation of Telangana Limited (TSTRANSCO)												
1	Dichpally 400kV - Banswada 220kV	D/C	220	168					OCT-20		RFD	
2	Dindi -Existing Kondamallepally line	D/C	220	70					JUL-20		RFD	
3	Kethiredypally - AP-41 line (Twin HTLS Quad Conventional Towers)	D/C	400	53	78	75	73	0	JUN-20		RFD	
4	Narsapur- Proposed Bowrampet line	D/C	220	136					MAR-21		RFD	
5	Nirmal - Indravelly (Utnoor) proposed line at Adilabad District	D/C	220	204					JAN-21		RFD	
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)												
1	Badhaikalan (Muzaffarnagar) - Shamli line	D/C	220	66	110	45	2	0	NOV-20		RFD	Work in progress.
2	Greater Noida(765) - Integrated township Gr. Noida line	S/C	220	36	134	90	60	0	JUN-20	JUL-20	RFD	Work in progress.
3	Jeheta (400)- Hardoi Rd (220) Interconnector	D/C	220	19	39	19	0	0	NOV-20		RFD	Work in progress.
4	LILO of 220 kV C.B. Ganj (220)- Budaun (220) line	D/C	220	2	4	0	0	0	NOV-20		RFD	Work in progress.
5	LILO of 220 kV Pura Chandausi (220) - Budaun (220) line at Budaun	D/C	220	36	57	51	29	0	NOV-20		RFD	Work in progress.
6	LILO of Baraut (220)- Shamli at Nirpura line	D/C	220	30	56	4	0		DEC-20		RFD	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
7	LILO of ckt-II of Kursi Rd PG- Unnao line at Hardoi Rd(Jehata)	D/C	400	25	45	45	44	25	NOV-20		RFD	Line are complete in all respect except erection of one tower & Stringing for dead end tower to gantry as gantry at 400 kV S/s jehta not ready.
8	LILO of ckt-I of 400 kV DC Kursi Rd PG- Unnao line at Hardoi Rd(Jehata)	D/C	400	34	57	57	57	33	NOV-20		RFD	Line are complete in all respect except erection of one tower & Stringing for dead end tower to gantry as gantry at 400 kV S/s jehta not ready.
9	LILO of Ibrahim Patti (PGCIL) - Kasaramau (Mau) at Rasra	D/C	400	74					DEC-20		RFD	
10	LILO of Muzaffarnagar - Nanauta line at Badhaikalan	D/C	220	8	21	21	19	4	SEP-20		RFD	Work in progress.
11	LILO of One ckt 220 kV Sohawal (PG) - New Tanda line at Ayodhya (220)	D/C	220	27	56	42	6	0	NOV-20		RFD	Work in progress.
12	LILO of One ckt Laitpur TPS -Dunara line at Babina	D/C	220	15					JUN-20		RFD	
13	LILO of one Ckt. of Chhata (Mathura) - Manth (400) at Vrindawan	D/C	220	46	74	69	56	1	SEP-20		RFD	Work in progress.
14	LILO of Rasra (220)- Gazipur at Rasra	D/C	220	26	49	49	42	0	DEC-20		RFD	Fdn work completed, Erec work in progress.
15	Rasra (400) - Bhadaura (Gazipur) line	D/C	220	108	184	102	0	0	MAR-21		RFD	Work in progress. Fdn work stopped due to COVID-19
16	Shahjahanpur PG (400)- Azizpur line	D/C	220	49	95	95	94	26	DEC-20		RFD	Work in progress. Railway & NH approval pending, Loc no. 14 cout case after casting of foundation.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)												
1	Subashgram (PG) - Baruipur	D/C	220	64	126	125	123	49	NOV-20	NOV-20	RFD	Work under progress at slow rate due to acute ROW problem.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PRIVATE SECTOR												
ADANI POWER LTD. (APL)												
1	Agra (UP)-Greater Noida (WUPPTCL) (GTL-TBCB)	S/C	765	160	411	400	366	91	SEP-20	SEP-20	RFD	a) progress including Statutory approvals affected due to COVID-19. b) RoW
2	Fatehgarh PS/S - Bhadla (PG) (initially to be operated at 400 kV) (F-BTL-TBCB)	D/C	765	292	405	369	320	200	JAN-21	DEC-20	RFD	a) Project hampered due to COVID-19. b) Severe RoW. c) Delay in receipt of forest clearance.
3	Ghatampur TPS-Agra (UP) (GTL-TBCB)	S/C	765	229	579	556	473	131	SEP-20	SEP-20	RFD	a) Project progress including Statutory approvals affected due to COVID-19. b) RoW c) State Nodal Officer is insisting on Calculation of Annual Lease Rent & is insisting on undertaking/ consent to pay it. This practice is not prevalent in any other State.
4	LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)	D/C	400	4	0	0	0		OCT-20		RFD	Project progress impacted due to COVID-19.
5	LILO of C.B.Ganj - Badaun at Badaun (OBTL-TBCB)	S/C	220	2	4	0	0		NOV-20	NOV-20	RFD	Project progress including statutory proposals impacted due to COVID-19.
6	LILO of Chandausi - Badaun at Badaun (OBTL-TBCB)	S/C	220	37	57	51	29	0	NOV-20	NOV-20	RFD	Project progress including statutory proposals impacted due to COVID-19.
7	North Karanpura - Chandwa (Jharkhand) NKSTPP line (NKTL -TBCB)	M/C	400	52	115	67	58		JUN-20		RFD	a) Project progress including Statutory proposals affected due to COVID-19. b) Delay in receipt of Forest clearance, around 336 days passed against 200 days and delayed for reasons beyond control of NKTL. CEA support is requested. c) 132 kV Powerline approval from DVC is still awaited. Support from CEA, NTPC & LTTCs is requested.
8	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	50	115	67	58	0	JUN-20		RFD	a) Project progress including Statutory proposals affected due to COVID-19. b) Delay in receipt of Forest clearance, around 336 days passed against 200 days and delayed for reasons beyond control of NKTL. CEA support is requested. c) 132 kV Powerline approval from DVC is still awaited. Support from CEA, NTPC & LTTCs is requested.
Essel Infraprojects Ltd. (ESSEL)												

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Babai (RRVPNL)- Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	221	299	265	215	1	JUN-20		RFD	Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajasthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance : Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and at present, Proposal recommended by NBWL and currently recommendations forwarded to State Govt. (Rajasthan). Severe RoW issues: 52/1, 52/3, 53/0, 54/0, 54/1, 54/2 & 54A/0 of Tehsil Dadri and loc. No. 17/0 & 18/0 of Tehsil Khetri.
STERLITE GRID LTD. (SGL)												
1	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	379	492	476	474	350	MAY-20	DEC-20	RFD	1. Objection has been raised by D.C, Dhule for traversing of line through submergence area of proposed Jamphal Dam in Maharastra and diversion of line is requested. Work is stopped now and this force majeure event has been intimated to the concerned LTTCs. 2. In the meeting held in CEA dated 29-07-2019, it has been finaised that KTL has to re-route the line so as to divert the Dam area and the construction work of KD line has to be completed by May20 subject to the timely grant of Forest Clearance and Sec-164 approval 3. Forest clearance proposal for diverted route is pending with Nodal officer, MoEF 4. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Silchar (PG) - Misa (PG) (Q) line (NER-II TL-TBCB)	D/C	400	357	487	480	416	205	JUL-20	OCT-20	RFD	1. PGCIL bays at Silchar and Misa end has to be expedite so as to match with the transmission line schedule 2. The proposal for PLCC Carrier frequency has been submitted to Ministry of Commnication (WPC Wing) on 08-07-2019 and the approval is still awaited 3. 3. RoW issue in 400kV D/C Silchar Misa Transmission line as the land owners are asking for undue compensation. The details are as per the below details: a. Location No. AP 29 in village - Barjatrapur, Teshil Katigorah, District Cachar b. Location No. 184/2, AP 185, 185/1, 185/2, 185/3, AP 186 and 186/1 in village - Dithur, Teshil Umrangso, District Dima Hasao c. Location No. 218/4 in village - Borphura gaon, Teshil Donka Mokam, District West Karbi Anglong 4. 4. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs
3	Surajmaninagar - P. K. Bari line (NER-II TL-TBCB)	D/C	400	155	209	205	189	93	APR-20	SEP-20	RFD	1. The proposal for PLCC Carrier frequency has been submitted to Ministry of Communication (WPC Wing) on 08-07-2019 and the approval is still awaited 2. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 3. Severe RoW issue at Location No. AP-68 in Village Mendi, Tehsil Salema, Sub Division Kamalpur and District Dhalai. Support required from District Collector, Dhalai for resolution of RoW