

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE)
IN RFD PROGRAMME DURING- 2020-21**

As on 31-OCT-2020

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
CENTRAL SECTOR												
DAMODAR VALLEY CORPORATION (DVC)												
1	LILO of Parulia - Dtps at Durgapur steel TPS	D/C	220	13	17	17	16	13	MAY-20	JAN-21	RFD	Initially contract for Electrical work issued to M/s R.K. Electric Automation Ltd which had been terminated on 17.04.18, matter is under subjudice. Fresh order placed on 13.02.19 to M/s Avartanah Infrastructure Pvt. Ltd. to execute the leftover work. However, completion time is being revised in the event of situation arisen due to COVID -19.
2	MTPS - Ramgarh (Bypassing Gola SS)	S/C	220	207	682	678	673	191	OCT-20	MAR-21	RFD	It was planned to construct a 220KV S.Stn at Gola having it's three x double Circuit connectivity with MTPS, Ranchi-PGCIL & Ramgarh. Later, construction of Gola S.stn. was dropped. In the 19th Standing Committee Meeting on Power System Planning of ER, a revised plan vide letter no. EDCON/SPEICEA-07 Dated. 05.01.17, was proposed for conversion of said 3 X DC line into three Single Circuit lines such as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. bypassing the Gola S/S. From Ramgarh S.Stn. to Gola , 37km of the line is charged since 22.04.2014. Further 138.85 KM/170KM of Gola -MTPS portion of the line is charged also. Due to diversion, total locations increased from 681 to 682. However, completion time is being revised in the event of situation arisen due to COVID -19.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	MTPS- Ranchi (PG) (Bypassing Gola SS)	S/C	220	228	779	775	761	172	OCT-20	MAR-21	RFD	It was planned to construct a 220KV S.Stn at Gola having it's three x double Circuit connectivity with MTPS, Ranchi- PGCIL & Ramgarh. Later, construction of Gola S.stn. was dropped. In the 19th Standing Committee Meeting on Power System Planning of ER, a revised plan vide letter no. EDCON/SPEICEA-07 Dated. 05.01.17, was proposed for conversion of said 3 X DC line into three Single Circuit lines such as i) MTPS-Ranchi ii) MTPS-Ramgarh & ill) Ranchi- Ramgarh. bypassing the Gola S/S. From Ramgarh S.Stn. to Gola , 37km of the line is charged since 22.04.2014. Further 138.85 KM/170KM of Gola -MTPS portion & 4 KM/58 KM of Gola-Ranchi portion of the line is also charged . Due to diversion total location increased from 778 to 779 . However, completion time is being revised in the event of situation arisen due to COVID -19.
4	Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion)	S/C	220	95	355	355	348	69	AUG-20	MAR-21	RFD	It was planned to construct a 220KV S.Stn at Gola having it's three x double Circuit connectivity with MTPS, Ranchi, PGCIL & Ramgarh. Later, construction of Gola S.stn. was dropped. In the 19th Standing Committee Meeting on Power System Planning of ER, a revised plan vide letter no. EDCON/SPEICEA-07 Dated. 05.01.17, was proposed for conversion of said 3 X DC line into three Single Circuit lines such as i) MTPS-Ranchi ii) MTPS-Ramgarh & ill) Ranchi- Ramgarh. bypassing the Gola S/S. From Ramgarh S.Stn. to Gola , 37km of the line is charged since 22.04.2014 and 4 KM/58 KM of Gola-Ranchi portion of the line is also charged. However, completion time is being revised in the event of situation arisen due to COVID -19.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)												
1	Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljive	D/C	220	50	75	68	56	14	JUN-20	DEC-20	RFD	Stage-I forest clearance received on 31.10.19. Working permission received on 23.12.19. Civil Aviation clearance for 5 locs. yet to be received. Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Works restarted again.
2	Jigmeling - Alipurduar line (Q) (India Side)	D/C	400	324	466	435	420	230	JAN-21	MAR-21	RFD	Working permission in forest in Assam received in Feb'19. Alternate arrangements made for evacuation of power (contingency through Punatsangchu ATS). Work affected due to COVID-19. Work has restarted after lockdown. However, progress is slow due to corona pandemic situation. Work in Assam area also affected due to heavy rain. 6 kms in West Bengal in ROW.
3	LILO of both ckts of Bawana - Mandola at Maharaniabagh	D/C	400	104	89	79	79	93	DEC-20	MAR-21	RFD	Forest proposal under DPTA & FCA submitted. Land allocated by DDA for CA. Approval & tree cutting permission awaited. Forest clearance proposal (FCA) processed by Delhi forest deptt. and forwarded to RMOEF, Lucknow, which is cleared by REC on 25.09.20. MoM awaited.
4	LILO of both ckts. of Chandithala - Kharagpur at Medinipur (PM-JTL-TBCB)	D/C	400	146	199	199	199	148	NOV-20	NOV-20	RFD	Physical work of the line completed. However, final connection to the Charged 400kV D/C Chandithala-Kharagpur WBSETCL line shall be done after availing shutdown and readiness of the Medinipur substation.
5	LILO of North Trichur - Cochin line at North Trichur HDVC Station (Q)	D/C	400	1	4	4	4	1	SEP-20	DEC-20	RFD	
6	Mohindergarh - Bhiwani line	D/C	400	122	181	163	139	20	OCT-20	MAR-21	RFD	Executing agency has undergone NCLT and now contract terminated. Balance work awarded in Nov'19. 17 nos. foundation under ROW.
7	Pugalur HVDC - Arasur line (Q)	D/C	400	118	162	162	162	118	JUN-20	SEP-20	RFD	Commissioned 09/20.
8	Pugalur HVDC - Pugalur line (Q)	D/C	400	100	138	138	138	100	JUN-20	SEP-20	RFD	Commissioned 09.20.
9	Raigarh (HVDC stn) - Pugalur (HVDC stn) HVDC Bipole Link	BIPOLE	800	3531	4773	4773	4773	3531	AUG-20	SEP-20	RFD	Commissioned 09/20.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
10	Ranchi - Medinipur line (PM-JTL-TBCB)	D/C	765	538	718	718	718	534	OCT-20	NOV-20	RFD	Work affected due to cyclone AMPHAN on 20.05.20. Route diverted due to non felling of 3 Sarna (Puja) trees in Jharkhand portion of the line. Three new towers placed. Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Works restarted again after lockdown. Line work expected to be completed by Oct'20. However, commissioning matching with readiness of Medinipur S/S (ant. by Nov'20).
11	Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q)	D/C	400	312	428	427	417	273	SEP-20	NOV-20	RFD	Progress affected due to ROW issue especially in Bangalore area and COVID-19 pandemic.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
STATE SECTOR												
ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)												
1	Sonabil - Biswanath Chariali	S/C	220	40	136	133	62	0	MAR-21	MAR-21	RFD	RoW issues at many locations.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)												
1	LILO of both Purnea (PG) - Begusarai at Khagaria (New)	D/C	220	14	0	0	0		JUL-20		RFD	Completed
2	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	10	61	49	43		JUL-20	AUG-20	RFD	Related to BGCL
3	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8	5	0	0	0	JUL-20		RFD	Completed
4	Muzaffarpur (PG) - Gouraul line	D/C	220	20	70	55	55	3	JUL-20		RFD	NOA issued on 21.01.2019 and work under progress.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)												
1	Bemetara - Mungeli line 2nd circuit	S/C	220	40	0	0	0	33	JUL-20	MAR-20	RFD	line charged on dtd 04.03.2020
2	Gurur - Kurud (Bangoli)	D/C	220	74	118	118	118	72	JAN-21	JAN-21	RFD	line charged on dtd 17.02.2020
3	LILO of Korba (E) - Siltara at DSPM	D/C	220	3	7	6	6	1	JUL-20		RFD	Work in progress, railway approval is pending
DELHI TRANSCO LIMITED (DTL)												
1	IP-Park Street-Electric Lane (Cable)	S/C	220	5	0	0	0		DEC-20		RFD	Two section of approx. 1 KM length laid.
2	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	8	21	21	21	8	DEC-20	SEP-20	RFD	Commissioned 04/20 (Late Reported).
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)												
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	116	106	40	JUL-20		RFD	
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)												
1	Bhatia - Bhoghat line (AL-59)	D/C	220	26	53	29	25	0	SEP-20	SEP-20	RFD	WIP.
2	Hadala - Shapar line (Twin AL-59)	D/C	400	124	198	121	102	0	FEB-21	FEB-21	RFD	WIP.
3	Halvad - Sadla line with AL-59 conductor	D/C	220	76	124	101	101	59	FEB-21	FEB-21	RFD	Tender on website and last date is 17.12.2018. (Risk & cost for Balance work).
4	LILO of both ckt. Otha - Sagapara line at Talaja	D/C	220	21	0	0	0		DEC-20	DEC-20	RFD	
5	LILO of Jetpur - Sardargadh line at Shapur s/s	D/C	220	12	0	0	0		SEP-20	SEP-20	RFD	
6	LILO of one Ckt. of Ukai - Achhaliya line no.3 at Virpor (Package -2)	D/C	220	27	128	0	0	0	DEC-20	DEC-20	RFD	LoA issues on 26.10.2018
7	LILO of Vallabhipur - Vartej line at Maglana S/s	D/C	220	10	0	0	0		SEP-20	SEP-20	RFD	
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)												

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Bhiwani - Isharwal line	D/C	220	100	218	64	58	0	FEB-21	NOV-20	RFD	The contract has been terminated Work is awarded to M/s Skipper on dated 09.07.2019 but allotment/PO is yet to be issued
2	Deroli Ahir - Narnaul	D/C	220	26	54	54	52	0	SEP-20	NOV-20	RFD	work awarded to M/s K. Rama Chandra Rao Limited.
3	Dhanonda- Deroli Ahir	D/C	220	56	114	83	67	0	DEC-20	OCT-20	RFD	work awarded to M/s K. Rama Chandra Rao Limited
4	LILO of Sector-72- Rangla Raipur at Roj-Ka-Meo	D/C	220	7	0	0	0		NOV-20	JUN-21	RFD	work awarded to M/s. Skipper Ltd.
5	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0	NOV-20	NOV-20	RFD	Re-tendering is in process. Tender opened on 30.10.18 and bid under evaluation.
6	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	53	43	14	JUL-20	NOV-20	RFD	Work in progress.
7	PGCIL Bhadson - Salempur	D/C	220	13	0	0	0	13	APR-20	JUN-20	RFD	Commissioned 07/20.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)												
1	Bajoli Holi HEP - Lahal GISS	D/C	220	36	59	37	18	0	JUL-20	JUN-20	RFD	Work in Progress
2	Dehan - Hamirpur(PG) (GEC-I)	D/C	220	110	197	68	16		FEB-21	DEC-20	RFD	Delay in FC.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)												
1	Chaibasa - Gua TL	D/C	220	168	278	127	110	0	OCT-20	DEC-20	RFD	Working permission awaited.
2	Chatra - PBCMP (Barkagaon)	D/C	220	117	185	158	125	20	DEC-20	DEC-20	RFD	
3	Essar (Latehar) - Latehar	D/C	400	81	122	121	115	43	DEC-20	DEC-20	RFD	Tree cutting permission awaited from DFO, Latehar.
4	Latehar (JSUNL) - PTPS	D/C	400	220	304	275	260	82	JUL-20	DEC-20	RFD	Forest Clearance - Stage-I Clearance awaited.
5	LILO of Govindpur - TTPS TL at Jainamore	D/C	220	70	92	82	67	24	JUL-20	DEC-20	RFD	Stage-I forest clearance awaited. Revised FRA to be issued from DC, Bokaro.
6	TTPS - Govindpur TL	D/C	220	181	300	298	296	152	NOV-20	NOV-20	RFD	ROW issue in 2 Nos. Locations in Bokaro Dist.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)												
1	LILO of Thein-Hiranagar at Kathua-II (Ghatti)	D/C	220	24					DEC-20		RFD	
2	(PMDP - Kashmir) LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	11	22	13	0	0	SEP-20	NOV-20	RFD	Works under progress.
3	(PMDP - Kashmir) New Wanpoh - Mir Bazar line	D/C	220	10	14	12	0		SEP-20	JAN-21	RFD	Works under progress.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)												
1	Devanhalli -(Hardware Park 2nd ckt) and Doddaballapura (2nd ckt)	M/C	220	113	0	0	0		NOV-20	NOV-20	RFD	Check survey approved on 05-Jan-2019.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	HDVC Kolar - T. Gollahali (Thimmasandra) line	D/C	220	54	162	143	84	13	AUG-20	AUG-20	RFD	Work under progress. (Note: As per revised check survey approved on 23.03.2019 from SEE, Tr. (W) circle, the total no of towers is 162.)
3	Jagalur (Hiremallanahole) - Chitradurga	D/C	220	71	154	82	52	1	SEP-20	SEP-20	RFD	ROW ossies at Gonuru, Mutiur, H.M. hole village limits, demanding for higher compensation. Reqiostopm sin,otted tp DC Chitrafurga to issue the order for compensation. TB @ Chitrafurga Station completed except testing and commissioning.
4	LILO of Somanahalli - Kolar SC line to Mylasandra (New Electric City)	S/C	400	1	6	0	0		JUN-20	JUN-20	RFD	Check survey approved on 23.07.19. The design documents of 40kV towers has been approved. Foundation drawings submitted on to CEE, P&C by agency.
5	Melasandra (New elctronic city) - Yerandanahalli and concersion of existing Peeny - Singarpeta S/C line to M/C line up to Yerandanahalli	M/C	220	19	35	35	6		JUN-20	JUN-20	RFD	220kV SC line from Somanahalli-Yerrandanahalli LC is required for a period of 90 days to complete line (a) work. During the above shut down period, Yerrandanahalli R/s has to be fed from Hosur end. Pending with the CEE, Hosur Tamilnadu (issue is discussed in OCC)
KERALA STATE ELECTRICITY BOARD (KSEB)												
1	Brahmapuram - Kaloor line	D/C	220	23	16	15	13	4	APR-20	JUN-20	RFD	
2	Kattakkada-Vizhinjam	D/C	220	44	0	0	0		APR-20		RFD	
3	LILO of 220kV Kaniampetta - Areakode at Kunnamangalam line	D/C	220	15	0	0	0		JUL-20		RFD	
4	LILO of 220kV Lower Periyar - Madakathara at Chalakundy line	D/C	220	24	0	0	0		APR-20		RFD	
5	LILO of Arekode-Kaniyambetta - Kunnamngalam	D/C	220	15					JUL-20		RFD	
6	Mylatti-Vidyanagar	D/C	220	23	0	0	0		DEC-20		RFD	
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)												
1	2nd Ckt. Stringing of Gangapur - Valve at Jamde (GEC-I)	S/C on D/C	220	13	0	0	0		JUN-20		RFD	
2	Koradi-II - Uppalwadi UG and O/Hline	D/C	220	15	13	5	0	0	DEC-20	FEB-21	RFD	Work of CTT1 at MSPGCL Koradi premises in progress. Koradi S/s to JB - Excavation of cable trench is in progress. Also Excavation of cable trench is in progress. for section JB4 to JB5, JB4 to JB3 & JB3 to CTT-II.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Kumbhargaon (Nanded) - Kurunda	D/C	220	121	224	157	143	2	FEB-21	DEC-20	RFD	ROW : ROW Issue at Loc. No. 124,125,126. Railway Crossing:Railway involved in Loc.No.112-113.Proposal submitted to Senior Divisional Elect. Engineer (South Central Railway Nanded
4	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	126	273	248	229	124	FEB-21	MAR-21	RFD	Work in progress.
5	LILO of Kolshet-Wada and Padghe-Wada line at Kudus S/s	D/C	400	32	46	15	8	0	DEC-20	JUN-21	RFD	Huge ROW Forest : 10.345Hec., 11 locations,2.95km length, Revised proposal submitted on 05.08.20.
6	LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S	D/C	220	31	46	15	8	0	DEC-20	JUN-21	RFD	Area involved 10.35 ha (Appr) Revised proposal submitted on 05.08.2020.
7	LILO on 220kV Mhaisal - Jath at 400kV Alkud	D/C	400	45	77	33	0	0	DEC-20	MAR-21	RFD	ROW issues. Case submitted for Sec. 16.
8	LILO on both ckts. of Uran-Kharghar Ulwe Node	D/C	220	18					DEC-20		RFD	
9	LILO on Nalasopara- Boisar line at Palghar	D/C	220	1	3	2	2	0	JUN-20	DEC-20	RFD	1) Involvement of Defence observed. Requested to provide an NOC. Efforts have been under progress for taking NOC. 2) Parallel resurvey was carried out to avoid Defence and required changes will be accommodated in forest proposal which is under progress.
10	Vishwind- Bhenda	D/C	220	84					DEC-20		RFD	
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)												
1	Ashta - Ujjain (GEC-I)	DCDS	400	179	258	198	176	38	FEB-21	FEB-21	RFD	
2	Badod - Nalkheda (Susner) (GEC)	DCDS	220	104	169	169	156	72	DEC-20	DEC-20	RFD	
3	Chhatarpur - Tikamgarh 220 KV Line	DCDS	220	90	297	234	178	16	DEC-20		RFD	
4	Indore (PGCIL) - Ujjain (GEC-I)	DCDS	400	91	130	125	121	79	NOV-20	NOV-20	RFD	
5	Julwaniya - Kukshi line	DCDS	220	126	214	169	111	17	MAR-21	DEC-20	RFD	
6	Kanwan - Dhar line (GEC-I)	DCDS	220	63	106	106	106	63	JAN-21	NOV-20	RFD	Commissioned 09/20 (Late Reported).
7	LILO of both ckt. Nagda - Neemuch at Mandsaur (LILO from loc.No. 211) S/s (GEC-I)	DCDS	220	56	159	159	159	56	DEC-20	JUN-20	RFD	Commissioned 07/20.
8	LILO of both ckt of Nagda - Neemuch 220 KV line at Mandsore(Sitamau) 400 kV S/s (Ckt II)	DCDS	220	47	0	0	0				RFD	Commissioned 08/20
9	LILO of both ckts. Nagda - Ujjain at Ujjain	DCDS	220	40	38	38	38	34	APR-20	DEC-20	RFD	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
10	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	DCDS	400	20	8	8	8	1	DEC-20		RFD	
11	Mandsaur (Sitamau) - Marut Shakti Pool (GEC-I)	DCDS	220	93	147	147	147	93	OCT-20	DEC-20	RFD	Commissioned 08/20
12	Nagda - Mandsaur (GEC-I)	DCDS	400	137	197	197	197	131	MAR-21	MAR-21	RFD	
13	Nagda - Ujjain line (GEC-I)	D/C	400	53	152	152	152	107	SEP-20	DEC-20	RFD	
14	Rewa UMSP- Sidhi line	DCDS	220	100	199	95	74		FEB-21		RFD	
15	Shujalpur - Narsingharh Line	DCDS	220	51	170	170	170	51	JAN-21	SEP-20	RFD	Commissioned 04/20 (Late Reported).
16	Ujjain - Nalkheda (GEC)	DCDS	220	160	252	206	149	50	FEB-21	JAN-21	RFD	
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)												
1	Bolangir - Kesinga line	D/C	220	170	327	316	302	13	JAN-21	MAR-21	RFD	Delayed due to forest clearance issue. The total line length in ckm may be corrected to 179.78 in place of 170 ckm. The portion from Bolangir to Bolangir PG charged on 30.07.20. The ckm is 2.734 ckm
2	LILO of one ckt of Rengali - Tarkera at Deogarh	S/C	220	24					JUL-20		RFD	My be deleted as the project is yet to be awarded
3	Pandiabili PGCIL - Pratapsasan line	D/C	220	58	114	99	95	44	SEP-20	MAR-21	RFD	Total line length may be revised to 62.838 ckms
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)												
1	LILO of Dhauliganga - Pithoragarh (PGCIL) line	D/C	220	11	0	0	0		MAY-20	MAY-20	RFD	Work is under progress. Physical Progress is 36%. Excavation done for 6 nos. tower locations out of 39 tower locations.
2	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	8	17	15			MAY-20	MAR-20	RFD	Physical Progress Is 40 % , Contract of M/s Vijay Rai & Company, Bihar has been terminated by SE(C&P) vide its office letter no. 645 date 31.08.2019 due to non performing over project.
3	LILO of Lakhwar- Dehradun at Vyasi	D/C	220	71	110	56	52	0	FEB-21	JUN-20	RFD	Foundation Completed : 56 Nos. Tower erection : 52 Nos. Stringing :0.000 Kms
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)												
1	Gaunsgarh - Ladhowal	D/C	220	34	0	0	0			DEC-20	RFD	
2	LILO of 2nd Ckt. of PGCIL Jalandhar - Kotla Jangan (nakodar) line at Kartarpur	D/C	220	1	4	4	4	1	JUN-20	JUN-20	RFD	Commissioned 07/20.
3	LILO of Himmatpura - jagraon at Ajitwal	D/C	220	3	10	7	3	0	DEC-20	DEC-20	RFD	Work is held up due to right of way problems at TL No.4, 5 and 6.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	LILO of Jadla - Jamsher at 220 KV S/S Banga	D/C	220	11					JUN-20		RFD	
5	Makhu - Algaon	D/C	220	101	162	161	159	96	JUL-19	JUN-20	RFD	W.O issued to Mahesh Kohli for Pile Foundation & work in progress.
6	Malout - Abohar	S/C on D/C	220	30	102	101	95	20	DEC-20	DEC-20	RFD	Work help up due to non availability of labour
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)												
1	Akal- Jaisalmer-2 line (GEC-I)	D/C	220	112	195	195	193	88	NOV-20	NOV-20	RFD	NOA issued in favor of M/s Skipper on dated 01.06.2018. Forest involved : In Principle approval issued on 23.12.19. DN deposited by RVPN on 11.05.2020 . PTW awaited.
2	Gajner - Chhatargarh line (GEC-I)	D/C	220	167	298	295	293	151	JAN-21	DEC-20	RFD	NOA issued on dated 05.06.18 in favor of M/s Man structural. Court case at 3 nos. Loc.. Hearing on 23.11.20.
3	GSS Basni (Jodhpur) - GSS NPH (U/C) Jodhpur	D/C	220	3	18	18	18	3	JUN-20	DEC-20	RFD	W/O awarded to M/s Transrail on 26.12.17. Stringing completed cable joint termination pending.
4	LILO of Jhalawar - Chhabra line at 220 KV GSS Aklera	D/C	220	98				98	MAR-21	NOV-20	RFD	Commissioned 10/20.
5	LILO of one circuit of Akal - Jodhpur (new) line at Jaisalmer-2 (GEC-I)	D/C	400	14	21	21	21	14	JUN-20	NOV-20	RFD	Commissioned 10/20.
6	LILO of one Ckt of existing STPS - Ratangarh line at 220kV GSS Rawatsar	D/C	220	85	145	145	145	85	OCT-20	JUL-20	RFD	Commissioned 08/20
7	Ramgarh -Bhadla	D/C	400	320	446	446	446	320	OCT-20	OCT-20	RFD	W/O awarded to M/S SEW Hyderabad. Anti theft charged.Inspector fees for charging has been deposited on 29.10.20 & charging permission is awaited.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)												
1	Ariyalur - Thiruvalem PGCIL	D/C	765	347	500	500	500	347	DEC-20	MAR-21	RFD	All works completed. Will be energised on commissioning of Ariyalur 765KV ss
2	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	7	0	0	0	0	JUN-20	DEC-20	RFD	Work awarded to M/s.Energy Power Cables.Laying 8/15 completed. Joints 15/42 completed. Road cut permission awaited for 4 sections. Payment made.
3	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	9	11	11	11	9	JUN-20	NOV-20	RFD	Commissioned 10/20.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	60	20	DEC-20	DEC-20	RFD	Stringing work pending as land owners are demanding compensation amount. Enter upon permission obtained.Court case disposed in favour of TANTRANSCO.
5	LILO of Pugalur - Kalivanthapattu line at Ariyalur	2xD/C	400	15	15	15	15	14	SEP-20		RFD	Work completed.
6	North Chennai PS - Ariyalur	D/C	765	542	799	799	797	516	NOV-20	DEC-20	RFD	Work under progress.
7	Palavady - Thirupathur line	D/C	230	75	299	289	248	51	JUN-20	DEC-20	RFD	Work under progress.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)												
1	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	70	239	98	41		DEC-20	DEC-20	RFD	25% Work Completed.
2	Maradam (from 400kV Maradam) - Pydibhimavaram line	D/C	220	46	46	169	168	16	JUL-20	JUL-20	RFD	Tower foundations are completed, erection and stringing are under progress.
3	Mylavaram-Jammalamdugu QMDC Line	D/C	400	21	0	0	0		JUL-20	JUL-20	RFD	The scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW) at kadapa dist. of AP to the existing 400kV Jammalamadugu in a Cost effective manner instead of constructing separate 400kV Substation at Mylavaram.
Transmission Corporation of Telangana Limited (TSTRANSCO)												
1	Dichpally 400kV - Banswada 220kV	D/C	220	168					OCT-20		RFD	
2	Dindi -Existing Kondamallepally line	D/C	220	70					JUL-20		RFD	
3	Kethiredypally - AP-41 line (Twin HTLS Quad Conventional Towers)	D/C	400	53	78	75	73	0	JUN-20		RFD	
4	Narsapur- Proposed Bowrampet line	D/C	220	136					MAR-21		RFD	
5	Nirmal - Indravelly (Utnoor) proposed line at Adilabad District	D/C	220	204					JAN-21		RFD	
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)												
1	Badhaikalan (Muzaffarnagar) - Shamli line	D/C	220	66	113	56	35	0	NOV-20		RFD	Work in progress.
2	Greater Noida(765) - Integrated township Gr. Noida line	S/C	220	36	134	115	94	3	JUN-20	JAN-21	RFD	Work in progress.
3	Jeheta (400)- Hardoi Rd (220) Interconnector	D/C	220	19	39	19	0	0	NOV-20		RFD	Work in progress. RoW & Revision of profile is in progress for Multicircuit.
4	LILO of 220 kV C.B. Ganj (220)- Budaun (220) line	D/C	220	2	4	4	0	0	NOV-20		RFD	Work in progress.
5	LILO of 220 kV Pura Chandausi (220) - Budaun (220) line at Budaun	D/C	220	36	57	57	47	0	NOV-20		RFD	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
6	LILO of Baraut (220)- Shamli at Nirpura line	D/C	220	30	56	45	16	0	DEC-20		RFD	Work in progress. PTCC Railway Crossing Power line Crossing & NHA case submitted.
7	LILO of ckt-II of Kursi Rd PG- Unnao line at Hardoi Rd(Jehata)	D/C	400	25	45	45	44	25	NOV-20	NOV-20	RFD	1) Lines are Complete in all respect except erection of one tower & stringing for dead end tower to gantry as gantry at 400 kV S/s .Jehata not ready. 2) Both lines have been charged on 132kV as an anti-theft measure on dated 26.02.20.
8	LILO of ckt-I of 400 kV DC Kursi Rd PG- Unnao line at Hardoi Rd(Jehata)	D/C	400	34	57	57	57	33	NOV-20	NOV-20	RFD	1) Lines are Complete in all respect except erection of one tower & stringing for dead end tower to gantry as gantry at 400 kV S/s .Jehata not ready. 2) Both lines have been charged on 132kV as an anti-theft measure on dated 26.02.20.
9	LILO of Ibrahim Patti (PGCIL) - Kasaramau (Mau) at Rasra	D/C	400	74	115	114	112	68	DEC-20		RFD	Work in progress.
10	LILO of Muzaffarnagar - Nanauta line at Badhaikalan	D/C	220	8	21	21	21	10	SEP-20	NOV-20	RFD	Work completed.
11	LILO of One ckt 220 kV Sohawal (PG) - New Tanda line at Ayodhya (220)	D/C	220	27	56	43	11	0	NOV-20	NOV-20	RFD	PTCC case applied on 30.11.2020.
12	LILO of One ckt Laitpur TPS -Dunara line at Babina	D/C	220	15	25	25	25	15	JUN-20		RFD	Line energised on 23.08.2019.
13	LILO of one Ckt. of Chhata (Mathura) - Manth (400) at Vrindawan	D/C	220	46	74	74	74	44	SEP-20		RFD	Line energised on 21.08.2020
14	LILO of Rasra (220)- Gazipur at Rasra	D/C	220	26	49	49	42	2	DEC-20		RFD	Foundations work completed, Erection work in progress.
15	Rasra (400) - Bhadaura (Gazipur) line	D/C	220	108	184	108	0	0	MAR-21		RFD	Foundation work in progress.
16	Shahjahanpur PG (400)- Azizpur line	D/C	220	49	95	95	95	48	DEC-20		RFD	Work in progress.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)												
1	Subashgram (PG) - Baruipur	D/C	220	64	126	125	123	49	NOV-20	NOV-20	RFD	Work under progress at slow rate due to acute ROW problem.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PRIVATE SECTOR												
ADANI POWER LTD. (APL)												
1	Agra (UP)-Greater Noida (WUPPTCL) (GTL-TBCB)	S/C	765	160	411	405	397	112	SEP-20	NOV-20	RFD	a) Covid-19: Project progress including Statutory approvals affected due to COVID-19. b) RoW: 4 Locations under Jewar area having severe ROW, Severe RoW in AP89 (due to ordinance factory) & AP90
2	Fatehgarh PS/S - Bhadla (PG) (initially to be operated at 400 kV) (F-BTL-TBCB)	D/C	765	292	405	400	370	231	JAN-21	DEC-20	RFD	a) Covid-19: Project progress including Statutory approvals affected due to COVID-19. b) Severe RoW. c) High Court Status quo Order: Substation Work affected due to Hon'ble High Court Rajasthan Status quo order dated 08.09.2020.
3	Ghatampur TPS-Agra (UP) (GTL-TBCB)	S/C	765	229	579	575	534	165	SEP-20	NOV-20	RFD	a) Covid-19: Project progress including Statutory approvals affected due to COVID-19. b) RoW c) Working permission: WP in Forest Areas withheld for Lease issue. Only 4 nos. Foundation in Forest areas balance. D) Lease issue in Reserve Forest: DFO Agra & Nodal officer have asked Lease premium & Annual Lease Rent for Reserve Forest.This practice is not prevalent in any other State.
4	LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)	D/C	400	4	10	0	0	0	OCT-20	MAR-21	RFD	a) Covid-19: Project progress affected due to COVID-19.
5	LILO of C.B.Ganj - Badaun at Badaun (OBTL-TBCB)	S/C	220	2	6	3	0	0	NOV-20	NOV-20	RFD	a) Covid-19: Project progress including Statutory proposals affected due to COVID-19.
6	LILO of Chandausi - Badaun at Badaun (OBTL-TBCB)	S/C	220	37	58	57	46	0	NOV-20	MAR-21	RFD	a) Covid-19: Project progress including Statutory proposals affected due to COVID-19.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
7	North Karanpura - Chandwa (Jharkhand) NKSTPP line (NKTL -TBCB)	M/C	400	52	42	22	20	0	JUN-20	JUL-21	RFD	a) Covid-19: Project progress including Statutory proposals affected due to COVID-19. b) Forest Clearance: Delay in receipt of Forest clearance, around 450 days (Since 01-07-19) passed against 200 days and delayed for reasons beyond control of NKTL. Proposal is pending at Nodal Officer for recommendation to State Govt. In meeting called by CEA on 16.03.20, NKTL had stated that NKTL will be able to complete the NK-C line in 9 months from the date of forest clearance. Anticipating the Forest Clearance in Oct-20, Completion expected by Jul-20. CEA / MOP support is requested. c) GM-JJ Land NOC from Latehar DC office and FRA certificate from both Latehar and Chatra DC offices are still awaited. d) Approval from DVC is on hold as NTPC has asked DVC to shift their line for NTPC's coal conveyor belt of external CHP. DVC's Line Diversion proposal technically cleared and based on joint site inspection conducted on 09.07.20. demand charges paid

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	50	73	52	44	0	JUN-20	JUL-21	RFD	a) Covid-19: Project progress including Statutory proposals affected due to COVID-19. b) Forest Clearance: Delay in receipt of Forest clearance, around 450 days (Since 01-07-19) passed against 200 days and delayed for reasons beyond control of NKTL. Proposal is pending at Nodal Officer for recommendation to State Govt. In meeting called by CEA on 16.03.20, NKTL had stated that NKTL will be able to complete the NK-C line in 9 months from the date of forest clearance. Anticipating the Forest Clearance in Oct-20, Completion expected by Jul-20. CEA / MOP support is requested. c) GM-JJ Land NOC & FRA Certificate from DC office: GM-JJ Land NOC from Latehar DC office and FRA certificate from both Latehar and Chatra DC offices are still awaited.
Essel Infraprojects Ltd. (ESSEL)												
1	Babai (RRVPNL)- Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	221	299	265	215	1	JUN-20		RFD	Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajsthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance : Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and at present, Proposal recommended by NBWL and currently recommendations forwarded to State Govt. (Rajasthan). Severe RoW issues: 52/1, 52/3, 53/0, 54/0, 54/1, 54/2 & 54A/0 of Tehsil Dadri and loc. No. 17/0 & 18/0 of Tehsil Khetri.
STERLITE GRID LTD. (SGL)												

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	379	492	476	474	350	MAY-20	MAR-21	RFD	1. Objection has been raised by D.C, Dhule for traversing of line through submergence area of proposed Jamphal Dam in Maharastra and diversion of line is requested. Work is stopped now and this force majeure event has been intimated to the concerned LTTCs. 2. In the meeting held in CEA dated 29-07-2019, it has been finaised that KTL has to re-route the line so as to divert the Dam area and the construction work of KD line has to be completed by May20 subject to the timely grant of Forest Clearance and Sec-164 approval 3. Forest clearance proposal for diverted route is pending with Government of Maharashtra from last 7 months 4. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs. 5. NOC from Irrigation department, Dhule is awaited. 6. Approval for Sec-164 (diverted route) from CEA is awaited
2	Silchar (PG) - Misa (PG) (Q) line (NER-II TL-TBCB)	D/C	400	357	487	483	434	238	JUL-20	DEC-20	RFD	1. PGCIL bays at Silchar and Misa end has to be expedite so as to match with the transmission line schedule 2. The proposal for PLCC Carrier frequency has been submitted to Ministry of Commnication (WPC Wing) on 08-07-2019 and the approval is still awaited 3. RoW issue at Location No. AP 29 in village - Barjatrapur, Teshil Katigorah, District Cachar as the land owners are asking for undue compensation. 4. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Surajmaninagar - P. K. Bari line (NER-II TL-TBCB)	D/C	400	155	209	208	202	118	APR-20	OCT-20	RFD	1. The proposal for PLCC Carrier frequency has been submitted to Ministry of Communication (WPC Wing) on 08-07-2019 and the approval is still awaited 2. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs