

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE)
IN RFD PROGRAMME DURING- 2020-21**

As on 31-MAR-2021

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
CENTRAL SECTOR												
DAMODAR VALLEY CORPORATION (DVC)												
1	LILO of Parulia - Dtps at Durgapur steel TPS	D/C	220	14	17	17	17	14	MAY-20	DEC-20	RFD	Commissioned 11/20.
2	MTPS - Ramgarh (Bypassing Gola SS)	S/C	220	207	687	682	677	201	MAR-21	JUN-21	RFD	Severe RoW encountered in a section of 3.4km at Village: Metala Dist: Purulia, WB. Already taken up with Administration, which is expected to be resolved by May'21. Revised line length is 207.5 CKM
3	MTPS- Ranchi (PG) (Bypassing Gola SS)	S/C	220	228	784	779	774	214	MAR-21	JUN-21	RFD	Severe RoW encountered in a section of 3.4km at Village: Metala Dist: Purulia, WB. Already taken up with Administration, which is expected to be resolved by May'21. Revised Line Length is 228.5 CKM.
4	Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion)	S/C	220	95	355	355	355	87	MAR-21	JUN-21	RFD	As per advice of Airport Authority, for 20 locations aviation light is to be installed for which procurement is under Process.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)												
1	Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljive	D/C	220	50	75	72	68	42	JUN-20	JUN-21	RFD	Stage-I forest clearance received on 31.10.19. Working permission received on 23.12.19. 5 no. locs. were affected due to pending Civil Aviation clearance. Revised proposed route submitted to AAI on 14.10.20. AAI vide letter dated 01.12.2020 has issued NOC with restricted height of 1559m. Appeal under shielding clause has been filed on 02.12.2020 as the required top elevation of the tower was more than this height. Appellate Committee on Clearance, AAI in its meeting held on 17.12.2020 directed that transmission line section passing through approach surface of Airport is required to be changed from overhead line to underground cable. Procurement of cable is under progress.
2	Jigmeling - Alipurdauar line (Q) (India Side)	D/C	400	324	466	466	466	326	JAN-21	APR-21	RFD	Work completed and antitheft charging done on 28.03.21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	LILO of both ckts of Bawana - Mandola at Maharaniabagh	D/C	400	104	89	79	79	93	DEC-20	JUN-21	RFD	Forest proposal under DPTA & FCA submitted. Forest clearance proposal (FCA) Stage-I issued in Oct'20. Alternate land for CA identified by DDA. DDA handed over encumbrance free land to Forest deptt. Working permission yet to be received.
4	LILO of both ckts. of Chandithala - Kharagpur at Medinipur (PM-JTL-TBCB)	D/C	400	148	199	199	199	148	NOV-20	MAR-21	RFD	Commissioned 02/21.
5	LILO of North Trichur - Cochin line at North Trichur HDVC Station (Q)	D/C	400	1	4	4	4	1	JUN-21	APR-21	RFD	Commissioned 03/21.
6	Mohindergarh - Bhiwani line	D/C	400	122	181	178	163	72	OCT-20	APR-21	RFD	Executing agency has undergone NCLT and now contract terminated. Balance work awarded in Nov'19. 2 nos. Foundation, 6 Tower Erection locations and 15 Km stringing are under ROW. District administration help required to resolve ROW.
7	Pugalur HVDC - Arasur line (Q)	D/C	400	118	162	162	162	118	JUN-20	SEP-20	RFD	Commissioned 09/20.
8	Pugalur HVDC - Pugalur line (Q)	D/C	400	100	138	138	138	100	JUN-20	SEP-20	RFD	Commissioned 09.20.
9	Raigarh (HVDC stn) - Pugalur (HVDC stn) HVDC Bipole Link	BIPOLE	800	3531	4773	4773	4773	3531	AUG-20	SEP-20	RFD	Commissioned 09/20.
10	Ranchi - Medinipur line (PM-JTL-TBCB)	D/C	765	538	718	718	718	538	OCT-20	MAR-21	RFD	Commissioned 02/21.
11	Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q)	D/C	400	312	428	428	428	312	SEP-20	MAR-21	RFD	Commissioned 02/21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
STATE SECTOR												
ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)												
1	Sonabil - Biswanath Chariali	S/C	220	40	136	133	62	0	MAR-21	MAR-21	RFD	RoW issues at many locations.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)												
1	LILO of both Purnea (PG) - Begusarai at Khagaria (New)	D/C	220	14	0	0	0	14	JUL-20	DEC-20	RFD	Commissioned 11/20.
2	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	10	61	49	43		MAR-21	MAR-21	RFD	ROW issues.
3	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8	5	0	0	0	MAR-21	MAR-21	RFD	Work in Progress.
4	Muzaffarpur (PG) - Gouraul line	D/C	220	20	70	55	55	3	MAR-21	MAR-21	RFD	Work in Progress.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)												
1	Bemetara - Mungeli line 2nd circuit	S/C	220	40				40	JUL-20	DEC-20	RFD	Commissioned 11/20.
2	Gurur - Kurud (Bangoli)	D/C	220	74	118	118	118	74	JAN-21	DEC-20	RFD	Commissioned 11/20.
3	LILO of Korba (E) - Siltara at DSPM	D/C	220	3	7	7	7	2	MAR-21	MAR-21	RFD	Work in Progress.
DELHI TRANSCO LIMITED (DTL)												
1	IP-Park Street-Electric Lane (Cable)	S/C	220	5	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
2	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	8	21	21	21	8	DEC-20	SEP-20	RFD	Commissioned 04/20 (Late Reported).
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)												
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	137	137	90	MAR-21	APR-21	RFD	Commissioned 03/21.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)												
1	Bhatia - Bhogat line (AL-59)	D/C	220	26	53	53	53	26	MAR-21	JAN-21	RFD	Commissioned 12/20.
2	Hadala - Shapar line (Twin AL-59)	D/C	400	124	198	121	102	0	JUN-21	JUN-21	RFD	Severe ROW, COVID-19 and heavy rain.
3	Halvad - Sadla line with AL-59 conductor	D/C	220	76	124	101	101	59	MAR-21	MAR-21	RFD	Work in Progress.
4	LILO of both ckt. Otha - Sagapara line at Talaja	D/C	220	21	0	0	0		JUL-21	JUL-21	RFD	Severe ROW, COVID-19 and heavy rain.
5	LILO of Jetpur - Sardargadh line at Shapur s/s	D/C	220	12	0	0	0		MAR-21	MAR-21	RFD	Severe ROW, COVID-19 and heavy rain.
6	LILO of one Ckt. of Ukai - Achhaliya line no.3 at Virpor (Package -2)	D/C	220	27	128	128	128	27	MAR-21	JAN-21	RFD	Commissioned 12/20.
7	LILO of Vallabhipur - Vartej line at Maglana S/s	D/C	220	9	0	0	0	9	SEP-20	DEC-20	RFD	Commissioned 11/20.
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)												
1	Bhiwani - Isharwal line	D/C	220	100	218	186	164	50	FEB-21	JUN-21	RFD	Work in Progress.
2	Deroli Ahir - Narnaul	D/C	220	26	54	54	54	26	DEC-21	APR-21	RFD	Commissioned 03/21.
3	Dhanonda- Deroli Ahir	D/C	220	56	118	112	110	36	FEB-21	APR-21	RFD	Work in Progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	LILO of Sector-72- Rangla Raipur at Roj-Ka-Meo	D/C	220	7	0	0	0		JUN-21	JUN-21	RFD	material supply affected due to COVID-19 pandemic.
5	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	2	2	0	0	MAR-21	JUN-21	RFD	Work in Progress.
6	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	53	43	14	DEC-21	DEC-21	RFD	ROW & Forest clearance issue.
7	PGCIL Bhadson - Salempur	D/C	220	13	0	0	0	13	APR-20	JUN-20	RFD	Commissioned 07/20.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)												
1	Bajoli Holi HEP - Lahal GISS	D/C	220	36	59	37	18	0	JUL-20	JUN-20	RFD	Work in Progress
2	Dehan - Hamirpur(PG) (GEC-I)	D/C	220	110	198	152	116	38	FEB-21	OCT-21	RFD	Delay in FC.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)												
1	Chaibasa - Gua TL	D/C	220	168	278	127	110	0	JUL-21	JUL-21	RFD	Wildlife clearance issue.
2	Chatra - PBCMP (Barkagaon)	D/C	220	117	185	158	125	20	MAR-21	DEC-20	RFD	Work in Progress.
3	Essar (Latehar) - Latehar	D/C	400	81	122	121	115	43	DEC-20	DEC-20	RFD	Work in Progress.
4	Latehar (JSUNL) - PTPS	D/C	400	220	304	275	260	82	MAR-21	MAR-21	RFD	Work in Progress.
5	LILO of Govindpur - TTPS TL at Jainamore	D/C	220	70	92	82	67	24	MAR-21	MAR-21	RFD	Work in Progress.
6	TTPS - Govindpur TL	D/C	220	181	300	298	296	152	JAN-21	JAN-21	RFD	Work in Progress.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)												
1	LILO of Thein-Hiranagar at Kathua-II (Ghatti)	D/C	220	24					DEC-20		RFD	
2	(PMDP - Kashmir) LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	11	22	19	7	0	SEP-20	JUN-21	RFD	Works under progress.
3	(PMDP - Kashmir) New Wanpoh - Mir Bazar line	D/C	220	10	14	14	14	8	SEP-20	APR-21	RFD	Commissioned 03/21.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)												
1	Devanhalli -(Hardware Park 2nd ckt) and Doddaballapura (2nd ckt)	M/C	220	113	0	0	0		NOV-20	DEC-20	RFD	Work in Progress.
2	HDVC Kolar - T. Gollahali (Thimmasandra) line	D/C	220	58	162	162	162	58	AUG-20	APR-21	RFD	Commissioned 03/21.
3	Jagalur (Hiremallanahole) - Chitradurga	D/C	220	71	154	82	52	1	MAR-21	MAR-21	RFD	Work in Progress.
4	LILO of Somanahalli - Kolar SC line to Mylasandra (New Electric City)	S/C	400	2	6	6	6	2	JAN-21	APR-21	RFD	Commissioned 03/21.
5	Melasandra (New electronic city) - Yerandanahalli and concersion of existing Peeny - Singarpeta S/C line to M/C line up to Yerandanahalli	M/C	220	19	35	35	6		JAN-21	JAN-21	RFD	Work in Progress.
KERALA STATE ELECTRICITY BOARD (KSEB)												
1	Brahmapuram - Kaloor line	D/C	220	23	16	16	16	23	APR-20	APR-21	RFD	Commissioned 12/20 (Late Reported).
2	Kattakkada-Vizhinjam	D/C	220	44	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKms)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	LILO of 220kV Kaniampetta - Areakode at Kunnamangalam line	D/C	220	15	0	0	0		JAN-21	JAN-21	RFD	Work in Progress.
4	LILO of 220kV Lower Periyar - Madakathara at Chalakundy line	D/C	220	24	0	0	0		APR-20		RFD	
5	LILO of Areakode-Kaniyambetta - Kunnamngalam	D/C	220	15	0	0	0		JAN-21	JAN-21	RFD	Work in Progress.
6	Mylatti-Vidyanagar	D/C	220	23	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)												
1	2nd Ckt. Stringing of Gangapur - Valve at Jamde (GEC-I)	S/C on D/C	220	13	0	0	0		MAR-21		RFD	
2	Koradi-II - Uppalwadi UG and O/Hline	D/C	220	15	13	8	0	0	JUN-21	SEP-21	RFD	Cable laying 5.75/8 Ckm completed.
3	Kumbhargaon (Nanded) - Kurunda	D/C	220	121	224	193	184	62	JUL-21	JUN-21	RFD	ROW Issue at Loc. No. 124,125,126.
4	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	126	273	263	233	126	FEB-21	DEC-21	RFD	Work in progress.
5	LILO of Kolshet-Wada and Padghe-Wada line at Kudus S/s	D/C	400	32	50	22	16	1	DEC-21	DEC-21	RFD	Forest clearance issue. Stage -I clearance not received.
6	LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S	D/C	220	31	50	22	16	1	DEC-21	DEC-21	RFD	Forest clearance issue. Stage -I clearance not received.
7	LILO on 220kV Mhaisal - Jath at 400kV Alkud	D/C	400	45	77	35	9	0	MAR-21	SEP-21	RFD	Work in Progress.
8	LILO on both ckts. of Uran-Kharghar Ulwe Node	D/C	220	18	0	0	0		DEC-21	DEC-21	RFD	ROW issues.
9	LILO on Nalasopara- Boisar line at Palghar	D/C	220	1	4	2	2	0	MAR-21	JUN-21	RFD	Work in Progress. Foundation pending due to Forest Clearance.
10	Vishwind- Bhenda	D/C	220	84	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)												
1	Ashta - Ujjian (GEC-I)	DCDS	400	179	258	198	180	38	JUN-21	JUN-21	RFD	Construction activities got hampered due to COVID-19 and monsoon rains.
2	Badod - Nalkheda (Susner) (GEC)	DCDS	220	105	169	169	169	105	MAR-21	MAR-21	RFD	Commissioned 12/20.
3	Chhatarpur - Tikamgarh 220 KV Line	DCDS	220	90	296	284	253	39	MAR-21	MAR-21	RFD	Work in Progress.
4	Indore (PGCIL) - Ujjian (GEC-I)	DCDS	400	91	130	125	122	79	MAR-21	MAR-21	RFD	Work in Progress.
5	Julwaniya - Kukshi line	DCDS	220	126	214	203	184	55	JUN-21	JUN-21	RFD	
6	Kanwan - Dhar line (GEC-I)	DCDS	220	63	106	106	106	63	JAN-21	NOV-20	RFD	Commissioned 09/20 (Late Reported).
7	LILO of both ckt. Nagda - Neemuch at Mandsaur (LILO from loc.No. 211) S/s (GEC-I)	DCDS	220	56	159	159	159	56	DEC-20	JUN-20	RFD	Commissioned 07/20.
8	LILO of both ckt of Nagda - Neemuch 220 KV line at Mandsore(Sitamau) 400 kV S/s (Ckt II)	DCDS	220	47	0	0	0				RFD	Commissioned 08/20

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
9	LILO of both ckts. Nagda - Ujjain at Ujjain	DCDS	220	43	38	38	38	43	MAR-21	APR-21	RFD	Commissioned 03/21.
10	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	DCDS	400	20	8	8	8	3	DEC-20	MAR-21	RFD	Work in Progress.
11	Mandsaur (Sitamau) - Marut Shakti Pool (GEC-I)	DCDS	220	93	147	147	147	93	OCT-20	DEC-20	RFD	Commissioned 08/20
12	Nagda - Mandsaur (GEC-I)	DCDS	400	137	197	197	197	137	JAN-21	APR-21	RFD	Commissioned 03/21.
13	Nagda - Ujjain line (GEC-I)	DCDS	400	53	152	152	152	53	SEP-20	MAR-21	RFD	Commissioned 02/21.
14	Rewa UMSP- Sidhi line	DCDS	220	100	198	125	100	4	DEC-21	DEC-21	RFD	Heavy forest involved.
15	Shujalpur - Narsingharh Line	DCDS	220	51	170	170	170	51	JAN-21	SEP-20	RFD	Commissioned 04/20 (Late Reported).
16	Ujjain - Nalkheda (GEC)	DCDS	220	160	253	250	233	122	MAR-21	MAR-21	RFD	Work in Progress.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)												
1	Bolangir - Kesinga line	D/C	220	170	327	321	313	62	MAR-21	JUN-21	RFD	Work in Progress. The total locations shall be 329 due to site requirement.
2	LILO of one ckt of Rengali - Tarkera at Deogarh	S/C	220	24					MAR-21		RFD	My be deleted as the project is yet to be awarded
3	Pandiabili PGCIL - Pratapsasan line	D/C	220	58	114	105	99	45	MAR-21	AUG-21	RFD	Work in Progress.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)												
1	LILO of Dhauliganga - Pithoragarh (PGCIL) line	D/C	220	11	0	0	0		MAY-21	MAY-20	RFD	Work is under progress. Physical Progress is 36%. Excavation done for 6 nos. tower locations out of 39 tower locations.
2	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	8	17	17	17	8	MAY-20	APR-21	RFD	Commissioned 03/21.
3	LILO of Lakhwar- Dehradun at Vyasi	D/C	220	71	110	56	52	0	JUN-21	JUN-21	RFD	Work held up due to COVID-20.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)												
1	Gaunagarh - Ladhowal	D/C	220	34	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
2	LILO of 2nd Ckt. of PGCIL Jalandhar - Kotla Jagan (nakodar) line at Kartarpur	D/C	220	1	4	4	4	1	JUN-20	JUN-20	RFD	Commissioned 07/20.
3	LILO of Himmatpura - jagraon at Ajitwal	D/C	220	3	10	10	10	3	DEC-20	MAR-21	RFD	Commissioned 02/21.
4	LILO of Jadla - Jamsher at 220 KV S/S Banga	D/C	220	11	0	0	0	11	JUN-20	DEC-20	RFD	Commissioned 11/20.
5	Makhu - Algaon	D/C	220	101	162	162	162	101	NOV-20	MAR-21	RFD	Commissioned 02/21.
6	Malout - Abohar	S/C on D/C	220	30	102	101	95	20	MAR-21	MAR-21	RFD	Work in Progress.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)												
1	Akal- Jaisalmer-2 line (GEC-I)	D/C	220	114	195	195	195	114	DEC-20	APR-21	RFD	Commissioned 03/21.
2	Gajner - Chhatargarh line (GEC-I)	D/C	220	166	298	298	298	166	JAN-21	MAR-21	RFD	Commissioned 02/21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	GSS Basni (Jodhpur) - GSS NPH (U/C) Jodhpur	D/C	220	3	18	18	18	3	JAN-21	SEP-21	RFD	W/O awarded to M/s Transrail on 26.12.17. Stringing completed . Cable joint and termination work pending.
4	LILO of Jhalawar - Chhabra line at 220 KV GSS Aklera	D/C	220	98				98	MAR-21	NOV-20	RFD	Commissioned 10/20.
5	LILO of one circuit of Akal - Jodhpur (new) line at Jaisalmer-2 (GEC-I)	D/C	400	14	21	21	21	14	JUN-20	NOV-20	RFD	Commissioned 10/20.
6	LILO of one Ckt of existing STPS - Ratangarh line at 220kV GSS Rawatsar	D/C	220	85	145	145	145	85	OCT-20	JUL-20	RFD	Commissioned 08/20
7	Ramgarh - Bhadla line (Ckt-I)	D/C	400	160	446	446	446	160	DEC-20	JAN-21	RFD	Commissioned 12/20.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)												
1	Ariyalur - Thiruvalam PGCIL	D/C	765	347	500	500	500	347	JAN-21	AUG-21	RFD	All works completed. Will be energised on commissioning of Ariyalur 765 KV SS
2	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	7	0	0	0	0	MAR-21	JUN-21	RFD	Total section 15. Laying work for section 13/15 Laying work for section 11/15 completed. Joints 15/42 completed.
3	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	9	11	11	11	9	JUN-20	NOV-20	RFD	Commissioned 10/20.
4	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	60	26	JAN-21	JUN-21	RFD	Stringing work pending as land owners are demanding compensation in advance. Being followed with district collector and Revenue officials.
5	LILO of Pugalur - Kalivanthapattu line at Ariyalur	2xD/C	400	15	15	15	15	14	JAN-21	AUG-21	RFD	Work completed. Will be energised on commissioning of Ariyalur 765 KV SS
6	North Chennai PS - Ariyalur	D/C	765	542	799	799	799	544	MAR-21	JUN-21	RFD	Work under progress.
7	Palavady - Thirupathur line	D/C	230	75	299	290	248	34	MAR-21	DEC-21	RFD	Work under progress.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)												
1	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	70	257	0	0	0	MAR-21	SEP-21	RFD	Work in Progress.
2	Maradam (from 400kV Maradam) - Pydibhimavaram line	D/C	220	46	169	169	169	46	MAR-21	FEB-21	RFD	Work in Progress.
3	Mylavaram-Jammalamdugu QMDC Line	D/C	400	21	0	0	0		JUL-20	JUL-20	RFD	The line is cancelled as the scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW) at kadapa dist. of AP to the existing 400kV Jammalamadugu in a Cost effective manner instead of constructing separate 400kV Substation at Mylavaram.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
Transmission Corporation of Telangana Limited (TSTRANSCO)												
1	Dichpally 400kV - Banswada 220kV	D/C	220	168	0	0	0	168	DEC-20	APR-21	RFD	Commissioned 02/21 (Late Reported).
2	Dindi -Existing Kondamallepally line	D/C	220	70	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
3	Kethiredypally - AP-41 line (Twin HTLS Quad Conventional Towers)	D/C	400	53	78	78	77	39	JUN-21	JUN-21	RFD	Stringing works are under progress
4	Narsapur- Proposed Bowrampet line	D/C	220	136	0	0	0		JUN-21	JUN-21	RFD	Forest clearance issue.
5	Nirmal - Indravelly (Uttoor) proposed line at Adilabad District	D/C	220	204	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)												
1	Badhaikalan (Muzaffarnagar) - Shamli line	D/C	220	66	113	99	65	0	MAR-21	MAR-21	RFD	Work in progress. Foundation & Erection work under progress.
2	Greater Noida(765) - Integrated township Gr. Noida line	S/C	220	36	159	158	145	68	MAR-21	MAY-21	RFD	Work in progress. Foundation & Erection work under progress.
3	Jeheta (400)- Hardoi Rd (220) Interconnector	D/C	220	19	0	0	0	0	MAR-21	MAR-21	RFD	There is no such line. Please remove this from the list.
4	LILO of 220 kV C.B. Ganj (220)- Budaun (220) line	D/C	220	2	4	4	4	2	MAR-21	APR-21	RFD	Line completed.
5	LILO of 220 kV Pura Chandausi (220) - Budaun (220) line at Budaun	D/C	220	36	58	58	58	36	MAR-21	APR-21	RFD	Line completed, energization pending.
6	LILO of Baraut (220)- Shamli at Nirpura line	D/C	220	26	56	56	56	26	MAR-21	APR-21	RFD	Commissioned 03/21.
7	LILO of ckt-II of Kursi Rd PG- Unnao line at Hardoi Rd(Jehata)	D/C	400	25	45	45	44	25	MAR-21	APR-21	RFD	Lines are complete in all respect except erection of one tower & stringing for dead end tower to gantry. Both lines have charged on 132 kV as an anti-theft measure on dated 26.02.2020.
8	LILO of ckt-I of 400 kV DC Kursi Rd PG- Unnao line at Hardoi Rd(Jehata)	D/C	400	34	57	57	57	33	MAR-21	APR-21	RFD	Lines are complete in all respect except erection of one tower & stringing for dead end tower to gantry. Both lines have charged on 132 kV as an anti-theft measure on dated 26.02.2020.
9	LILO of Ibrahim Patti (PGCIL) - Kasaramau (Mau) at Rasra	D/C	400	74	115	114	114	71	MAR-21	MAY-21	RFD	Court Case filed by UPPTCL dismissed in honble High court. fresh whit petition filed in honble High court Allahabad on 15.03.2021. date of hearing not confirm.
10	LILO of Muzaffarnagar - Nanauta line at Badhaikalan	D/C	220	10	21	21	21	10	MAR-21	JAN-21	RFD	Commissioned 12/20.
11	LILO of One ckt 220 kV Sohawal (PG) - New Tanda line at Ayodhya (220)	D/C	220	27	56	54	47	6	MAR-21	MAY-21	RFD	Work in Progress.
12	LILO of One ckt Laitpur TPS -Dunara line at Babina	D/C	220	15	25	25	25	15	MAR-21	AUG-19	RFD	Line energised on 23.08.2019
13	LILO of one Ckt. of Chhata (Mathura) - Manth (400) at Vrindawan	D/C	220	46	74	74	74	44	MAR-21	MAR-21	RFD	Line energised on 21/08/2020.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
14	LILO of Rasra (220)- Gazipur at Rasra	D/C	220	26	49	49	49	26	MAR-21	APR-21	RFD	Commissioned 03/21.
15	Rasra (400) - Bhadaura (Gazipur) line	D/C	220	108	184	166	91	0	MAR-21	APR-21	RFD	Foundation & Erection work in progress.
16	Shahjahanpur PG (400)- Azizpur line	D/C	220	49	95	95	95	48	MAR-21	MAR-21	RFD	Line completed, energization pending.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)												
1	Subashgram (PG) - Baruipur	D/C	220	64	126	126	126	64	MAR-21	FEB-21	RFD	Commissioned 01/21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PRIVATE SECTOR												
ADANI POWER LTD. (APL)												
1	Agra (UP)-Greater Noida (WUPPTCL) (GTL-TBCB)	S/C	765	159	411	411	411	159	SEP-20	APR-21	RFD	Commissioned 03/21.
2	Fatehgarh PS/S - Bhadla (PG) (initially to be operated at 400 kV) (F-BTL-TBCB)	D/C	765	292	405	405	405	292	JAN-21	APR-21	RFD	Commissioned 03/21.
3	Ghatampur TPS-Agra (UP) (GTL-TBCB)	S/C	765	229	579	579	579	229	SEP-20	APR-21	RFD	Commissioned 03/21.
4	LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)	D/C	400	4	10	3	0	0	OCT-20	MAR-21	RFD	a) Covid-19: Project progress affected due to COVID-19. b) Severe ROW affected the work.
5	LILO of C.B.Ganj - Badaun at Badaun (OBTL-TBCB)	S/C	220	2	6	6	6	2	NOV-20	APR-21	RFD	Commissioned 03/21.
6	LILO of Chandausi - Badaun at Badaun (OBTL-TBCB)	S/C	220	37	58	58	58	37	NOV-20	APR-21	RFD	Commissioned 03/21.
7	North Karanpura - Chandwa (Jharkhand) NKSTPP line (NKTL -TBCB)	M/C	400	52	42	22	22	9	JUN-20	FEB-22	RFD	a) Covid-19: Project progress including Statutory proposals affected due to COVID-19. b) Forest Clearance: Delay in receipt of Forest clearance, around 653 days (Since 01-07-19) passed against 200 days agreed during the meeting with CEA. Nodal office has recommended and submitted PART-IV to State Government on 11-11-20. However, online proposal is still pending at Nodal office. In meeting of 16-03-20, 16-10-20, 29-01-21 NKTL conveyed that, NKTL will be able to complete the NK-C line in 9 months from the date of forest clearance. Anticipating the Forest Clearance in May'21 and likely com-missioning by Feb'22 . CEA / MOP support is requested. c) GM-JJ Land NOC & FRA Certificate from DC office: GM-JJ Land NOC from commissioner, Palamu office received on 30-03-21 and FRA certificate from Latehar DC offices is still awaited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	50	73	52	52	11	JUN-20	FEB-22	RFD	a) Covid-19: Project progress including Statutory proposals affected due to COVID-19. b) Forest Clearance: Delay in receipt of Forest clearance, around 653 days (Since 01-07-19) passed against 200 days agreed during the meeting with CEA. Nodal office has recommended and submitted PART-IV to State Government on 11-11-20. However, online proposal is still pending at Nodal office. In meeting of 16-03-20, 16-10-20, 29-01-21 NKTL conveyed that, NKTL will be able to complete the NK-C line in 9 months from the date of forest clearance. Anticipating the Forest Clearance in May'21 and likely com-missioning by Feb'22 . CEA / MOP support is requested. c) GM-JJ Land NOC & FRA Certificate from DC office: GM-JJ Land NOC from commissioner, Palamu office received on 30-03-21 and FRA certificate from Latehar DC offices is still awaited.
Essel Infraprojects Ltd. (ESSEL)												

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Babai (RRVPNL)- Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	221	299	265	215	1	JUN-20		RFD	Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajasthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance : Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and at present, Proposal recommended by NBWL and currently recommendations forwarded to State Govt. (Rajasthan). Severe RoW issues: 52/1, 52/3, 53/0, 54/0, 54/1, 54/2 & 54A/0 of Tehsil Dadri and loc. No. 17/0 & 18/0 of Tehsil Khetri.
STERLITE GRID LTD. (SGL)												
1	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	379	492	476	475	350	MAY-20	JUN-21	RFD	1. Forest proposal for diverted route was discussed and recommended in the REC meeting held on 11.02.2021 and Stage-I clearance is awaited. 2. Approval for Sec-164 (diverted route) from CEA is awaited 3. A meeting was held on 12-02-2021 by the Committee being constituted by Ministry of Power under the chairmanship of Member (Power Systems), CEA and as directed by Committee, KTL had submitted the Undertaking on 17-02-2021 and the NOC was granted by Irrigation Dept on 23-02-2021
2	Silchar (PG) - Misa (PG) (Q) line (NER-II TL-TBCB)	D/C	400	357	487	487	487	357	JUL-20	MAR-21	RFD	Commissioned 02/21.
3	Surajmaninagar - P. K. Bari line (NER-II TL-TBCB)	D/C	400	155	209	209	209	155	APR-20	FEB-21	RFD	Commissioned 01/21.