

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING-
2024-25**

As on 28-FEB-2025

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMODAR VALLEY CORPORATION(DVC)											
1	LILO of CTPS (A) - Kalyaneswari line at RTPS	D/C	220	52	72	72	72	52	APR-24	JUL-24	Commissioned 06/24.
2	LILO of MTPS (A) - Borjora line at MTPS (B)	D/C	220	84	76	76	76	84	MAY-24	MAR-25	Delay due to severe ROW problem and non-obtaining of Forest clearance. Stage I Clearance received. FRA received. Application for Stage 2 submitted and is in process, clearance awaited. Tree cutting in presence of Forest Department completed. Foundation, erection and stringing completed. CEA inspection done and clearance received. Revised date of completion changed to March'2025.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NHPC LIMITED(NHPC)											
1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						JAN-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWERGRID (Consultancy Work)(PGCONSULTANCY)											
1	(J&K) LILO of Leh - Kharu line	S/C	66	16	97	55	16	1	MAY-17	MAY-17	
2	(J&K) LILO of Leh - Nimmo line	S/C	66	2	13	13	9	1	MAY-17	MAY-17	
3	(Sikkim) Chungthang - Lachen line	D/C	66	44	126				DEC-18	APR-19	
4	(Sikkim) Chungthang - LILO point of Rabon - Malting line	D/C	66	8	23				DEC-18	SEP-17	
5	(Sikkim) Dikchu Pool - Makha line	D/C	66	18	114				DEC-18	MAR-19	
6	(Sikkim) Khamdong - Makha line	S/C	66	4	86				DEC-18	MAR-19	
7	(Sikkim) Khamdong - Temi line	S/C	66	8	69				DEC-18	MAR-19	
8	(Sikkim) Kumrek - Rorathang line	D/C	66	10	103				DEC-18	MAR-19	
9	(Sikkim) Parbing - Pangthang line	D/C	66	14	86				DEC-18	MAR-19	
10	(Sikkim) Parbing - Sichey line	S/C	66	6	40				DEC-18	MAR-19	
11	(Sikkim) Parbing - Tadong line	S/C	66	4	67				DEC-18	MAR-19	
12	(Sikkim) Rorathang - LILO point on Pakyong - Rongli line	D/C	66	10	29				DEC-18	MAR-19	
13	(Sikkim) Samardong - Kumrek line	D/C	66	22	103				DEC-18	MAR-19	
14	(Sikkim) Samardong - Mamring line	S/C	66	10	45				DEC-18	MAR-19	
15	(Sikkim) Samardong - Namthong line	S/C	66	7	86				DEC-18	MAR-19	
16	(Sikkim) Singhik - Mangan line	S/C	66	10	57				DEC-18	MAY-18	
17	(Sikkim) Singhik - Passidong line	S/C	66	20	114				DEC-18	MAR-19	
18	(Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line	D/C	220	244	369				DEC-18	SEP-19	
19	(PMDP - Jammu) LILO of Hiranagar - Gladni at Chowadhi	S/C	220	16	0	0	0		MAR-19	NOV-19	Contract awarded. Chowadhi Substation land yet to be handed over to POWERGRID.
20	(PMDP - Jammu) LILO of Thein - Hiranagar at Kathua-II (Ghatti)	D/C	220	12	14	8	0		MAR-19	NOV-19	Tower foundation work in progress and 08/14 locations completed. Land acquisition matter taken up with concerned revenue authorities & JKPDD regarding framing of land papers of all 14 locations.
21	(PMDP - Jammu) Samba(JK) - Jatwal (PG)	D/C	220	11	25	15	0		MAR-19	NOV-19	Tower foundation work in progress and 15/25 locations completed. Land acquisition matter taken up with concerned revenue authorities & JKPDD. Preparation of land papers yet to start.
22	(Sikkim) Dikchu Pool - Rangpo (Samardong) (twin)	D/C	220	50					DEC-18	SEP-18	
23	(Sikkim) Dikchu Pool - Singhik	D/C	220	46					DEC-18	JUN-19	
24	(Sikkim) Singhik - Chungthang	D/C	220	44	83				DEC-18	APR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
26	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
27	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132	0					DEC-18		Yet to be awarded.
28	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132	20					DEC-18		Yet to be awarded.
29	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
30	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132	0					DEC-18		Yet to be awarded.
31	(Arunachal Pradesh) Gerukamukh - Likabali line	S/C on D/C	132	60	0	0	0		DEC-18		Yet to be awarded.
32	(Arunachal Pradesh) Jairampur - Miao line	S/C	132	40					DEC-18		
33	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
34	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132	0					DEC-18		Yet to be awarded.
35	(Arunachal Pradesh) Khonsa - Longding line	S/C	132	0					DEC-18		Yet to be awarded.
36	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
37	(Arunachal Pradesh) Likabali - Niglok line	S/C on D/C	132	75	293	0	0		DEC-18	NOV-19	Yet to be awarded.
38	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132	0					DEC-18		Yet to be awarded.
39	(Arunachal Pradesh) Miao - Namsai (PG) line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
40	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132	25					DEC-18		Yet to be awarded.
41	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132	90					DEC-18		Yet to be awarded.
42	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132	30					DEC-18		Yet to be awarded.
43	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
44	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132	15					DEC-18		
45	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132	80					DEC-18		Yet to be awarded.
46	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
47	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132	85					DEC-18		Yet to be awarded.
48	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
49	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
50	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132	45					DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
52	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
53	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
57	(Arunachal Pradesh) Seppa - Bameng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
58	(Assam) Amingaon - Hazo line	D/C	132	0					DEC-18		Yet to be awarded.
59	(Assam) Dhemaji - Silapathar line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
60	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
61	(Assam) Kamakhya - Paltan Bazar	S/C	132	0					DEC-18		Awarded.
62	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132	0					DEC-18		Yet to be awarded.
63	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132	0					DEC-18		Yet to be awarded.
64	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132	0					DEC-18		Yet to be awarded.
65	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132	0					DEC-18		Yet to be awarded.
66	(Assam) Rupai - Chapakhowa line (including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
67	(Assam) Sonabil - Tezpur (New) line	D/C	132	0					DEC-18		Yet to be awarded.
68	(Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre	D/C	132	34	99				DEC-18	SEP-19	
69	(Maghalaya) Phulbari - Ampati line	D/C	132	138	239				DEC-18	SEP-19	
70	(Manipur) Imphal (PG) - Ningthoukhong line	D/C	132	0					DEC-18		Yet to be awarded.
71	(Manipur) Kakching - Churachandpur (2nd ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
72	(Manipur) Kakching - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
73	(Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S	D/C	132	0					DEC-18		Yet to be awarded.
74	(Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol	S/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
75	(Manipur) Rengpang - Tamenlong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
76	(Manipur) Yaingangpokpi - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
77	(Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line	S/C	132	0					DEC-18		Yet to be awarded.
78	(Mizoram) Chawngte - S. Bungtlang line	S/C	132	0					DEC-18		Yet to be awarded.
79	(Mizoram) Lungsen - Chawngte line	S/C	132	0					DEC-18		Yet to be awarded.
80	(Mizoram) W. Phaileng - Marpara line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
81	(Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
82	(Nagaland) LILO of Kohima - Wokha line at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
83	(Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak	D/C	132	0					DEC-18		Yet to be awarded.
84	(Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line	D/C	132	0					DEC-18		Yet to be awarded.
85	(Nagaland) Tuensang - Longleng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
86	(Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
87	(PMDP - Kashmir) Waganpora - Khanyar (Cable)	D/C	132	10	0	0	0		MAR-20	NOV-19	Route survey completed and report approved. Cable received at site.
88	(Sikkim) Dikchu Pool - Parbing line	D/C	132	42	96				DEC-18	MAR-19	
89	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line	D/C	132	4					DEC-18		Yet to be awarded.
90	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line	D/C	132	4					DEC-18		Yet to be awarded.
91	(Tripura) Bagafa - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
92	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
93	(Tripura) Belonia - Sabroom line	S/C	132	0					DEC-18		Yet to be awarded.
94	(Tripura) Kailasahar - Dharmanagar line	D/C	132	0					DEC-18		Yet to be awarded.
95	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132	0					DEC-18		Yet to be awarded.
96	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
97	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132	0					DEC-18		Yet to be awarded.
98	(Tripura) Rabindra Nagar - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
99	(Tripura) Rabindra Nagar - Rokhia line	D/C	132	0					DEC-18		Yet to be awarded.
100	(Tripura) Udaipur - Amarpur line	D/C	132	0					DEC-18		Yet to be awarded.
101	(Tripura) Udaipur - Bagafa line	D/C	132	0					DEC-18		Yet to be awarded.
102	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)											
1	765kV D/C Ahemdabad- South Gujrat (New Navsari) line	D/C	765	577	807	231	52		MAR-25		RoW Issues are being faced at 32 locs. in Navsari Dist., 68 locs. in Bharuch Dist., 14 Locs. in Vadodara Dist., 119 Locs. in Surat Dist., 59 Locs. in Ahmedabad dist., 60 locs. in Anand dist. & 7 Locs. in Kheda dist.
2	765kV Dc/KPS2-KPS3 line	D/C	765	30	40	17	0		MAR-25		Stone piling work in progress.
3	765kV D/C Lakadia PS- Ahmedabad line	D/C	765	368	474	115	21		MAR-25		RoW Issues are being faced at 113 locs. in Morbi Dist., 43 locs. in Surendranagar Dist.
4	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
5	Banskantha-Ahemadabad line	D/C	765	269	362	143	45		MAR-25		Patan Dist.: Section 16 (1) Orders awaited: 30 locs. Mehsana: Orders awaited: 04 locs. Ahmedabad: Orders awaited: 29 locs.
6	Bhadla II - Sikar II 765 kV D/C line (2nd) Rajasthan (8.1 GW) under Phase-II Part-E	D/C	765	600	816	469	175		DEC-24		RoW issues at 7 loc. in Sikar, 37 loc. in Didwana Kuchman . Forest (0.77 Ha): Proposal submitted on 23.10.23. Stage-I clearance accorded on 10.04.24. Working permission Awaited.
7	Bhadla II - Sikar II 765 kV D/C line (Rajasthan (8.1 GW) under phase-II- Part C)	D/C	765	618	808	808	808	618	DEC-24	JAN-25	Commissioned 12/24.
8	Fatehgarh II- Bhadla II 765kV D/C Line (2nd) Under Transmission system strengthening scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under phase-II- Part B	D/C	765	405	529	529	529	405	MAY-24	SEP-24	Commissioned 08/24.
9	Fatehgar-II - Bhadla-II (2nd)	D/C	765	404	529	529	527	384	FEB-24	JUL-24	Transmission System falling under GIB potential area. Supreme Court committee on 18.07.22 has suggested diverted route for the transmission line. Transmission license from CERC received in Nov'22. Shutdown constraints in Jaisalmer area for stringing works due to wind developer. Intermittant sand storm. Intermittant RoW in Phalodi district.
10	Khetri-Narela 765kV D/C line (Rajasthan (8.1 GW) under phase-II- Part G)	D/C	765	340	463	366	320	60	JUL-24	SEP-24	1. RoW at 88 loc. in Jhajjar district in Haryana. 2. RoW at 8 loc. in North Delhi district
11	Kurnool-III-Kurnool (New) (PGCIL)-RTM) (AP) - Part-A and Part-B	D/C	765	225	299	175	35		MAR-25		Length of the line is to be provided.
12	Kurnool - III - Maheshwaram (PG) (PGCIL-RTM)	D/C	765	504	673	345	48		MAR-25	DEC-19	Forest: 26.993 Ha: Stage-I Approval Pending
13	LILo of 765kV S/C Meerut -Bhiwani line at Narela	S/C	765	68	97	58	24		JUL-24	SEP-24	1. RoW at 27 loc. in Sonipat district in Haryana. 2. RoW at 12 loc. in North Delhi district
14	LILo of Mainpuri -Gr. Noida S/C line at Jawaharpur TPS (J-FTL-TBCB)	S/C	765	0							
15	LILo of Tilaiya - Balia line at Gaya	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	Navsari (New (South Gujarat) (GIS) - Padghe (GIS) 765 kV D/C line	D/C	765	453	616	331	136	6	DEC-24		Navsari Dist.: Section 16 (1) Orders awaited: 24 locs. Valsad: Orders awaited: 01 loc. ROW issues are being faced in 13 locations in Palghar & 29 locations in Thane district in construction of 765 kV D/C Navsari (New) - Padghe (GIS) TL of Maharashtra for portion. Farmers/landowners are demanding high compensation.
17	Sikar II - Aligarh 765kV D/C line (Rajasthan (8.1 GW) under phase-II-Part D)	D/C	765	513	679	679	679	513	DEC-24	NOV-24	Commissioned 10/24.
18	Vindhyanchal PS - Varanasi line (WR-NR PTL -TBCB)	D/C	765	379	521	521	520	368	JUL-21	JUL-21	Stage -I forest clearance of UP portion obtained on 14.09.20. Working permission for Mirzapur division received on 29.10.20. Wildlife proposal cleared by NBWL. NBWL in their clearance advised to cross river using 765 kV U/G Cable. Technology is not available world wide. Matter was taken up with SBWL/ NBWL and clarification in this regard issued on 17th June'20. In MP portion, delay in tree felling by forest deptt. also affected foundation works. Presently tree felling in stringing stretches are in progress.
19	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17	0	0	0				
20	2nd Circuit of Kishenpur - Dulhasti 400kV D/c (Q) line (Kishtwar - Kishenpur Section)	S/C	400	130	29	21	17	73	MAR-25		
21	400kV D/C Banaskantha- Sankhari line (2nd ckt.)	D/C	400	45	59	44	13		JUN-23	MAR-25	Patan dist.: Section 16 (1) Orders awaited: 1 loc.
22	400kV D/C Jeypore (POWERGRID) - Jagdalpur (CSPTCL) line	D/C	400	137	172	112	1		MAR-25		1) Forest Chhatisgarh (4.48 Ha): Forest proposal for Chhatisgarh submitted on 09.06.23, Revised Proposal Submitted on 09/11/2023.Stage-I Awaited.2) Forest Odisha (18.1 Ha): Forest proposal for Jeypore (Odisha) side initially submitted in Oct 2023 which got rejected. Stage-I Awaited.
23	Farakka - Malda (Reconductoring)	D/C	400	86	0			86	NOV-16	MAR-16	Line charged in Mar'16.
24	Jawaharpur TPS-Firozabad 400kV D/C (Q) line (J-FTL-TBCB)	D/C	400	0							
25	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400		0	0	0				
26	LILO of both Ckt. Kishanganj - Patna (Q) line Saharsa (ERSS XXITL - TBCB)	D/C	400	150	211	211	211	149	AUG-21	OCT-21	One ckt charged in 11.09.2021, 2nd ckt expected in October'21.
27	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400	116					MAY-17		Rajgath S/s annulled. Bays now constructed at Maharaniabagh
28	LILO of both Ckt. of RAPP - Shujalpur at Jeerapur PS (GEC-II)	D/C	400	0							
29	LILO of Gaya-Chandwa(existing) at North Karanpura STPP (Interim)	M/C	400	38					DEC-18		
30	LILO of Jeerat (WBSETCL) Subhasgram (PG)	D/C	400	1					JUL-20		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
31	LILO of Jeerat (WBSETCL) - Subhasgram (PG) 400kV at Rajarhat (PM-JTL-TBCB)	D/C	400	24	37	0	0			JUL-20	Line deleted from scope.
32	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								
33	LILOf one Ckt. of Agra South-Fatehabad (765kV) D/C line at 400kV at Firozabad (J-FTL-TBCB)	D/C	400	0							
34	LILO of Palatama-Surajmaninagar (ISTS) line at Surajmaninaga (TSECL)	D/C	400	12	0	0	0		MAY-22	OCT-22	
35	LILO OUT of Teesta-III - Kishanganj at Rangpo	D/C	400	15	35	35	35	23	JUN-20	AUG-21	Work affected due to RoW in stringing at one section due to Tashi Choling trust. Progress also affected due to COVID-19 restrictions. Lockdown extended upto 14.07.2021.
36	Magarwada (GIS) - Kala (GIS) 400 kV D/C line	D/C	400	89	149	71	13		DEC-24		Gujarat: Valsad Dist. Orders awaited: 01 loc. Maharashtra: RoW are being faced at 30 locs. in palghar Dist. Farmers/landowners are demanding rate revision of land compensation.
37	Navsari (New) (South Gujrat) (GIS) - Magarwada (GIS)400kV D/C line	M/C	400	385	266	235	115		DEC-24		Daman: Section 16(1) Orders awaited: 04 locs. Navsari Dist.: Section 16 (1) Orders awaited: 3 locs. Valsad Dist. Section 16(1) Orders awaited: 06 locs.
38	Neyveli TS-II - Neyveli TS-I	D/C	400	14	0	0	0		JUL-15		
39	Raipur Pool - Dhamtari 400kVD/C line (Q)	D/C	400	176	232	149	11		DEC-24		
40	Rajarhat - Purnea (excl. Farakka-Gokarna portion)	D/C	400	645	1219	1219	1219	645	APR-16	JUL-20	400 KV S/C New Purnea-Gokarna line & 400 KV S/C New Purnea-Farakka line charged on 10.11.19 (both lines are section of 400 KV D/C Rajarhat-Purnea line). Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Balance portion of line is commissioned on 12.07.20.
41	Ramgarh-II -Jaisalmer-II (RVPNL) (Twin HTLS)	D/C	400	100					JUL-23		
42	Ramgarh-II SEZ PP- Fateharh-II (Twin HTLS)	D/C	400	88					NOV-23		
43	Reconductoring Dulhasti Ratle LILO tap point of Dulhasti- Kishenpur 400kV line implemented through twin moose conductor to Quad moose conductor	S/C	400	13	0	0	0	4	APR-25		Shutdown Constraint: Shutdown disallowed by Grid Controller due to high hydro generation.
44	Reconductoring of Jharsuguda/Sundargarh(PG) Rourkela (PG) 400 kV twin moose line with twin HTLS	D/C	400	1404	0	0	0	284	NOV-25		Awarded in Mar'23. .Ckt-1 completed in March 2024 (142 CKM). 105.354 CKM of Ckt-3 completed . 8 Ckm of Ckt-4 completed.
45	Removal of LILO of Bawana- Mandola 400kv D/C line at Maharaniabagh s/s and Extension of above LILO section from Maharaniabagh upto Narela s/s so as to from 2x400 kV D/C Maharaniabagh- Narela line on Mult	D/C	400	57	123	63	38	4	JUL-24	SEP-24	Work affected due to RoW Issue at 30 locations in Delhi

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
46	RIL (Oil Refinery Jamnagar) GIS Jam Khabaliya (GIS) PS line (Antitheft charged in April-2024)	D/C	400	90	0	0	0	90		FEB-25	Commissioned 01/25.
47	Sikar II - Neemrana 400kV D/C line (Twin HTLS) (Rajasthan (8.1 GW) under phase-II- Part C)	D/C	400	270	368	368	368	270	DEC-24	NOV-24	Commissioned 10/24.
48	Siliguri - Purnea	D/C	400		0	0	0		SEP-13	MAY-20	
49	Tirunelveli PS - Tuitcorin PS (Quad) line-1 and 2 line	D/C	400	48	33	33	33	24	APR-17	MAR-18	Erection completed. Work has been slowed-down to match with Generation (ant. by Mar'18).
50	Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable).	D/C	220	48	56	53	51	43	SEP-22	DEC-22	Work of downstream system (66 KV Cable) under progress by UT Chandigarh. 220 KV Underground cable laying completed. Work held up at 5 locations due to ROW issues. DM, SAS NAGAR issued orders u/s 16 of Indian telegraph act for removal of ROW on 09.11.2020. High Court stayed works on 16.11.2020. Next hearing on 20.08.2021 after repeated adjournments.
51	Kathalguri (NEEPCO) - Namsai (POWERGRID) 220kV D/C line	D/C	220	139	221	125	58		OCT-25		
52	Laying of cable between Minamarg and Zojilla top section of Alusteng-Drass 220kV Section	S/C	220	12	0	0	0		DEC-24		Present Status: Cable Trench-Excavation Work under progress (5.0 Km completed).PCC --3.685 km Completed HDPE Pipe-2.65/12 Km laying along with jointing completed. Note:- Work is at halt due to extreme weather conditions
53	LILO of 220kV Firozabad (220kV)-Agra (765kV PG) line at 400kV Firozabad (J-FTL-TBCB)	D/C	220	0							
54	Purnea - Purnea (New)	D/C	220	2	0	0	0	2	MAY-20	DEC-19	Re-conductoring work completed & charged.
55	132kV D/C Roing (PG) -Chapakhowa (AEGCL) line	D/C	132	66					MAY-22		
56	132kV Firozabad (400kV)- Narkhi D/C line (J-FTL-TBCB)	D/C	132	0	0	0	0				
57	LILO of 132kV Atmadpur -Barhan S/C line at 400kV Firozabad (J-FTL-TBCB)	S/C	132	0							
58	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	17	17	17	10	DEC-12	NOV-18	Line commissioned in Nov'18.
59	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
60	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3	10	10	10	3		FEB-18	Line work completed. Test charged on 03.03.2018.
61	Melriat (New) - Sihmui line	D/C	132	12	20	20	20	12	DEC-12	NOV-18	Line commissioned in Nov'18.
62	Pasighat - Roing line.	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17	Line commissioned in Jun'17.
63	Reconducting of existing Single AAAC Panther Khandong (NEEPCO)	S/C	132	40					NOV-24		
64	Re-conductoring of Agartala GBPP - Agartala (State) with HTLS conductor	D/C	132	16	0	0	0	16	MAY-18	FEB-18	Line commissioned in Feb'18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
65	Reconductoring of Aizawal (POWERGRID) - Luangmual (Mizoram) 132kV ACSR Panther S/C line with Single HTLS Conductor of 800A (at nominal Voltage Level)	S/C	132	1	0	0	0		APR-25		Reconductoring works completed by Dept. of Power, Mizoram, Informed/requested to CTUIL for scope deletion
66	Reconductoring of existing Single AAAC Panther Khliehriat (POWERGRID)	S/C	132	73	0	0	0	7	NOV-24		
67	Reconductoring of existing Single ACSR Panther Khandong (NEEPCO)	S/C	132	42	0	0	0	42	NOV-24	MAR-24	Work completed & charged on 30.03.2024.
68	Reconductoring of existing Single ACSR Panther Kopili (NEEPCO)	S/C	132	10	0	0	0	11	NOV-24	MAY-24	Line commissioned on 09.05.2024
69	Reconductoring of exiting Single ACSR Panther Khliehriat (POWERGRID)	S/C	132	7	0	0	0	8	NOV-24		
70	Re-conductoring of Imphal (PG) - Yurembam with HTLS conductor.	S/C	132	1	0	0	0	1	JUL-18	APR-18	Line commissioned in Apr'18.
71	Reconductoring of Melriat (GIS) (POWERGRID) - Zuangtui (Mizoram) 132kV ACSR Panther S/C line with Single HTLS conductor of 900A (at nominal voltage level)	S/C	132	10					APR-25		
72	Reconductoring of Rangpo-Gangtok 132kV D/c line with single HTLS conductor of 800A (at nominal voltage level)	D/C	132	54	0	0	0	5	NOV-24		Shutdown constraint from Sikkim. S/D denied by Sikkim Power Department.
73	Roing - Tezu line	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17	Line commissioned in Jun'17.
74	Shifting of Melriat (GIS) (POWERGRID) - Zuangtui (Mizoram) 132kV HTLS line from existing bay and termination of the HTLS line in the new bay	S/C	132	1					APR-25		
75	Silchar - Hailakandi (Contingency arrangement)	D/C	132	60	110	110	110	60		NOV-17	Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17.
76	Tezu - Namsai line.	S/C on D/C	132	96	332	332	332	95	DEC-12	JUL-18	Line commissioned in Jul'18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
REC Transmission Projects Company limited(RECTPCL)											
1	(PMDP - Jammu) LILO of Barn - Kishanpur at Nagrota	S/C	220	10	0	0	0		MAR-19		Due to non-availability of land, work could not commence though agency is ready for mobilization.
2	(PMDP - Leh) Drass - Padum (Zanaskar) line	S/C	220	207	0	0	0		MAR-19		Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP.
3	(PMDP - Leh) Phyang (PGCIL) - Diskit (Nubrai) line	S/C	220	100	0	0	0		MAR-19		Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)											
1	Sonabil - Biswanath Chariali	S/C	220	40	136	133	62	0	MAR-21	MAR-21	RoW issues at many locations.
2	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	387	363	284	0		NOV-19	RoW issues many locations. Change in scope of work due to technical issues.
3	Amguri solar park - Mariani line (GEC-II)	D/C	132	0	5	0	0			MAR-20	Re-survey done due to requirement of additional tower, additional financial implication involved which was submitted to APGCL for deposit
4	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0		AUG-19	The scope was changed to LILO of Shaligaon- Nalbari line at Barpeta GSS.
5	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	DEC-13	JUN-16	Line charged on 30.06.2016.
6	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	115	84	0		MAR-20	RoW issues at many locations. Change in scope of work due to technical issues.
7	Hailakandi-Karimganj line on D/C tower	S/C	132	26	93	13	0	0		DEC-20	1. Contract agreement cancelled due to contractual failure. 2. Work order issued for supply of stub, superstructure,
8	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	SEP-13	NOV-19	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
9	Kukurmara - Azara line	S/C on D/C	132	5	29	29	29	6	DEC-11	NOV-19	Court case pending at Loc-19. Stringing of Railway and Highway crossing left to be done.
10	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	0	0	0				Proposal was dropped.
11	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	3	6	6	6	3	NOV-13	JUN-16	Charged on 31.08.2015.
12	LILO of Dhaligaon- Bornagar line at Barpeta GSS (Package-A)	D/C	132	24	96	63	33	0		APR-20	ROW issues at many locations. change in scope of work due to technical issues. (LILO to Barpeta GSS is from Dhaligaon-Nalbari line, not from Dhaligaon-Barnagar line)
13	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0		JUL-17	One tower excavation work completed
14	LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B)	D/C	132	2	8	8	8	2		MAY-18	Test Charged on 30.01.18.
15	LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line	D/C	132	24							
16	Sonapur - Chandrapur line	D/C	132	28	55	53	51	20	NOV-13	MAR-18	Completed and Charged on 10.03.2018.
17	Sonapur - Jagirod line	D/C	132	52	107	107	107	24	NOV-13	DEC-20	Due to ROW issues stringing is not completed. (Forest clearance issues).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED(BSPTCL)											
1	LILO of CKT-II of Patna (PG) - Barh (NTPC) at Bakhtiyarpur SS	D/C	400	21	0	0	0	20		MAR-25	Commissioned 02/25.
2	LILO of CKT-I of Patna (PG) - Barh (NTPC) at Bakhtiyarpur SS	D/C	400	21	61	61	61	21	OCT-24	FEB-25	Commissioned 01/25.
3	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	92	157	142	107	0	OCT-24	DEC-22	Work under progress.
4	Banka(PG)-Goradih Transmission line	D/C	220	65	0	0	0	65	SEP-24	DEC-24	Commissioned 11/24.
5	BTPP - Dumraon (New) GSS	D/C	220	129	215	215	215	129	MAY-24	JUN-24	Commissioned 05/24. (ANTITHEFT CHARGED on 13-05-2024)
6	BTPP - Karmnasa GSS line (twin moose conductor)	D/C	220	59	185	185	185	59	JUN-23	MAY-24	Commissioned 02/24. (Charged on no load from Karamnasa (New) end on 24-02-2024)
7	LILO of Purnea (PG) - Khagaria (New) at Korha (New)	D/C	220	28	0	0	0		JAN-20	JUN-22	land not finalised yet
8	LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkanpur (New)	D/C	220	47	0	0	0		JUN-24		M/s BGCL
9	Pusouli (New) - Dehri	D/C	220	125	159	159	159	125	MAY-24	JUL-24	Commissioned 06/24.
10	Sitamarhi (New) - Motihari (New)	D/C	220	120	0	0	0				This is the Same line as mentioned in Sr. no.34-Sitamarhi(New)-Raxual
11	Tajpur - Samastipur line (late reported antitheft charged in Dec-24)	D/C	220	41	0	0	0	41	MAY-23	FEB-25	Commissioned 12/24 (Late Reported).
12	Thakurganj-Kishanganj line (Antitheft Charged)	D/C	220	95	0	0	0	95		FEB-25	Commissioned 01/25.
13	Betia-Raxaul (2nd circuiting)	D/C	132		0	0	0				Completed
14	Motihari-Bettia	D/C	132	79	143	143	143	79		MAY-17	completed
15	Motihari-Motihari	D/C	132	78	142	142	142	78		JUL-17	Completed
16	Motihari-Raxaul	D/C	132	119	215	215	215	119		OCT-17	Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)											
1	LILO of 400kV Raita-Jagdarpur line at 400kV Kurud (Dhamtari) s/s	D/C	400	3					SEP-24		
2	Raipur (PGCIL Kumhari) - Raita	D/C	400	6							
3	2nd circuiting of 220 Khedamara-Bemetara line from 220kV s.s Ahiwara to 220kV s/s Bemetara line	S/C	220	38							
4	Bilaspur - Mopka DCDS line	D/C	220	80	0	0	0		MAR-22		This line was re-planned as LILO of 220 KV Mopka -Bhatapara circuit & 220 KV Mopka- Siltara circuit on multi circuit tower at 220 KV S/s Dhardehi (Bilaspur) and these line were charged on dtd 25.09.2019
5	Bilaspur - Suhela DCDS line	D/C	220	220	0	0	0		MAR-22		This line was re-planned as LILO of 220 KV Mopka -Bhatapara circuit & 220 KV Mopka- Siltara circuit on multi circuit tower at 220 KV S/s Dhardehi (Bilaspur) and these line were charged on dtd 25.09.2019
6	DCDS Raita - Parsada	D/C	220	110	0	0	0		MAR-20		land for substation not finalized
7	Dhamtari - Gurur DCDS line	D/C	220	50	0	0	0		MAR-19	AUG-19	This line is re-planned as Gurur-Kurud(Bangoli) , S.No. 7
8	Janjgir Champa Ps - Mopka (GEC-II)	D/C	220	0	0	0	0				work not approved till date
9	Kurud-Gurur line	D/C	220	74					DEC-24		
10	Kurud-Rajim line (Ckt-I)	D/C	220	33	0	0	0	33	FEB-25	MAR-25	Commissioned 01/25.
11	Kuurud - Patan DCDS line	D/C	220	22					MAR-24		
12	LILO of Bhatapara - Doma at Rita (400kV S/s)	D/C	220	30	0	0	0		MAR-22		Estimate sanctioned
13	LILO of Khedamara-Thelkadih at Semariya	D/C	220	3					DEC-24		
14	LILO of Mopka - Siltara line at Raita.	D/C	220	30	0	0	0		MAR-22		Estimate sanctioned
15	Patan (Upgradation of existing 132/33 KV S/s by 220/132 KV S/s)	D/C	220	45	0	0	0	44	APR-24	JUL-24	Commissioned 06/24.
16	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140	0	0	0		MAR-22		work not approved till date
17	Rajnandgaon Ps - Bhilai (GEC-II)	D/C	220	0	0	0	0				work not approved till date

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DELHI TRANSCO LIMITED(DTL)											
1	220kV between Park Street-Electric Lane and Between Lodhi Road to Electric Lane s/s under MOU-II (U/G XLPE cable link) 220kV	S/C	220	17	0	0	0		OCT-23	JUL-23	1. Cable laying work have been completed in all 19 sections. 2. Cable Straight through Jointing work completed in all 17 JB's. 3. Case file for releasing of Advance payment (Rs.6.45 Crore) in favour of M/s. PGCIL have been processed on 14/03/2022. This Case file has been received back from Finance Dept. on 12/05/2022 seeking some clarifications, accordingly the Case file put up for seeking clarification from Planning Deptt on 12/05/2022, 27/05/2022, 14/06/2022, 28/07/2022 and 23/08/2022 and received back on 30.09.2022. Clarification sought from PGCIL as per queries of Planning department on dated 04.10.2022, which is still awaited. A) Electric Lane to Park Street (JB#01):- 4. 220kV GIS end termination work and installation of link boxes has been completed.Termination of OFC is completed. 5. Electrical Inspector clearance has been received on 28-03-2023. 6. Commissioning team meeting/activities held on 27th to 29th March, 2023. 7. As per direction of Dir(Opr), and as i
2	220kV D/C underground cable from IP -New Rajghat GIS	D/C	220	4					MAR-25		
3	220 kV U/G cable from Kashmiri Gate SS to 220 kV Timarpur (GIS) SS	D/C	220	10	0	0	0	10	JUN-24	DEC-24	Commissioned 11/24.
4	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
5	Budella - Zakhira	D/C	220	20					MAR-20		
6	Dev Nagar - Subzi Mandi (U/G Cable)	D/C	220	10	0	0	0		MAR-22	OCT-22	
7	Harsh Vihar - Preet Vihar	D/C	220		0	0	0		FEB-16		
8	IP-Park Street-Electric Lane (Cable)	S/C	220	18	0	0	0		MAR-22	MAR-22	Work in Progress.
9	Kashmiri Gate - Rajghat line	D/C	220	10	0	0	0				PGCIL yet to start the work.
10	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
11	LILO of AIIMS - Ridge Valley at R.K. Puram	D/C	220	5	0	0	0			NOV-21	1. Preliminary Joint Survey has been carried out on 18.12.19. 2. CPG has been submitted on 20.12.2019. 3. Contract Agreement has been executed on 23.12.19. 4. L-2 network has been approved on 07.01.2020. 5. Drum length has been approved for all eight sections. 6. R.K.Puram-AIIMS Ckt-II (Bay No 206) has been charged on 29.03.2021 and thereafter R.K.Puram Ridge Valley Ckt-II (Bay No-212) has been charged on 30.03.2021 7. R.K.Puram-AIIMS Ckt-I (Bay no 207) has been charged on 31.03.2021 and thereafter R.K.Puram Ridge Valley Ckt-I (Bay No 211) has been charged on 31.03.2021. 8. Installation of Route markers has been completed.
12	LILO of Bamnauli to DIAL D/C at Bhartal	D/C	220	4					MAR-20		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
13	LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable) (remaining portion)	S/C	220	10	0	0	0		MAY-24	APR-23	1. CPG has been submitted on 20.12.2019. 2. Contract Agreement has been executed on 23.12.2019. 3. L-2 network has been approved on 06.01.2020. 4. Cable laying work has been completed in 12 sections out of 12 sections. 5. Jointing works have been completed at 12 JB's out of 12 JB's. 6. Indoor End Termination work at 220kV GIS bay Devnagar S/stn has been completed. 7. Park Street Devnagar 220KV U/G cable has energized on 06.12.2022 at 20:58 Hrs. 8. Provisional time extension has been approved from competent authority up to 30.04.2023. 9. The Electric lane-Dev Nagar circuit was test charged on 29.03.2023 at 20:54 hrs but it tripped on differential protection soon after. The repairing work of side cable is in progress.
14	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		
15	LILO of Maharani Bagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	
16	LILO of Maharani Bagh - Masjid Moth at Nehru Place	D/C	220	0						MAR-21	
17	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
18	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3	10	5	5		JUN-19	MAR-19	
19	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220		2	2	2	0	MAR-15	NOV-17	Work completed
20	LILO of Pragati - Sarita Vihar at Maharani Bagh	D/C	220	1							
21	Zakhira - Devnagar D/C U/G	D/C	220	10					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DEPARTMENT OF POWER ARUNACHAL PRADESH(null)											
1	LILO of Ranganadi - Itanagar at Pare HEP	D/C	132	5	12	12	12	5		MAR-18	Line work completed. a) RHEP Section: Charged on 06.07.2018. b) Itanagar Section: Charged on 07.07.2018.
2	Pasighat-Roing -Tezu - Namsai 132kV S/c line (2nd ckt. stringing) (GEC-II)	S/C	132	0							
3	Tezu pool - Tezu line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)											
1	Kakching - Churachandpur	S/C on D/C	132	35	0	0	0		OCT-17		Work almost completed except two spans of 700 m due to forest clearance.
2	Leimatak PH (NHPC) - Ningthoukhong 132 s/s 2nd ckt	S/C on D/C	132	11	0	0	0		NOV-17		35% work completed
3	Moreh Line	S/C	132	45	181	158	70	3	SEP-17		
4	Thanlon line	S/C	132	66	242	234	224	52	SEP-17	SEP-17	
5	Thoubal 400kV s/s - Kongba Yaingangpokpi , Hundung	D/C	132	22	44	43	34	9	AUG-17	SEP-17	
6	Thoubal 400kV s/s - Moreh 132kV s/s	D/C	132	170	0	0	0		MAR-18		WIP
7	Tipaimukh Line	S/C	132	10	24	12	0		DEC-17		
8	Yurembam S/S (State) 132kV- YurembamS/S(PGCIL) 132kV/S/S 3rd ckt	S/C on D/C	132	2	0	0	0		NOV-17		35% work completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ENERGY & POWER DEPARTMENT,GOVT. OF SIKKIM(SPD)											
1	Dikchu -Singhik	D/C	220	22					JUN-23		
2	(Sikkim) Singhik-Chungthang line	D/C	220	30					SEP-22		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GOA ELECTRICITY DEPARTMENT(ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
2	Colvale-Saligao	D/C	220	80					JUL-19		
3	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
4	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)											
1	Dhuvaran-Chharodi Line	D/C	765	240	0	0	0			MAR-22	
2	400kV D/C Shapar-Pachcham (Fedra) Line with Twin AL-59 cond. and 1 OPGW and 1 Earth Wire	D/C	400	197	301	289	279	114	JUN-24	DEC-24	WIP
3	400kV D/C Varsana-Halvad (PACKAGE-1) (Varsana -AP-44) with Quad Moose Condu and 1 OPGW and 1 Earth Wire	D/C	400	144					DEC-24		
4	400kV D/C Varsana-Halvad (PACKAGE-2) (Varsana -AP-44) with Quad Moose Condu and 1 OPGW and 1 Earth Wire	D/C	400	94					DEC-24		
5	Amreli - Kasor line	D/C	400	460	680	633	591	224		MAR-25	W I P / Severe RoW problems
6	Balance work of 400kV D/C Vadavi - Halvad Line (PACKAGE-2) (AP-41 to Halvad) with Twin AL-59 Condu. and 1 and OPGW and 1 Earth Wire	D/C	400	149					JUN-24		
7	Bhachunda - Bhuj Pool (PG) line	D/C	400	220	0	0	0			MAR-21	Yet to award.
8	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	431	314	266	32		DEC-24	WIP
9	dhuvaran - Fedra (Quad) line	D/C	400	140						MAR-22	
10	Kosamba- Achhalia	D/C	400	140	0	0	0	0		MAR-21	Yet to award
11	LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)	D/C	400	80						MAR-22	
12	LILO of Kasor-Amerli line at Fedra	D/C	400	80						OCT-22	
13	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60	411	336	225	140		MAR-21	WIP
14	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46	66	55	48	0		MAR-19	WIP
15	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120						MAR-22	
16	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80	0	0	0	0		MAR-21	Yet to award
17	Mundra (Adani) - Zerda line 1	D/C	400	640	997	491	293	121		MAR-25	W I P / Severe RoW problems
18	Pipavav-Amreli	D/C	400	150	0	0	0	0		MAR-21	Yet to award
19	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-21	Yet to award
20	Shapoorji Pallonji generating station	D/C	400	220	0	0	0	0		DEC-16	Generation not coming
21	Vadavi (Balance Work) - Halvad line (Package-2) (Twin AL-59)	D/C	400	144					DEC-23		
22	Varsana-halvad	D/C	400	237	360	343	332	111		SEP-24	Tender to be invited at Risk & Cost of EPC Contractor.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Wanakbori TPS-Soja	D/C	400	212	343	272	271	144	DEC-19	MAR-19	WIP
24	220 kV D/C Choraniya - Salejada line	D/C	220	136	221	221	221	136	MAY-24	AUG-24	Commissioned 07/24.
25	220kV D/C Motigop Babarzar line (AP-7-Motigop gantry)	D/C	220	32					SEP-24		
26	220 kV D/C Motigop Babarzar line (Babarzar gantry to AP 7) - (charged by connecting to stopgap SS)	D/C	220	5	0	0	0	5	SEP-24	FEB-25	Commissioned 01/25.
27	220kV D/C Shapar- Ghiyavad line with AL-59 Conductor	D/C	220	85	168	116	108	36	SEP-24	SEP-24	
28	220kV S/C Dhama-Bechraji line on 220kV D/C towers (Tap location of existing 220kV Bechraji-Surel line to 220kV Dhama S/S)	D/C	220	23					JAN-25		
29	Amreli - Maglana line	D/C	220	400	0	0	0			MAR-21	Tender to be done
30	Babara - Gondal - II line	D/C	220	320	0	0	0			MAR-20	Tender to be done
31	BECL (Padva) - Botad line	D/C	220	188	310	254	217	34		DEC-24	Tender on website and last date is 10.12.2018. (Risk & cost for Balance work).
32	Bhachau - Radhanpur	D/C	220	340	0	0	0	0		MAR-22	Yet to award.
33	Bhatia - Kalavad line	D/C	220	238	373	176	127	11		MAR-25	Tender on website and last date is 17.12.2018. (Risk & cost for Balance work).
34	Bhogat - Moti Gop line (AL-59)	D/C	220	140	226	177	169	68		SEP-24	WIP
35	Bhogat - Ranavav line (AL-59)	D/C	220	150	216	154	119	0		DEC-24	WIP.
36	Chhatral - Dhanaj	D/C	220	40	0	0	0	0		MAR-22	Yet to award
37	Chikhli - Bhilad	D/C	220	170	0	0	0	0		MAR-22	Yet to award
38	Chorania - Botad	D/C	220	104	170	166	151	65		SEP-24	WIP
39	Gavasad - Salejada line with AL-59 conductor and Earth Wire	D/C	220	194	327	305	289	147	JUN-24	SEP-24	W I P / Severe RoW problems
40	Hadala - Rajkot-II	D/C	220	25	0	0	0	0		MAR-23	Yet to award
41	Hazaira (GSEC) - Mota	D/C	220	111	182	111	96	42		JUN-19	Inter connection of Utran-Kosamba charged under stop gap arrangement (Kosamba-Mota & Utran-Mota) on 16.06.2018 as per system requirement.
42	Jasdan - Gondal	D/C	220	100	0	0	0	0		MAR-22	Yet to award
43	Kalavad - Kangasiali line	D/C	220	112	196	196	196	114		SEP-23	Tender under acceptance.
44	Keshod - Keshod	D/C	220	60	0	0	0	0		MAR-24	Yet to award
45	Keshod - Veraval line	D/C	220	180						MAR-21	
46	Keshod - Visavadar	D/C	220	120	0	0	0	0		MAR-22	Yet toward
47	LILO f one ckt. Chandrapura - Godhara line at Halol	D/C	220	20						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
48	LILO of 220kV GSEG - Mora - Kim line at 220kV Velanja	M/C	220	7	14	13	5	0	JAN-18	SEP-24	WIP.
49	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	130	130	130	72		AUG-20	
50	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II	D/C	220	50	57	34	21	0		DEC-24	Yet to award
51	LILO of both circuits of 220 kV D/C Jambuva - Karamsad line at Dhuvaran CCPP	D/C	220	18	0	0	0	18		JAN-25	Commissioned 12/24.
52	LILO of both circuits of 220kV D/C Mota - Ambheta (Chikhli) line at proposed 220kV Mahuva	M/C	220	44	0	0	0	44		MAY-24	Commissioned 04/24.
53	LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)	D/C	220	5	0	0	0			MAR-25	
54	LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s	D/C	220	20	0	0	0			MAR-21	
55	LILO of both Ckts. of 220kV D/C Kalawad-Kangasiyali line at Siddheshwar s/s	D/C	220	10					JUL-24		
56	LILO of both ckt. Visavadar- Timbdi line at Keshod S/s	D/C	220	100						MAR-21	
57	LILO of Chorania - Gondal at Rajkot-II	D/C	220	25	0	0	0	0		MAR-20	Yet to award
58	LILO of Chorania - Gondal at Shapar	D/C	220	40	0	0	0	0		MAR-21	Yet to award
59	LILO of Gavasad - Salejda line at Bil	D/C	220	120						MAR-20	
60	LILO of Godhra -Kadana line at Lunawada	D/C	220	5	223	223	214	80		DEC-18	WIP
61	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		MAR-21	Yet to be awarded.
62	LILO of Jetpur - Rajkot at Metoda	D/C	220	5	0	0	0	0		MAR-21	yet to award
63	LILO of Keshod - Timbdi line at Veraval	S/C	220	8						MAR-20	
64	LILo of Morbi - Hadala line at Makansar S/s	D/C	220	20						MAR-21	
65	LILO of of both ckt. GSEG - Kosamba line at Olpad S/s	D/C	220	16						MAR-21	
66	LILO of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44	85	73	73	86		MAR-25	WIP
67	LILO of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40						MAR-21	
68	LILO of pm ckt. GPPC- Savarkumdra line at Rajula S/s (ACSR Zerba)	D/C	220	10	0	0	0			MAR-23	
69	LILO of pne ckt GPEC - Karamsad lani at Bil	D/C	220	20	0	0	0			MAR-21	
70	LILO of Sartanpar - Wankaner line at Makansar S/s	D/C	220	2						MAR-22	
71	LILO of Savarkundla - Visavadar at Bagasara S/s	D/C	220	16	0	0	0	0		MAR-20	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
72	LILo of Tarapur - Bhilad line at Umargaon	D/C	220	10	33	12	6	0		SEP-19	WIP
73	LILO of Tarapur - Vapi line at Umargaon	S/C	220	10						MAR-20	
74	LILo of Ukai (Thermal) -Achhalia line - III at Virpore	D/C	220	15	0	0	0			MAR-21	
75	LILO of Ukai (Th) - Achhalia at Achhalia	D/C	220	10	0	0	0	0		MAR-20	Yet to award
76	LILO of Vadavi -Chatral at Santej (Dhanaj)	D/C	220	51	91	91	91	51		AUG-21	Line Commissioned
77	LILO of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s	D/C	220	60						MAR-21	
78	LILo of Vapi - Bhilad line at Chikhli s/s	D/C	220	150	0	0	0			MAR-21	
79	LILO of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli	D/C	220	150						MAR-20	
80	LILO of Wanakbori TPS - Zalod line at Savdasna Muvada	D/C	220	270						MAR-22	
81	LLO of 220 kv Vadavi - Chhatral line at Santej S/s	D/C	220	43	91	91	91	50	MAR-14	SEP-21	Commissioned 08/21.
82	Pipava - Bagasara line	D/C	220	160						MAR-21	
83	Pipavav - Otha line	D/C	220	100						MAR-21	
84	Pipavav - Rajula line	D/C	220	80						MAR-21	
85	Pirana (PG) - Gatrad	D/C	220	50	0	0	0	0		MAR-22	Yet to award
86	Prantij - Agiyol	D/C	220	60	0	0	0	0		MAR-22	Yet to award
87	Prantij - Dhansura	D/C	220	70	0	0	0	0		MAR-24	Yet to award
88	Suva - Achhalia	D/C	220	140	0	0	0	0		MAR-23	Yet to award
89	Termination of GPEC - Haldarva at Achhalia	D/C	220	90	0	0	0	0		MAR-24	Yet to award
90	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
91	Vadodara (PG) - Vyankatpura line	D/C	220	30	60	57	57	28		FEB-18	WIP
92	Vataman (PG) - Bagodara line	D/C	220	160						MAR-21	
93	Virpore - Chikhli line	D/C	220	120						MAR-20	
94	Vondh - Radhanpur line	D/C	220	340						MAR-21	
95	Vyankatpura - Halol line	D/C	220	100						MAR-20	
96	LILO of both circuits Sitac WF - Jasdhan at Babara (GEC-I)	2xD/C	132	0	0	0	0			JUN-20	Price Bid Opened & amp; under approval

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPL)											
1	220kV D/C line from 220kv Meerpur Kurali to TSS Rundhi as a deposit work of Indian Railway	D/C	220	25	47	47	47	25	MAY-24	NOV-24	Commissioned 10/24.
2	220 kV D/C Line from 220KV S/S Sonipat - 220KV Sector-6 Sonipat	D/C	220	6	14	12	0	0	MAR-25	MAR-25	Amount deposited to HSVP in lieu of tree cutting, tree cutting in progress. Work in progress
3	220kV D/C line from 400kV PGCIL Panchkula to 220kV Sadhaura	D/C	220	76	163	135	71	6	AUG-24	MAR-25	ROW issue TL no. 14 to 38 due to farmer agitation demanding higher compensation and not satisfied with the latest compensation policy notified on 10.07.2024..
4	220kV D/C line from 400kV S/Stn. Panchgaon (PGCIL) - 220kV S/S Panchgaon	M/C	220	48	2	2	2	10		SEP-22	commissioned on 05.09.2022
5	220kV D/C line from 765kV S/stn. PGCIL Bhiwani to 220kV S/stn. Isherwal	D/C	220	100	212	209	193	38	JUL-24	JUN-25	Severe RoW due to the Kissan union interference.
6	220kV D/C line on M/C towers from 400kV S/S Prithla - 220kV S/Stn. Sector 78 FBD	D/C	220	59	169	168	136	1	SEP-24	JUL-25	RoW issue. Slow progress by the firm. Work in progress
7	220kV D/C overhead line on M/C and D/C towers from 400kV ISTS Prithla to 220kV Harfali with LILO of one ckt at 220kV Meerpur Kurali on M/C and D/C tower	D/C	220	118	227	0	0	0	MAR-25	MAR-25	Work in progress.
8	220KV KV D/C Line from 400KV S/Stn PGCIL Bahadurgarh to IMT Pocket-B Kharkhoda	D/C	220	56	106	44	25	0	MAR-25	MAR-25	ROW issue at few location. forest clearance, 2 no. NHAI crossing, 1 available crossing pending
9	220KV KV D/C Line from 400KV S/Stn PGCIL Sonipat to IMT Pocket-A Kharkhoda	D/C	220	44	89	88	66	5	MAR-25	MAR-25	Forest clearance is pending. and one no. NHAI crossing pending.
10	Bagun - Hisar (IA) line (GEC-II)	D/C	220	0	0	0	0				
11	Barula - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				
12	Daukhera - Rewari line (GEC-II)	D/C	220	0	0	0	0				
13	LILO of 1 ckt of 220kV D/C Samaypur-Palwal at 220kV Harfali	D/C	220	1	4	4	4	1	MAR-25	JAN-25	Line will be commissioned after receiving the FTC code from NRLDC.
14	LILO of 220kV D/C PTPS-Jind line at 220kV S/S Nain	M/C	220	33	39	39	39	33	FEB-25	JUL-25	Work completed and only forest clearance is pending.
15	LILO of 220KV D/C PTPS Jind line at 400KV PGCIL Khatkar (Jind)	M/C	220	18	46	46	46	6	MAR-25	MAR-25	Line has been test charged.
16	LILO of 220KV Mohana- Samalkha D/C line at 400KV S/S Jhajji (PGCIL) on M/C towers	M/C	220	13	24	24	24	3	JUN-24	MAR-25	Stage 2 forest approval is pending.. It is expected stage-2 clearance will be received very soon. The remaining stringing work in the forest area will be done subsequently.
17	LILO of Both Circuits of 220kV PGCIL Hisar- Fatehabad D/C line at 220kV Chikanwas (Hisar) with 0.4 sq. inch ACSR	M/C	220	19	25	25	23	5	MAR-25	MAR-25	Work of OPGW on existing line is in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
18	LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44	130	130	128	42		FEB-21	Commissioned on 01.02.2021
19	LILO of both Ckts of 220kV Pali-Sector-65 D/C Line at 400kV S/S Kadarapur	M/C	220	26	45	45	45	26	MAY-24	FEB-25	Erection of telecommunication equipment is in progress.
20	LILO of both Ckts. of Pali-Sector-56 at Kadarapur	D/C	220	14	80	13	0		DEC-23	MAR-24	Short closed.
21	LILO of Ckt. no. 04 from 400kV S/S Sector-72 Gurgaon (PGCIL) - Sector-72 Gurgaon (HVPNL) at Sector-15-II at Gurgaon	D/C	220	5	28	2	2	5	OCT-23	JUL-24	Work completed.
22	LILO of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10	0	0	0			DEC-23	Principally approved but possession of land is still pending.
23	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0			APR-18	Commissioned.
24	LILO of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	46	46	46	5		NOV-22	Work completed
25	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5	1	1	1	4		NOV-22	Work completed
26	LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220		4	4	4			NOV-18	Line Commissioned on 01.11.2018
27	LILO of Sec -72 Gurugram (PGCIL 400 kV SS) to Sec -72 Gurugram (HVPNL 220 kV SS) ckt - IV at 220 kV Sec 15-II Gurugram 220kV Sec 15-II Gurugram	D/C	220	16	28	28	28	16	MAY-24	DEC-24	Commissioned in Dec-2024
28	LILO of Sector-72- Rangla Raipur at Roj-Ka-Meo	D/C	220	7	10	9	0		NOV-23	JUN-23	Short closed.
29	LILO of Tepla (220kV) - Madanpur (220kV) line at 220kV Sadhaura S/S and LILO of Tepla (220kV) to Rajwali (220kV) at 220kV Sadhaura S/S	M/C	220	103	128	128	119	66	AUG-24	MAR-25	Delay in forest clearance.
30	Nuna Majra - Nuna Majra	D/C	220	2	0	0	0			DEC-23	Cancelled.
31	Singhani - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				
32	Sonepat to GIS Rai line (late reported commissioned in May-2024)	D/C	220	51	0	0	0	51		DEC-24	Commissioned 05/24 (Late Reported).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)											
1	Sunda - Andhra Line (GEC-I)	D/C	66	0							
2	LILO of 400kV Lahal Rajera Transmission line at Kuther (240 MW) HEP	D/C	400	1					JUN-24		
3	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400	1	8	8	8	1		SEP-19	Line Commissioned
4	Nalagarh -Kunihar	S/C	400	33						MAR-17	
5	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18		0	0			DEC-21	Preliminert Survey has been carried out and is under tendering process for the detailed Survey of the route.
6	Palchan-Prini line (GEC-I)	N/A	33	0	60	23	9	0		JUN-20	
7	220/132kV MCT Transmission Line from Kala Amb to T-19 of Jamta Kala Amb Line	M/C	220	36				36	JUL-24	OCT-24	Commissioned 09/24.
8	400/220 kV GIS of POWERGRID at Airendwala to 220/132/33 kV AIS of HPPTCL at Andheri Kala Amb Distt. Sirmaur	D/C	220	11	0	0	0	11	APR-24	JUN-24	Commissioned 05/24.
9	Hatkoti-Pragati Nagar	D/C	220	56	100	100	100	56	MAR-17	MAR-20	Line commissioned
10	Kashang - Jangi Pooling Station	D/C	220		0	0	0				power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being.
11	Koti-Karian	S/C	220	35	0	0	0			MAR-19	Delay FCA approval.
12	LILO of 220 kV D/C Bajoli Holi to Lahal Transmission Line at 220/66 kV Heiling S/S	D/C	220	1	0	0	0	1	JUL-24	JAN-25	Commissioned 12/24.
13	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220		0	0	0			DEC-18	Work in Progress
14	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
15	Rauri-Kunihar	D/C	220	28						MAR-17	
16	Stringing of 2nd Circuit from Dehar HEP of BBMB to Kangoo S/S	D/C	220	4	0	0	0		SEP-24	MAR-23	
17	Chanju-I - Chanju-II	D/C	132	12							
18	Chanju-II - Chanju-III	D/C	132	8							
19	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	commissioned.
20	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132	1	0	0	0				Forest Clearance Case is under Progress
21	Rupin HEP - Sunda (GEC-I)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132	24	37	25	17	5		DEC-21	work is progress and all efforts have been made to complete the work by Dec-21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED(HPSEBL)											
1	Ghanvi-II - Kotla with HTLS Line (GEC-I)	D/C	66	8							
2	Hatkoti - Samoli Line (GEC-I)	N/A	66	0							
3	Kotla- Nogli-Samoli Line (GEC-I)	N/A	66	120							
4	Nathpa - Wangtoo Line (GEC-I)	N/A	66	0							
5	Bajaura - Naggar Line at Kullu (GEC-I)	S/C + D/C	33	0							
6	Baner Power House - Dehan (Dharmshala) line (GEC-I)	S/C	33	0							
7	Darkata (Ranital) - Lunj Line (GEC-I)	S/C	33	0							
8	Dunkhra (Jari) - Manikaran Line (GEC-I)	D/C	33	0							
9	Gaj Powerhouse - Kangra Line (GEC-I)	N/A	33	37							
10	LILO from Gaj - Shahpur at Chambi Line (GEC-I)	S/C	33	0							
11	LILO of Bharmour-Gharola line at Lahal (GEC-I)	N/A	33	0							
12	LILO of one Ckt. Shahpur - Kangra at Chambi (GEC-I)	D/C	33	0							
13	LILO of Pandoh - Bijni line at Pandph (GEC-I)	N/A	33	0							
14	LILO point Gharola - Chamba at Karian (GEC-I)	N/A	33	96							
15	Naggar - Bajaira Line at Kullu (GEC-I)	N/A	33	0							
16	Padhar (Gwali) - Bijni Line at Mandi (GEC-I)	S/C	33	0							
17	Pandoh - Bijni Line (GEC-I)	D/C	33	0							
18	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
19	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
20	Reconductoring of Gaj-Shahpur line (New reconductoring) (GEC-I)	S/C	33	19							
21	Salooni - Koti Line (GEC-I)	D/C	33	0							
22	Gumma - Andhra (GEC-I)	D/C	22	12							
23	Jhakri - Rampur line (GEC-I)	D/C	22	0							
24	Karcham - Bhoktoo line (GEC-I)	D/C	22	0							
25	Rampur - Nagli line (GEC-I)	S/C	22	0							
26	Rukti - Shaung line (GEC-I)	D/C	22	8							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Gondpur (Paonta) - Sataun line (GEC-I)	D/C	132	0							
28	Uhl-III - Hamir Pur (By BVPCL)	D/C	132	71	0	0	0				completed on Mar-14

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JHARKHAND URJA SANCHAR NIGAM LTD.(JUSNL)											
1	Chandil - Chaibasa (PGCIL)	D/C	400	65	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
2	Chandil - Dhanbad GSS	D/C	400	125	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
3	Chandil New - Chaibasa (PG) line	D/C	400	0	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.
4	Chandwa - Latehar (JUSNL) line	D/C	400	83	122	122	122	83	OCT-24	JAN-25	Commissioned 12/24.
5	Dumka - Jasidih	D/C	400	70	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
6	Koderma - Jasidih	D/C	400	130	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
7	LILO of Bero- Patratu at GSS Mander	D/C	400	15	0	0	0			MAR-24	"The RFQ & RFP floted by M/s RECTPCL has been cancelled. The decision for mode of execution of this project will be taken after getting approval of 1st phase projects i.e Project related to PUVNL evacuation."
8	LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka	D/C	400	20	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
9	OM Jasidih - Koderma GSS	D/C	400	135	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
10	Patratu - Chandil GSS	D/C	400	135	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
11	Patratu (JSUNL) - Latehar(JUSNL)	D/C	400	215	304	275	260	82		FEB-23	Stage-I clearances awaited.
12	Patratu New - Chandil New line	D/C	400	0	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.
13	Patratu New - Kodarma (JUSNL) line	D/C	400	0	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.
14	Patratu New - Patratu line	D/C	400	0	0	0	0			MAR-22	Project is being implemented by JUSNL. Tender is likely to be floated in Jul 20. Length of line is 8ckm.
15	PUVNL- Patratu	D/C	400	14	0	0	0		JUN-24		Request letter regarding additional fund as difference of sanctioned cost and offered price of L-1 bidder has been sent to energy dept. Govt of Jharkhand. After sanctioning of requisite fund, work order will be issued.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	PVUNL-Chandil	D/C	400	270	0	0	0				Technical evaluation under progress.
17	PVUNL-Koderma	D/C	400	300	0	0	0				Technical evaluation under progress.
18	QM Koderma - Daltonganj	D/C	400	200	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
19	QM Koderma DVC TPS - Koderma JUSNL	D/C	400	15	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
20	QM North Karanpura - Latehar	D/C	400	100	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
21	QM Patratu - Koderma GSS	D/C	400	150	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
22	Quad Essar (Latehar) - Chandwa TL	D/C	400	2	7	4	0			FEB-22	Work in Progress.
23	TTPS - Dumka GSS	D/C	400	236	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
24	TTPS-PTPS (Modification and upgradation) to provide startup power to PVUNL)	D/C	400	0	0	0	0				LOA placed on 15.07.22. Schedule completion 14.10.22.
25	3 Ph. Baliyapur - Topchanchi	D/C	220	50	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
26	3 Ph. Giridih - Domchanch	D/C	220	90	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
27	3 Ph. Giridih - Topchanchi	D/C	220	60	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
28	3 Ph. Khunti - Mander (400kV GSS)	D/C	220	60	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
29	3 Ph. Khunti - Simdega	D/C	220	120	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
30	3 Ph. Koderma - Domchanch	D/C	220	16	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
31	Chaibasa - Gua TL	D/C	220	168	278	127	110	0		JAN-22	Wildlife clearance issue.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
32	Chandil (400kV GSS) - Jadugoda	D/C	220	80	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
33	Chandil GSS - Chandil	D/C	220	10	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018.
34	Chandil GSS - Tamar	D/C	220	25	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
35	Chandrapura DVC - Chandrapura	D/C	220	8	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
36	Chatra - PBCMP (Barkagaon) TL	D/C	220	117	185	158	125	20		MAR-23	Work in Progress.
37	Giridih - Jamua	D/C	220	160	0	0	0		MAY-18		This line actually constructing at 132kV volatge level instead of 220kV voltage level
38	Govindpur - Govindpur	D/C	220	7	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
39	Hazaribagh - Barkatta	D/C	220	18	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
40	Koderma (JSEB) - Koderma(DVC)	D/C	220	21	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 31.01.2018
41	Koderma - Giridih	D/C	220	140	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
42	LILO of 220kV D/C Govindpur -TTPS at Jainmore	D/C	220	47	92	82	67	24	OCT-24	MAR-23	Work in Progress.
43	LILO of both ckts Dumka - Govindpur at Palojori GSS	D/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
44	LILO of Chandil - Ranchi (PG) at Tamar	M/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
45	LILO of Hatia - Lohardaga at GSS Mander	D/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
46	LILO of Patratu - Hatia at PTPS by MC Tower	D/C	220		0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	Link Line Daltonganj - Garhwa TL (Bhagodih END)	D/C	220	82	159	159	159	89	MAR-22	AUG-20	Link Line Daltonganj-Garhwa (both end Bhagodih end and Daltonganj end) has been commissioned on 18.08.2020.
48	Mander - Tamar	D/C	220	56	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
49	Noamundi - Chaibasa (PG)	D/C	220	130	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
50	Noamundi - Jadugoda	D/C	220	80	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
51	P.T.P.S. - Ratu	D/C	220	70	124	122	121	49	MAY-18	OCT-20	Tree Cutting Permission awaited for Hapua-Katia Proposal from DFO, Ramgarh.
52	Ratu - Mander	D/C	220	15	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
53	Simdega - Chaibasa	D/C	220	165	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
54	Tenughat - Chandrapura	D/C	220	55	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
55	Tenughat - Gomia	D/C	220	20	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
56	Tenughat - Hazaribagh	D/C	220	135	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K POWER DEVELOPMENT DEPARTMENT(JKPDD)											
1	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
2	Leh III (Army base) - Leh	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
3	Kiru HEP - Kishtwar Pooling Station (Triple HLTS Conductor)	D/C	400	0	0	0	0			DEC-21	work under planning stage.
4	LILO of one Ckt. of Kiru HEP - Kishtwar PS at Kwar HEP and Pakal Dul HEP	D/C	400	0	0	0	0			DEC-21	Work under planning stage.
5	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
6	LILO-II of Bishnah-Hiranagar Tr. Line from 400/220 kV Grid Station Jatwal (PGCIL) to Loc. No. 203	D/C	220	4					MAY-23		
7	(PMDP - Kashmir) LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	11	22	21	20	0		JUN-22	Works under progress. Delayed due to severe ROW issue.
8	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	DEC-19	E-NIT floated by PGCIL for the three works on 09-10-2017.
9	Wagoora-Budgam- Zainkote	D/C	220	60	123	106	82	17	JAN-24	OCT-23	ROW issues at various locations delaying the project.
10	Wagoora-Mirbazar	D/C	220	104	177	175	173	63	AUG-23	JUL-23	ROW,, compensation issues delaying the project.
11	Zainkote-Alusteng-Mirbazar	D/C	220	254	444	436	371	114	MAY-19	MAR-23	Section I-- Zainakote-Alusteng completed and commissioned in Feb 20. Erection works on Section-II Alusteng-Mirbazar section held up due to non-availability of funds.
12	Lower Kalnai - Thathri S/s (existing) line	D/C	132	6							
13	Parnai HEP - Parnai (JKPDD)	D/C	132	30							
14	(PMDP - Jammu) Hiranagar - Kathua line (Reconductoring)	D/C	132	152	0	0	0		MAR-19	DEC-19	CC-I meeting held on 3rd and 4th of June 2019 and minutes of meeting yet to be issued.
15	(PMDP - Jammu) LILO of Canal - Miran Sahib at Chatha	D/C	132	16	3	0	0		MAR-19	MAR-20	Out of 40 Kanals of land 20Kanals land has been acquired. Preliminary works (soil testing and demarcation) are under progress. Layout also approved.
16	(PMDP - Kashmir) LILO of Budgam - Bemina at Tengpora (Power Cable)	D/C	132	8	0	0	0		MAR-20	SEP-21	Completed
17	(PMDP - Kashmir) Replacement of Conductor in Pampore - Cheshmashahi	D/C	132	28	0	0	0		MAR-19	JAN-21	Completed.
18	Solar Park - Samba line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)											
1	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)											
1	Bellary (PS) - C.N. Hally	D/C	400		0	0	0			MAR-18	
2	Bellary (TPS) - Bellary (PS)	D/C	400	5	0	0	0			MAR-18	This work is not in planned works.
3	Hiriyur - Mysore (GEC-II)	D/C	400	390	0	0	0				Pertains to PGCIL
4	Kalburgi - YTPS	D/C	400		331	331	331	227	SEP-18	JAN-23	Commissioned
5	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	187	187	187	130	SEP-18	AUG-18	commissioned
6	LILO of both ckt. of Bellary Pool - Madhugiri at Tumkur (Pavagada) PS (GEC-II)	M/C	400	0	0	0	0				Commissioned
7	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400		0	0	0			MAR-18	S/S Land to be Acquired
8	Tumkur (Pavagada) PS - Devanahally (KPTCL) (GEC-II)	D/C	400	170	0	0	0				Pertains to PGCIL
9	Tumkur PS - Hiriyur (GEC-II)	D/C	400	218							
10	Yermarus TPS - Gulbarga	D/C	400		331	331	331	234		MAR-23	Repeated work. Commissioned
11	220kV CB Pura I/A -Work-A Construction of 220kV DC LILO line from proposed 220 kV Chintamani-Mitterari D/ C line (both Ckts.) at proposed 220kV CTT	D/C	220	111	101	75	70	32	NOV-24		Work under progress
12	Beeranahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	72	63	17	MAR-18	DEC-24	ROW issues at Talvatti and Berenahalli limits.
13	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	91	84	42	FEB-17	MAR-25	ROW issues.
14	Bidadi - Kothipura (Channapatna)	D/C	220	174	91	91	91	73	FEB-08	NOV-22	Commissioned on 18.11.2023.
15	Bijapur - Sindagi	D/C	220		0	0	0		SEP-19	SEP-19	
16	Chikkabettahalli limits (8 Pole Structure) - Sahakarinaragar GIS s/s	M/C	220	19	29	29	29	19		DEC-21	Commissioned
17	Conversion of 220 kV Bidnal-Soundatti-Mahalingapura S/C line - 220 kV Bidnal - Mahalingapur D/C line	D/C	220	125	457	457	457	125	JUL-24	AUG-24	Commissioned 07/24.
18	Devanahalli Hardware Park (WORK-A) from 400 kV DWHP to CTT for Double LILO of 220 kV Nelamanagal -Hoody DC line (Vidyanagar 66kV line corridor)	M/C	220	21	4	4	4	21	SEP-19	SEP-24	Commissioned 08/24.
19	Devanhalli -(Hardware Park 2nd ckt) and Doddaballapura (2nd ckt)	M/C	220	100	94	88	73	64		DEC-24	ROW issues in the line. ROW issues resolving under progress.
20	Ghanagapura - Aaheri line	D/C	220	112	215	214	212	89	SEP-24	DEC-24	Work under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
21	Ghanagapura - link Shahpur - Khanapura line	D/C	220	21	32	17	14		SEP-24	MAR-25	Tower no. 6 to 22(7.161km) is under SEW by Shree cements ltd. Hence the work will be completed 3months from the date of LOI of SEW.
22	Ghangapura (Nimbarga) SS to Sindagi (Aheri) SS in Vijayapura Dist	D/C	220	112	0	0	0	112		MAR-25	Commissioned 02/25.
23	Gulbarga - Afzalpur (Ganagapura)	D/C	220		0	0	0		SEP-19	SEP-19	Work tendered
24	Halabarga SS to Santhpur SS	D/C	220	57	103	103	103	57	AUG-24	MAR-25	Commissioned 02/25.
25	Hangal Construction of 220kV DC line on DC towers from 220 kV Hiremallanahole (Jagalur) to Hangal D/C Line	D/C	220	73	140	87	59	1	FEB-25	FEB-25	WUP
26	Hiriyur (PG) - Hiriyur S/S	S/C	220	16	28	25	25	15	APR-19	DEC-19	Commissioned on 30.03.2022
27	Hoondy 200 kv - EPIP GIS 200 kv staion (UG Cable)	S/C	220		0	0	0			MAR-19	Commissioned
28	Hosadurga - CN Halli line	D/C	220		0	0	0			DEC-18	Included in CN Halli Work
29	Jagalur (Hiremallanahole) - Kudligi line	D/C	220	83	159	159	159	83	JUL-19	MAY-20	Commissioned 05/20.
30	Kolar - Malur at Somanahalli	D/C	220	180	13	4	4	1	MAR-18	DEC-19	Work shortclosed. For balance work :LOI issued to M/s Sagar Steel Pvt Ltd on 15.09.17. Cases pending in Court
31	Kudligi (Badeladaku) line from existing 220 kV Itagi SS to the proposed Station at Kudligi	D/C	220	65	118	118	118	65	AUG-19	JUN-24	Commissioned 05/24.
32	LILO from Shimoga - Mysore at Hassan (220 kV Re-orientation and shifting lines)	D/C	220	35	68	65	64	22		MAR-20	As per decision of 132nd Board meeting pertaining to the subject work , M/s KSIIDC Ltd. Bengaluru has paid Rs.17.96 Crs towards the shifting of Line and hence the work now comes under the purview of deposit contribution (DCW) head.
33	LILO line from 220kV Varahi-Kemar S/C line at Heggunje (Mabdarthi Line)	M/C	220	2	9	9	9	2			Commissioned on 28.03.2021
34	LILO of 220 kV Allipura-Ragalapadu line at Somasamudra SS	D/C	220	12	28	28	28	12	AUG-24	DEC-24	Commissioned 11/24.
35	LILO of 220kV Kudigi-Vajramatti DC line at proposed 220/110kV Bilagi S/S	D/C	220	74	73	62	35	26	OCT-24		Some of the towers are coming under Krishna Back water area.
36	LILO of 2nd circuit of 220kV Bidnal - Mahalinapur DC Line at Soundatti SS	D/C	220	21	0	0	0	21		AUG-24	Commissioned 07/24.
37	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	2	2	1		OCT-19	Commissioned
38	LILO of Hoody-Kolar at Hoskote	D/C	220	27	55	35	31	0	MAR-18	MAR-20	Work to be dropped
39	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220		0	0	0				Commissioned
40	LILO of HSR- NIMHANS to proposed at Koramangala	S/C	220	5	0	0	0		SEP-17	OCT-19	Cable charged on 20.05.19.
41	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220		0	0	0		SEP-19	MAR-20	Commissioned on 28.03.2022(4/4 sec Cable laying completed)
42	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220		0	0	0		SEP-17	SEP-19	Proposal Dropped

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
43	LILO of Mysandra-Yeradanahalli at Keonics (Electronic City)	D/C	220	7	7	7	7	7	MAY-24	OCT-24	Commissioned 09/24.
44	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	68	68	35	JAN-18	JAN-19	Commissioned on 14.03.2022
45	LILO of Somanahalli-hoody line at Keonics (Electronic City)	D/C	220	14	0	0	0	14	MAY-24	DEC-24	Commissioned 11/24.
46	LILO of Thubinkere - Ramnagara to Maddur	D/C	220		0	0	0		SEP-19	MAR-20	Approved in TCCM
47	Mylasandra - Somanahalli line	S/C	220	1	0	0	0	1		DEC-19	Commissioned on 12.02.2022
48	Nagamangala-Tubinkere	D/C	220		0	0	0		SEP-19	MAR-20	Proposal Dropped
49	Nelamangala - Peenya S/s	M/C	220						SEP-18	MAR-19	
50	Nelmangala - Brindavan Alloys	D/C	220	1	7	7	7	1	SEP-17	OCT-19	commissioned
51	Peenya - A Station UG Cable	S/C	220	0	24	0	0		SEP-18	JAN-24	1/24 sec cable laying completed. Work under progress
52	PGCIL Station at Beerannahalli (Hiriyour) to existing 220/66/11kV Hiriyour s/s	S/C	220	15	0	0	0	15		APR-22	Commissioned 03/22.
53	Shanthigrama - B4 line (near Hedannahalli limits)	D/C	220	16	34	34	32	12	MAR-18	DEC-24	Contract terminated on 12.05.2016. DWA issued for balance portion of work on 29.07.2019. Row issues.
54	Somanahalli - Malur I and II lines - Yarandanahally S/s Sommanahally-SingarpetSC line Corridor	M/C	220	27	0	0	0		SEP-18	MAR-19	Proposal Dropped
55	Somanahalli- Subramanyapura (M/C M/V)	M/C	220		0	0	0		SEP-18	MAR-19	Proposal Dropped
56	Somanahalli - T.K. Halli SC line to DC	D/C	220		236	227	151	72	SEP-17	DEC-24	Work under progress.
57	Somanahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	MAR-18	MAR-18	Termination issued to agency on 22.03.2017. Jigani station commissioned on 04.03.2018
58	Somasamudra - BTPS (Bellary Thermal Power plant) (Kudithini)	D/C	220	41	64	64	60	34	AUG-24		Work under progress
59	Srinivasapura from existing s/s -to the proposed Srinivasapura s/s	D/C	220	48	99	99	99	48	OCT-23	NOV-23	Commissioned 10/23.
60	Tubinakere - Ramnagar (Kothipura) line	D/C	220	142	290	290	290	142	JUN-09	MAY-20	Commissioned on 07.04.2020
61	Vajamangala - Kadakola	D/C	220	40	83	83	83	14	MAR-18	DEC-24	LOI issued on 18.04.2022 to PVR Constructions, Bangalore for balance work. Row issues
62	Vajamangala -Kodakola and Vajamangala-Varun M/C lines	M/C	220	9	23	23	23	10		OCT-19	Commissioned. Physically and financially closed
63	Yelanhanka(KPTCL)- Yelanhanka(PG)	D/C	220	6	0	0	0	12		AUG-18	Commissioned on 14.09.2018.
64	Yelburga from the existing 220/110/11kV Kushtagi S/S- the proposed 220/110/11kV Yelburga S/S	D/C	220	68	68	59	1	0	AUG-24		Work under progress
65	Yelburga from the existing 220/110/11kV Kushtagi S/S -to the proposed 220/110/11kV Yelburga S/S	D/C	220	57	113	97	84	24	AUG-24		Work under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KERALA STATE ELECTRICITY BOARD(KSEB)											
1	Kasaragod - Wayanad	D/C	400	250	359	108	69	0	JUN-25	DEC-25	Very low progress due to protests from public demanding very high compensation
2	Kanhirode-Mylatty 220 kV DC line	D/C	220	168	273	270	268	149	JUN-24	MAR-25	Work in Progress.
3	Kunnamkulam - Vengallur	D/C	220	84	145	38	30	0	FEB-24	DEC-25	Slow progress due to throughout water logged locations, Execution is limited to 4 months in an year.
4	Mylatty-Vidyanagar 220kV DC line	D/C	220	12	35	22	11	12	DEC-24	DEC-25	Work in Progress.
5	Pathanamthitta - Kakkad s/s	D/C	220	114	197	177	169	87	MAY-24	JAN-25	Delay due to continuous rain at Pathanamthitta and Kakkad area, Litigation in Adoor -Edappon line. In Kakkad area the line passess through the forest area where "grow more food scheme" implementd by the forest department. Disbursement of compensation issues led to mass protest from public.
6	Powerloom metta to Parambayi	M/C	220	1	0	0	0	1		JAN-25	Commissioned 12/24.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)											
1	Jejuri - Hinjewadi - I and II	D/C	400	207	277	204	187	70			Pkg-I: ROW :dtd 03-06-16 : SDO Bhor- revised Lr. dt 15.06.16:SDO Haveli: 2 nos (loc 86,87). Agency went into Arbitration . Tender on Risk & cost is under process.
2	JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)	D/C	400	0	0	0	0				Not in STU Plan.
3	LILO of Bhusawal-II to Aurangabad-I ckt-II at Thaptitanda	D/C	400	176	273	270	248	135		MAR-25	Severe ROW issue, Police Protection required.
4	LILO of one ckt Dhule - Sardar Sarovar at Balsane (PS)	D/C	400	36					MAR-20		
5	LILO of Talegaon -Kalwa at Vikroli (Intra State TBCB)	D/C	400	24	0	0	0	24			Commissioned 10/24. (Constructed by Adani in State TBCB.)
6	LILO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II	D/C	400	5					MAR-19		
7	LILO om Solapur (PG) - Karad at Tembhorni	S/C	400	20					MAR-22		
8	LILO on Chandrapur I - Parli 3rd Ckt at Warora	D/C	400	50					MAR-22		
9	Shevgaon / Pathardi - Tapti Thanda	D/C	400	120	198	198	198	145	MAR-22	AUG-22	Commissioned on 28.07.2022.
10	220kV DC Kalmeshwar-Warud (Phase I and II) (from Kalmeshwar s/s to loc no 90)	D/C	220	53	75	75	75	43	DEC-23	MAR-25	Commissioned 03/24 (Partially Charged (Package -III Shifted to FY -2024-25). Balance phase III to be included in Target. Only stringing between 3 spans(1Km) in forest balance, forest approval awaited. NBWL: Proposal approved by MoEF & CC subject to use of insulated conductors. Meeting held on 21.12.2024 with MoEFCC, Delhi, minutes awaited.
11	220kV D/C line from Vishwind-Bhenda	D/C	220	86	141	140	139	64	JUN-24	MAR-25	1. Severe ROW in Saundala, Vaiju Babhulgaon & Lohsar village. 2. Police protection in Saundala availed but could not be utilized due to Local political interference, FIR lodged. 3. 3 towers collapsed on 30.07.2024 out of which 2 foundations re-casted. Rework is also creating ROW.
12	220 kV Koradi-II to Butibori-III DCMC line	D/C	220	109	189	189	189	109	JUN-24	AUG-24	Commissioned 07/24.
13	220 kV Kumbhargaoon (Nanded)-Kurunda line (Pkg-B)	D/C	220	55	107	107	107	44	JUN-24	MAR-25	i) Work delayed due to delay in supply of Conductor and tower material by agency. ii) Mango tree valuation (loc 212) awaited.
14	220KV Nagewadi- Bhokardhan line	D/C	220	90	151	142	138	66	JUN-24	MAR-25	1) Severe ROW issues. Order under section 16 awaited from Collector Jalna for 3 locs. Hearing is conducted on 03.02.205. 2) Valuation given by concerned SDOs, however, farmers denied and asked to revisit and revaluation. 3) Supply of narrow base towers -6 nos awaited.
15	220kV Wani -Pandharkawada D/C line (Phase-II) Phase-I (65Ckm) Commissioned 05/23	D/C	220	51	0	0	0	51		APR-24	Commissioned 03/24.
16	2nd ckt Dodaicha - Shahada	S/C + D/C	220	27	0	0	0		MAR-18		Tenderization under process.
17	2nd Ckt. Stringing of Gangapur - Valve at Jamde (GEC-I)	S/C on D/C	220	13	0	0	0		MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
18	2nd Ckt. Stringing of Miraj - (Tilawani) Ichalkaranji	S/C + D/C	220	35	0	0	0	22	MAR-23	FEB-21	Balance line charged on 09.02.2021.
19	Ambazari - Mankapur (UG)	M/C	220	36					MAR-23		
20	Aurangabad (PG) - Bidkin	D/C	220	40					MAR-22		
21	Babhaleshwar - Kopargaon LILO Point	M/C	220	36	118	90	2	0	MAR-18		ROW at 13 nos loc. Railway crossings involved.
22	Babhaleshwar-Kudus DC line	D/C	220	457	719	690	678	312	DEC-24	MAR-25	i) Severe RoW issues at Ale village for 22 locations. li) And fresh ROW are being faced due to delay in providing police protection and help from revenue Authorities. Police Protection received on 09.09.24 but work could not started due to strong oppose from cultivators and intervention from leaders. Negotiation with cultivators is under progress. Meeting conducted at Honble Collector Pune on 07.01.2025.
23	Balsane (Shivajinagar) (T Conductor) - Shivanjinagar	D/C	220	36					MAR-20		
24	Boisar (PG)-Wada	S/C on D/C	220	50	211	173	165	28	MAR-22	MAR-19	The work stopped due to 1) Severe RoW2) Forest issue.The existing contract closure proposal is approved by C.O.The balance work shall be executed by placing new contract.
25	Butibori - III - Addl. Butibori	D/C	220	20					MAR-23		
26	Chinchwad - II for reorientation of existing line at Chinchwad - II	D/C	220	12	4	4	2	0	DEC-19	MAR-20	Work in progress.
27	Colourchem - Kolshet	D/C	220	8					MAR-21		
28	Deoli (PGCIL) upto LILO point for 220 kV Yavatmal ss	D/C	220	100	173	173	173	99	OCT-22	OCT-23	Line commissioned on 07.10.2023.
29	Dondaicha - Nandurbar	D/C	220	80					MAR-23		
30	Indapur MIDC (Loni Deokar) - Tembhurni	D/C	220	30	0	0	0		MAR-18		Scheme under revision.
31	Jerur- Karjat line	D/C	220	101	163	163	163	101	MAY-24	NOV-24	Commissioned 10/24.
32	Kalmeshwar-Warud line (Phase III)	D/C	220	45	75	75	75	43	JUN-24	MAR-25	i) Only stringing between 3 spans (1Km) in forest balance. Forest approval awaited. ii) NBWL: Proposal approved by MoEF & CC subject to use of insulated conductors. iii)MoEFCC raised queries on dt. 08.01.2025. Compliance to the queries raised by MoFCC, GoI is submitted by MSETCL to DCF, Nagpur on 13.01.2025. GoM approved the proposal & forwarded to RO, Nagpur on dtd.23.01.2025, & further submitted to GOI, Delhi on 24.01.2025. iv)Proposal not considered in FAC conducted on dtd.27.01.2025, next meeting expected in 2nd week of Feb-2025.
33	Kandalgaon - Dasturi SCDC line	S/C on D/C	220	75	236	92	0	0		MAR-19	Severe ROW problem. Work stopped since June-2016. Short closure is approved. Balance work is to be carried out on Risk & cost basis.
34	Khapakheda - Uppalwadi	D/C	220	7					MAR-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
35	Kopargaon tap - Babhaleshwar	M/C	220	144	118	90	2	0		DEC-20	ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority. New LOA issued to M/s Precious Infra services on Risk & Cost.
36	Koradi II - Butibori	D/C on M/C	220	106	189	189	189	109	MAR-11	JUL-24	Commissioned on 04.07.2024
37	Lamboti - Karkamb	D/C	220	60					MAR-20		
38	LILO of 220 kV Jalna - Chikhali line at 220 kV Nagewadi S/s	D/C	220	3	0	0	0	3		JAN-25	Commissioned 12/24.
39	LILO of 220kV Kalwa- Bapgaon line at Mankoli s/s	D/C	220	1	4	4	4	1		FEB-25	1) Substation work delayed due to modification in technical specifications of 220kV GIS modules and cable size. 2)Line test charged on 01.02.2025 by bunching at SS end. Substation work is in progress.
40	LILO of 220 kV Shendra- Chitepimpalgaon line at 220 kV Shendra DMIC GIS s/s (UG cable)	D/C	220	12				12	JUN-24	OCT-24	Commissioned 09/24.
41	LILO of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-23		
42	LILO of Aarey (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-23		
43	LILO of Dhule - Dondaicha at 400 kV Balsane PS (GEC-II)	D/C	220	0	0	0	0				Not yet tenderised.
44	LILO of one Ckt. Ahmednagar Bhoose at Supa	D/C	220	40	0	0	0		MAR-22		
45	LILO of one Ckt. Aurangabad (PG) - Shendra at Shendra (AURIC) (DMIC Project)	D/C	220	16	0	0	0	12	MAR-19	SEP-24	Commissioned on 11.09.2024
46	LILO of one Ckt. borivali - Boisar at Boisar (PG)	D/C	220	5					MAR-20		
47	LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S	LILO	220	32	50	29	27	15	DEC-23	MAR-25	1) All works except forest area completed. 2) PCCF, Wild life permission received on 08.10.2024. 3) APCCF Nagpur forwarded proposal to IRO Nagpur on 11.11.2024. 4) IRO Nagpur raised query on 23.12.2024. Queries received at CCF Thane on 06.01.2025. 5) Meeting conducted at DCF Thane on 31.01.2025, reply will be submitted soon. 6) As all works except forest area completed, work can be scheduled on receipt of forest approval.
48	LILO of one Ckt. Padegaon - Paithan line at Chitegaon	D/C	220	5					MAR-19		
49	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07		The work is stopped due to1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.
50	LILO on 220kV Bhigwan Kurkumb line at 400kV Karjat s/s	D/C	220	34	52	52	52	34	MAY-24	SEP-24	Commissioned 08/24.
51	LILO on 220kV Mhaisal - Jath at 400kV Alkud	LILO	220	45	78	76	68	12	DEC-24	MAR-25	Slow work.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
52	LILO on 220kV Tarapur-Borivali and Boisar- Ghodbandar line at 400kV Kudus S/S	LILO	220	118	120	115	110	105	NOV-24	MAR-25	1) Stage -1 approval received on 08.07.2024. 2) Stage II approval awaited. 3) FRA certificate received on 12.12.2024. 4) Forest Wild life conservation plan approved by PCCF Nagpur on 09.01.2025. 5)Demand received against wildlife on dtd.28.01.25 of Rs.3.78Cr. Payment done against this on dtd.31.01.2025. 6) Working permission awaited from CCF Thane.
53	LILO on Babhaleshwar - Nashik at Sinnar	D/C	220	20					MAR-20		
54	LILO on Boisar (M) - Versova at Boisar	S/C + D/C	220	1					MAR-20		
55	LILO on Boisar - Kopri at Chikhal Dongri	D/C	220	4					MAR-19		
56	LILO on Boisar - Nalasopara at Palghar	D/C	220	20	4	4	4	5	MAR-19	MAR-23	Line commissioned on 31.03.2023.
57	LILO on Boisar - Varsova at Virar	D/C	220	4	0	0	0		MAR-20		Not in STU Plan.
58	LILO on Boisar - Vasai Loc No. A	D/C	220	7					MAR-20		
59	LILO on both ckts. of Uran-Kharghar Ulwe Node	D/C	220	18	0	0	0		DEC-22	JAN-23	1st ckt charged on 03.09.2021 & second ckt charged on 24-09-2021.
60	LILO on Kandalgaon -Lanand at Kesurdi	S/C	220	10					MAR-22		
61	LILO on Kolshet-Wada and Padghe-Wada line at 400kV Kudus S/s	M/C	220	32	50	29	27	15		MAR-25	1) All works except forest area completed. 2) PCCF, Wild life permission received on 08.10.2024. 3) APCCF Nagpur forwarded proposal to IRO Nagpur on 11.11.2024. 4) IRO Nagpur raised query on 23.12.2024. Queries received at CCF Thane on 06.01.2025. 5) Meeting conducted at DCF Thane on 31.01.2025, reply will be submitted soon. 6) As all works except forest area completed, work can be scheduled on receipt of forest approval.
62	LILO on Kolshet-Wada and Padghe-Wada line at 400kV Kudus S/s	M/C	220	36	50	29	27	15	DEC-24	MAR-25	1) All works except forest area completed. 2) PCCF, Wild life permission received on 08.10.2024. 3) APCCF Nagpur forwarded proposal to IRO Nagpur on 11.11.2024. 4) IRO Nagpur raised query on 23.12.2024. Queries received at CCF Thane on 06.01.2025. 5) Meeting conducted at DCF Thane on 31.01.2025, reply will be submitted soon. 6) As all works except forest area completed, work can be scheduled on receipt of forest approval.
63	LILO on Loc No. A (MC Towers) - Kopri (Virar E)	M/C	220	5					MAR-20		
64	LILO on narrow base towers Boisar - Varsova Loc No. A	2xD/C	220	2					MAR-20		
65	LILO on one Ckt. of Bhusawal (Khadka) - Chalisgaon at Jamner	D/C	220	1	2	2	2	0	MAR-19	APR-19	Line commissioned on 25-03-2019.
66	LILO on one Ckt. of Eklahare - Navsari at Girnare	D/C	220	10	0	0	0	10	MAR-22	FEB-25	Commissioned 01/25.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
67	LILO on Padghe - Wada at Kudus	D/C	220	10	50	29	27	15	MAR-18	MAR-25	1) All works except forest area completed. 2) PCCF, Wild life permission received on 08.10.2024. 3) APCCF Nagpur forwarded proposal to IRO Nagpur on 11.11.2024. 4) IRO Nagpur raised query on 23.12.2024. Queries received at CCF Thane on 06.01.2025. 5) Meeting conducted at DCF Thane on 31.01.2025, reply will be submitted soon. 6) As all works except forest area completed, work can be scheduled on receipt of forest approval.
68	LILO on Padghe-wada line at Loc.no. 98 at Abitghar s/s (NBDC) line	D/C	220	17	34	4	0	0	MAR-23	MAR-26	Forest : 1) For Stage-II approval ,CCF Thane raised query on dt 04.12.2024.FRA certificate received on dt 12.12.2024. 2) CCF Thane submitted the compliance to APCCF Nagpur on dt 21.12.2024. Stage-II & Final Working permission received on dt 17.01.2025.
69	LILO on two ckts Boisar (M) - Borivalli at Kudus	D/C on M/C	220	100	120	115	110	105	MAR-19	MAR-25	Severe RoW. Forest working permission awaited. 1) Stage -1 approval received on 08.07.2024. 2) Stage II approval awaited. 3) FRA certificate received on 12.12.2024. 4) Forest Wild life conservation plan approved by PCCF Nagpur on 09.01.2025. 5)Demand received against wildlife on dtd.28.01.25 of Rs.3.78Cr. Payment done against this on dtd.31.01.2025. 6) Working permission awaited from CCF Thane.
70	LILO on two ckts Boisar - borivalli at Boisar	M/C	220	1	7	7	7	4	MAR-20	JUL-20	Line commissioned on 16/07/2020.
71	LILO on Vita - Miraj at Kupwad s/s	S/C	220	1					MAR-22		
72	Mangaon CCPP(Vile)- Bhagad	D/C	220	4	0	0	0				commissioned 03/16
73	Nagothane - Wadkhal	D/C	220	30	104	56	44	52			Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCL- Wadkhal line from loc no 9.
74	Raymonds - Girnare	D/C	220	30					MAR-22		
75	Umred S/stn to Nagbhid s/s (Part-II)	D/C	220	49	94	90	90	32	NOV-24	MAR-25	i) Last 4 locations in forest balance, Forest approval awaited. ii) NBWL: Proposal approved by MoEF & CC on 21.10.2024 subject to use of insulated conductors. Meeting conducted on 21.12.2024 with MoEFCC, Delhi, MSETCL's representation for review of use of insulated conductor is considered. Accordingly, amended MOM received with modification in place of use of insulated conductor.
76	Uppalwadi - Mankapur	M/C	220	32				0			Scope revised O/H - 7.5 Km U/ G - 2.5 Km To be considered in Ph. III, if necessary as per BR 112/12 .
77	Uppalwadi - New Pardi	M/C	220	54	0	0	0	0			
78	Uppalwadi-Pardi UG Cable	D/C	220	26	0	0	0	24	JUN-24	MAR-25	1) Involvement of 4 bridges & HDD (Horizontal Directional Drilling) work for which permission from Nagpur Municipal Corporation and Railways received late. 2) NMC structural Bridge ramp Fabrication work on Nag river is completed. Cable laying setup preparation work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
79	Vairag - Paranda	S/C + D/C	220	40	0	0	0		MAR-20		Not in STU Plan.
80	Vashi - Pawane	D/C	220	3					MAR-22		
81	Wardha (PGCIL) - Ghatodi	D/C	220	322	551	461	346	99			For balance works, revised BR sanctioned on 22.07.2024.
82	Yavatmal Tap - Ghatodi Line	D/C	220	25					MAR-21		
83	2nd Ckt. Stringing of Aundh - Dahiwadi line (GEC-I)	S/C + D/C	132	0	2	2	1	28		OCT-20	Line commissioned on 30/09/2020.
84	2nd Ckt. Stringing of Georai - Beed (GEC-I)	S/C on D/C	132	0	0	0	0	32		NOV-19	Line commissioned on 28/11/2019.
85	2nd Ckt. Stringing of Kale (T) - Warna line (GEC-I)	S/C on D/C	132	0	0	0	0				Line under GEC-I cancelled. MBR sanctioned for MSETCL scheme.
86	2nd Ckt stringing of Kharda - Bhairavnath (GEC-II)	S/C	132	0	0	0	0				Space is not available at 132kV Kharda S/s, and alternate sources are available at Kharda S/s, Hence 2nd ckt stringing is not required.
87	2nd Ckt. Stringing of Manmad - Yeola line (GEC-I)	S/C + D/C	132	0	1	1	1	29		JUL-19	Line commissioned on 03/06/2019.
88	2nd Ckt. Stringing of Nandurbar - Visarwadi line (GEC-I)	D/C	132	0	3	3	3	44		MAR-20	Line commissioned on 08/03/2020.
89	2nd Ckt. Stringing of Shevgaon - Ghodegaon line (GEC-I)	S/C + D/C	132	0	2	2	2	40		MAR-20	Line commissioned on 07/03/2020.
90	2nd Ckt. Stringing of Shevgaon - Pathardi line (GEC-I)	D/C	132	0	0	0	0	23		DEC-19	Line commissioned on 16/11/2019.
91	2nd Ckt. Stringing Shevgaon - Benda line (GEC-I)	D/C	132	0	0	0	0	26		MAR-19	Line commissioned on 18.03.2019.
92	Ahmednagar - Ahmednagar MIDC line (GEC-I)	D/C	132	0	25	25	11	2		DEC-23	Instead of Ahmednagar- Ahmednagar(MIDC) line new 132 kV Ahmednagar - Nimblak - Ahmednagar MIDC line- 9.3 km is proposed and work in progress.
93	Ahmednagar - Supa line (GEC-I)	D/C	132	0	65	65	65	39		MAR-22	Line charged on 07.03.2022.
94	Babhaleshwar - Rahuri at Ahmendnagar MIDC line (GEC-I)	D/C	132	0	186	182	90	52		SEP-25	Continuous Outage required on existing 132kV Babhaleshwar Rahuri line for inline tower erection and stringing work. slow work.
95	Kadegon - Kirloskawadi line (GEC-I)	S/C + D/C	132	0	56	56	56	29		DEC-20	Line commissioned on 19.10.20
96	Kavthemahankal - Jath line (GEC-I)	D/C	132	0	108	108	108	64		JUN-21	Line charged on 28.05.2021.
97	Kavthemahankal - Savlaj line (GEC-I)	S/C + D/C	132	0	96	96	96	25		JUN-19	Commissioned on 31.03.2019.
98	Kharda - Ashta (D/C partly on M/C Tower (GEC-I)	D/C	132	0	168	168	168	91		SEP-23	Line commissioned on 07.09.2023.
99	LILO of Ashti - Kharda at Patoda (GEC-II)	D/C	132	0	0	0	0				
100	LILO of Lonand - Phaltan line at Phaltan MIDC (GEC-I)	S/C	132	0	0	0	0				Line cancelled.
101	LILO of Mul Ashti at - Chamorashi	D/C on M/C	132	30	56	56	56	14	MAR-20	DEC-19	Line commissioned on dtd. 30.12.2019
102	LILO of Myani - Dighnchi line at Mhaswad (GEC-I)	S/C	132	0	0	0	0				Line cancelled.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
103	LILO of Padegaon -s Sillod at Phulambri line (GEC-I)	S/C	132	0	0	0	0				The lines are not required as revised necessity is verified by STU.
104	LILO of Sawangi - Pishor at Phulambri line (GEC-I)	N/A	132	0	0	0	0				The line is not required as revised necessity is verified by STU.
105	LILO on Kalwan - Dindori at Lakhampur	D/C	132	20					MAR-23		
106	LILO on Markal - Kharadi at Eon Kharadi (Using U/G Cable)	D/C	132	4					MAR-19		
107	LILO on Ozar - Kalwan line at Pimpalgaon (GEC-I)	S/C	132	0	24	24	24	10		JUN-20	Line LILO on Ozar - Chandwad line at Pimpalgaon (GEC-I) commissioned on 05/05/2020.
108	Patoda - Raimoha (GEC-II)	S/C on D/C	132	0	0	0	0				Yet to be tenderized.
109	Sawantwadi - Kudal line (GEC-I)	D/C	132	0	0	0	0				The line is not required as revised necessity is verified by STU.
110	Vish Wind - Bhenda (GEC-I)	D/C	132	0	141	140	139	64	MAR-21	MAR-25	1. Severe ROW in Saundala, Vaiju Babhulgaon & Lohsar village. 2. Police protection in Saundala availed but could not be utilized due to Local political interference, FIR lodged. 3. 3 towers collapsed on 30.07.2024 out of which 2 foundations re-casted. Rework is also creating ROW.
111	LILO on Padghe - Vasai	UG Cable	110	42					MAR-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MAHARASHTRA STATE ELECY. TRANSMISSION CO. LTD.(MSETCL)											
1	LILO of 220kV Eklahare - Navsari line (ckt-I) at 220 kV Reliance Life science GIS SS	S/C	220	1							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MEGHALAYA ENERGY CORP. LTD.(MeECL)											
1	2nd Ckts. of 132 kV Nagalbibra-Agia line	D/C	132	92	316	316	316	92		FEB-18	1.Date of award of contract is 20.01.2014. 2.Schedule date of completion was 30.01.2016. 3.Actual date of completion was 20.01.2018. 4. The line was commissioned on 25.11.2021 5. Reason for delay: a) ROW issues for compensation of crop damage b) Ground clearance in some sections c) Bay construction at Agia S/s was delayed by AEGCL d) Delay in obtaining clearance from PTCC
2	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		MAY-17	1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
3	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		DEC-15	1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5. No issue of forest clearance.
4	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		DEC-19	1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is March 2020. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOMe has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. Overall status is 90% completed.
5	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance or RoW issues.
6	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	7	3		DEC-19	1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is December 2019. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues. Commissioned on 9th December, 2019
7	LILO of Rongkhon - Ampati at Praharnagar	D/C	132	20	30	0	0	0		MAR-20	Survey works for 132 kV LILO is completed. Materials procurement is under process. Tendering for the LILO is under process.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
8	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion was 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.
9	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.
10	New Umtru HEP - Norbong (EPIP-II)	D/C	132	1	7	7	7	1		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.471.87 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.
11	New Umtru - Umtru HEP	S/C	132	0	1	1	1	0		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line.
12	Rongkhon S/S - Ampati	D/C	132	33	102	102	102	32		DEC-18	1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. 6. The line has been charged on 20th November'2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)											
1	Sailana - Ratlam	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)											
1	Ashta - Ujjian (GEC-I)	DCDS	400	179	258	258	258	180	JUN-21	JUN-22	Line charged on dated 16.06.2022
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	DBTPS - Vindhychal PS (Quad) line	D/C	400	0							
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	LILO of both circuit of Itarsi (PGCIL) - Bhopal 400kV line (on Twin Moose) at Mandideep 400kV S/s	D/C	400	20	7	7	0	0		DEC-25	TBCB work
6	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
7	LILO of Indore - Itarsi at Handia	D/C	400	40							
8	LILO of one circuit of 400KV Damoh (PGCIL) - Bhopal line at Sagar 400KV S/S	D/C	400	38	58	58	56	21	MAR-25	MAR-25	work under progress.
9	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
10	Moondi Pooling Point - Handia	D/C	400	240							
11	Pithampur - Moondi Pooling Point	D/C	400	280							
12	REVA TPP - Moondi Pooling Point	D/C	400	70							
13	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
14	Ashta - Shajapur	D/C	220	95	0	0	0				In previously, line already charged on 28.02.2015
15	Badod - Nipaniya line PS	D/C	220	9	0	0	0			MAR-19	
16	Badod - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry . Already reported line charged on 28.12.2020
17	Badwar PS - PGCIL S/s	D/C	220	4	4	4	4	2		MAR-19	CKT -I Charged on 28.03.2019 Ckt-II charged on 4.07.2019
18	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	7	7	2		DEC-18	Ckt. - I charged on 17.06.2018 & 2nd ckt charged on 23.07.2018
19	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	13	13	5		DEC-18	Line work completed. Ckt-I charged on 22.07.2018 & 2nd ckt charged on 10.10.2018
20	Katni - Damoh	D/C	220	220							
21	LILO of both circuits of Chhegaon - Nimrani 220kV line at Khargone 220kV S/s	D/C	220	60	48	0	0	0			TBCB work
22	LILO of both circuits of Hoshangabad - Mandideep - Adampur 220kV line at Mandideep 400kV S/s	D/C	220	40	6	0	0	0	JAN-25	DEC-25	TBCB work
23	LILO of both circuits of Satna- Chhatarpur 220kV line at Ajaygarh (TBCB)	D/C	220	14	0	0	0	14	DEC-24	JUL-24	Commissioned 06/24.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	LILO of both circuits of Satpura-Itarsi-Handiya 220kV line at Bisonikala 220 kV S/s	D/C	220	20	15	0	0		JAN-25	NOV-25	TBCB work
25	LILO of both circuits of Sidhi - Hindalco 220 kV line at Bargawan (220 kV) S/s (TBCB)(late reported commissioned in Nov-2024)	D/C	220	8	21	21	21	8	DEC-24	JAN-25	Commissioned 12/24.
26	LILO of both circuits of Sidhi - Hindalco line at Bargawan 220 kV S/s (Intrastate TBCB) (8 ckm reported earlier however revised to 17 ckm hence additional length considered in Jan-2025)	D/C	220	9	0	0	0	9		FEB-25	Commissioned 01/25.
27	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
28	LILO of both ckt of Ratlam - Badnagar at Badnagar	D/C	220	40	0	0	0				double entry. In previously, already reported line charged on 11.11.2019
29	LILO of Handia - Barwaha at Handia	D/C	220	40							
30	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
31	LILO of one circuit of Satpura TPS-Itarsi 220 kV line at Shahpur 220 kV S/s	D/C	220	10	23	16	0	0	JAN-25	NOV-25	TBCB work
32	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2	0	0	0				LILO of 220kv Rewa-Tons line at 220Kv S/s Sirmour charged on 12.10.2015.
33	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10	0	0	0	0			line charged on 29.03.2022.
34	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
35	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
36	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4	0	0	0				Line already charged on 17.10.2015
37	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
38	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
39	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
40	Morena - Malapur	D/C	220	80	0	0	0				In previously line charged already. Line 2x29.765 Ckm charged on 16.02.2017.
41	Morena SP - Morena s/s (ISTS) line (GEC-II)	D/C	220	0							
42	Pithampur - Gandhinagar	D/C	220	60							
43	Rajgarh - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry . In previously , reported already line charged on 24.06.2021.
44	Sagar - Begamganj 220 kV line (TBCB) (charged on 24-04-2024 however late reported by MPPTCL)	D/C	220	125	0	0	0	125	DEC-24	AUG-24	Commissioned 04/24 (Late Reported).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
45	Ujjain - Dewas	D/C	220	90							
46	Ujjain - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry. In previously reported in June'2021 already. 2x79.763 CKM charged on 17.06.2021 (2nd ckt) & 21.06.2021 (1st ckt)
47	2nd Circuiting of Mahidpur - Zarda (GEC-I)	S/C	132	0	0	0	0	23			Line Charged on 31.03.2019
48	Kanwan (220) - Kanwan (132) (GEC-I)	D/C	132	26	42	42	42	30		MAR-19	2x13.115 + 3.4 Kms (second circuit) line charged on 30.03.2019
49	Kanwan (220) - Teesgaon (GEC-I)	D/C	132	24	44	44	44	25		MAR-19	Line Charged on 26.03.2019
50	Sendhwa (220) - Sendhwa (132) (GEC-I)	D/C	132	12	15	15	15	10		MAR-19	1x2.538 + 7.071 Km (second Circuit) Line charged on 29.03.2019

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)											
1	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	177	177	177	92		MAR-25	Total location shall be corrected as 177 nos.
2	Kaonjhar (PG) - Turumunga S/s	D/C	220	35	66	59	58	19		JUN-25	
3	Katapalli-Kiakata	D/C	220	250	447	348	323	82	JAN-20	MAR-26	The no. of Towers may be revised to 447nos.
4	Kesinga - Baliguda	D/C	220	200	388	326	299		JUN-17	JUN-26	Delayed due to forest clearance issue. The total locations may be revised to 388 due to site requirement.
5	Kesinga - Baliguda GSS	D/C	220	202	0	0	0		MAR-25		
6	LILO of 220 KV Balimela Jayanagar Circuit III at 220/33 KV GSS Govindpali	D/C	220	2	0	0	0	2		JUN-24	Commissioned 05/24.
7	LILO of 220 kV line New Duburi - Paradeep Circuit I at 220/33 KV GSS Balichandrapur Palei	D/C	220	2	0	0	0	2		JUN-24	Commissioned 05/24.
8	LILO of 220 kV Nuapada Pratapsasan Line at Baliana GSS	D/C	220	20	48	47	45	14	JUN-24	MAY-25	
9	LILO of 220 KV TTPS -Joda DC Line at 220/33 KV GIS Keonjhar (Ranki)	D/C	220	27	0	0	0		JUN-24		Repeat may be deleted
10	LILO of Balimela-Malkangiri line at Govindpalli	D/C	220	80	146	146	146	21		FEB-26	The S/s charged through "T"connection. The line is delayed due Forest clearance issue.
11	LILO of Bhanjanagar-Meramundali line at Daspalla	D/C	220	59	113	108	99	45	JUN-24	DEC-25	Forest issue
12	LILO of Joda -TTPS at Keonjhar (OPTCL)	D/C	220	27	52	45	33	0	NOV-23	DEC-25	The line length may be corrected to 26.8 Ckm. Forest clearance issue
13	LILO of one ckt of Rengali - Tarkera at Deogarh	S/C	220	24					MAR-21		
14	PGCIL Keonjhar - Turumunga GS	D/C	220	34	0	0	0		JUN-24		Repeat may be deleted
15	LILO of Aska - Bhanjanagar at Aska line	S/C	132	12	0	0	0		MAR-18		May be deleted as it is 132kV voltge level

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER AND ELECTRICITY DEPARTMENT, MIZORAM(PEDMIZO)											
1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74	0	0	0				Sanction received from NEC. Preliminary survey started
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132	47	135	135	135	47		DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed.
4	LILO of 2nd ckt of Tuirial-Aizwal at Kolasib	D/C	132	105	0	0	0				Funding of project is yet to be identified
5	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5	0	0	0	0		DEC-13	Approval from State Govt. obtained
6	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
7	Melriat to Khumtung	D/C	132	25							Proposal stage
8	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
9	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132	42	85	85	85	42		FEB-17	Line completed on Mar-17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)											
1	Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar(Khandukhal)	D/C	400	184	220	45	0	0		DEC-21	Contract awarded in 03 no. packages in Sep 2017. Forest proposal had been submitted on dated 24.11.2018 for Package-I, on dated 23/10/2018 for Package-II and on dated 23/02/2019 for Package-III. Stage-I clearance of forest case for Package I, II and III is expected by Oct'19, Oct'19 and Nov'19 resp. Construction work of line will be started after approval of stage-I clearance of forest.
2	LILO of Loharinagpala - Koteshwar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
3	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400	2	0	0	0				Approval is pending in Standing Committee, CEA. Construction of Transmission line will be planned after due approval from competent authority.
4	Loharinagpala-Koteshwar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
5	Pipalkoti HEP (THDC) - Pipalkoti (Kuwari Pass) Switching Substation T/line	D/C	400	2	0	0	0		SEP-19	DEC-21	Construction of line shall be planned as per schedule of Pipalkoti HEP (THDC) after signing of Implementation Agreement with PTCUL.
6	Srinagar(Khandukhal)-Kashipur (Rampura)	D/C	400	362	0	0	0	0		DEC-21	Implementation of line to be taken up under central sector as an ISTS scheme with the matching timeframe of commissioning of Vishnugad -Pipalkoti(HEP) of THDC i.e June 2023 or Tapovan-Vishnugad HEP of NTPC whichever is earlier as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21.
7	Tapovan (Vishnugad) - Pipalkoti	D/C	400	36	48	13	4		MAR-23	MAR-23	Final approval on forest proposal was accorded on dt 21.07.2020. Natural calamity happened on dt.07.02.2021in Joshimath,Dist Chamoli at Rishi Ganga, which also affected the NTPC HEP. Revised commissioning schedule of Tapovan-Vishnugad HEP is awaited from NTPC.
8	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Construction of 400 KV DC Vishnugad-Pipalkoti line & LILO of 400 KV DC Vishnuprayag-Muzaffarnagar at Piapalkoti is under progress. Rroute alignment, profile has been finalized and forest case preparation is under process. Completion period of line as amended is 02 years from 26.09.2016.
9	Almora-Pithoragarh	D/C	220	146	0	0	0	0		DEC-20	Revised DPR under preperation.
10	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-20	Land for construction of S/s is being searched. Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
11	Baramwari -Srinagar Phase-2 (Single Zebra conductor from Interconnection point of Singoli Bhatwari HEP) at Rudrapur line	D/C	220	31	0	0	0		SEP-23	MAR-23	
12	Devsari-Karanprayag	D/C	220	52	0	0	0	0			Construction of Transmission line will be planned as per Connectivity Schedule of Devsari HEP (SJVNL) in Alaknanda Valley.
13	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Conectivity Schedule of Generators in Yamuna Valley.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
14	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40	0	0	0			DEC-21	Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW).
15	Lakhwar- Dehradun	D/C	220	60	110	57	52	0		JUN-20	Foundation Completed : 57Nos. Tower erection : 52 Nos. Stringing :0.000 Kms
16	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-21	Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW).
17	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0	DEC-19	MAY-21	Work held up due to COVID-19.
18	LILO of Dhauliganga - Pithoragarh (PGCIL) line at proposed 220/33 kV S/s Baram (Jauljivi)	D/C	220	22	0	0	0		MAR-23	MAR-23	Work is under progress. Physical Progress is 36%. Excavation done for 6 nos. tower locations out of 39 tower locations.
19	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	8	17	17	17	8	MAY-20	APR-21	Commissioned 03/21.
20	LILO of Mori - Dehradun line at Nogaon	D/C	220	10	39	1	0	0		MAY-20	Target date of Completion 31.05.2020.
21	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0			Construction of Transmission line will be planned as per Connectivity Schedule of Langrasu HEP (UJVNL) in Alaknanda Valley.
22	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		DEC-18	Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
23	Mori -Dehradun	D/C	220	200	0	0	0	0		DEC-21	Implementation of line may be considered in future under central sector with materialization of projects other than Natwar-Mori in Yamuna Basin as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21. For evacuation of Natwari Mori HEP, alternative arrangement was approved in the meeting.
24	Naitwar Mori HEP - Mori SS	D/C	220	0	0	0	0	0		DEC-21	Implementation of line may be considered in future under central sector with materialization of projects other than Natwar-Mori in Yamuna Basin as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21. For evacuation of Natwari Mori HEP, alternative arrangement was approved in the meeting.
25	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	8	0	0			DEC-22	Pertains with L&T HEP.
26	Pipalkoti -Srinagar Trans. Line	D/C	220	176					MAR-23		
27	Puhana - Imlikhera (Pirankaliyar) line	D/C	220	14					NOV-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)											
1	LILO of both ckts. Rajpura Thermal s/s to Nakodar s/s at Doraha	2xD/C	400	22					MAR-18		
2	LILO of both lines Rajpura s/s- Lalru s/s at Mohali	D/C	400	14					MAR-18		
3	LILO of one Ckt. of 400kV Ludhiana PGCIL-Koldam at proposed 400kV s/s Ropar	D/C	400	14	0	0	0	14	JUN-24	AUG-24	Commissioned 07/24.
4	220 KV D/C line from 400 KV S/S Dhanansu to Tata Steel plant Kadiana Khurd (Contributory work)	D/C	220	5	30	21	15	0	MAR-25	MAR-25	Work in progress. likely to be completed by Mar'25.
5	Bhateri-TSS Mehmampur line	D/C	220	53	103	38	10	0	SEP-22	MAR-26	ROW issues. Help of District Administration has been sought to resolve ROW issue.
6	Connecting 220 kV PGCIL Ludhiana-Doraha SC line with 220 kV Lalton Kalan-Dhandari Kalan forming PGCIL Ludhiana- Dhandari Kalan SC line (charged in June-2024 however late reported by PSTCL)	S/C	220	10	0	0	0	10		AUG-24	Commissioned 06/24 (Late Reported).
7	LILO of 220kV Sarna Wadala - Granthian at Gurdaspur	D/C	220	16	31	31	31	16	MAY-24	MAY-24	Commissioned 04/24.
8	LILO of 220 kV S/Stn Mansa - Sunam at 400 kV S/Stn Patran	D/C	220	85	144	144	144	85	APR-24	JUL-24	Commissioned 06/24.
9	LILO of one ckt of 220 KV Ganguwal-Jamalpur at 400 KV S/S Dhanansu	D/C	220	9	33	5	5	0	MAR-25	MAR-25	Work is in progress. likely to be completed by Mar'25.
10	Lilo of one ckt of 220 KV Jamalpur-Dhandari Kalan-1 line at 220 Kv Sherpur S/S	D/C	220	4	5	5	5	1	JUN-24	FEB-25	work delayed due to non availability of regular shutdowns, likely to be completed by Feb'25.
11	Makhu - Taran Tarn	D/C	220	60							
12	Mansa - Budhlada line	D/C	220	52	100	100	100	52	JUL-24	MAR-25	Work Completed Line yet to be energised.
13	Rajpura s/s to 220 kv Rajpura s/s D/C on D/C towers	D/C	220	3	14	6	0	0	SEP-24	SEP-25	ROW issue by Kisan Union.
14	Shifting of 220 KV S/C Patti-Verpal line from 220 KV Verpal to 400 KV S/S Amritsar	D/C	220	2	8	8	8	2	APR-24	OCT-24	Work Completed Line yet to be energised.
15	Work for connecting 400kV Rajpura -220kV Mohali-1 (one ckt direct one via 220 kV Banur)	D/C	220	4	19	1	0		JUL-24	MAR-25	ROW issue by kisan union.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPNL)											
1	LILO of 400 kV Rajwest-Kankani line at 400 kV Pachpadra GSS	D/C	400	72	0	0	0	72		JAN-25	Commissioned 12/24 (Deposit work of M/s HPCL Rajasthan Refinery Limited)
2	Suratgarh - Babai	D/C	400	491	676	676	676	469	DEC-23	DEC-24	1. Earlier Work order awarded to M/s Aster Chennai has been withdrawn at risk and cost of the firm. 2. Stay against termination of contract issued by court. 3. Matter is under the jurisdiction of court. IA Cancelled in hearing on 11.09.23. 4. For balance work revised detailed W.O. issued to M/s Kay Cee Infra & Energy on 8.4.22 W.O. short closed. 5. For balance work, W.O. issued on 15.06.24 to JV of M/s Navdurga
3	Suratgarh TPS- Babai (Jhunjhunu) (Quad Moose) Line	D/C	400	491	0	0	0	472	MAR-25	MAR-25	1. For balance work W.O. issued to JV of M/s Navdurga, and M/s Man on 15.06.24. Work in progress.
4	220 kV D/C Surpura-Banar line (late reported commissioned in October-2024)	D/C	220	20	0	0	0	20		DEC-24	Commissioned 10/24 (LATE Reported).
5	Jodhpur CHB - Soorsagar	D/C	220	16	32	32	32	15		DEC-21	Charged on dated 10.03.2022 at 132 KV Voltage level.
6	LILO of 220 kV Balotra-Boranada line at 400 kV Pachpadra GSS	D/C	220	18	0	0	0	18		JAN-25	Commissioned 12/24 (Deposit work of M/s Hindustan Rajasthan Refinery Limited)
7	LILO of 220 kV S/C Ramgarh (400 kV GSS)-Dechu Line	S/C	220	8	0	0	0		AUG-24	NOV-24	Work order issued to M/s Hi-Tech on 04.10.2023. Line Survey completed. Line lies in GIB Arc. GIB Case for approval of Supreme Court submitted on 31.04.2024. Approval pending.
8	LILO of existing 220 kV S/C Bhilwara (220 kV GSS)-Beawer line at 220 kV GSS Rayla	S/C	220	28	46	33	0		JUN-24	MAY-25	Work Order to M/s Geetanjali enterprises on 06.10.23. Survey completed & Profile approved on 14.05.2024. Work under progress.
9	Pachpadra (400kV GSS)- HRRL (Hindustan Rajasthan Refinery Limited) line Ckt-I and Ckt-II	D/C	220	30	0	0	0	30		FEB-25	Commissioned 01/25.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)											
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu (Interim connectivity)	D/C	400	1	2	2	12	1		FEB-17	Completed.
2	Dikchu HEP - Dikchu Pool	D/C	132		0	0	0				Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSKO)											
1	Uppur SCTPP - Virudhunagar	D/C	765	204	0	0	0		MAR-21		Tender to be floated.
2	Virudhnagar - Coimbatore	D/C	765	498	725	556	527	200	MAR-21	MAR-24	Work in progress in all the 3 reaches awarded.
3	400 KV UG Cable laying work from UG common point near Pallikarunai to O. H U.G common point near Perambakkam	S/C	400	10					MAR-25		
4	Ennore SEZ - North Chennai Pooling Station	D/C	400	33	51	40	36	15	SEP-23	MAR-24	Work under progress.ROW issues involved . PWD approval awaited
5	ETPS exp.- Ennore SEZ	D/C	400	24	22	21	19	10	APR-19	MAR-25	Work under progress.line stringing pending for want LC
6	ETPS exp. - North Chennai Pooling Station	D/C	400	24	9	8	8	4	SEP-18		Work under progress.
7	ETPS to Tondiarpet point ATS	D/C	400	18	5	5	5	2	SEP-17	MAR-23	Work is under progress. Line stringing pending for want of LC.
8	Laying of 400KV UG Cable from OH and UG common point at Manjambakkam to the proposed Korattur 400KV SS	S/C	400	12					JUN-24		
9	LILO of Kayathar - Thennampatti 400 kV line Virudhunagar 765/400 KV SS	D/C	400	140	201	201	201	140	MAR-21	SEP-24	Commissioned 08/24.
10	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	60	17	NOV-23	MAR-24	3.252 KM of stringing and 20.012 KM OPGW stringing pending.Work will be taken up after payment of Tree /Crop compensatation.
11	LILO of Ottiyambakkam Guiny 400 KV SC feeder at Tharamani 400 KV GIS UG Cable -3.925 KM	D/C	400	8					MAR-25		
12	LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)	D/C	400	16	44	44	44	28		FEB-22	Work completed. Will be energised after completion of 400 KV UG Cable from Parivakkam to Guindy.
13	LILO of Thappagundu - Anaikadavu at Udumalpet (PGCIL SS)	D/C	400	40					JUN-24		
14	Manali - Pulianthoppe	D/C	400	9	64	64	64	19	JUN-22	MAR-23	Line energised on 02.03.2023
15	Manjakuppam - Korattur	D/C	400	22	0	0	0	0	APR-17	JAN-24	Laying completed in 22/27 sections and Joining 18/26 completed. Work under progress.
16	Parali - Karamadai line	D/C	400	0	0	0	0				Parali - Karamadai 400 kV D/C line is to run on D/C tower up to location no. 57 (Hilly terrain area) and subsequently on 400 kV M/C tower (with four circuits) upto Karamadai 400/230 kV S/S (S/S (in Plains area), which will also accommodate existing Parali-Karamadai 400 kV D/C line utilizing the corridor of existing Kundah PH-II-ARasur 230 kV S/C line. the lines will have HTLS conductor.
17	Parivakkam (Vellavedu) - Guindy 400 KV Substation 400KV UG Cable	D/C	400	33					MAR-25		
18	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40	19	19	19	6		MAR-24	400KV UG Cable in lieu of erection of 400KV OH line in the portion of line invloved in Marsh Land.(9.5 KM) awarded on24.02.2023.OH Line 5.70 Km completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
19	Sholinganallur - Guindy	D/C	400	12	0	0	0			MAY-22	UG cable work from Perumbakkam Jn to Guindy Work awarded on 27.05.20. As per field route length is 9 Kms.
20	Thervaikandigai - Korattur	D/C	400	5	9	9	9		APR-15	OCT-17	line Energised on 23.07.17.
21	Thervaikandikai - Manali	D/C	400	73	113	111	106	59	JUN-24	MAR-23	Work under progress. Row issues Enter upon permission awaited.
22	Udangudi - Samugarengapuram (QM ACSR Conductor) line	D/C	400	154	154	0	0				Estimate approval under process.
23	Udangundi - Virudhunagar (QM ACSR Conductor) line	D/C	400	0	0	0	0				
24	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40	0	0	0			MAR-24	Laying completed in 10/33 Sections. Work under progress.
25	Virudhnagar - Kamuthi	D/C	400	114	0	0	0		MAR-21		Tender to be floated. Revised estimate under preparation.
26	Virudhnagar - Thappagundu	D/C	400	160	0	0	0		MAR-21		Tender to be floated.
27	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	230	3	0	0	0		SEP-17	JUN-21	Tender to be floated.
28	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		JUN-24	JAN-24	Total sections: 19. Laying 19/19 completed. Joints 54/54 completed. Sheath fault rectification work under progress.
29	Extension of Shoolagiri Karimangalam line (from location no. 6 of Shoolagiri Karimangalam line) to Udanapally 230 KV SS	S/C	230	2	0	0	0	2	APR-24	MAY-24	Commissioned 04/24.
30	Kilpauk - TNEB HQ	S/C	230	6	0	0	0		JUN-24	MAR-24	Total: 13 sections. Total:36 joints.Cable Laying 13/13 Completed. Joints 36/36 completed. Cable fault rectification work under progress.
31	KPSHEP - Parali lines on M/C towers	S/C	230	0	114	40	22	0		MAR-24	Work under progress
32	Laying of UG cable by making LILO in the existing 230 KV Korattur- Kilpauk water works at Ganesh Nagar 230 KV SS	D/C	230	3					JUN-24		
33	Laying of UG cable by making LILO in the proposed 230 KV Alamathy- Srperumbudur feeder at the proposed Avadi 230/110 KV SS	D/C	230	9					JUN-24		
34	LILO in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarapalayam 400 kV SS	D/C	230	50	42	42	41	15	SEP-18	MAR-24	land compensation issue being followed up
35	LILO in the existing 230 kV Shoolagiri - Karimangalam at the proposed Uddanapally 230kV SS	D/C	230	30	3	3	3	1		JUL-18	Energised On 26.07.18
36	LILO in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS	D/C	230	136	247	247	247	114	SEP-18	MAR-22	Energised on 03.07.2021
37	LILO of 230 kV Abishekapatti - Udayathur line at Nanguneri	D/C	230	40	84	84	84	40	SEP-24		Line work completed. Will be energised on energisation of Nanguneri 230KV Substation.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
38	LILO of 230 kV Basin Bridge -TNEB Head Quarters feeder at Pulianthope 400 KV GIS SS (230KV UG Cable)	D/C	230	1	0	0	0	1		AUG-24	Commissioned 07/24.
39	LILO of 230 kV Mylapore - Tarammani feeder at the proposed Thiruvanmiyur (400 kv GIS)	D/C	230	2	0	0	0		DEC-24	DEC-23	Cable laying work completed.Cable will be energised during commissioning of SS.
40	LILO of 230 KV Ottiyambakkam - Omega Feeder II at the proposed Mambakkam 230/110 KV SS	D/C	230	68					SEP-24		
41	LILO of Arasur- Ingur 230kV line at Kalivelampatty 230kV s/s	D/C	230	31					NOV-24		
42	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	77	299	289	248	33	JAN-24	MAR-24	Work to resume after payment of crop compensation.
43	LILO of existing 230 kV Arni - Sriperumbudur feeder (0.81KM) at the proposed Vembakkam 230 kV S/S	D/C	230	2					JUN-24		
44	LILO of KPSHEP - Kundah PH-III at Parali (400/230 kV S/S)	D/C	230	0	0	0	0				The existing LILO of KPSHEP - Kundah PH-III, 230 kv D/C line to Parali 400/230 kV S/S . And utilizing the existing 230kV corridor upto Parli.
45	LILO of Pudhansandhai - Pugalur 230 kV Feeder at Nallur SS	D/C	230	12				12	MAR-25	FEB-25	Commissioned 01/25.
46	LILO of S. P. Koil - Oragadam at Maraimalai Nagar 230 KV S/S	D/C	230	9					SEP-24		
47	LILO of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	230	28	0	0	0		MAR-18	DEC-20	UG cable work awarded to M/s Universal cable on 16.02.17.Total section 12 nos. Cable laying in the section completed. Joints 27/33 completed.
48	LILO of the existing 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	230	46	59	59	51	7	AUG-22	MAR-24	ROW issues. Land owners are demanding yield compensation of further works tender floated for 8 nos towers.
49	LILO of the existing 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	230	46	93	92	92	41	SEP-24	MAR-24	Row issues land owners are demanding yield compensation prior to commencement of further works tender floated for supply and erection of 5 nos towers.
50	LILO of Thiruvalem - Singarapet 230 KV Feeder at Sathumadurai 230KV SS (OH- 1.75 Kms and UG -0.800 Kms.)	D/C	230	5					MAR-25		
51	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	230	1	0	0	0	0		SEP-20	Dropped. Scheme will be completed while making LILO of CMRL Central to Mylapore feeder at TNEB HQ
52	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	230	30	0	0	0		SEP-18	MAR-24	Revised administrative approval is under process.
53	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	230	31	0	0	0		SEP-18	MAR-24	Revised administrative approved is under process.
54	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	230	2	20	20	20	10	SEP-18	JUN-21	Work completed. Energised on 26.12.19
55	N.T. Kudy - Karaikudi line	S/C on D/C	230	104	370	370	370	104	SEP-23	DEC-23	Work completed. LC awaited for energisation.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
56	Ottiyambakkam (Sholinganallur) - KITS	D/C	230	21	35	33	33	13	SEP-24	MAR-24	OH line work completed for 33/35 locations (6.40/7.30 KM) for balance 2 Nos loc Alternate route tender under process. UG cable laying for 3.04 KM proposed in lieu of OH line in marsh land.Tender awarded. Route survey under progress.
57	Palavady - Thirupathur line	D/C	230	75	299	289	248	33		MAR-24	Work to resume after payment of making crop compensation.
58	Palladam - Ingur	S/C on D/C	230	62	249	236	209	41	APR-13	MAR-24	Line energised from Palladam to Kurukkathi tapping points ie up to loc 160. Severe RoW issue between Loc no 160 - 190.
59	Sholinganallur - KITS	D/C	230	24	50	47	44	21		MAR-23	"Proposal for laying of UG Cable to avoid OH line in 4 locations in Marsh Land is submitted and approval is in Process. Proposal submitted for Reserve Forest clearance in 2 locations.
60	Sriperumbudur -Korattur (Changing of conductor)	S/C	230	20	70	0	0	12	SEP-06	DEC-20	Line work is under modification. Revised administrative approval is under process.
61	UG Cable from Basin Bridge to TNEB Head Quarters	S/C	230	6	0	0	0	6	JUN-24	MAY-24	Commissioned 04/24.
62	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90	354	354	354	92	APR-23	OCT-23	Line energised on 04.10.23
63	Villupuram - Ulundurpet	S/C	230	55	183	181	117	20		MAR-25	Work could not be taken up further due to issues invloved and revised route is under study.
64	Common Point (from Karamadai) - Thudialur (2nd Circuit)	S/C	220	20	68	68	68	39	AUG-15	JUN-21	Both the Ckts energised on 19.12.16 and 06.02.17
65	Kilpauk - CMRL Central Jail	S/C	220	10	0	0	0			MAR-24	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED(APTRANSCO)											
1	400kV QMDC line from 400kv Polavaram SS - 400/220/11kV Guddigudem	D/C	400	49	72	68	67	34	MAY-24	DEC-24	Works are under progress. 3 Locations (Loc.Nos. 7,8,11) are in forest area.Loc.No.7 and 8: CA land allotted. Permission from Forest authorities awaited.Loc.No. 11: CA land yet to be allotted by Revenue authorities.
2	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64	0	0	0		AUG-19		work cancelled
3	Elluru-Gudivada (Q)	D/C	400	160	0	0	0		AUG-19		work cancelled
4	Gudivada-Chilakaluripeata (Q)	D/C	400	206	0	0	0		AUG-19		The line is cancelled as the contract for construction of 400kV SS at Chilakaluripeta is rescinded.
5	Jammalamdugu-Gani (QM)	D/C	400	240	0	0	0		AUG-19		work cancelled
6	LILO of 400kV HNPCL-Kamavarapukota TMDC line to proposed 400/220/11 kV Guddigudem S/S	D/C	400	41	0	0	0				Charged
7	LILO of 400kV Kalpaka-Vemagiri at Kallpaka	D/C	400	40	0	0	0		AUG-20		The scheme not yet formulated
8	LILO of 400kV Vemagiri-Sattenapalli TMDC lineat 400kV s/s Gudiwada	D/C	400	51	90	66	14	0		MAR-25	work under progress
9	LILO of 400kV VTS-IV Sattenapalli TMDC line at Thallayapalem and Temporary diversion of PGCIL VTS/Nunna-Nellore 3 and 4 Ckts. to avoid aerial passage over 400/220kV GIS Thallayapalem	D/C	400	2	7	7	7	3	JUN-24	NOV-24	Commissioned 10/24.
10	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I	D/C	400	40	0	0	0		AUG-20		work cancelled
11	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II	D/C	400	40	0	0	0		AUG-21		work cancelled
12	LILO of existing VTS-Sattenapalli at proposed Inavolu/Thullurs SS	D/C	400	20	7	4	3	2	JUN-22	JUN-24	work under progress
13	LILO of Hindupur - Kadapa (Cuddapah) at NP Kunta PS (GEC-II)	D/C	400	18	0	0	0				Not pertains to APTRANSCO
14	LILO of Kadapa (Cuddapah) - Kolar S/C line at NP Kunta PS (GEC-II)	D/C	400	14	0	0	0				Not pertains to APTRANSCO
15	LILO of - Manubolu (Ckt-I Quad Moose line - M/s SEIL - P2 400kV GIS s/s	D/C	400	4							
16	LILO of Vemagiri-I Sattenpali at Eluru	D/C	400	40	0	0	0		AUG-18		work cancelled
17	MAilavaram - Kondapura (Jammalamadugu) (GEC-II)	D/C	400	21	0	0	0		JUL-20		The line is cancelled as the scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW) at kadapa dist. of AP to the existing 400kV Jammalamadugu in a Cost effective manner instead of constructing separate 400kV Substation at Mylavaram.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
18	Mylavaram-Jammalamdugu QMDC Line	D/C	400	21	0	0	0		JUL-20	JUL-20	The line is cancelled as the scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW) at kadapa dist. of AP to the existing 400kV Jammamalamadugu in a Cost effective manner instead of constructing separate 400kV Substation at Mylavaram.
19	Narnoor-Aspiri (QM)	D/C	400	180	0	0	0		AUG-19		The scheme is cancelled as the uncommissioned RE connectivities which are proposed to connect Aspiri scheme are envisaged in 10,000MW Solar Power establishment Scheme at other Substations.
20	NTTPS, Vijayawada TPS-existing Sattenapalli SS	D/C	400	120	0	0	0		AUG-18		work cancelled , not taken up as per system studies
21	Polavaram-Kamavarapukota (QM)	D/C	400	140	0	0	0		AUG-19		The scope of the work revised due to site constraints. 400kV QMDC Line from 400kV Polavaram SS to 400/22/11 kV Guddigudem SS is proposed in place of earlier approved 400kV Polavaram-K.Kota QMDC Line.Tenders floated with revised scope of work on 28.01.2019.Tenders finalized and LOI placed on 29,04.2019 .Line survey works completed. Works will be taken up after finalization of award of contract of Polavaram Hydro Electric Project by APGENCO.
22	Rasipalayam -Dharmapuri (Palavadi)	D/C	400	379	0	0	0				does not pertains to APTRANSCO
23	Urvakonda-Urvakonda-II	D/C	400	100	0	0	0		AUG-18		May be deleted that CEA , during 42nd standing committee meeting recommended to take up 400/220kV Urvakonda 2 Substation with 3 x 500MVA PTRs + 1 x 125 MVAR Bus Reactor in the existing 400/220KV Urvakonda - 1 Sub-station of APTRANSCO duly extending the 400 KV Bus without constructing a new 400/220kV Sub-station.
24	Vemagiri - Kamavarapukota	D/C	400	116	268	268	268	116	DEC-22	NOV-24	Commissioned 09/24 (Late Reported).
25	220 kV Brandix - Atchuthapuram	D/C	220	7	11	11	11	7	JUN-24	AUG-24	Commissioned 07/24.
26	220KV DC line from 220KV Gunadala S/S - 220KV Nunna S/s	D/C	220	13	34	34	34	12	MAY-24	DEC-24	
27	220kV DC line from 400kV Kamavarapukota to 220kV SS Bhimadole SS	D/C	220	37	69	69	69	37	MAY-24	AUG-24	Commissioned 07/24.
28	220 kV Krishnagiri- Nansuralla Line	S/C	220	24	0	0	0	24		DEC-24	Commissioned 11/24.
29	220kV multi circuit line for making Double LILO of 220kV Gudivada-Akiveedu-Bhimavaram DC line at Proposed 400/220kV S/S Gudivada	M/C	220	38	63	40	0	0		DEC-24	work under progress
30	220kV SMDC line converted to TMDC from 400kV Hindupur - 220kV Pampanurthanda	D/C	220	148	268	235	220	52	JUN-24	DEC-24	work under progress
31	Chittoor 400 kV SS-Mananapalli	D/C	220	130	0	0	0				Work not taken up
32	Garividi-Bobbili	D/C	220	75	130	130	130	75			charged

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
33	Garividi - Garividi	D/C	220	70	0	0	0				Work not taken up
34	Garividi - Pydibhimavaram	D/C	220	100	169	169	169	100		MAY-21	charged on 14.05.21
35	Jammalamadugu (400 kV SS) to proposed Bethamcherla (220 kV SS) in Kurnool District	D/C	220	151	260	260	260	151	JUN-24	DEC-24	Commissioned 11/24.
36	Jammalamadugu (400) - Tadipatri (220) (GEC-I)	D/C	220	80	0	0	0				work cancelled
37	Jammalamadugu - Betamacherla	D/C	220	152	260	259	259	141	JAN-24	DEC-24	Work permit received from Forest CF/Kurnool on 16.04.2024. Work under Progress
38	Kalyandurg-Anantapur	S/C	220	61	0	0	0				work cancelled
39	Kamavarapukota - Kamavarapukota	D/C	220	30	69	69	69	37		SEP-24	All works completed
40	LILO of 220 kv ongole-Racherlpadu line at 220 kv ss Kandukur	D/C	220	7	13	13	13	7	MAY-24	SEP-24	Commissioned 08/24.
41	LILO of 220kV VTS-Tallapally-1 at 220/132 kV SS Rentachintala	D/C	220	3	5	5	4	3	APR-24	JUN-24	Commissioned 05/24.
42	LILO of existing 220kV Gooty - Shapuram line at proposed 220kV Dharmavaram S/S	D/C	220	3	8	8	8	3	JUN-24	JUN-24	works completed
43	LILO of existing 220 kV Madanapalli-Palamaner line to 220 kV Punganur S/S	D/C	220	5	13	13	13	5	JUN-24	DEC-24	Commissioned 12/24.
44	LILO of existing 220 KV Nunna - KTPS Single Ckt. line at 220kV SS Tiruvuru	D/C	220	2	16	10	4	0	JUL-24	JUL-24	work is under progress
45	LILO of Kamavarapukota (220 kV) - Nuziveedu line at Kamavarapukota SS (400 kV)	S/C	220	3	9	9	9	3	MAY-24	MAR-25	Commissioned 02/25.
46	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22	0	0	0				Charged on 19.09.2020
47	LILO of VSS - Kakinada line and Anrak-Samakota line at Chandanada line	D/C	220	11	60	53	26	1		DEC-24	
48	LILO of VTS -3 and 4 at Pidugguralla line	D/C	220	4	8	8	8	4		MAR-23	Charged on 06.01.2023
49	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100	0	0	0			DEC-16	commissioned on Dec-16
50	Muddanur (RTPP) - Dharmavaram	D/C	220	200	0	0	0				work cancelled
51	Narketpally_Suryapet	S/C on D/C	220	60	0	0	0			DEC-16	work does not pertains to APTRANSCO
52	Narsapur-Doultabad	S/C	220	15	0	0	0			DEC-16	does not pertains to APTRANSCO
53	Narsapur-Manoharabad	S/C	220	15	0	0	0			DEC-16	does not pertains to APTRANSCO
54	Nirmal-Nandipeta	S/C	220	20	0	0	0			DEC-16	does not pertains to APTRANSCO
55	Nizamabad-Janakampeta	S/C	220	10	0	0	0			DEC-16	does not pertains to APTRANSCO
56	Oddugudem-Koyagudem	D/C	220	20	0	0	0			DEC-16	does not pertains to APTRANSCO

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
57	Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS	D/C	220	36	0	0	0				does not pertains to APTRANSCO
58	Peddapuram-Koruprolu	D/C	220	130	0	0	0			MAR-17	Charged on March-17
59	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84	0	0	0				Charged on 29.03.2017
60	Somayajulapalli - Gani/Panyam S/S	D/C	220	20	0	0	0				Work not taken up
61	Uravakonda - Kalyanduring	D/C	220	100	160	160	160	100	NOV-14		Charged
62	Badvel-Porumamilla (2nd Ckt) (GEC-I)	S/C on D/C	132	0	0	0	0			MAR-22	Charged on 21.08.2018
63	LILO of Both Circuits of Badvel- Porumamilla at Porumamilla(GEC-I)	M/C	132	4	0	0	0				line charged on 28.8.19
64	LILO of both circuits of Suzlon Wind- Jammalamadugu(132) at Jammalamadugu(400) (GEC-I)	M/C	132	24					MAR-18	JUL-24	Work in Progress.
65	Penukonda(220) - Penukonda (132)	D/C	132	20	0	0	0				work cancelled

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Transmission Corporation of Telangana Limited(TSTRANSCO)											
1	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
2	400kV QMDC line from 400kV Kachapur Switching STation -400 /11kV Velgatoor S/S	D/C	400	52	76	66	63		JAN-23	APR-24	Works under progress.
3	400kV QMDC line from 400kV Kachapur Switchng station - 400/11kV Namapur (Pegadapally) S/S of line	D/C	400	30	46	35	0		JAN-23	DEC-23	Works under progress.
4	400kV QMDC line from 400kV Kachapur (Vadkapur) Swtiching Station - -400/220kV Gajwel S/S in Karimnagar (old) district	D/C	400	14	23	14	0		FEB-23	DEC-23	Works under progress.
5	400kV QMDC line from 400kV Velgatoor Switchyard -400/11kV Namapur (Pegadapally) s/s	D/C	400	42	70	58	0		JAN-23	DEC-23	Works under progress.
6	400kV QMDC line from existing 400/11kV Tippapur S/S - proposed 400/11kV Veljipur S/S	D/C	400	5	18	17	16	0	JAN-23	MAR-24	It is requested to update the line Ckt KM as 10.05 KM (instead of 5 KM)
7	400kV QMDC line from Existing 400/13.8/11kV Chandiapur s/s - proposed Yellaipally 400/11kV S/S	D/C	400	10	30	30	30	10	NOV-23	JUN-24	Works under progress.
8	400KV QMDC line from exsiting 765/4000kV Nizamabad s/s (PGCIL) - Existing 400/13.8/11 Chandulapur S/S	D/C	400	188	278	211	0		FEB-23	DEC-24	Works under progress.
9	400kV QMDC line from STPP (Jaipur) - proposed 400kV S/S at Annaram pump house	D/C	400	40	63	62	0		NOV-22	DEC-23	Works under progress.
10	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60	70	70	70	49	SEP-17	SEP-19	400kV TMDC Chandulapur - Tukkapur Line charged on 19.09.2019
11	Damacherla TPP - Choutuppal	D/C	400	300					SEP-18		
12	Damacherla TPP - Dindi	D/C	400	280					SEP-18		
13	Damaracherla TPP - Jangaon	D/C	400	310					SEP-18		
14	Damaracherla TPP - Maheswaram (TS)	D/C	400	310					SEP-18		
15	Kethiredypally - AP-41 line (Twin HTLS Quad Conventional Towers)	D/C	400	53	79	79	79	54		DEC-21	charged on 13.01.2022
16	LILO of 400kV QMDC line from STPP Jaipur- Ramadugu 400/220/132kV s/s - Kachapur Switching Station line	D/C	400	20	30	18	0		FEB-23	DEC-23	Works under progress.
17	LILO of 400kv QMDC line from Telegana STPP ntpc (2X800mw)-400 /220/32kV Narsappur SS- Kachapur Switching Station	D/C	400	8	13	7	0		FEB-23	DEC-23	Works under progress.
18	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164	160	160	160	108	SEP-17	MAY-19	Line Length was revised to 108.42 CKM and Commissioned on 16.05.2019
19	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
20	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72	97	97	97	72	SEP-17	MAY-18	Commissioned on 06.05.2018
21	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32	20	20	20	6	SEP-17	SEP-18	Due to Change in Connectivity And Change in Name of Substation the line route was changed as LILO of both Ckts of SCCL-Nirmal QMDC line to 400/220/11 kV Sundilla SS.CKT-I Commissioned on 18.07.2018 and CKT-II Commissioned on 25.09.2018
22	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120	0	0	0		SEP-18		The connectivity was revised as per the Revised Administrative Approval.
23	Narsapur SS to Tukkapur SS (TMDC)	D/C	400	140	159	159	159	110	SEP-17	MAR-20	400kV TMDC Narsapur - Tukkapur Line charged on 21.03.2020
24	NTPC - Ramadugu (QMDC) line	D/C	400	104	161	161	161	98	AUG-19	JAN-20	
25	Ramadugu SS to Tippapur SS (QMDC)	D/C	400	40	133	133	133	92	SEP-17	APR-19	Line Length was revised to 92.23 CKM and Commissioned on 29.04.2019
26	Ramdugu SS - Medaram SS (QMDC)	D/C	400	42	59	59	59	41	SEP-17	AUG-18	Line Length was revised to 40.70 CKM and Commissioned on 28.08.2018
27	Sirichilla (NTPC) Common Point) - Narsapur	D/C	400	171	492	492	492	347	FEB-19	JAN-20	
28	Tippapur SS to Chandlapur SS (QMDC)	D/C	400	42	59	59	59	40	SEP-17	MAY-19	Line Length was revised to 40 CKM and Commissioned on 06.05.2019
29	Vattem SS - Uddandapur SS	D/C	400	100	103	103	103	68	SEP-18	DEC-23	All works completed except gantry connections against the line length of 68.278 (ckm).
30	Veltoor SS - Yedula SS	D/C	400	94	139	139	139	94	JUN-24	OCT-23	All works completed. Ready for charging. Statutory inspection is under progress
31	Yadadri TPP Switchyard - Choutuppal S/S	D/C	400	185	259	259	258	66	JUN-24	MAR-24	Standing crops issue
32	Yadadri TPP switchyard - Jangaon S/S	D/C	400	278	402	367	283	44	DEC-19	FEB-24	Works under progress.
33	Yedula SS - Maheswaram SS	D/C	400	260	0	0	0		SEP-18		The connectivity was revised as per the Revised Administrative Approval.
34	YTPP Switchyard - 400kV Dindi SS	D/C	400	208	290	290	290	208	APR-24	JUL-24	Commissioned 06/24.
35	Erection of 230 kV S/C line on D/C tower from Vellalaviduthi 400kV S/S - Nemmeli Thippayakudy 230 kV S/S	S/C	230	23							
36	220kV LILO line (2KM) -Proposed Mentrajally from one of the circuit of under construction 220 KVDC line from 400/220kV S/S Dichpally to 220/11kV Manchippa s/s	S/C	220	4	7	7	7	4		SEP-23	Commissioned on31.03.2022.
37	220KV Pulakurthy - Kakatiya Mega Textile Park	D/C	220	60	110	99	89	18	DEC-24	DEC-24	Works under progress. Foundations are pending due to Severe ROW
38	220kV Twin Moose D/C line from proposed 400/200kV s/s at Annaram Pump House - Existing 200/11kV s/s at Medigadda Pump House-48 KM	D/C	220	41	155	129	118		NOV-22	JUN-24	Original line length -40.494. Therefore, line CKM is 80.988Works under progress.
39	Chilakallu - Narketpally	D/C	220	25	42	42	42	25		JUL-19	It is 220kV LILO of Chilakallu - Narketpally to the 220kV Huzurnagar SS. This Line charged on 05.12.2018.
40	Damaracherla -Huzurnagar line	D/C	220	77	137	137	137	76	MAY-24	JUL-24	Line commissioned on 26-08-2024

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
41	Dichpally - Yacharam Thanda line	D/C	220	54	97	97	97	54	JUL-24	JUL-24	Works under progress.
42	Existing 220kV from Proposed Damaracharla -Huzurnagar	D/C	220	77	137	125	122	65	JAN-22	MAR-23	This May be deleted as it is covered at SINO 15.
43	Ghanapur s/s -CPRI (220kV Monopole DC/SC line)	D/C+S/C	220	9	0	0	0		NOV-21	MAY-22	Permission from National highways, HGCL,Forest Authority under process
44	Janagon -Husnabad	D/C	220	79	139	139	139	73	AUG-24	JUL-24	Works under progress.
45	Kalwakurthy-Dindi 3rd line	S/C	220	24	0	0	0			DEC-16	Proposal cancelled
46	Kamareddy-Bhumpally	S/C	220	15	0	0	0			DEC-16	Proposal cancelled
47	Kethireddypalli (Manikonda) - Kanakamamidi DC line	D/C	220	10	22	22	22	10	JUN-17		Line charged on 13.12.2018
48	Kethireddypalli (Manikonda) SS to Kanakamamidi SS	M/C	220	5	16	16	16	5	SEP-17		Line charged on 14.11.2018.
49	LILO of 220kV XLPE UG cable Chandrayangutta - Imlibun to the proposed Chanchalguda	S/C	220	1	0	0	0	1	SEP-18		Line charged on 26.02.2020
50	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	4	1		OCT-18	Line charged on 07.06.2017
51	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	4	1		OCT-18	Line charged on 07.06.2017
52	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18	0	0	0		SEP-17		commissioned in 2017
53	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
54	LILO of Durshed - Seddipet at Nadunuru line	D/C	220	20					SEP-17		
55	LILO of existing RSS (Malayalapalli) - Bheemgal proposed line at Ramadugu (Karimnagar District)	S/C	220	24	0	0	0		SEP-19		Work cancelled as new 220/11kV Rampur is taken up
56	LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram	D/C	220	4	0	0	0		SEP-18		Works yet to be taken up
57	LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line	D/C	220	4	0	0	0		SEP-18		Works yet to be taken up
58	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24	20	20	20	24	JUN-17		Line charged on 29.01.2018
59	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14	0	0	0	8		MAY-19	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
60	Narsapur - Bowrampet line	MC+D/C	220	149	136	136	136	149	SEP-24	MAR-25	Commissioned 02/25.
61	Narsapur to Bowrampet (Monopole towers)	D/C	220	7	23	15	14		SEP-24	JUN-24	Works under progress.
62	Narsapur to Bowrampet (XLPE UG Cable)	D/C	220	7	1	0	0	7	SEP-24	JUN-24	Works under progress.
63	Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line	D/C	220	79	0	0	0		DEC-17		Works yet to be taken up
64	Nirmal Upgraded 220/132kV Ranjal SS	D/C	220	136	228	228	228	136	NOV-17		Line charged on 15.02.2020

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
65	Parigi SS to Lakshmidvipalli	D/C	220	20					SEP-17		
66	RC Puram 400kV to Raidurg 220kV	D/C	220	10					SEP-17		
67	Thimmajipet to Jadcherla DC line	D/C	220	40	0	0	0		SEP-17		As per the field condition, not yet taken up.
68	Timmajipet - Balanagar	D/C	220	60	0	0	0		SEP-17		Proposal cancelled
69	Yeddumailram - Pargi	D/C	220	135	137	137	137	90		MAR-19	Works are in progress
70	Yellampalli - Goliwada	D/C	220	1	0	0	0	0	SEP-17		Does not exist. Removed due to change in Pump House location
71	Yellampalli - Sundla	D/C	220	30	106	106	106	56	SEP-17	SEP-18	Due to Change in Pump House Location the Connectivity is Revised as 220 kV TMDC Line from 400/220/11kV Sundilla(Yellampally) to 220/11 kV Annaram SS.(Sundilla is renamed as annaram)
72	Yellampalli to Kaleshwaram	D/C	220	60	260	260	260	152	SEP-17	SEP-18	Yellampally SS was renamed as 400/220/11 kV Sundilla SS and Kaleshwaram was renamed as 220/11 kV Medigadda SS,Hence 220 kV Line from 400/220/11 kV sundilla to 220/11 kV Medigadda was Commissioned on 29.09.2018 and total line length was revised to 152 CKM

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)											
1	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
2	AGTP - Agartala line	D/C	132								
3	AGTP - Kumarghat line	S/C	132								
4	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
5	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
6	Monarchak - Surajmani Nagar	D/C	132	43	154	145	128	15		AUG-20	RoW issues. TSECL has connected a portion of the said D/C line splitting the existing Rokhia - Udaipur 132 KV S/C line near Melaghar (12.178 Km distance from Monarchak) thereby connecting Monarchak with Rokhia and Udaipur sub-stations. The said arrangement has already been commissioned and is in operation w.e.f January 2015 for evacuation of Monarchak Power.
7	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rokhia	D/C	132	20	80	68	56	7		DEC-18	RoW issue
10	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)											
1	Agra - Gr. Noida line	S/C	765	200	411	411	411	159			Line energized on 18.03.2021. To be deleted.
2	Agra (UP) - Greater Noida (UP)	S/C	765	0	0	0	0				To be deleted
3	Ghatampur TPS-Agra line	S/C	765	240	579	579	579	229			Line energised on 23.09.2024. To be deleted.
4	Ghatampur TPS - Agra (UP)	S/C	765	0	0	0	0				Commissioned in Mar'2021
5	Ghatampur TPS - Hapur	S/C	765	0	0	0	0				Line energized on 18.06.2022.
6	Ghatampur TPS-Hapur Line	S/C	765	400	1052	1052	1052	411			Line Energized on 18.06.2022. To be deleted.
7	LILO of Anpara D-Unnao line at Obra	S/C	765	40	28	28	28	18			Line energised on 20.04.2023
8	LILO of Mainpuri - G Noida at Jawaharpur TPS	S/C	765	30	66	66	66	26			Line charged on 10.04.2023. Being constructed in TBCB mode by PGCIL.
9	400kV Shamli - Aligarh Line	D/C	400	482	737	737	736	482	MAY-24	AUG-24	Commissioned 07/24.
10	Ballia (PG)-Rasra Line	S/C	400	35	0	0	0				There is no line as such a this name . Please to be deleted .
11	Ghatampur TPS - Kanpur (PG) line	D/C	400	0	0	0	0				Commissioned in Jan'2020
12	Ghatampur TPS-Kanpur PG Line	D/C	400	120	138	138	138	98			Line Antitheft energized on 28.02.2020.
13	Gonda - Shahjehanpur (PG)	D/C	400	460	543	296	140	0			To being constructed in TBCB mode
14	Jawahapur TPS-Firozabad Line	D/C	400	80	204	204	204	141			Energized on 07,08.07.2021 . Being constructed in TBCB mode by PGCIL. To be deleted
15	LILO of Aligarh - Shamli Line at Kurja (Power Plant)	D/C	400	21	38	38	38	22	JUL-24	MAR-25	Line Construction is in TBCB Mode. Line complete.
16	LILO of Ckt.II of 400 KV DC Quad Varanasi (PG) (Thathra) -Biharsharif at 400 kV Sahupuri SS (charged on 18-05-2024 however late reported by UPPTCL)	D/C	400	53	0	0	0	53		JUL-24	Commissioned 06/24 (Late Reported).
17	LILO of Ckt-I of 400kV Varanasi (PG) (Thathra) - Biharshariff DC Line at 400kV Sahupuri	D/C	400	52	92	92	92	52	APR-24	MAY-24	Commissioned 04/24.
18	LILO of one Ckt. 400kV (Twin Moose) Shamli -Aligarh line at THDC Khujra Power Plant	D/C	400	26	38	38	38	22		MAR-25	To be constructed in TBCB mode. Line work complete.
19	Mathura - Jawaharpuram	D/C	400	220	0	0	0				There is no line as such a this name . To be deleted.
20	Obra-C-Jaunpur Line	D/C	400	400	459	459	459	334			Charged on 03.09.2023. To be deleted.
21	Panki TPS - Panki s/s	D/C	400	0	0	0	0				Please To be deleted.
22	Roza TPS-Badaun Line	D/C	400	90	221	221	221	85			Line charged on 02.04.2021. Being constructed in TBCB mode by M/s Adani Transmission Ltd. To be deleted..
23	Sambhal-Moradabad Line	D/C	400	100	0	0	0				There is no such line. Please remove this from the list.
24	Simbholi-Meerut Line	D/C	400	40	80	80	80	58			Line energised on 25.03.2023. To be deleted.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Simbholi-Muradnagar-II Line	D/C	400	50	213	213	213	142			Line charged on 03.11.2023. Being constructed in TBCB mode.
26	Simbholi-Simbholi Line	D/C	400	15	0	0	0				There is no line as such a this name. Please To be deleted.
27	Tanda TPS Extn- Basti (Q)	S/C	400	43	137	137	137	88	OCT-19		Line energised on 14/03/2021. To be deleted.
28	220 kV Modipuram-II - Shamli Line	D/C	220	150	262	262	262	150	APR-24	SEP-24	Commissioned 08/24.
29	Anandnagar-Maharajganj Line	D/C	220	50	0	0	0				There is no line as such a this name . Please to be deleted .
30	Aurai - Mizapur	S/C	220	43	160	160	75	0		SEP-25	Due to blacklisting of M/s Isolux, 400kV Aurai S/s could no be feasible. The line from Mirzaput to Aurai extended by 06 km route length up to 220 kV S/s Bhadohi. Hence, the new name of this line will be 220kV Bhadohi- Mirzapur Line having 43 ckm length. The work is held up due to variation in fund availability and approval of the same.
31	Aurai - Phoolpur	S/C	220	71	229	229	175	42		OCT-25	Due to blacklisting of M/s Isolux, 400kV Aurai S/s could no be feasible. The line from Phoolpur to Aurai extended by 08 km route length up to 220 kV S/s Bhadohi. Hence, the new name of this line will be 220kV Bhadohi- Phoolpur Line having 69 ckm length. The work is held up due to variation in fund availability and approval of the same.
32	Bachhrawan-Sirsira (400) line	D/C	220	161	0	0	0	161		MAR-25	Commissioned 02/25.
33	Badhaikalan (Muzaffarnagar) - Shamli line	D/C	220	66	113	113	112	60	AUG-24	APR-25	ROW problem resolved with the help of district administration.
34	Bah (Agra) - Sirsaganj (Firozabad) line (GEC-II)	S/C	220	0	140	68	15	0			Will be constructed in deposit scheme after receipt of fund from UPNEDA/LSPDCL.
35	Bhadrekhi (Orai) - Bah (Agra) line (GEC-II)	S/C	220	0	0	0	0				Line has been cancelled by UPPTCL as per decision in TWC meeting on 09.11.2022.
36	Bhadrekhi (Orai) - Sikandera (Kanpur dehat) line (GEC-II)	S/C	220	0	182	93	83	0			Will be constructed in deposit scheme after receipt of fund from UPNEDA/LSPDCL.
37	Bhopal Road-Khatauli Line	D/C	220	60	0	0	0				There is no line as such a this name . Please to be deleted .
38	Darshan Nagar GIS to Sohawal (Tower NO. 152 of Gonda line)	S/C	220	1	2	2	2	1	MAY-24	AUG-24	Commissioned 07/24.
39	Firozabad (400)-Tundla	D/C	220	50	0	0	0				There is no line as such a this name . Please to be deleted .
40	Gorakhpur-Anandnagar Line	D/C	220	100	0	0	0				Line Cancelled by TWC on dt. 09.09.2020. To be deleted.
41	Hamirppur-Banda Line	D/C	220	140	0	0	0				There is no line as such a this name . Please to be deleted .
42	Hamirpur-Sarh Line	D/C	220	140	0	0	0				There is no line as such a this name . Please to be deleted .
43	Hardoi Road-Lucknow Line	D/C	220	20	39	39	39	20			Commissioned in March-2022. To be deleted.
44	Hardoi Road-Sandila Line	D/C	220	60	0	0	0				There is no line as such a this name. Please to be deleted .
45	Indirapuram - Pratap Vihar	D/C	220	16	38	33	0	10		MAR-25	Rerouting of line is under process.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
46	Indrapuram (400 kV)- Sector-62 DC line (Under Ground Cable)	D/C	220	5	0	0	0	4	DEC-24	MAR-25	Cable laying for NHAI crossing is under progress.
47	Jehta (400) - Mallawaan line	D/C	220	160	266	266	266	158	JUN-23		Line charged on 06.01.2024. To be deleted.
48	LILO of 220 kV C.B. Ganj (220)- Budaun (220) line	D/C	220	2	4	4	4	2	MAR-21		Commissioned in March-2021. To be deleted.
49	LILO of 220 kV Nara- Jansath line at Meerut(765)	D/C	220	95	150	150	146	82	JUN-24	APR-25	RoW at location no. 8/3, 8/4, 8/8, 40/3. Work in progress.
50	LILO of 220 kV Pura Chandausi (220) - Budaun (220) line at Budaun	D/C	220	31	58	58	58	37	MAR-21		Commissioned in March-2021. To be deleted.
51	LILO of 220kV Rasra (220) - Gaipur S/C line at Rasra	D/C	220	26	49	49	49	26	APR-22		Commissioned in March-2021. To be deleted.
52	LILO of Agra-Bharatpur Line	D/C	220	20	0	0	0				PGCIL scope. Line is energised.
53	LILO of Badaun(400 kV)- C.B. Ganj line at Badaun Road	D/C	220	1	3	3	3	1	JUN-24	NOV-24	Commissioned 10/24.
54	LILO of Banda-Karvi at Chittrakoot Line	S/C	220	8	0	0	0				There is no line as such a this name . Please to be deleted .
55	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60	0	0	0				There is no line as such a this name . Please to be deleted .
56	LILO of One ckt Laitpur TPS -Dunara line at Babina	D/C	220	15	25	25	25	15	MAR-21		Commissioned in August-2019. To be deleted.
57	LILO of one Ckt. of Chhata (Mathura) - Manth (400) at Vrindawan	D/C	220	46	74	74	74	44	MAR-21		Commissioned in August-2020. To be deleted.
58	LILO of Saharanpur-Nakur Line	S/C	220	10	13	13	13	7			Commissioned in May-2018. To be deleted.
59	LILO of Unnao(400 kV)- Bithoor line at Trans Ganga city (220 kV)	D/C	220	9	20	19	16	0	AUG-24	MAR-25	RoW issue resolved with NHAI and survey for diverted route completed and approval for additional supply and work received.
60	Mallawan (220) - Hardoi(220)	D/C	220	81	143	143	143	86	MAY-22		Energised on 04/08/2022. To be deleted.
61	Meerut by pass-Modipuram Line	D/C	220	70	0	0	0				There is no line as such a this name. To be deleted.
62	Meerut-Gr. Noida-II Line	D/C	220	200	0	0	0				There is no line as such a this name. To be deleted.
63	Modipura-II-Bagpat PG Line	D/C	220	70	133	133	133	77			Commissioned in 30.09.2022. To be deleted.
64	Modipuram-II-Modipuram Line	D/C	220	60	0	0	0				There is no line as such a this name. Please To be deleted.
65	Muradabad-Tajpur Line	D/C	220	60	0	0	0				There is no line as such a this name. Please To be deleted.
66	Nehtaur-Tajpur Line	D/C	220	100	0	0	0				There is no line as such a this name. Please To be deleted.
67	Nighasan-Lakhimpur Line	D/C	220	120	0	0	0				There is no line as such a this name. Please To be deleted.
68	Rae Bareli (400)-(Amethi (220)	D/C	220	89	147	147	147	89	OCT-22		Line Antitheft charged on 28.10.2021.
69	Raebareli (400) -Bachhrawan line	D/C	220	162	273	273	273	161	JUN-24		Line antitheft charged on dt. 28.02.2025.
70	Shamli (400) - Deoband line	D/C	220	93	150	150	150	84	MAY-24	APR-25	ROW issue b/w AP-15 TO AP-16 for stringing work.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
71	Shamli-Khatauli Line	D/C	220	50	0	0	0				There is no line as such a this name. Please To be deleted
72	Shatabdinagar- NCRTC RSS line	D/C	220	5	0	0	0	5		MAR-25	Commissioned 02/25.
73	Unnao(400)- Aagain TSS Line	S/C	220	12	0	0	0	12		MAR-25	Commissioned 02/25.
74	132 kV D/C Agra cantt. - 400 kV Agra (South)	D/C	132	24	44	44	44	24			Line energised on 25/07/2017. To be deleted
75	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129			Line energised on 13.09.2017. To be deleted.
76	Bhadrekhi (Orai) - Jalaun line (GEC-II)	S/C	132	0	108	108	108	37			Commissioned in June-2021. To be deleted.
77	Dakore (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	105	105	105	70			Commissioned in April-2018. To be deleted.
78	Dumariaganj- - Utraula	S/C	132		114	114	114	40			Commissioned in January-2019. To be deleted.
79	Gujrai (Solar Plant) - Pukhraya line (GEC-II)	D/C	132	0	72	72	72	38			Line energised on 22.02.2024. To be deleted.
80	Gurrah (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	30	30	30	17			Line energised on 02.08.2023. To be deleted.
81	Jigna - Dadar Vijaypur (Solar plant) Mirzapur line (GEC-II)	D/C	132	0	38	38	38	15			Commissioned in March-2018. To be deleted.
82	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	19	19	19	12			Commissioned in July-2017. To be deleted.
83	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	25	25	6			Commissioned in November-2017. To be deleted.
84	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12	22	22	22	12			Commissioned in July-2017. To be deleted.
85	LILO of Makreccha (Solar plant) - Bhadrekhi (Orai) line at Baghauili (Solar Plant) (GEC-II)	D/C	132	0	0	0	0				Will be constructed in deposit scheme after receipt of fund from UPNEDA/LSPDCL.
86	Makreccha (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	0	0	0				LOI issued on 05.05.2022. Line will be allotted after receipt of fund from UPNEDA/ LSPDCL.
87	Meja - Kosda Kala (Solar plant) Meja line (GEC-II)	D/C	132	0	132	132	132	30			Commissioned in February-2018. To be deleted.
88	Parasan (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	0	0	0	18			Commissioned on 14.09.2022. To be deleted.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
UTTARAKHAND POWER CORPORATION LIMITED(UKPCL)											
1	Pipalkoti-Srinagar Line	D/C	400	173					SEP-24		
2	Vishnugad-Pipalkoti Line	D/C	400	36					DEC-24		
3	Balance work of Baramwari -Srinagar line (Single Zebra conductor from Interconnection point of Singoli Bhatwari HEP to Baramwari)	D/C	220	31					JUN-24		
4	Baramwari (GIS)-Srinagar S/S	D/C	220	180	228	210	182	72	DEC-19	DEC-19	Baramwari Srinagar 220 kV D/C line and LILO of this line at Singoli Bhatwari HEP are required for transfer of power from Singoli Bhatwari HEP up to Srinagar pooling station. But after the works of Phata Byung (2x38 MW) being severely affected due to flash floods in June, 2013 and all works being stalled since July, 2017 due to Funds constraints with the developer , this Baramwari switching station is not being constructed, therefore currently above line is being constructed from 400kV S/s Srinagar to interconnection point of 99MW Singoli Bhatwari HEP. This line is of 150 Ckm out of which 72 Ckm stringing have been completed. Also out of 220 tower locations, 210 fdns have been completed and 182 towers have been erected

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)											
1	LILO of Gokarna-New Chanditala Transmission Line at proposed Satgachia 400 KV GIS S/S	D/C	400	11	22	19	17	0	JAN-25	JAN-25	
2	Bankura - New Bishnupur line (GEC-II)	D/C	220	0							
3	Bhangar (UG Cable) (PGCIL) -New Town-IIC (GIS) S/S	D/C	220	18	0	0	0		OCT-22	MAR-23	
4	Connectivity between New Bishnupur - Raghunathpur New Bishnupur-Hura Hura-Raghunathpur and connectivity between STPS and Hura 220kV s/s	S/C	220	1	2	2	0	0	OCT-24	MAR-25	Online tower erection and stringing activity may be taken up after receiving shutdown of the following existing lines: 220 KV D/C STPS to New Bishnupur T/L and 220 KV Raghunathpur to Hura T/L
5	East Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
6	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62						MAR-18	
7	Establishment of Rajarhat (PG) - New Town-IIIutilising Barasat - Kasba	D/C	220	2						MAR-18	
8	LILO of 220 kV Durgapur -DPL unit-8 line at AB Zone 220 kV Substation.	D/C	220	8	14	14	14	8	JUL-24	DEC-24	Commissioned 11/24.
9	LILO of 229kV Domjur-Arambagh line at proposed Khanakul 220kV GIS	D/C	220	11	47	45	45	15	MAR-25	MAR-25	Loc. Nos.- 9/0; 9D/0- Severe hindrance from Landowners.
10	LILO of Arambag - Domjur at Mayapur	D/C	220	36						MAR-20	
11	LILO of Birpara -Alipurduar line (PGCIL) at proposed line at Falakata s/s	D/C	220	17	39	39	37	14	SEP-24	MAR-25	All tower foundations are completed only 2 Nos. online tower erection at AP 15/0 & 21A/0 are pending for want of S/D of existing PGCIL 220 KV Line. Falakata Substation is not ready.
12	LILO of BKTPP - Satgachia at Mahachhanda	D/C	220	14						MAR-19	
13	LILO ofc arambag - Midnapur at C.K. Road	D/C	220	232						MAR-21	
14	LILO of KTPP-Howrah 220 kV D/C Line at Proposed Food Park 220/132 KV GIS S/S	M/C	220	2	0	0	0	2		SEP-24	Commissioned 08/24.
15	LILO of KTPP- Jangalpur 220 kV D/C line at Food Park 220 kV Substation	D/C	220	2	0	0	0	2		AUG-24	Commissioned 07/24.
16	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8						MAR-20	
17	LILO of STPS - J K NAGAR line at 220 kV Asansol SS	D/C	220	63	124	124	124	63	JUL-24	FEB-25	Commissioned 01/25.
18	Rajarhat (PG) - New Town-II	D/C on M/C	220	56	58	2	2	1		MAR-19	Work of main line yet to be commenced due to mass resistance by the villagers
19	STPS - Raghunathpur	D/C	220	45	94	94	94	46	MAR-25	MAR-25	Awaiting approval for hotline power line crossing for AP-9/0 to AP-10/0.
20	West Mednipur - Kharagpur line (GEC-II)	D/C	220	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
21	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132	20	0	0	0		APR-19	DEC-21	"Survey work of the transmission lines completed. WBSETCL contemplated the ATS of Rammam III HPS of NTPC considering that WBSEDCL would purchase the entire power from NTPC. But the PPA of NTPC with WBSEDCL for sale power from Rammam III HPS has not been executed till date. After execution of the said PPA, WBSETCL would take up the construction work of the ATS obtaining Investment Approval fromWBERC."
22	Rammam III - Chalsa	D/C	132	130	0	0	0		APR-19	DEC-21	"Survey work of the transmission lines completed. WBSETCL contemplated the ATS of Rammam III HPS of NTPC considering that WBSEDCL would purchase the entire power from NTPC. But the PPA of NTPC with WBSEDCL for sale power from Rammam III HPS has not been executed till date. After execution of the said PPA, WBSETCL would take up the construction work of the ATS obtaining Investment Approval fromWBERC."

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ADANI Energy solution Limited(ADANI)											
1	KPS2 (GIS) - Lakadia	D/C	765	0							
2	Narendra New (GIS) - Pune (GIS) (line with 1x330MVA r switchable line reactor (SLR) on each ckt. at both ends)	D/C	765	636					DEC-24		
3	North Karanpura - Gaya line (NKTL - TBCB)	D/C	400	196	286	140	132	37			Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Adani Renewable Energy Park Rajasthan Limited(AREPRL)											
1	Bhadla IV SP - Bhadla Pooling station line (GEC-II)	D/C	220	0							
2	Fatehgarh Solar Park - Fatehgarh Pooling Station line (GEC-II)	D/C	220	0							
3	SPP - Bhadla (PS) (GEC-II)	D/C	220	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Apraava Energy Pvt. Ltd.(APRAAVA)											
1	Fatehgarh-3- Bhadla-3 400kV D.C line (Quad) line	D/C	400	446					FEB-25		
2	Fatehgarh-4 - Fatehgarh-3 PS 400kV D/c	D/C	400	42							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ATHENA CHHATTISGARH POWER LIMITED(ACPL)											
1	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BAJAJ ENERGY PVT. LTD.(BEPL)											
1	Balrampur-Utraula line	D/C	132								Existing line.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CORPORATE POWER LTD.(CPL)											
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
D.B. POWER CORP. LTD.(DBPCL)											
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DIRANG ENERGY PVT. LTD.(DEPL)											
1	Gongri - Dinchang Pooling Station	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)											
1	Navbharat TPP - Angul P.S. (PG)	D/C	400								
2	Tori - Jharkhand Pooling Station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Essel Infraprojects Ltd.(ESSEL)											
1	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	332	422	337	183		FEB-20	FEB-20	Work hampered due to severe RoW issue in the stretch of AP 27 AP 29, AP 60 A AP 60 B and AP 66 AP 67.
2	Warangal (New) - Chilakaluripeta (WKTL - TBCB)	D/C	765	395	565	446	341		FEB-20	FEB-20	Severe RoW issue existing in the stretch of AP 10 AP 11, AP 14- AP 15, AP 25 AP 28, AP 52- AP 53, AP 55 AP 56, AP 63 63/12, AP 76 AP 77, AP 84- AP 85 and AP 89 AP 90. Court Case: 04 no. of tower locations has been traversing though the proposed land area of M/s Emami Cement Ltd., out of which the 04 no. of foundations and 03 nos of erections are already completed. At this point of time, M/s Emami Cement Ltd. moved to High Court of Hyderabad for seeking Order to remove WKTL transmission towers along with direction to re-route the transmission line. At present this matter is under consideration of Honble High Court, Hyderabad and next date is yet to schedule. Forest Details of Tr. Line Falling under Forest: Forest area affected (ha):18.442 ha (2.75 Kms) in Andhra pradesh .Forest proposals sub on :23.08.2017. Stage I forest approval granted on 28.11.18.
3	Warangal (New) - Hyderabad (WKTL - TBCB)	D/C	765	265	344	312	247		DEC-19	DEC-19	RoW issue: In the stretch of AP 34 - AP 35, AP 37- AP 38, AP 41- AP 42, AP 46/0, AP 54/2, AP 17/3 and AP 21/6. At loc. nos. 47/2 and 47/3, locals have removed the stubs by using JCB. A FIR in this regard has been lodged with local Police Station. Court Case: Land Owner of location no. 2/6 has approached High Court of Telangana. The Court has granted the stay on work. Further on hearing held on 07th June 2018, the Court adjourned and as on date the matter is still pending for scrutiny. Land owner for the stretch between the location no. 30 to 31 has approached the District Court (Nalgonda) to accord permanent injunction. On the hearing held on 14.03.2019, , the Court scheduled next date of hearing on 01.05.2019 in this matter. In such situation, the work is at stand still at this location effectively from 20th Mar 2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
4	Warora (Pool) - Warangal (New) (WKTL - TBCB)	D/C	765	645	827	773	423	59	DEC-19	NOV-19	Severe RoW issues.; Forest area affected (ha): 19.793 ha (2.954 Kms) in Maharashtra and 47.592 ha (7.103 Kms) in Telangana. Forest proposals submitted on 4th Aug 17 for Maharashtra and on 23 Aug 17 for Telangana. Current status: Maharashtra Stage I received on 05.02.18. The Telangana stage I approval received on 13.12.2018 ; Wlld life approval : Proposal forwarded by State Government to Member Secretary (NBWL) on 20.11.2018. Proposal forwarded to NTCA for their recommendation and MoEF&CC asked State Govt. to submit SBWL MoM, which is still awaited for further processing & consideration in next NBWL meeting.The work execution in under Maharashtra is severely affected due to farmer agitation demanding higher compensation for the construction of transmission line at their fields. Court Case- at loc. no. 89/8 in terms of stay order granted by Bombay High Court. The matter is listed on 15.01.2020.
5	Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB)	D/C	400	81	106	16	0		DEC-19	DEC-19	1. Consent from Indian Drug and Pharmaceuticals Ltd. (IDPL) , Rishikesh for traversing 400 kV D/C Koteshwar-Rishikesh line through IDPL premises is awaited.Pending NOC from IDP (Rishikesh), the Forest Deptt. is not ready to accept the forest diversion proposal because all 16 no. of tower locations are falling inside the IDPL lease hold area, which belongs to the forest deptt.2. DFO-Tehri directed us to divert from our existing transmission line route, which was earlier approved and confirmed by Forest Range officer through verification of land schedule and DGPS survey in Jan-2018. 3) Severe RoW issues are existing at loc. No. 1/0, 2/0, 3/0, 4/0, 13/0, 14/0, 14/1, 15/0, 16/0, 42/0, 43/0, 44/0, 48/0, 48/1 and 49/0 .
6	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240	0	0	0				MoP has already dropped the project.
7	Tanda - Sohwal (TTL - TBCB)	D/C	400	186	0	0	0				MoP has already dropped the project.
8	Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB)	D/C	400	95	130	9	0		FEB-20	FEB-20	Forest : Nil

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GATI INFRASTRUCTURE PRIVATE LIMITED(GIPL)											
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						MAY-18	Work yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GMR ENERGY LIMITED(GMR ENERG)											
1	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
2	Alaknanda HEP - Joshimath	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GUPTA ENERGY PVT. LTD.(GEPL)											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
IDEAL ENERGY PROJECTS LTD.(IEPL)											
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
IND BHARATH POWER INFRA LIMITED (IBPIL)											
1	Ind Barath TPP - Tuticorin (PS)	D/C	400	200							
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ISPAT ENERGY LTD(ISPAT)											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JAIN ENERGY TRADING LTD(JAIN ETL)											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JAL POWER CORP. LTD.(JPCL)											
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KALPATARU POWER TRANSMISSION LIMITED(KPTL)											
1	LILO from Kothipura - Tubinakere at Channapatna	D/C	220	7							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KORBA WEST POWER COMPANY LIMITED(KWPCL)											
1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KVK ENERGY PVT. LTD.(KVK)											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
LANCO ENERGY (P) LTD.,(LEPP)											
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	
2	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MALANA POWER COMPANY LIMITED(MPCL)											
1	Ka Dogri - Jangi Pooling Station	D/C	400								
2	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Megha Engineering & Infrastructures Limited(MEGHA)											
1	KPS1-Khavda PS GIS (KPS2) 765kV D/C line	D/C	765	42					FEB-25		
2	400kV Khandhukal -Rampura Transmission line	D/C	400	384					SEP-24		
3	Khandkha (Srinagar) - Rampura (Kashipur) line (Twin HTLS)	D/C	400	384							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MONNET POWER COMPANY LIMITED(MPCL)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)											
1	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
2	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
3	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
4	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
5	Sipat/Korba (PS) Seoni (NKTL - TBCB)	S/C	400	334	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NSL NAGAPATNAM POWER PVT. LTD.(NSLNPPL)											
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
2	LILO of Kasang - Bhbaba at Tidong-I	D/C	220	32	57	44	40			DEC-23	Being Executed by M/s Statkraft. St-II clearance obtained for 17 locations in Nov-22.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RELIANCE POWER TRANSMISSION LTD.(RPTL)											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								
2	Sohwal - Lucknow Line (TBCB-TTCL)	D/C	400	176							
3	Tanda - Sohwal Line (TBCB-TTCL)	D/C	400	173							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Renew Surya Vihaan Private Limited (Renew Surya Vihaan)											
1	ReNew Surya Aayan Private Limited solar power plant - Fatehgarh-III PS 220 kV S/C line on D/c Tower	S/C	220	9							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ReNew Transmission Ventures Private Limited(RENEW)											
1	400 kV D/C Gadag PS-Narendra (New) line (Trans. Scheme for Solar Energy Zone in Gadag (1000MW) Karnataka-Part-A Phase-I)	D/C	400	187	232	232	232	187	MAY-24	OCT-24	Commissioned 09/24.
2	Gadag PS- Koppal (PS) line	D/C	400	100					AUG-23		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RKM POWERGEN PVT. LIMITED(RKMPPL)											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Saurya Urja Company of Rajasthan Ltd(SUCRL)											
1	SUCRL Solar Park - Bhadla	D/C	220	18	0	0	0	18		APR-23	Commissioned 03/23.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Shekhawati Transmission Service Company Limited(SKHWTTSCCL)											
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-20	court case pending, severe ROW problem, Railway crossing pending.Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-20	court case pending, severe ROW problem, Railway crossing pending.Fund problem from PFC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM HYDRO POWER LIMITED(SHPL)											
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
South East UP Power Transmission Company Limited(SEUPPTCL)											
1	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		JUN-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
2	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		JUL-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
3	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
4	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		DEC-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
5	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
6	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18	0	0			JUL-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
7	Rewa Road - Karchana	D/C	400	58	102	0	0			OCT-16	Karchana gantry not defined. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
8	Tanda TPS Extn - Gonda	S/C	400	100	241	97	54	0		OCT-18	"Work is standstill for more than a year due to poor financial health of SEUPPTCL, the transmission service provider, owned by M/s Isolux. The line is a part of TBCB project awarded to M/s Isolux. UPPTCL representative informed that GoUP is considering to take over transmission project and evaluation of completed work is under progress. Bids for valuers have been invited by M/s PFC. Valuation is under progress. Final decision will be taken after valuation."

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
STERLITE GRID LTD.(STERLITE)											
1	Fatehgarh-III PS - Beawar 765 kV D/C line (Rajasthan (20GW) under Phase-III Part F)	D/C	765	635					MAR-25		
2	Fatehgar III - Beawar 765kV line (Rajasthan (20GW) under Phase-III Part -G)	D/C	765	630					MAR-25		
3	LILO of both Ckts. of Ajmer - Chittorgarh 765kV D/C at Beawar (Rajasthan (20GW) under Phase-III Part F)	D/C	765	136							
4	Bongaigaon (POWERGRID) - Nangalbibra (Twin ACSR Moose) line	D/C	400	246	311	311	311	246	JUN-24		Ready for commissioning on Oct-2024.
5	LILO of 400kV Kota- Merta line at Beawar (Rajasthan (20GW) under Phase-III Part F)	D/C	400	64							
6	LILO of KAPP - Vapi 400 kV D/C line at Vapi II	D/C	400	1					APR-23		
7	LILO of one Ckt. of Kishenpur - Dulhasti (Quad) line at Kishtwar	D/C	400	5					APR-25		
8	LILO of one ckt. of Narendra (existing) - Narendra (New) quad line at Xeldem (G-TTPL-TBCB)	D/C	400	196	233	2	0		MAR-23	JUL-22	1.Delay in getting forest and wildlife clearances. State Govt had returned the proposal to nodal officer seeking the details that whether the user agency is utilizing the corridor of existing defunct 110kV Ambewadi Ponda line or not at possible extent. The user agency confirmed that they are utilizing the corridor of defunct 110kV line at the maximum possible extent. Therefore, support is required from PCCF / Nodal officer and Chief Wildlife Warden, Karnataka to recommend the proposal with mitigation measures 2. The progress is suffered due to petition filed by Goa Foundation in CEC constituted by Supreme court and High Court of Mumbai and Goa 3. The introduction of Guidelines being issued by District Collector, North Goa vide letter dated 06-11-2020 for payment of Additional Compensation towards damages in regards of Right of Way for transmission Line has consequently led to an escalation in the cost of the project and the same is covered under Article 12 of the TSA as CIL event
9	LILO of Padghe (PG)-Ghatkopar/Vikroli 400 kV S/C line at Navi Mumbai GIS (PG) (WRSS-XIX and NERS-IX)	S/C	400	38	0	0	0	38	JUN-24	OCT-24	Commissioned 09/24.
10	Mangalore (Udupi PCL) - Kasargode (Quad) line	D/C	400	231					JUL-23		
11	Padghe (PG) - Kharghar 400 kV D/C (Quad) line (WRSS-XIX and NERS-IX)	D/C	400	140	0	0	0	140	JUN-24	OCT-24	Commissioned 09/24.
12	Xeldem - Mapusa (quad) line (G-TTPL -TBCB)	D/C	400	106	142	142	142	106	JUN-24	JAN-23	Ready for commissioning on Oct-2024.
13	LILO of Apta-Kalwa/Taloja at Navi Mumbai (PG)	D/C	220	5	0	0	0	5	MAY-24	NOV-24	Commissioned 10/24.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
14	Vapi-II-Sayali 220 kV D/C line (WRSS-XIX and NERSS-IX)	D/C	220	45	0	0	0	45	MAY-24		Commissioned 09/24.
15	Xeldem (Existing) - Xeldem (New) Transmission line	D/C	220	45	66	66	66	45	JUN-24		Ready for commissioning on Oct-2024.
16	AGTPP (NEEPCO) - P.K. Bari (TSECL) line (NER-II TL-TBCB)	D/C	132	167	236	236	236	167	MAR-20	FEB-21	Commissioned and declared under Commercial Operation (DOCO) w.e.f. 00:00 Hrs of 21-02-2021
17	Biswanath Chariyalli (PG) - Itanagar (Zebra) line (NER-II TL-TBCB)	D/C	132	134	211	211	207	126	MAR-20	MAR-21	1.The proposal for PLCC Carrier frequency has been submitted to Ministry of Communication (WPC Wing) and the approval is still awaited. Support required to expedite the same. The WPC Wing has informed that the Frequency allotment has been temporarily closed by MOC, therefore in the interest of timely completion of the project we have requested CEA to grant an approval for use of proposed frequencies otherwise the line cant be charged 2. The Additional Compensation has been paid for forest Land in the state of Arunachal Pradesh as being directed by Deputy commissioner, Papum Pare and Itanagar Districts. This is an additional cost to the project and the same is entitled to be covered under Article 12 of the TSA as Change in Law event
18	Hatsinghmari (Assam)- Ampati (Meghalaya) (Single ACSR Panther)	D/C	132	57					DEC-23		
19	LILO of one Ckt. of Biswanath Chariyalli (PG)- Itanagar (Zebra) line at Gohpur (AEGCL) (NER-II TL-TBCB)	D/C	132	17	30	30	30	16	MAR-20	MAR-21	1.Non-finalization of terminal bays at Gohpur S/s by AEGCL for the termination of LILO line 2. The proposal for PLCC Carrier frequency has been submitted to Ministry of Communication (WPC Wing) and the approval is still awaited. Support required to expedite the same. The WPC Wing has informed that the Frequency allotment has been temporarily closed by MOC, therefore in the interest of timely completion of the project we have requested CEA to grant an approval for use of proposed frequencies otherwise the line cant be charged 3. The Additional Compensation has been paid for forest Land in the state of Arunachal Pradesh as being directed by Deputy commissioner, Papum Pare and Itanagar Districts. This is an additional cost to the project and the same is entitled to be covered under Article 12 of the TSA as Change in Law event
20	LILO of one Ckt. of Pare HEP - North Lakhimpur (AEGCL) (With ACSR Zebra)at Nirjuli (POWERGRID)	D/C	132	33					JUN-23		
21	Pare HEP (NEEPCO) (From near LILO Point) - North Lakhimpur (AEGCL) (With ACSR Zebra Conductor) along with 2 no. 132 kV line bays at North Lakhimpur	D/C	132	62					JUN-23		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TALCHER TRANSMISSION CO. LTD.(TTCL)											
1	Behrampur - Gazuwaka (T-II TL - TBCB)	D/C	400	290	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Tata Power Ltd(TATAPOWER)											
1	400kV D/C Koteshwar - Rishikesh line	D/C	400	77							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TEESTA URJA LTD.(TUL)											
1	Teesta III - Kishanganj	D/C	400	427	590	586	581	392		OCT-18	Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 14.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) is energized on 30.06.2018 (i.e. trial operation for 24 hours) and could successfully complete the trial operation on 1st July 2018. 46.1 Kms line from Kishanganj Substation has been successfully energized for antitheft purpose. Re-Stringing works, in last span of 290-291 is under progress and back charging would be extended stretch by stretch on completion of re-stringing. RoW and Forest issues faced in Darjeeling distt.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TORRENT POWER LTD(TOR. POW. (UNOSUGEN))											
1	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								
2	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
3	Sandila TPP - ATS not defind	D/C	400								
4	Navseri - Bhasen (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
VANDANA VIDYUT LTD.(VVL)											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
VEDANTA LIMITED(VEDANTA)											
1	Sterlite TPP - Jharsuguda (LILo-II to Jharsuguda)	D/C	400	40	0	0	0		NOV-16		Transmission work not started yet. SEL will approach CEA for approval of continuing the LILo-II.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)											
1	Khammam-Hyderabad Line-1	D/C	765	772						MAR-15	
2	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
3	Vemagiri Pooling Station -Khammam Line -1	D/C	765	852						MAR-15	
4	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
VISA POWER LTD(VISA)											
1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0		JUN-15	Work is under Construction.

