

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)

"As on "

31-AUG-2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMODAR VALLEY CORPORATION (DVC)

1	DSTPS ICT-II S/s	400/220	1x315		100	100	50	50		JAN-21	DEC-18	400KV infrastructure is ready and its 220KV infrastructure is under construction.
2	Burdwan GIS along with associated line bays at Parulia S/s	220/132	2x160		100	0	0	0		SEP-21		NIT floated on 10.01.2018. Price Bid opened on 16.08.18 & is under evaluation
3	Dhanbad (2 Auto-Xmer)	220/132	1x160		100	80	40	40		OCT-21	MAR-19	Main tank will be placed on existing plinth. Foundation of radiator bank to be newly constructed/modified. Order of Transformer placed on 13.09.17 with schedule delivery of 365 days.

POWERGRID (Consultancy Work) (PGCONSULTANCY)

1	(Sikkim) Khamdong (New) S/S	66/11	50			0	0	0	0	DEC-18	MAY-19	
2	(Sikkim) Kumrek (New) S/S	66/11	50			0	0	0	0	DEC-18	MAY-19	
3	(Sikkim) Lachen (New) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
4	(Sikkim) Makha (New) S/S.	66/11	50			0	0	0	0	DEC-18	MAY-19	
5	(Sikkim) Mamring (Extn.) S/S	66/11	50			0	0	0	0	DEC-18	MAY-19	
6	(Sikkim) Mangan (Extn.) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
7	(Sikkim) Namchi (New) (Extn.) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
8	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
9	(Sikkim) Namthang (New) S/S	66/11	50			0	0	0	0	DEC-18	MAY-19	
10	(Sikkim) Pangthang (New) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
11	(Sikkim) Passingdong (New) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
12	(Sikkim) Pelling (Extn.) S/S	66/11	50		0	0	0	0	0	DEC-18		
13	(Sikkim) Rellichu (New) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
14	(Sikkim) Richenpong (New) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
15	(Sikkim) Rohthak S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
16	(Sikkim) Rorathang (New) S/S	66/11	50			0	0	0	0	DEC-18	MAY-19	
17	(Sikkim) Sichey (Extn.) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
18	(Sikkim) Sombaria (New) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
19	(Sikkim) Tadong (Extn.) S/S	66/11	50		0	0	0	0	0	DEC-18		Yet to be awarded.
20	(Sikkim) Temi (New) S/S	66/11	50			0	0	0	0	DEC-18	MAY-19	
21	(Sikkim) Namchi (Old) (Extn.) S/S	66	50		0	0	0	0	0	DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
22	(J and K) Drass S/S	220/66	4x16.67		100	40	80	0	0	SEP-17	MAY-17	Award placed. Work under progress.
23	(J and K) Kargil S/S	220/66	7x16.67		0	0	0	0	0	SEP-17	MAY-17	land yet to be handed over by Distt. Administration.
24	(PMDP-Jammu) Chowadhi S/S	220/33	160		0	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
25	(PMDP-Jammu) Kathua-II (Ghatti) S/S	220/33	160		0	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
26	(PMDP-Jammu) Samba S/S	220/33	160		0	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
27	(PMDP-Kashmir) Batpora Tailbal (GIS)	220/33	160		0	0	0	0		MAR-19	JAN-20	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
28	(Assam) Amingaon (GIS)	220/132	2x160			0	0	0	0	DEC-18		Land identified,Price negotiation underway.
29	(Assam) Behiating (New Dibrugarh)	220/132	2x100		100	0	0	0	0	DEC-18	MAR-19	
30	(Assam) Samaguri (Aug.) (160-50) T/F-II	220/132	110		100	0	0	0	0	DEC-18	MAR-19	
31	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100	0	0	0	0	DEC-18	APR-19	
32	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100	0	0	0	0	DEC-18	APR-19	
33	(Nagaland) Kohima (New) S/S	220/132	50		0	0	0	0	0	DEC-18		
34	(Sikkim) Legship Pool (New) S/S	220/132	50			0	0	0	0	DEC-18	MAY-19	
35	(Assam) Rangia (Extn.)	220	50		100	0	0	0	0	DEC-18	NOV-18	
36	(Assam) Tinsukia (Extn.)	220	50		100	0	0	0	0	DEC-18	NOV-18	
37	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	50		100	0	0	0	0	DEC-18	APR-19	
38	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	50		0	0	0	0	0	DEC-18		
39	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	50		0	0	0	0	0	DEC-18		Yet to be awarded.
40	(Sikkim) Chungthang (New) S/S	132/66/1 1	50		0	0	0	0	0	DEC-18		Yet to be acquire.
41	(Sikkim) Samardong (New) S/S	132/66/1 1	50		0	0	0	0	0	DEC-18		Yet to be awarded.
42	(Sikkim) Singhik (New) S/s	132/66/1 1	50		0	0	0	0	0	DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
43	(Sikkim) Namchi (New) S/S	132/66	50		0	0	0	0	0	DEC-18		Yet to awarded.
44	(Sikkim) Parbing (New) S/S	132/66	50		0	0	0	0	0	DEC-18		Yet to be awarded.
45	(Sikkim) Dikchu pool (new) S/S	132/33/1 1	100			0	0	0	0	DEC-18	MAY-19	
46	(Tripura) Dharmanagar (Extn.) S/S	132/33/1 1	50		100	0	0	0	0	DEC-18	NOV-19	
47	(Tripura) Rokhia (Extn.) S/S	132/33/1 1	50		100	0	0	0	0	DEC-18	NOV-19	
48	(Arunachal Pradesh) Bameng S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
49	(Arunachal Pradesh) Banderdewa S/S	132/33	63		0	0	0	0	0	DEC-18	AUG-19	
50	(Arunachal Pradesh) Basar S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Changlang S/S	132/33	15		0	0	0	0	0	DEC-18	OCT-19	land acquisition under progress
52	(Arunachal Pradesh) Dambuk S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
53	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	50		0	0	0	0	0	DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Halaipani S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
57	(Arunachal Pradesh) Holongi S/S	132/33	20		0	0	0	0	0	DEC-18	AUG-19	
58	(Arunachal Pradesh) Jairampur S/S	132/33	50		0	0	0	0	0	DEC-18	OCT-19	land acquisition under progress
59	(Arunachal Pradesh) Kambang S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Khonsa S/S	132/33	15		0	0	0	0	0	DEC-18	OCT-19	land acquisition under progress
61	(Arunachal Pradesh) Koloriang S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
62	(Arunachal Pradesh) Likabali S/S	132/33	15		100	0	0	0	0	DEC-18	MAY-19	
63	(Arunachal Pradesh) Miao S/S	132/33	15		0	0	0	0	0	DEC-18	OCT-19	land acquisition under progress
64	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0	0	0	0	0	DEC-18	AUG-19	
65	(Arunachal Pradesh) Niglok S/S	132/33	63		100	5	0	0	0	DEC-18	MAY-18	
66	(Arunachal Pradesh) Palin S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
67	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100	0	0	0	0	DEC-18	MAY-18	
68	(Arunachal Pradesh) Rilo S/S	132/33	15			0	0	0	0	DEC-18	MAY-18	
69	(Arunachal Pradesh) Sagali S/S	132/33	15		0	0	0	0	0	DEC-18	AUG-19	Yet to acquire
70	(Arunachal Pradesh) Seijosa S/S	132/33	15			0	0	0	0	DEC-18	MAY-18	land not yet finalized due to forest clearance issue.
71	(Arunachal Pradesh) Seppa S/S	132/33	15			0	0	0	0	DEC-18	MAY-18	
72	(Arunachal Pradesh) Yingkiang S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
73	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0	0	0	0	0	DEC-18		Yet to be awarded.
74	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		100	0	0	0	0	DEC-18	MAR-19	
75	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		100	0	0	0	0	DEC-18	MAR-19	
76	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100	0	0	0	0	DEC-18	MAR-19	
77	(Assam) Hazo (New) S/S	132/33	2x31.5		0	0	0	0	0	DEC-18		Land identified and is under finalization
78	(Assam) Paltan Bazar (GIS)	132/33	2x50		100	0	0	0	0	DEC-18	MAR-19	
79	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		100	0	0	0	0	DEC-18	MAR-19	
80	(Assam) Sarupathar (new) S/S	132/33	2x25		0	0	0	0	0	DEC-18	MAR-19	
81	(Assam) Silapathar (New) S/S	132/33	2x31.5		100	0	0	0	0	DEC-18	MAR-19	
82	(Assam) Tangla (New) S/S	132/33	2x31.5		100	0	0	0	0	DEC-18		
83	(Assam) Teok S/S	132/33	2x31.5		100	0	0	0	0	DEC-18	MAR-19	
84	(Assam) Tezpur (New) S/S	132/33	2x50		100	0	0	0	0	DEC-18	MAR-19	
85	(MAGHALAYA) Mynkre S/S	132/33	2x50		100	0	0	0	0	DEC-18	APR-19	
86	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0	0	0	0	0	APR-19		
87	(MAGHALAYA) Phulbari S/s	132/33	2x50		100	0	0	0	0	DEC-18	APR-19	
88	(Manipur) Gamphajol (new) S/S	132/33	40		0	0	0	0	0	DEC-18		Yet to be awarded.
89	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0	0	0	0	0	DEC-18		Yet to be awarded.
90	(Manipur) Kongba (3rd Addl.)	132/33	20		0	0	0	0	0	DEC-18		Yet to be awarded.
91	(Manipur) Kongba (Extn.) S/S	132/33	50		0	0	0	0	0	DEC-18		
92	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0	0	0	0	0	DEC-18		
93	(Manipur) Tamenglong (New) S/S	132/33	50		0	0	0	0	0	DEC-18		Yet to be awarded.
94	(Manipur) Thoubal (Extn.) S/S	132/33	50		0	0	0	0	0	DEC-18		Yet to be awarded.
95	(Manipur) Ukhrul (Aug.) S/S	132/33	50		0	0	0	0	0	DEC-18		Yet to be awarded.
96	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0	0	0	0	0	DEC-18		
97	(Mizoram) Lungsan S/S	132/33	25		0	0	0	0	0	DEC-18		
98	(Mizoram) Marpara (new) S/S	132/33	50		0	0	0	0	0	DEC-18		
99	(Mizoram) W. Phaileng (New) S/S	132/33	26		0	0	0	0	0	DEC-18		
100	(Nagaland) Longleng S/s	132/33	20		0	0	0	0	0	DEC-18		
101	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0	0	0	0	0	DEC-18		
102	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0	0	0	0	0	DEC-18		
103	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0	0	0	0	0	DEC-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
104	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0	0	0	0	0	DEC-18		
105	(PMDP -Kashmir) Khanyar (GIS)	132/33	100		0	0	0	0		MAR-20	JAN-20	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
106	(Tripura) Amarpur (new) S/S	132/33	2x31.5		100	0	0	0	0	DEC-18	NOV-19	
107	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		100	0	0	0	0	DEC-18	NOV-19	
108	(Tripura) Bagafa (New) S/S	132/33	2x50		0	0	0	0	0	DEC-18		
109	(Tripura) Belonia (New) S/S	132/33	2x50		100	0	0	0	0	DEC-18	NOV-19	
110	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		100	0	0	0	0	DEC-18	NOV-19	
111	(Tripura) Gokulnagar (New) S/S	132/33	2x50		100	0	0	0	0	DEC-18	NOV-19	
112	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		100	0	0	0	0	DEC-18	NOV-19	
113	(Tripura) Kailasahar S/S	132/33	2x50		100	0	0	0	0	DEC-18	NOV-19	
114	(Tripura) Manu (new) S/S	132/33	2x50		100	0	0	0	0	DEC-18	NOV-19	
115	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		100	0	0	0	0	DEC-18	NOV-19	
116	(Tripura) Rabindra Nagar Plus	132/33	2x50		100	0	0	0	0	DEC-18	NOV-19	
117	(Tripura) Sabroom (New) S/S	132/33	2x31.5		100	0	0	0	0	DEC-18	NOV-19	
118	(Tripura) Satchand (New) S/S	132/33	2x31.5		100	0	0	0	0	DEC-18	NOV-19	
119	(Tripura) Udaipur (Aug.) S/S	132/33	2x50		100	0	0	0	0	DEC-18	NOV-19	
120	(Arunachal Pradeesh) Khupi (Extn.) S/S	132	50		100	0	0	0	0	DEC-18	MAY-18	
121	(Arunachal Pradesh) Along (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.
122	(Arunachal Pradesh) Chimpu (Itanagar) (Extn.)	132	50		0	0	0	0	0	DEC-18	AUG-19	
123	(Arunachal Pradesh) Deomali (Extn.) S/S	132	50		0	0	0	0	0	DEC-18	OCT-19	land available
124	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	50		0	0	0	0	0	DEC-18	OCT-19	land available
125	(Arunachal Pradesh) Pasighat Old (Extn.)	132	50			0	0	0	0	DEC-18	MAY-18	acquisition under process
126	(Arunachal Pradesh) Roing (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.
127	(Arunachal Pradesh) Tezu (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.
128	(Arunachal Pradesh) Zero (Extn.)	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.
129	(Assam) Dhemaji (Extn.)	132	50		100	0	0	0	0	DEC-18	DEC-18	
130	(Assam) Kahalipara (Extn.)	132	50		100	0	0	0	0	DEC-18	DEC-18	
131	(Assam) Kamakhya S/S (Extn.)	132	50		100	0	0	0	0	DEC-18	MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
132	(Assam) Rupai (Extn.)	132	50		100	0	0	0	0	DEC-18	DEC-18	
133	(Assam) Sonabali (Extn.)	132	50		100	0	0	0	0	DEC-18	NOV-18	
134	(MAGHALAYA) Ampati (Extn.) S/S	132	50		100	0	0	0	0	DEC-18	OCT-18	
135	(Manipur) Imphal (PG) (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.
136	(Manipur) Kakching (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.
137	(Manipur) Ningthoukhong (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.
138	(Manipur) Rengpang (Extn.) S/S	132	20		0	0	0	0	0	DEC-18		
139	(Manipur) Yaingangpokpi (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.
140	(Nagaland) Mokokchung (State) (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		
141	(Nagaland) Tuensang (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		
142	(Nagaland) Wokha (Extn.) S/S	132	25		0	0	0	0	0	DEC-18		
143	(Sikkim) Rangpo (PG) (Extn.) S/S	132	50		0	0	0	0	0	DEC-18		Yet to be awarded.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Champa and Kurukshetra HVDC Station (Addl.) (Pole-3)	800	1x1500		100	95	84	53		SEP-19	MAR-19	Work under progress.
2	Raigarh and Pugalur Station with 6000 MW HVDC Terminal (Pole-II)	800	1x1500		100	35	16	12		APR-21	NOV-19	Award placed in Jun'16. Work under progress. Court case resolved in Dec'16.
3	Agra S/S	765/400	500					0			JUL-17	
4	Aligarh (PG) 765kV GIS (creation of 400kV Level)	765/400	1x1500		100	47	20	0		JUL-19	JUN-19	Award placed. Work under progress.
5	Aligarh Switching Stn. (GIS)	765/400	50		100	55	30	10		APR-18	APR-18	Award placed in Oct'15. Work under progress.
6	Banaskanta S/S	765/400	2x1500		100	95	95	83		APR-18	DEC-18	Award placed in Mar'17. Work under progress.
7	Bay Extn at 765/400KV at Jabalpur PS for 765KV D/C Jabalpur Pooling Stn. - Orai line	765/400	50		100	95	95	75		MAR-18	MAY-17	Work under progress.
8	Bay Extn. at 765KV Jabalpur Pooling Station for 765KV D/C Vindhyachal - Jabalpur line	765/400	50		100	40	35	5		JUN-18	JUN-18	Award placed in Apr'16. Work under progress.
9	Bay Extn. at 765KV Vindhyachal Pooling Stn for 765KV D/C Vindhyachal - Jabalpur line	765/400	50		100	45	40	0		JUN-18	JUN-18	Award placed in Apr'16. Work under progress.
10	Bhuj Pooling Station	765/400	2x1500		100	88	80	65		JUL-18	DEC-18	Award placed in Mar'16. Work under progress.
11	Bikaner S/S (2x1500 MVA)	765/400	2x1500		100	87	84	48		DEC-19	MAY-19	Work under progress.
12	Chilakaluripeta S/S (PSITL - TBCB)	765/400	3000		100	92	82	69		APR-19	APR-19	Award placed in Dec'16. Work under progress.
13	Cuddapah S/s	765/400	2x1500		100	98	100	98		JUL-18	SEP-18	Efforts being made to completion earlier matching Hindupur Wind Gen. .

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
14	Extn. at 765/400/220KV Fatehpur Sub station	765/400	50		100	0	0	0		DEC-18	DEC-18	Award placed in Mar'17. Engg. in progress..
15	Extn. at Gaya S/S (1x1500 MVA)	765/400	1x1500		100	100	0	0			NOV-18	ICT to be kept at Ranchi s/s. ICT expected to be dispatched by Oct'18.
16	Extn at Meerut substation	765/400	1x1500		100	99	95	86		MAY-20	SEP-19	Work under progress.
17	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100	0	0	0			MAR-19	Award placed in Mar'17.
18	Extn. Varanasi S/S	765/400	0		100	100	100	100	0	MAY-15	MAR-16	Commissioned in Mar'16.
19	Jeerat (New) S/s (PM-JTL -TBCB)	765/400	2x1500		100	2	0	0		FEB-21	JUL-20	Award placed in Sep'17. Civil work commenced..
20	Jharsuguda (Sundargarh) S/S (Addl.)	765/400	2x1500		100	85	85	60		SEP-19	APR-19	400KV portion completed. Supplu, civil work and erection under progress.
21	Jhatikara S/S	765/400	500									
22	Kudgi (GIS) S/S	765/400	0		100	100	100	100	0	DEC-15	DEC-15	Commissioned in Dec'15.
23	Medinipur S/s (PM-JTL -TBCB)	765/400	2x1500		100	7	0	0		JUL-20	JUL-20	Award placed in Sep'17. Civil work under progress.
24	Nellore	765/400	3000		0	0	0	0		MAR-17		
25	Orai (ICT-II)	765/400	2x500		100	100	100	100			APR-18	Commissioned 04/18.
26	Parli (New) S/s (PPTL -TBCB)	765/400	2x1500		100	100	100	100		JAN-18	APR-18	Commissioned 04/18.
27	Sasaram (2nd Trf.) S/S	765/400	1500		0	0	0	0	0		MAR-14	
28	Srikakulam S/S	765/400	2x1500		100	100	100	100		JUN-15	AUG-18	Commissioned 08/18.
29	Tehri PS (GIS) (3 ICTs)	765/400	2x1000+ 2x200		100	90	80	0		MAR-18	SEP-19	Award placed in Mar'15. Engg., civil work and supply under progress.
30	Warora PS (PWTL-TBCB)	765/400	2x1500		100	100	100	100		NOV-17	JUN-18	Commissioned 06/18.
31	1x240 MVAr switchable line reactor at each end (each ckt.) of the 765kV Bhadla(PG)- Bikaner (PG) D/C	765	50									
32	1x240 MVAr switchable line reactor at each end (each ckt) of the Bhadla(PG)- Bikaner(PG)(GEC-II)	765	50									
33	Bay Extn. at 765/400KV Aurangabad s/s for 765KV D/C Aurangabad (PG) - Padghe (PG) line	765	50		100	95	99	95		DEC-17	DEC-17	work under progress.
34	Bay Extn at 765/400KV Banaskantha S/stn for 765KV D/C Bhuj Pool - Banaskanta line	765	50		100	0	0	0	0	JUL-18	JUL-18	Award placed in Mar'16.
35	Bay Extn. at 765/400KV Banaskantha Sub station for 400KV D/C Banaskantha PS - Banaskantha (PG) line	765	50		100	5	0	0		SEP-18	JUL-18	Award placed in Mar'16. Engg. in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
36	Bay Extn. at 765/400KV Bilaspur Pooling Stn. (765KV bay and 240 MVAR 765KV Switchable line reactor)	765	50							MAR-19		
37	Bay Extn. at 765/400KV Moga Sub station for 765KV D/C Bikaner - Moga (PG) line	765	50		100	100	100	100	0	MAY-19	MAY-15	Commissioned in May'15.
38	Bay Extn. at 765KV Solapur S/stn.	765	50		100	20	5	0		JAN-18	JAN-18	Award placed in Apr'16. Work under progress.
39	Bay Extn. of 765/400KV Ajmer S/stn (Green Energy corridors - Part B)	765	50		100	70	50	30		MAR-18	APR-18	work under progress. Completion matching with associated line.
40	Bay Extn. of 765/400KV Angul S/stn for 765KV D/C Angul - Jharsauguda line	765	50		100	95	92	87		MAR-18	DEC-17	Engg. supply, civil works & erection under progress. Completion matching with line.
41	Bay Extn. of 765/400KV Chittorgarh S/stn.	765	50		100	55	50	35		APR-18	APR-18	Work under progress.
42	Bay Extn. of 765/400KV Dharamjaigarh S/s for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	50		100	99	96	96		MAR-18	DEC-17	Work under progress. Completion matching with line.
43	Bay Extn. of 765/400KV Jharsuguda S/stn. for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	50		100	95	92	87		MAR-18	DEC-17	Works under progress. Completion matching with line.
44	Extn. at 765/400 KV Dharamjaigarh Pooling Station. (765KV Bays)	765	50		100	99	95	95	0	NOV-18	JUN-17	Award placed in Aug'13. Work under progress.
45	Pondicherry (Extn)	400/230	500		100	100	100	100		APR-19	JUN-18	Commissioned 06/18.
46	Sitamarhi S/S ERSS XXITL-TBCB)	400/220/132	2x500+2x200		100	0	0	0		MAR-21	MAR-21	Award placed in Feb'18. Engg. in progress.
47	400/220/132 kV Saharsa S/S (1x500 MVA ICT of 400/220 kV) (ERSS-XXITL-TBCB)	400/220	500		100	0	0	0		JUN-21	MAR-21	Award placed in Mar'18. Engg. in progress.
48	Alipurduar HVDC S/S	400/220	630		100	100	100	100		JUN-17	MAR-17	Both ICT's commissioned in Mar'17
49	Augmentation at Bhuj S/S	400/220	2x500		100	88	80	65		JUL-18	DEC-18	Work under progress.
50	Aurangabad (Extn.)	400/220	630		100	98	100	98		OCT-12	FEB-19	Sub station commissioned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
51	Banaskanta S/S	400/220	2x500							APR-18		Deleted in Scope.
52	Bay Barh (Switchyard)	400/220	0		100	100	100	100	0		JUN-15	Commissioned in Jun'15.
53	Bay Extn Alipurduar s/s	400/220	50		100	99	99	99		JAN-18	JAN-18	Bays available/ ready. Commissioning matching with line.
54	Bay Extn. Allahabad S/S	400/220	50		100	100	100	100		FEB-18	APR-16	Ready for commissioning/ commissioned.
55	Bay Extn. at 400/220 KV Jind s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	50							MAR-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
56	Bay Extn. at 400/220 KV Kurukshetra s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	50		100	45	43	25		MAR-18	MAR-18	Work under progress.
57	Bay Extn. Bagpat S/S	400/220	0		100	100	100	100		NOV-11	NOV-16	Bay commissioned in March 2017.
58	Bay Extn. Bhinamal S/S	400/220	50		100	100	100	100			APR-17	Bay commissioned in April 2017.
59	Bay extn. Bidadi (GIS)	400/220	0		100	100	100	100		DEC-15	SEP-16	Bay commissioned.
60	Bay Extn. Biharshariff	400/220	50		100	80	75	55			JUN-17	Work under progress.
61	Bay Extn. Biharshariff S/S	400/220	50		100	100	100	97			SEP-17	work under progress.Works on halt due to non-availability of S/D. Now work under progress.
62	Bay Extn. Biswanath Chariyali S/S	400/220	0		100	15	0	0		FEB-13	DEC-17	Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule uncertain.
63	Bay Extn. Boisar S/S	400/220	0		100	100	100	100			OCT-16	Bay commissioned.
64	Bay Extn. Champa S/S	400/220	0		100	90	88	80			MAY-17	Work under progress. Completion matching with line.
65	Bay extn. Deharadun S/S	400/220	50		100	100	99	99		SEP-17	JUN-17	Bay ready. Commissioning matching with line.
66	Bay Extn. Dehar S/S	400/220	50		100	90	80	76		SEP-17	SEP-17	One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.
67	Bay Extn. Dharmapuri S/S	400/220	0		100	99	99	98			DEC-17	Work under progress. Completion matching with line.
68	Bay Extn. Dichpally S/S	400/220	50		100	10	100	100		MAR-17	MAR-17	Commissioned in Mar'17.
69	Bay extn. Dubri (Mendhasal) S/S	400/220	50		100	100	100	100				Bay commissioned in Aug'15.
70	Bay Extn. Farakka S/S	400/220	50		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
71	Bay Extn. Gokarna S/S	400/220	50		100	100	100	100		MAR-17	MAR-17	Bay commissioned in Mar'17.
72	Bay Extn. Gooty S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
73	Bay Extn. Gwalior S/S	400/220	50		100	8	2	0		APR-18	SEP-17	Work under progress.
74	Bay Extn. Indore (Khandwa) S/S	400/220	50		100	100	100	99		JUN-17	JUN-17	Completion matching with line.
75	Bay Extn. Kaithal S/S	400/220	50		100	100	100	100		MAR-17	AUG-17	Bay commissioned .
76	Bay extn. Kishanpur S/S	400/220	50		100	97	96	90		JUN-17	JUN-17	Works under progress.
77	Bay extn. Kishenpur S/S	400/220	50		100	100	99	99		SEP-17	JUN-17	Commissioning matching with line.
78	Bay extn. Kota S/S	400/220	50		100	100	100	100		NOV-17	JUN-17	Commissioning matching with line.
79	Bay Extn. Kota S/S	400/220	50		100	70	50	35		SEP-17	NOV-17	Award placed in Aug'15. Work under progress.
80	Bay Extn. Kota S/S (PG)	400/220	50		100	100	100	100	0	MAR-16	JUN-17	Work completed. Commissioning matching with line.
81	Bay Extn. Koteswar S/S	400/220	0		100	100	100	99			SEP-17	Balance work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
82	Bay Extn. Madhugiri S/S	400/220	0		100	60	40	30	0		MAY-17	Award placed in Dec'14. Work under progress.
83	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100	85	95	70			JUN-17	Work under progress. Completion matching with line
84	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100	100	100	100		JUL-15	SEP-16	Bay commissioned in Oct'16.
85	Bay extn. Navsari S/S	400/220	50		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
86	Bay Extn. Nellor S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
87	Bay Extn. Orai S/s	400/220	50		100	0	0	0		APR-18	APR-18	Award placed in Oct'15. Engg. in progress.
88	Bay Extn. Padhe S/S	400/220	0		100	75	60	20			DEC-17	Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical
89	Bay extn. Purulia S/S	400/220	0		100	94	92	84		MAR-17	MAY-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
90	Bay Extn. Rajgarh S/S	400/220	0		100	100	100	100			SEP-16	Bay commissioned in Oct'16.
91	Bay Extn. Sasaram S/S	400/220	50		100	90	78	55			DEC-17	work under progress.
92	Bay Extn. Satna S/S	400/220	50		100	60	50	15			SEP-17	Award placed in Jun'15. work under progress.
93	Bay Extn. Singrauli S/s	400/220	50		100	75	85	40		FEB-18	FEB-18	work under progress.
94	Bay Extn. Somanahalli S/S	400/220	0		100	98	98	98			DEC-17	Work almost completed, completion matching with line.
95	Bay extn. Sonapat S/S	400/220	0		100	100	100	100		JUL-17	DEC-16	Bay commissioned in Dec'16
96	Bay Extn. Trissur S/S	400/220	50		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
97	Bay extn. Vapi S/S	400/220	50		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
98	Bay Extn. Vijayawada S/S	400/220	0		0	0	0	0	0			
99	Bay Extn. Wagoora S/S	400/220	50		100	25	20	0		MAR-18	MAR-18	Work under progress.
100	Bay Extn. Yelahanka (GIS)	400/220	0		100	0	0	0			JUL-17	After resolution of ROW issue of LILO line at Yelahanka S/stn.
101	Bays extension at Satenapalli (Narasaraopeta) S/s - (PSITL-TBCB)	400/220	50		100	1	0	0		APR-19	APR-19	Award placed in Dec'16. Work under progress..
102	Bhadla S/S (3x1500 3x500 MVA) (500 MVA ICTs- II and III)	400/220	1000		100	90	80	42		JUN-19	JAN-19	Award placed in Aug'16. Work under progress.
103	Bhadla S/S (3x500) ICT I	400/220	500		100	90	80	42		JUN-19	JAN-19	Award Placed in Aug'16. Work under progress.
104	Boisar (Extn.)	400/220	500		100	100	100	100		SEP-19	MAY-18	Commissioned 05/18.
105	Bongaigaon (2nd ICT) S/s.	400/220	1x315		100	85	78	72		DEC-17	NOV-18	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
106	Chandauti S/S (ERSS-XXITL-TBCB)	400/220	1x1500		100	0	0	0		AUG-21	MAR-21	Award placed in Mar'18. Engg. in progress.
107	Degham (Extn)	400/220	500		100	100	100	100			JUN-18	Commissioned 06/18.
108	Dismantling/Removal of 4x105 MVA ICT at 400/220KV Misa s/s and addition of 2x500MVA ICT. (ICT-I com	400/220	500		100	0	0	0			NOV-18	Award placed in Jul'16. Spare ICT supply under progress.
109	Dwarka SS (3x500MVA 400/220kV ICT)	400/220	1x1500		100	92	83	65		JUN-20	DEC-18	Land acquired in Aug'16. Work under progress.
110	Extn. at Maithon	400/220	500		100	10	0	0		MAY-20	MAY-20	Award placed in Dec'17. Work under progress.
111	Extn. at Biharshariff	400/220	500		100	15	0	0		MAY-20	MAY-20	Award placed in Dec'17. Work under progress.
112	Extn. at Cuddapah s/s	400/220	500		100	98	99	99		FEB-17	SEP-18	Work under progress. Transformer reached at site. Erection work under progress..
113	Extn at Deharadun s/s	400/220	50							SEP-17		
114	Extn at Dehgam s/s (3rd ICT)	400/220	500		100	100	100	100		SEP-19	JUN-18	Commissioned in Jun'18.
115	Extn at Durgapur S/s (3rd ICT)	400/220	1x315		100	80	70	60		SEP-19	JUN-19	Award placed in Mar'17. Work under progress.
116	Extn. at Gaya s/s	400/220	500		100	90	45	30		JUN-19	JUN-19	Award placed in Jun'17. Works under progress.
117	Extn. at Indore S/s	400/220	2x500		100	99	100	90		JUL-18	DEC-18	Work under progress.
118	Extn. at Jeypore s/s (ICT-I)	400/220	1x315		100	50	20	0		JUN-21	JUN-19	Award placed in Mar'17. Work under progress.
119	Extn at New Siliguri s/s (3rd ICT)	400/220	1x315		100	50	75	0		MAY-20	JUN-19	Award placed in Jun'17 . Work under progress.
120	Extn. at NP Kunta S/s	400/220	500		100	100	100	100		NOV-17	SEP-18	testing under progress.
121	Extn at Rourkela S/s	400/220	630		100	55	20	0		SEP-19	JUN-19	Award placed in Mar'17. Work under progress.
122	Extn. at Tumkur (Pavagada) PS (2x500 MVA)	400/220	500		100	45	85	0		JAN-19	JAN-19	Work under progress.
123	Extn. Bachau S/S	400/220	50		100	65	70	15			JUL-18	Award placed in Jan'16. work in progress.
124	Extn. Bina S/S	400/220	125		100	100	100	100		JUL-16		Commissioned in Feb'16.
125	Extn. Chaibasa S/S	400/220	63		100	100	100	100		MAR-17	MAY-16	Commissioned in May'16.(under TBCB rout).
126	Extn. Dulhasti S/S	400/220	0		0	0	0	0		NOV-14		
127	Extn. Hindupur S/S	400/220	945		100	0	0	0		JUL-18	JUL-18	To be implementation by APTRANSCO.
128	Extn. Jalandhar (Samba)	400/220	50		100	50	35	25		NOV-18	NOV-18	Work under progress.
129	Extn. Jeerat S/S (WBSETCL) (PM-JTL-TBCB)	400/220	50		100	5	0	0		JUL-20	APR-18	Award placed in Aug'16. Work under progress.
130	Extn. Kaithal S/S	400/220	0		100	100	100	100			OCT-16	Bat commissioned in Oct'16.
131	Extn. madhugiri (Salem II) S/S	400/220	0		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
132	Extn. Madugiri S/S	400/220	500		100	100	100	100			JUN-18	Work completed. Matching with TBCB line.
133	Extn. NP Kunta S/S	400/220	50		100	50	40	0			JUL-18	Work under progress.
134	Extn. Parli Switching Station	400/220	50		100	25	5	0		JAN-18	FEB-18	Award placed in Apr'16. Work under progress.
135	Extn. Sagardighi S/S	400/220	0		100	10	0	0			APR-18	Award placed in Aug'16. work under progress.
136	Extn. Salem (Madhugiri II) S/S	400/220	0		0	0	0	0	0			
137	Extn. Samba (Jalandhar)	400/220	0		100	50	35	25			NOV-18	Award placed in Jan'16. Work under progress.
138	Extn. Sankhari S/S	400/220	50		100	25	10	0		APR-18	APR-18	Award placed in Sep'15. Work under progress.
139	Extn. Subhashgram S/S	400/220	0		100	0	0	0			APR-18	Award placed in Aug'16. Engg. in progress.
140	Extn. Vemagiri (PG) S/S	400/220	50		100	20	0	0		JUL-18	JUL-18	Award placed in May'16. Work under progress.
141	Extn. Yelahanka (GIS) S/S	400/220	0		100	10	0	0	0		JUL-17	Work under progress.
142	Farakka (400/220 kV ICT) S/S	400/220	1x315		100	7	0	0		APR-22	APR-18	Award placed in Aug'16. Work under progress.
143	Farakka (Aug.) (500-315)	400/220	185		100	85	75	50			JUN-19	Supply, civil work & erection under progress. Shifted from Pasuali ICT was held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT was delivered to Durgapur. *Scope was earlier proposed to be deleted from scheme. Now again proposal to be transported via different route & commissioned at Farakka.
144	Gooty (Extn)	400/220	500		100	100	100	100		FEB-17	JUN-18	Commissioned 06/18.
145	Hamirpur (ICT)	400/220	1x315		100	90	75	65		JUL-17	NOV-18	Erection under progress. Down stream line delayed. Critical.
146	Jauljivi (GIS) s/s	400/220	2x315		100	10	0	0		JUN-22	DEC-19	Award placed in Mar'17. Work under progress.
147	Kala s/s Extn. (3rd ICT)	400/220	500		100	77	85	45		SEP-19	SEP-19	Award placed in Feb'17. Works under progress.
148	Khammam (Extn)	400/220	500		100	100	100	100		FEB-17	JUN-18	Commissioned 06/18.
149	Khandwa (Extn.)	400/220	500		100	100	100	100		SEP-19	MAY-18	Commissioned 05/18.
150	Kohlapur S/S (GIS)	400/220	0		100	100	100	100		APR-15	NOV-15	Commissioned in Nov'15.
151	Kotputli S/S	400/220	630		0	0	0	0				
152	Kurukshetra S/S	400/220	2x500		100	100	100	100		JUN-15		Boths ICT's commissioned in Mar'17.
153	Mapusa (ICT) S/S	400/220	315		100	100	100	100				ICT commissioned in oct'13.
154	Misa (2x500 MVA) ICT-II	400/220	500		100	70	62	42			NOV-18	Work under progress.
155	Narendra (ICT-II Repl.) (500-315)	400/220	185		100	100	100	100			APR-18	Commissioned 04/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
156	Navi Mumbai (GIS)	400/220	630		100	100	100	100		DEC-17	DEC-18	Sub station is ready. Commissioning matching with LILO line (under ROW) now planned to be completed using under ground cable. Cable trench work under progress. Severe ROW problem. Critical. Due to severe ROW portion at Navi-Mumbai end, Line was decided to be terminated at Kudus S/Stn. of MSETCL. Also 220KV down stream system (under MSETCL scope) delayed. Critical.
157	New Mariani S/S	400/220	2x500							MAR-21		
158	Parli Switching Station (Extn.)	400/220	1000		100	100	100	100		JUL-18	JUL-18	Commissioned 07/18.
159	Patna (Replacement of ICT-II) (500-315)	400/220	185		100	90	100	70			NOV-18	ICT-I commissioned in Sep'16. Balance work under progress. 3rd ICT added as per MoP order no; 15/2/2017 (Part-I)-Trans. dated 10.01.18. 3rd ICT commissioned in Feb'18. Balance work (ICT repl.) under progress.
160	Pusali (Aug.) (500-315)	400/220	370		100	80	100	65			DEC-18	ICT- I commissioned in Mar'16. Balance work under progress. Transformer supplied. Erection to be taken up during shutdown..
161	Rajarhat (GIS) S/S (2x500 MVA)1st Unit	400/220	500		100	90	95	85			DEC-18	Work under completion. However, work was standstill due to severe ROW problem since Jan'17 & protest by locals, who were not allowing to enter in Rajarhat S/S. Land acquired in Feb'14. work resumed in Oct/Nov'17 but again stalled from 01.12.17 due to protest by locals. Now work re-started on 12.08.18 with the help of local administration.
162	Rajarhat (GIS) S/S (2x500 MVA) ICT-II	400/220	500		100	90	95	85		APR-16	DEC-18	Work under completion. However, work was standstill due to severe ROW problem since Jan'17 & protest by locals, who were not allowing to enter in Rajarhat S/S. Land acquired in Feb'14. work resumed in Oct/Nov'17 but again stalled from 01.12.17 due to protest by locals. Now work re-started on 12.08.18 with the help of local administration.
163	Rajghat S/S (GIS)	400/220	2000		100	12	0	0		JUN-19	JUN-19	Rajghat S/stn. anuled. Additional bays at Maharaniabag in placed of Rajghat S/S. Award placed in Jan'18. Civil work under progress.
164	Rampur (400/220 kV 2x500 MVA)	400/220	2x500		100	20	0	0		SEP-22	APR-18	Award placed in Aug'16. work under progress.
165	Rangpo S/S (GIS)	400/220	16x105 +3x100		100	100	100	100		NOV-13		Commissioned.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
166	Repl of 400/220kV Malda S/s (3x315-2x500)	400/220	185		100	40	40	0		AUG-21	JUN-19	Award placed in Mar17. Work under progress.
167	Silchar S/S (New)	400/220	200		100	0	0	0		DEC-12	JUL-18	Completed in Jul'18.
168	Solapur (Aug.)	400/220	315		100	100	100	100		OCT-15	OCT-15	ICT commissioned in Oct'15.
169	Somannm S/S	400/220	2x500		0	0	0	0	0			
170	SVA at 400/220 kV New Wanpoh S/S 300 MVAR/(-)200 MVAR	400/220	50		100	68	65	82		OCT-17	OCT-17	Work stopped due to disturbance in Kashmir since 07.08.16
171	SVC at 400/220 kV Kankroli s/s (+) 600 MVAR/(-)400 MVAR	400/220	0		100	100	100	100			DEC-16	Commissioned in Dec'16
172	SVC at 400/220 kV Ludhiana S/S (+)400 MVAR/(-)300 MVAR	400/220	0		100	100	100	100			NOV-16	Commissioned in Nov'16
173	Tirunelveli Pooling station	400/220	2x500		100	100	100	100		MAR-18	JUN-18	Commissioned 06/18.
174	Tughlakabad S/S (GIS)	400/220	1x1500		100	98	96	94		OCT-18	OCT-18	Award placed in Dec'16. Land acquired in Aug'16. Work under progress.
175	Tumkur (Pavagada) PS ICT-III	400/220	500		100	100	100	100		JAN-19	JUL-18	Commissioned 07/18.
176	Uttra (Pindiabil) S/S	400/220	2x500		100	100	100	100		MAR-16		Sub station completed in Jun'16. Commissioned in Jul'16.
177	Wanpon (Extn.) S/S	400/220	420		100	100	100	100	0		JUL-14	Commissioned.
178	Warangal (Extn)	400/220	500		100	100	100	100		FEB-17	JUN-18	Commissioned 06/18.
179	Yelahanka (GIS)	400/220	2x500		100	100	100	100		JUN-13	MAR-18	Sub station commissioned in march '18.
180	Extn. at Banka s/s	400/132	1x315		100	0	0	0		MAY-20	MAY-20	Award placed in Dec'17. Engg. in progress.
181	Extn. at Lakhisarai s/s	400/132	1x315		100	10	0	0		MAY-20	MAY-20	Award placed in Dec'17. Work under progress.
182	Extn. of 2 nos. bays Imphal S/S	400/132	0		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
183	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100	30	0	0			MAY-18	Award placed in Jul'16. Work under progress.
184	Imphal S/S (upgradation from 132/33kV to 400/132kV) (ICT-I)	400/132	1x315		100	90	82	60			OCT-18	
185	Silcher ICT-III	400/132	1x315		100	100	100	100			JUL-18	Commissioned 07/18.
186	Up-grading of 132/33 kV Imphal S/S to 400/132 kV (Installation of 7x105 MVA ICT)	400/132	1x315		100	0	0	0				
187	100 MVAR STATCOM at 400 kV NP Kunta PS (GEC-II)	400	50									
188	100 MVAR STATCOM at PS NP Kunta s/s	400	50									
189	1X125 Mvar 420 kV Bus Reactor at Jeerapur PS (GEC-II)	400	50									
190	1x240 MVar (765kV 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)	400	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
191	1x240 MVar (765kV) and 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)	400	50									
192	2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of solar park	400	50									
193	2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of SP (GEC-II)	400	50									
194	2 nos. of 400 kV line bays at Banaskantha(PG) PS (GEC-II)	400	50									
195	2 nos. of 400 kV line bays at Banaskantha(Radhnesda) S/S (GEC-II)	400	50									
196	Bay Extn. at 400/220KV Dharmapuri (Salem New) S/stn.	400	50		100	99	99	98		DEC-17	DEC-17	work under progress.
197	Bay Extn. at 400/220KV Jaipur (South) S/stn for 400KV D/C Kota - Jaipur (South) line	400	50		100	85	80	70		NOV-17	AUG-17	Work under progress.
198	Bay Extn. at 400 Aurangabad S/stn (STATCOM in WR)	400	50		100	60	50	15		JAN-18	SEP-17	Work under progress.
199	Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II - Patna line (Q)	400	50		100	0	0	0		JUN-19	JUN-19	Award placed in Mar'17. Engg. in progress.
200	Bay Extn. of 400/220KV Ajmer (RVPN) S/stn (Deposit work)	400	50		0	0	0	0	0	DEC-17		
201	Bay Extn. of 400/220KV Chittorgarh (RVPN)	400	50		100	80	70	55		MAR-18	MAR-18	Work under progress.
202	Bay Extn. of 400/230KV Tuticorin Pooling station	400	50		100	75	60	50		MAR-18	MAY-18	Work under progress.
203	Bays extension at Garividi s/s (PSITL-TBCB)	400	50							APR-19		
204	Pugalur (2000 MW) and Terminal at North Trichur (2000 MW) VSC based HVDC Station (Monopole-II)	320	2x500		100	17	11	5		JUN-21	APR-20	Award placed in Mar'17. Work under progress.
205	Chandigarh (GIS) Sub station	220/66	2x160		100	75	55	45		SEP-22	FEB-19	Work under progress. Work of shut down stream line yet to be taken up bu UT Chandigarh.
206	Phursungi S/S	220/33	200		0	0	0	0	0			
207	Sitarganj (Extn.)	220/133	1x100		100	95	85	45		MAR-19	MAR-19	Work under progress.
208	400/220/132 kV Saharsa S/S (2 x 200 MVA ICTs of 220/132 kV) (ERSS-XXITL-TBCB)	220/132	4x100		100	0	0	0		JUN-21	MAR-21	Award placed in Mar'18. Engg. in progress.
209	Anuppur S/S	220/132	160									
210	Bay Extn. Amargarh S/s	220/132	0			0	0	0			JUL-17	Not in scope in POWERGRID.
211	Bay Extn. Kishanganj S/S	220/132	50		100	100	100	100			NOV-16	Bay commissioned.
212	Bay Extn. New Melli (GIS)	220/132	0		0	0	0	0	0			

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
213	Bay Extn. Siliguri (Purena) S/S	220/132	50		100	85	90	75			MAY-17	work under progress.
214	Chandauti Sub station (ERSS-XXITL-TBCB)	220/132	3x200		100	0	0	0		AUG-21	MAR-21	Award placed in Mar'18. Engg. in progress.
215	Kopli (Extn.) S/S	220/132	160		100	0	0	0		JUL-18	JUL-18	Spare supply Completed in Jun'18
216	Legship S/S	220/132	100		0	0	0	0				
217	Mokokchung (PG) GIS S/S (220/132 kV 30 MVA 3rd ICT)	220/132	2x15		100	65	60	50		OCT-21	SEP-18	Work under progress.
218	Rangpo GIS (ICT)	220/132	1x100		100	8	0	0		MAY-20	MAY-20	Award placed in Dec'17. Work under progress.
219	Repl. at Malda (50-160)	220/132	110		100	0	0	0		MAY-20	MAY-20	Award placed in Dec'17. Engg. in progress.
220	Repl. of 220/132KV 1x50 MVA to 1x160 MVA at Kopili S/stn.	220/132	110		100	55	45	42		SEP-23	NOV-18	Work under progress.
221	RPH (Aug). S/S	220/132	60		0	0	0	0	0			
222	10 nos. 220kV line bays for solar park interconnections	220	50									
223	2 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	50									
224	4 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)	220	50									
225	4 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	50									
226	4 nos. of 220 kV line bays for solar park interconnection (GEC-II)	220	50									
227	6 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)	220	50									
228	6 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	50									
229	6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park)	220	50									
230	6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park) (GEC-II)	220	50									
231	8 Nos. 220kV Line bays at Tumkur PS for Solar Interconnection (GEC-II)	220	50									
232	Bays at NP Kunta PS (2 Nos.)	220	50									
233	Imphal S/S	132/33	2x50		100	100	100	100			APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
234	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100	98	95	95			SEP-18	Supply, civil works and erection under progress. Completion matching with line.
235	Namsai S/S	132/33	2x15		100	100	100	100			JUN-18	Commissioned in Jul'18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
236	Nirijuli (Extn.) S/S	132/33	50		100	0	0	0			JUL-18	Award placed in Jul'16. supply of spare ICT completed in Jun'18.
237	Nirjuli S/S (Repl.)	132/33	80		100	100	100	100			MAR-16	ICT-I commissioned in Feb'16 & ICT-II in Mar'16.
238	Roing S/S	132/33	2x15		100	100	100	100			JUN-17	Commissioned in Jun'17.
239	Tezu S/S	132/33	2x15		100	100	100	100			SEP-17	Charged in Jun'17.

REC Transmission Projects Company limited (RECTPCL)

1	(PMDP-Kargil) Bay at Drass	220/66	1x100		0	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
2	(PMDP-Jammu) Nagrota S/S	220/33	2x50		0	0	0	0		MAR-19	APR-20	RECTPCL has floated e-NIT on 18-11-2017. Tendering process has already completed and approval for issuance of LoA is under process. Work to be awarded by April 2018. Timeline for completion of work- 24 months from date of award of work
3	(PMDP - Kashmir) Lassipora (GIS)	220/33	160		0	0	0	0		MAR-19		NIT floated on 17.11.2017. Last date for submission of e-Bids extended upto 15-02-2018 due to bidder queries.Only single Bid received.Techno-Commercial Bid opened and evaluated. Works re-tendered by RECTPCL (PIA).
4	(PMDP-Leh) Bay at Phyang	220/33	50							MAR-19		
5	(PMDP-Leh) Diskit (Nubra)	220/33	1x50		0	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
6	(PMDP-Leh) Padum S/S	220/33	1x50		0	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Kukumara S/S (2x50)	220/132	1x100		100	90	100	98	0		JUN-16	completed
2	Rangia S/S (2x100)	220/132	2x100		100	100	100	100		JUN-12	JUN-17	SS completed/charged on 24.06.2013 but could not commissioned due to non completion of the line.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Sonapur (2x100)	220/132	2x100		100	90	100	98		MAR-13	MAY-18	97% completed.
4	Amguri PS (GEC-II)	132/33	100									
5	Azara s/s	132/33	2x16		100	78	90	82			MAY-18	One Transformer is erected.
6	Barpeta	132/33	2x25		100	30	20	40			AUG-18	" Civil & other field work is in progress. Overall Progress 55%, Control Room-Columns, Cble Trench done. Transformer supplied."
7	Dhekiajuli	132/33	2x25		100	75	100	100			MAY-18	Charged on 30.01.2018.
8	Hatchingmari	132/33	2x25		100	0	0	0			DEC-18	"Major Equipments except Relay Panels delivered/ Dispatched. Civil Works halted due to ban on Stone Quarried in Assam and Meghalaya."
9	Kamakhya s/s	132/33	2x40		100	60	100	80			JUN-17	80 percent completed
10	Karimganj	132/33	2x25		100	90	100	0			MAY-18	All major equipments erected, Transformers installed on pad.Preparatory activities for erection, Testing and Commissioning of Transformers to other equipment started. Back Charging is intended for completion by January, 2018.
11	Sonapur s/s (2x25)	132/33	2x25		100	90	100	98			MAY-18	Completedand charged on 10.03.2018

BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)

1	Jakkanpur (GIS) s/s (ICT-I of 500 MVA)	400/220/132	1x500									M/s BGCL
2	Naubatpur GIS (400/220 kV T/F-I of 500 MVA 220/132 kV T/Fs of 160 MVA and 80 MVA)	400/220/132	740									M/s BGCL
3	Bakhtiyarpur (GIS) s/s (2x500)	400/220	2x500							JUL-23		UNDER TENDERING STAGE
4	Bhusaula (GIS) s/s (T/F-I)	220/33	1x100							APR-22		M/s BGCL
5	Bihta (GSS) S/S	220/132/33	320		100	90	70				OCT-18	work under progress
6	Laukahi (Supaul new)	220/132/33	320		100	93	98	95		MAR-17	OCT-18	1x160 MVA & 1x50 MVA Transformer commissioned & charged
7	Pusauli S/S	220/132/33	300		100	100	100	98			MAY-16	commissioning
8	Barauni (TPS) (ICT)	220/132	300		100	90	90	90			APR-18	yet to be commissioned
9	Biharshariff S/S	220/132	150								DEC-16	3x150 MVA transformers are in service from 2014
10	Bodhgaya (2nd Trf.)	220/132	150								DEC-16	(4x150)+(1x160)MVA Transformers are in service from 03.09.2015
11	Dehri (Addl.) S/S	220/132	100								DEC-16	
12	Dumraon (GIS) s/s (3rd T/F)	220/132	1x160							JUN-22		M/s BGCL
13	Karamnasha (New) s/s	220/132	4x100									UNDER TENDERING STAGE

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
14	Korha (New) s/s	220/132	200									UNDER TENDERING STAGE
15	Raxaul (New) s/s (T/F I)	220/132	200							APR-23		UNDER TENDERING STAGE

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Bilaspur	400/220	2x315		0	0	0	0	0		APR-18	
2	Jagdapur S/s (ICT-II)	400/220	315		100	100	100	100		NOV-14	JUN-18	1x315 MVA Transformer charged and sub-station commissioned on 10.09.017.
3	Kurud (Dhamtari) (T/F-II)	400/220	1x315		100	36	70	70		SEP-19	SEP-19	Work under progress.
4	NSPCL (ICT-II)	400/220	1x315		100	100	100	100	0		MAR-17	Failed during S C test. Under repair.
5	Borjhara	220/132	160		100	100	100	100		DEC-17	JUL-18	Commissioned 07/18.
6	Dharsiwa s/s	220/132	2x160		100	57	100	100		JUN-18	SEP-18	work under progress.
7	Dherdehi (Bilaspur) s/s	220/132	2x160		100	53	70	20		JUN-19	SEP-18	work under progress.
8	Jagdapur	220/132	1x160		100	66	28	28		JUN-19	SEP-18	work under progress.
9	Kawardha s/s	220/132	160		100	100	100	100		JUN-18	JUL-18	Commissioned 07/18.
10	Narayanpur s/s	220/132	1x160		100	57	100	100		JUN-19	AUG-18	work under progress.
11	Rajnandgaon and Janjgir Champa (PS) (GEC-II)	220/132	4x100									

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)

1	Vaghchippa s/s	220/66	320		0	0	0	0	0		MAR-18	
---	----------------	--------	-----	--	---	---	---	---	---	--	--------	--

DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)

1	Ringanwada s/s	220/66	260		0	0	0	0	0		MAR-18	
---	----------------	--------	-----	--	---	---	---	---	---	--	--------	--

DELHI TRANSCO LIMITED (DTL)

1	Bamnoli S/S (Addl.)	400/220	500		0	0	0	0	0	MAR-21	MAR-18	
2	Gopalpur GIS	400/220	2000		0	0	0	0	0	MAR-21	MAR-22	
3	Jhatikalan	400/220	2000							MAR-23		
4	Mundka Bays	400/220	50		100	85	70	25			DEC-18	The current project does not include the scope of 315 MVA Transformer. The progress of associated 400kV & 220kV Bays are is provided here only
5	Barwala (Rohini Sector-34)	220/66	320		0	0	0	0	0		MAR-23	
6	Bhartal GIS	220/66	320							MAR-21		
7	BTPS GIS	220/66	480							MAR-21		
8	Budela S/S	220/66	2x160		100	0	0	0		MAR-20	DEC-18	
9	Budhpur GIS	220/66	320		0	0	0	0	0		MAR-21	
10	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0	0	0	0	0			
11	Gopalpur GIS	220/66	2x160		0	0	0	0	0		MAR-18	
12	Mayur Vihar GIS	220/66	320		0	0	0	0	0		MAR-22	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
13	R.K. Puram - I (GIS)	220/66	320		100	100	100	100			AUG-18	Commissioned 05/18 (Late Reported).
14	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	2x160		100	0	0	0		JUL-20	DEC-19	
15	Sarita Vihar (Replacement) (160-100)	220/66	60		0	0	0	0	0		MAR-21	
16	Shalimarbagh GIS	220/66	220							MAR-21		
17	Subzi Mandi GIS	220/66	100		0	0	0	0	0		MAR-21	
18	Tikri Khrd GIS	220/66	320		0	0	0	0	0		MAR-18	
19	Tughlakabad S/S	220/66	2x160		100	100	100	0			JUL-18	Work under execution
20	AIIMS (Aug.)	220/33	100		0	0	0	0	0		MAR-17	
21	Chandrawal GIS (Timarpur)	220/33	3x100		0	0	0	0	0	DEC-22	MAR-19	
22	Dev Nagar GIS	220/33	4x100							JUN-22		
23	Geeta Colony (Addl.)	220/33	100		0	0	0	0	0	MAR-20	MAR-17	
24	Goplapur S/S	220/33	1x100							MAR-21		
25	Jasola GIS	220/33	320		0	0	0	0	0		MAR-20	
26	Karol Bagh GIS	220/33	300		0	0	0	0	0		MAR-19	
27	Maharanibagh GIS	220/33	300		0	0	0	0	0		MAR-19	
28	Mehrauli (Replacement) (160-100)	220/33	60		0	0	0	0	0		MAR-21	
29	Najafgarh (Replacement) (160-100)	220/33	120		0	0	0	0	0		MAR-21	
30	Narela (Replacement) (160-100)	220/33	60		0	0	0	0	0		MAR-21	
31	Nehru Place GIS	220/33	300		0	0	0	0	0		MAR-21	
32	Okhla (Replacement) (160-100)	220/33	120		0	0	0	0	0		MAR-21	
33	Panjabi Bagh GIS	220/33	300		0	0	0	0	0		MAR-19	
34	Patparganj (Addl.)	220/33	1x100		0	0	0	0	0	JUL-20	MAY-16	
35	Patparganj (Aug.)	220/33	100		0	0	0	0	0		MAR-17	
36	Patparganj (Replacement) (160-100)	220/33	120		0	0	0	0	0		MAR-21	
37	Rajghat Conversion existing 220/33kV AIS to GIS	220/33	1x100							MAR-20		
38	R.K.Puram -II (GIS)	220/33	2x100		100	100	100	100			AUG-18	Commissioned 05/18 (Late Reported).
39	Zakhira GIS	220/33	3x100							MAR-20		
40	220 KV bay at Masjid moth (2 nos.)	220	50		100	95	100	100		OCT-16	APR-17	1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017.
41	220 KV Bays at Shalimar Bagh (2 Nos.)	220	50		100	100	100	100		NOV-16	NOV-16	Both 220 kV bays commissioned on 02.11.2016

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
42	220 KV Bays at Vasant Kunj (2 Nos.)	220	50		100	50	100	50		NOV-16	APR-17	1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.

DEPARTMENT OF POWER ARUNACHAL PRADESH (null)

1	Tezu PS (GEC-II)	132/33	100									
---	------------------	--------	-----	--	--	--	--	--	--	--	--	--

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

1	Thoubal S/S	400/132	1x315		0	0	0	0		MAR-21		Completed and equipment testing in progress
2	Imphal (PG) 2 nos bay extension	400	50							MAR-18		
3	Moreh S/S	132/33	1x25		100	100	50	0		SEP-17		
4	Thanlon S/S	132/33	1x25		100	100	100	90		SEP-17		
5	Yurembam (Aug.) S/S	132/33	3X33.5		100	0	0	0	0		MAR-13	
6	Tipaimukh S/s	132	25		0	0	0	0		DEC-17		Foundation of Transformer, Gantry and Major Equipment completed Control Room Building is 95% Completed

GOA ELECTRICITY DEPARTMENT (ED-GOA)

1	Ponda s/s (Addl.)	220/33	1x50		0	0	0	0	0		MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
2	Saligao	220/33	100							JUL-19		
3	Socorro S/S	220/33	320		0	0	0	0	0		MAR-17	
4	Tivim (3rd Trf.) (Aug.)	220/33	63		100	0	0	0	0	MAY-23	MAR-17	Work in progress.
5	Tuem GIS	220/33	3x63		0	0	0	0	0		MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
6	Kadamba GIS	220/110	2x100		0	0	0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
7	Verna GIS	220/110	1x160		100	0	0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

GRID CORPORATION OF ORISSA LIMITED (GRIDCO) (GRIDCO)

1	Jeerapur s/s (GEC-II)	400/220	2x500									
---	-----------------------	---------	-------	--	--	--	--	--	--	--	--	--

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)	66	50									
2	Bays Feeder at Bhogat GIS s/s (6Nos.) (GEC-I)	66	50									
3	Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)	66	50									
4	Bays Feeder at Moti Gop s/s (6Nos.) (GEC-I)	66	50									
5	Bays Feeder at Wankaner s/s (6 Nos.) (GEC-I)	66	50									
6	Feeder Bays at Babara s/s (Dist. Amreli) (6 Nos.) (GEC-I)	66	50									
7	Achchhalia S/S	400/220	2x315		100	0	0	0				Yet to do NIT
8	Bhachunda GIS (Dist. Kutch) (T/F-I)	400/220	500		100	0	0	0		MAR-21	MAR-20	Initial Stage.
9	Bhogat S/S	400/220	1x500		100	0	0	0		SEP-21	MAR-20	Tender on WEB
10	Charanka S/S	400/220	2x315		100	100	100	100			MAR-16	Commercially commissioned on Dt: 30.03.16. Remote SCADA work completed.
11	Chhara S/S	400/220	1000		0	0	0	0			MAR-21	LAQ under progress
12	Fedra S/S	400/220	1000		100	14	0	0			MAR-21	WIP
13	Hadala (Aug.)	400/220	500		100	100	100	100			DEC-17	Commissioned
14	Halvad	400/220	315		100	100	100	100			MAR-15	Commissioned
15	Kasor (VI - ICT) S/s	400/220	500		100	100	100	100			AUG-16	charged on Dt: 26.08.16
16	Keshod s/s Aug.	400/220	1x160		0	0	0	0			MAR-21	
17	Pipavav S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
18	Prantij S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
19	Sanand (ICT-II)	400/220	1000									
20	Up-gradation of 220 kV Vav to 400 kv level (GIS)	400/220	1500		100	0	0	0		MAR-20	MAR-19	WIP
21	Chharodi (GIS) S/s	400/200	1500		100	91	62	57			MAR-18	Same as Sanand; WIP
22	Chikhli S/s	400/200	1000		0	0	0	0			MAR-21	LAQ under progress
23	Chorania S/s	400/200	500		0	0	0	0	0		MAR-19	
24	Kalavad S/s	400/200	1000		100	0	0	0			MAR-20	Yet to do NIT
25	Shapar S/s	400/200	500		0	0	0	0	0		MAR-21	
26	Soja S/s	400/200	500		0	0	0	0	0		MAR-18	
27	Zerda S/s	400/200	500		100	100	100	100			JUN-16	Commissioned
28	2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II)	400	50									
29	Bays Feeder at Bhachunda GIS s/s (4 Nos.) (GEC-I)	400	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Bays Feeder at Bhogat GIS s/s (2 Nos.)(GEC-I)	400	50									
31	Bays Feeder at Hadala s/s (Nos. 2) (GEC-I)	400	50									
32	Bays Feeder at Kalavad s/s (2 Nos.) (GEC-I)	400	50									
33	Bays Feeder at Pachham (Fedra) s/s (Nos. 2) (GEC-I)	400	50									
34	Bays Feeder at Shapar s/s (4 Nos.) (GEC-I)	400	50									
35	Bays Feeder at Varsana s/s (2 Nos.) (GEC-I)	400	50									
36	Achhalia S/s	220/66	1x160		100	0	0	0			MAR-20	Yet to do NIT
37	Amod (up-gradation of 66 kv to 220 kv - Hybrid)	220/66	320		100	55	0	0			MAR-19	WIP
38	Babara (Dist. Amreli) S/S	220/66	320		100	0	0	0		NOV-20	DEC-19	NIT done on 23.10.17; Price Bid Opened; Under approval
39	Bagasara S/S	220/66	320		0	0	0	0			MAR-22	LAQ under process
40	Bagodara S/s	220/66	320		100	21	0	0			MAR-19	Tender for SCADA on web. Tender for Erection package estimate approved.
41	Balasinor S/s	220/66	320		0	0	0	0			MAR-22	LAQ under progress
42	Barejdi S/s	220/66	1x160		100	0	0	0			MAR-19	Same as Gatrad
43	Bhachunda s/s	220/66	1x160		100	89	25	10			DEC-19	Initial Stage.
44	Bhat (Aug) (2x160-100)	220/66	220		0	0	0	0			MAR-20	
45	Bhogat s/s	220/66	2x160		100	0	0	0			MAR-20	Tender on WEB
46	Bil S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
47	Chiloda S/s	220/66	300		100	0	0	0			MAR-19	NIT to be done
48	Chiloda (up-gradation of 132 kv to 220 kv GIS)	220/66	320		100	0	0	0			MAR-22	NIT to be done
49	Dhanaj S/S	220/66	320		100	0	0	0			MAR-20	Substatio name is replace with Gatrad
50	Gondal S/S	220/66	320		100	0	0	0			MAR-20	Yet to do NIT
51	Halol S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
52	Jamnagar (Aug)(160-100)	220/66	60		100	100	100	100			JUL-18	Commissioned 07/18.
53	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100	5	0	1			JAN-20	WIP.
54	Kalavad S/S	220/66	1x100		100	0	0	0			DEC-19	WIP
55	Kalawad	220/66	480		100	0	0	0		JUL-21	DEC-19	WIP
56	Kawant S/s	220/66	160		100	100	100	100			AUG-18	Commissioned 08/18.
57	Kerala S/S	220/66	2x100		100	0	0	0	0			
58	Khajod S/s	220/66	320		0	0	0	0	0		MAR-21	
59	Khambhalia S/S	220/66	320		100	0	0	0				Yet to do NIT

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
60	Maglana S/s	220/66	320		0	0	0	0	0		MAR-20	
61	Makansar S/s	220/66	320		0	0	0	0	0		MAR-20	
62	Mesanka	220/66	1x160		0	0	0	0	0		MAR-19	
63	Methoda S/S	220/66	320		0	0	0	0	0		MAR-22	
64	Motigop S/S	220/66	1x160		100	80	75	65			NOV-18	WIP.
65	Navlakhi S/S	220/66	2x100		0	0	0	0				Dropped
66	Olpad S/s	220/66	320		100	0	0	0			MAR-21	NIT to be done
67	Prantij S/S	220/66	2x100		100	0	0	0				Yet to do NIT
68	Radhanpur (Aug)	220/66	160		100	100	100	100			JUL-18	Commissioned 07/18.
69	Rajkot-II S/S	220/66	320		0	0	0	0			MAR-21	LAQ under process
70	Rajula (1x160 1x100)	220/66	2x100+1x60		0	0	0	0	0	MAR-23	MAR-19	
71	Rupkheda (Zalod) S/s	220/66	1x160		100	45	0	0			MAR-20	NIT to be done for electrical works
72	Sankhari S/S	220/66	110		100	100	100	100			MAR-16	02 Nos. 160MVA 220/66KV TR. charged on Dt: 18.03.16 and Dt: . 29.03.16. 01No. 500MVA 400/220KV Tr. charged on Dt: 31.03.16 and 01 no. Charged 30.06.16. 80MVAr 400KV Bus Reactor charged on Dt: 31.03.16.
73	Santej S/s	220/66	200		100	100	100	50			OCT-18	Except testing all work completed. Line work under progress.
74	Sarigam (Umagam) S/s	220/66	320		0	0	0	0	0		MAR-19	
75	Shapar S/s	220/66	1x160		0	0	0	0	0		MAR-20	
76	Suva s/s	220/66	2x100		100	100	100	100			JUN-16	Commissioned
77	Talaja S/S	220/66	320		0	0	0	0			MAR-20	LAQ under process
78	Tappar (Aug)	220/66	160		100	100	100	100			JUL-18	Commissioned 07/18.
79	Vadala	220/66	100		100	11	0	0	0		MAR-13	WIP
80	Veraval S/s	220/66	320		0	0	0	0	0		MAR-20	
81	Vesu(GIS) S/s	220/66	480		0	0	0	0	0		MAR-21	
82	Virpore S/s	220/66	1x160		0	0	0	0	0		MAR-19	
83	Visavadr S/s	220/66	200		0	0	0	0	0		MAR-18	
84	Vondh s/s	220/66	2x100		100	100	100	100			MAR-15	Commissioned
85	Vyankatpura s/s	220/66	2x100		100	100	100	100			JUN-16	Commissioned
86	Wankaner S/S (Dist. Rajkot) (GEC-I) (3x160 MVA)	220/66	480		100	2	1	0		JUL-19	JUL-19	WIP.
87	Zalod S/s	220/66	300		100	45	0	0			MAR-20	NIT to be done for electrical works
88	Gatrad S/S	220/132/66	3x100		100						MAR-19	Tender on WEB

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
89	Babara (Dist. Amreli) S/S	220/132	2x150		100	0	0	0			DEC-19	NIT done on 23.10.17; Price Bid Opened; Under approval
90	Bhat S/s	220/132	300		100	100	100	100			JUL-18	Commissioned 04/18 (Later Reported).
91	Limbdi (Aug) (150-50)	220/132	1x100		100	100	100	100			JUL-18	Commissioned 05/18(Late Reported).
92	Saria	220/132	100		100	35	65	0	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
93	Wankaner S/S (Dist. Rajkot) (GEC-I)	220/132	3x100		100	2	1	0		JUL-19	JUL-19	WIP.
94	Nani Hamirpur S/S	220/11	2x25		100	100	100	100			MAR-15	Commissioned
95	25 MVAR Bus Reactor each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)	220	50									
96	4 nos. of 220 kV line bays for solar park interconnection (GEC-II)	220	50									
97	50 MVAR Bus Reactors each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)	220	50									
98	Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)	220	50									
99	Bays Feeder at Bhogat GIS s/s (6 Nos.) (GEC-I)	220	50									
100	Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)	220	50									
101	Bays Feeder at Moti Gop s/s (8Nos.) (GEC-I)	220	50									
102	Bays Feeder at Wankaner s/s (4 Nos.) (GEC-I)	220	50									
103	Bays Reactor each at Amrel Shapar Bhatia Ranavav Vadavi s/s (2Nos.) (GEC-I)	220	50									
104	Bays Rector each at Chorania Salejada Radhanpur Sankhari s/s (2Nos.) (GEC-I)	220	50									
105	Feeder Bays at Babara s/s (Dist. Amreli) (6Nos.) (GEC-I)	220	50									
106	Reactor Bay each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (1No.) (GEC-I)	220	50									
107	Feeder Bays at Babara s/s (Dist. Amreli) (4 Nos.) (GEC-I)	132	50									

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Farakhnagar S/s	400/132	630		0	0	0	0				Work yet to be initiated
2	Bakana (T/F-I)	220/66	1x160		0	0	0	0		MAY-20		NIT yet to be floated.
3	Faridabad Sector-58 GIS	220/66	2x160		0	0	0	0		APR-21		Tender enquiry under process

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	GIS Sector -46 Faridabad S/s	220/66	2x160		100	75	60	0		APR-19	DEC-18	work awarded to M/S SPML infra. Civil work in progress
5	Gurgaon Sec. -57	220/66	100		100	100	100	100			MAY-18	Commissioned 04/18 (Late Reported).
6	Rajokheri (T/F-I)	220/66	1x160		0	0	0	0		APR-20		The work has been awarded to M/s IKE Electric Pvt. Ltd. Maharashtra JV M/s Deesan Agro-Tech Pvt. Ltd, Mumbai on dt-17.07.18. The work is yet to be started
7	Roj-Ka-Meo Palwal	220/66	2x160		100	25	15	5		JAN-24	DEC-18	The contract has been terminated .Re-tendering of balance work is in process.
8	Transport Hub Sector-8 IMT Manesar	220/66	2x160		0	0	0	0		FEB-24		Work yet to be initiated
9	Deroli Ahir S/s	220/33	1x100		0	0	0	0				NIT yet to be floated
10	Faridabad Sector-78 GIS	220/33	2x100		0	0	0	0		APR-22	NOV-19	work awarded to M/s TBEA Energy India Limited, NH-8, Village MiyagamKarjan, Vadodara, Gujrat
11	Gurgoan Sector-107 GIS	220/33	2x100		0	0	0	0		APR-21		Tender enquiry under process
12	HSIIDC Rai Sonapat	220/33	2x100		0	0	0	0		AUG-23	MAR-19	Physical possession of land not given by HSIIDC. Proposal for alternate site is approved. NIT yet to be floated
13	Prithala S/s	220/33	320		0	0	0	0				NIT yet to be floated
14	RGEC Sonipat S/S	220/33	2x50		100	82	79	61			DEC-18	Firm has been blacklisted. Balance work to be done by HVPNL.
15	Roj-Ka-Meo Palwal	220/33	1x100		100	41	41	6		JAN-24	DEC-18	The contract has been terminated .Re-tendering of balance work is in process.
16	Sector- 95 Gurgaon	220/33	2x50		100	70	80	0			SEP-18	Work awarded to M/S kapataru. Civil work is in progress.
17	Bagun PS (GEC-II)	220/132	200		0	0	0	0				
18	Barhi (GIS) S/S	220/132	1x100		100	90	97	73			OCT-18	Contract terminated. Balance work is to be done by departmentally.
19	Barula PS (GEC-II)	220/132	200		0	0	0	0				
20	Daukhera PS (GEC-II)	220/132	200		0	0	0	0				
21	GIS Rai S/s	220/132	520		0	0	0	0				NIT yet to be floated
22	Lohari/Jattal S/s	220/132	200		0	0	0	0				NIT yet to be floated
23	Malsari Khera S/s	220/132	260		0	0	0	0				Tender enquiry under process
24	Mehna Khera S/s	220/132	1x100		0	0	0	0			JUL-19	Contouring/leveling work is in progress.
25	Mohana (Aug)	220/132	1x100		100	100	100	100			JUL-18	Commissioned 07/18.
26	Mund	220/132	1x100		100	100	100	100			JUN-18	Commissioned 06/18.
27	Neemwala S/s	220/132	1x100		0	0	0	0				Tender enquiry under process
28	Nonand S/s	220/132	520		0	0	0	0				NIT yet to be floated
29	Pahari S/s	220/132	200		0	0	0	0				NIT yet to be floated

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Sector -65 GIS Gurgaon S/s	220/132	2x100		100	60	71	0			SEP-18	Work awarded to M/S kalpataru. Civil work is in progress.
31	Sector - 77 GIS Gurgaon S/s	220/132	2x100		100	50	70	0		MAY-19	DEC-18	Work awarded to M/S kalpataru. Work in progress
32	Sector - 85 GIS S/s	220/132	200		100	65	70	0			DEC-18	Work awarded to M/S kalpatharu. Civil works in progress
33	Sector -86 Faridabad S/s	220/132	200		0	0	0	0				NIT yet to be floated
34	Singhani PS (GEC-II)	220/132	200		0	0	0	0				

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Gumma S/S	400/220	1x315		100	50	0	0			NOV-18	
2	Lahal S/S	400/220	630		100	35	45	10		JAN-18	JUL-19	
3	Pragati Nagar (2nd Trf)	400/220	315		100	50	40	0		JUL-16	NOV-18	
4	Pragati Nagar (Gumma) S/S	400/220	1x315		100	96	100	95		JUN-19	DEC-18	
5	Wangtoo (GIS) S/S	400/220	2x315		100	85	85	65		JUN-19	DEC-18	
6	Construction of 33 kV GIS switching station at Palchan (Distt. Kullu) (GEC-I)	33	50									
7	Heling substation (GEC-I)	220/66	100									
8	Mandhala	220/66	100		0	0	0	0	0			
9	Sunda (Addl. T/F)	220/66	1x100							JUN-22		
10	Barsaini S/S	220/33	63		0	0	0	0	0	MAR-16		
11	Charor (Additional T/F)	220/33	1x100		0	0	0	0	0			
12	Lahal S/S	220/33	63		100	65	65	10		JAN-17	NOV-18	
13	Charor GIS	220/132	1x100							APR-23		
14	Dehan s/s (GEC-I)	220/132	2x100							JUN-22		
15	Koti S/S	220/132	200		0	0	0	0	0			
16	Mazra (Chamba) s/s	220/132	200		0	0	0	0	0	JUN-23		Under planning stage.
17	Sunda S/S	220/132	2x100		0	0	0	0	0	MAY-22	DEC-16	Substation is being constructed with funds sourced from ADB.
18	Taran tulla (Addl.)	220/132	100		0	0	0	0	0			
19	Hatkoti Switching Station	220	50		0	0	0	0	0			
20	Pandoh (Distt. Mandi) (Augmentation) (GEC-I)	132/33	31.5		100	75	95	50			OCT-18	
21	Sub station in the yard of Rupin HEP (GEC-I)	132/33	31.5									
22	Tangnu Romai HEP S/S (GEC-I)	132/22	63									

HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED (HPSEBL)

1	Andhra (Aug.) (GEC-I)	66/22	31.5									
2	Andhra (GEC-I)	66/22	31.5									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Hatkoti (GEC-I)	66/22	1x12.5									
4	Nogli (GEC-I)	66/22	10									
5	Pooh GIS (GEC-I)	66/22	1x10									
6	Rukti (Shaung Power House) (GEC-I)	66/22	10									
7	Samoli (Aug. 20-10) (GEC-I)	66/22	10									
8	Construction of 22kV terminal bays at Hatkoti and Kotkhai under Electrical Division (GEC-I)	220	50									

JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)

1	GSS Chandil s/s	400/220/132	1000		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
2	GSS Dumka s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
3	GSS Jasidih s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
4	GSS Koderma s/s	400/220	1000+560		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended upto 14.09.2018
5	GSS Mander s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended upto 14.09.2018
6	Patratu GSS (PGCIL)	400/220	2x315		100	5	40	0		AUG-21	MAR-19	Major switchyard equipment & 315 MVA Transformer has been supplied. Erection Status:- Site levelling, Boundary wall, control Room Building work are in progress.
7	Chatra S/S	220/132/33	3x100		100	100	100	100		JUL-21	NOV-18	GSS Back charged at 33 KV voltage level on 01.04.2016. Waiting for 220 KV Chatra-Latehar line for final commissioning.
8	Govindpur GSS (PGCIL)	220/132/33	4x100		100	100	100	100		MAR-20	OCT-18	Ready for commissioning. Waiting for 220 kV Dumka Govindpur T/L.
9	GSS Baliyapur s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
10	GSS Barkatha s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended upto 14.09.2018
11	GSS Chandrapura s/s	220/132/33	4x100		0	0	0	0				Grid Substation is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
12	GSS Domchanch s/s	220/132/33	4x100		0	0	0	0				Grid Substation is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
13	GSS Gomia/Kathara	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
14	GSS PTPS (2x150 - 2x50)	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended upto 14.09.2018
15	GSS Topchanchi s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
16	Hazaribagh s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended upto 14.09.2018
17	Jainamore GSS	220/132/33	4x100		100	85	95	85			OCT-18	
18	Palojori (Gird) s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
19	Giridih S/S	220/132	2x150		100	95	100	92		MAR-20	OCT-18	Work has been completed except some cable laying work. GM/ Dumka informed that 33 kV Power line will be available by 15.09.18.
20	GSS Jadugoda s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
21	GSS Khunti s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended upto 14.09.2018
22	GSS Noamundi s/s	220/132	300		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
23	GSS Simdega s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended upto 14.09.2018
24	GSS Tamar s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
25	Jasidih S/S	220/132	2x150		100	50	30	0		MAR-20	DEC-18	
26	Koderma s/s	220/132	4x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended upto 14.09.2018
27	Latehar GSS (PGCIL)	220/132	2x200		100	5	20	0		OCT-22	MAR-19	
28	Lohardaga GSS (PGCIL)	220/132	300		100	65	75	65		JUN-23	DEC-18	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
29	Ratu	220/132	2x100+2x50		100	90	95	85		MAR-20	OCT-18	

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alchi. S/S	66/11	6.3		100	100	100	100	6		NOV-12	Commissioned 11/12.
2	Gramthong S/S	66/11	60		100	100	100	100	60		SEP-12	Commissioned.
3	Himya	66/11	60		100	30	0	0	0		JUL-13	
4	Kargil S/S	66/11	60		100	100	100	100	60		SEP-12	Commissioned.
5	Khalsi	66/11	60		100	100	100	100	60		JUL-13	Commissioned
6	Khangral (Bodhkarbu)	66/11	60		100	100	100	100	60		SEP-14	Commissioned.
7	Kharu	66/11	60		100	100	100	100	60		DEC-13	Commissioned
8	Leh	66/11	2x6.3		100	100	100	100	13		DEC-12	Commissioned 12/12.
9	Mulbeck	66/11	60		100	100	100	100	60		SEP-15	Commissioned.
10	Nimoo S/S	66/11	60		100	100	100	100	60		JUL-13	Commissioned.
11	Sankoo S/S	66/11	60		100	100	100	100	60		SEP-14	Commissioned.
12	Lassipora (GIS)	220/33	1x160		0	0	0	0		JUN-21		Work included in the draft Transmission Plan. funding agency to be identified.
13	Alusteng S/S	220/132	320		100	75	80	20		JUN-19		a) Leveling / grading of 220/132 kV yard in progress. b) Civil works for 132/33 kV yards & construction of retaining walls RW4 & RW5 in progress. c) Reconditioning of Power Transformers taken up by OEM and works under progress . d) Equipment erection in 132/33 kV switchyard under progress. e) LOI issued for erection/ commissioning of equipment in 220 kV Switchyard.
14	Budgam (Aug.)	220/132	160									Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
15	Budgam (Aug.) 2nd Trf.	220/132	160		0	0	0	0				Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
16	Mirbazar (Aug.)	220/132	160		0	0	0	0				Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
17	Yonus Wahipora (Kupwara) S/S	220/132	320		0	0	0	0	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
18	Zainkote (Aug.)	220/132	3x150			0	0	100		DEC-12	MAR-08	Works completed.
19	(PMDP - Jammu) Janipur (Aug) S/S	132/66/33	50		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings to JKPDD on 03.04.2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
20	(PMDP - Jammu) Kathua (Aug) (50-20) S/S	132/66/3 3	30		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 19.03.2018
21	(PMDP - Jammu) Miran Sahib (Aug) (50-20)	132/66/3 3	30		0	0	0	0		MAR-19	MAR-18	LOA issued Date of Completion 31-03-2018 LOA issued, Date of completion 20-05-2018
22	(PMDP - Jammu) Pounichak (Aug) S/S	132/66/3 3	50		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 04.04.18
23	(PMDP - Jammu) Sidhra (Aug) (2x50-2x20)	132/66/3 3	60		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 23.04.18
24	(PMDP-Jammu) Chatha Grid S/S	132/33	100		0	0	0	0		MAR-19		E-NIT floated vide No: TLMD-I/J/38,dated: 29-01-2018 Extended Date of submission of e-bid: 19-03-2018. Techno-Commercial bid opened on 23.03.2018. 12 nos of bidders has submitted their bid. RECTPCL has submitted their Bid Evaluation Report to JKPDD on 17.04.2018. Timeline for completion of work (18 months from LOA).
25	(PMDP - Kashmir) Bemina (Aug) (200-150)	132/33	1x50		0	0	0	0		MAR-19		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Tendering for the remaining works under progress.
26	(PMDP - Kashmir) Chadoora (Aug) (100-50)	132/33	50		0	0	0	0		MAR-20		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Tendering for the remaining works under progress.
27	(PMDP - Kashmir) Cheshmashahi (Aug) (140-105)	132/33	1x35		0	0	0	0		MAR-19		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Tendering for the remaining works under progress.
28	(PMDP - Kashmir) Khrew (Aug) (150-100)	132/33	50		0	0	0	0		MAR-20		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Tendering for the remaining works under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
29	(PMDP - Kashmir) Tengpora (GIS)	132/33	150		0	0	0	0		MAR-20		NIT floated by SE-II S&O Wing Kmr. Last date for e-bid submission extended upto is 01-05-2018.
30	(PMDP-Kashmir) Zainakote (Aug) (125-75)	132/33	50		0	0	0	0		MAR-19		Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. NIT for balance related works floated on 31-07-2017 and 03 extensions granted in view of poor response.. Techno-Commercial bids opened on 15-12-2017. Techno-Commercial Bids under evaluation. Financial Bids also opened . Case sent to Director finance for Pre-Check.
31	2 nos. of 132 kV line bays at Samba (GEC-II)	132	50									

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Shivanasamudra S/S (GEC-I)	66/11	1x8									
2	C.N.Halli	400/220	500		0	0	0	0	0	SEP-18	SEP-18	
3	Devanahalli (Hardware Park)	400/220	1000		100	0	0	0			SEP-19	60% of site levelling work completed. Retaining wall work under progress.
4	Dhoni (Gadag)	400/220	500		100	100	100	100		SEP-18	SEP-18	Work completed. CEIG approval received on 24-Mar-2018.
5	Doni (Gadag)S/S	400/220	2x500		100	40	95	60				Work repeated
6	Electronic city S/S	400/220	2x500		100	0	0	0			SEP-19	Soil investigation test completed. Contour survey submitted, Detailed survey under progress. Site levelling work under progress, layout Block level & retaining wall drawing approved
7	Gulbarga S/S	400/220	1000		100	0	0	0	0	SEP-19		Land is in possession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.
8	Jagalur (Hiremallanahole) S/S	400/220	2x500		100	100	100	100			AUG-18	Major equipments erected. Major portion of civil works completed. Relay testing under progress, SCADA Activity, PLCC wiring & testing, Jelly spreading works under progress.
9	Tumkur(Pavagada) PS (Aug) (GEC-II)	400/220	1000									
10	Tumkur (Pavagada) PS (GEC-II)	400/220	1x1500									
11	Tumkur (Vasantnarsapur) (GEC-II)	400/220	500									
12	Brindavan Alloys	220/66	2x150		100	0	0	0		JUN-19	JUN-19	Block levelling under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
13	Channagiri (Nallur/Benkikere)	220/66	2x100		100	60	90	80		JUN-21	AUG-18	Transformer No: 1 & 2 foundation work completed. All station tower & structure erection work completed. All 220kV & 66kV equipments erected. Retaining wall, Control room flooring works under progress.
14	Exora	220/66	150		0	0	0	0	0	SEP-19	SEP-19	
15	ITI S/S	220/66	2x150		100	23	80	0		SEP-17	NOV-18	220KV GIS hall roof casted.ceiling plastering is under preparation.66KV GIS hall completed upto corbel level. Foundation completed for 2 No of 150MVA transformers. Control room building ground floor roof casted. Internal cable ducts of 66KV GIS hall and CR building are nearely completed. 2x150MVA Trf received on 20.5.2018 /23.05.2018 .
16	Jigani (2x150)	220/66	300		100	100	100	100		MAR-13	MAR-18	Commissioned 03/18 (Late Reported)
17	Koramangala	220/66	2x150		100	30	80	0		SEP-17	NOV-18	220KV GIS hall roof casted. ceiling plastering is under preparation.66KV GIS: Raft and side walls of basement completed. Trf foundation completed for 2 No of 150MVA transformers. Control room building one side of the coloumns are cast upto ground level. 1x150MVA Trf received on 23.05.2018.Also 220kV modules received.
18	Kudligi (Badeladaku) S/S	220/66	2x100		100	95	100	90		AUG-19	AUG-18	Erection of all equipments like 100MVA Transformer -02 Nos, 12.5 MVA transformer, circuit breakers, station structures ,CT, PT, PI, Isolator, LA's, at both 220KV and 66KV completed. 220kV side earthing, Civil works are under progress.
19	Kumbalgodu S/S	220/66	2x150		100	0	0	0		FEB-22	SEP-19	LOI issued on 15-Mar-18. Layout for GIS drawing approved on 14.5.2018 SLD approved on 10.5.2018.
20	Maddur	220/66	100		0	0	0	0	0	SEP-19	SEP-19	
21	Mallat (Manvi) S/S	220/66	200		100	100	100	100		AUG-14	JUN-17	Commissioned 03/18 (Late Reported)
22	Manyatha	220/66	150		0	0	0	0	0			
23	Mittemari S/S	220/66	2x100		100	95	100	95		JUL-15	SEP-18	All equipments erection, Cable laying work and Jelly spreading in 220kV yard completed.
24	Nagmangala	220/66	100		0	0	0	0	0	SEP-19	SEP-19	
25	Pavagada S/S	220/66	2x100		100	95	100	100		JUL-14	OCT-18	All station equipment erection works completed. PC tests to be completed

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100		DEC-07	SEP-18	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. Station equipment healthness testing u/p. C&R panel erected. 220k CT, PT&CVT- IR & Tandelta testing completed. 2Nos Transformer erected and Oil filtration completed.
27	Shivanasamudra (Hebbani Village limits)	220/66	2x100		100	0	0	0			JUN-19	LOI issued on 15-Mar-18. Levelling work under progress
28	Srinivaspura	220/66	100		0	0	0	0	0	SEP-19	SEP-19	
29	T. Gollahalli (Thimmansandra) S/S	220/66	2x100		100	80	55	52		DEC-20	DEC-18	12.5MVA transformer erected. 100MVA Transformers foundation, station tower erection completed. Equipment foundation and erection work is under progress. Control room building, Cable duct, Retaining wall, Baffle wall, Security fencing works under progress.
30	Afzlapur	220/110	100		0	0	0	0	0	SEP-19	SEP-19	
31	Koppal S/S	220/110	2x100		100	20	25	10			JAN-19	Work short closed and LOI issued on 23.01.2018 for balance work. Control room slab casted for 1st floor. Station towers erected. Cable duct works under progress.
32	Mughalkod S/S (GEC-I)	220/110	2x100		0	0	0	0	0	JAN-21		Estimate to be prepared.
33	Sindagi	220/110	100		0	0	0	0	0	SEP-19	SEP-19	
34	Mughalkod S/S (GEC-I)	110/11	2x5									

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Manjeri s/s	220/110	2x100		100	1	0	0			MAY-19	
---	-------------	---------	-------	--	-----	---	---	---	--	--	--------	--

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Balsane (Shivajinagar ICT)	400/220	2x500		0	0	0	0		MAR-20		scheme sanctioned. tender yet to be floated.
2	Boisar (Northern Corridor) ICT	400/220	2x500							MAR-20		
3	Chakan (Addl-ICT)	400/220	1x315		100	0	0	0		MAR-19		LOA issued recently.
4	Chakan Replacement ICT (1x(500 - 315))	400/220	185							MAR-20		
5	Chandrapur (ICT-II)	400/220	1000		100	98	100	90				R & Y phase ready, B phase oil filtration is in process.
6	Hinjewadi ICT	400/220	2x500		100	100	100	99		MAR-18		SS back charged on 220kV line and 400/220/ 33 kV,3X167 MVA ICTs 2 nos charged on 30-05-2016.
7	Jejuri Addl ICT	400/220	3x167		100	100	100	100		MAR-19		Commissioned on dt 31-03-2018.
8	Kalwa s/s (Aug.)	400/220	2x200 2x50		100	70	80	70		MAR-18		Work in progress.
9	Kharda - ICT	400/220	2x500		0	0	0	0		MAR-22		Not in STU Plan . 400kV Kharda s/s dropped.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
10	Nashik ICT	400/220	2x500		0	0	0	0		MAR-18		Tender floated for substation.
11	Tembhurni ICT	400/220	7x167		0	0	0	0		MAR-22		Not in STU Plan. 400kV Tembhorni s/s dropped.
12	Viraj (EHV Consumer) T/F	230/33	2x25							MAR-18		
13	Bidkin T/f	220/33	1x100							MAR-22		
14	Butibori Addl T/F	220/33	2x50							MAR-21		
15	Chamorshi T/F	220/33	2x25		100	0	0	0		MAR-22	MAY-19	LOA placed recently. Site handed over to agency on 29.05.2018. Scope : 25 MVA, 132/33 kV T/F with bays 02 nos, 132 kV Line bays- 02 nos. 33 kV bays- 06 nos
16	Chimur T/F	220/33	2x25		0	0	0	0		MAR-21		Not in STU Plan Chimur s/s dropped
17	Five Star MIDC T/F	220/33	1x50		100	0	0	0		MAR-19		Tender not accepted by agency so cancelled. New Tender will be floated shortly.
18	Girnare T/F	220/33	2x50							MAR-20		
19	GIS Ulve node	220/33	2x50							APR-23		
20	Goregaon Filmcity T/F	220/33	2x100							MAR-20		
21	Goregaon Filmcity T/F - I	220/33	2x100							MAR-20		
22	Hinganghat	220/33	1x100		100	100	100	100			AUG-18	Commissioned 08/18.
23	Hingoli (Repl)T/f	220/33	2x25							MAR-19		
24	Hinjewadi T/F	220/33	2x100							MAR-18		
25	Karanja s/s	220/33	1x25		100	8	0	0		MAR-21		LOA placed recently. Site handed over to agency on 12.05.2018.
26	Kaudgaon T/f	220/33	2x50		0	0	0	0		MAR-21		Not in STU Plan
27	Kekatnimbhora s/s (Aug.)	220/33	2x50							MAR-19		
28	Kesurdi MIDC T/F	220/33	1x100							MAR-19		
29	Khandeshwar T/F	220/33	2x50							MAR-20		
30	Kupwad T/F	220/33	1x100							MAR-19		
31	Lakhampur / Dindori T/F	220/33	2x50		0	0	0	0		MAR-20		Scope: 132/33kV, 2 x 25 MVA T/F for 132kV Lakhampur s/s.
32	Manjarsumba (Addl)	220/33	25							MAR-18		
33	Nandurbar MIDC T/F	220/33	2x50							MAR-21		
34	Ner s/s	220/33	1x25		100	84	70	35		MAR-19	SEP-18	All equipments, disc insulators, conductors and both T/F received at site.
35	ONGC Panvel Addl T/F	220/33	1x50							MAR-19		
36	Palghar T/F	220/33	2x50							MAR-19		
37	Pandharpur Replacement ICT T/F	220/33	1x50							MAR-19		
38	Parbhani (Addl)	220/33	50		100	100	100	100		MAR-18	JUL-18	Commissioned 07/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
39	R S Kharghar Addl T/F	220/33	1x50		100	100	100	100		DEC-19		T/F commissioned on 17.06.2017
40	Shendra GIS (DMIC)	220/33	2x50							DEC-23		
41	Slinnar (Datoli) T/F	220/33	2x50		0	0	0	0		MAR-21		Not in STU Plan
42	Supa MIDC/Dhotre T/F	220/33	2x50							MAR-19		
43	Wardha Addl. T/F	220/33	1x50		100	40	50	20		MAR-19		Work is in progress.
44	Washi T/f	220/33	2x25		0	0	0	0		MAR-22		Not in STU Plan 220kV Washi s/s dropped
45	WAtwate T/F	220/33	2x50		0	0	0	0		MAR-22		Not in STU Plan 220kV Watwate s/s dropped
46	Dighi T/F	220/22	2x50							MAR-21		
47	Eon Kharadi T/F	220/22	2x50							MAR-19		
48	Hinjewadi -II	220/22	1x100		100	100	70	50		MAR-18		Work in progress.
49	Jambhul T/F	220/22	2x50							MAR-18		
50	Kamba Replacement T/F (1x(100-50))	220/22	1x50							MAR-19		
51	Pawane GIS	220/22	2x50		0	0	0	0		JUN-22		Under review.
52	Temghar Replacement T/F (1x (100-50))	220/22	1x50							MAR-18		
53	Temghar Replacement T/F (50 MVA replaced by 80 MVA)	220/22	2x15		100	70	70	30		MAR-19		Work is in progress.
54	Vasai (Addl T/F)	220/22	1x50		100	90	80	70		MAR-18		Work is in progress.
55	Vasai s/s (Aug.)	220/22	1x50							MAR-19		
56	Vashi T/F	220/22	2x50							MAR-22		
57	Virar (East) Kopari T/F	220/22	2x50							MAR-20		
58	Virar (West) (Chikhal Dongari) T/F	220/22	2x50							MAR-19		
59	Wada-II S/S	220/22	100		100	100	100	100	0		OCT-15	2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016.
60	Kurunda S/S	220/132/33	2x100							SEP-22		
61	Mankapur S/S	220/132/33	2x100+2x50		100	47	80	9				Scope of work re-validated vide MBR no. 112/12. To be considered in phase-III if necessary as per MBR no. 112/12 Proposal for closure received at to C.E ,DCM in June 2017. Short closure proposal for Uppalwadi - Mankapur line & Mankapur s/s put up for approval.
62	Pardi SS (220/132 2x100 MVA and 220/33 2x50 MVA)	220/132/33	2x100+2x50		100	99	98	96		DEC-23		Work in progress.
63	220kV Chalisgaon Substation (1x200)	220/132	200		100	90	90	80		SEP-23	MAR-19	Work in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
64	Ahmednagar Addl ICT	220/132	2x100		100	100	100	100		MAR-18		ICT commissioned on 01.03.2018.
65	Bhenda s/s (Aug.)	220/132	1x100							MAR-19		
66	Chamorshi - ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan
67	Chimur-ICT	220/132	2x100		0	0	0	0		MAR-21		Not in STU Plan Chimur s/s dropped.
68	Chitegaon (Repl ICT)	220/132	1x100		0	0	0	0		MAR-19		Deferred in Board Meeting.
69	Georai s/s	220/132	150		100	44	0	0		DEC-22	OCT-19	Civil work is in progress.
70	Girnare ICT	220/132	2x100							MAR-20		
71	Insuli (Sawantwadi) Addl ICT-I	220/132	1x100							MAR-20		
72	Insuli (Sawantwadi) - ICT	220/132	1x100							MAR-19		
73	Jalkot	220/132	1x100		100	100	100	100		MAR-18	JUN-18	Commissioned 05/18 (Late Reported).
74	Jalkot ICT-II	220/132	1x100		100	100	100	100		MAR-18	JUL-18	Commissioned 07/18.
75	Jalna MIDC (Nagewadi) (ICT) s/s	220/132	1x100		100	100	100	100		MAR-18	AUG-18	Commissioned 08/18.
76	Jalna s/s (Aug.)	220/132	1x100							MAR-18		
77	Kekatnimbhora s/s	220/132	2x100		100	55	15	4		MAR-19	JUN-19	LOA placed on 28.11.2017. Land development under process. Compound wall & control room work in progress. gantry material & hardware received at site.
78	Kharda ICT-I	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan . 400kV Kharda s/s dropped.
79	Krishnoor Addl ICT	220/132	1x100							MAR-20		
80	Krishnoor s/s	220/132	1x100		100	99	90	90		MAR-21		1 x 25 MVA, 220/33kV T/F commissioned on 25-03-208.
81	Lakhampur/Dindori ICT	220/132	2x100		0	0	0	0		MAR-20		Not in STU Plan
82	Malkapur s/s	220/132	1x100		100	52	45	12		MAR-19		1)land development is 65% is done 2) For 220 kv gantry :- 31/31 is completed. 3) for 132 Gantry:- 14/41 completed. 4) Equipment FDN : 220kV 83/83 completed, 132kV : 48/148 completed. 5) T/F Plint:- 2 no completed except rail pole fixing.
83	Manjarsumba Addl ICT	220/132	1x100							MAR-21		
84	Manjarsumba ICT	220/132	1x100							MAR-20		
85	Naldurg ICT	220/132	2x100		0	0	0	0		MAR-21		Not in STU Plan
86	Nandgaon Peth (ICT)	220/132	1x100		0	100	100	100		MAR-18		ICT commissioned on 31-03-2018
87	Nandgaon Peth -Addl ICT	220/132	1x100							MAR-19		
88	Nandurbar MIDC - ICT	220/132	2x100							MAR-21		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
89	Narangwadi s/s	220/132	1x100		100	6	0	0		MAR-20		-Site is handed over on Dtd.07.05.18. - Mobilization started by agency. -All the Civil drawings are released & electrical drawings are also released. - Civil work started..
90	Ner (Wafali) - ICT s/s	220/132	2x100							MAR-20		
91	Patoda s/s (Aug.)	220/132	2x100									
92	Pimpalgaon (ICT-II)	220/132	1x100		100	100	95	95			DEC-16	SS back charged from 132 kV on dt. 20.03.2014.Balance works-Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works,SCADA, testing works.
93	Shahada Addl ICT	220/132	1x100		100	100	90	70		MAR-18		Work in progress
94	Shevgaon/Pathardi	220/132	2x200							MAR-22		
95	Shevgaon / Pathardi ICT	220/132	2x200		100	1	0	0		MAR-22		LOA placed recently. Site handed over to agency on 20.04.2018.
96	SICOM Chandrapur s/s	220/132	1x100		100	90	70	5		MAR-18		Work in progress.
97	Sinnar (Datali) T/F	220/132	2x200		0	0	0	0		MAR-21		Not in STU Plan
98	Supa MIDC/Dhotre ICT	220/132	200							MAR-18		
99	Uppalwadi S/S	220/132	2x100		100	99	80	65			MAR-18	work order for modification in control room is placed on M/s Associated Engineers.
100	Viroda s/s	220/132	2x100		100	84	75	67		MAR-18	SEP-18	work is in progress.
101	Wani (Addl ICT - I)	220/132	1x100							MAR-20		
102	Wani ICT	220/132	1x100							MAR-19		
103	Washi ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan 220kV Washi s/s dropped
104	Watwate ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan 220kV Watwate s/s dropped
105	Yavatmal s/s (Aug.)	220/132	2x25		100	100	100	100		MAR-18		Commissioned on 03/09/2017.
106	Wadhkal Addl ICT	220/110	100		0	0	0	0		MAR-19		Not in STU Plan
107	Palghar ICT	220/100	2x100							OCT-19		
108	Pawane ICT	220/100	2x100		0	0	0	0		MAR-21		Under review.
109	Taloja (Replacement ICT) 1x(200-100)	220/100	2x100							MAR-20		
110	Vasai Replacement ICT	220/100	1x100							MAR-19		
111	Vashi - ICT	220/100	2x100							MAR-22		
112	Wadhkal ICT	220/100	1x100		0	0	0	0		MAR-18		Not in STU Plan
113	1x25 MVAR Bus Reactor at Dhule s/s (GEC-I)	220	1x25									

MEGHALAYA ENERGY CORP. LTD. (MeECL)

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Killing S/S	400/220	630		100	100	100	100			FEB-15	1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015.4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013.5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is inclusive of the LILO line.
2	Ampati S/S (2x25)	132/33	50		100	85	92	75			DEC-18	1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Overall progress of the sub-station is 80% completed.
3	Lad Nongkrem S/S	132/33	40		100	80	80	50			DEC-18	1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 21.12.2018. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Overall progress is 65% completed.
4	Mawphlang S/S	132/33	40		100	100	100	100			FEB-12	1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest clearance.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	Mendipathar S/S	132/33	40		100	100	100	100			DEC-17	1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. The 2nd 20 MVA transformer was commissioned on 01.12.2017. 5. No issues on forest clearance.
6	Mustem S/S	132/33	40		100	100	100	100			NOV-15	1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 20.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015.
7	Praharinagar S/S	132/33	25		100	0	0	0			SEP-18	1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. LOA for boundary wall also issued but work could not progress due to ban on stone aggregates. 3. The schedule date for completion of the sub-station is December 2018.
8	Rongkhon (Aug.) S/S	132/33	50		100	90	90	90			JUN-18	1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33 kV switchyard is 04.01.2017. 3. Anticipated date of completion is June 2018. 4. Overall progress of the project is 90% completed.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Badnawar (New) s/s	400/220	1x315		100	100	67	67		MAR-19		Work under progress.
2	Bhopal (Sukhi Sewaniya) (Addl.)	400/220	315		100	100	100	100		JUN-18	JUN-18	Commissioned 04/18 (Late Reported).
3	Bhopal T/F Replacement/Aug. of 315 MVA by 500 MVA	400/220	185		0	0	0	0	0	SEP-22		
4	Handia S/S	400/220	630		0	0	0	0	0			
5	Mandsaur (Sitamau) (GEC-I)	400/220	2x315		100	5	0	0		DEC-20	MAR-19	
6	Ujjain S/S (T/F-II)	400/220	1x315		100	0	0	0		SEP-21	FEB-20	
7	Kirnapur (Balaghat)	400/132	2x100		100	100	66	66				Work under progress.
8	Nagda (Bus Reactor 1x125MVAR)	400	50		100	100	100	100	0			Charges on 09.08.2016.
9	Adampur	220/33	1x50		100	43	0	0				work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
10	Badwar Rewa Pooling S/s	220/33	300		100	0	0	0			MAR-18	
11	Barsitadesh Rewa Pooling S/s	220/33	3x100		100	100	66	66			MAR-19	1st unit charged on 18.06.2018 & 2nd 100 MVA charged on 23.07.2018.
12	Ramnagar Pahad Rewa Pooling S/s	220/33	300		100	99	55	55			MAR-19	1st 100 MVA charged on 28.07.2018 Work under progress.
13	Sagar (Additional T/F)	220/33	2x25		100	86	21	0		JUN-19	JAN-20	
14	Barwaha Addl. T/F	220/132	1x160		0	0	0	0	0	JUN-22		
15	Betul (Addl.)	220/132	160		100	100	100	100		MAY-18	JUN-18	Commissioned 03/18 (Late Reported).
16	Gandhinagar S/S	220/132	160		0	0	0	0	0			
17	Gorabazar S/S	220/132	1x160		0	0	0	0		APR-20		
18	Gudgaon (GEC-I)	220/132	1x160		100	70	18	0		SEP-19	JAN-20	
19	Hoshangabad S/S	220/132	1x160		0	0	0	0	0			
20	Indore S/s (Addl T/F)	220/132	1x160		0	0	0	0	0			
21	Jaora (Upgradation) (GEC-I)	220/132	1x160		100	93	27	15		JUL-19	JUL-19	
22	Kanwan New (GEC-I)	220/132	1x160		100	89	43	13		SEP-19	JUL-19	
23	Kukshi 220/132kV S/S	220/132	1x160		100	58	0	0		JUN-21		Work under progress.
24	Nalkheda (T/F-I) (Susner) (GEC)	220/132	1x160							JUN-21		
25	Ratangarh (GEC-I)	220/132	2x80		100	0	0	0		DEC-19	JAN-20	
26	Sailana (GEC-I)	220/132	1x160		100	66	25	10		DEC-19	JUL-19	
27	Sendhwa (New) s/s	220/132	160		100	74	14	14			OCT-19	
28	Shankargarh / Khsipra S/S	220/132	160		0	0	0	0	0			
29	Suwasara (2nd Unit)	220/132	1x160		100	100	100	100			SEP-18	1st 100 MVA charged on 24.05.2017, 2nd 100 MVA charged on 18.08.2017 & 3rd 100 MVA charged on 27.03.2018
30	Suwasara S/S	220/132	160		100	100	100	100		JUN-18	JUN-18	Commissioned 06/18.
31	Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA	220/132	1x160		100	21	0	0		DEC-19		Work under progress.
32	Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA	220/132	1x160		100	46	0	0		DEC-19		Work under progress.
33	Vijaipur (Aug.)	132/33	40		0	0	0	0				This S/s deleted from the list

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Duburi (ICT-III)	400/220	1x315		100	0	0	0		MAR-21	JUN-19	
2	Lapanga S/S	400/220	315		100	100	100	100		NOV-16	AUG-18	Commissioned 08/18.
3	Meramundali-B (ICT-I)	400/220	500		100	20	0	0		APR-21	JUN-19	
4	Baliguda S/S	220/33	40		100	80	75	45		JUN-17	JUN-19	
5	Daspalla S/S	220/33	1x40		100	0	0	0		JUN-23	JAN-20	
6	Deogarh	220/33	1x40		100	0	0	0		JUN-21	MAY-19	
7	Gobindpalli	220/33	2x20		100	10	0	0		JAN-20	JAN-20	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8	Kalimela S/s (T/F-I)	220/33	20		100	95	85	75		JUL-22	MAR-19	
9	Kashipur S/S	220/33	1x20		100	100	100	99			DEC-18	
10	Keonjhar GIS	220/33	2x20		100	100	100	100		JUN-17	SEP-18	
11	Laphripara	220/33	2x20		100	0	0	0		MAY-21	MAY-19	
12	Laxmipur S/S	220/33	20		100	95	90	90			OCT-18	
13	Mendhasal (2nd power T/F)	220/33	1x20		100	100	100	100			DEC-18	Completed but is expected to be charged in May 18
14	Narasinghpur S/S	220/33	2x20		100	100	100	100			AUG-18	Commissioned 08/18.
15	Dhamara S/S	220/132/33	200		100	0	0	0			JUN-20	
16	Goda S/S	220/132/33	2x160		100	85	85	80		JUL-20	MAR-19	
17	Aska S/S	220/132	2x160		100	95	95	95		JUL-19	MAR-19	
18	Bargarh S/S (ICT-II)	220/132	160		100	100	100	100				one 100 MVA already charged. 2nd 160 MVA will be charged in Dec18
19	Jaypatna S/S	220/132	1x160		100	80	80	80		JUN-19	MAR-19	
20	Kesinga (1st Auto T/F)	220/132	1x160		100	95	85	80		JUN-19	DEC-18	Capacity to be 2X160 MVA
21	Kiakata	220/132	320		100	0	0	0		JAN-20	JAN-20	
22	Kuanrunda S/S	220/132	2x160		100	40	45	0		OCT-22		

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (PEDMIZO)

1	Bawktlang (Augmentation of existing substation)	132/33	2x20		0	0	0	0	0			Proposal stage
2	Khawiva (Augmentation of existing substation)	132/33	25		0	0	0	0	0			Works are in progress and are implemented by PGCIL
3	Luangmual (Augmentation of existing substation)	132/33	60		0	0	0	0	0			Proposal stage
4	Sihhmui (Augmentation of existing substation)	132/33	1x10		0	0	0	0	0			Proposal stage

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Karanprayag (GIS)	400/132	630		0	0	0	0			JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
2	Pipalkot (THDC) Switching Substation	400	10		0	0	0	0				Acquisition of land for Pipalkoti substation is under process with THDC which would be resolved by Sep-17.
3	Barahamwari New	220/33	100		0	0	0	0		MAR-17	DEC-18	Work awarded to M/s Simens.
4	Baram (GIS) s/s	220/33	2x25		0	0	0	0		APR-22	DEC-17	Contract awarded to M/s capital electech Pvt. Ltd.
5	Ghansali (GIS)	220/33	60		100	0	0	0			AUG-17	contract terminated with M/S CGL,retendering is in progress
6	Ghansali New	220/33	60		0	0	0	0		MAR-17	DEC-18	Tender is under process.
7	Harrawala (Dehradun) IIP (2x50)	220/33	100		100	100	100	100			AUG-18	Commissioned 08/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8	Jaffarpur S/S	220/33	1x100		0	0	0	0		JUN-19	JUN-16	Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut.
9	Mori (GIS)	220/33	100		0	0	0	0			MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
10	Nogaon	220/33	100		0	0	0	0			MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
11	Puhana (GIS)	220/33	100		0	0	0	0			MAR-17	Differed till further order.
12	Almora	220/132	200		0	0	0	0			JUN-17	DPR Prepared.sending DPR to funding agency is under process.
13	Baramwari (GIS)	220/132	60		0	0	0	0			DEC-18	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
14	Extn. at Imlikhera (Pirankaliyar)	220/132	2x100		0	0	0	0			MAR-17	contract done with M/S Safety and control devices. Total Progress 50%
15	Pantnagar (Aug.)	220/132	100		0	0	0	0			MAR-17	Tendering is under progress
16	Piran Kaliyar (GIS)	220/132	300		0	0	0	0			AUG-17	Tender is under process.
17	Pirankaliyar (Imlikhera)	220/132	1x100									

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Muktsar (Aug) Addl T/F	400/220	500		100	94	100	94		MAY-19	SEP-18	work in progress
2	Badhni Kalan (New) s/s	220/66	1x100		100	90	75	75		DEC-18	DEC-18	work in progress
3	Bahadurgarh (Addle. T/F) S/S	220/66	100		100	100	100	100			JUN-17	The work of Augmentation of 1x100 MVA, 220/66 KV T/F with 1x160 MVA, 220/66 KV T/F has been completed on 16.02.2017 and T/F loaded on 22.6.2017
4	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0	0	0	0				no such work exists.
5	Hoshiarpur	220/66	160		100	100	100	100			JUL-18	Commissioned 06/18 (Late Reported).
6	Ladowal	220/66	160		100	95	95	95		MAR-17	AUG-18	Work is in progress.
7	Maur	220/66	1x100		100	100	100	100		JUL-18	JUN-18	Commissioned 06/18.
8	Verpal Repl. (100-50)	220/66	50		100	100	100	100			APR-18	Commissioned 04/18.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Jaisalmer -2 S/S	400/220	2x200 2x50		100	98	90	85			SEP-18	W.O. awarded to M/s Siemens. KFW funded scheme. Work under progress.
2	Jodhpur s/s (New)	400/220	315		100	98	100	98			SEP-18	Earlier issued W.O. withdrawn. W.O awarded to M/s Techno Pvt Ltd. Work under progress.
3	Bhawanimandi S/S	220/132	160		100	100	100	100			AUG-18	Commissioned 03/17 (Late Reported).

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	Bherunda S/S	220/132	160		100	96	95	90			SEP-18	W.O. awarded to M/s Karni Electricals. The transformer was Test Charged from LV side (132 KV) at 15:15 Hrs dated 20.08.2018 and manual tripped at 16:15 Hrs. dated 20.08.2018.
5	Chhatargarh GSS (Upgradation) (GEC-I)	220/132	1x160		100	0	0	0		JAN-21	MAR-19	NOC received from KFW on dated 26.07.2018. NOA issued in favor of M/s Kanohar.
6	Hindaun (160-50)	220/132	110		100	100	100	100			MAY-18	Commissioned 04/18 (Late Reported).
7	Jalore (160-50)	220/132	110		100	100	100	100			MAY-18	Commissioned 04/18 (Late Reported).
8	Nawalgarh s/s	220/132	100		100	0	0	0			SEP-18	PPP mode. W.O. awarded to M/s. EMCO Ltd. Termination notice has been issued to firm by RVUNL in term of Article 13.3(d) of TSA dated 25.02.2013. Firm filed petition before APTEL Delhi against the order passed by RERC.
9	NPH (Distt. Jodhpur)	220/132	1x160		100	100	100	100		JUN-21	SEP-18	W.O. awarded to M/s Balaji Enterprises. Work under progress.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Ariyalur S/S	765/400	2x1500		100	22	0	0		SEP-23	MAR-20	Control room, 765 and 400 kv Tower and eqpt foundation and structure erection in progress. und wall works are under progress.
2	Coimbatore	765/400	3000		0	0	0	0		SEP-21	MAR-21	Administrative approval accorded. Land cost approved and land registration is under process.
3	North Chennai Pooling Station (GIS) (3X1500)	765/400	3x1500		0	5	0	0		AUG-23	MAR-20	Work awarded to M/s.Hyosung Corporation,Korea on 21.03.18. Site grading under progress .Piling for compound wall and retaining wall in progress.
4	Virudhunagar	765/400	3000		0	0	0	0		MAR-21	MAR-22	Land registered . BLTC Note put up for BQR and Spec approval and for issue of NIT.
5	Edayarpalayam	400/230/110	2x315+3x200		0	0	0	0		SEP-18		Specification is under preparation for floating tender.
6	Guindy (GIS)	400/230/110	630		0	30	0	0		SEP-19	DEC-19	Work awarded to M/s. L& T Work are under progress.
7	Korattur (GIS)	400/230/110	1030		0	0	0	0		SEP-19	AUG-20	Tender under process.
8	Mylapore/Taramani	400/230/110	1030		0	0	0	0		SEP-19	MAR-20	Bpard Note put up for issue of NIT
9	Pavoorchatram (Tennampatty)	400/230/110	2x315+2x100		100	100	100	100			MAY-19	All civil works completed SSE works completed except cable laying which is under progress. Testing in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
10	Thennamapatty s/s	400/230/110	1030		100	90	100	100		SEP-17	OCT-18	All civil works completed. SSE works completed except cable - laying which is under progress. Testing in progress. All tower and equipment foundation work completed. 4 Nos. Transformer Received and 1 No. 315 MVA ICT erection completed.
11	Kolappalur	400/230	1030		0	0	0	0	0	SEP-21	MAR-22	Sanction awaited
12	Mangalapuram	400/230	1030		0	0	0	0	0	SEP-21	MAR-22	Sanction awaited
13	Ottapidaram	400/230	1000		0	0	0	0		SEP-19	MAR-20	BLTC Note put up for BQR and Spec.approval and for issue of NIT.
14	Pulianthope (GIS)	400/230	945		100	0	0	0		JUN-22	MAR-20	Tender awarded to M/s L&T on 3/08/18 . Land issues involved.
15	Samugarengapuram	400/230	1030		0	0	0	0		SEP-19	MAR-20	MNRE clearance obtained . Bid documents are under preparation.
16	Thuraiyur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
17	Vellalaviduthi (2X315)	400/230	2x315		0	0	0	0		SEP-23	DEC-19	Work awarded to M/s. BHEL and commenced.
18	K.R.Thoppur (Addl T/F)	400/110	2x100		0	0	0	0		SEP-17	SEP-17	Work under progress
19	Thoppankundu s/s	400/110	3x200		100	100	100	100		DEC-14	OCT-18	Work completed. Testing in Progress.
20	Vellalaviduthi (2X200)	400/110	2x200		100	0	0	0		SEP-23	SEP-19	Tender awarded to M/s BHEL on 28/06/2018.Initial works under progress.
21	Bay (Provision) at Kayathar s/s (4 Nos.) (GEC-I)	400	50									
22	Bays at Palavadi s/s (2 Nos.)	400	50									
23	Pugalur and North Trichur HVDC Terminal	320	2000							APR-20		
24	TNEB Head Quarters	230/33	2x100		100	0	0	0		APR-21	NOV-19	Tender award to M/s L&T on 10.08.18. Initial work are under progress.
25	Alagarkoil (2x100+3x100)	230/110	500		0	0	0	0		SEP-17	MAR-18	Work to be taken up
26	Arani (3x80 to 4x80)	230/110	560		0	0	0	0	0	SEP-17	MAR-18	Work to be taken up
27	Cuddalore (3x100 to 3x160)(GEC-I)	230/110	180							AUG-21		
28	Erode (T/F-I)	230/110	1x100		0	0	0	0		SEP-22	MAR-20	Tender under negotiation.
29	Kadapperi S/S Aug.(160-100)	230/110	60		0	0	0	0	0		MAR-18	Work to be taken up
30	Kalivelampatty	230/110	200		0	0	0	0	0	SEP-19	MAR-20	Sanction awaited
31	Kancheepuram	230/110	100		100	100	100	100		AUG-17	SEP-19	Commissioned on 07.09.18 with 1x100 MVA Auto Transformer
32	Karuppur	230/110	200		0	20	0	0		APR-23	MAR-19	Work under progress. Site leveling completed.
33	Keezhakuppam	230/110	200		0	0	0	0	0	SEP-19	MAR-19	Sanction awaited
34	Kondagai	230/110	200		0	0	0	0	0	SEP-20	MAR-20	Sanction awaited
35	Kongal Nagaram	230/110	200		0	0	0	0	0	SEP-18	MAR-19	Sanction awaited

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
36	K.Pudur	230/110	200		0	0	0	0		SEP-20	MAR-21	Tender to be floated
37	Mambalam (GIS)	230/110	320		0	0	0	0		JUN-21	MAR-19	Tender is under negotiation.
38	Membalam (GIS)	230/110	2x160		0	0	0	0			MAR-19	Tender is under negotiation.
39	Narimanam S/S	230/110	2x100		100	0	0	0			JUN-19	Placing of order approved by the board . LOA to be issued .
40	Neyveli S/S	230/110	480		100	100	100	100		APR-17	SEP-19	Works are nearing completion. Testing in progress.
41	Poolavady	230/110	200		0	0	0	0		SEP-18	MAR-20	MNRE approval awaited for floating tender .
42	Porur GIS	230/110	100		100	100	100	100		APR-16	JUL-18	Commissioned 07/18.
43	Pudukkottai (Aug) (160-100)	230/110	60									
44	Pudukkottai (2x100 to 3x160)(GEC-I)	230/110	280									
45	Samayanallur S/S	230/110	2x100		100	45	0	0		JUN-20	MAR-19	Work awarded. Control room work under progress. Tree clearing under progress. on completion , yard work will be commenced.
46	Sankarapuram S/S	230/110	1x100		0	0	0	0		MAR-20	AUG-19	LOI issued on 07.05.18. Work commenced . Levelling completed.mpleted.
47	Sathumadurai	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
48	Selvapuram	230/110	2x100		0	0	0	0		JUL-23	MAR-20	Playing of order approval by the Board LOA to be issued.
49	Sembatty (Aug)(160-100) (GEC-I)	230/110	60		100	100	100	100			JUL-18	Commissioned 07/18.
50	Shenpagapudur (JICA)	230/110	2x100		100	90	75	75		JUN-15	MAR-19	Work are under progress.
51	Taramani (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-20	BQR and Spec. Approved by Board NIT to be issued.
52	Thirupathur S/S	230/110	1x100		0	10	0	0		SEP-19	JUN-19	Work under progress.
53	Thiruvanmiyur	230/110	200		0	0	0	0		APR-23	MAY-19	Work under progress. Site clearing completed .
54	Thuvakudy S/S	230/110	1x100		100	0	0	0		JUN-21	OCT-19	Work awarded to M/s . Murali & Co. Initial works are under progress.
55	Tirupur (JICA)	230/110	1x100		100	90	90	50		APR-16	MAR-19	Work are under progress. Control room finish is in Progress. Cable trench in Progress.
56	Uddanapally S/S	230/110	2x100		100	70	50	0		APR-16	JAN-19	Work awarded on 05.10.17 and commenced. Site grading Control room and compound wall and yard work under progress.
57	Usilampatty	230/110	200		0	0	0	0	0	SEP-20	MAR-21	Sanction awaited
58	Villupuram (2x100 to 2x160) (GEC-I)	230/110	60									
59	Vinnmangalam (2x100 to 2x160)	230/110	520		0	0	0	0	0	SEP-17	MAR-18	Work to be taken up
60	Central (CMRL) (2x100)	220/110	2x100		100	100	100	100			AUG-18	Commissioned 08/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
61	Kadalangudy (Aug.) (100-80)	220/110	20		100	100	100	100	20		DEC-15	Commissioned 12/15.
62	Muppandal	220/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
63	Nemmali thippiyakudi (2x100+3x100)	220/110	500		0	0	0	0		SEP-17	MAR-17	Work to be taken up
64	Singapuram S/S (ICT-II)	220/110	100		0	0	0	0	0			Test charged on 02.05.16 with 1x100 MVA Auto Transformer
65	Singarapet 230/110 KV SS (Second unit)	220/110	1x100		0	100	100	90		SEP-18	DEC-18	Work under progress. Cabling and earthing 90% completed.
66	Thiruvannamalai (Addl.)	220/110	1x160		100	100	100	100			AUG-18	Commissioned 08/18.

TRANSMISSION CORP. OF ANDHRA PRADESH LIMITED (APTRANSCO)

1	Mughalkod (GEC-I)	400/220	945									
2	Uravakonda (GEC-I)	400/220	1000									
3	80 MVAR Bus Reactor at Jammalamadugu s/s (GEC-I)	400	50									
4	Bay Extn. at Uravakonda s/s (2Nos.) (GEC-I)	400	50									
5	Chilakaluripeta S/s (2x500MVA)	400/220/132	1000		0	0	0	0		AUG-19	MAR-20	
6	80 MVAR Bus Rector at Hindupur s/s (GEC-I)	400/220	50									
7	Amaravathi SS-II in CRDA	400/220	630		0	0	0	0		AUG-21	AUG-21	
8	Amaravathi S/s-I in CRDA	400/220	630		0	0	0	0		AUG-20	AUG-21	
9	Aspiri S/s	400/220	945		0	0	0	0		AUG-18	MAR-20	The scheme containing this Sub station is posed to NCEF Grant.Soon after receipt tenders will be called for.Please change the transformation capacity of Sub-Station revised to 2 x 500 MVA instead of 3 x 315 MVA as per recommendation of CEA.
10	Eluru S/s	400/220	630		0	0	0	0		AUG-18	MAR-20	Tenders will be published soon.
11	Garividi (Marala)	400/220	630		100	100	100	100		AUG-18	MAR-18	Commissioned 03/18 (Late Reported)
12	Hindupur (ICT 3rd)	400/220	1x315							JUN-23		
13	Hindupur s/s (1st ICT)	400/220	315		100	85	85	80		OCT-17	OCT-18	Works under progress. All 726 No Structure foundations completed. 802 Nos structure erection out of 825 Nos.are completed and 574 Nos. out of 601 equipment erection are completed.Expected completion for Tr. Line and SS including bays by Aug 2018/Sep 2018 with 1st 315 MVA PTR. 2nd and 3rd 315 MVA PTRs are expected in September & October 2018.
14	Kalikiri	400/220	630		100	100	100	100		SEP-17	JUN-18	Commissioned 06/18.
15	Kalpaka-II S/s	400/220	945		0	0	0	0		AUG-20	AUG-21	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
16	Mylavaram (GEC-II)	400/220	3x315							JUL-20		
17	Mylavarm S/s	400/220	945		100	0	0	0		AUG-18	DEC-19	Tenders published on AP e-procurement Platform on 13.06.2018.Price bids opened on 29.08.2018.Evaluation Under progress.Land handed over by APSPCL.
18	NP Kunta - ICT-4 (GEC-II)	400/220	500									
19	NP Kunta PS(GEC-II)	400/220	1x1500									
20	Podili s/s (1st ICT)	400/220	315		100	90	85	80		AUG-17	SEP-18	Works under progress.All 528 Nos structure foundations completed. 600 Nos out of 629 Nos.Structure erection completed. 385 Nos out of 414 Nos Equipmnet erection are completed.Control room,Platforms,DG room works are under progress.Sub-Station is Planned to commission in the month of Sep'2018/Oct 2018 with 1 no 315 ICT-I
21	Rachaganneru S/s	400/220	630		100	8	5	0		AUG-18	MAY-19	Detailed Purchase orders issued on 31.01.2018 .Site leveling and detailed Engineering under progress.Construction of compound Wall, 315 MVA PTR foundation works, Road works and other civil foundation works are under progress.54 Nos out of 476 Nos structure foundations completed.
22	Sattenapalli ICT-III	400/220	315		100	100	100	100			MAY-18	Commissioned 05/18.
23	Talaricheruvu S/s	400/220	945		100	65	60	35		AUG-18	OCT-18	Detailed purchase orders issued on 09.06.2017. Site is handed over to the Executing Agency on 24.06.2017. 630 Nos out of 672 nos structure Foundations and 444 Nos out of 770 Nos structure erection and 93 Nos out of 562 Nos equipment erection completed. Control Room, Platforms, Compound Wall, other Structure foundation works are under progress.
24	urvakonda-II S/s	400/220	1260		0	0	0	0		AUG-18	MAR-20	
25	Gudivada (2x500 MVA+2x100 MVA)	400/132	1200		0	0	0	0		AUG-19	MAR-20	Tenders will be published soon.
26	125 MVAR Bus Reactor at Uravakonda (GEC-I)	400	50									
27	Bays at Kurnool S/S (2nos.)	400	50									
28	Anupankulam (3x100 to 3x160) (GEC-I)	230/110	3x60									
29	Sembatty (3x100 to 3x160)(GEC-I)	230/110	3x60									
30	Chakrayapet	220/132	2x100		100	2	0	0	0		MAR-17	Site handed over on 16.04.2016.Leveling of site works under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
31	Gollapuram	220/132	2x100		100	80	90	85	0		MAY-17	Works are under progress.
32	Penukonda(GEC-I)	220/132	2x160							JUN-23		
33	Porumamilla	220/132	200		100	95	95	95	0		AUG-16	works are under progress.
34	Tirumalayapalli	220/132	2x150		100	60	85	50	0		JUN-17	Works are under progress.
35	Gaddamvaripalli	220/11	50		100	100	100	96	0		JUN-16	Works under progress
36	Bay Extn. at Hindupur s/s (GEC-I)	220	50									
37	Bay Extn. at Porumamilla s/s (2 Nos) (GEC-I)	220	50									
38	Bay Extn. at Tadipatri s/s (GEC-I)	220	50									
39	Bay Extn. at Badavel s/s (1 No.) (GEC-I)	132	50									
40	Bay Extn. at Penukonda s/s (GEC-I)	132	50									
41	Bay Extn. at Porumamilla s/s (1 Nos) (GEC-I)	132	50									

Transmission Corporation of Telangana Limited (TSTRANSCO)

1	Kethireddypally	400/220/132	630		100	50	30	10		MAR-18		Works are in progress
2	Sundilla s/s (2x315 MVA ICTs-I and II 50 MVA STR-I and 50 MVA PTR-I)	400/220/11	730		0	0	0	0	0	SEP-17		
3	Jangaon s/s (3x500) (ICT-I)	400/220	500		100	36	43	41		AUG-18		Equipment erection WORKS Under progress .
4	Jangaon S/S (ICT II and III)	400/220	1000		100	0	0	0	0			
5	Julurupadu S/S	400/220	630		100	100	100	100			AUG-18	Commissioned 07/18.
6	Nirmal ICT-III	400/220	315		100	100	100	100			AUG-18	Commissioned 08/18.
7	Nirmal S/S	400/220	630		100	100	100	100			AUG-18	Commissioned 07/18.
8	Shankarpally	400/220	500		0	100	100	100	0		FEB-17	Works completed.Bays charged on 04.02.2017
9	400kV Suryapet Bay Extensions	400	50									
10	Chandulapur LI	400	500		0	0	0	0	0	NOV-17		
11	Damacherla	400	1500		0	0	0	0	0	SEP-18		
12	Julurupadu 2nos 400kV bay	400	50							SEP-17		
13	Mydaram LI	400	1120		0	0	0	0	0	NOV-17		
14	Narlapur LI	400	1440		0	0	0	0	0	SEP-18		
15	Ramachandrapuram	400	1000		0	0	0	0	0	SEP-18		
16	Ramadugu LI	400	1120		0	0	0	0	0	NOV-17		
17	Tippapur LI	400	480		0	0	0	0	0	NOV-17		
18	Tukkapur LI	400	400		0	0	0	0	0	NOV-17		
19	Uddandapur LI	400	900		0	0	0	0	0	SEP-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
20	Vattem/Karvena	400	1440		0	0	0	0	0	SEP-18		
21	Yedula LI	400	1260		0	0	0	0	0	SEP-18		
22	Yellampalli LI	400	945		0	0	0	0	0	NOV-17		
23	Chanchalguda GIS (3x50 MVA)	220/33	1x150		0	0	0	0	0	SEP-19		
24	Aswaraopet SS upgradation from 132 kV	220/132/33	1x100		0	0	0	0	0	NOV-17		
25	Bonguloor S/S	220/132/33	200		0	0	0	0	0			1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
26	Huzumagar S/S	220/132/33	200		100	0	0	0	0		MAR-17	
27	Banswada	220/132	2x100		0	0	0	0	0	DEC-20		
28	Bowrampet S/S	220/132	2x160		0	0	0	0	0	DEC-22		
29	Gajwel (Aug.)	220/132	60		100	90	95	70		SEP-17		Works are in progress
30	Husnabad	220/132	200		0	0	0	0	0	APR-23		
31	Jadcherla S/S	220/132	200		0	0	0	0	0			
32	Kothur s/s (2x160 MVA)	220/132	2x160		0	0	0	0	0	JUN-19		
33	Madugula	220/132	2x100		0	0	0	0	0	MAY-17		
34	Mahabubabad (Ayyagaripally)	220/132	1x100		0	0	0	0	0	JUN-17		
35	Manikonda S/S	220/132	2x100		100	10	5	0	0		DEC-18	Works are in progress
36	Nagarkurnool	220/132	2x100		0	0	0	0	0	JUN-17		
37	Rayadurg (GIS) S/S	220/132	2x160		0	0	0	0	0	JUN-21		
38	Renzal S/S (Upgradation of existing 132/33 s/s)	220/132	2x100		0	0	0	0	0	JUN-19		
39	Thimmajipet S/S	220/132	200		0	0	0	0	0		MAR-17	
40	Goliwada (Yellampalli) LI SS	220	450		0	0	0	0	0	SEP-17		
41	Kachavanisingaram	220	200		0	0	0	0	0			
42	Kallur GIS	220	200		0	0	0	0	0	SEP-17		
43	Kleshwaram LI SS	220	550		0	0	0	0	0	SEP-17		
44	Lakshmidvipalli LI SS	220	240		0	0	0	0	0	SEP-17		
45	Peddagopati GIS	220	200		0	0	0	0	0	NOV-17		
46	Toopran	220	2x100		0	0	0	0	0	SEP-17		

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Ambassa (Aug.)	132/33	25		100	100	100	100	25		AUG-13	Commissioned 08/2013.
2	Budhjungnagar (Aug.)	132/33	25		100	0	0	0	0		MAR-17	LOA issued
3	Dharmanagar (Aug.)	132/33	25		100	100	100	100	25		SEP-13	Commissioned 9/13.
4	Banduar (Aug.)	132/11	15		100	100	100	100	15		SEP-13	Commissioned 9/13.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	Garod Tilla (Aug.)	132/11	10		100	0	0	0	0		MAR-17	Tender Evaluation in process.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	ICT at Obra C s/s	765/400	3000									
2	Moradabad S/s	765/400	3000		0	0	0	0	0		MAR-20	
3	Badaun (Aug) T/F- II (200-160)	400/220	1x40		0	0	0	0	0		MAR-21	
4	Banda (New) ICT-II	400/220	315		100	100	100	100			APR-18	Commissioned 04/18.
5	Basti (GIS) (T/F-I)	400/220	500		0	0	0	0		JUN-21	MAR-20	LOI to the firm selected is likely to be issued in Sept-18.
6	Firozabad S/s	400/220	1000		0	0	0	0	0		MAR-20	
7	Gonda	400/220	2x315									
8	ICT at Harduaganj Extn	400/220	630									
9	Jaunpur S/s (T/F-I)	400/220	1x315		0	0	0	0	0	JAN-23	MAR-19	
10	Moradabad (Aug.) (500-315) ICT-II	400/220	185		100	100	100	100			APR-18	Commissioned 04/18.
11	Obra-BTPS (Aug.) (315-240)	400/220	75		100	100	100	100			APR-18	Commissioned 04/18.
12	Obra -BTPS (Aug.) ICT-II (315-240)	400/220	75		100	100	100	100			MAY-18	Commissioned 05/18.
13	Raebareli S/s	400/220	2x500		0	0	0	0	0	OCT-22	MAR-20	
14	Rasra (New) T/F-I	400/220	1x500		0	0	0	0	0	MAY-22	MAR-19	
15	Sambhal (Aug) T/F- II (160-100)	400/220	60		0	0	0	0	0		MAR-21	
16	Simbholi S/s	400/220	1000		0	0	0	0	0		MAR-20	
17	Tanda TPS	400/220	2x315									
18	Masauli (Prayagraj) (New) T/F-I	400/132	2x100		100	80	75	46				Overall progress 57%
19	Kanpur Road (Lucknow New)	220/33	120		100	100	100	100			APR-18	Commissioned 04/18.
20	Mandola Vihar (New ICT-I)	220/33	60		100	100	100	100			JUN-18	Commissioned 06/18.
21	Morti (New) - ICT-II	220/33	60		100	100	100	100			AUG-18	Commissioned 08/18.
22	Pratap Vihar Ghaziabad (New) T/F-I	220/33	60		100	14	0	0			JUN-18	WIP 24%
23	Hapur (New)	220/132/33	2x160		100	100	100	100			AUG-18	Commissioned 08/17 (Late Reported).
24	Amethi S/s	220/132	1x160		100	43	26	18		APR-19	JUN-18	Overall progress 27%
25	Anandnagar (Gorakhpur) S/s	220/132	2x160		0	0	0	0	0	JUL-23	MAR-21	
26	Bachrawan Raebareli (New)ICT-I	220/132	160		100	100	100	100			MAY-18	Commissioned 05/18.
27	Baghpat (Aug.) (160-100)	220/132	60		100	100	100	100			MAY-18	Commissioned 03/18 (Late Reported).
28	Bansi (New) ICT-II	220/132	1x100		100	100	100	100			JUL-18	Commissioned 07/18.
29	Barabanki (New)	220/132	320		100	100	100	100			APR-18	Commissioned 04/18.
30	Bhadreghi (Orai) (New) T/F-II	220/132	1x160									
31	Faridpur (Bareilly) S/s -T/F - I	220/132	1x100		0	0	0	0	0	JUN-22	MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
32	Gola (T/F-II)	220/132	1x160		0	0	0	0	0	SEP-21	MAR-21	
33	Hardoi (Aug) T/F- II (160-100)	220/132	60		0	0	0	0	0		MAR-21	
34	Kasganj (New) T/F- I	220/132	1x160		100	10	0	0			NOV-19	work in progress.
35	Khatauli S/s (T/F-I)	220/132	1x160		0	0	0	0	0	OCT-22	MAR-20	
36	Kirawali S/S	220/132	2x100		0	0	0	0	0	JUL-23	MAR-22	
37	Madhuvan Bapudham (New) T/F-I	220/132	1x160		100	17	0	0			SEP-18	WIP 15%
38	Maharajganj S/s	220/132	1x160		0	0	0	0	0	MAY-23	MAR-21	
39	Modipuram-II (T/F-I)	220/132	1x160		0	0	0	0	0	JUN-22	MAR-19	
40	Pahari (Chitrakoot) (New) T/F-I	220/132	1x100		100	83	75	38			JUN-18	Work Progress51%
41	Rukhi (New) ICT-I	220/132	160		100	100	100	100			JUL-18	Commissioned 07/18.
42	Sarh (Kanpur Dehat New) ICT-I	220/132	100		100	100	100	100			MAY-18	Commissioned 05/18.
43	Sarsawa New (Saharanpur) ICT-I	220/132	160		100	100	100	100			APR-18	Commissioned 04/18.
44	Sarsawa (Saharanpur) (ICT-II) S/S	220/132	1x160		100	0	0	0				
45	Shamli s/s (220 /132 kV T/F-I)	220/132	2x100		0	0	0	0	0	JAN-22	MAR-20	
46	Sikandara (Kanpur Dehat New) ICT-I	220/132	1x100		100	100	100	100			MAY-18	Commissioned 05/18.
47	Siyana ICT-I	220/132	1x160		100	100	100	100			AUG-18	Commissioned 07/18 (Late Reported).
48	Sohawal (Aug.) (160-100) ICT-I	220/132	60		100	100	100	100			APR-18	Commissioned 04/18.
49	Tundla Firozabad (New) T/F-I	220/132	1x160		0	0	0	0	0	JUN-21	MAR-19	
50	Unnao (Aug) T/F- II (160-100)	220/132	60		0	0	0	0	0		MAR-20	
51	Fatehgarh or Kannauj S/s	220	320		0	0	0	0	0		MAR-20	
52	Hamirpur S/s	220	320		0	0	0	0	0		MAR-21	
53	Saharanpur New s/s	220	320		0	0	0	0	0		MAR-22	
54	SGPGI Road S/s	220	320		0	0	0	0	0		MAR-21	
55	Tajpur S/s	220	320		0	0	0	0	0		MAR-19	
56	Varanasi Cantt. S/s	220	180		0	0	0	0	0		MAR-22	
57	Vasundhara S/s	220	320		0	0	0	0	0		MAR-21	
58	2 Nos. 132 kV line bays at Jigna S/s (GEC-II)	132	50									
59	2 Nos. 132 kV line bays at Meja S/s (GEC-II)	132	50									
60	2 Nos. 132 kV line bays at Pukhraya S/s (GEC-II)	132	50									

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Gokarna 400KV SS Tr. Aug.	400/220	1x315		0	0	0	0	0	APR-23	MAR-20	
2	New Katwa GIS	400/220	1000		0	0	0	0	0		MAR-21	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	New Purulia (N.PPSP) Switching S/S	400	50		100	85	70	50	0	SEP-16	JUL-17	
4	New Town AA-III	220/33	50		100	100	100	100			AUG-18	Commissioned 08/17 (Late Reported).
5	Alipurduar Aug.	220/132	160		0	0	0	0	0		MAR-20	
6	Bankura PS (GEC-II)	220/132	200									
7	Barasat Aug.	220/132	160		0	0	0	0	0		MAR-21	
8	Barasat GIS	220/132	320		100	100	100	100			MAY-18	Commissioned 04/18 (Late Reported).
9	Baruipur GIS	220/132	2x160		100	0	0	0		APR-22	JAN-20	
10	C.K. Road GIS	220/132	320		0	0	0	0	0		MAR-22	
11	Dalkhola Aug.	220/132	160		0	0	0	0	0		MAR-20	
12	Dharampur	220/132	160		0	0	0	0	0		MAR-18	
13	Durgapur AB Zone 220 KV GIS	220/132	2x160		0	0	0	0	0	OCT-23	MAR-19	
14	East Mednipur PS (GEC-II)	220/132	200									
15	Egra Aug.	220/132	160		0	0	0	0	0		MAR-20	
16	Gazol Aug.	220/132	160		0	0	0	0	0		MAR-22	
17	Gazol GIS	220/132	2x160		100	36	40	10		JUN-19	DEC-18	Land development & boundary wall work under progress.
18	Jeerat Aug.-I	220/132	160		0	0	0	0	0		MAR-20	
19	Kotasur GIS	220/132	320		0	0	0	0	0		MAR-20	
20	Mahachanda GIS	220/132	320		0	0	0	0	0		MAR-20	
21	Mayapur GIS	220/132	100		0	0	0	0	0		MAR-21	
22	New Bishnupur Aug.-I	220/132	160		0	0	0	0	0		MAR-19	
23	New Haldia NIZ GIS	220/132	1x160		0	0	0	0	0		MAR-20	
24	New Sagardighi S/S	220/132	320		100	90	100	96			SEP-18	
25	New Town AA-IIC GIS	220/132	2x160		100	87	70	40		OCT-23	DEC-18	
26	New Town AA-III (Aug.)	220/132	160		0	0	0	0	0		MAR-22	
27	Raghunathpur GIS	220/132	320		0	0	0	0	0		MAR-22	
28	Rejinagar Aug.	220/132	160		0	0	0	0	0		MAR-21	
29	Rejinagar S/S	220/132	2x160		100	90	95	70		JUN-19	AUG-18	Work in progress
30	Sadaipur Aug.	220/132	160		0	0	0	0	0		MAR-19	
31	West Mednipur PS (GEC-II)	220/132	200									

ADANI POWER LTD. (APL)

1	765 kV Bay at Sipat s/s (STL-TBCB)	765	50							NOV-18		
2	765 kV bays at Sasan UMPP (C-WRTL- TBCB)	765	50							NOV-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Rajnandgaon Switching S/s (RRWTL-TBCB)	765	50		100	0	0	0	0	NOV-18	AUG-17	
4	Dhanbad New s/s (NKTL-TBCB)	400/220	2x500		0	0	0	0		MAY-21	MAY-19	TSA terminated on 13.04.2018 under Force Majeure clause due to non grant of NoC by CCL/MOC for construction of the lines over coal bearing area and LTTCs are requested to return the CPBG. Further, in accordance with the provision of the TSA, NKTL has approached CERC for further course of action.
5	2 nos of 400 kV line bays at Fatehgarh PS (F-BTL-TBCB)	400	50									
6	400 kV Bays (2 nos.) at Vindhyaachal STPP switchyard (C-WRTL-TBCB)	400	50							JAN-19		
7	Fatehgarh (PS) (with a provision to upgrade at 765 kV level) (F-BTL-TBCB)	400	50									

Essel Infraprojects Ltd. (ESSEL)

1	Warangal (New) S/s (WKTL -TBCB)	765/400	2x1500		100	30	0	0		NOV-19		1) 100% land purchased for Warangal Sub-station. 2) Substation basic design & engineering work completed. 3) Civil works is in progress.
2	2 Nos of bays at Rishikesh S/s (NRSS-XXXVITL-TBCB)	400	50		0	0	0	0		DEC-19		
3	4 Nos of bays at Babai (RRVPNL) S/s (NRSS-XXXVITL-TBCB)	400	50		0	90	100	90		JUN-19	AUG-17	Civil works 90% completed. and Erection - 90% Gantry Structures erected

KALPATARU POWER TRANSMISSION LIMITED (KPTL)

1	New Kohima S/s (K-MTL-TBCB)	400/220	7x167							JUL-20		
---	-----------------------------	---------	-------	--	--	--	--	--	--	--------	--	--

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Gurgaon (ITP) GIS S/s (NKTL -TBCB)	400/220	2x500		0	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
---	------------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--------------------------------

Shekhawati Transmission Service Company Limited (SKHWTTSC)

1	Nawalgarh	220/132	100		0	0	0	0	0		DEC-16	
---	-----------	---------	-----	--	---	---	---	---	---	--	--------	--

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Mainpuri s/s (ICT-2)	765/400	1000		100	98	100	85				The project is at stand still pending of a time extension requested to UPPTCL in June 2015
---	----------------------	---------	------	--	-----	----	-----	----	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Aurai s/s	400/220	630		77	21	24	0				Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process. The project is at stand still pending of a time extension requested to UPPTCL in June 2015.
3	Sultanpur Road s/s	400/220	1000		100	12	17	0				The project is at stand still pending of a time extension requested to UPPTCL in June 2015

STERLITE GRID LTD. (SGL)

1	Khandwa PS (KTL - TBCB)	765/400	2x1500		97	42	33	0		JUL-19	JUL-19	a) Land Acquisition is in progress. b) Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
2	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100	100	100	100		OCT-18	AUG-18	Commissioned 05/18 (Late Reported)
3	Kadarpur (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	9	45	0		MAY-19	MAR-19	a) Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs .
4	Prithala (Palwal) (GIS) (GPTL - TBCB)	400/220	2x500		100	50	62	0		MAY-19	MAR-19	Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
5	Sohna Road (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	17	23	0		SEP-19	MAR-19	Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
6	Xeldom (Goa) S/S (G-TTPL - TBCB)	400/220	2x500		100	0	0	0		JAN-22	JUN-20	
7	P.K. Bari S/S (NER-II TL- TBCB)	400/132	2x315		83	0	0	0		APR-20	JUL-19	Land Acquisition is in progress and land has been identified in Village Masauli, Tehsil - Kanchanbari, Sub-Division Kumarghat, District Unakoti & State Tripura.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8	Surajmaninagar (NER-II TL -TBCB)	400/132	2x315		20	0	0	0		APR-20	JUL-19	Land has been identified in Mouja/Tehsil - Purba Noagaon, Sub Division Jirania, District West Tripura & State Tripura. Negotiation has been completed and advance has been given to land owners. We are waiting for the approval from Govt of Tripura for exemption from ceiling limit.
9	2 no. 400 kV line bays at Palatana GBPP swyd for termtion of Palatana-Surajmaninagar(NER-IITL-TBCB)	400	50							JUL-20		
10	2 No of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO (MTL - TBCB)	400	50							JUN-18		
11	2 No of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO (MTL-TBCB)	400	50							JUN-18		
12	2 nos of 400kV bays at Dhanonda S/S (GPTL-TBCB)	400	50							MAY-19		
13	2 no. 132kV line bays for termtion of AGTPP(NEPCO)-PK Bari(TSECL) atAGTPP(NEPCO)swyd(NER-IITL-TBCB)	132	50							MAR-20		
14	2 no. 132kV line bays for termtion of AGTPP(NEPCO)-PK.Bari(TSECL) atPK.Bari(TSECL)s/s(NER-IITL-TBCB)	132	50							MAR-20		
15	2No.132 line bays for termtion of BiswanathChariyalliPG-Iltanagar (Zebra)line atltanagar(NER-IITL-TBCB)	132	50							MAR-20		

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur. S/s (T-II TL - TBCB)	400/220	2x315		0	0	0	0	0	OCT-12	DEC-16	
---	---------------------------------	---------	-------	--	---	---	---	---	---	--------	--------	--

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	Bharuch/Dahej	765/400	1500		0	0	0	0	0			
---	---------------	---------	------	--	---	---	---	---	---	--	--	--

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Greater Noida AIS (ICT-1)	765/400	1500		100	99	98	98	0			
---	---------------------------	---------	------	--	-----	----	----	----	---	--	--	--