

**REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE) IN RFD PROGRAMME  
DURING 2021-22**

As on 31-AUG-2021

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
<b>CENTRAL SECTOR</b>													
<b>DAMODAR VALLEY CORPORATION ( DVC )</b>													
1	Burdwan GIS along with associated line bays at Parulia S/s	220/132	2x160		100	100	100	100		SEP-21	SEP-21	RFD	Transformer erection completed and to be commissioned in the Month of Sept'2021
2	Dhanbad (2 Auto-Xmer)	220/132	1x160		100	100	100	100		OCT-21	OCT-21	RFD	Transformer erection completed and to be commissioned in the Month of Sept'2021
<b>POWER GRID CORPORATION OF INDIA LIMITED ( PGCIL )</b>													
1	Bhuj S/S	765/400	2x1500		100	100	100	100		APR-21	JUN-21	RFD	Commissioned 05/21.
2	Bhuj S/S	400/220	1x1500		100	100	100	100		JUL-21	JUN-21	RFD	Commissioned 05/21.
3	Dimapur (PG) GIS S/S	220/132	1x200+20		100	72	60	35		OCT-21	NOV-21	RFD	
4	Establishment of 765/400/220 KV Bhuj-II Substation (4x500 MVA 400/220 kV)	400/200	2x1000		100	85	70	25		OCT-21	AUG-21	RFD	Work has been affected due to COVID-19 pandemic. Supply of on-shore and off-shore equipment is expected to be delayed due to Corona virus outbreak globally. Supply of BHEL make ICT and Reactors and supply of GIS from NHVS China is very critical. Assistance of State administration is very much required to resolve RoW in associated transmission line.
5	Establishment of 765/400/220 KV Bhuj-II Substation (7x500 MVA 765/400 kV)	765/400	2x1500		100	85	70	25		OCT-21	AUG-21	RFD	Work has been affected due to COVID-19 pandemic. Supply of on-shore and off-shore equipment is expected to be delayed due to Corona virus outbreak globally. Supply of BHEL make ICT and Reactors and supply of GIS from NHVS China is very critical. Assistance of State administration is very much required to resolve RoW in associated transmission line.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
6	Establishment of 765/400 kV 2x1500 MVA S/S at Khetri	765/400	3000		100	75	85	60		SEP-21	AUG-21	RFD	There was some delay in land acquisition, now works under progress.
7	Establishment of 765/400 kV Bhadla-II PS (PGCIL-RTM)	765/400	2x1500		100	99	99	99		OCT-21	JUL-21	RFD	
8	Establishment of 765/400 kV Fatehgarh-II PS (PGCIL-RTM)	765/400	3x1500		100	95	95	90		JUL-21	AUG-21	RFD	
9	Extension 400/220 kV Bikaner (PG) Substation (PGCIL-RTM)	400/220	500		100	100	100	100		OCT-21	SEP-21	RFD	Commssioned 08/21.
10	Extension 765/400/220 kV Bhadla-II PS (Jodhpur) (PGCIL-RTM)	765/400/220	2x2000		100	60	45	35		NOV-21	SEP-21	RFD	
11	Extension 765/400/220 kV Fatehgarh-II PS (Jaisalmer) (PGCIL-RTM)	765/400/220	2x500		100	100	100	100		DEC-21	SEP-21	RFD	Commissioned 08/21.
12	Extn. at 400/220 kV Bhadla	400/220	500		100	100	100	100		AUG-21	SEP-21	RFD	Commissioned 08/21.
13	Extn. at 400/220 kV Itarsi S/S	400/220	500		100	95	90	40		SEP-21	AUG-21	RFD	Works are being affected due to 2nd wave of COVID-19 pandemic.
14	Extn. at 400/220 kV Jabalpur S/S	400/220	500		100	100	100	100		SEP-21	SEP-21	RFD	Commssioned 08/21.
15	Extn. at 400/220 kV Muzaffarpur S/S (Extn. including ICT)	400/220	500		100	88	84	75		AUG-21	OCT-21	RFD	
16	Extn. at 400/220 kV Roorkee	400/220	500		100	98	97	90		AUG-21	AUG-21	RFD	
17	Extn. at 400/220 kV Sonapat	400/220	500		100	97	96	88		AUG-21	AUG-21	RFD	
18	Extn. at Jeypore s/s (ICT-I)	400/220	1x315		100	100	100	100		JUN-21	MAY-21	RFD	Commissioned 04/21.
19	Extn. of 765/400/220 kV Bhadla (PG) S/S	765/400/220	2x500		0	95	93	80		AUG-21	AUG-21	RFD	
20	Farakka (400/220 kV ICT) S/S	400/220	1x315		100	7	0	0		SEP-21	SEP-21	RFD	Award placed in Aug'16. Work under progress.
21	Mokokchung (PG) GIS S/S (220/132 kV 30 MVA 3rd ICT)	220/132	2x15		100	100	100	100		OCT-21	AUG-15	RFD	ICT -I (3x10) commissioned in July'15 & ICT-II (3x10) commissioned in Aug'15.
22	Saharsa S/S (ERSS-XXITL-TBCB)	400/220	2x500		100	94	95	87		JUN-21	SEP-21	RFD	Work affected due COVID 2nd wave and frequent rainfall.
23	Saharsa Sub station (ERSS-XXITL-TBCB)	220/132	4x100		100	90	95	85		JUN-21	AUG-21	RFD	Work affected due COVID 2nd wave and frequent rainfall.
<b>STATE SECTOR</b>													
<b>BIHAR STATE POWER TRANSMISSION COMPANY LIMITED ( BSPTCL )</b>													
1	Asthawan GSS (2x160 3x50)	220/132/33	2x200+70							JUL-21		RFD	
2	Dumraon (GIS) s/s (3rd T/F)	220/132	1x160		0	0	0	0		DEC-21	DEC-21	RFD	Work in Progress.
3	Goraul GSS (2x160 3x50)	220/132/33	2x200+70							JUL-21		RFD	
4	Raxaul (New) s/s	220/132	4x100		80	20	40	0		DEC-21		RFD	NOA issued on 21.01.2019 & work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
<b>DELHI TRANSCO LIMITED ( DTL )</b>													
1	Chandrawal GIS (Timarpur)	220/66	3x100		100	43	0	0		MAR-22	SEP-21	RFD	Project awarded on dt. 20.03.2020 and further activities are getting delayed due to pandemic Covid-19 lockdown. However, work of Drawing approval and vendor approval is in progress. Civil work has been delayed at site as during piling work of CRB building, 220 KV GIS Building RCC structures appears beneath the earth due to which work has been hindered, accordingly foundation drawings has been revised. Progress of work is affected due to lockdown in NCT of Delhi from 16.04.2021 to 31.5.2021.
<b>GUJARAT ENERGY TRANSMISSION CORP. LIMITED ( GETCO )</b>													
1	Bhogat S/S	400/220	2x500+2x160		100	0	0	0		SEP-21	SEP-21	RFD	WIP
2	Kalawad	220/66	1x160		100	0	0	0		JUL-21	JUN-21	RFD	Supply of materials affected due to COVID-19.
3	Paccham (2nd ICT)	400/220	500							JUN-21		RFD	
<b>HARYANA VIDYUT PRASARAN NIGAM LIMITED ( HVPNL )</b>													
1	Faridabad Sector-58 GIS	220/66	2x160		100	81	71	21		APR-21	AUG-21	RFD	Work in Progress.
2	Faridabad Sector-78 GIS	220/33	2x100		100	80	33	22		NOV-21	NOV-21	RFD	Work in Progress.
3	Gurgaon Sector-69 GIS	220/33	2x100		100	80	96	21		MAY-21	SEP-21	RFD	Work in Progress.
4	Gurgoan Sector-107 GIS	220/33	2x100		100	71	68	26		APR-21	AUG-21	RFD	Work in Progress.
5	HSIIDC Rai S/S	220/132	2x100		100	17	23	17		AUG-21	FEB-22	RFD	Technical Bid opened on 25.01.2019. Awarded to M/s Angelique International Ltd. on 09.07.2019
6	Roj-Ka-Meo	220/66	2x160		100	36	29	20		JUN-21	AUG-21	RFD	Supply of materials affected due to COVID-19.
7	Roj-Ka-Meo	220/33	1x100		100	56	52	18		JUN-21	AUG-21	RFD	Supply of materials affected due to COVID-19.
<b>HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. ( HPPTCL )</b>													
1	Charor (Additional T/F)	220/33	1x100							SEP-21		RFD	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
2	Charor GIS (GEC-I)	220/132	1x100		100	30	1			SEP-21	DEC-21	RFD	Design and Drawings approval are under process. Construction Activities have been started.
3	Dehan s/s (GEC-I)	220/132	2x100		100	80	97	30		JUN-21	JUN-21	RFD	Erection works in progress
4	Sunda (Addl. T/F)	220/66	1x100		100	25	5	0		SEP-21	DEC-21	RFD	Civil Works in progress
5	Sunda S/S	220/132	2x100		100	98	90	70		AUG-21	SEP-21	RFD	Work in progress and all efforts have been made to complete the work by Sep-21.
<b>JHARKHAND URJA SANCHAR NIGAM LTD. ( JUSNL )</b>													
1	Chatra S/S	220/132/33	4x100		100	100	100	100		JUL-21	JUL-21	RFD	Back charged on 33 kV and tested successfully. Waiting for 220 kV voltage level Associated Transmission Line for final commissioning.
2	Jainamore GSS	220/132/33	4x100		100	90	100	90		SEP-21	SEP-21	RFD	Work in Progress.
3	Latehar GSS (PGCIL)	400/220/132	6x105+3x100		100	95	70	60		FEB-22	FEB-22	RFD	Work in Progress.
4	Lohardaga GSS (PGCIL)	220/132	2x150		100	95	90	90		FEB-22	FEB-22	RFD	Work in Progress.
5	Patratu GSS (PGCIL)	400/220	2x315		100	80	70	70		AUG-21	AUG-21	RFD	Work in Progress.
<b>J&amp;K POWER DEVELOPMENT DEPARTMENT ( JKPDD )</b>													
1	Kathua-II (Ghatti) (New) Grid station	220/66	1x160		100	100	100	100		APR-21	AUG-21	RFD	Commissioned 07/21.
2	Lassipora (GIS)	220/33	1x160		100	55	65	40		JUN-21	JUN-21	RFD	Works under progress.
<b>KARNATAKA POWER TRANSMISSION CORP. LIMITED ( KPTCL )</b>													
1	Channagiri (Nallur/Benkikere)	220/66	2x100		100	90	100	100		JUN-21	JUN-21	RFD	Work in Progress.
2	HBR Layout GIS	220/66	3x100							JAN-22		RFD	
3	Hosdurga (Madure)_line 1 to Benkikere	220/66	2x100		0	0	0	0		JUN-21	JUN-21	RFD	Work in Progress.
4	Kumbalgodu S/S	220/66	2x150		100	80	100	100		FEB-22	FEB-22	RFD	Civil works: All major works completed. Finishing work under progress. 220kV GIS Hall and 220kV Control room building completed. All equipments erected.
5	Sahakarinaragar s/s	220/66	3x100							DEC-21		RFD	
6	Sira s/s	220/66	2x100		100	75	30	20		APR-21	JUN-21	RFD	Work in Progress.
<b>KERALA STATE ELECTRICITY BOARD ( KSEB )</b>													
1	Chithirapuram S/S	220/66	2x100		100	75	75	75		MAY-21	MAY-21	RFD	Work in Progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
2	Ettumanoor	220/110	2x100		100	75	32	22		AUG-21	AUG-21	RFD	Work awarded to M/s. GET&D India Ltd and Work is in progress.
3	Kunnamkulam	220/110	2x100		100	40	30	26		SEP-21	SEP-21	RFD	Work awarded to M/s. Techno Electric Ltd and work is in progress.
4	Thalassery	220/110	2x100		100	29	23	15		SEP-21	SEP-21	RFD	Work awarded to M/s. Techno Electric Ltd and work is in progress.
5	Vizhinjam	220/110	2x100		100	70	65	45		AUG-21	AUG-21	RFD	Work awarded to M/s. GET&D India Ltd. and Work in progress.
<b>MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. ( MSETCL )</b>													
1	GIS Ulwe Node	220/33	1x100		100	65	55	7		SEP-21	DEC-21	RFD	Work in progress.
2	Kurunda S/S	220/132/33	2x100		100	82	65	20		SEP-21	DEC-21	RFD	work is in progress.
<b>M.P. POWER TRANSMISSION CORPORATION LIMITED ( MPPTCL )</b>													
1	Addl. 400 KV X-mer at Ashta	400/220	1x315		100	90	63	63		SEP-21		RFD	Work in progress
2	Aug. of Mehgaon Xmer (200-160)	220/132	1x40		100	30	0	0		JUN-21		RFD	
3	Katni 400 kV S/S ( Addl. X-mer)	220/132	1x160		100	100	66	66		DEC-21	DEC-21	RFD	Work in Progress.
4	Kukshi 220/132kV S/s	220/132	1x160		100	100	99	99		JUN-21	SEP-21	RFD	Delayed due to delay in associated line.
5	Nalkheda S/S	220/132	2x160		100	97	97	95		JUN-21		RFD	1st 160MVA X-mer charged on 26.03.2021
6	Pithampur Sec-I Addl. Xmer	220/132	1x160		100	65	0	0		SEP-21		RFD	
7	Rewa Augmentation of Xmer (200-160)	220/132	1x40							SEP-21		RFD	
8	Sagar Addl. Xmer	220/132	1x160		100	100	0	0		SEP-21		RFD	
9	Sirmour Addl. Xmer	220/132	1x160							SEP-21		RFD	
10	Ujjain S/S (T/F-II)	400/220	1x315		100	100	100	100		SEP-21	JUL-21	RFD	Commissioned 06/21.
<b>ORISSA POWER TRANSMISSION CORPORATION LTD. ( OPTCL )</b>													
1	Daspalla	220/33	1x40		100	90	90	90		DEC-21	MAR-22	RFD	
2	Deogarh	220/33	1x40		100	100	100	100		JUN-21	SEP-21	RFD	Commissioned 08/21.
3	Gunupur	220/132	1x160		100	90	90	90		AUG-21	NOV-21	RFD	Work in Progress
4	Kuanrunda S/S	220/132	2x160		100	80	90	90		JAN-22	MAR-22	RFD	Capacity to be 2X160 MVA=320 MVA instead of 200 MVA. Schedule Completion may be made May 20
5	Laphripara	220/33	2x20		100	100	100	100		MAY-21	SEP-21	RFD	Commissioned 08/21.
6	Meramundali B	400/220	2x500		100	90	100	95		APR-21	SEP-21	RFD	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
7	Pratapsasan	220/132	2x160		100	100	100	100		AUG-21	AUG-21	RFD	one no. 160 MVA charged on 25.06.21. All bays charged in 07/21
8	Telkoi	220/33	1x20		100	100	100	100		MAY-21	JUL-21	RFD	Commissioned on 14.07.21
<b>POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. ( PTCUL )</b>													
1	Baram (GIS) s/s	220/33	2x25		100	75	73	25		JUL-21	JUL-21	RFD	WIP
<b>PUNJAB STATE TRANSMISSION CORPORATION LIMITED ( PSTCL )</b>													
1	Alawalpur (Addl. T/F)	220/66	1x100		100	70	70	70		OCT-21	OCT-21	RFD	Work in Progress
2	Banga (Upgradation of 132 KV S/Stn. to 220 KV S/Stn. )	220/132	1x100		100	100	100	100		APR-21	JUN-21	RFD	Commissioned 04/21 (Late Reported).
3	Dasuya (Addl. T/F)	220/66	1x100		100	90	80	80		SEP-21	SEP-21	RFD	Work in Progress
4	Jadla (Addl. T/F)	220/66	1x100		100	70	60	50		FEB-22	NOV-21	RFD	Work in Progress
5	Makhu (Addl. T/F)	400/220	500		100	80	80	80		JUN-21	OCT-21	RFD	Turn Key Project, Work is in Progress.
6	Mohali (Aug. of 100 to 160 MVA)	220/66	60		100	0	0	0		JAN-22	JAN-22	RFD	Work in Progress
7	Pakhowal (Augmentation of 100 to 160 MVA)	220/66	60		100	0	0	0		DEC-21	DEC-21	RFD	Work in Progress
8	Tibber (Additional T/F)	220/66	1x100		100	70	40	20		DEC-21	DEC-21	RFD	Work in Progress
<b>RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED ( RVPNL )</b>													
1	NPH (Distt. Jodhpur)	220/132	2x160		100	100	100	100		JUN-21	NOV-21	RFD	Work completed. Trf. Erected and test charged from LV side on dt 08.03.2020. upgradation work under progress
<b>TAMILNADU TRANSMISSION CORPORATION LTD. ( TANTRANSCO )</b>													
1	Ariyalur S/S	765/400	2x1500		100	90	80	80		DEC-21	AUG-21	RFD	Work under progress.
2	Cuddalore (3x100 to 3x160)(GEC-I)	230/110	180		0	0	0	0		AUG-21		RFD	All works completed, Auto Transformer to be allotted
3	Erode	230/110	2x100		100	70	70	40		AUG-21	DEC-21	RFD	Cable duct work in progress. 110 kV GIS equipment and LCC panel erection commenced.
4	Karuppur	230/110	2x100		100	95	95	95		AUG-21	DEC-21	RFD	Work under progress. Testing to be taken up.
5	Mambalam (GIS)	230/110	320		100	95	90	90		JUN-21	SEP-21	RFD	Work under progress.
6	North Chennai Pooling Station (GIS) (2X1500)	765/400	2x1500		100	95	95	95		NOV-21	DEC-21	RFD	Work under progress.
7	Pulianthope (GIS)	400/220	630		100	95	95	80		AUG-21	DEC-21	RFD	Work under progress. 3 nos 315 MVA ICT Erection completed.
8	Thuvakudy S/S	230/110	2x100		100	90	95	90		JUN-21	SEP-21	RFD	Work under progress.
9	TNEB Head Quarters	230/33	2x100		100	100	100	100		APR-21	MAY-21	RFD	Commissioned 04/21.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
10	Vellalaviduthi	400/230	630		100	90	80	60		AUG-21	SEP-21	RFD	Work under progress.
<b>TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED ( APTRANSCO )</b>													
1	Aug. at Hindupur	400/220	1x315		100	100	90	90		JUN-21	JAN-21	RFD	Work in Progress.
2	Aug.at Kalpaka -4th (500MVA)	400/220	500		100	50	0	0		MAY-21	MAR-21	RFD	Work in Progress.
3	Aug. at Manubolu (Nellore)	400/220	500		100	20	0	0		MAY-21	MAR-21	RFD	Work in Progress.
4	Betamcherla (GEC-I)	220/132/33	2x160		100	85	98	98		JUN-21	MAR-21	RFD	Work in Progress.
5	Inavolu S/s (Thallayapalem GIS)	400/220	2x500		100	80	70	60		APR-21	APR-21	RFD	* The Inavolu S/S renamed as 400kV Thallayapalem GIS*.LOI issued on 31.08.2018.The Purchase Order was issued on 01.10.2018.Substation site is handed over to M/s. L & T (the erection contractor) on 21.12.2018.Transformer foundation works completed. .Erection of 400kV & 220kV PEB completed & erection of 400kV & 220kV GIS building works under progress. 400kV GIS & 220KV GIS equipment erection completed.
6	Pampanur Tanda (GEC-I)	220/132	2x160		100	100	98	98		APR-21	APR-21	RFD	98% completed
<b>Transmission Corporation of Telangana Limited ( TSTRANSCO )</b>													
1	Bowrampet S/S	220/132	2x160		100	100	95	95		NOV-21	MAY-22	RFD	Connected line from 400KV Narsapur to Bowrampet are yet to be completed .Hence SS is not yet commissioned.
2	Indravelly (Utnoor) S/S with Automation System	220/132	2x100		100	100	100	100		JUN-21	SEP-21	RFD	Commissioned 08/21.
3	Rayadurg (GIS) S/S	400/220/132	2x500		100	98	98	98		JUN-21	JUN-21	RFD	LM Foundation works are under progress.
<b>U.P. POWER TRANSMISSION CORPORATION LTD. ( UPPTCL )</b>													
1	Amaria S/S Pilibhit	220/132	2x100		100	100	100	96		DEC-21		RFD	Work in progress.
2	Azizpur S/s Shahjahanpur	220/132	2x160		100	94	99	87		APR-21	SEP-21	RFD	Work in progress.
3	Babina S/s (Jhansi)	220/132	2x160		100	90	95	80		JUN-21	OCT-21	RFD	Work in progress.
4	Basti GIS	400/220	2x500+2x200		100	79	97	79		JUN-21	OCT-21	RFD	Work in progress. 400kV Main Bus I & II Charged 17.3.2021
5	Bijnor Road S/SLucknow	220/132	2x160		100	87	80	54		FEB-22		RFD	Work in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
6	Gola S/S Lakhimpur Kheri	220/132	2x160		100	85	95	77		SEP-21	SEP-21	RFD	Work in progress.
7	Integrated Township Noida S/s	220/33	240		100	88	93	90		MAY-21	OCT-21	RFD	Work in progress.
8	Jehta (Hardoi Road) S/s Lucknow	400/220	2x500		100	100	100	100		APR-21	SEP-21	RFD	Commissioned 08/21.
9	Jehta (Hardoi Road) S/s (Lucknow)	220/132	2x100		100	100	100	100		APR-21	SEP-21	RFD	Commissioned 08/21.
10	Kidwainagar S/S Kanpur	220/33	180		100	86	83	34		DEC-21		RFD	Work in progress.
11	Mallawan S/S Hardoi	220/132	2x160		100	66	53	41		JUN-21	OCT-21	RFD	Work in progress.
12	Nirpura S/s (T/F-II) Baghpat	220/132	1x160		100	97	97	95		AUG-21		RFD	160 MVA T/F-I charged on 05.03.21 & 60 MVA T/F - I charged on 25.05.2021
13	Phoolbagh Kanpur (New) T/F-II	220/33	60		100	100	100	100		MAY-21	AUG-21	RFD	Commissioned 07/21.
14	Sahupuri S/S Chandauli	400/220	2x500		100	80	88	65		SEP-21		RFD	Work in progress.
15	Sangipur S/s (Pratapgarh)	220/132	2x160		100	75	90	75		JUN-21	AUG-21	RFD	Work in Progress.
16	Satrikh Road (Lucknow)	220/33	120		100	75	73	37		JUL-21	SEP-21	RFD	Work in progress.
17	Shamli S/s	400/220/132	2x500+2x200		100	93	80	62		JAN-22	OCT-21	RFD	Work in progress.
18	Tundla S/S Firozabad	220/132	2x160		100	88	91	85		JUN-21	OCT-21	RFD	Work in progress.
<b>WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED ( WBSETCL )</b>													
1	Baruipur GIS	220/132	2x160		100	81	92	74		JUL-21	SEP-21	RFD	Work in Progress.
2	Belmuri GIS	220/132	2x160		100	79	50	35		MAY-21	DEC-21	RFD	Delay due to Covid 19 pandemic.
3	Gokarna Aug.-I	400/220	1x315		0	0	0	0		DEC-21	DEC-21	RFD	
<b>PRIVATE SECTOR</b>													
<b>ADANI POWER LTD. ( APL )</b>													
1	Dhanbad New s/s (NKTL-TBCB)	400/220	2x500		100	100	100	100		MAY-21	AUG-21	RFD	Commissioned 07/21.
2	Jam Khambhaliya GIS	400/220	2000		100	100	100	100		AUG-21	SEP-21	RFD	
3	Lakadia s/s	765/400	2x1500		100	80	97	60		NOV-21	DEC-21	RFD	a) Covid-19: Project progress severely affected due to 1st & 2nd wave of COVID-19.
<b>STERLITE GRID LTD. ( SGL )</b>													
1	Vapi (VNLTL - TBCB)	400/220	2x500							MAR-22		RFD	



SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
2	Xeldem S/S (G-TTPL - TBCB)	400/220	2x500		100	0	0	0		OCT-21	OCT-21	RFD	1.Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 2. The construction work will be started after getting Conversion Sanad order from Revenue authorities. The construction License from Gram Panchayat, Molem has been received on 13 Nov 2020. 3.The progress is suffered due to petition filed by Goa Foundation in Central Empowered Committee (CEC) constituted by Supreme court and High Court of Mumbai and Goa