

**REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE) IN RFD PROGRAMME
DURING 2022-23**

As on 31-JAN-2023

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
CENTRAL SECTOR													
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)													
1	Bhind s/s	220/132	2x160		100	100	100	100		SEP-22	OCT-22	RFD	Commissioned 09/22.
2	Establishment of 765/400/220 KV Bhuj-II Substation (4x500 MVA 400/220 kV)	400/200	2x1000		100	100	100	100		MAY-22	JUL-22	RFD	Commissioned 06/22.
3	Establishment of 765/400/220 KV Bhuj-II Substation (ICT-II)	765/400	1x1500		100	100	100	100		SEP-22	DEC-22	RFD	Commissioned 11/22.
4	Establishment of 765/400/220 KV Bhuj-II Substation (T/F-I of 1500 MVA)	765/400	1x1500		100	100	100	100			JUL-22	RFD	Commissioned 06/22.
5	Extension 765/400/220 kV Fatehgarh-II PS (1500 MVA ICT-4th)	765/400	1x1500		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
6	Extension at 765/400/220kV Bhadla-II (500MVA 400/220 kV ICT 6)	400/220	500		100	100	100	100			SEP-22	RFD	Commissioned 08/22.
7	Extension at 765/400/220kV Fatehgarh-II (400/220 kV 500MVA ICT-7th) under Phase-II Part B1	400/220	500		100	100	100	100			JAN-23	RFD	Commissioned 12/22.
8	Extn. at 400/220 kV Muzaffarpur S/S (Extn. including ICT)	400/220	1x500		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
9	Extn. at 765/400/220 Fatehgarh-II (500MVA ICT-6th 7th 8th and 9th) at Rajasthan	400/220	2x1000		100	100	100	100		SEP-22	MAR-23	RFD	
10	Extn. at 765/400/220KV Bhadla -II (1500MVA ICT-4th) at Rajasthan	765/400	1x1500		0	0	0	0		SEP-22	MAR-23	RFD	
11	Extn. at 765/400/220 kV Bhadla-II (6th 7th and 8th) at Rajasthan	400/220	1x1500		100	96	95	90		DEC-22	MAR-23	RFD	Extn. at 765/400/220 kV, MVA 500 Bhadla-II 6th has been commissioned in 08/22.
12	Extn. at 765/400/220kV Fatehgarh -II (1500MVA ICT-6th) at Rajasthan	765/400	1x1500		100	100	100	100		SEP-22	MAR-23	RFD	
13	Extn. at Bhadla-II PS (1500MVA ICT-3rd) at Bikaner (PG)	765/400	1x1500		100	100	100	100		MAY-22	NOV-22	RFD	Commissioned 10/22.
14	Extn. at Bhadla-PS-II (500MVA ICT-2nd 3rd 4th and 5th) at Bikaner PG	400/220	2x1000		0	0	0	0		JUL-22	DEC-22	RFD	
15	Extn. at Fatehgarh-II (PS) (1500 MVA ICT-5th) at Rajasthan	765/400	1x1500		100	95	100	80		AUG-22	MAR-23	RFD	
16	Farakka (400/220 kV ICT) S/S	400/220	1x315		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
17	Fatehgarh-II (400/220 kV 500MVA ICT-6th)	400/220	500		100	100	100	100			OCT-22	RFD	Commissioned 09/22.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
18	Guna s/s	400/220	2x500		100	100	100	100		SEP-22	OCT-22	RFD	Commissioned 09/22.
19	ICT (8th) at Bhadla (PG)	400/220	1x500		0	0	0	0		OCT-22	MAR-23	RFD	
20	ICT at Hiriyur SS	400/220	1x500		100	100	100	100		OCT-22	NOV-22	RFD	Commissioned 10/22.
21	ICT at Indore	400/220	1x500		100	100	100	100		JUN-22	MAY-22	RFD	Commissioned 04/22.
22	ICT at Kochi SS	400/220	1x500		0	0	0	0		OCT-22	FEB-23	RFD	
23	ICT at Morena	400/220	1x500		100	100	100	100		APR-22	JUL-22	RFD	Commissioned 06/22.
24	ICT at Shujalpur	400/220	1x500		100	100	100	100		MAR-23	FEB-23	RFD	Commissioned 01/23.
25	Jauljivi (GIS) s/s	400/220	2x315		100	100	100	100		JUN-22	DEC-22	RFD	Commissioned 11/22.
26	Meerut (400/220 kV 2x500 MVA)	400/220	2x500		0	0	0	0		MAY-22	MAR-23	RFD	
27	Meerut (765/400 kV 2x1500 MVA)	765/400	2x1500		0	0	0	0		JUN-22	FEB-23	RFD	
28	Rampur (400/220 kV 2x500 MVA)	400/220	2x500		100	100	100	100		SEP-22	FEB-23	RFD	Commissioned 01/23.
29	Rampur (765/400 kV 2x1500 MVA)	765/400	2x1500		0	0	0	0		SEP-22	MAR-23	RFD	
30	Repl. of 220/132KV 1x50 MVA to 1x160 MVA at Kopili S/stn.	220/132	110		100	90	85	75		MAR-23	MAR-23	RFD	Substation submerged due to bursting of penstock of Kopili HEP.
31	Salakati- ICT under (NERSS-XI)	220/132	1x100		0	0	0	0		SEP-22	MAR-23	RFD	
32	Sambhal (400/220 kV2x500 2x160 MVA)	400/220	2x500+2x160		100	100	100	100		MAY-22	AUG-22	RFD	Commissioned 06/22 (Late Reported).
33	Simbhavali (400/220 kV2x500 2x200 MVA)	400/220	2x500+2x200		0	0	0	0		JUN-22	FEB-23	RFD	
34	Vadodara (Aug.) (3rd ICT)	765/400	1x1500		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
STATE SECTOR													
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)													
1	Asthawan GSS (2x160 3x50)	220/132	2x160		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
2	Bhusaula (GIS) s/s (T/F-I)	220/33	1x100		100	100	100	100		APR-22	JUL-22	RFD	Commissioned 06/22.
3	Dumraon (GIS) s/s (3rd T/F)	220/132	1x160		0	0	0	0		JUN-22	JAN-23	RFD	Work in Progress.
4	Goraul GSS	220/132	2x160		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
5	Naubatpur GIS (Balanced) (400/220 kV T/F-II of 500 MVA 220/132 kV T/Fs of 160 MVA and 80 MVA)	400/220/132	740		0	0	0	0		APR-22	MAR-23	RFD	
6	Raxaul (New) s/s	220/132	4x100		80	20	40	0		JUL-22	MAR-23	RFD	NOA issued on 21.01.2019 & work under progress.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)													
1	Bemetara (Addl T/F)	220/132	1x160		100	100	100	100		AUG-22	AUG-22	RFD	Commissioned 07/22.
2	Chhuri (Addl T/F)	220/132	1x160		0	0	0	0		DEC-22	FEB-23	RFD	
3	Gerwani (Addl T/F)	220/132	1x160		100	100	100	100		DEC-22	NOV-22	RFD	Commissioned 10/22.
4	Khedamara (Bhilai) (Addl T/F)	400/220	1x315		100	100	100	100		MAY-22	JUN-22	RFD	Commissioned 05/22.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
5	Mungeli (Addl T/F)	220/132	1x160		100	100	100	100		AUG-22	AUG-22	RFD	Commissioned 07/22.
6	Raita (Raipur) (Addl T/F)	400/220	1x315		0	0	0	0		MAY-22	FEB-23	RFD	
DELHI TRANSCO LIMITED (DTL)													
1	Dev Nagar GIS	220/33	4x100		100	100	100	100		JUN-22	JAN-23	RFD	Commissioned 12/22.
2	Gopalpur GIS	220/66	2x160		0	0	0	0		MAY-22	MAR-23	RFD	
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)													
1	400/220/66 kV Shapar S/S (220/66kV 2x160 MVA)	220/66	2x160		100	100	100	100		JUN-22	AUG-22	RFD	Commissioned 07/22.
2	400/220/66 kV Shapar S/S (400/220 kV 2x500 MVA)	400/220	2x500		100	100	100	100		JUN-22	JUL-22	RFD	Commissioned 06/22.
3	Bhogat S/S (400/220 kV 500 MVA T/F)	400/220	500		0	0	0	0		JUN-22	FEB-23	RFD	
4	Ghiyavad	220/66	1x160		0	0	0	0		MAR-23	MAR-23	RFD	
5	Kamlapur	220/66	1x160		0	0	0	0		DEC-22	MAR-23	RFD	
6	Mera	220/66	1x160		0	0	0	0		MAR-23	MAR-23	RFD	
7	Rajula (1x160 1x100)	220/66	2x100+1x60		0	0	0	0		MAR-23	MAR-23	RFD	
8	Sevalia	220/66	1x160		0	0	0	0		MAR-23	MAR-23	RFD	
9	Ukai	400/220	500		0	0	0	0		JAN-23	MAR-23	RFD	
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)													
1	Faridabad Sector-78 GIS	220/33	2x100		100	100	100	100		APR-22	JUL-22	RFD	Commissioned 05/22 (Late Reported).
2	Gurgaon Sector-69 GIS (T/F-I)	220/33	1x100		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)													
1	Charor (Additional T/F)	220/33	1x100		0	0	0	0		AUG-22	MAR-23	RFD	
2	Charor GIS (GEC-I)	220/132	1x100		100	30	1	0		SEP-22	OCT-22	RFD	Design and Drawings approval are under process. Construction Activities have been started.
3	Dehan s/s (GEC-I)	220/132	2x100		100	100	100	100		JUN-22	AUG-22	RFD	Commissioned 07/22.
4	Kala Amb S/S	220/132/33	2x100		100	5	0	0		DEC-22	MAR-23	RFD	Design of the Substation, Supply of Material and Civil works are in progress.
5	Kangoo s/s	220/132	2x100		0	0	0	0		DEC-22	MAR-23	RFD	
6	Mazra (Chamba) s/s	220/132	2x100		0	0	0	0		DEC-22	MAR-23	RFD	Under planning stage.
7	Sunda (Addl. T/F)	220/66	1x100		100	100	100	100		JUN-22	SEP-22	RFD	Commissioned 08/22.
8	Sunda S/S	220/132	2x100		100	100	100	100		MAY-22	SEP-22	RFD	Commissioned 08/22.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)													

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
1	Jainamore GSS	220/132/33	4x100		100	90	100	90		OCT-22	MAR-23	RFD	Work in Progress.
2	Lohardaga GSS (PGCIL)	220/132	2x150		100	95	90	90		MAY-22	MAR-23	RFD	Work in Progress.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)													
1	Chowadi GSS (220/33 kV 3x53.33 MVA)	220/33	1x160		0	0	0	0		DEC-22	JAN-23	RFD	
2	Nagrota GSS	220/33	1x100		0	0	0	0		NOV-22	MAR-23	RFD	
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)													
1	220/66kV GIS S/S at sobha dreams acres	220/66	3x100		100	100	100	100		SEP-22	OCT-22	RFD	Commissioned 09/22.
2	Aaheri	220/110	2x100		100	100	100	100		MAY-22	JUL-22	RFD	Commissioned 06/22.
3	Hosdurga (Madure)	220/66	2x100		100	100	100	100		JUN-22	JUN-22	RFD	Commissioned 05/22.
4	Kalaburagi (Ferozabad)	400/220	1000		100	93	95	80		JAN-23	FEB-23	RFD	Work under progress
5	Ramasamudra	220/110	2x100		0	0	0	0		OCT-22	JAN-23	RFD	
KERALA STATE ELECTRICITY BOARD (KSEB)													
1	Ettumanoor	220/110	2x100		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
2	Kottayam	400/220	2x315		100	70	95	90		JUL-22	MAR-23	RFD	Work in progress.
3	Thalassery (GIS) (2 100 MVA T/F)	220/110	2x100		100	100	100	100		JUL-22	FEB-23	RFD	Commissioned 01/23.
4	Vizhinjam (T/F-I)	220/110	1x100		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
5	Vizhinjam (T/F-II)	220/110	1x100		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)													
1	Bhose (Aug)	220/33	2x25		100	100	100	100		SEP-22	DEC-22	RFD	Commissioned 11/22.
2	GIS Ulwe node	220/33	1x100		100	89	60	40		DEC-22	FEB-23	RFD	Work in progress.
3	Kurunda S/S	220/132/33	2x100		100	100	100	100		SEP-22	DEC-22	RFD	Commissioned 11/22.
4	Malegaon (Aug)	220/33	2x25		100	100	100	100		DEC-22	NOV-22	RFD	Commissioned 10/22.
5	New Koyna (Aug) (3x105 MVA)	400/220	1x315		100	87	100	93		JUN-22	MAR-23	RFD	Work in progress.
6	Niwaliphata substation (T/F Aug)	220/132	1x100		100	100	100	100		DEC-22	FEB-23	RFD	Commissioned 01/23.
7	Pawane GIS	220/22	2x50		100	100	100	100		JUN-22	JAN-23	RFD	Commissioned 12/22.
8	Satara MIDC	220/132	1x100		100	100	100	100		DEC-22	AUG-22	RFD	Commissioned 07/22.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)													
1	Addl. 400 KV X-mer at Ashta	400/220	1x315		100	100	100	100		JUN-22	NOV-22	RFD	Commissioned 10/22.
2	Barwaha Addl. T/F	220/132	1x160		100	100	100	100		JUN-22	NOV-22	RFD	Commissioned 10/22.
3	Bhopal (Aug. of 160 by 200 MVA)	220/132	40		100	100	100	100		SEP-22	OCT-22	RFD	Commissioned 09/22.
4	Bhopal T/F Replacement/Aug. of 315 MVA by 500 MVA	400/220	185		100	100	100	100		SEP-22	SEP-22	RFD	Commissioned 08/22.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
5	Bina (Replacement/Aug.3x40MVA by 200 MVA)	220/132	80		100	100	100	100		DEC-22	SEP-22	RFD	Commissioned 08/22.
6	Chhegaon Addl. T/F	220/132	2x100		100	100	100	100		SEP-22	OCT-22	RFD	Commissioned 09/22.
7	Chichli Addl. T/F	220/132	1x160		100	100	0	0		SEP-22	MAR-23	RFD	
8	Damoh (Aug. of 160 by 200 MVA)	220/132	40		100	100	100	100		SEP-22	AUG-22	RFD	Commissioned 07/22.
9	Guna Addl. T/F	220/132	1x160		100	100	100	100		SEP-22	JAN-23	RFD	Commissioned 12/22.
10	Katni 400 kV S/S (Addl. X-mer)	220/132	1x160		100	100	100	100		SEP-22	AUG-22	RFD	Commissioned 07/22.
11	Kirnapur S/S	400/132	1x100		100	91	37	37		DEC-22	JAN-23	RFD	Additional 100MVA X-mer work in progress
12	Nimrani Addl. T/F	220/132	1x160		100	70	8	8		DEC-22	MAR-23	RFD	
13	Pithampur Sec-I Addl. Xmer	220/132	1x160		100	100	100	100		JUN-22	JUN-22	RFD	Commissioned 05/22.
14	Rewa Augmentation of Xmer (200-160)	220/132	1x40		100	100	100	100		SEP-22	SEP-22	RFD	Commissioned 08/22.
15	Seoni Addl. T/F	220/132	2x100		100	100	100	100		SEP-22	DEC-22	RFD	Commissioned 11/22.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)													
1	Bamra S/s (T/F -I)	220/132	1x160		100	100	100	100		NOV-22	FEB-23	RFD	Commissioned 01/23.
2	Dhamra S/s (2x160 MVA)	220/132	2x160		0	0	0	0		JAN-23	FEB-23	RFD	
3	Godisahi S/s (2x63 MVA)	220/33	126		100	100	100	100		JUN-22	JUL-22	RFD	Commissioned 06/22.
4	Kalimela S/s (T/F-I)	220/33	20		100	100	100	100		JUL-22	DEC-22	RFD	Commissioned 11/22.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)													
1	Bhawanigarh (Addl. T/F)	220/66	1x100		100	100	100	100		SEP-22	SEP-22	RFD	Commissioned 07/22 (Late Reported).
2	Ladhowal (Addl. T/f)	220/66	1x160		100	100	100	100		JUL-22	SEP-22	RFD	Commissioned 07/22 (Late Reported).
3	Majra (Addl. T/F)	220/66	1x100		100	100	100	100		OCT-22	SEP-22	RFD	Commissioned 08/22.
4	Patti (Augmentation of 100 to 160 MVA)	220/66	60		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
5	Rajpura	400/220	500		100	100	100	100		MAY-22	JUN-22	RFD	Commissioned 05/22.
6	Udhoke (Addl. T/F)	220/66	1x100		100	80	80	80		NOV-22	MAR-23	RFD	Work in progress. This T/F is kept spare for emergency until new T/F reached. Likely to be completed by Feb.2022
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)													
1	Banar GIS (Distt. Jodhpur)	220/132	2x100		100	1	0	0		MAR-23	MAR-23	RFD	work under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
2	Reodar (Distt.Sirohi)	220/132	1x160		100	60	50	20		OCT-22	MAR-23	RFD	Work order issued on 26.05.2021 to M/s Sumaja , New Delhi. Work under progress. Work order issued on 26.05.2021 to M/s Sumaja , New Delhi. Work under progress.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)													
1	Ariyalur S/S	765/400	2x1500		100	95	95	95		FEB-23	MAR-23	RFD	Work under progress.
2	Erode (T/F-I)	230/110	1x100		100	100	100	100		SEP-22	DEC-22	RFD	Commissioned 11/22.
3	Karuppur	230/110	2x100		100	99	99	99		DEC-22	MAR-23	RFD	testing under progress
4	Pulianthope (GIS)	400/220	945		100	99	95	90		JUN-22	MAR-23	RFD	Testing under progress. Obtaining CEIG saftey certificate in process.
5	Thiruvanmiyur	230/110	2x100		100	90	80	80		DEC-22	MAR-23	RFD	Work in progress. Relay testing under progress
6	Vellalaviduthi (2X315 2X200)	400/230	1030		100	95	95	90		SEP-22	MAR-23	RFD	Work under progress.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)													
1	Aug.at Kalpaka -4th (500MVA)	400/220	500		100	50	0	0		MAY-21	FEB-23	RFD	Work in Progress.
2	Aug. at Manubolu (Nellore)	400/220	500		100	20	0	0		MAY-21	JAN-23	RFD	Work in Progress.
3	Betamcherla (GEC-I)	220/132/33	2x160		100	85	98	98		JUN-22	JAN-23	RFD	Work in Progress.
4	Pampanur Tanda (GEC-I)	220/132	2x160		0	0	0	0		OCT-22	JAN-23	RFD	
5	Piduguralla (Upgradation)	220/132	2x100		0	0	0	0		JUL-22	FEB-23	RFD	
6	Tiruvuru	220/132	3x100		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
Transmission Corporation of Telangana Limited (TSTRANSCO)													
1	Ammavaripet	220/132	2x100		100	85	90	90		MAR-23	MAR-23	RFD	Works under progress.
2	Chandanvally (T/F -I)	220/132	1x100		100	100	100	100		AUG-22	FEB-23	RFD	Commissioned 01/23 .
3	Choutuppal S/S	400/220	1000		100	97	98	97		SEP-22	MAR-23	RFD	400kV,220kV & 132kV Structure Erection works completed; Cable termination & Testing works under progress
4	Damaracherla S/S	400/220	1000		100	100	100	100		JUL-22	JAN-23	RFD	Commissioned 12/22.
5	Devannapet LI SS (3x40 2x25 MVA)	220/11	170		100	80	85	0		AUG-22	MAR-23	RFD	
6	Husnabad	220/132	2x100		100	85	95	90		JAN-23	MAR-23	RFD	Works under progress. This SS is conventional and not GIS SS
7	Metrajally LI SS (2x31.5 MVA)	220/11	63		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
8	YacharamThanda LI SS (3x40 2x25 MVA)	220/11	170		100	40	0	0		AUG-22	MAR-23	RFD	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)													
1	Amariya (T/F-II)	220/132	1x100		100	100	100	100		JUL-22	DEC-22	RFD	Commissioned 11/22.
2	Babina s/s (Jhansi) (T/F-I)	220/132	1x160		100	100	100	100		JUL-22	MAY-22	RFD	Commissioned 04/22.
3	Balrampur (T/F-I)	220/132	1x160		100	100	100	100		JUL-22	SEP-22	RFD	Commissioned 08/22.
4	Bhadohi	220/132	4x100		100	75	95	60		NOV-22	MAR-23	RFD	Work in progress.
5	Bijnor Lunknow (T/F-I)	220/132	1x160		100	100	100	100		JUN-22	SEP-22	RFD	Commissioned 08/22.
6	Chandpur (Bijnor) S/s	220/132	2x160		100	100	100	100		JUL-22	OCT-22	RFD	Commissioned 09/22.
7	Dataganj	220/132	2x160		100	99	72	53		JUN-22	MAR-23	RFD	Work in progress.
8	Deoband (Saharanpur) S/s	220/132	2x160		100	88	99	95		SEP-22	MAR-23	RFD	Work in progress. 160MVA T/F-I & II: Likely to be charged by 20.02.2023. 60MVA T/F-I Work in progress.
9	Faridpur (Bareilly) S/s	220/132	1x100		100	100	100	100		JUN-22	OCT-22	RFD	Commissioned 09/22.
10	Farrukhabad S/s (T/F-I)	220/132	1x160		100	100	100	100		AUG-22	OCT-22	RFD	Commissioned 09/22.
11	Jaunpur S/s (T/F-I)	400/220	1x315		100	100	100	100		JAN-23	JAN-23	RFD	Commissioned 12/22.
12	Jewar (T/F-I)	220/33	60		100	100	100	100		AUG-22	SEP-22	RFD	Commissioned 08/22.
13	Khatauli S/s	220/132	2x160		100	72	88	64		OCT-22	MAR-23	RFD	Work in progress.
14	Kidwainagar S/s Kanpur (T/F-I)	220/33	60		100	100	100	100		JUL-22	NOV-22	RFD	Commissioned 10/22.
15	Kiraowli S/s	220/132	2x100		100	80	85	48		JAN-23	MAR-23	RFD	Work in progress.
16	Mallawan Hardoi (T/F-I)	220/132	1x160		100	100	100	100		JUN-22	SEP-22	RFD	Commissioned 08/22.
17	Malwan S/S (Fatehpur)	220/132	2x160		100	100	100	100		MAY-22	JUN-22	RFD	Commissioned 04/22 (Late Reported).
18	Modipuram-II (T/F-I)	220/132	1x160		100	100	100	100		JUN-22	NOV-22	RFD	Commissioned 10/22.
19	Rasra (New) T/F-I	400/220	1x500		100	100	100	100		MAY-22	MAY-22	RFD	Commissioned 04/22.
20	Sangipur S/s Pratapgarh (T/F-I)	220/132	1x160		100	100	100	100		DEC-22	NOV-22	RFD	Commissioned 10/22.
21	Shamli S/s (400/220 (2x500 MVA))	400/220	2x500		100	99	95	90		SEP-22	MAR-23	RFD	200MVA T/F-I charged on 26.01.2022 & 200MVA T/F-II Charged on 10.06.2022.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)													
1	Baruipur GIS	220/132	2x160		100	100	100	100		APR-22	AUG-22	RFD	Commissioned 07/22.
2	Belmuri GIS	220/132	2x160		100	100	100	100		MAY-22	OCT-22	RFD	Commissioned 09/22.
3	Gokarna Aug.-I	400/220	1x315		0	0	0	0		DEC-22	MAR-23	RFD	
4	Jangalpur GIS	220/132	2x315		0	0	0	0		DEC-22	MAR-23	RFD	
PRIVATE SECTOR													
ADANI POWER LTD. (APL)													
1	Jam Khambhaliya GIS	400/220	2x1000		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
2	Lakadia s/s	765/400	2x1500		100	100	100	100		JUN-22	NOV-22	RFD	Commissioned 10/22.