

# REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) IN RFD PROGRAMME DURING- 2023-24

As on 31-AUG-2023

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
<b>CENTRAL SECTOR</b>												
<b>DAMODAR VALLEY CORPORATION ( DVC )</b>												
1	LILO of CTPS -Kalyaneswari line at RTPS	D/C	220	12	72	43	8	0	JAN-24	JAN-24	RFD	Scheduled target - Jan'24. Revised Line length = 12.956, Route length= 12.956*4 =51.824CKM
2	LILO of MTPS-A - Barjora at MTPS -B	D/C	220	43	76	74	70	4	JAN-24	JAN-24	RFD	Scheduled target - Jan'24. Line length = 21.52KM, Route lenth = 21.52*4 = 86CKM
3	LILO of MTPS-A - Durgapur line at Barjora s/s	S/C	220	4	17	17	15	1	JAN-24	JAN-24	RFD	Scheduled target - Jan'24. Line length = 4.36KM, Route length = 4.36*2 = 8.76CKM
<b>POWER GRID CORPORATION OF INDIA LIMITED ( PGCIL )</b>												
1	Bikaner-II PS-Khetri 400kV line (phase II part F)	M/C	400	1102	0	0	0	1102	MAY-23	JUL-23	RFD	Commissioned 06/23.
2	Fatehgar-II - Bhadla-II (2nd)	D/C	765	404					FEB-24		RFD	
3	Khetri-Bhiwadi 400kV line (Twin HTLS) (PHASE II Part F)	D/C	400	251	0	0	0	251	JUL-23	JUL-23	RFD	Commissioned 06/23.
4	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	371	515	376	227	0	SEP-23	MAR-23	RFD	Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Balance work of line awarded in Dec'20. As per communication dated 27.05.21 from NHPC 1st & 2nd Unit schedule preponed from May'23 to Aug'22.
5	Ramgarh-II -Jaisalmer-II (RVPNL) (Twin HTLS)	D/C	400	100					JUL-23		RFD	
6	Ramgarh-II SEZ PP- Fateharh-II (Twin HTLS)	D/C	400	88					NOV-23		RFD	
7	Re-conductoring of BTPS- Salakati 220kv line with Single HTLS Conductor	D/C	220	8	0	0	0	8	MAY-23	JUL-23	RFD	Commissioned 06/23.
8	Removal of LILO of one Ckt. of Bhadla-Bikaner (RVPN) at Bikaner (PG) and Extension of this LILO section from Bikaner (PG) to Bikaner-PS -Bikaner (PG)	D/C	400	68	0	0	0	68	SEP-23	AUG-23	RFD	Commissioned 07/23.
9	Simbhavali (400kV) -Muradnagar-II (Gaziabad) 400kV D/C line	D/C	400	142	0	0	0		APR-23	MAR-23	RFD	
10	Sitamarhi (POWERGRID) (Quad Moose) - Dhalkebar (Nepal) (Indian Portion)	D/C	400	78					OCT-23		RFD	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
<b>STATE SECTOR</b>												
<b>BIHAR STATE POWER TRANSMISSION COMPANY LIMITED ( BSPTCL )</b>												
1	Amnour- Digha	D/C	220	48	0	0	0		APR-23	JAN-22	RFD	
2	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	45	157	142	107	0	OCT-23	DEC-22	RFD	Work under progress.
3	BTPP - Dehri-on-sona (single zebra conductor)	D/C	220	77	246	177	97		OCT-23	AUG-22	RFD	
4	BTPP - Dumraon (New) GSS	D/C	220	64	215	185	0		SEP-23	FEB-23	RFD	
5	BTPP - Karmnasa GSS line (twin moose conductor)	D/C	220	59	185	134	58		JUN-23	FEB-23	RFD	
6	BTPP - Naubatpur line (twin moose conductor)	D/C	400	126	339	257	190		SEP-23	FEB-23	RFD	
7	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	10	61	49	43		JUL-23	FEB-23	RFD	ROW issues.
8	LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkampur (New)	D/C	220	47	0	0	0		AUG-23		RFD	M/s BGCL
9	Pusouli (New) - Dehri	D/C	220	62	159	135	110	18	SEP-23	MAR-23	RFD	work under progress
10	Tajpur- Goraul line	D/C	220	102	0	0	0	102	MAY-23	MAY-23	RFD	Commissioned 04/23.
11	Tajpur- Samastipur (New) Trans. line	D/C	220	37	0	0	0		MAY-23	MAR-23	RFD	
12	Thakunganj - Kishanganj (New) Trans. line	D/C	220	52	0	0	0		MAR-24	DEC-22	RFD	
<b>CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. ( CSPTCL )</b>												
1	Kuurud - Patan DCDS line	D/C	220	22					MAR-24		RFD	
<b>DELHI TRANSCO LIMITED ( DTL )</b>												

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	220 kV between Park Street to Electric Lane and between Lodhi Road to Electric Lane	S/C	220	17	0	0	0		OCT-23	JUL-23	RFD	1. Cable laying work have been completed in all 19 sections. 2. Cable Straight through Jointing work completed in all 17 JB's. 3. Case file for releasing of Advance payment (Rs.6.45 Crore) in favour of M/s. PGCIL have been processed on 14/03/2022. This Case file has been received back from Finance Dept. on 12/05/2022 seeking some clarifications, accordingly the Case file put up for seeking clarification from Planning Deptt on 12/05/2022, 27/05/2022, 14/06/2022, 28/07/2022 and 23/08/2022 and received back on 30.09.2022. Clarification sought from PGCIL as per queries of Planning department on dated 04.10.2022, which is still awaited. A) Electric Lane to Park Street (JB#01):- 4. 220kV GIS end termination work and installation of link boxes has been completed.Termination of OFC is completed. 5. Electrical Inspector clearance has been received on 28-03-2023. 6. Commissioning team meeting/activities held on 27th to 29th March, 2023. 7. As per direction of Dir(Opr), and as i

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	220 KV D/C U/G Cable from Kashmiri Gate to Timarpur (2x5)	D/C	220	10	0	0	0		NOV-23	OCT-23	RFD	1. Contract Agreement has been executed on 15.10.2019. 2. Cable laying work completed in all 09 sections. 3. Cable Jointing (48) has been completed in all 08 JB's. 4. The sites are handed over to PWD by 26.04.2022 after completion of work on PWD Road. 5. Cable end terminations (6 Nos) work has been completed at Timarpur end. On 10.05.2022. 6. A case file has been forwarded to Project I deptt on 15.06.2022 seeking current status of the availability of GIS bays at 220KV Kashmiri Gate S/Stn. GIS interface drawing for manufacturing of Cable indoor termination has been provided to M/s LSCI on dt. 10.03.2023. 8. A case file was forwarded to Planning wing of DTL seeking information/confirmation about the execution of proposed 220 kV Rajghat Kashmiri Gate D/C O/H T/L and location of the end tower of the same towards 220 kV Kashmiri Gate S/stn. The case file is received back on dt. 25.01.2023 informing that as per 13th Business plan connectivity from 220kV Rajghat to Kashmiri Gate S/st

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable)	D/C	220	10	0	0	0		JUL-23	APR-23	RFD	1. CPG has been submitted on 20.12.2019. 2. Contract Agreement has been executed on 23.12.2019. 3. L-2 network has been approved on 06.01.2020. 4. Cable laying work has been completed in 12 sections out of 12 sections. 5. Jointing works have been completed at 12 JBs out of 12 JBs. 6. Indoor End Termination work at 220kV GIS bay Devnagar S/stn has been completed. 7. Park Street Devnagar 220KV U/G cable has energized on 06.12.2022 at 20:58 Hrs. 8. Provisional time extension has been approved from competent authority up to 30.04.2023. 9. The Electric lane-Dev Nagar circuit was test charged on 29.03.2023 at 20:54 hrs but it tripped on differential protection soon after. The repairing work of side cable is in progress.
<b>ENERGY &amp; POWER DEPARTMENT,GOVT. OF SIKKIM ( SPD )</b>												
1	Dikchu -Singhik	D/C	220	22					JUN-23		RFD	
<b>GUJARAT ENERGY TRANSMISSION CORP. LIMITED ( GETCO )</b>												
1	Balance work of 220kV D/C KALAWAD - KANGASIYALI LINE with AL-59 condu. and OPGW	D/C	220	114					OCT-23		RFD	
2	Bhogat-Kalavad (Twin AL-59)	D/C	400	250	409	408	402	199	NOV-23	SEP-23	RFD	WIP.
3	Chorania - Salejada line (AL-59)	D/C	220	135	217	216	215	126	DEC-23	DEC-23	RFD	WIP .
4	LILO of one Ckt. Vadavi- Halvad line at Sanand-II GIDC s/s with Twin AL-59 Cond. and OPDW line	D/C	400	85	0	0	0		FEB-24	MAR-23	RFD	
5	Soja -Zerda line (Pkg-2) with Twin AL-59 Conductor	D/C	400	135	200	200	200	135	JUL-23	MAY-23	RFD	RoW issues, court matter and COVID-19 pandemic
6	Vadavi (Balance Work) - Halvad line (Package-2) (Twin AL-59)	D/C	400	144					DEC-23		RFD	
7	Vadinar (Balance Work) -Amreli line (PKG-III) with ACSR Twin Moose Conductor and Earth Wire	D/C	400	121	533	533	533	242	JAN-24	JUN-23	RFD	WIP
<b>HARYANA VIDYUT PRASARAN NIGAM LIMITED ( HVPNL )</b>												

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Bhiwani - Isharwal line	D/C	220	100	212	202	190	76	DEC-23	DEC-23	RFD	Work is in progress. Work is held up due to severe RoW problem from farmers. However, matter taken up with District Administration, Bhiwani for resolving the issue. MD, HVPNL, Panchkula to hold a meeting with farmers on dated 12.05.2023 at Shakti Bhawan Panchkula for resolving the issue.
2	Creation of 220 kV 0.5 sq D/C Mund-IOCL Line Karnal.	D/C	220	34	135	135	135	68	AUG-23	AUG-23	RFD	
3	LILO of both Ckts. of 220kV Sector-65-Pali line at Kadarapur line (AL-59)	D/C	220	7	45	13	13	0	DEC-23	MAR-24	RFD	Work in progress. (Forest Clearance Stage-I received)
4	LILO of both Ckts. of Pali-Sector-56 at Kadarapur	D/C	220	14	80	13	0		DEC-23	MAR-24	RFD	Forest clearance pending
5	LILO of Ckt. no. 04 from 400kV S/S Sector-72 Gurgaon (PGCIL) - Sector-72 Gurgaon (HVPNL) at Sector-15-II at Gurgaon	D/C	220	5	28	2	2	0	OCT-23	DEC-23	RFD	Work in progress.
6	LILO of Mohana - Samalkha line at Jajji (PGCIL)	D/C	220	3	24	24	16	1	DEC-23	SEP-23	RFD	Work in progress.
7	LILO of Sector-72- Rangla Raipur at Roj-Ka-Meo	D/C	220	7	10	9	0		NOV-23	JUN-23	RFD	Short closed.
8	Mandanpur - Kunihar line at Sector-32 Madanpur - Kunihar line at PGCL Naggal	D/C	220	40	73	73	66	28	JUL-23	DEC-23	RFD	Work in progress.
9	Panchkula (PGCIL)- Panchkula Sector-32	D/C	220	40	74	74	67	31	AUG-23	DEC-23	RFD	Work in Progress.
10	Prithla - Sector-78 Faridabad line	D/C	220	59	169	125	66	0	FEB-24	MAR-24	RFD	Work in progress.
<b>HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. ( HPPTCL )</b>												
1	Mazra - Karian	D/C	220	35	52	30	0	0	JUL-23	MAR-23	RFD	Work is in Progress.
2	PGCIL (PS) Kala Amb - Andheri s/s	D/C	220	6	0	0	0		SEP-23	MAR-23	RFD	
3	Stringing of 2nd Ckts. 220kV line Dehar Power House -Kangoo s/s	D/C	220	4	0	0	0		AUG-23	MAR-23	RFD	
<b>JHARKHAND URJA SANCHAR NIGAM LTD. ( JUSNL )</b>												
1	LILO of 220kV D/C Govindpur -TTPS at Jainmore	D/C	220	47	92	82	67	24	SEP-23	MAR-23	RFD	Work in Progress.
2	PUVNL- Patratu	D/C	400	14	0	0	0		JUL-23		RFD	Request letter regarding additional fund as difference of sanctioned cost and offered price of L-1 bidder has been sent to energy dept. Govt of Jharkhand. After sanctioning of requisite fund, work order will be issued.
3	Quad Essar (Chandwa) - Latehar (JUSNL) TL	D/C	400	83	122	122	120	43	SEP-23	MAR-23	RFD	Work in Progress.
<b>J&amp;K POWER DEVELOPMENT DEPARTMENT ( JKPDD )</b>												

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	LILO-II of Bishnah-Hiranagar Tr. Line from 400/220 kV Grid Station Jatwal (PGCIL) to Loc. No. 203	D/C	220	4					MAY-23		RFD	
2	(PMDP - Kashmir) Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	19	7	0	0	MAY-23	JUN-23	RFD	Works in progress.
3	(PMDP - Kashmir) LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	5	5	4		AUG-23	MAR-23	RFD	LILO Completed after ROW issue at one location.
4	Wagoora-Budgam- Zainkote	D/C	220	60	123	106	82	17	JAN-24	OCT-23	RFD	ROW issues at various locations delaying the project.
5	Wagoora-Mirbazar	D/C	220	104	177	175	173	63	AUG-23	JUL-23	RFD	ROW,, compensation issues delaying the project.
<b>KARNATAKA POWER TRANSMISSION CORP. LIMITED ( KPTCL )</b>												
1	Ghanagapura - Aaheri line	D/C	220	112					FEB-24		RFD	
2	Ghanagapura - Ferozbad line	D/C	220	72					JAN-24		RFD	
3	Ghanagapura - link Shahpur - Khanapura line	D/C	220	21					DEC-23		RFD	
4	LILO at Bilagi - Kudigi -Vajramatti line	D/C	220	37					JAN-24		RFD	
5	LILO at Keonics (Electronic City)- Mysandra - Yeradanahalli	S/C	220	21					JAN-24		RFD	
6	LILO at Keonics (Electronic City) - Somanahalli Hoddy	S/C	220	38					JAN-24		RFD	
7	LILO at Somasamudra - Allipura - Rayalpadu line	D/C	220	12					JAN-24		RFD	
8	Somasamudra - BTPS (Kudithini)	D/C	220	41					JAN-24		RFD	
9	Srinivasapura from existing s/s -to the proposed Srinivasapura s/s	D/C	220	48	99	84	70	10	OCT-23	JAN-23	RFD	Work under proress
<b>KERALA STATE ELECTRICITY BOARD ( KSEB )</b>												
1	Kanhirode - Mylatti line	D/C	220	178	303	220	175	99	MAR-24	MAR-24	RFD	Work in Progress.
2	Kunnamkulam - Vengallur	D/C	220	84	150	6	0	0	FEB-24	FEB-24	RFD	Work in Progress.
3	Mylatti-Vidyanagar	D/C	220	12	35	20	0	0	DEC-23	MAR-24	RFD	Work in Progress.
4	Pathanamthitta -Kakkad line	D/C	220	114	188	131	98	16	JUN-23	NOV-23	RFD	Work in Progress.
<b>MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. ( MSETCL )</b>												
1	220kV DC line from 220kV Wani s/s to 132kV Pandharkawda	D/C	220	65	189	189	189	65	DEC-23	JUL-23	RFD	Commissioned 05/23 (Late Reported).
2	220 kV DC line from 400 kV Jejuri Substation to location no. 28 of existing 220 kV Jejuri-Lonand circuit	D/C	400	14	24	22	19	5	JUN-23	SEP-23	RFD	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	220kV DC line from Umred S/stn to Nagbhid s/s	D/C	220	103	187	180	179	56	DEC-23	DEC-23	RFD	Forest involved in PART-II :-3.04 HA(4 Loc;0.88KM). NBWL: Proposal submitted by CCF, Nagpur to APCCF, Wildlife Nagpur on Dt 03.11.2022.NBWL Proposal compliances submitted on dt 27.01.2023. Compliances from DCF Nagpur - CCF Nagpur on dt: 24.02.23. APCCF Wildlife Nagpur - PCCF Wildlife Nagpur on Dt. 21.03.2023.. Matter taken up with Collector, Chandrapur regarding SDO Level Committee meeting on Dt:12.05.2023.
4	220kV D/C line from Vishwind-Bhenda	D/C	220	86	141	138	132	43	JUN-23	DEC-23	RFD	Slow work.
5	220kV Koradi-II to Butibori-III DCMC line	D/C on M/C	220	106	189	187	180	49	NOV-23	OCT-23	RFD	Work in progress.
6	220KV Nagewadi- Bhokardhan line	D/C	220	90	151	116	106	0	DEC-23	DEC-23	RFD	All Tower Material received at site store. Conductor not received at site.
7	400KV Babhaleshwar-Kudus DC line	D/C	400	453	719	681	659	272	FEB-24	FEB-24	RFD	Work in progress.
8	Jerur- Karjat line	D/C	220	101	162	146	137	23	OCT-23	DEC-23	RFD	Work in progress.
9	Kumbhargaon (Nanded) - Kurunda	D/C	220	122	219	206	201	85	DEC-23	OCT-23	RFD	Slow work.
10	LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S	LILO	220	32	50	29	27	15	DEC-23	DEC-23	RFD	Forest proposal : DCF, Thane site visit done on 27.05.2023. DCF Thane forwarded proposal to CCF Thane on 10.07.2023 and CCF Thane forwarded to APCCF Nagpur on 20.07.2023. All foundation in non-forest area completed.
11	LILO on 220kV Bhigwan Kurkumb line at 400kV Karjat s/s	LILO	220	36	51	46	43	14	JUN-23	SEP-23	RFD	Work in progress.
12	LILO on 220kV Kathapur-Lonikand-I line at 220kV Khed City line	D/C	220	11	22	22	22	5	APR-23	OCT-23	RFD	Severe ROW issues, Stringing work to be carried out under police protection.
13	LILO on 220kV Mhaisal - Jath at 400kV Alkud	LILO	220	45	77	73	56	0	OCT-23	DEC-23	RFD	Work in Progress.
14	LILO on 220 kV Nalasopara- Boisar line at Palghar	D/C	220	5	4	4	4	5	APR-23	JUN-23	RFD	Commissioned 05/23.



SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
15	LILO on 220kV Tarapur-Borivali and Boisar- Ghodbandar line at 400kV Kudus S/S	LILO	220	117	124	110	101	63	OCT-23	DEC-23	RFD	Forest proposal : Mantralaya raised query to DCF, Nanded on 22.05.2023. DCF, Nanded forwarded compliance to DCF, Dahanu on 12.06.2023. DCF dahanu forwarded compliance to CCF, Thane on 13.06.2023. CCF, Thane has forwarded proposal to APCCF, Nagpur on 22.06.2023. APCCF, Nagpur has forwarded compliance to GoM, Nagpur on 26.06.2023. Proposal is under scrutiny at Mantralaya, GoM. Cases filed under section 16(1) for locs. 11A and 16A at Collector, Palghar. He delegates Powers to SDO Wada, hearing awaited.
<b>M.P. POWER TRANSMISSION CORPORATION LIMITED ( MPPTCL )</b>												
1	LILO of Bina - Ganjbasoda 220 KV Line at Bina (MPPTCL) 400KV S/s	DCDS	220	25	43	43	43	25	SEP-23	JUN-23	RFD	Commissioned 05/23.
2	LILO of Gwalior - Datiya 220kV line at Gwalior(PGCIL) 765kV S/s	DCDS	220	20	13	13	13	5	FEB-24		RFD	work under progress.
3	Rewa UMSP - Sidhi 220kV DCDS line	DCDS	220	126	200	200	200	126	AUG-23	SEP-23	RFD	Commissioned 08/23.
<b>ORISSA POWER TRANSMISSION CORPORATION LTD. ( OPTCL )</b>												
1	LILO of Bhanjanagar -Meramundali at Daspalla	LILO	220	60	113	108	99	45	SEP-23	DEC-23	RFD	Forest issue
2	LILO of Duburi - Balasore at Dhamra	D/C	220	70	133	133	133	70	MAY-23	APR-23	RFD	Commissioned 04/23.
3	LILO of Joda -TTPS at Keonjhar (OPTCL)	D/C	220	27	52	45	33		NOV-23	DEC-23	RFD	The line length may be corrected to 26.8 Ckm. Forest clearance issue
4	LILO of Narendrapur - Therubali at Aska New S/S	LILO	220	90	161	162	162	63	SEP-23	NOV-23	RFD	the total no. of Towers are 162 nos.
<b>POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. ( PTCUL )</b>												
1	Baramwari -Srinagar Phase-2 (Single Zebra conductor from Interconnection point of Singoli Bhatwari HEP) at Rudrapur line	D/C	220	31	0	0	0		SEP-23	MAR-23	RFD	
<b>PUNJAB STATE TRANSMISSION CORPORATION LIMITED ( PSTCL )</b>												
1	Bhari (proposed) - Daheru Railway TSS line	D/C	220	26	50	50	50	26	APR-23	JUL-23	RFD	Commissioned 06/23.
2	LILO of 220kV Mansa -Sunam at Patran	D/C	220	85	144	144	144	85	OCT-23	OCT-23	RFD	Work in progress. Delayed due to paddy season. Likely to be completed by Oct., 2023

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	LILO of 220kV Sarna Wadala - Granthian at Gurdaspur	D/C	220	16	31	31	31	15	JUN-23	NOV-23	RFD	Line almost completed, but the work of upgradation of 132 kV to 220 kV substation at Gurdaspur is under progress. Work likely to be completed by 30.11.2023.
4	LILO of one Ckts. of Jamalpur Dhandari Kalan at Sherpur	D/C	220	4	5	3	0	0	DEC-23		RFD	Work in progress.
5	Mansa - Budhlada line	D/C	220	51	100	89	83	24	FEB-24		RFD	Work in progress.
<b>RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED ( RVPNL )</b>												
1	LILO of 220kV Sirohi - Bhinmal line at 220kV GSS Reodar line	D/C	220	50	82	82	82	50	AUG-23	SEP-23	RFD	Commissioned 08/23.
2	Suratgarh - Babai	D/C	400	491	676	676	676	469	DEC-23	MAR-24	RFD	1. Earlier Work order awarded to M/s Aster Chennai has been withdrawn at risk and cost of the firm. 2. Stay against termination of contract issued by court. 3. Matter is under the jurisdiction of court. Next hearing date is 10.8.23. 4. For balance work revised detailed W.O. issued to M/s Kay Cee Infra & Energy on 8.4.22 .
<b>TAMILNADU TRANSMISSION CORPORATION LTD. ( TANTRANSCO )</b>												
1	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		MAY-23	MAR-23	RFD	Total sections: 19. Laying 19/19 completed. Joints 54/54 completed. Cable damage by corporation to be rectified. To be taken up after monsoon.
2	Kilpauk - TNEB HQ	S/C	230	6					JUN-23		RFD	
3	LILO of 230 kV Abishekapatti - Udayathur line at Nanguneri	D/C	230	40	0	0	0		DEC-23		RFD	
4	LILO of 230 kV Mylapore - Tarammani feeder at the proposed Thiruvannamiyur (400 kv GIS)	D/C	230	2					JUN-23		RFD	
5	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	77	299	289	248	33	JAN-24	MAR-23	RFD	Work to resume after payment of crop compensation.
6	LILO of existing 230 kV Arni - Sriperumbudur feeder (0.81KM) at the proposed Vembakkam 230 kV S/S	D/C	230	2					DEC-23		RFD	
7	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	167	246	246	246	167	APR-23	MAR-23	RFD	All works completed, PTCC & CEIG approval to be obtained.
8	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	60	29	NOV-23	MAR-23	RFD	5.463 KM of stringing and 20.012 KM OPGW stringing pending. Work will be taken up after payment of Tree /Crop compensation.
9	LILO of Pugalur - Kalivanthapattu line at Ariyalur	2xD/C	400	15	15	15	15	15	JUN-23	JAN-23	RFD	Work completed. Will be energised on commissioning of Ariyalur 765 KV SS

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
10	LILO of S. P. Koil - Oragadam at Maraimalai Nagar 230 KV S/S	D/C	230	9					JUN-23		RFD	
11	LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	230	46	93	92	92	41	JAN-24	MAR-24	RFD	Row issues land owners are demanding yield compensation prior to commencement of further works tender floated for supply and erection of 5 nos towers.
12	NCTPS Stage-III - North Chennai (PS) line	D/C	765	13	20	19	19	11	JUN-23	MAR-23	RFD	ROW issue. Being followed up.
13	N.T. Kudy - Karaikudi line	S/C on D/C	230	104	370	367	365	98	SEP-23	DEC-22	RFD	Work under progress.Row issues in 2 locations.
14	Sholinganallur (Ottiyambakkam) - Omega	D/C	230	66	150	150	150	66	AUG-23	MAY-23	RFD	Commissioned 04/23.
15	Thervaikandikai - Manali	D/C	400	73	113	111	106	59	OCT-23	MAR-23	RFD	Work under progress. Row issues Enter upon permission awaited.
16	Udangudi - Ottapidaram (QM ACSR Conductor) line	D/C	400	141	206	205	205	132	JUL-23	JUN-23	RFD	Ottapadiram-Kamudhi line energised on 15.03.2023. Ottapadiram-Udangudi line Work is under progress.
17	UG Cable from Basin Bridge to TNEB Head Quarters	S/C	230	7	0	0	0	0	APR-23	FEB-23	RFD	Total section: 15. Laying work for section 15/15 completed. Joints 42/42 completed. Cable damaged during Chennai Corporation contract in 3 sections. Rectification work under progress.
18	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90	354	354	354	92	APR-23	MAR-23	RFD	Railway crossing work to be taken up.
<b>TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED ( APTRANSCO )</b>												
1	Brandix-Atchuthapuram	D/C	220	7	11	11	11	3	JUN-23	DEC-23	RFD	Work in progress
2	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	140	239	237	237	8	APR-23	MAR-23	RFD	Work in Progress.
3	Hindupur - Penukonda	D/C	220	54	97	94	92	32	JUN-23	DEC-23	RFD	work is under progress
4	Jammalamadugu - Betamacherla	D/C	220	152	260	258	258	141	JAN-24	DEC-23	RFD	96% works completed, after approval from forest department balance works will be taken up
5	Jammalamadugu - Porumamilla	D/C	220	198	133	133	127	71	AUG-23	AUG-23	RFD	Works are under progress.
6	Kamavarapukota -Bhimadole line	D/C	220	37	69	69	69	37	APR-23	AUG-23	RFD	All works completed
7	LILO of Krishnapatnam - Manubolu (Ckt - I) Quad Moose line to M/s SEIL- P2 400KV GIS Substation	D/C	400	4	16	12	0	0	SEP-23	OCT-23	RFD	work is under progress
8	LILO of Nunna- KTPS line at Tiruvru	S/C	220	6	16	10	4	0	JUN-23	OCT-23	RFD	work is under progress
9	LILO Pallantla -Pattiseema line at Guddigudem line	D/C	220	23	49	43	41	9	JUL-23	JAN-23	RFD	Works are under progress.
10	Purushothapatnam - Guddigudem line	D/C	220	31	65	58	47	0	OCT-23	NOV-23	RFD	Works are under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
11	Rachagunneri - Racherla line	D/C	220	107	188	188	188	107	SEP-23	JAN-24	RFD	Stautary inspection under progress
<b>Transmission Corporation of Telangana Limited ( TSTRANSCO )</b>												
1	Damaracherla -Huzurnagar line	D/C	220	77	137	137	133	73	AUG-23	DEC-23	RFD	works are hampered due to standing crops( repeated at S.No:32)
2	Dichpally - Yacharam Thanda line	D/C	220	54	97	89	86	36	DEC-23	DEC-23	RFD	Forest approval and working permission was obtained on 17.01.2023 for a period of 1 year
3	Dindi S/s -Yedula s/s	D/C	400	111	167	167	167	111	JUL-23	JUL-23	RFD	Commissioned 06/23.
4	Janagon -Husnabad	D/C	220	79	139	139	136	61	AUG-23	NOV-23	RFD	Works under progress.
5	Jangaon -Devannapet line	D/C	220	109	198	198	198	109	MAY-23	MAY-23	RFD	Commissioned 04/23.
6	LILO of Mahabubabad-Warangal line at Ammavaripet	D/C	220	64	111	111	111	64	APR-23	JUL-23	RFD	Works under progress.
7	LILO of Pulkurthy- Bheemghanpur line to KTPP SS	D/C	220	46	88	88	88	46	SEP-23	JUL-23	RFD	Commissioned 06/23.
8	LILO of Salivagu- Bheemghanpur line to KTPP SS	D/C	220	42	83	83	82	41	JUN-23	JUN-23	RFD	Works completed. Statutory remarks being attended. Ready for charging .Connected SS works are under progress
9	Narlapur SS - Yedula SS	D/C	400	56	94	94	94	55	DEC-23	DEC-23	RFD	All works completed. Ready for charging.
10	Narsapur to Bowrampet line (lattice structure)	M/C	220	136	136	136	134	131	AUG-23	MAR-24	RFD	work completed
11	Narsapur to Bowrampet (Monopole towers)	D/C	220	7	23	11	0		AUG-23	MAR-24	RFD	Survey work under progress. Monopole structure revised design approval under process.
12	Narsapur to Bowrampet (XLPE UG Cable )	D/C	220	7	1	0	0	6	AUG-23	MAR-24	RFD	cable laying works under progress. Cable Jointing works completed.
13	Pulakurthy - Kakatiya Mega Textile Park	D/C	220	30	110	93	61	0	MAR-24	MAR-24	RFD	
14	Veltoor SS - Yedula SS	D/C	400	94	139	139	139	94	AUG-23	AUG-23	RFD	All works completed. Ready for charging.
15	Yadadri TPP Switchyard - Choutuppal S/S	D/C	400	185	259	259	253	66	SEP-23	AUG-23	RFD	Tower Foundation, Erection and Stringing works are under progress.
16	Yadadri TPP Switchyard - Dindi s/s	D/C	400	208	290	290	289	169	AUG-23	AUG-23	RFD	Tower foundation,Erection & Stringing works are under progress.
17	Yadadri TPP switchyard - Jangaon S/S	D/C	400	268	402	367	283	44	FEB-24	FEB-24	RFD	Works under progress.
18	Yedula SS - Vatem SS	D/C	400	61	90	90	90	61	AUG-23	AUG-23	RFD	All works completed except gantry connections.
<b>U.P. POWER TRANSMISSION CORPORATION LTD. ( UPPTCL )</b>												
1	Aligarh - Shamli Line	D/C	400	478	739	729	658	291	JUL-23	DEC-23	RFD	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Aurai - Mizapur	S/C	220	43	152	129	77	0	JUL-23	DEC-23	RFD	Work allotted to M/s Rama Power on debitale basis. Due to non availability of tower parts, conductor and financial constrains of firm, work is delayed and likely to be completed in Dec-23.
3	Aurai - Phoolpur	S/C	220	71	223	202	178	41	JUL-23	DEC-23	RFD	Work allotted to M/s Gayatri Ganga on debitale basis. Due to non availability of tower parts, conductor and financial constrains of firm, work is delayed and likely to be completed in Dec-23.
4	Badhaikalan (Muzaffarnagar) - Shamli line	D/C	220	66	113	113	104	12	JUN-23	DEC-23	RFD	Work in progress.
5	Jehta (400) - Mallawaan line	D/C	220	160	266	265	263	114	JUN-23	OCT-23	RFD	Work is likely to be completed in Oct-23
6	Kursi Rd (PG) - Kanduni line	D/C	220	91	151	151	151	87	AUG-23		RFD	Likely to be charged in September-2023
7	LILO of 220kV Gr. Noida -RC Green/Metro Depot line at Jalpura	D/C	220	42	80	70	45	10	AUG-23	SEP-23	RFD	Work is in progress, last lot of monopole will be delivered in Sept-23. Line is likely to be completed and charged in Sept-23.
8	LILO of 220kV Parichha (TPS) - Orai Ckt.II at Moth line	D/C	220	12	20	20	20	11	APR-23	OCT-23	RFD	Line will be charged in Oct-2023.
9	LILO of 220kV Sec.-148 - RC Green/Metro Depot at Knowledge Park-5	D/C	220	28	80	70	45	10	AUG-23		RFD	Work is in progress, last lot of monopole will be delivered in Sept-23. Line is likely to be completed and charged in Sept-23.
10	LILO of Ckt.-I and Ckt. -II (Quad) Thathra- Biharsharif at Sahupuri	D/C	220	54	157	157	123	27	JUL-23	NOV-23	RFD	400kV line Work allotted to M/s R.S. Infra after re-tendering for leftover work with completion period of 9 months. Work is likely to be completed in Dec-2023
11	LILO of Modipuram- Faridnagar at Modipuram-II line	D/C	220	12	22	21	21	7	APR-23	SEP-23	RFD	Work in progress.
12	LILO of Motiram Adda (400) - Barahuan line at Khorabar (2km Monopole 2km Cable)	D/C	220	8	9	9	9	2	SEP-23		RFD	Work in progress.
13	Maharajganj - Gorakhpur PG (400) line	D/C	220	174	274	274	274	172	APR-23	SEP-23	RFD	Work in progress. Likely to be completed in September-2023.
14	Modipuram-II-Shamli Line	D/C	220	148	261	261	258	146	APR-23	SEP-23	RFD	Work in progress. It is expected to complete the line in Oct-23.
15	Raebareli (400) -Bachhrawan line	D/C	220	160	273	259	156	28	JUL-23	FEB-24	RFD	Foundation work is in progress.
16	Saharanpur PG (400) - Deoband line	D/C	220	50	87	87	87	50	APR-23	MAY-23	RFD	Commissioned 04/23.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
17	Shamli (400) - Deoband line	D/C	220	93	150	150	149	32	JUN-23	NOV-23	RFD	Due to price variations, REC scheme is exhausted. Proposal is under process of BoD's approval. Due to above reasons work is delayed. It is expected to complete the line in Nov-23.
<b>WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED ( WBSETCL )</b>												
1	Diversion of existing STPS-Asansol Transmission line	D/C	220	5	122	122	122	5	JUN-23	AUG-23	RFD	Commissioned 07/23.
2	Jeerat - Krishnanagar	D/C	220	114	0	0	0		JUL-23	DEC-22	RFD	
3	LILO of Birpara -Alipurduar line (PGCIL) at proposed line at Falakata s/s	D/C	220	17	0	0	0		DEC-23	MAR-23	RFD	
4	LILO of Durgapur - Asansole Tr. Line at proposed Mongalpur 220kV GIS	M/C	220	9	0	0	0	9	JUN-23	AUG-23	RFD	Commissioned 07/23.
5	LILO of Durgapur -DPL at Durgapur AB Zone (for Upgradation of Durgapur AB Zone S/S	D/C	220	8					OCT-23		RFD	
6	LILO of Existing STPS - JK Nagar 220kV line at Asansol 220kV S/S	D/C	220	65	0	0	0		AUG-23	DEC-22	RFD	
7	LILO of Howrah-KTPP at Jangalpur 220 kV GIS	D/C	220	1	0	0	0	1	MAY-23	JUN-23	RFD	Commissioned 05/23.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
<b>PRIVATE SECTOR</b>												
<b>ADANI POWER LTD. ( APL )</b>												
1	Hyderabad - Kurnool	D/C	765	335	0	0	0	335	JUL-23	AUG-23	RFD	Commissioned 07/23.
2	LILO of both Ckts. of Pugalur-Pugalur (HVDC) (with Quad Moose ACSR conductor) at Karur PS	D/C	400	4					JUL-23		RFD	
3	Warangal (New) - Chilakaluripeta	D/C	765	390					MAY-23		RFD	
4	Warangal (New) - Hyderabad	D/C	765	268					JUN-23		RFD	
5	Warangal(New)- Warangal(Existing)	D/C	400	95	0	0	0	95	APR-23	JUL-23	RFD	Commissioned 06/23.
6	Warora (Pool) - Warangal (New)	D/C	765	664					MAY-23		RFD	
<b>G R Infraprojects Limited ( GRINFRA )</b>												
1	Pachora SEZ PP - Bhopal (Sterlite) line (Quad/HTLS)	D/C	400	288					NOV-23		RFD	
<b>Indigrid Ltd ( INDIGRID )</b>												
1	LILO of both Ckts. of Parli (PG) -Pune (GIS) line at Kallam (PS)	M/C	400	68	47	30	12	0	OCT-23	OCT-23	RFD	1) Work has been resumed in Month of May-23, after 3 months of complete stoppage due to severe RoW . The resolution has been for partial location of Beed district, we are resolving RoW location by location which is taking time to achieve monthly targets. We are getting continuous support from both district administration and need to have similar support in next couple of months. 2) Onset of timely monsoon and continuous rain are making approaching the location difficult and further for execution.
<b>ReNew Transmission Ventures Private Limited ( RTVPL )</b>												

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Gadag (PS) - Narendra (New) Trans. Ltd.	D/C	400	187	232	160	83	13	SEP-23	SEP-23	RFD	Bagalkot Forest Division : DFO, Bagalkote has recommended the proposal on 03.03.2023 and forwarded to CCF, Belgaum. Gadag Forest Division : Reply against DFO, Gadag queries dated 20.02.2023 was submitted on 02.03.2023. Proposal is pending with DFO, Gadag & PCCF, Karnataka for acceptance and further processing of proposal & ROW compensation fixation order have been issued for Bagalkote, Gadag & Vijayapura Districts (except Koppal district) by the respective DCs on 27.10.2022, 04.03.2023 & 06.03.2023 respectively.
2	Koppal PS - Narendra (New) Trans. Ltd.	D/C	400	275	352	345	316	187	JUN-23	JUN-23	RFD	Proposal has been approved by PCCF, Karnataka and Additional Chief Secretary (Forest), Govt. of Karnataka on 03.03.2023 and 14.03.2023. Currently proposal is pending with State Forest Minister (Honble Chief Minister) for their recommendation & Severe RoW (Issue ID : 4048-11306 to 11309) Total Foundation Locations : 2 Nos.
<b>STERLITE GRID LTD. ( SGL )</b>												
1	Bongaigaon (POWERGRID) - Nangalbibra	D/C	400	245					DEC-23		RFD	
2	LILO of Apta-Kalwa/Taloja at Navi Mumbai(PG)	M/C	220	5					SEP-23		RFD	
<b>Tata Power Ltd ( TATAPOWER )</b>												



SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Babai-Bhiwani (NRSS XXXVI Element II)	D/C	400	111	299	265	215	1	MAY-23	MAR-23	RFD	Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajsthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance : Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and at present, Proposal recommended by NBWL and currently recommendations forwarded to State Govt. (Rajasthan). Severe RoW issues: 52/1, 52/3, 53/0, 54/0, 54/1, 54/2 & 54A/0 of Tehsil Dadri and loc. No. 17/0 & 18/0 of Tehsil Khetri.