

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE)
IN RFD PROGRAMME DURING- 2022-23**

As on 31-JAN-2023

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
CENTRAL SECTOR												
DAMODAR VALLEY CORPORATION (DVC)												
1	MTPS - Ramgarh (Bypassing Gola SS)	S/C	220	211	687	687	687	211	MAY-22	JUL-22	RFD	Commissioned 06/22.
2	MTPS- Ranchi (PG) (Bypassing Gola SS)	S/C	220	232	784	784	784	232	MAY-22	JUL-22	RFD	Commissioned 06/22.
3	Parulia - Burdwan line	D/C	220	207	337	337	337	207	JUN-22	OCT-22	RFD	Commissioned 09/22.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)												
1	Bhind -Morena line	D/C	220	109	0	0	0	109	SEP-22	OCT-22	RFD	Commissioned 09/22.
2	Bikaner-II PS-Khetri 400kV line	M/C	400	1090	0	0	0		FEB-23	MAR-23	RFD	
3	Bina - Guna line	D/C	400	214	0	0	0	214	SEP-22	OCT-22	RFD	Commissioned 09/22.
4	Disconnection of 220kv LILO arrangement of Dhauliganga -Bareilly at Pithoragarh and connecting it to Jaulivi (balance one Ckt. charged)	D/C	220	24	0	0	0	24		JAN-23	RFD	Commissioned 12/22.
5	Diversion of Dhauliganga - Bareilly 400 kV D/C line (operated at 220kV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line (one ckt charged)	D/C	400	8	27	27	27	8	JUN-22	DEC-22	RFD	Commissioned 11/22.
6	Guna - Guna line	D/C	220	53	0	0	0	53	SEP-22	OCT-22	RFD	Commissioned 09/22.
7	Guna-Shivpuri line	D/C	220	203	0	0	0	203	SEP-22	SEP-22	RFD	Commissioned 08/22.
8	Jeerat (New) - Subhasgram (PM-JTL-TBCB)	D/C	400	214	312	312	312	214	MAY-22	SEP-22	RFD	Commissioned 08/22.
9	Khetri-Bhiwadi 400kV line (Twin HTLS)	D/C	400	251	0	0	0		MAR-23	MAR-23	RFD	
10	LILO of 765kV Gr. Noida (765kV)-Hapur line at Meerut	S/C	765	61	0	0	0		JUN-22	MAR-23	RFD	
11	LILO of both ckt.of 400 kV D/C Dhauliganga - Bareilly (PG) line at Jauljivi (2 Ckts charged)	D/C	400	3	13	13	13	3	JUN-22	DEC-22	RFD	Commissioned 11/22.
12	LILO of Kishanganj (POWERGRID) - Darbhanga (DMTCL) (QUAD) line at Saharsa (New)	D/C	400	78	114	114	114	78	APR-22	MAY-22	RFD	Commissioned 04/22.
13	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	359	480	374	257	0	AUG-22	JAN-23	RFD	Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Balance work of line awarded in Dec'20. As per communication dated 27.05.21 from NHPC 1st & 2nd Unit schedule preponed from May'23 to Aug'22.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
14	New Neyveli TPP - Ariyalur (Villupuram)	D/C	400	156	213	213	213	147	AUG-22	MAR-23	RFD	Line charged in Jul'20 by connecting to one ckt of LILO section of Pugalur - Kalivandapattu 400 kV D/C line near Ariyalur S/s (as bays by TANTRANCO on Deposit work Basis are expected by Aug'21) .
15	Rampur -Sambhal line	D/C	400	149	0	0	0	149	SEP-22	AUG-22	RFD	Commissioned 06/22 (Late Reported).
16	Re-conductoring of BTPS- Salakati 220kv line with Single GTLS Conductor	D/C	220	6	0	0	0		MAR-23	MAR-23	RFD	
17	Re-conductoring of Maithon RB - Maithon line	D/C	400	63	0	0	0	63	APR-22	AUG-22	RFD	Commissioned 05/22 (Late Reported).
18	Re-conductring of the NP Kunta-Kolar (Twin Moose) section with high capacity conductors (like twin HTLS equivalent or QM)	S/C	400	131	0	0	0	131	OCT-22	JAN-23	RFD	Commissioned 12/22.
19	Reconfiguration of BhujPS- Lakadia PS as to establish Bhuj-II-Lakadia line as well as Bhuj-II-Bhuj-II line	D/C	765	106	284	284	284	106	MAY-22	JUL-22	RFD	Commissioned 06/22.
20	Removal of LILO of one Ckt. of Bhadla-Bikaner (RVPN) at Bikaner (PG) and Extension of this LILO section from Bikaner (PG) to Bikaner-PS -Bikaner (PG)	D/C	400	65	0	0	0		SEP-22	MAR-23	RFD	
21	Simbhavali -Meerut line	D/C	400	57	0	0	0		JUN-22	MAR-23	RFD	
22	Simbhavali-Muradnagar-II (Gaziabad) line	D/C	400	142	0	0	0		JUN-22	MAR-23	RFD	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
STATE SECTOR												
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)												
1	Biharsharif - Asthawan (New)	D/C	220	40	0	0	0	40	APR-22	MAY-22	RFD	Commissioned 04/22.
2	Karmnasa (New) - Pusauli (BSPTCL) (TM)	D/C	220	73	127	127	127	73	JUL-22	AUG-22	RFD	Commissioned 07/22.
3	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	10	61	49	43		APR-22	FEB-23	RFD	ROW issues.
4	Muzaffarpur (PG) - Chhapra (New)	D/C	220	129	207	207	207	129	APR-22	JAN-23	RFD	Commissioned 12/22.
5	Muzaffarpur (PG) - Gouraul line	D/C	220	20	70	70	70	20	APR-22	JUN-22	RFD	Commissioned 05/22.
6	Pusouli (New) - Dehri	D/C	220	62	159	135	110	18	MAY-22	MAR-23	RFD	work under progress
7	Raxaul (New) - Gopalganj (TM/ Single Zebra)	D/C	220	130	201	201	201	130	SEP-22	AUG-22	RFD	Commissioned 06/22 (Late Reported).
8	Saharsa (New) - Begusarai	D/C	220	187	289	289	289	187	APR-22	AUG-22	RFD	Commissioned 07/22.
9	Saharsa (New) - Khagaria (New)	D/C	220	72	236	236	236	72	APR-22	MAY-22	RFD	Commissioned 04/22.
10	Sheikhopursarai-Asthawan (New)	D/C	220	35	0	0	0	35	APR-22	JUL-22	RFD	Commissioned 06/22.
11	Tajpur- Goraul line	D/C	220	102	0	0	0		AUG-22	MAR-23	RFD	
12	Tajpur- Samastipur (New) Trans. line	D/C	220	37	0	0	0		AUG-22	MAR-23	RFD	
DELHI TRANSCO LIMITED (DTL)												
1	Dwarka -PPK -II U/G	D/C	220	11	0	0	0	11	JUL-22	AUG-22	RFD	Commissioned 07/22.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Kashmirigate - Timer Pur (U/G Cable)	D/C	220	10	0	0	0		DEC-22	MAR-23	RFD	1. Contract Agreement has been executed on 15.10.2019. 2. Civil Construction work of all 08 Joint Bay has been completed. 3. Cable laying work completed in all 09 sections. 4. Cable Jointing (48 joints) has been completed in all 08 JB's. 5. The sites are handed over to PWD by 26.04.2022 after completion of work on PWD Road. 6. Cable end terminations (6 Nos) work has been completed at Timarpur end. On 10.05.2022. 7. A case file has been forwarded to Project I deptt on 15.06.2022 seeking current status of the availability of GIS bays at 220KV Kashmiri Gate S/Stn. 8. A case file was forwarded to Planning wing of DTL seeking information/confirmation about the execution of proposed 220 kV Rajghat Kashmiri Gate D/C O/H T/L and location of the end tower of the same towards 220 kV Kashmiri Gate S/stn 9. The case file processed on dtd 20/06/2022 for the nomination of DTL Engineers as per revised training schedule submitted by LS cable. The training completed on 14 Oct, 2022. 10. 6th time

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable)	D/C	220	10	0	0	0		SEP-22	JAN-23	RFD	1. CPG has been submitted on 20.12.2019. 2. Contract Agreement has been executed on 23.12.2019. 3. L-2 network has been approved on 06.01.2020. 4. Cable laying has been completed in 12 sections out of 12 sections. 5. Jointing works have been completed at 12 JB's out of 12 JB's. 6. Indoor End Termination work at 220kV GIS bay Devnagar S/stn has been completed. 7. Park Street Dev nagar 220KV U/G cable has energized on 06.12.2022 at 20:58 Hrs. 8. Provisional time extension has been approved from competent authority up to 31.01.2023. 9. End Termination work at 220kv Electric lane S/Stn is in progress. M/s PGCIL under MOU-II is working on it.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	Lodhi Road- Parkstreet -Electric lane - Lodhi Road	S/C	220	18	0	0	0		JUN-22	MAR-23	RFD	1. Cable laying work have been completed in all sections i.e. 19 sections out of 19 Sections. 2. Cable Straight through Jointing work of 16 JB's (6X16=96 joints) has been completed out of 17 JB's (17X6=102 Joints). 3. Case file for releasing of Advance payment (Rs.6.45 Crore) in favour of M/s. PGCIL have been processed on 14/03/2022. This Case file has been received back from Finance Dept. on 12/05/2022 seeking some clarifications, accordingly the Case file put up for seeking clarification from Planning Deptt on 12/05/2022, 27/05/2022, 14/06/2022, 28/07/2022 and 23/08/2022 and received back on 30.09.2022. Clarification sought from PGCIL as per queries of Planning department on dated 04.10.2022, which is still awaited. A) Park Street to Electric Lane:- 4. 220kV GIS end termination work is under progress at 220kV Electric Lane SS end. (a) Support structure for cable has been erected (b) Iron mesh under the GIS bay has been removed (c) Degassing of all three phases of 220 kV Devnagar GI

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	Masjid Moth - Tughlakabad (U/G) Cable	D/C	220	16	0	0	0		SEP-22	MAR-23	RFD	1. Cable end termination structures have been erected at Tughlakabad side and Masjid moth side. 2. Cables have been laid in 14 sections out of 14 sections (1,2,3,4,5,6,7 8, 9,10,11,12,13 & 14). 3. The construction of Joint Bay-01, 02, 03 04,05, 06, 07, 08, 09, 10, 11, 12 A & 12 B ,13 A & 13 B (15 Nos.) has been completed out of 15 JB's. 4. OFC Cable has been laid in 8 sections i.e. 01,02,03,04,05, 08, 09 & 10. 5. 3rd provisional EOT up to 31.03.23 issued to Contractor. 6. Both road cutting permissions has been issued by PWD 7. M/s UCL has informed vide letter dt 14.11.22 that joint kit shall reach at site in the end of January 2023 8. M/s UCL has been requested vide letter dt 19.11.22 and 07.12.2022 for expediting the delivery of material. 9. DTS system received at site on 21.12.2022 10. Traffic Police has been requested for issuance of permissions for digging and same is awaited. 11 PWD has informed that no digging shall be allowed after 31.01.2023 in view of G 20 summit to be held
6	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	26	0	0	0	26	SEP-22	AUG-22	RFD	Commissioned 07/22.
ENERGY & POWER DEPARTMENT, GOVT. OF SIKKIM (SPD)												
1	Dikchu -Singhik	D/C	220	22					JUN-22		RFD	
2	Samardong - Dikchu Pool	D/C	220	23					APR-22		RFD	
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)												
1	Hadala-Shapar line with (Twin AL-59) conductor	D/C	400	129	200	200	200	129	JUN-22	JUL-22	RFD	Commissioned 06/22.
2	LILO of both Ckts. 220kV Tharad-Deodar line at Mera s/s with AL-59 Conductor line	M/C	220	40	0	0	0	40	JUL-22	JUN-22	RFD	Commissioned 05/22.
3	LILO of Jetpur - Sardargadh line at Shapur s/s	D/C	220	12	24	23	22	10	JUN-22	MAR-23	RFD	Severe ROW, COVID-19 and heavy rain.
4	LILO of one Ckt. Vadavi- Halvad line at Sanand-II GIDC s/s with Twin AL-59 Cond. and OPDW line	D/C	400	85	0	0	0		MAR-23	MAR-23	RFD	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	LILO on Lalpar - Sartanpar line at Wankaner (M/C tower by replacement of existing 132kV towers) (AL-59)	D/C	220	38	70	67	55	61	JUN-22	MAR-23	RFD	WIP
6	Shapar - Babara line (AL-59)	D/C	220	139	235	235	235	139	JUL-22	JUL-22	RFD	Commissioned 06/22.
7	Soja -Zerda line (Pkg-2) with Twin AL-59 Conductor	D/C	400	135	200	198	197	127	JUN-22	MAR-23	RFD	RoW issues, court matter and COVID-19 pandemic
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)												
1	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	2	2	2	1	APR-22	NOV-22	RFD	Commissioned 10/22.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)												
1	Dehan - Hamirpur	D/C	220	116	198	198	198	116	JUN-22	JUL-22	RFD	Commissioned 06/22.
2	Lahal GISS - Chamera (PS) (Both Ckts.)	D/C	400	71	114	114	114	71	JUL-22	FEB-23	RFD	Commissioned 01/23.
3	LILO of 2nd Ckts. of 220kV Kunihar-Panchkula line	D/C	220	4	0	0	0	4	APR-22	MAY-22	RFD	Commissioned 04/22.
4	Mazra - Karian	D/C	220	35	52	30	0	0	DEC-22	MAR-23	RFD	Work is in Progress.
5	PGCIL (PS) Kala Amb - Andheri s/s	D/C	220	6	0	0	0		JAN-23	MAR-23	RFD	
6	Stringing of 2nd Ckts. 220kV line Dehar Power House -Kangoo s/s	D/C	220	4	0	0	0		DEC-22	MAR-23	RFD	
7	Sunda-Hatkoti	D/C	220	50	69	69	69	50	MAY-22	JUL-22	RFD	Commissioned 06/22.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)												
1	Chatra - PBCMP (Barkagaon) TL	D/C	220	117	185	158	125	20	AUG-22	MAR-23	RFD	Work in Progress.
2	LILO of 220kV D/C Govindpur -TTPS at Jainmore	D/C	220	70	92	82	67	24	SEP-22	MAR-23	RFD	Work in Progress.
3	Quad Essar (Latehar) - Latehar (JUSNL) TL	D/C	400	81	122	122	120	43	OCT-22	MAR-23	RFD	Work in Progress.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)												
1	LILO of Hiranagar-Gladni at Chowadhi	S/C	220	1	0	0	0	1	DEC-22	FEB-23	RFD	Commissioned 01/23.
2	(PMDP - Kashmir) Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	19	7	0	0	JUN-22	MAR-23	RFD	Works in progress.
3	(PMDP - Kashmir) LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	0	0	0		JUN-22	MAR-23	RFD	LOA for Tower erection and stringing issued.
4	Wagoora-Budgam- Zainkote	D/C	220	60	123	106	82	17	DEC-22	MAR-23	RFD	ROW issues at various locations delaying the project.
5	Wagoora-Mirbazar	D/C	220	104	177	175	173	63	JUN-22	MAR-23	RFD	ROW,, compensation issues delaying the project.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)												
1	Benkikere S/s - proposed Hosadurga line	D/C	220	82	156	156	156	82	JUN-22	JUN-22	RFD	Commissioned 05/22.
2	Jagalur (Hiremallanahole) - Chitradurga	D/C	220	71	166	144	136	61	JUN-22	MAR-23	RFD	Work in Progress. Row issues in line. (Total location revised to 165 from 154)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	LILO from existing 200kV HSR -Hoody line (proposed GIS) at Shobha Dream Acres line	D/C	220	1	0	0	0	1	SEP-22	OCT-22	RFD	Commissioned 09/22.
4	LILO line on M/C Towers from 220kV RTPS - Sedam - Ramasamudra S/S	M/C	220	37	38	38	38	29	OCT-22	MAR-23	RFD	Work under progress
5	Vijayapura proposed -Aaheri line	D/C	220	124	0	0	0	124	JUN-22	JUL-22	RFD	Commissioned 06/22.
KERALA STATE ELECTRICITY BOARD (KSEB)												
1	Kodungallur - Irinjalakuda	D/C	220	28	60	60	60	28	APR-22	MAY-22	RFD	Commissioned 04/22.
2	Mundayad - Thalasseri line	D/C	220	43	84	84	84	43	MAY-22	FEB-23	RFD	Commissioned 01/23.
3	Mylatti-Vidyanagar	D/C	220	12	35	19	0	0	DEC-22	DEC-23	RFD	Work in Progress.
4	Wadakkanchery - Kunnamkulam	M/C	220	45	83	83	83	45	MAY-22	SEP-22	RFD	Commissioned 08/22.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)												
1	Amrapur - Thaptitanda line	D/C	220	145	198	198	198	145	JUN-22	AUG-22	RFD	Commissioned 07/22.
2	Jejuri S/S (location no. 28 of existing 220 kV) Jejuri-Lonand line	D/C	400	14	24	16	15	0	MAR-23	MAR-23	RFD	Work in progress.
3	Koradi-II - Uppalwadi UG and O/H line	D/C	220	14	12	12	12	14	JUN-22	FEB-23	RFD	Commissioned 01/23.
4	LILO of Bhusawal-II to Aurangabad-I ckt-II at Thaptitanda	D/C	400	176	273	270	246	128	DEC-22	SEP-23	RFD	Severe ROW issue, Police Protection required.
5	LILO on 220kV Kathapur-Lonikand-I line at 220kV Khed City line	D/C	220	11	22	21	18	0	MAR-23	MAR-23	RFD	Work in progress. Severe RoW issues. Stringing materials received at site.
6	LILO on 220kV Mhaisal - Jath at 400kV Alkud	D/C	220	45	77	71	48	0	DEC-22	MAR-23	RFD	Work in Progress.
7	LILO on Nalasopara- Boisar line at Palghar	D/C	220	1	4	4	3	0	JUN-22	FEB-23	RFD	Forest involved, 1 No location(LILO tower) is in forest land. Forest stage-1 approval received on 10.08.2022 and payment against demand note is made.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)												
1	Ashta (400kV)- Ujjain (400kV) line	DCDS	400	180	0	0	0	180	JUN-22	JUL-22	RFD	Commissioned 06/22.
2	Indore (PGCIL) - Ujjain (GEC-I)	DCDS	400	91	130	130	130	91	APR-22	JUN-22	RFD	Commissioned 04/22 (Late Reported).
3	LILO of Bina -Ganjbasoda 220kV line at Bina (MPPTCL)	DCDS	220	24	43	43	43	24	JUN-22	MAR-23	RFD	work under progress
4	LILO of Nagda -Daloda line at Nagda (220kV) line	DCDS	220	2	5	5	5	2	SEP-22	AUG-22	RFD	Commissioned 06/22 (Late Reported).
5	LILO of one Ckt. of Bhopal -Ashta line at 220kv Bairagarh line	DCDS	220	7	13	13	13	7	SEP-22	FEB-23	RFD	Commissioned 01/23.
6	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	DCDS	400	3	8	8	8	3	DEC-22	DEC-22	RFD	Commissioned 12/22.
7	LILO point -PGCIL Indore at Indore (NZ) line	DCDS	220	21	0	0	0	21	SEP-22	JUL-22	RFD	Commissioned 06/22.
8	Rewa 220 - Rewa UMSP 220kV line	DCDS	220	77	0	0	0	77	JUN-22	JUL-22	RFD	Commissioned 06/22.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)												
1	LILO of Balimela-Malkangir line at Kalimela	D/C	220	72	128	128	128	72	JUL-22	DEC-22	RFD	Commissioned 11/22.
2	LILO of Budhipadar - Tarkera at Bamra	S/C	220	11	39	39	39	11	NOV-22	AUG-22	RFD	Commissioned 07/22.
3	LILO of Budhipadar - Tarkera at Kuanramunda	D/C	220	32	66	66	66	32	OCT-22	FEB-23	RFD	Commissioned 01/23.
4	LILO of Duburi - Balasore at Dhamra	D/C	220	70	133	133	116	40	JAN-23	MAR-23	RFD	Schedule of Completion may be made as June 20
5	Pandiabili PGCIL - Pratapsasan line	D/C	220	61	114	114	114	60	MAY-22	JUN-22	RFD	Commissioned 05/22.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)												
1	Baramwari -Srinagar Phase-2 (Single Zebra conductor from Interconnection point of Singoli Bhatwari HEP) at Rudrapur line	D/C	220	31	0	0	0		FEB-23	MAR-23	RFD	
2	LILO of Lakhwar- Dehradun at Vyasi	D/C	220	71	113	113	113	71	APR-22	DEC-21	RFD	Commissioned 04/22.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)												
1	Bhari (proposed) - Daheru Railway TSS line	D/C	220	26	50	49	49	0	MAY-22	MAR-23	RFD	Work in progress. Likely date of completion is 31/12/2022.
2	LILO of 220kV Sarna Wadala - Granthian at Gurdaspur	D/C	220	16	31	31	31	12	JUN-22	FEB-23	RFD	Work in progress. ROW issues resolved. Work likely to be completed by 28.02.2023.
3	Malout - Abohar	S/C on D/C	220	30	102	102	100	29	JUN-22	FEB-23	RFD	Work in progress. Work likely to be completed by 31.01.2023 & line likely to be energised by 28.02.2023.
4	Passian-Dhablan line (Railway) line	D/C	220	8	0	0	0	8	APR-22	MAY-22	RFD	Commissioned 04/22.
5	Tibber -Sohal line	D/C	220	7	33	31	31	7	JUN-22	JAN-23	RFD	Work in progress. Forest clearance obtained. (*Line length & No. of tower locations increased from 7.34 km & 31 No. to 7.445 km & 33 No. respectively as per revised route). Likely date of completion is 31.12.2022.
6	Verpal-Dhukhniwaran line	D/C	220	6	29	28	26	4	SEP-22	JAN-23	RFD	Work in progress. ROW issues being resolved. Work likely to be completed by 28.02.2023.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)												
1	Jodhpur (400 kV GSS) - Banar	D/C	220	21	39	39	39	20	MAR-23	MAR-23	RFD	Line work completed on 10.6.22. No Gantry at 220 kV GSS Banar
2	LILO of 220kV Sirohi - Bhinmat line at 220kV GSS Reodar line	D/C	220	56	82	82	81	49	JUL-22	MAR-22	RFD	1. W.O. issued to M/s Salasar on 26.05.2021. 2. Work under progress.
3	LILO of 220kV Sirohi - Bhinmat line at 220kV GSS Reodar line	D/C	220	56	82	82	81	49	JUL-22	MAR-23	RFD	1. W.O. issued to M/s Salasar on 26.05.2021. 2. Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	Suratgarh - Babai	D/C	400	491	676	676	676	469	OCT-22	MAR-23	RFD	1. Earlier Work order awarded to M/s Aster Chennai has been withdrawn at risk and cost of the firm. 2. Stay against termination of contract issued by court. 3. Matter is under the jurisdiction of court. Next hearing date is 23.1.23. 4. For balance work revised detailed W.O. issued to M/s Kay Cee Infra & Energy on 8.4.22 .
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)												
1	Basin Bride - Pulianthope (UG Cable)	S/C	220	2	0	0	0		DEC-22	MAR-23	RFD	Cable laying work completed.
2	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		JUL-22	FEB-23	RFD	Total sections: 19. Laying 19/19 completed. Joints 54/54 completed. Cable damage by corporation to be rectified. To be taken up after monsoon.
3	Ingur - Arasur (PGCIL)	S/C	230	54	228	228	228	54	JUN-22	NOV-22	RFD	Commissioned 10/22.
4	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	116	116	60	AUG-22	FEB-23	RFD	work completed .CEIG clearance to be obtained for commissioning.
5	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	167	246	246	246	162	SEP-22	MAR-23	RFD	Work under progress RoW issue involved. approval avated.
6	LILO of Pugalur - Kalivanthapattu line at Ariyalur	2xD/C	400	15	15	15	15	15	DEC-22	JAN-23	RFD	Work completed. Will be energised on commissioning of Ariyalur 765 KV SS
7	NCTPS Stage-III - North Chennai (PS) line	D/C	765	13	20	19	19	11	JUN-21	MAR-23	RFD	Revised design under scrutiny for 1 No. pending location.
8	Palavady - Thirupathur line	D/C	230	75	299	290	248	34	MAR-23	MAR-23	RFD	Work held up due to enhancement of crop compensation and approval is under scrutiny.
9	UG Cable from Basin Bridge to TNEB Head Quarters	S/C	230	7	0	0	0	0	JUL-22	FEB-23	RFD	Total section: 15. Laying work for section 15/15 completed. Joints 42/42 completed. Cable damaged during Chennai Corporation contract work in 3 sections. To be relaid after monsoon.
10	Vellalavidhuthi 400 kV SS - Nemmeli Thippayakudy 230 kV SS	S/C	230	23	93	93	93	23	SEP-22	MAY-22	RFD	Commissioned 04/22.
11	Vellalaviduthi 400 kV SS - Thuvakudy 230 kV SS	S/C on D/C	230	33	125	125	125	33	SEP-22	MAR-23	RFD	Work completed.
12	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90	354	354	354	92	SEP-22	MAR-23	RFD	Railway crossing work to be taken up.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)												
1	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	70	239	237	237	8	SEP-22	MAR-23	RFD	Work in Progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Hindupur - Penukonda	D/C	220	54	96	64	60	0	DEC-22	MAR-23	RFD	work is under progress
3	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	DEC-22	MAR-23	RFD	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
4	Kamavarapukota -Bhimadole line	D/C	220	37	69	69	67	27	JUN-22	MAR-23	RFD	work is under progress
5	LILO of VTS -3 and 4 at Pidugguralla line	D/C	220	4	8	6	0		JUL-22	MAR-23	RFD	Works are under progress.
6	LILO of VTS Ckt.-I Kamavarapukota at Nuziveedu line	S/C	220	2	9	9	9	2	APR-22	JUL-22	RFD	Commissioned 09/18 (Late Reported).
Transmission Corporation of Telangana Limited (TSTRANSCO)												
1	Damaracherla - Miryalaguda (Ckt.-I)	D/C	220	16	63	63	63	16	AUG-22	SEP-22	RFD	Commissioned 08/22.
2	Dichpally - Yacharam Thanda line	D/C	220	54	97	85	82	16	OCT-22	MAR-23	RFD	Forest stage-I approval obtained and stage-II awaited
3	Dindi -Existing Kondamallepally line	D/C	220	66	118	118	118	66	APR-22	MAY-22	RFD	Commissioned 04/22.
4	Dindi S/s -Yedula s/s	D/C	400	111	167	167	167	111	JUN-22	FEB-23	RFD	PTCC approval awaited from DE/PTCC/Chennai
5	Gajwel - Siddipet line (on Galvanized Towers with Mosse ACSR)	D/C	220	65	132	132	132	65	MAY-22	DEC-22	RFD	Commissioned 11/22.
6	Janagon -Husnabad	D/C	220	79	139	139	133	44	AUG-22	MAR-23	RFD	Works under progress.
7	Jangaon -Devannapet line	D/C	220	110	198	195	181	64	AUG-22	MAR-23	RFD	Works under progress.
8	Kethireddypally - Chandanvally s/s	D/C	220	25	51	51	51	25	AUG-22	MAR-23	RFD	Commissioned 01/23.
9	LILO of both circuits of 400kV Khammam - Mamidipally to Choutuppal S/S	D/C	400	34	48	48	46	27	SEP-22	FEB-23	RFD	Tower Erection and Stringing works are under progress.
10	LILO of both circuits of Malkaram - Narketpally to Choutuppal SS (Multi circuit towers)	M/C	220	62	63	63	63	62	AUG-22	FEB-23	RFD	Works under progress.
11	LILO of one Ckt. of 220kV Mahabubabad-Warangal proposed line at Ammavaripet	D/C	220	64	111	110	106	50	JAN-23	MAR-23	RFD	Works under progress.
12	LILO of Pulukurthy- Bheemghanpur line to KTPP SS	D/C	220	45	88	88	88	44	JUL-22	MAR-23	RFD	Works under progress.
13	LILO of Salivagu- Bheemghanpur line to KTPP SS	D/C	220	42	83	83	82	41	JUL-22	MAR-23	RFD	Works under progress.
14	Narlapur SS - Yedula SS	D/C	400	56	92	92	90	39	SEP-22	FEB-23	RFD	Works under progress.
15	Veltoor SS - Yedula SS	D/C	400	94	139	139	139	90	SEP-22	FEB-23	RFD	Works under progress.
16	Yadadri TPP Switchyard - Choutuppal S/S	D/C	400	185	259	258	252	63	SEP-22	MAR-23	RFD	Tower Foundation, Erection and Stringing works are under progress.
17	Yadadri TPP switchyard - Damaracherla S/S	D/C	400	10	16	16	16	10	JUL-22	JAN-23	RFD	Commissioned 12/22.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Yadadri TPP Switchyard - Dindi s/s	D/C	400	208	290	288	284	142	SEP-22	MAR-23	RFD	Tower foundation, Erection & Stringing works are under progress.
19	Yadadri TPP switchyard - Jangaon S/S	D/C	400	268	402	366	283	44	SEP-22	MAR-23	RFD	Works under progress.
20	Yedula SS - Vattem SS	D/C	400	61	90	90	90	61	SEP-22	MAR-23	RFD	Works under progress.
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)												
1	Badaun-Sambhal Line	D/C	400	90	224	224	224	90	APR-22		RFD	Commissioned 04/22 (Late Reported).
2	Barabanki - Satrikh Road line	D/C	220	49	85	85	85	49	APR-22	JUN-22	RFD	Commissioned 05/22.
3	Chibramau- Farrukhabad line	D/C	220	52	85	85	62	20	JUL-22	FEB-23	RFD	Work in progress.
4	LILO of 220kV Meerut - Amroha at Chandpur line	D/C	220	51	81	81	81	51	JUL-22	OCT-22	RFD	Commissioned 09/22.
5	LILO of 220kV Roza-Budaun at Dataganj (220) line	D/C	220	14	0	0	0	14	APR-22	MAY-22	RFD	Commissioned 04/22.
6	LILO of Modipuram- Faridnagar at Modipuram-II line	D/C	220	12	22	17	0		JUL-22	MAR-23	RFD	Foundation work under progress. Work stopped due to freezing of HDFC account after RBI guidelines.
7	LILO of Moradabad (400) - Rampur (220) at Rampur (765) line	D/C	220	20	36	36	35	15	JUL-22	JAN-23	RFD	Work in progress. PGCIL xing NOC received.
8	LILO of One ckt 220 kV Sohawal (PG) - New Tanda line at Ayodhya (220)	D/C	220	26	56	56	56	26	APR-22	MAY-22	RFD	Commissioned 04/22.
9	Maharajganj - Gorakhpur PG (400) line	D/C	220	167	270	265	261	145	AUG-22	MAR-23	RFD	Work in progress.
10	Modipuram-II Bagpat PG line	D/C	220	77	133	133	133	77	APR-22	OCT-22	RFD	Commissioned 09/22.
11	Modipuram-II-Shamli Line	D/C	220	148	261	256	236	103	AUG-22	MAR-23	RFD	Row on location no. 45A, 47/0, 46/0, G-13 & G-14. 1 Erection & 1 Stringing gang are available at site.
12	Raebareli (400) - Sangipur line	D/C	220	26	42	42	42	26	JUN-22	JAN-23	RFD	Commissioned 12/22.
13	Rasra (400) - Bhadaura (Gazipur) line	D/C	220	111	191	191	191	111	JUN-22	DEC-22	RFD	Commissioned 11/22.
14	Saharanpur PG (400) - Deoband line	D/C	220	49	87	87	86	17	JUL-22	FEB-23	RFD	1 foundation, 4 Erection & 1 stringing gangs are available at site.
15	Varanasi (PG)-Jaunpur Line	D/C	400	145	212	212	212	145	OCT-22	DEC-22	RFD	Commissioned 11/22.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)												
1	Bhangar (UG Cable) (PGCIL) -New Town-IIC (GIS) S/S	D/C	220	18	0	0	0		OCT-22	MAR-23	RFD	
2	Gokarna - New Chanditala	D/C	400	360	532	532	532	360	JUN-22	JUN-22	RFD	Commissioned 05/22.
3	Jeerat - Krishnanagar	D/C	220	114	0	0	0		JUL-22	DEC-22	RFD	
4	LILO of Durgapur - Asansole Tr. Line at proposed Mongalpur 220kV GIS	D/C	220	2	0	0	0		JUN-22	MAR-23	RFD	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	LILO of Howrah-KTPP at Jangalpur 220 kV GIS	D/C	220	1	0	0	0		JUL-22	MAR-23	RFD	
6	LILO of KTPP-Howrah at Proposed Food Park (GIS) s/s	D/C	220	2	0	0	0		JUL-22	FEB-23	RFD	
7	Rajarhat (PGCIL) - Barasat 220kV s/s	D/C	220	17	0	0	0	17	MAY-22	JUN-22	RFD	Commissioned 05/22.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PRIVATE SECTOR												
ADANI POWER LTD. (APL)												
1	Bhuj PS - Lakadia PS	D/C	765	215	280	280	280	215	JUN-22	NOV-22	RFD	Commissioned 10/22.
2	Jaunpur -Obra (Twin)	D/C	400	334	464	464	464	334	MAY-22	JUL-22	RFD	Commissioned 06/22.
3	Lakadia PS - Banaskantha PS	D/C	765	351	472	472	472	351	JUN-22	AUG-22	RFD	Commissioned 07/22.
4	LILO of Bhachau - EPGL (Tiple) line at Lakadia PS	D/C	400	77	121	121	121	77	JUN-22	OCT-22	RFD	Commissioned 09/22.
5	North Karanpura - Chandwa (Jharkhand) NKSTPP line (NKTL -TBCB)	M/C	400	26	42	42	42	26	JAN-23	NOV-22	RFD	Commissioned 10/22.
6	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	50	73	73	73	50	JAN-23	NOV-22	RFD	Commissioned 10/22.
STERLITE GRID LTD. (SGL)												
1	Dharamjaygarh Pool section B - Raigarh (Tamnar) Pool line (G-TTPL-TBCB)	D/C	765	137	178	178	178	137	MAY-22	JUL-22	RFD	Commissioned 06/22.
2	Lakadia - Vadodara Transmission line	D/C	765	670	0	0	0	670	JUN-22	FEB-23	RFD	Commissioned 01/23.