

TRANSMISSION SCHEMES (TRANSMISSION LINES & SUB-STATIONS) FOR EVACUATION OF POWER FROM THE GENERATION PROJECTS 2020-21

30-June-2020

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
Adhunik Power TPP (Mahadev Prasad TPP) (2x270 MW), PS,Jhk, APCL.U1-11/12(C),U2-3/13 (C)												
1 Adhunik - Jamshedpur (PG) (Padampur)	ADHUNIK	D/C	400	1				1		JUL-12	JUL-12	Commissioned. 7/12
Remark:												
Agartala (AGTP) (4x21 MW), PS NEEPCO, Tripura,ST-I, 08/16 (C),ST-2,3/15(C)												
1 AGTP - Kumarghat line	TSECL	S/C	132									
2 AGTP - Agartala line	TSECL	D/C	132									
Remark: Agrartala Gas Turbine Combined Cycle Extension Plant Stg-1 (25.5MW) commissioned on 23.08.2015.												
Akaltara(Naiyara) TPP (6x600 MW), Chg, KSK, U1-8/13(c),U2-8/14(c),U3-12/17,U4-3/18,U5-9/18,U6-12/18												
1 LILO of both ckt, of Raigarh - Raipur at Akaltara TPP		2xD/C	400	71	118	118	118	71		APR-15	APR-15	Commissioned 04/15. (Interim)
2 KSK Mahanadi (Warda Power) - Champa Pooling Station		2xD/C	400	105	164	164	164	105		JUN-15	JUN-15	Ready for Commissioning 06/15.
Remark:												
Alaknanda HEP (6x50 MW), PS, UK, Badrinath, Project dropped												
1 Alaknanda HEP - Joshimath	GMR	D/C	220									
Remark: Generation project has been dropped.												
Amravati, TPS,(5x270+5x270), Phase-II-uncertain												
1 Amravati - Akola (Bableshtar) - I	IBPL	D/C	400	207	279	279	279	207		MAR-15	MAR-15	Commissioned 03/15.
2 LILO of Koradi -Akola at Amravati	IBPL	D/C	400	14	22	22	22	14		OCT-12	OCT-12	Commissioned 10/12.
Remark:												
Anpara C (2X600 MW),PS,UP,LANCO,U1&2-11/11(C)												
1 Shifting of 765 kV Anpara-Unnao at Unnao	UPPTCL	S/C	765	1	3	3	3	1		OCT-11	OCT-11	Line charged at 400 kV Oct'11
2 Extn. of Bus from Anpara B to Anpara C.	LEPP	D/C	400							JUN-10	JUN-10	Work completed. 6/10.
3 Shifting of Anpara B-Unnao termination point from Anpara B to Anpara C sw. yard.	UPPTCL	S/C	765	1	6	6	6	1		MAR-12	MAR-12	Commissioned 3/12.
4 Unnao	UPPTCL		765/400	1000	100	100	100	100		MAR-12	MAR-12	Commissioned 3/12.
Remark:												
Anpara-D TPP (2x500 MW),SS,UP,UPRVUNL, U6-6/15 (C),U7-3/16 (C)												
1 Anpara C - Anpara D	UPPTCL	S/C	765	3	11	11	11	3	JAN-12	JUN-14	JUN-14	Commissioned 06/14.
2 Anpara B-Anpara D (Ckt-I)	UPPTCL	D/C	400	5	23	23	23	5		MAR-16	MAR-16	Commissioned 03/16.
3 Anpara D - Unnao	UPPTCL	S/C	765	416	1225	1225	1214	406	APR-19	SEP-20		Work in progress.
4 Anpara D. S/S	UPPTCL		765/400	1000	100	100	100	100		JUN-14	JUN-14	Commissioned 06/14.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.06 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Anuppur TPP Ph-I, (2x600 MW),PS,MP,Moser Baer Power MP, U1-4/15 (C),U2-2/15 (C)

1	LILO of Amarkantak - Korba at Anoopur	MPPTCL	D/C	220	16	18	18	18	16		NOV-12	NOV-12	Commissioned 11/12.
2	Anuppur (Moser Baer) - Jabalpur Pooling Station	PGCIL	D/C	400	492	600	600	600	492		AUG-14	AUG-14	Commissioned 08/14.
3	Jabalpur Pooling Station - Jabalpur (High Capacity) line	PGCIL	D/C	400	31	45	45	45	31		DEC-13	DEC-13	Commissioned in Dec'13.

Remark:

Avantha Bhandar TPS, (2x600 MW), PS,Chhattisgarh,Korba West Power Comany Limited U1-3/14(C),

1	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	KWPCL	D/C	400	37	64	64	64	37		DEC-16	DEC-16	Commissioned 05/2016 (Late Reported)
2	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	KWPCL	D/C	400	10	22	22	22	10		DEC-13		Interim arrangement.

Remark:

Avantha (Jhabua Power) (2x600 MW), PS,Seoni,MP, BHEL, U1-03/14 (C)

1	Jhabua Power TPS - Jabalpur Pooling Station.	JHAPL	D/C	400	131	207	207	207	131		MAY-15	MAY-15	Commissioned 05/15.
---	----------------------------------------------	-------	-----	-----	-----	-----	-----	-----	-----	--	--------	--------	---------------------

Remark:

Babandh - (Dhenkanal) TPS , (2x660 MW), PS Orissa, Lanco Infratech U1-7/18,U2-1/19

1	Babandh TPP - Angul Pooling Station	LEPP	D/C	400	48	72	0	0	0		DEC-16		Work yet to start.
---	-------------------------------------	------	-----	-----	----	----	---	---	---	--	--------	--	--------------------

Remark:

Bagliar-II HEP (3x150MW) SS,J&K, JKPDC, U1-9/15 (C),U2-9/15(C),U3- 10/15 (C)

1	LILO of one ckt. of Kishanpur - New wanpoh at Baglihar HEP	JKPDD	D/C	400	8	16	16	16	8		MAY-18	MAY-18	Ready for Commissioning 05/18.
---	------------------------------------------------------------	-------	-----	-----	---	----	----	----	---	--	--------	--------	--------------------------------

Remark:

Bajoli Holi HEP(3x60=180 MW), HP, GMR-BHHPPL, U1-U3 (03/20)

1	Bajoli Holi HEP - Lahal GISS	HPPTCL	D/C	220	36	59	37	18	0	JUL-20	JUN-20		Work in Progress
2	Lahal-Chamera	HPPTCL	D/C	400	70	114	13	0	0	OCT-18	APR-21		Work in Progress
3	Lahal S/S	HPPTCL		400/220	630	100	95	100	90	JAN-18	DEC-19		

Remark:

Balco TPS PS,Chg,Sterlite,U1-6/15 (C),U2-3/16 (C),U3-2/14,(4x300 MW, 4x67.5 (CPP)) 4x67.5 (C)

1	LILO of one ckt of Korba - Birsinghpur at Balco	BALCO	D/C	400	35				35		JUN-12	MAR-12	commissioned 3/12 (Interim)
2	Balco - Dharamjaygar Pooling Station	BALCO	D/C	400	46	72	72	70	46		DEC-16	DEC-16	Commissioned 06/2016 (Late Reported).

Remark:

Bandakhar TPP, (300 MW), PS,Chg, MCC&PL, U1-6/15 (C)

1	LILO of ACBIL-Baraari (Bilaspur) PS at Bandakhar (Maruti Clean Coal)	MCCPL	D/C	400	6	14	14	14	6		JUN-14	JUN-14	Commissioned 06/14.
---	----------------------------------------------------------------------	-------	-----	-----	---	----	----	----	---	--	--------	--------	---------------------

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Banswara and Pratpgarh Wind Project

1	Nimbahera - Pratapgarh (Part of Pratapgarh -Chittorgarh line)	RVPNL	D/C	220	181	421	421	421	181		JUL-17	JUN-17	Commissioned 06/2017.
2	Pratapgarh (Upgradation)(160-100)	RVPNL		220/132	60	100	100	100	100		JUN-17	JUN-17	Commissioned 06/2017.

Remark:

Banswara Super Critical TPS (2x660 MW), SS,Raj, U1 & U2 -2016/2017

1	Chitorgarh S/S	RVPNL		400/220	315	100	100	100	100		NOV-14	NOV-14	Commissioned 11/14.
2	Jodhpur s/s (New)	RVPNL		400/220	315	100	100	100	100		OCT-18	OCT-18	Commissioned 10/18.

Remark:

Baradarha TPP (2x600 MW), PS,D.B.P.C.L, Dist.. Jangir Champa ,Chhattisgarh,U1-8/13, U2-2/14

1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	DBPCL	D/C	400	30	44	44	44	30		MAY-13		Line completed. (Interim)
2	DB Power (Baradarha) - Raigarh (Kotra) Pooling Station	DBPCL	D/C	400	36	54	54	54	36		AUG-14	AUG-14	Commissioned 08/14.

Remark:

Bara TPP (3x660MW),PS,UP,PPGCL,U1-12/15(C),U2-9/16(C),U3-9/15 (C)

1	Mainpuri - Bara Ckt-II	SEUPPTC	S/C	765	377	899	899	899	377		DEC-16	DEC-16	Ready for commissioning 12/2016
2	Mainpuri - Bara Ckt-I	SEUPPTC	S/C	765	375	889	613	346	0		JUN-17		The project is at stand still pending of a time extension requested to UPPTCL in June 2015
3	Bara - Karchana	SEUPPTC	D/C	400	80	124	0	0	0		JUN-16		Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
4	LILO of Panki - Obra at Rewa Road	UPPTCL	D/C	400	1	2	2	2	1		MAR-15	MAR-15	Commissioned 03/15.
5	LILO of Orai - Mainpuri line at Mainpuri	SEUPPTC	2xD/C	400	93	135	135	135	93		DEC-17	DEC-16	Ready for commissioning 12/2016
6	Mainpuri - Aligarh	SEUPPTC	D/C	400	186	219	219	219	186		DEC-16	DEC-16	Ckt-I commissioned 12/2016 and Ckt-II Ready for commissioning 12/2016

Remark: Unit - II (660MW) commissioned on 06.09.2016.

Barauni TPS Extn (2x250, Bihar, BSPGCL,U8-12/17,U9-3/18(C)

1	LILO of Both ckt. of Biharsharif - Begusarai at BTPS Extn.	BSPTCL	D/C	220	4	9	9	9	4		DEC-17	DEC-17	Commissioned 10/2017 (Late Reported).
2	Barauni TPS Exte. - Hazipur	BSPTCL	D/C	220	214	403	403	403	214	JUN-16	JUN-18	JUN-18	Commissioned 06/18.
3	Barauni (TPS) (ICT)	BSPTCL		220/132	300	100	90	90	90				yet to be commissioned

Remark:

Barh STPP -Stage-I (3x660 MW), Stage-2 (2x660 MW), CS, Bihar, U4,5-11/13(C),U1-3/18,U2-09/18,U3-3/19

1	Barh-II - Gorakhpur	PGCIL	D/C	400	698	944	944	944	698	AUG-14	MAY-15	MAY-15	Commissioned 05/15.
2	Barh-Balia (Quad)	PGCIL	D/C	400	488	645	645	645	488	SEP-09	JUN-10	JUN-10	Commissioned 06/10.
3	Balia & Bhiwadi convertor Stn. (Pole-II)	PGCIL		500	1250	100	100	100	100		JUN-12	JUN-12	Commissioned 6/12

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Barkhera TPP (2x45 MW), PS,UP, Bajaj,

1	Barkhera (Bajaj) - Dohna	UPPTCL	D/C	132		203	203	203	129			Line energised on 13.09.2017.
---	--------------------------	--------	-----	-----	--	-----	-----	-----	-----	--	--	-------------------------------

Remark:

Bela TPP (1x270 MW),PS,Maha,IEPL,U1-3/13(C)

1	LILO of Koradi II- Wardh(PG) at Bela TPP	MSETCL	D/C	400	49	75	75	75	49		DEC-15	DEC-15	Commissioned 12/15. (Only LILO Portion 2x24.3 Ckm has been taken).
2	LILO of Mouda - Wardha at Bela	IEPL	D/C	400	0	2	2	2	0		NOV-12		Completed (Interim)

Remark:

Bellary TPP (3X500 MW),SS,KAR,KPCL,U1-12/07(C),U2-6/14,U3-3/16 (C)

1	LILO of RTPS - Guttur at BTPS.	KPTCL	D/C	400	2	3	3	3	2		JUN-08	JUN-08	Commissioned 6/08
2	BTPS- Hiriyur	KPTCL	D/C	400	313	440	440	440	313	DEC-08	MAR-12	MAR-12	Commissioned 3/12

Remark:

Bhadradri TPP (Manuguru) (4x270 MW),TSGENCO, U1-12/17,U2-2/18,U3-5/18,U4-8/18

1	Julurupadu - Manuguru TPP	TSTRANS	D/C	400	225	313	313	313	225	MAR-17	DEC-19	NOV-19	Commissioned 02/19 (Late Reported).
2	Julurupadu (QM) - Suryapet S/s	TSTRANS	D/C	400	219	306	306	306	219	MAR-17	OCT-17	JAN-18	Commissioned 12/2017(Late Reported)
3	400kV Suryapet Bay Extensions	TSTRANS		400	0								
4	Julurupadu S/S	TSTRANS		400/220	630	100	100	100	100		AUG-18	JUL-18	Commissioned 07/18.

Remark:

Bhasmey HEP (2x25.5 MW),PS,Sikkim,Gati Infra,U1,2&3 (2021-22)

1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	GIPL	2xS/C	220	10						MAY-18		Work yet to be awarded.
---	-----------------------------------------------------------	------	-------	-----	----	--	--	--	--	--	--------	--	-------------------------

Remark: Generation Projects stopped since Dec-16

Bhavanagar Padva (2x250MW),SS,Guj,BHEL,U1-6/16,U2-9/16

1	LILO of Savarkundla - Vartej at BECL (Padva)	GETCO	D/C	220	56	97	97	97	56		JUN-13	JUN-13	Commissioned 06/13.
2	BECL (Padva)- Sagapara line	GETCO	D/C	220	83	139	139	139	83		MAR-14	MAR-14	Commissioned 03/14.
3	BECL (Padva) - Botad line	GETCO	D/C	220	188	292	182	142	34		MAR-19		Tender on website and last date is 10.12.2018. (Risk & cost for Balance work).

Remark:

Bhavanapaddu TPP, (2x660MW),PS, AP,East cost Energy, U1-12/17,U2-05/18

1	Bhavanapaddu TPP - Srikakulam (PS)	XYZ	D/C	400	44								
---	------------------------------------	-----	-----	-----	----	--	--	--	--	--	--	--	--

Remark:

Bhawani Barrage HEP -II & III (4x15 MW), SS,TN, TANGEDCO, BB-II (U1-8/13 (C),U2-9/13(C), BB-III (U1-12/12 (C),U2-9/13(C)

1	BKB-II - Common Point line	TANTRAN	D/C	110	15	30	30	30	15		AUG-12	AUG-12	Energised on 23.08.12.
2	LILO of Mettupalayam - Irumborai line at BKB-II	TANTRAN	D/C	110	4	12	12	12	4		SEP-13	SEP-12	Commissioned 09/13.
3	BKB-III Common point - Nallur line	TANTRAN	S/C	110	10	36	36	36	10		AUG-12	AUG-12	Energised on 13.08.12.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4 BKB-II Common point - Thirucengode line	TANTRAN	S/C	110	9	40	40	40	9		AUG-12	AUG-12	Energised on 23.08.12.
5 BKB-III - Common point line.	TANTRAN	D/C	110	6	13	13	13	6		AUG-12	AUG-12	Energised on 13.08.12.
6 BKB-III Common point - BKB-II line	TANTRAN	S/C	110	22	69	69	69	22		JUN-12	JUN-12	Energised 6/12
7 LILO of BKB-I - SP Budur at BKB-II line	TANTRAN	D/C	110	5	10	10	10	5		JUN-11	JUN-11	Energised on 06/11
8 BKB-II Common point - Pallipalayam line	TANTRAN	S/C	110	2	7	7	7	2		AUG-12	AUG-12	Energised on 23.08.12.
Remark:												
Bhusaval TPS (2x500 MW),SS,MAHA,MSPGCL,U4-3/12 (C),U5-3/12 (C)												
1 Bhusaval - II - Amalner	MSETCL	D/C	220	197	331	331	331	197		NOV-11	NOV-11	Commissioned 11/11
2 Bhusaval - II - existing Khadka	MSETCL	D/C	400	15	26	26	26	15	DEC-09	APR-10	APR-10	Commissioned 4/10.
3 Bhusaval - II - Aurangabad	MSTRANS	D/C	400	185	283	283	283	185		DEC-11	DEC-11	Commissioned 12/11.
4 Bhusaval (ICT-I) S/S	MSETCL		400/220	500	100	100	100	100		AUG-11	AUG-11	Commissioned 8/11.
5 Bhusaval (ICT -II) S/S	MSETCL		400/220	500	100	100	100	100		SEP-11	SEP-11	Commissioned 9/11.
Remark:												
Bijora Ghanmukh TPP (2x300MW), Maharashtra ,JPGPL, Uncertain												
1 JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)	MSETCL	D/C	400	0	0	0	0					Not in STU Plan.
Remark:												
Bina TPS (2x250 MW),PS,MP,Bina power,U1-8/12(C),U2-3/13(c)												
1 Termination of Ckt of above at Bina (PG) & otuer ckt at Bina (MPTCL)	JV(PG&JP	D/C	400							JAN-15	JAN-15	Commissioned.
2 Bina TPS - Suitable location (along Bina (PG) - Bina (MPPTCL)	JV(PG&JP	D/C	400	40				40		JAN-15	JAN-15	Commissioned 01/15.
Remark:												
Binjkote TPP (4x300 MW),PS,Chg,SKS Power, U1-4/17(c),U2-3/18(c), U3,4-unknown												
1 Binjkote - Raigarh (Kotra) Pooling Station	SKS	D/C	400	55	93	93	93	55		MAY-15	MAY-15	Commissioned 05/15.
Remark:												
Bokaro TPS												
1 Bokaro TPS Extn.- Koderma TPS	PGCIL	D/C	400	200	276	276	276	200	AUG-12	DEC-14	DEC-14	Commissioned 12/14.
Remark:												
Bongaigaon TPS (3x250 MW),CS, Assam, NTPC, U1-6/15 (C),U2-3/17(C),U3-12/17												
1 Bongaigaon TPS - Rangia (Salakati)	AEGCL	D/C	220	324	516	516	516	324	JUN-19	DEC-19	NOV-19	Commissioned 08/19 (Late Reported).
2 Kokrajhar - Bilashipara - Gauripur	AEGCL	S/C on D/C	132	63	203	203	203	63	SEP-13	NOV-19		Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
3 BTPS - Kokrajhar line	AEGCL	S/C on D/C	132	10	39	39	39	10	DEC-13	JUN-16		Line charged on 30.06.2016.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(Ckm)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4 Bongaigaon TPS - Bongaigaon	PGCIL	D/C	400	6	11	11	11	6		DEC-12	DEC-12	Commissioned 12/12.
5 BTPS-Agia-Sarusajai (2nd Circuit, Balance portion)	AEGCL	S/C	220	65	195	195	195	65		SEP-14	SEP-14	commissioned 9/14
Remark:												
Budhil HEP (2x35 MW), PS, H.P., LANCO Green, U1-5/12(C),U2-5/12.(C)												
1 Budhil -Chamera III	LEPP	S/C on D/C	220	40	62	62	62	40		MAR-12	MAR-12	Commissioned 3/12
Remark:												
Butibori (2x300 MW) TPS Phase -II,PS,Maha,RPL,U1-8/12(C),U2-11/12												
1 Buttibori TPS -Buttibori-III	MSETCL	D/C	220	1				1		DEC-11	DEC-11	Commissioned 12/11.
2 butibori III	MSETCL		220/132	100	100	90	100	90		MAR-13	MAR-13	Commissioned on 26.03.2013
Remark:												
Chamera-II HEP,CS,HP,												
1 Chamera-II HEP (Part-I)-Chamera Pooling Station	PGCIL	S/C	400	1	3	3	3	1	APR-10	MAR-11	MAR-11	Commissioned 3/11.
Remark:												
Chamera-III HEP (3x77 MW), CS,H.P.,NHPC, U1-6/12,(C) U2-6/12(C), U3-6/12 (C)												
1 Chamera-III - Pooling Station Near Chamera-II HEP	PGCIL	D/C	220	30	46	46	46	30		AUG-11	AUG-11	Commissioned 8/11
2 Chamera-II HEP - Jullandur line	PGCIL	D/C	400	324	444	444	444	324		MAR-13	MAR-13	Commissioned 03/13.
3 GIS Pooling Station near Chamera-II HEP	PGCIL		400/220	630	100	100	100	100		AUG-11	AUG-11	Commisiioned 8/11.
Remark:												
Chandrapur TPS, (2x500 MW), SS, Maha, MSPGCL, U1 to 7 (C) U8-3/15 (C), U9-3/16 (C)												
1 Chandrapur-II - Warora	MSETCL	D/C	400	91	138	138	137	91		JUN-13	JUN-13	Commissioned 06/13.
2 Warora-Wardha(2nd Ckt)	MSETCL	S/C	400	76	223	223	223	76		JAN-13	JAN-13	Commissioned 01/13.
3 Chandrapur switching Stn. - Chandrapur II S/S	MSETCL	S/C	400	4	11	11	11	4		MAR-14	MAR-14	Commissioned 03/14.
4 LILO of Chandrapur - Parli at Chandrapur II	MSETCL	D/C	400	3	11	11	11	3		SEP-13	APR-13	Commissioned 4/13.
5 Chandrapur-II (Addl.)	MSETCL		400/220	500	100	97	96	85		AUG-17	MAR-18	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014. In 400KV Switchyard- erection of ICT-2 is balance. ICT-I (500 MVA) commissioned on 31-03-2018.
Remark:												
Chango Yangthang (140 MW), PS, Spiti,HP, MPCL, Project dropped												
1 Chango Yangthang - Ka Dogri Pooling Station	MPCL	D/C	220									
2 Ka Dogri - Jangi Pooling Station	MPCL	D/C	400									
Remark: Project has been dropped from generation program.												
Chanju-I HEP (3x12 MW) on Ravi river, SS HPPTCL, IA Energy, U1,2-2/17(C), U3-9/17												

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 Chanju - Nakrot line	HPPTCL	D/C	132	12	30	29	27	10		MAY-16		commissioned.
2 LILO of one ckt Kurthala - Bathri at Nakrot Pooling Station	HPPTCL	D/C	132	1	1	1	1	1			MAR-17	Completed.
Remark:												
Chhabra TPP Extn. (2x250 MW) SS,Raj, RRVUNL, U3-9/13(C),U4-6/14 (C)												
1 Chhabra TPS - Jhalawar	RVPNL	S/C	220	101	329	329	329	101		AUG-11	AUG-11	Commissioned 8/11.
2 Chhabra TPS -Hindaun	RVPNL	S/C	400	342	803	803	803	342		APR-10	APR-10	Commissioned 4/10
Remark:												
Chhabra TPS-II(2x660),SS,RRVUNL,Rajasthan, U5-4/17(c),U6-12/18												
1 Chhabra TPS - Anta (Baran)	RVPNL	D/C	400	179	244	244	244	179		JAN-15	JAN-15	Commissioned 01/15.
Remark:												
Chitrangi TPP Ph-I (6x660 MW), Ph-II (3x660 MW),SS,MP,Ph-I,U1-9/13,U2-12/13,U3-3/14,U4-6/14,U5-9/14,U6-12/14, Ph-II,U1-3/15,U2-6/15,U3-9/19												
1 Chitrangi TPS - Vindhyachal Pooling Station	XYZ	D/C	765									
Remark:												
Chujachen HEP (2x49.5 MW)PS,Sikkim,GIL,U1-4/13(C),U2-4/13 (C).												
1 LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	GISL	D/C	132	47	91	91	91	47		APR-13	MAR-17	Commissioned 04/13. (Interim arrangement)
2 Chujachen HEP - Rangpo PS	GISL	D/C	132								MAR-17	Line commissioned.
Remark:												
Chutak-HEP (4x11 MW), CS, J&K, NHPC, U1-11/12(C), U2- 11/12(C), U3- 11/12(C), U4-1/13(C)												
1 Gramthong -II - Sankoo	JKPDD	S/C	66	27	154	154	154	27		SEP-14	MAR-17	Commissioned.
2 Chutak HEP-Gramthong -II	JKPDD	S/C	66	5	29	29	29	5		SEP-12	MAR-17	Commissioned.
3 Khangral - Mulbek -II	JKPDD	S/C	66	23	117	117	117	23		SEP-14	MAR-17	Commissioned
4 Chutak HEP-Kargil-I	JKPDD	S/C	66	10	55	55	55	10		OCT-12	MAR-17	Commissioned.
5 Mulbek-II - Kargil -I	JKPDD	S/C	66	28	124	124	124	28		SEP-14	MAR-17	Commissioned.
6 Khangral (Bodhkarbu)	JKPDD		66/11	60	100	100	100	100		SEP-14		Commissioned.
7 Kargil S/S	JKPDD		66/11	60	100	100	100	100		SEP-12		Commissioned.
8 Gramthong S/S	JKPDD		66/11	60	100	100	100	100		SEP-12		Commissioned.
9 Mulbeck	JKPDD		66/11	60	100	100	100	100		SEP-15		Commissioned.
10 Sankoo S/S	JKPDD		66/11	60	100	100	100	100		SEP-14		Commissioned.
Remark:												
Common System Associated with Costal Energen Private Ltd and Ind-Barath Power Ltd. (LTOA) Gen. Proj. in Tuticorin area Part - B..												
1 Salem PS - Madhugiri PS line	PGCIL	S/C	765	243	644	644	644	243	SEP-14	OCT-18	OCT-18	Commissioned 10/18.
2 Tuticorin Pooling Station - Salem Pooling Station	PGCIL	D/C	765	731	1000	1000	1000	731	SEP-14	NOV-16	NOV-16	Commissioned 11/2016.
3 Salem Pooling Station - Salem	PGCIL	D/C	400	120	165	165	165	120	SEP-14	AUG-15	AUG-15	Ready for commissioning 08/15.
Remark:												
Legends												
TL: Total Location	STC: Stubs Cast	TE: Towers Erected	STG: Stringing Completed									

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Cosmos Sponge TPS, (1x350 MW), PS,Chh,CSPL,U1-6/13

1 CSPL TPS - Raigarh Pooling Station (Near Kotra)

XYZ D/C 400

Remark:

Cuddalore TPP (2x600 MW), PVT, IL&FS, SS, Tamil Nadu, U1-9/15 (C) U2-05/16

1 Cuddalore - Naggapattinam

ITPCL D/C 400 95 138 138 138 95 JAN-15 AUG-16 Commissioned 01/15. (Late reported.)

Remark:

Dada Dhuni wale TPP, Khandwa (2x800 MW) SS,MP, U1-7/15,1U2-12/16

1 Dada Dhuniwale TPP - Moondi Pooling Point

MPPTCL D/C 400 80

2 Handia S/S

MPPTCL 400/220 630 0 0 0 0

3 Badnawar (New) s/s

MPPTCL 400/220 315 100 100 100 100 MAR-19 MAR-19 MAR-19 Commissioned 03/19.

Remark:

Damaracherla TPP (2*600+4*800), TSGenco, Telangana

1 Damacherla TPP - Choutuppall

TSTRANS D/C 400 300 SEP-18

2 Damaracherla TPP - Jangaon

TSTRANS D/C 400 310 SEP-18

3 Damacherla TPP - Dindi

TSTRANS D/C 400 280 SEP-18

4 Damaracherla TPP - Maheswaram (TS)

TSTRANS D/C 400 310 SEP-18

Remark:

Damodaram Sanjeevaiah(Krishnapatnam) TPP, (2x800MW) SS,AP, APPDCL, U1-9/14 (C), U2-3/15 (C)

1 Krishnapatnam TPS - Nellore.

APTRANS D/C 400 72 112 112 112 72 NOV-12 NOV-12 Commissioned 11/12.

2 Bonapally - Chittoor (Quad)

APTRANS D/C 400 196 281 281 281 196 FEB-15 FEB-15 Commissioned 02/15.

3 Krishnapatnam TPS- Chittoor (Balance)

APTRANS D/C 400 180 180 JUL-15 JUL-15 Commissioned 07/15.

Remark:

Darlipalli TPS(2x800), Odissa, NTPC, U1-02/18, U2-08/18

1 Darlipalli TPS - Jharsuguda (Sundergarh) PS line

PGCIL D/C 765 41 61 61 61 41 APR-17 APR-17 Ready for Commissioning 04/2017

Remark:

Derang TPP (2x600MW) PS, Orissa, JIPL, U1-5/14 (C), U2-1/15 (C)

1 Derang - Angul Pooling Station

JPL MC+D/C 400 154 231 231 231 154 AUG-14 AUG-14 Commissioned 08/14.

Remark:

DGEN TPS (3x400MW), Torrent Power Ltd, Gujarat

1 DGEN TPS - Bharuch/Dahej Pooling Station

TOR. D/C 400

2 DGEN - Vadodara (DGEN TL - TBCB)

TOR. D/C 400

Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.

Legends

TL: Total Location

STC: Stubs Cast

Report generated through

TE: Towers Erected

Thursday 09 July 2020

STG: Stringing Completed

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3 Navseri - Bhasen (DGEN TL - TBCB)	TOR.	D/C	220									Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
4 Bharuch/Dahej	TOR.		765/400	1500	0	0	0	0				
Remark:												
Dhariwal TPS (2x300 MW), PS, Maharashtra, DIPL, U1-11/13(C),U2-5/14 (C)												
1 LILO of one ckt of Bhadravati (PG) - Parli at Dhariwal	DIPL	D/C	400	31	51	51	51	31		AUG-14	AUG-14	Commissioned 08/14.
2 Dhariwal TPS -Channdrapur II (1st Ckt)	DIPL	S/C	400	10	29	29	29	10		SEP-13	SEP-13	Commissioned 09/13.
Remark:												
Dharmapura TPP (4x300 MW), Jain Energy, P.S,												
1 Jain Energy TPS - Dharamjaygarh Korba Pooling station	JAIN ETL	D/C	400							MAR-17		
Remark:												
Dikchu HEP (2x48MW)PS,Sikkim,SKPPL,U1,U2-4/17(C)												
1 (Sikkim) Dikchu Pool - Singhik	PGCONSU	D/C	220	46					DEC-18	JUN-19		
2 LILO of Teesta III - Rangpo 400 kv line at Dikchu (Interim connectivity)	SIKKIM	D/C	400	1	2	2	12	1		FEB-17		Completed.
3 (Sikkim) Dikchu Pool - Rangpo (Samardong) (twin)	PGCONSU	D/C	220	50					DEC-18	SEP-18		
4 Dikchu HEP - Dikchu Pool	SIKKIM	D/C	132		0	0	0					Yet to award
5 (Sikkim) Dikchu Pool - Parbing line	PGCONSU	D/C	132	42	96				DEC-18	MAR-19		
6 (Sikkim) Dikchu pool (new) S/S	PGCONSU		132/33/11	100		0	0	0	DEC-18	MAY-19		
Remark:												
Durgapur (DPL) Extn. (250 MW), SS,WB, U8-3/14 (C)												
1 DPL - Bidhan nagar	DPL	D/C	400								MAR-12	Existing line.
Remark:												
Durgapur TPS (2x500 MW),CS,WB,DVC,U1-7/11(C),U2-3/1 (C)												
1 Durgapur-Jamshedpur (Part Line)	PGCIL	D/C	400	276	519	469	451	276		APR-12	APR-12	Commissioned 4/12.
2 Durgapur STPS - Raghunathpur	DVC	D/C	400	138	208	208	208	138	MAY-10	JUL-13	JUL-13	Commissioned 07/13.
3 LILO of Durgapur-Jamshedpur (PG) at Durgapur STPS	DVC	D/C	400	7	14	14	14	7	MAY-09	MAR-11	JAN-11	Commissioned 3/11.
Remark:												
Dwarkesh Energy Ltd TPP (2x660 MW) PS, Khandwa, MP,												
1 Dwarkesh Energy TPP - Indore	XYZ	D/C	765									
Remark:												
EMCO Warora TPP (2x300 MW), PS,Maha,GMR, U1-2/13 (C),U2-8/13(C)												

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 EMCO - Bhadrawathi (PG)	GMR	D/C	400	80	96	96	96	80		JAN-13	JAN-13	Commissioned 01/13.
Remark:												
Ennore TPP, Ennore Exp, N Chennai-III(2X660, 660, 800),TG,TANGENDCO,U1-3/20,U2-4/19;U1-9/21;U1-9/18												
1 Ennore SEZ - North Chennai Pooling Station	TANTRAN	D/C	400	24	17	12	10		SEP-18	MAR-21		Work is under progress. PWD and Railway clearances pending.
2 ETPS exp. - North Chennai Pooling Station	TANTRAN	D/C	400	24	9	8	7		SEP-18	MAR-21		Work is under progress. PWD and Railway clearances pending.
3 ETPS exp.- Ennore SEZ	TANTRAN	D/C	400	24	56	28	18		APR-19	MAR-21		Work under progress. PWD and railway clearances awaited.
4 North Chennai PS (GIS)	TANTRAN		765/400	3000	100	85	50	30	NOV-20	DEC-20		Work under progress.
Remark:												
Gadarwara STPS-I (2x800 MW), NTPC, U1-1/18,U2-07/18												
1 Gadawara - Warora PS (PWTL-TBCB)	PGCIL	D/C	765	627	837	837	837	616	NOV-17	JUN-18	JUN-18	Ready for Commissioning 06/18.
2 Gadawara - Jabalpor Pool line (Balance Portion from LILO of Seoni - Bina to Jabalpur) (PWTL-TBCB)	PGCIL	D/C	765	187	271	271	271	187	NOV-17	MAY-17	MAY-17	Commissioned 05/17.
3 LILO of existing Seoni-Bina at Gadawara STPP	PGCIL	D/C	765	16	43	43	43	16		JAN-17	JAN-17	commissioned 11/2016 (Late Reported)
4 LILO of Wardha - Parli at Warora PS (PWTL-TBCB)	PGCIL	D/C	400	196	269	269	269	196	NOV-17	MAY-18	MAY-18	Commissioned 05/18.
5 Warora PS (PWTL-TBCB)	PGCIL		765/400	3000	100	100	100	100	NOV-17	JUN-18	JUN-18	Commissioned 06/18.
Remark: SPV/BPC - Powergrid Warora Transmission Ltd / REC												
Gadarwara STPS-II (2x800 MW), NTPC (Part-B) (TBCB)												
1 Parli - Solapur (PPTL - TBCB)	PGCIL	D/C	765	236	311	311	311	236	JAN-18	APR-18	APR-18	Commissioned 04/18.
2 Warora PS - Parli (PPTL-TBCB)	PGCIL	D/C	765	694	920	920	920	694	JAN-18	JUN-18	JUN-18	Commissioned 06/18.
3 Parli (MSETCL) - Parli (PG)	PGCIL	D/C	400	10	15	15	15	10	JUL-10	FEB-11	FEB-11	Ready for Commissioning 2/11.
4 Parli (New) S/s (PPTL -TBCB)	PGCIL		765/400	3000	100	100	100	100	JAN-18	APR-18	APR-18	Commissioned 04/18.
Remark: SPV/BPC - Powergrid Parli Transmission Ltd / REC												
GAMA CCPP (225 MW), M/s GAMA Infraprojects Ltd., UK, Module-1:4/16(C)												
1 LILO of Mahuakheraganj-Kashipur line at GAMA CCPP	XYZ	D/C	220	3								
Remark:												
GEPL Ph -1 (2x60 MW), U1-60 MW,9/12 (C) & Ph-2 (2x270 MW) TPS,PS,Maha,GEPL,U2-4/12(C)												
1 GEPL -MIDC S/S	GEPL	D/C	220	20				20		SEP-14	SEP-14	Commissioned 9/14
2 LILO of one ckt of Bhadrawati - Parli at GEPL TPS	GEPL	D/C	400									
Remark:												
Ghatampur TPP (3x660 MW), UP, NLC JV, U1-02/22, U2-08/23, U3-02/23												
1 Ghatampur TPS - Kanpur (PG) line	UPPTCL	D/C	400	0	0	0	0					To be deleted
2 Agra (UP) - Greater Noida (UP)	UPPTCL	S/C	765	0	0	0	0					To be deleted

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3 Ghatampur TPS - Hapur	UPPTCL	S/C	765	0	0	0	0					To be deleted
4 Ghatampur TPS - Agra (UP)	UPPTCL	S/C	765	0	0	0	0					To be deleted
5 ICT at Ghatampur (2x1500 MVA) s/s	UPPTCL		765/400	3000	100	0	0	0				work in progress.
6 ICT at Ghatampur (3x200 MVA) s/s	UPPTCL		400/132	600	0	0	0	0				NUPDL scope.
Remark:												
Ghazipur (2x660 MW), PS, UP, BEL Spun,												
1 Ghazipur - Rasra	UPPTCL	S/C	220	59	186	186	186	59	FEB-11	SEP-14	SEP-14	Commissioned 09/14.
Remark:												
Goindwal Sahib (2x270MW), PS,Punjab,GVK, U1-2/16(C),U2-3/16 (C)												
1 Goindwal Sahib - Bottianwala	PSTCL	D/C	220	129	203	203	203	129		SEP-18	SEP-18	Ready for Commissioning 09/18 (Commissioning held up due to tree cutting).
2 Goindwal Sahib - Sultanpur Lodhi	PSTCL	D/C	220	38	60	60	60	38		AUG-12	AUG-12	Commissioned 8/12
3 Goindwal Sahib - Chola Sahib	PSTCL	D/C	220	55	92	92	92	55		DEC-15	DEC-15	Ready for Commissioning 12/15.
Remark:												
Gongri HEP (2x72 MW), PS, Arp, Dirang Energy, U1&U2 (2022-23)												
1 Gongri - Dinchang Pooling Station	DEPL	D/C	220									
Remark:												
Gorgi TPP (2x660MW), MP, DB Power Ltd. , Uncertain												
1 DBTPS - Vindhyachal PS (Quad) line	MPPTCL	D/C	400	0								
Remark:												
Green Energy Corridor - I Intrastate												
1 Wankaner S/S (Dist. Rajkot) (GEC-I)	GETCO		220/132	300	100	2	1	0	JUL-19	JUL-19		WIP.
Remark:												
Haldia TPP (2x300 MW) SS, WB, IPC(H)L. U1 - 07/16, U2 - 11/16												
1 Haldia TPP (IPCL) - New Haldia (WBSETCL)	IPCHL	D/C	220	5	15	15	15	5		MAY-17	MAY-17	Commissioned 03/17 (Late Reported).
2 Haldia TPP - Egra	ISPAT	D/C	220	180								Under planning stage by WBSETCL.
Remark:												
Harduaganj TPS (2x250 MW),SS,UP,UPRVUNL,U8-9/11(C),U9-5/12(C)												
1 Harduaganj - Jahangirabad	UPPTCL	D/C	220	99	151	151	151	99	AUG-09	NOV-14	NOV-14	Commissioned 11/14.
Remark:												
Harduaganj TPS Exp-II (1x660MW), UP, UPRVUNL , U-6/19												
1 LILO of one Ckt Aligarh-Sikandrabad at Harduaganj TPS Line	UPPTCL	D/C	400	50	84	84	84	61		APR-20		Progress of OPGW stringing work on main Aligarh- Sikandrabad line completed.

Legends

TL: Total Location

STC: Stubs Cast

Report generated through

TE: Towers Erected

Thursday 09 July 2020

STG: Stringing Completed

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

2 ICT at Harduaganj Extn UPPTCL 400/220 630 100 0 0 0 MAR-20 UPRVUNL SCOPE. Energised in Jan-19

Remark:

Hazaira CCPP (351 MW),SS,GUJ,GSECL,,GT+ST-2/12(c)

1 Hazaira (GSEC)-Kosamba GETCO D/C 220 125 211 211 211 125 APR-11 SEP-11 SEP-11 Commissioned 9/11.
2 Hazaira (GSEC) - Mota GETCO D/C 220 111 182 111 96 42 JUN-19 Inter connection of Utran-Kosamba charged under stop gap arrangement (Kosamba-Mota & Utran-Mota) on 16.06.2018 as per system requirement.

Remark:

Hindustan Electricity GCL TPP (1x350+3x379 MW), PS, Maha, U1-3/14, U2, & U3

1 HEGCL TPP - Pune (AIS) (PG) XYZ D/C 400 110
2 LILO of Lonikhand - Kalwa at HEGCL TPP XYZ D/C 400

Remark:

Ind Barath TPP (Utkal)(2x350MW),PS,Orissa,Barath, U1-2/16(C), U2-11/17

1 LILO of Rouekila - Raigarh at Ind Barath IBPIL D/C 400 47 72 72 72 47 JUN-15
2 Ind - Barath (Power Plant (Shahjbalah) - Jharsuguda (Sundargarh)line IBPIL D/C 400 124 125 125 125 124 OCT-17 OCT-17 Commissioned 06/2017 (Late Reported).

Remark:

Jal Churk (4x60 MW), PS,UP, M/S Jal ,

1 Churk - Robertsganj UPPTCL D/C 220 13 13 JAN-14 JAN-14 Commissioned 01/14.

Remark:

Jallipa-Kapurdi TPP(8x135MW),PS,RAJ, RW Power, U1 to U8: Comm from 10/09(c) to 2/13(c)

1 Rajwest- Jodhpur RVPNL D/C 400 417 560 560 560 417 APR-09 MAY-10 MAY-10 Commissioned 5/10
2 Rajwest- Barmer RVPNL D/C 400 30 44 44 44 30 APR-10 MAY-10 MAY-10 1 ckt Commissioned 5/10
3 LILO of Giral - Barmer Ckt 1 at Raj West LTPS. RVPNL D/C 220 5 10 10 10 5 AUG-08 AUG-08 Commissioned 8/10
4 Raj West-Dhorimana RVPNL S/C 220 83 283 283 283 83 MAR-12 MAR-12 Commisisoned 3/12

Remark:

Jawaharpur TPP, (3x660 MW), Uttar Pradesh, JVUNL, 2020-21

1 LILO Agra(South)-Fahtehabad (Agra) at Firozabad UPPTCL D/C 400 20 47 26 20 3 DEC-20 Being constructed in TBCB mode by PGCIL. Work in progress.
2 Jawahapur TPS-Firozabad Line UPPTCL D/C 400 80 204 152 107 12 MAR-21 Being constructed in TBCB mode by PGCIL. Work in progress.
3 LILO of Mainpuri- Sikandrarao at Jawarharpur TPS UPPTCL S/C 220 22 49 49 49 22 AUG-19 JUL-19 Commissioned 07/19.
4 Jawaharpur TPP - yet to be decided JAWAHAR D/C 400
5 LILO of Mainpuri - G Noida at Jawaharpur TPS UPPTCL S/C 765 30 66 30 23 0 DEC-20 Being constructed in TBCB mode by PGCIL. Work in progress.

Remark:

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Jegurupadu extesion project (Phase II) GVK Group) 220 MW U (C)

1 Jegurupadu - Vemagiri line GVKP&IL D/C 400 14 14 MAR-09 MAR-09 Commissioned in FY 2008-09.

Remark:

Jhajjar Mahatama Gandhi (CLP) (2x660 MW), PS, U1-1/12(C),U2-4/12(C)

1 Deepalpur-Sonepat HSIIDC Rai (terminated at Rajiv Gandhi s/s) HVPNL M/C 220 41 101 101 101 41 MAY-13 DEC-16 DEC-16 Ready for commissioning 02/2016 (Late Reported)

2 Jhajjar - Kabulpur HVPNL D/C 400 70 95 95 95 95 FEB-12 FEB-12 Commissioned 2/12.

3 LLIO of Bahadurgarh- Rohtak at Kabulpur HVPNL D/C 220 47 94 94 94 47 NOV-13 NOV-13 Commissioned 11/13.

4 Kabulpur-Deepalpur HVPNL D/C 400 133 FEB-12 FEB-12 Commisosed 2/12.

5 LILO of abdullapur-Bawana at deepalpur HVPNL D/C 400 2 3 3 3 2 FEB-12 FEB-12 commissioned 2/12.

6 LILO of Jhajjar (APCPL) - Daultabad line at MG Jhajjar (CLP) HVPNL D/C 400 10 23 23 23 10 OCT-11 OCT-11 Commissioned 10/11.

7 Jhajjar -Dhanonda HVPNL D/C 400 40 64 64 64 64 FEB-12 FEB-12 Commissioned 2/12.

8 Deepalpur-Barhi HVPNL D/C 220 25 95 95 95 25 MAY-13 MAY-13 Commissioned 05/13.

9 Kabalpur - Badhan HVPNL D/C 220 46 97 97 97 46 SEP-13 SEP-13 Commissioned 09/13

10 Kabulpur S/S HVPNL 400/220 630 100 100 100 100 FEB-12 FEB-12 Commissioned 2/12.

11 Deepalpur S/S HVPNL 400/220 630 100 100 100 0 FEB-12 FEB-12 Commissioned 2/12.

12 Kabulpur S/S HVPNL 220/132 200 100 100 100 100 FEB-12 FEB-12 Commissioned 2/12.

13 Deepalpur S/S HVPNL 220/132 200 100 100 100 100 FEB-12 FEB-12 Commissioned 2/12.

Remark:

Jhajjar TPS (Indira Gandhi) TPS (3x500 MW),CS,HR,ACPCL,U1- (C),U2-(C),U3-12/12

1 Jhajjar - Mundka APCPL D/C 400 132 186 186 186 132 MAR-10 NOV-10 NOV-10 1st cket commissioned 9/10 & 2nd ckt in 11/10.

2 Jhajjar - Daultabad HVPNL D/C 400 136 175 175 175 136 FEB-12 FEB-12 Commissioned 2/12.

3 Mundka (2x315) S/S DTL 400/220 630 0 0 0 MAR-11 MAR-11 1st Trans. Commissioned 9/10. 2nd trf 3/11.

4 Daultabad S/S HVPNL 400/220 945 0 0 0 DEC-10 DEC-10 Commissioned 12/10

5 Mundka (1st ICT) DTL 220/66 160 100 100 100 MAR-11 MAR-11 Commissioned 3/11.

6 Mundka (2nd ICT) DTL 220/66 160 100 100 100 100 SEP-12 SEP-12 Commissioned 9/12.

Remark:

Jharsuguda (Sterlite TPP),PS, Ori,Sterlite, U1-12/10(C), U2-10/10(C),U3-8/11(C),U4-6/12 (c)

1 LILO of Rourkela - Raigarh at Sterlite TPP (2nd LILO) SEL D/C 400 60 92 92 92 60 MAR-14 MAR-14 Commissioned 03/14. (Interim arrangement).

2 Sterlite TPP (Vedanta)- Jharsuguda (Sundergarh) (Balance portion from LILO-I point to Jharsuguda) SEL D/C 400 41 64 64 64 47 NOV-16 OCT-17 OCT-17 Commissioned 10/2017

3 LILO of Rourkela - Raigarh at Sterlite TPP (Existing line) SEL D/C 400 49 85 85 85 49 FEB-11 FEB-10 Commissioned 2/11. (Interim arrangement).

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4 Sterlite TPP - Jharsuguda (LILO-II to Jharsuguda)	SEL	D/C	400	40	0	0	0		NOV-16			Transmission work not started yet. SEL will approach CEA for approval of continuing the LILO-II.
5 Sterlite TPP - Sterlite captive plant D/C	SEL	2xD/C	220	9				9		AUG-10	AUG-10	1st ckt commissioned, 2nd ckt commissioned 8/10.
Remark:												
Jorethang Loop HEP (2x48MW)PS,Sikkim,DANS,U1-9/15 (C), U2-9/15 (C).												
1 Jorethang HEP - New Melli	DEPL	D/C	220	20	35	35	35	20		NOV-16	NOV-16	Commissioned 11/2016.(Interim connection removed- LILO on one ckt of New Melli - Rangpo D/C tr. Line at Jorethang).
Remark:												
JSW Ratnagiri TPP (4x300 MW) ,PS,MAHA,JSW Energy ,U1-8/10(C),U2-12/10(C),U3-5/11(C),U4-10/11(C)												
1 Jaigad - karad.	JSWEL	D/C	400	219	300	300	300	218		OCT-11	SEP-11	Commissioned 10/11.
2 Jaigad - New Koyna	JSWEL	D/C	400	110	160	160	160	110	MAY-10	AUG-10	AUG-10	Ckt 1 commissioned 7/10 & ckt 2 commissioned 8/10.
Remark:												
Kaiga APP (220 MW),CS,KAR,NPCIL,U4-11/10(C)												
1 Mysore - Kozhikode	PGCIL	D/C	400	420	614	614	614	420	DEC-07	SEP-15	SEP-15	Ready for Commissioning 09/15.
2 Narendra - Davangere	PGCIL	D/C	400	310	422	422	422	310		MAR-08	MAR-08	Commissioned 03/08
3 Kozhikode S/Stn. (2x315)	PGCIL		400/220	630	100	100	100	100	DEC-07	OCT-15	OCT-15	Commissioned 10/15.
4 Hirriyur (Extn.) S/S	PGCIL		400/220	315	100	100	100	100		MAR-08	MAR-08	Commissioned 03/08
Remark:												
Kakatiya TPP Extn (2x600 MW) SS,TCTL, APGENCO, U1-5/10 (C),U2-12/15 (C)												
1 Bhoopalapally (Kakatiya) - Gajwel	APTRANS	D/C	400	262	363	363	363	262		SEP-13	SEP-13	Commissioned 09/13.
Remark:												
Kalisindh TPS (2x600 MW), SS,Raj,RRVUNL, U1-5/14 (C),U2-6/15 (C)												
1 Anta - Phagi (Jaipur South Ckt-1)	RVPNL	S/C	765	212	586	586	586	212		MAR-14	MAR-14	Commissioned 03/14.
2 Kalisindh TPS - Anta (Baran) Pooling Station (Quad)	RVPNL	D/C	400	159	220	220	220	159		MAR-14	MAR-14	Commissioned 03/14.
3 Anta - Phagi (Jaipur South Ckt-2) (Charged at 400 kV)	RVPNL	S/C	765	214	570	570	570	214		JAN-14	JAN-14	Charged at 400 kV 01/14.
4 Phagi (Jaipur south-765 kV)-Ajmer (Ckt. - I)	RVPNL	D/C	400	106	284	284	284	106	SEP-12	MAR-18	MAR-18	Commissioned 03/18.
5 Phagi GSS (Jaipur) - Heerpura line	RVPNL	D/C	400	104	126	126	126	104	SEP-12	DEC-16	DEC-16	Commissioned 11/2016 (Reported Late)
6 Kalisindh-Jhalawar line	RVPNL	D/C	220	19	35	35	35	19		APR-12	APR-12	Commissioned 4/12.
7 Phagi (jaipur South) (2x1500) S/S	RVPNL		765/400	3000	100	100	100	100		FEB-15	FEB-15	Commissioned 02/15.
8 Ajmer S/S	RVPNL		400/220	315	100	100	100	100		JAN-16	JAN-16	Commissioned 01/16.
9 Anta (Distt. Banra) Pooling Station	RVPNL		765/400	3000	100	100	100	100		FEB-15	FEB-15	Commissioned 02/15.
Remark:												

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)	
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection					
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	
Kalpakkam PFBR (Bhavini) (500 MW)													
1	Kalpakkam PFBR-Kancheppurram	PGCIL	D/C	230	160	306	306	306	160		AUG-12	AUG-12	Commissioned 8/12.
2	Kalpakkam PFBR-Sirucheri	PGCIL	D/C	230	72	140	140	140	72		NOV-11	NOV-11	Line commissioned in Nov'11
3	Kalpakkam - Arni	PGCIL	D/C	230	213				213		MAR-12	MAR-12	Commissioned 3/12.
Remark:													
Kamalanga TPP (3x350MW),PS,GMR, Orissa, U1-3/13(C),U2-9/13(C),U3-9/13													
1	LILO of Talchar -Meramundli at Kamalanga TPP	GMR	D/C	400	1	3	3	3	1		MAY-12		For start up power,work completed 5/12.
2	Kamalanga (GMR) - Angul pooling station	GMR	D/C	400	60	103	103	103	60		DEC-14	DEC-14	Commissioned 12/14.
Remark:													
Kameng HEP,(4x150 MW) SS,ArP, NEEPCO,U1-4 (02/22)													
1	Kameng - Balipara line	PGCIL	D/C	400	114	151	151	151	114	AUG-13	MAR-18	MAR-18	Commissioned 03/18.
Remark:													
Karcham Wangtoo HEP (4x250 MW)PS, HP, JKHCL, U1-5/11(C), U2-6/11(C), U3-9/11 (C), U4,9/11 (C).													
1	Karcham Wangtoo-Abdullapur	JV(PG&JP	D/C	400	432	518	518	518	432		JUL-12	JUL-12	Commissioned. 7/12
2	Abdullapur - Sonapat	PGCIL	D/C	400	291	403	395	385	230	SEP-11	MAR-11	MAR-11	Commissioned 3/11.
Remark:													
Kasaipalli TPP (2x135 MW),PS,Cha,ACB,U1- 12/11(C),U2-6/12(C)													
1	LILO of Korba - Bhatapara at Kasaipalli	ACB	D/C	400	6				6		NOV-11	NOV-11	Commissioned 11/11.
2	Kasaipalli TPP -Bharai (Sipat) Pooling station	ACB	D/C	400	112	181	181	181	112		JUL-12	JUL-12	Commissioned. 7/12
Remark:													
Kashang-I,II & III HEP (1x65+2x65MW) on Satluj river,SS,HP,U1 -10/16 (C),U2-8/16 (C),U1-01/17 (C)													
1	Kashang - Jangi Pooling Station	HPPTCL	D/C	220		0	0	0					power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being.
2	Kashang - Bhaba (2nd Ckt)	HPPTCL	D/C	220	39	100	100	100	39	OCT-15	APR-16	APR-16	Commissioned 04/16.
Remark:													
Kashipur CCPP (225+225 MW) (Gas),SEPL, UK, Mod-1:11/16(C)													
1	Kashipur - Mahuakheraganj	PTCUL	D/C	220	34						SEP-14	JUL-14	
Remark:													
Kawai Super Critical TPS (2x660 MW),Raj, PS,Adani , Unit 1-5/13 (C),U2-12/13 (C)													
1	Kawai - Anta (Baran)	RVPNL	D/C	400	101	136	136	136	101		JAN-14	JAN-14	Commissioned 01/14.
2	Chhabra TPS-Kawai SCTPS	RVPNL	S/C	400	16	46	46	46	16		DEC-12	DEC-12	Commissioned 12/12.
3	Anta GSS (ICT-3)	RVPNL		765/400	1500	100	100	100	100		APR-17	APR-17	Commissioned 09/2016 (Late Reported)

Legends

TL: Total Location

STC: Stubs Cast

Report generated through

TE: Towers Erected

Thursday 09 July 2020

STG: Stringing Completed

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(Ckm)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Khaperkheda (500 MW),SS,MAHA,MSPGCL,U1-8/11(C)

1	LILO of Koradi - Chandrapur at Khaperkheda TPS.	MSETCL	D/C	400	3	8	8	8	3		NOV-09	NOV-09	Commissioned 11/9
2	Khaperkheda TPS - Khaperkheda (Existing)	MSETCL	2xD/C	220	12	19	19	19	12		MAR-12	MAR-12	Commissioned 3/12.
3	Khaperkheda S/S (2x500)	MSETCL		400/220	1000	100	100	100	100		DEC-11	DEC-11	Commissioned 12/11.

Remark:

Khargone Super Critical TPP(2x660 MW),CS,MP,NTPC,U1-3/19,U2-9/19 (TBCB)

1	Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	SGL	D/C	400	50	66	66	66	50	JUL-19	MAR-20	MAR-20	Commissioned 03/20
2	Khandwa Pool - Dhule (KTL - TBCB)	SGL	D/C	765	379	492	476	474	350	MAY-20	JUL-20		1. Objection has been raised by D.C, Dhule for traversing of line through submergence area of proposed Jamphal Dam in Maharastra and diversion of line is requested. Work is stopped now and this force majeure event has been intimated to the concerned LTTCs. 2. In the meeting held in CEA dated 29-07-2019, it has been finaised that KTL has to re-route the line so as to divert the Dam area and the construction work of KD line has to be completed by May20 subject to the timely grant of Forest Clearance and Sec-164 approval 3. Forest clearance proposal for diverted route is pending with Nodal officer, MoEF 4. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs
3	LILO of one ckt. of Khandwa - Rajgarh at Khargone TPP (KTL - TBCB)	SGL	D/C	400	14	21	21	21	14	FEB-18	FEB-18	FEB-18	Commissioned 02/2018.
4	Khandwa Pool - Indore (KTL - TBCB)	SGL	D/C	765	180	243	243	243	180	JUL-19	MAR-20	MAR-20	Commissioned 03/20
5	Khandwa PS (KTL - TBCB)	SGL		765/400	3000	100	100	100	100	JUL-19	MAR-20	MAR-20	Commissioned 03/20

Remark: Khargone Transmission Limited (SGL)

Kishanganga HEP (3x110MW) CS, J&K, NHPC, U1-3/18(C),2 & 3-03/18(C)

1	Kishanganga - Wagoora line	PGCIL	D/C	220	232	252	252	252	232	MAR-18	AUG-19	JUL-19	Commissioned 07/19.
2	Kishanganga - Amargarh line	PGCIL	D/C	220	85	150	150	150	85	JUL-17	FEB-18	FEB-18	Commissioned 02/2018.

Remark:

Koderma TPS 2x500 MW,CS,JHA,DVC,U1-7/11 (C),U2-2/13 (C)

1	Koderma-Biharshariff (Quad)	PGCIL	D/C	400	222	294	294	294	222	APR-10	MAY-11	MAY-11	Commissioned 5/11.
2	LILO of Barhi-Koderma at Koderma S/S	DVC	D/C	132	32	66	66	66	32		AUG-10	AUG-10	Commissioned 8/10

Remark:

Legends

TL: Total Location

STC: Stubs Cast

Report generated through

TE: Towers Erected

Thursday 09 July 2020

STG: Stringing Completed

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Koldam HEP (4x200 MW),CS,HP,NTPC, U3-4/15 (C), U4-6/15 (C)

1	Koldam - Nalagarh	PGCIL	D/C	400	93	127	127	127	93		MAR-10	MAR-10	Commissioned 03/10.
2	Koldam - Ludhinana (JV Portion)	PKTCL	D/C	400	301	423	423	423	301	SEP-08	SEP-14	SEP-14	Commissioned 09/14.

Remark:

Koradi TPP Expn. (3x660 MW), SS,Maha, MSPGCL, U8-3/15 (C) ,U9-3/16 (C),U10-6/16

1	Koradi-II - Koradi-III (Ckt-I)	MSETCL	D/C	400	38	111	111	111	38		DEC-16	DEC-16	Commissioned 12/2016
2	Koradi TPS-New Khaparhkeda	MSETCL	D/C	220	28	72	72	72	28	DEC-13	MAR-16	MAR-16	Commissioned 03/16.
3	Koradi TPS - Wardha	MSETCL	D/C	400	144	336	336	336	144	APR-11	JAN-16	JAN-16	Commissioned 01/16.. (97 Ckm had already been taken as commissioned in May 2015.)

Remark:

Korba (E) (2x250 MW), SS, Chg, U2-7/12 (C)

1	Korba -Vishrampur	CSPTCL	S/C	220	153	505	505	505	153	MAR-12	AUG-14	AUG-14	Commissioned 08/14.
---	-------------------	--------	-----	-----	-----	-----	-----	-----	-----	--------	--------	--------	---------------------

Remark:

Korba (W) (1x500 MW),SS,Cha,CSEB,U5-3/13(C)

1	LILO Korba (West)-Bhilai at Raipur (CSPTCL)	CSPTCL	D/C	400	47	70	70	70	47	MAR-10	SEP-12	SEP-12	Commissioned 9/12.
2	Korba (W)-Bhilai (khedamara)	CSPTCL	D/C	400	447	640	640	640	447		DEC-12	DEC-12	Commissioned 12/12.
3	Raipur S/S (ICT I & II.)	CSPTCL		400/220	630	100	100	100	100		MAR-14	MAR-16	Commissioned 03/13 & 03/14. (Reported Late)

Remark:

Koteshwar HEP (4x100 MW),CS,UK, THDC,U3-1/12,U4-3/12.

1	Koteshwar -Tehri Pooling Point	PGCIL	D/C	400	5	9	9	9	5	JUN-08	MAR-11	APR-11	Commissioned 3/11.
2	LILO of Tehri - Meerut at Tehri Pooling Point (to be charged at 400 KV)	PGCIL	2xD/C	765	13	59	59	59	13	JUN-08	JUN-11	JUN-11	Commissioned 6/11.

Remark:

Kothagudem TPS St-VII (1x800), TPGenco, U12-07/18

1	Julurupadu - KTPS (Stage-VII)	TSTRANS	D/C	400	78	119	119	119	78	MAR-17	FEB-18	FEB-18	Ready for Commissioning 02/18.
2	Julurupadu - Jangaon	TSTRANS	D/C	400	349	489	489	489	349	SEP-18	JUL-19	JUN-19	Commissioned 06/19.
3	Julurupadu 2nos 400kV bay	TSTRANS		400	0					SEP-17			
4	Jangaon s/s (3x500) (ICT-I)	TSTRANS		400/220	500	100	100	100	100	AUG-18	MAY-19	MAY-19	Commissioned 05/19.

Remark:

Koyna Left Bank PSS (2x40MW), Maharashtra, WRD Maharashtra

1	Koyna PSS - Karad(Loc. 8 - 144) line	MSETCL	S/C on D/C	220	44	170	170	170	44		FEB-17	FEB-17	Commissioned 02/2017
---	--------------------------------------	--------	------------	-----	----	-----	-----	-----	----	--	--------	--------	----------------------

Remark: Current expenditure on the project has already reached to original administrative approved cost level hence expenditure on the project is stopped and is presently stalled since year 2015.

Kudgi TPS-I (3x800), NTPC Ltd., U1-12/16(C),U2-3/17(C),U3-11/17

1	LILO of B.Bagewadi - Bijapur line at Kudgi 400kV STPP	KPTCL	M/C	220	80	99	99	99	80	JUN-17	DEC-17	DEC-17	Commissioned 12/2017.
---	-------------------------------------------------------	-------	-----	-----	----	----	----	----	----	--------	--------	--------	-----------------------

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

2	Narendra (New) - Madhugiri (KTL - TBCB)	KTCL	D/C	765	758	867	867	867	758	DEC-15	SEP-16	SEP-16	Ready for Commissioning 09/16.
3	Kudgi STPS - Narendra (KTL - TBCB)	KTCL	2xD/C	400	36	46	46	46	36	FEB-15	AUG-15	AUG-15	Ready for Commissioning 08/15.
4	Madhugiri - Bidadi (KTL - TBCB)	KTCL	D/C	400	185	256	256	256	185	DEC-15	AUG-16	AUG-16	Commissioned 08/16.
5	Kudagi - Vajramatti line	KPTCL	D/C	220	159	267	224	141	4	OCT-19	FEB-19		Work is under progress.

Remark: Transmission System required for evacuation of power from Kudgi TPS (3x800 MW in Phase-I) of NTPC Ltd. (TBCB) SPV/BPC - Kudgi Transmission Company Ltd. / REC

Kundah Pumped storage HEP (4x125MW), TN, TANTRANSCO, U1,U2,U3 & U4 (03/23)

1	Parali - Karamadai line	TANTRAN	D/C	400	0	0	0	0					Parali - Karamadai 400 kV D/C line is to run on D/C tower up to location no. 57 (Hilly terrain area) and subsequently on 400 kV M/C tower (with four circuits) upto Karamadai 400/230 kV S/S (S/S in Plains area), which will also accommodate existing Parali-Karamadai 400 kV D/C line utilizing the corridor of existing Kundah PH-II-ARasur 230 kV S/C line. the lines will have HTLS conductor.
2	KPSHEP - Parali lines on M/C towers	TANTRAN	S/C	230	0	238	0	0					Tender in process for reach 1 & 2. Tender to be floated for reach 3
3	LILO of KPSHEP - Kundah PH-III at Parali (400/230 kV S/S)	TANTRAN	D/C	230	0	0	0	0					The existing LILO of KPSHEP - Kundah PH-III, 230 kv D/C line to Parali 400/230 kV S/S . And utilizing the existing 230kV corridor upto Parli.
4	Establishment of 400/230 kV S/S ICTs at Parali (near existing Kundah PH-III)	TANTRAN		400/230	1000	100	0	0	0		MAR-22		Tender floated on 27.05.2020.

Remark:

Kundankulam - APP Transmission System - PGCIL

1	Edamon (KSEB) - Muvattupuzha (PG) Quad) line (1st Ckt.)	PGCIL	D/C	400	149	447	447	447	149	SEP-19	OCT-19	SEP-19	Commissioned 09/19.
2	Kudankulam-Tirunelveli (Quad) 2nd.	PGCIL	D/C	400	160	213	213	213	160		MAR-09	MAR-09	Commissioned 03/09.
3	Muvattupuzha (PG) - North Trichur (PG)	PGCIL	D/C	400	157	224	224	224	157		NOV-11	NOV-11	Line commissioned in Nov'11.
4	LILO of Madurai - Trivandrum at Tirunelveli 2 X D/C	PGCIL	D/C	400	213	300	300	300	213		APR-08	APR-08	Commissioned 4/08.
5	Kudankulam-Tirunelveli (Quad) 1st.	PGCIL	D/C	400	145	199	199	199	145		MAR-09	MAR-09	Commissioned 03/09.
6	Tirunelveli - Edamon	PGCIL	M/C	400	327	235	235	235	327		MAR-10	MAR-10	Commissioned 03/10.
7	Tirunelveli - Udumaplet	PGCIL	D/C	400	533	730	730	730	533		MAR-09	MAR-09	Commissioned 03/09.
8	Muvattapuzha s/s (2 nd ICT)	PGCIL		400/220	315	100	100	100	100		NOV-11	NOV-11	ICT-II commissioned in Nov'11.
9	Trivandrum	PGCIL		400/220	315	100	100	100	100		JUN-09	JUN-09	Commissioned 6/09.
10	Udumalpet (PG) Ext.	PGCIL		400/200	315	100	100	100	100		MAR-09	MAR-09	Commissioned 3/09
11	Tirunelveli S/S	PGCIL		400/220	630	100	100	100	100		APR-08	NOV-08	ICT-I Commissioned 4/08, ICT-II Commissioned 11/08.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Lakhwar (300 MW) Yamuna river,UK,UJVNL - 2018-19

1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	NHPC	D/C	220					JAN-17			
2	Lakhwar- Dehradun	PTCUL	D/C	220	60	110	57	52	0	JUN-20		Foundation Completed : 57Nos. Tower erection : 52 Nos. Stringing :0.000 Kms

Remark:

Lalitpur Ph-I (3x660MW), Ph-II (3x660 MW)PS,UP,BHL, U1-03/16 (C),U2-1/16(C),U3-04/16(C)

1	LILO of Agra - Muradnagar at Mathura	UPPTCL	D/C	400	64	88	88	88	64	AUG-16	JUL-17	JUN-17	Commissioned 06/2017.
2	Fatehabad (Agra (UP)) - Maath (Mathura) line	UPPTCL	S/C	400	142	382	382	382	142	AUG-16	APR-17	APR-17	Commissioned 04/2017
3	Maath (Mathura) -Chhata line	UPPTCL	D/C	220	68	119	119	119	68		APR-17	APR-17	Commissioned 04/2017
4	Lalitpur TPS - Fatehabad (Agra (UP)) Ckt-II	UPPTCL	S/C	765	335	902	902	902	335	AUG-16	APR-17	APR-17	Commissioned 04/2017
5	LILO of one ckt of 400 kV Agra (UP) - Agra (PG) 400 kV D/C line at Agra (UP) 765/400 kV S/S	UPPTCL	D/C	400	73	100	100	100	73	AUG-16	SEP-16	SEP-16	Ready for Commissioning 09/16.
6	LILO of 400 kV Agra (UP) - Muradnagar 400 kV S/C line at Agra (UP) 765/400 kV S/S	UPPTCL	D/C	400	156	219	219	219	156	AUG-16	SEP-16	SEP-16	Commissioned 09/16.
7	Lalitpur TPS - Agra (UP) Ckt-I	UPPTCL	S/C	765	337	955	955	955	337	AUG-16	SEP-16	SEP-16	Ready for commissioning 09/16.
8	Agra(UP) - Agra (South)	UPPTCL	D/C	400	139	203	203	203	139	AUG-16	JUL-17	JUN-17	Ready for commissioning 06/2017.
9	Agra (UP) S/S (ICT-I) (Fatehabad)	UPPTCL		765/400	1500	100	100	100	100	AUG-16	SEP-16	SEP-16	Commissioned 09/16.
10	Agra (South) S/S	UPPTCL		400/132	600	100	100	100	100	AUG-16		JUN-17	3x200 MVA, 400/132 KV ICTs energised on 10/07/2017
11	Agra (UP) S/S (ICT-II) (Fatehabad)	UPPTCL		765/400	1500	100	100	100	100		FEB-17	FEB-17	Commissioned 02/2017
12	Maath Mathura (New) (ICT-II)	UPPTCL		400/220	315	100	100	100	100		MAY-17	MAY-17	Commissioned 05/2017.
13	Maath (Mathura) s/s (ICT-1)	UPPTCL		400/220	315	100	100	100	100	AUG-16	APR-17	APR-17	Commissioned 04/2017

Remark:

Lanco Amarkantak TPS -II, (2x660 MW), PS,Chg,LPT, U3 -11/18,U4-2/18

1	Lanco Amarkantak - Champa Pooling Station	LEPP	D/C	400	95	158	96	12	0		JUN-16		
---	-------------------------------------------	------	-----	-----	----	-----	----	----	---	--	--------	--	--

Remark:

Lanco Vidarbha (Dhenkanal)TPS (2x660 MW), PS,LIL, U1-12/18,U2-3/19

1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	LEPP	D/C	765	15	16					MAR-17		
---	----------------------------------------------	------	-----	-----	----	----	--	--	--	--	--------	--	--

Remark:

Lara STPP-I (2x800 MW), CS, Chh, NTPC, U1-3/18(c), U2-6/18

1	Lara STPS - Raigarh (Kotra) line	PGCIL	D/C	400	36	50	50	50	36	APR-17	APR-16	APR-16	Commissioned 04/16.
2	Lara STPS - Champa Pooling Station line (Q)	PGCIL	D/C	400	224	306	306	306	224	APR-17	JUL-17	JUN-17	Ready for commissioning 06/17

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Lata Tapovan (3x57 MW),CS,UK,NTPC- 2021-22

1	Lata Tapovan- Joshimath	PTCUL	D/C	220	24	36	0	0	0			Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW)
2	Joshimath - Kunwari Pass (Pipalkoti)	PTCUL	D/C	220	40	0	0	0				Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW)

Remark: Contract has been terminated on 23.01.2017 as per the stay order of hon'ble Supreme Court for construction of HEP of Lata Tapovan after June 2013 natural disaster in Uttarakhand. Currently work is stalled

Loharinagpala (NTPC),CS,UK,NTPC,Unit-14/15.

1	Loharinagpala-Koteshwar line	PTCUL	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
2	LILO of Loharinagpala - Koteshwar at Pala - Maneri	PTCUL	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.

Remark:

Lower Jurala HEP (6x40MW) SS,TCTL,TSGENCO,U1-10/15(C),U2-9/15(C),U3-1/16 (C),U4-11/15,U5-8/16 (C),U6-9/16(C).

1	Lower Jurala HEP - Upper Jurala	TSTRANS	D/C	220	21	36	36	36	21		MAY-16	AUG-16	Commissioned 05/16. (Late Reported).
2	LILO of Veltoor -Jurala at Lower Jurala HEP	APTRANS	D/C	220	9	17	17	17	9		DEC-13	DEC-13	Commissioned 12/13.

Remark:

Lower Kalnai (2x24MW),J&K, JKSPDC

1	Lower Kalnai - Thathri S/s (existing) line	JKPDD	D/C	132	6								
---	--------------------------------------------	-------	-----	-----	---	--	--	--	--	--	--	--	--

Remark: Project is in initial stage of construction and recently works are stalled. Its commissioning can be assessed after restart of works.

Mahan TPP Ph-1(2x600 MW),PS, MP,ESSAR Power TCL, U1-2/13 (C), U2-9/17

1	Gandhar-Hazira	EPTCL	D/C	400	208	287	287	287	208		MAR-13	MAR-13	Commissioned 3/13.
2	Mahan -Sipat	EPTCL	D/C	400	673	942	942	942	673		SEP-18	SEP-18	Commissioned 09/18.
3	LILO of Viindhyachal -Korba line at Mahan S/S	EPTCL	D/C	400	44	67	67	67	44		MAR-12	MAR-13	Commissioned 3/12. (Interim)
4	Hazira S/S	EPTCL		400/220	1000	100	100	100	100		JUL-15	JUL-15	commissioned in March 2013. Reported in July 2015.

Remark:

Maheshwar HEP (10x40 MW),PS,MP,SMHPCL,U1 to U10 (2020-21)

1	Maheshwar - Pithampur	MPPTCL	D/C	220	115	195	195	195	115		FEB-12	FEB-12	Commissioned 2/12.
2	Maheshwar - Nimrani	MPPTCL	D/C	220	54	90	90	90	54	APR-09	MAY-10	MAY-10	Commissioned 5/10.

Remark:

Maithon RBTPP (2x525 MW),PS,JHA,DVC-JV TATA ,U1-6/11(C),U2-3/12 (C)

1	Maithon (RB) - Ranchi	PGCIL	D/C	400	376	534	534	534	376		DEC-11	DEC-11	Commissioned 12/11.
2	Maithon RB - Maithon (PG)	PGCIL	D/C	400	62	94	94	94	62	APR-10	SEP-10	SEP-10	Commissioned 09/10

Remark:

Legends

TL: Total Location

STC: Stubs Cast

Report generated through

TE: Towers Erected

Thursday 09 July 2020

STG: Stringing Completed

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Malana - II HEP (2x50 MW)PS,HP,EPPL,U1-8/11(C),U2-8/11(C),

1	Malana - II HEP - Chhaur.	EPCL	D/C	132	36	51	51	51	36		SEP-11	SEP-11	Commissioned 9/11.
2	LILO of Allain Duhangan-Nalagarh at Chhaur	EPCL	D/C	220	2	4	4	4	2	SEP-09	SEP-11	SEP-11	Commissioned 9/11.
3	Chhaur	EPCL		230/132	170		0	0	0		SEP-11	SEP-11	Commissioned 9/11

Remark:

Malibrahmini (2x525MW),PS,Orissa, MPL,U1-3/18,U2-3/18

1	Malibrahmani - Angul	MPCL	D/C	400	62	108	100	80	20		JUL-16		
---	----------------------	------	-----	-----	----	-----	-----	----	----	--	--------	--	--

Remark:

Malwa TPP(Shree Singaji), (2x600+2x660), SS,MP,MPPGCL, U1-11/13,U2-10/14,U3-07/18,U411/18

1	Pithampur - Badnawar DCDS (Quad Moose) line	MPPTCL	D/C	400	71	203	203	203	71		FEB-19	FEB-19	Commissioned 02/19.
2	Malwa TPP - Chhegaon	MPPTCL	D/C	400	105	158	158	158	105		FEB-13	FEB-13	Commissioned 02/13
3	Shri Singaji TPS - Pithampur DCDS (QM) line	MPPTCL	D/C	400	281	0	0	0	281		FEB-19	FEB-19	Commissioned 02/19.
4	Chhegaon - Julwania	MPPTCL	D/C	400	225	340	340	340	225		NOV-14	NOV-14	Commissioned 11/14.
5	LILO of both ckts of Nimrani-Julwania at Julwania	MPPTCL	D/C	220	6	9	9	9	5		SEP-13	SEP-13	Commissioned 09/13.
6	Pithampur-Indore	MPPTCL	D/C	400	128	193	193	193	128		MAR-14	MAR-14	Commissioned 03/14.
7	Malwa TPP - Chhegaon	MPPTCL	D/C	220	95	160	160	160	95		MAR-12	MAR-12	Commissioned 3/12
8	Malwa TPP - Pithampur	MPPTCL	D/C	400	272	397	397	397	268		NOV-13	NOV-13	Commissioned 11/13.
9	Julwania S/S	MPPTCL		400/220	630	100	100	100	100		NOV-14	NOV-14	Commissioned 11/14.
10	Chhegaon S/S	MPPTCL		400/220	315	100	100	100	100		DEC-12	DEC-12	Commissioned 12/12.
11	Pithampur S/S	MPPTCL		400/220	630	100	100	100	100		APR-13	APR-13	Commissioned 4/13.

Remark:

Mangaon CAPP(338 MW), PS, MH, PGPL, U1-2/13(C)

1	Mangaon CAPP(Vile)- Bhagad	MSETCL	D/C	220	4	0	0	0					commissioned 03/16
---	----------------------------	--------	-----	-----	---	---	---	---	--	--	--	--	--------------------

Remark:

Marwa TPP (2x500 MW) SS,Chg,CSPGCL U1-3/14 (C), U2 -6/16

1	Marwa - Banari (Start up power)	CSPTCL	D/C	220	28	55	55	55	28		JAN-13	JAN-13	Commissioned 1/13. (Loc 39 to 51 charged on 7.11.12)
2	Marwa - Raipur (Raitha)	CSPTCL	D/C	400	281	379	379	379	281		JUN-13	JUN-13	Commissioned 06/13.
3	LILO of One ckt of Korba (W) - Khedamara at Marwa	CSPTCL	D/C	400	116	161	161	161	116	MAR-13	MAY-15	MAY-15	Commissioned 05/15.

Remark:

Matrishri Usha TPP (Corporate Power) (4x270MW), U1-3/18,U2-3/19,U3,4-uncertain

1	Latehar - Namkum	CPL	D/C	400	216	320	293	274	132		AUG-16		
2	Corporate TPP - Jharkhand Pooling Station	CPL	D/C	400	6	11					AUG-16		

Remark:

Legends

TL: Total Location

STC: Stubs Cast

Report generated through

TE: Towers Erected

Thursday 09 July 2020

STG: Stringing Completed

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Mauda TPS (500 MW),Phase-II (2x660 MW) CS, Maha, NTPC, U1-4/12 (C), U2-3/13(C),U3-7/16,U4-03/17 (C)

1	Mauda - Wardha (2nd Ckt)	PGCIL	S/C	400	124						MAY-12	MAY-12	Commisioned 05/12
2	Mauda - Wardha line (Quad) (Ckt-1)	PGCIL	S/C	400	124	345	345	345	124		MAR-12	MAR-12	Commissioned 3/12.

Remark:

Meja TPP Ph-I (2x660 MW)(UPPCL & NTPC), U1-3/18(C),U2-1/19

1	Rewa Road - Meza line	UPPTCL	D/C	400	68	91	91	91	68		MAR-15	MAR-15	Commissioned 03/15.
2	Meja - Allahabad line	PGCIL	D/C	400	56	81	81	81	56	JUL-15	AUG-16	AUG-16	Ready for Commissioning 08/16.
3	Bara - Meza line	UPPTCL	D/C	400	65	83	83	83	65		MAR-15	MAR-15	Commissioned 03/15.

Remark:

Mettur TPS Stage III (600 MW), SS,TN,U1-10/12(C)

1	LILO of MTPS -Malco at MTPS Stage III	TANTRAN	D/C	230	3	9	9	9	3		FEB-11	FEB-11	MTPS III- Malco energised 2/11 for start up power.
2	MTPS Stage-III - Gobi	TANTRAN	S/C	230	3	8	8	8	3		MAR-12	MAR-12	Commissioned 3/12
3	MTPS St.III - Arasur	TANTRAN	D/C	400	220	325	325	325	220		JAN-13	JAN-13	Commissioned 01/13.

Remark:

Monarchak CCPP (101 MW), CS,Tripura, NEEPCO, GT - 3/15 (C), ST - 1/16(C).

1	Surajmani Nagar - Rabindra nagar	TSECL	D/C	132	3	13	13	13	3		SEP-13	MAR-17	Completed 9/13
2	Monarchak - Surajmani Nagar	TSECL	D/C	132	43	154	145	128	15		AUG-20		RoW issues. TSECL has connected a portion of the said D/C line splitting the existing Rokhia - Udaipur 132 KV S/C line near Melaghar (12.178 Km distance from Monarchak) thereby connecting Monarchak with Rokhia and Udaipur sub-stations. The said arrangement has already been commissioned and is in operation w.e.f January 2015 for evacuation of Monarchak Power.

Remark:

Moti Khavdi (500 MW), PS,Guj,RPL,U1

1	Moti Khavdi TPP - Jam Nagar	RPTL	D/C	400									
---	-----------------------------	------	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

M/s Sembcorp Gayatri Power Ltd. (SGPL) (Formerly NCC Power Project Ltd.) Super-critical TPP (2x660 MW),PS,AP,Nellore, U1-11/16 (C), U2-11/16

1	NCC gen Sw Yd. - Nellore PS line (Q)	PGCIL	D/C	400	66	101	101	101	66	FEB-17	MAR-16	MAR-16	Commissioned 03/16.
---	--------------------------------------	-------	-----	-----	----	-----	-----	-----	----	--------	--------	--------	---------------------

Remark:

Mundra TPP & Mundra UMPP (3x660&5x800),PS,Guj, Adani & TATA, both project commissioned by 03/13(c)

1	Daultabad -Dhanonda	HVPNL	D/C	400	146	219	219	219	146		JAN-13	JAN-13	Commissioned 1/13.
2	Mohindergarh HVDC - Bhiwani	APL	D/C	400	100	139	139	139	100	APR-11	JUL-12	JUL-12	Commissioned. 7/12
3	+/- 500 kV Mundra - Bipole Mohindergarh	APL	BIPOLE	500	1980	2693	2693	2693	1980		MAR-12	MAR-12	Commissioned 3/12

Legends	Report generated through	Thursday 09 July 2020	4.35.07 PM
TL: Total Location	STC: Stubs Cast	TE: Towers Erected	STG: Stringing Completed
			Page 22 of 51

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(Ckm)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4 Mohindergarh HVDC-Mohindergarh HVPNI (Dhanonda)	APL	D/C	400	10	15	15	15	10	APR-11	JUL-12	JUL-12	Commissioned. 7/12
5 Dhanoda (Mohindergarh)	HVPNL		400/220	315	100	100	100	100		APR-12	APR-12	Commissioned 4/12
Remark:												
Mundra TPP Ph.II (2x660 MW) ,PS,GUJ,Adani ,U1-12/10(C),U2-7/11(C)												
1 Mundra (Adani) - Zerda line 1	GETCO	D/C	400	640	997	453	275	0		JUN-19		W I P / Severe RoW problems
2 Mundra (Adani) - Zerda line 2	GETCO	D/C	400	671	956	956	956	671		FEB-16	FEB-16	Commissioned 02/16. (One Circuit is via varsana.)
Remark:												
Mundra UMPP WR system Strengthening												
1 LILO of both ckts of Kawas-Navsari at Navsari.	PGCIL	D/C	220	82	145	145	145	82		JUL-12	JUL-12	Commisisoned 7/12.
2 Wardha - Aurangabad (on 1200 kV)	PGCIL	D/C	1200	696	961	961	961	657	OCT-12	SEP-20		Contract terminated 01 out of 02 packages due to unsatisfactory performance. The new package bifurcated into two part. 1st part awarded in Dec'14 and second part in Feb'15. Pkg D1: Due to thunderstrom and cyclone in Jun'18, about 6 Tower Foundation, 11 tower erection & approx. 9 ckm stringing damaged. 01 Tower Rectification and 2.5km destringiung and stringing is balance in Pkg D1. Pkg D2: Work is held up because of Covid-19 pandemic and country wide Lockdown. Approx. 19.5 km stringing is balance. Police protection is required to carry out balance stringing work due to severe RoW. Police protection could not be arranged due to prior engagement of Police personnel in managing situation emerged from COVID-19. Labourers retained at site till lockdown 3.0 by POWERGRID, now returend to their home state after facilitating their movement through Shrmaik special by government. Resumption of work expected from Jul'20.
3 Gandhar - Navsari	PGCIL	D/C	400	204	288	288	288	204		JUL-12	JUL-12	Commisisoned 7/12
4 LILO of Halvad-Morbi II at Bhachau	GETCO	D/C	220	216	333	333	333	216		MAY-12	MAY-12	Commissioned 5/12.
5 LILO of Halvad-Morbi I at Bhachau	GETCO	D/C	220	217	315	315	315	217		MAY-12	MAY-12	Commissioned 5/12.
6 Navsari - Boisor line (Balance portion)	PGCIL	D/C	400	161	567	567	567	161	OCT-12	DEC-16	DEC-16	Commissioned 12/2016. (Remaining portion was taken as commissioned as Vapi-Navsari line in Mar'13)
7 Shifting of Ankola -Aurangabad (MSETCL) to Aurangabad (PG)	PGCIL	D/C	400	102				102		JAN-14	JAN-14	Commissioned 01/14.
8 Aurangabad (PG)-Aurangabad (MSETCL)	PGCIL	D/C	400	118				118	OCT-12	APR-14	APR-14	Commissioned 04/14.

Legends

TL: Total Location

STC: Stubs Cast

Report generated through

TE: Towers Erected

Thursday 09 July 2020

STG: Stringing Completed

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Mutiara (Melamaruthur) (Coastal Energen) TPP (2x600 MW),PS,CEPL,U1-12/14 (C),U2-1/16(C)

1	Mutiara TPP(Coastal Energen Gen. Switchyard) - Tuticorin Pooling Station (Balance portion)	CEPL	D/C	400	24	32	32	32	24		OCT-16	OCT-16	Commissioned 10/2016
2	LILO of Madurai - Tuticorin at Costal Energen	CEPL	D/C	400	52				52		MAR-12	MAR-12	commissioned 3/12. (Interim arrangement).

Remark:

Muzaffarpur TPP Exp, Kanti-II (2x195MW) CS, Bihar, JV-NTPC U3-03/15 (C), U4-3/17 (C)

1	Kanti - Darbhanga (2nd Ckt)	BSPTCL	S/C	220	68				68		SEP-14	SEP-14	Commissioned 09/14.
2	Kanti - Gopalganj (2nd Ckt.)	BSPTCL	S/C	220	101				101		MAR-16	MAR-16	Commissioned 03/16.

Remark:

Myntdu (Leshka) HEP (3x42 MW),SS,Meg,MeECL, U1&U2-3/13,U3-3/13 (C)

1	Leshka Myntdu - Khliehriat	MeECL	D/C	132	53	85	85	85	53		MAY-10	MAY-10	The Line was initially charged at 33 kV from 22.05.2010 and subsequently at 132 kV on 25.11.2011.
---	----------------------------	-------	-----	-----	----	----	----	----	----	--	--------	--------	---------------------------------------------------------------------------------------------------

Remark:

NABINAGAR -II STPS (3x660), CS, Bihar, NTPC, U1-1/18,U2-6/18,U3-12/18

1	Nabinagar-II - Gaya (Q)	PGCIL	D/C	400	184	245	245	245	184		FEB-18	FEB-18	Ready for Commissioning 02/18.
2	Nabinagar-II - Patna line (Q)	PGCIL	D/C	400	282	392	392	392	282	JUN-19	AUG-19	JUL-19	Commissioned 07/19.
3	Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II -Patna line (Q)	PGCIL		400	0	100	0	0	0	JUN-19	JUN-19		Award placed in Mar'17. Engg. in progress.

Remark: Associated Transmission System for NABINAGAR -II STPS (3 x 660) - PGCIL

Nabi Nagar TPP (4x250 MW), CS,Bihar, NTPC, U1-3/16(C),U2-3/17,U3-12/17,U4-05/18

1	Nabinagar - Sasaram line (Twin lapwing)	PGCIL	D/C	400	164	216	216	216	164		MAY-12	MAY-12	Commissioned 05/12.
---	-----------------------------------------	-------	-----	-----	-----	-----	-----	-----	-----	--	--------	--------	---------------------

Remark:

Nagarjana Sagar TR HEP (2x25 MW),SS,AP,APGENCO,Unit-1&2-01/17(c)

1	Rentachintala - Nagarjuna Sagar Plant	APTRANS	S/C	132	16	34	34	34	16		AUG-14	MAR-17	Commissioned 08/14.
2	Rentachintala - Macherla S/S	APTRANS	S/C	132	17	58	58	58	17		MAR-13	MAR-17	Commissioned 27.03.2013
3	LILO of VTS - Tallapally line at Rentachintala	APTRANS	D/C	220	2	0	0	0	2		NOV-08	NOV-08	Commissioned 11/08
4	Rentachintala S/S	APTRANS		220/132	200	100	100	100	100		NOV-08	NOV-08	Commissioned 11/08

Remark:

Naitwar Mori HEP (2x30 MW),CS,UK,SJVNL,U1&2 -12/21

1	Naitwar Mori HEP - Mori SS	PTCUL	D/C	220	0	0	0	0	0				
2	Mori -Dehradun	PTCUL	D/C	220	200	0	0	0	0				Preliminary route survey done.DPR prepared and tendering activities are yet to be started.

Remark:

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(Ckm)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Namrup CCGT (100 MW),SS, Assam,GT/ST,U1-10/17,U2-11/17

1 Namrup - Mariani AEGCL S/C 220 145 448 448 448 145 DEC-13 JAN-16 JAN-16 Commissioned 01/16.

Remark:

Nasik (5x270 + 5x270) TPS, PS, Maha, India Bulls, ph-II- uncertain

1 Nasik-Bableshwar (1st Ckt) IBPL D/C 400 57 152 152 152 57 MAR-14 MAR-14 Commissioned 03/14.

2 Nasik - Bobleshwar (2nd Ckt) IBPL D/C 400 57 152 152 152 57 AUG-15 AUG-15 Ready for commissioning 08/15.

Remark:

Navapura TPP (TRN) (2x300 MW), Chhattisgarh Pvt. Sector , TRN Energy Pvt. Ltd. U1-08/16 (C)

1 TRN (TPP) - Raigarh PS (Tamnar) TRNE D/C 400 30 30 JAN-16 JAN-16 Commissioned 01/16.

Remark: Unit-1 Commissioned on 14.08.2016.

Navbharat TPP Ph-1 (2x525 MW), PS,Chh, U1&2

1 Navbharat TPP - Angul P.S. (PG) EPTCL D/C 400

Remark:

New Umtru HEP (2x20 MW),SS,Meg,MeECL,U1-4/17(C), U2-6/17(C)

1 New Umtru - Umtru HEP MeECL S/C 132 0 1 1 1 0 MAR-17

1. Date of award of contract is 05.02.2016.
2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line.

2 New Umtru HEP - Norbong (EPIP-II) MeECL D/C 132 1 7 7 7 1 MAR-17

1. Date of award of contract is 05.02.2016.
2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.471.87 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.

Remark:

Neyveli New TPP (2x500MW),CS, Tamil Nadu, NLC,U1-04/18,U2-09/18

Legends	Report generated through	Thursday 09 July 2020	4.35.07 PM
TL: Total Location	STC: Stubs Cast	TE: Towers Erected	STG: Stringing Completed
			Page 25 of 51

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1	New Neyveli TPP - Ariyalur (Villupuram)	PGCIL	D/C	400	156	213	213	213	147	JUL-19	JUL-20	In view of Delay in Readiness of Ariyalur SS (TANTRANSCO), Interim arrangement has been done to connect this line to one ckt of LILO section of Pugalur-Kalivandapattu 400 kV D/C line to evacuate power from NNTPS.
---	-----------------------------------------	-------	-----	-----	-----	-----	-----	-----	-----	--------	--------	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Remark:

Neyveli TPS-II Exp. (2x250MW) CS,TN, NLC, U1-1/12(C),U2-1/15 (C)

1	Neyveli TS-II - Pugalur	NLC	D/C	400	398	576	576	576	398		AUG-09	AUG-09	Commissioned 08/09.
2	Neyveli (Exp-II) - Neyveli TS-II	NLC	2xS/C	400	3	17	17	17	3		AUG-09	AUG-09	Commissioned 08/09

Remark:

Nigri TPP (2x660 MW), PS,MP, JPVL, U1-8/14 (C),U2-2/15 (C)

1	JP Nigri TPP - Satna (PG)	JAL	D/C	400	322				322		FEB-17	FEB-17	Commissioned 08/2014 (Late Reported)
2	LILO of one ckt of Vindhychal - Satna at Nigrie	MPPTCL	D/C	400									

Remark:

Nilanchal TPP,(3x350MW), PS,Orissa, KVK, uncertain

1	LILO of Mendasal - Baripada at Nilanchal TPP	KVK	D/C	400	16	0	0	0	0		JUN-16		Work yet to Start.
---	----------------------------------------------	-----	-----	-----	----	---	---	---	---	--	--------	--	--------------------

Remark:

Nimoo Bazgo (NHPC) (3x15 MW),CS,J & K,NHPC,U1-11/13(C),U2-10/13(C),U3-10/13(C).

1	Leh (C.P.) - Kharu S/S	JKPDD	S/C	66	25	107	107	107	25		SEP-14	MAR-17	Commissioned.
2	Alachi - Khalsi S/S	JKPDD	S/C	66	31	140	140	140	31		JUN-14	MAR-17	Commissioned.
3	Nimoo S/S - Alachi S/S	JKPDD	S/C	66	17	77	77	77	17		SEP-12	SEP-12	Commissioned 09/12.
4	Kharu S/S - Himya S/S	JKPDD	S/C	66	51	242	239	204	36		DEC-16		Slow progress.
5	Nimoo Bazgo HEP - Alachi	JKPDD	S/C	66	4	13	13	13	4		NOV-12	NOV-11	Commissioned 11/12.
6	Leh III (Army base) - Leh	JKPDD	S/C	66	10	53	29	8	2		DEC-16		Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
7	Nimoo S/S- Leh S/S	JKPDD	S/C	66	31	152	152	152	31		MAR-12	MAR-12	Commissioned 03/12.
8	Leh (C.P.) - Leh S/S	JKPDD	S/C	66	7	39	39	39	7		DEC-12	DEC-12	Commissioned 12/12.
9	Khalsi	JKPDD		66/11	60	100	100	100	100		JUL-13		Commissioned
10	Leh	JKPDD		66/11	13	100	100	100	100		DEC-12		Commissioned 12/12.
11	Kharu	JKPDD		66/11	60	100	100	100	100		DEC-13		Commissioned
12	Nimoo S/S	JKPDD		66/11	60	100	100	100	100		JUL-13		Commissioned.
13	Himya	JKPDD		66/11	60	100	30	0	0		JUL-13		
14	Alchi. S/S	JKPDD		66/11	6	100	100	100	100		NOV-12		Commissioned 11/12.

Remark:

North Chennai TPP Stage-III (1x800MW), TN, TANGEDCO, U1-09/20

1	Norht Chennai (PS) - Ariyalur line	TANTRAN	D/C	765	0	0	0	0					
---	------------------------------------	---------	-----	-----	---	---	---	---	--	--	--	--	--

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 NCTPS Stage-III - North Chennai (PS) line	TANTRAN	D/C	765	0	20	12	10	1		MAR-21		PWD clearance in 7 locations, Forest clearance at 2 locations and Railway approval at 2 locations pending.
3 Ariyalur s/s	TANTRAN		765/400	3000	100	85	90	63		DEC-20		Work under progress.
4 North Chennai (PS) S/S	TANTRAN		765/400	3000	0	0	0	0				
Remark:												
North Chennai TPS St.II (2x600 MW),SS,TN,U1-9/13(C),U2-3/13 (C).												
1 LILO of NCTPS- Mosur at NCTPS Stage II (for startup power)	TANTRAN	D/C	230	2	2	2	2	2	DEC-10	NOV-10	NOV-10	Commissioned 11/10.
2 Alamathy -Sunguvarchatram (1st Ckt)	TANTRAN	D/C	400	98	161	161	161	98	JUN-10	JAN-14	JAN-14	Commissioned 01/14.
3 Alamathy -Sunguvarchatram (2nd Ckt)	TANTRAN	D/C	400	100				100		MAR-14	MAR-14	Commissioned 03/14.
4 NCTPS St.II- Alamathy 400 kV S/S	TANTRAN	M/C	400	136	114	114	114	136		JAN-13	JAN-13	Commissioned 01/13.
Remark:												
North Karanpura (3x660MW), NTPC, Adani, U1-2/20,U2-8/20,U3-2/21												
1 LILO of Gaya-Chandwa(existing) at North Karanpura STPP (Interim)	PGCIL	M/C	400	38					DEC-18			
2 North Karanpura - Chandwa (Jharkhand) PS line (NKTL - TBCB)	APL	D/C	400	50	115	65	55		JUN-20	SEP-17		a) Project progress including Statutory proposals affected due to COVID-19. b) Delay in receipt of Forest clearance, around 336 days passed against 200 days and delayed for reasons beyond control of NKTL. CEA support is requested. c) 132 kV Powerline approval from DVC is still awaited. Support from CEA, NTPC & LTTCs is requested.
3 LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)	APL	D/C	400	4	0	0	0		OCT-20			Project progress impacted due to COVID-19.
4 North Karanpura - Gaya line (NKTL - TBCB)	APL	D/C	400	185	285	92	37		SEP-19	SEP-19		a) Project progress including statutory proposals is affected due to COVID-19. b) Forest proposal is yet to be accepted by Nodal officer and around 306 days has passed against 300 days and proposal is delayed for reasons beyond control of NKTL. Support from CEA, NTPC & LTTCs is requested.
5 Dhanbad s/s (NKTL-TBCB)	APL		400/220	1000	0	0	0	0	OCT-20	OCT-20		project progress affected due to COVID-19.
Remark: SPV/BPC - North Karanpura Transco Ltd / REC												
NSL TPP (2x660 MW), PS, Orrisa, NPPL,												
1 NSL TPP - Angul	NSLNPPL	D/C	400	46	0	0	0	0				Project Authority intimated that PGCIL yet to award construction of work.
Remark:												
Obra-C STPP (1x660MW), UP, UPRVUNL , 2021												

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 Obra-C-Jaunpur Line	UPPTCL	D/C	400	400	459	222	80	0		FEB-21		Work in progress.
2 LILO of one Ckt Obra C -Jaunpur at Obra	UPPTCL	D/C	400	30	0	0	0	0		MAR-20		In place of above LILO line, Obra B- Obra C DC line will be constructed.
3 LILO of Anpara D-Unnao line at Obra	UPPTCL	S/C	765	40	28	0	0	0		NOV-20		Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress..
4 ICT at Obra C s/s	UPPTCL		765/400	3000	100	0	0	0		NOV-20		UPRVUNL SCOPE. To be commissioned before MARCH-21.
Remark:												
OPGC TPS-II(2X660)& other projects in Odisha, Ib Valley, U3-8/18,U4-10/18												
1 Jharsuguda (Sundargarh) - Raipur (OGP-IITL - TBCB)	SGL	D/C	765	610	782	782	782	610	AUG-19	JAN-19	DEC-18	Commissioned 12/18.
2 OPGC - Jharsuguda (OGP-IITL - TBCB)	SGL	D/C	400	103	152	152	152	103	JUL-17	AUG-17	AUG-17	Ready for commissioned 08/2017.
Remark: SPV/BPPC - Orissa Generation Phase-II Transmission Ltd. / PFC												
Orissa UMPP (Bedabahal, Orissa), (5x800MW),(Orissa Integrated Power Ltd. (OPIL)												
1 Orrisa UMPP - Jharsuguda Pooling Station	XYZ	D/C	765									
Remark:												
Painampuram TPP (2x660MW),PS,AP,Thermal power tech Development Corp (India) ltd.,U1-2/15 (C),U2-9/15 (C)												
1 Thermal Powertech - Nellore Pooling Station	PGCIL	D/C	400	65	92	92	92	65		AUG-13	AUG-13	Commissioned 08/13.
Remark:												
Pakal Dul HEP (4x250MW), J&K, JKSPDC, U,U2,U3,U4 (2023-24)												
1 LILO of one Ckt. of Kiru HEP - Kishtwar PS at Kwar HEP and Pakal Dul HEP	JKPDD	D/C	400	0	0	0	0	0		DEC-19		Work under planning stage.
2 Kiru HEP - Kishtwar Pooling Station (Triple HLTS Conductor)	JKPDD	D/C	400	0	0	0	0	0		DEC-19		work under planning stage.
3 Establishment of 400 kV switching station at Kishtwar (GIS)	JKPDD		400	0								
Remark:												
Palatana CCGT (2x363.3),P S,Tri,OTPC, Module-1:1/13(c), Module 2 - 11/14 (C)												
1 Azara - Bongaigaon (2nd Ckt)	NETC	D/C	400	159				159		JAN-15	JAN-15	Commissioned 01/15.
2 Azara - Bongaigaon	NETC	D/C	400	201	442	442	442	201	DEC-14	MAR-15	MAR-15	Commissioned 03/15.
3 Palatana -Silchar	NETC	D/C	400	495	680	680	680	495		AUG-12	AUG-12	Commissioned 8/12
4 LILO of Palatana - Bongaigaon at Killing (Byrnihat)	MeECL	D/C	400	9	10	10	10	9		MAR-13	MAR-13	commissioned 3/13
5 Silchar - Byrnihat	NETC	D/C	400	428	590	590	590	428		FEB-13	FEB-13	Commissioned.
6 LILO of Palatana - Bongaigaon at Azara S/S	AEGCL	D/C	400	7	14	14	14	7		JAN-15	JAN-15	Commissioned 01/15.
7 Byrnihat - Azara (2nd Ckt) (Part of Silchar - Azara)	NETC	S/C	400	42				42		JUL-14	JUL-14	Commissioned 07/14.
8 Killing (Byrnihat) (1st Trf.)S/S	MeECL		400/220	315	100	100	100	100		FEB-13	FEB-13	1st transformer commissioned.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
9 Kukumara S/S (2x50)	AEGCL		220/132	100	100	100	100	100		DEC-19	NOV-19	Commissioned 01/15 (Late Reported).
10 Kukumara (Azara) S/S	AEGCL		400/220	630	100	100	100	100	SEP-11	MAY-15	MAY-15	Commissioned 05/15.
Remark:												
Pallivasal HEP (2x30MW),SS,Kerala,KSEB, U1-1 & 2, (12/21)												
1 LILO of Idukki-Udumalpet at Pallivasal HEP	KSEB	D/C	220	1	5	0	0	0		JUN-17		ATS of Pallivasal Extension HEP. Work is yet to start.
Remark:												
Panan HEP (4x75MW), PS, Sikkim, HHEPL, U1-U4-03/24												
1 Panan HEP - Mangan	HHEPL	2xD/C	220									
Remark: Civil works were awarded on 22.02.2014 but project could not be started because of non availability of NWLB clearance.It was concluded that since the matter is subjudice , commissioning can be assessed after clearance from NWLB and approach road to dam site is available.												
Panki TPS Extn. (1x660 MW), UP, URVUNL, U1-09/23												
1 Panki TPS - Panki s/s	UPPTCL	D/C	400	0								
Remark:												
Parbati-II HEP (4x200), (PGCIL & JP) CS, HP, NHPC, U1 - 4 (12/21)												
1 Parbati- II - Koldam line-I	PKTCL	S/C	400	81	173	173	173	81		OCT-14	OCT-14	Commissioned 10/14.
2 Parbati -II- Koldam line -II	PKTCL	S/C	400	76	157	157	157	76		SEP-14	SEP-14	Commissioned 9/14.
Remark:												
Parbati-III HEP (4x130 MW),CS,HP,NHPC,U1-6/14 (C),U2-2/14 (C),U3-3/14 (C),U4-5/14 (C)												
1 LILO of Parbati -II - Koldam at Parbati Pooling Point.	PGCIL	D/C	400	1	5	5	5	1	JAN-10	JUL-13	JUL-13	Commissioned 07/2013.
2 Parbati Pooling Point - Amritsar	PGCIL	D/C	400	501	668	668	668	501		JUL-13	JUL-13	Commissioned 07/2013.
3 LILO of Parbati -II - Parbati Pooling Point at Parbati -III	PGCIL	D/C	400	4	7	7	7	4		JUL-13	JUL-13	Commissioned 07/2013.
Remark:												
Pare HEP (2x55MW)CS,ARP,NEEPCO,U1,2-5/18(c)												
1 LILO of Ranganadi - Itanagar at Pare HEP		D/C	132	5	12	12	12	5		MAR-18		Line work completed. a) RHEP Section: Charged on 06.07.2018. b) Itanagar Section: Charged on 07.07.2018.
2 LILO of Ranganadi - Nirjuli at Pare HEP	PGCIL	D/C	132	3	10	10	10	3		FEB-18		Line work completed. Test charged on 03.03.2018.
Remark:												
Parichha Extn. TPS (2x250 MW),SS,UP,UPRVUNL,U5-5/12(C),U6-3/13 (C)												
1 Parichha - Bhauti	UPPTCL	S/C	220							MAR-10	MAR-10	Commissioned 3/11
2 Paricha - Mainpuri 2nd Ckt.)	UPPTCL	D/C	400	259	402	402	402	259		JAN-14	JAN-14	Commissioned 01/14.
3 Parichha - Banda	UPPTCL	S/C	220	210	606	606	606	210		MAR-12	MAR-12	Commissioned 3/12
4 Parichha - Mainpuri (1st Ckt.)	UPPTCL	D/C	400	259	301	301	301	259	DEC-10	DEC-13	DEC-13	Commissioned 12/13.
5 Orai (New) (ICT-II)	UPPTCL		400/220	315	100	100	100	100		NOV-17	NOV-17	Commissioned 11/2017.
6 Orai S/S (new) (ICT-I)	UPPTCL		400/220	315	100	100	100	100		NOV-16	NOV-16	Commissioned 11/2016
Remark:												

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Parli TPP Expn. (250 MW), SS,Maha,MSPGCL, U8-3/16(C)

1 Parli TPS-Nanded (waghala) MSETCL M/C 220 181 300 300 300 181 APR-11 OCT-12 OCT-12 Commissioned 10/12.

Remark:

Parnai HEP (3x12.5),JKPDC,03/22

1 Parnai HEP - Parnai (JKPDD) JKPDD D/C 132 30

Remark:

Part ATS for RAPP U-7&8 in Rajasthan (TBCB)

1 RAPP - Shujalpur line (RAPPTCL - TBCB) SGL D/C 400 402 521 521 521 402 FEB-16 JUN-16 JUN-16 Ready for Commissioning 06/16. (RTCL).

Remark: SPV/BPC - RAPP Transmission Company Ltd. / PFC

Patratu STPP (3x800 MW), Th, JV of NTPC & JBVNL, U1-05/22, U2-09/22, U3-12/22

1 Chandil New - Chaibasa (PG) line JUSNL D/C 400 0 0 0 0 MAR-22 Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.

2 Patratu New - Kodarma (JUSNL) line JUSNL D/C 400 0 0 0 0 MAR-22 Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.

3 Patratu New - Patratu line JUSNL D/C 400 0 0 0 0 MAR-22 Project is being implemented by JUSNL. Tender is likely to be floated in Jul 20. Length of line is 8ckm.

4 Patratu New - Chandil New line JUSNL D/C 400 0 0 0 0 MAR-22 Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.

Remark:

Petronet LNG (3x395 MW), PS,Guj,PLNGL, U1,U2,U3

1 PLNGL TPP - Vadodra XYZ D/C 400

Remark:

Phata Byung HEP (2x38 MW),PS, UK, Lanco, U1 & U2

1 Rudrapur (Brahmwari) - Ghansali (Srinagar) line PTCUL D/C 220 150 260 260 260 150 JUN-19 JUN-20 JUN-20 Commissioned 07/20.

2 Phata HEP-Baramwari (Rudrpur) LEPP D/C 220 8 20 0 0 0 DEC-16

3 Srinagar S/S PTCUL 400/220 630 100 100 100 100 DEC-12 JUL-16 JUL-16 Commissioned 07/16.

4 Baramwari (GIS) PTCUL 220/132 100 100 0 0 0 Due to uncertainty of Phatabyung HEP of LANCO, Substation planning is in hold.

5 Ghansali (GIS) PTCUL 220/132 60 100 0 0 0 contract terminated with M/S CGL due to non performance.

Remark: All construction activities on project site is on hold since Jul'17 as EPC contractor has been referred to National company law tribunal under IBC 2016. The project is likely to be commissioned within 2 years after the restart of works.

Pipalkoti HEP (Vishnugad Pipalkoti) (THDC) (Kuwari Pass) (4x111 MW),SS,UK,PTCUL,U1-4 (12/22)

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	PTCUL	D/C	400	36	0	0	0		SEP-19	SEP-19		Work has been awarded to Tata and route alignment & survey has been completed. Line is passing through forest land and forest proposal is under process.
2 Pipalkot (THDC)	PTCUL		400/220	630	0	0	0	0				Construction of Substation shall be planned as per Connectivity schedule of Pipalkoti HEP (THDC) in Alaknanda Valley.
Remark:												
Pipavav CAPP(2x351MW),SS,Guj,GSECL,Block-1-2/14 (C), Block-2-3/13 (C).												
1 Otha (Mahuva) - Sagapara (Palitana)	GETCO	D/C	220	96	161	161	161	96		JUN-13	JUN-13	Commissioned 06/13.
2 GPPC (Pipavav)- Dhokadva	GETCO	D/C	220	94	152	152	152	94	MAR-12	JUL-16	JUL-16	Ready for Commissioning 07/16.
3 LILO of Savarkundla - Mahva (otha) at Pipavav (GPPC) (line-1)	GETCO	D/C	220	91	149	149	149	91	AUG-10	MAR-12	MAR-12	Commissioned 3/12
4 LILO of Savarkundla - Mahva (otha) at Pipavav (GPPC) (line-2)	GETCO	D/C	220	81	133	133	133	81	APR-11	AUG-12	AUG-12	Commissioned 8/12
Remark:												
Polavaram HEP (12x80MW),SS,AP,PPA,U1-12												
1 Polavaram-Kamavarapukota (QM)	APTRANS	D/C	400	140	0	0	0		AUG-19	AUG-20		The scope of the work revised due to site constraints. 400kV QMDC Line from 400kV Polavaram SS to 400/22/11 kV Guddigudem SS is proposed in place of earlier approved 400kV Polavaram-K.Kota QMDC Line.Tenders floated with revised scope of work on 28.01.2019.Tenders finalized and LOI placed on 29,04.2019 . Line survey works completed. Works will be taken up after finalization of award of contract of Polavaram Hydro Electric Project by APGENCO.
Remark: Work is in standstill condition as review of present contract is under progress												
Pragati CCGT Ph-III(4X250+2X250MW),SS,DEL,PPCL,GT1-10/10(C),GT2-2/11(C),GT3-6/12,(C)ST1-2/12(C),GT4-5/13(C),ST2-2/14 (C)												
1 Extension of bus and connection with DTL Substation	PPCL		400	630	0	0	0	0				commissioned
Remark:												
Pulichintala HEP (4x30MW),SS,TelanganA,TSGENCO,U1- 9/16 (C), U2-9/16,U 3-9/17,U4-10/17												
1 Pulichintala HEP - Huzurnagar line	TSTRANS	D/C	220	74	132	132	132	74		NOV-16	NOV-16	Commissioned 10/2016 (Late Reported)
2 LILO of Chillakallu S/S - Narketpally line at Huzurnagar S/S	TSTRANS	D/C	220	24	42	42	42	24		JUL-17	JUN-17	Ready for commissioning 06/2017.
3 Huzumagar S/S	TSTRANS		220/132/33	200	100	0	0	0		MAR-17		
Remark:												
RaghunathpurTPS (2x600 MW),CS,WB,DVC,U1-8/14 (C),U2-1/16(C).												
1 LILO of Maithon-Ranchi (PG) at Raghunathpur	DVC	D/C	400	21	33	33	33	21		MAR-11	MAR-11	Commissioned 3/11. (Interim arrangement)

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 Raghunathpur TPS -Ranchi (PG)	DVC	D/C	400	311	439	439	439	311	AUG-10	SEP-17	SEP-17	Commissioned 08/2017(Late Reported).
Remark:												
Raikheda TPP (2x685 MW), PS,Chh, GMR, U1-2/15 (C), U2-3/16 (C),												
1 Raikheda (GMR) - Raipur Pooling Station	GMR	D/C	400	131	181	181	181	131		JUL-15	JUL-15	Commissioned in February 2014. Reported in July 2015.
Remark:												
Rajasthan New Solar and Wind Power Plant												
1 Bikaner -Sikar (PG)	RVPNL	D/C	400	420	445	445	445	420		MAR-18	MAR-18	Commissioned 12/17 (Late Reported).
2 Chatrail-Ramgarh	RVPNL	D/C	220	90	146	146	146	90		AUG-16	AUG-16	Ready for Commissioning 08/16.
3 Ramgarh (Jaisalmer)-Akai (Jaisalmer)	RVPNL	D/C	400	198	278	278	278	198		DEC-17	DEC-17	Ready for Commissioning 12/2017.
4 Aau - Badisid	RVPNL	D/C	220	118	196	196	196	118		APR-16	APR-16	Commissioned 04/16.
5 LILO of one ckt Raj west - Jodhpur at Jodhpur (New)	RVPNL	D/C	400	102	138	138	138	102		APR-16	APR-16	Commissioned 04/16.
6 Barmer-Bhinmal line	RVPNL	D/C	400	288	399	399	399	288		MAY-19	MAY-19	Commissioned 05/19.
7 LILO of Jodhpur -Merta at Pooling station Badla	RVPNL	D/C	400	405	557	557	557	405		DEC-18	NOV-18	Ready for Commissioning 11/18.
8 Aau-Baithwasia	RVPNL	D/C	220	93	155	155	155	93		NOV-14	NOV-14	Commissioned 11/14.
9 Bhadla-Bikaner	RVPNL	D/C	400	379	512	512	512	378		APR-17	APR-17	Commissioned 04/2017
10 Akal -Jodhpur (New)	RVPNL	D/C	400	447	620	620	620	447		AUG-18	AUG-18	Ready for Commissioning 08/18.
11 Bhadla-Kanasar	RVPNL	D/C	220	63	105	105	105	63		JUN-16	JUN-16	Commissioned 06/16.
12 Sirohi-Pindwara line	RVPNL	S/C	220	23	80	80	80	23		FEB-19	FEB-19	Commissioned 02/19.
13 Jaisalmer -2 -Barmer line	RVPNL	D/C	400	234	332	332	332	234		FEB-19	JAN-19	Commissioned 01/19.
14 Ramgarh -Bhadla	RVPNL	D/C	400	320	446	446	445	314	OCT-20	AUG-20		W/O awarded to M/S SEW Hydrabad.
15 LILO of both ckts Ramgarh GTPS -Dechu at Ramgarh	RVPNL	D/C	220	1	1	1	1	1		DEC-16	DEC-16	Ready for commissioning 12/2016.
16 Aau S/S	RVPNL		220/132	160	100	100	100	100		MAY-15	MAY-15	Commissioned 05/15.
17 Kanasar S/S	RVPNL		220/132	160	100	100	100	100		JUN-16	JUN-16	Commissioned 06/16.
18 Jaisalmer -2 S/S	RVPNL		400/220	500	100	100	100	100		FEB-19	FEB-19	Commissioned 02/19.
19 Kuchera S/S	RVPNL		220/132	100	100	100	100	100		DEC-15	DEC-15	Commissioned 12/15.
Remark:												
Rajpura (NABA) TPP, (2x700MW) U1-1/13 (C) ,& U2-7/14 (C)												
1 Rajpura Thermal - Nakodar	PSTCL	D/C	400	279	381	381	381	279		MAY-14	MAY-14	Commissioned 05/14.
2 Rajpura - Dhuri	PSTCL	D/C	400	171	242	242	242	171		MAY-13	MAY-13	Commissioned 05/13.
3 Rajpura Thermal - Rajpura	PSTCL	D/C	400	18	29	29	29	18		MAY-13	MAY-13	Commissioned 05/13.
4 Rajpura (New) (2x500) (ICT-I)	PSTCL		400/220	500	100	100	100	100		JUN-16	JUN-16	Commissioned 06/16.
5 Rajpura (New) (2x500) (ICT-II)	PSTCL		400/220	500	100	100	100	100	DEC-16	MAR-17	MAR-17	Commissioned 03/2017
Remark:												
Ramgarh CCPP Extn.-III, (110+50 MW), SS,Raj, RRVUNL, (GT-3/13(C),ST-5/14 (C)												

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 Chandan - Dechu	RVPNL	D/C	220	202	322	322	322	202		DEC-14	DEC-14	Commissioned 12/14.
2 Ramgarh (GTPP) - Chandan	RVPNL	D/C	220	194	309	309	309	194		NOV-14	NOV-14	Commissioned 11/14.
3 Dechu - Phalodi	RVPNL	D/C	220	71	119	119	119	71		SEP-12	SEP-12	Commissioned 9/12.
Remark:												
RAMMAM-III HEP (3x40 MW), NTPC, WBSTCL (02/22)												
1 Rammam-III - New Jalpaiguri	WBSETCL	D/C	132	180					APR-19			
2 LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam - III HEP	WBSETCL	D/C	132	20					APR-19			
Remark: Discussion going on with WB												
Rampur HEP (6x68.67 MW),CS,HP,SJVNL,U1-2/14 (C),U2-2/14 (C),U3-3/14 (C), U4-6/14(C), U5-3/14 (C), U6 - 12/14(C)												
1 LILO of Patiala - Hissar at Kaithal	PGCIL	D/C	400	66	90	90	90	66	NOV-11	AUG-11	AUG-11	Commissioned 8/11.
2 LILO of Nathpa Jhakri - Nalagarh at Rampur (Loop in portion)	PGCIL	D/C	400	5	12	12	12	5	NOV-11	FEB-14	FEB-14	Commissioned 02/14.
3 LILO of Nathpa Jhakri - Nalagarh at Rampur (2nd Ckt balance)	PGCIL	D/C	400	2				2		OCT-14	OCT-14	Commissioned 10/14.
4 Patiala - Ludhiana	PGCIL	D/C	400	156	217	217	217	156	NOV-11	SEP-11	SEP-11	Commissioned 9/11.
Remark:												
Rangit-II HEP (2x33MW)PS,Sikkim, SHPL,U1&2 (2020-21)												
1 LILO of one ckt of Legship - New Melli at Rangit-II	SHPL	D/C	220									
Remark:												
Rangit-IV HEP (3x40MW),PS,Sikkim,JPCL,U1,2&3												
1 Routing of one circuit of Jorthong - New Melli via Rangit - IV	LEPP	D/C	220							MAR-19		Work in generation project is stopped for since 2013.

Legends

TL: Total Location

STC: Stubs Cast

Report generated through

TE: Towers Erected

Thursday 09 July 2020

STG: Stringing Completed

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

2	Rangit IV - New Melli line	JPCL	D/C	220	7	15				MAR-19		Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.
---	----------------------------	------	-----	-----	---	----	--	--	--	--------	--	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Remark: Work remain suspended since Oct'13 due to fund constraints. Project is likely to be commissioned within 30 months after restart of works

Ratija (1x50 MW) TPS,P.S.,Spectrum Coal & Power Ltd.,Chh, U1-2/13(C)

1	Ratija - Kasiapalli	SCPL	D/C	132	24				24		MAR-17	Commissioned.
---	---------------------	------	-----	-----	----	--	--	--	----	--	--------	---------------

Remark:

Ratle HEP, (4x205+1x30 MW), PS, J&K, GVK, U-I - U-5 (2023-24)

1	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	PGCIL	S/C	400		0	0	0				
2	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	PGCIL	D/C	400								

Remark: Work yet to be award.

Rayalseema (Stage-IV) (600 MW), SS,AP,BHEL,U6-08/17

1	Rayalaseema TPP - Chittoor line	APTRANS	D/C	400	429	321	321	321	429	MAY-15	JUL-17	JUN-17	Ready for commissioning 06/2017.
---	---------------------------------	---------	-----	-----	-----	-----	-----	-----	-----	--------	--------	--------	----------------------------------

Remark:

Reliable TPP (RTPL), (2x660 MW), PS, MP, RTPL,U1-6/16 (Tentative), U2-12/16 (Tentative)

1	Reliable TPP - Vindhyachal Pooling Station	XYZ	D/C	765									
---	--------------------------------------------	-----	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

Rewa TPP, Khandwa (2x800 MW), SS,MP

1	Handia - Ashta(2nd stage)	MPPTCL	D/C	400	180								
2	Nagda - Ujjain line (GEC-I)	MPPTCL	D/C	400	53	152	152	152	82	SEP-20	DEC-20		
3	LILO of Handia - Barwaha at Handia	MPPTCL	D/C	220	40								

Remark:

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Rongnichu HEP (2x48 MW) PS,Sikkim, MBPCL,U1 & U2 (10/20)

1 Rongnichu - Rangpo Pooling Station

MBPC D/C 220

Remark:

Rosa TPP Extn Ph-II (2x300), PS, UP, Reliance, Northern Region, U3-12/11 (C), U4-3/12 (C)

1 Rosa - Shahjehanpur (PG)

RPTL D/C 400 16 16

JUL-15 JUL-15 Commissioned in March 2012. reported in july 2015.(Line Charged by passing Shahjehanpur S/S).

2 LILO of Lucknow - Bareilly at Shahjahanpur

RPTL D/C 400 15 15

MAR-12 MAR-12 Commissioned 3/12

3 Roza - Dohna

UPPTCL D/C 220 216 340 340 340 216

APR-16 AUG-16 Commissioned 04/16. (Late Reported.)

Remark:

Sagardighi TPP (2x300 MW) Phase-II(2x660 MW),SS,WBPDCL U1-12/07(C),U2-7/08(C), U3-12/15(C), U4-12/16

1 Sagardighi TPS - Gokarna line

WBSETCL D/C 400 89 154 153 153 87

DEC-19 APR-20 Work under progress at slow rate due to acute ROW problems. Approval of Railway authority is also pending for execution of balance foundation work.

2 Sagardighi - Parulia (PGCIL)

WBSETCL S/C on D/C 400 255 340 340 340 255

DEC-08 APR-11 APR-11 Commissioned 4/11.

Remark:

Sainj HEP (2x50 MW) on Sainj river,SS,HP,HPPCL,U-08/17

1 LILO of Parbati - II HEP - Parbati-III Pooling station at Sainj

HPPTCL D/C 400 1 1 1 1 1

MAR-18 MAR-18 Commissioned 04/17 (Late Reported).

Remark:

Salaya (Essar Power) (2x600 MW),PS, Guj, Essar Power U1-2/12(C),U2-6/12 (C)

1 Vadinar(Essar)- Amreli (Balance)

GETCO D/C 400 180 533 490 447 235

NOV-09 DEC-18 WIP

2 Essar Gujarat TPS - Bachau (Tripal)

PGCIL D/C 400 446 606 606 606 446

FEB-14 SEP-16 SEP-16 Ready for Commissioning 09/16. (Due to delay in Essar Generation Project & non finalization of gentry 6 ckm work is pending balance 446 ckm has been test charged.

3 Vadinar - Amreli (Part line)

GETCO D/C 400 117 294 294 294 117

JAN-14 JAN-14 Commissioned 01/14.

4 Vadinar (Essar)-Hadala

GETCO D/C 400 226 353 353 353 226

NOV-09 MAY-11 MAY-11 Commissioned 5/11.

Remark:

Salora TPS (M/s Vandana Vidyut) (2x135 MW), U2- uncertain

1 LILO of one ckt Korba-Birsinghpur at Vandana

VVL D/C 400 6 6

JUL-12 JUL-12 Commissioned. 7/12. (Interim)

2 Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station

VVL D/C 400 60 84

MAR-17 Target Commissioning date will be provided after approval/receipt of loan from lenders.

Remark:

Sandila TPP (2x660 MW), PS,UP,TPL,

1 Sandila TPP - ATS not defined

TOR. D/C 400

Remark: Status Not Reported (UP share 1188 MW)

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Santaldih TPP (250 MW),SS,WB,WBPDCL,U6-6/11(C)

1	LILO of Santaldih - Durgapur (I Ckt) at Asansol	WBSETCL	D/C	220	80	152	152	152	80		DEC-07	DEC-07	Commissioned 12/07
2	LILO of STPS - Arambagh at Bishnupur	WBSETCL	D/C	220	4	11	11	11	4		APR-08	APR-08	Commissioned 4/08

Remark:

Sasan UMPP (6x660 MW),PS,MP,Reliance,U1-5/14 (C),U2-12/13 (C),U3-5/13 (C),U4-3/14 (C),U5-8/14 (C),U6-3/15 (C)

1	Satna - Bina line -I	PGCIL	S/C	765	274	738	738	738	274		MAR-12	JAN-12	Line commissioned in Jan'12(charged at 400 KV)
2	Satna - Bina line -II	PGCIL	S/C	765	276	737	737	737	276		JUN-12	JUN-12	Commissioned 6/12
3	Indore - Indore Ckt-II	PGCIL	D/C	400	50	139	139	139	50		JUN-13	JUN-13	2nd Ckt Commissioned 06/13.
4	Indore - Indore (MPPTL)(Partly)	PGCIL	D/C	400	50	139	139	139	98		MAR-12	MAR-12	Commisisoned 03/12
5	Bina - Bina (MPPTCL)	PGCIL	D/C	400	1	6	6	6	1	DEC-12	JAN-13	JAN-13	Commissioned 01/13.
6	Sasaram - Fatehpur line-II	PGCIL	S/C	765	355	954	954	954	355		MAY-13	MAY-13	Commissioned 05/13.
7	Sasan - Satna line -II	PGCIL	S/C	765	242	670	670	670	242		APR-13	APR-13	Commissioned 4/13.
8	LILO of both ckt Vindhyachal - Jabalpur at Sasan	PGCIL	2xD/C	400	13	26	26	26	13		MAR-12	MAR-12	Commissioned 3/12.
9	Fatehpur- Agra line-II	PGCIL	S/C	765	334	896	896	896	334	DEC-12	SEP-13	SEP-13	Commissioned 09/13.
10	Sasan - Satna line -I	PGCIL	S/C	765	241	689	689	689	241	DEC-12	DEC-12	DEC-12	Commissioned 12/12.
11	Bina. S/S	PGCIL		765/400	1000	100	100	100	100		AUG-12	AUG-12	Commissioned 8/12.
12	Satna (2nd ICT)	PGCIL		765/400	1000	100	100	100	100		AUG-12	AUG-12	Commissioned 8/12.
13	Satna (1st ICT)	PGCIL		765/400	1000	100	100	100	100		JUN-12	JUN-12	ICT-I Commissioned 6/12.
14	Indore (1st Trf.)	PGCIL		765/400	1500	100	100	100	100		JUN-13	JUN-13	Commissioned 06/13.
15	Indore (2nd Trf.)	PGCIL		765/400	1500	100	100	100	100		SEP-13	SEP-13	Commissioned 09/13.
16	Bina (ICT-II) S/S	PGCIL		765/400	1000	100	100	100	100		MAR-13	MAR-13	Commissioned 03/13.
17	Gwalior	PGCIL		765/400	3000	100	100	100	100		MAR-13	MAR-13	Commissioned 03/13.

Remark:

Satpura Ext TPS (250 MW),SS, MP,MPPGCL, U10-3/13 (C), U11-12/13(C)

1	Ashta - Indore - II (Jetpura)	MPPTCL	S/C on D/C	220	199	317	317	317	199		FEB-15	FEB-15	Commissioned 02/15.
2	Satpura - Ashta	KPTL	D/C	400	482	651	651	651	482		MAR-15	MAR-15	Commissioned 03/15.
3	Ashta New S/S	MPPTCL		400/220	315	100	100	100	100		SEP-13	SEP-13	Commissioned 09/13.
4	Ashta New (2nd Trf.)	MPPTCL		400/220	315	100	100	100	100		JAN-15	JAN-15	Commissioned 01/15.
5	Ashta (Add.) Trf. S/S	MPPTCL		220/132	160	100	100	100	100		OCT-11	OCT-11	Commissioned 10/11

Remark:

Sawra Kuddu HPPCL (3x37MW), U1,U2,U3 (2019-20)

1	Hatkoti - Gumma	HPPTCL	D/C	220	52	80	80	80	52		AUG-18	AUG-18	Ready for Commissioning 08/18.
2	LILO of both ckt. Jhakri Abdullapur at (Gumma) Pragati Nagar	HPPTCL	D/C	400	3	15	13	13	1	JUN-19	MAR-20		

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(Ckm)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3 Snail (Swara Kudu) -Hatkoti	HPPTCL	D/C	220	28	37	37	37	27	SEP-19	FEB-20		Total Length of Line is 26.8 cKm and Stringing has been completed.
4 Gumma S/S	HPPTCL		400/220	315	100	100	100	100		MAR-20		
5 Hatkoti Switching Station	HPPTCL		220	0	0	0	0	0				
Remark:												
Shahpurkandi Dam(3x33+3x33+1x8), Punjab, Ravi river, PSPCL (06/22)												
1 LILO of 1ckt RSP - Sarna at Shahpur Kandi PH-I and PH-II	PSTCL	D/C	220	18	0	0	0	0				Amount not yet deposited by Punjab State power Corporation Limited
2 Shahpur Kandi PH-I - Shahpur Kandi PH-II	PSTCL	D/C	220	10	0	0	0	0				Amount not yet deposited by Punjab State power Corporation Limited
Remark:												
Shaporji Pallonji,Kodinar,(2x660),PS,Guj, SPEPL. U1-5/15,U2-8/15												
1 SPEL - Pirana (PG)	SPPCL	D/C	400									
2 Shaporji Pallonji TPS - Amreli	SPPCL	D/C	400	107	339	330	292	59				
3 Shaporji Pallonji generating station	GETCO	D/C	400	220	0	0	0	0		DEC-16		Generation not coming
Remark:												
Shirpur TPP (2x150MW), Maharashtra, Shripur power, U1&2-11/17												
1 Shirpur Power Plant - Amalner line	MSETCL	D/C	220	70	0	0	0	70		OCT-17	OCT-17	Commissioned 01/2017 (Late Reported).
Remark:												
Shongtong Karcham HEP (3x150 MW) on Satluj river, U1,U2&U3, (04/24)												
1 Shongtong Karcham HEP - Wangtoo (Quad)	HPPTCL	D/C	400	18	0	0	0					The contract is to be awarded through TBCB route and BPC is yet to place RFQ/RFP.
2 Wangtoo (GIS) S/S	HPPTCL		400/220	630	100	100	100	100	JUN-19	NOV-19	OCT-19	Commissioned 09/19 (Late Reported).
Remark:												
Sikka TPP Extn, (2x250 MW) SS, Gujarat, GSECL, U3 -3/15 (C),U4-9/15 (C)												
1 Sikka - Moti Paneli line	GETCO	D/C	220	157	259	259	259	157		AUG-15	AUG-15	Commissioned 08/15.
2 LILO of Jamnagar - Jetpur line-II at Sikka	GETCO	D/C	220	117	189	189	189	117		MAR-18	MAR-18	Commissioned 03/18.
Remark:												
Simhapuri PH-I,(150 MW),PS,U2-7/12(C)												
1 Simhapuri-Nellore		S/C	400	26				26		MAR-12	MAR-12	Commissioned 3/12
Remark:												
Singareni Collieries Generation Project (2x 600 MW), Telangana,U1-3/16 (C),U2-11/16(C)												
1 Singareni TPS (Jaipur TPP) - Gajwel	TSTRANS	D/C	400	325	459	459	459	325		NOV-15	NOV-15	Commissioned 11/15.
Remark:												
Singhitarai TPP (2x600 MW),PS,Chg,, Athena Chhg Power Ltd.,U1,U2-uncertain												
1 Athena Singhitarai - Raigarh Pooling Station (near Kotra)	ACPLT	D/C	400	50	75	75	75	50		MAY-16	MAY-16	Commissioned 4/16 (Late Reported)

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.07 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Singoli Bhatwari HEP (3x33MW)PS,UK,L&T,U1,2,3 & 4 (03/20)

1	LILO of Baramwari - Srinagar at Singoli Bhatwari	PTCUL	D/C	220	5	0	0	0	0	DEC-19	DEC-19	PPA is to be signed.
---	--------------------------------------------------	-------	-----	-----	---	---	---	---	---	--------	--------	----------------------

Remark:

SJK Powergen TPP (2x660 MW),PS, MP GMR, U1-12/14,U2-6/14

1	SJK TPS - Jabalpur Pooling Station	XYZ	D/C	400	107	339	330	292	59			
---	------------------------------------	-----	-----	-----	-----	-----	-----	-----	----	--	--	--

Remark:

Solapur TPP (2x660 MW),CS, Maha, TPL, U1-4/17(c) & U2-10/18

1	Sholapur STPP - Sholapur line-I	PGCIL	D/C	400	22	35	35	35	22	OCT-15	APR-15	APR-15	Ready for commissioning 04/15.
2	Bay Extn. at 400/220KV Sholapur S/stn.	PGCIL		400	0	100	60	50	20	MAR-17	SEP-17	SEP-17	Award placed in Jun'15. Work under progress.

Remark:

Sorang HEP (2x50 MW),PS,HP,HSPCL,U1 & U2 (03/20)

1	LILO of one ckt Karcham wangto - Abdullapur at Sorang HEP	HSPPL	D/C	400	7	11	11	11	7		OCT-15	OCT-15	Commissioned 10/15.
---	-----------------------------------------------------------	-------	-----	-----	---	----	----	----	---	--	--------	--------	---------------------

Remark:

Srinagar HEP, (4x82.5 MW),PS,UK,AHPC Ltd.,U1-4/15 (C) ,U2-6/15 (C), U3-4/15 (C)U4-6/15 (C)

1	LILO of Muzaffarnagar - Vishnuprayag at Srinagar	UPPTCL	D/C	400	7	20	20	20	7		NOV-14	NOV-14	Commissioned 11/14.
2	Srinagar HEP - Sringar 400 kV S/S.	PTCUL	D/C	400	28	39	39	39	28		JUL-16	JUL-16	Commissioned 07/16.

Remark:

Subansiri Lower (HEP) (8x250 MW) ,CS, ArP, NHPC, U1&2-12/19, U3&4 -06/20

1	Lower Subhansiri - Biswanath Chariyali line -I	PGCIL	D/C	400	335	444	329	228	64	AUG-13	MAR-22		Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Now work for generation expected to start. Tendering for balance work is in progress based on communication received from NHPC that 1st unit will come in May'23.
2	Lower Subhansiri - Biswanath Chariyali line -II	PGCIL	D/C	400	348	465	327	196	35	AUG-13	MAR-22		Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Now work for generation expected to start. Tendering for balance work is in progress based on communication received from NHPC that 1st unit will come in May'23.

Remark: The works of the project is stalled since Dec 2011 due to agitation by various pressure groups of Assam and the balance works are likely to be completed within four years after resumption of works

Suratgarh Super Critical TPS (2x660 MW),SS, Raj,RRVUNL U7-11/17,U8-3/18

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.08 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(Ckm)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 Suratgarh TPS - Babai (Jhunjhunu)	RVPNL	D/C	400	480	676	676	676	469	APR-19	JUN-20		Work order awarded to M/s Aster Chennai. Aviation NOC received. 02 nos. tower at Loc. 34/12 & 35/0 were collapsed on dated 16.04.2019, Work has been stopped by firm wef 02.11.19.
2 Bikaner- Merta	RVPNL	S/C	400	172	465	465	465	172	MAR-14	NOV-15	NOV-15	Commissioned 11/15.
3 Suratgarh TPS- Bikaner	APL	D/C	400	279	351	351	351	279	JUL-18	JUL-18	JUL-18	Commissioned 07/18.
4 GSS Babai S/S	RVPNL		400/220	315	100	100	100	100		MAR-18	MAR-18	Commissioned 03/18.
Remark:												
Suzlon wind farm (100 MW), PS,Kutch, GETCO, U1-5/13												
1 Suzlon wind farm - Bhachau (PG)	XYZ	D/C	220									
Remark:												
S V Power TPP (63 MW),PS,Cha,KVK,U1-12/11(C),												
1 LILO of Korba-Mopaka line at S. V. Power	SVPPL	D/C	132	12				12		NOV-11	NOV-11	Commissioned 11/11.
Remark:												
Swastik TPP, (25 MW), PS,Chg, ACB, U1-12/13												
1 LILO of Korba-Mopka at Swastic TPP	APL	D/C	132					132			MAR-17	Commissioned
Remark:												
System Strengthening												
1 Surajmani Nagar - Agartala 79 Tilla Grid S/S	TSECL	D/C	132	18	71	71	71	18		SEP-13	MAR-17	Completed 9/13
2 Pasighat - Roing line.	PGCIL	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17		Line commissioned in Jun'17.
3 Udaipur - Palatana	TSECL	D/C	132	12	41	41	413	12		AUG-11	AUG-11	Line test charged on 21.08.2011.
4 LILO of Kaithalguri - Misa line at Mariani (New) (Charged at 220KV)	PGCIL	D/C	400	1	4	4	4	1		MAR-13	MAR-13	Commissioned 03/13.
5 Mokokchung (PG) - Mokokchung (Nagaland) line	PGCIL	D/C	132	2	11	11	11	2	DEC-12	JUL-15	MAR-17	Line commissioned in Jul'15.
6 Silchar - Imphal (New) line (to be charged at 132KV)	PGCIL	D/C	400	334	479	479	479	334	DEC-12	MAR-15	MAR-15	Commissioned 03/15.
7 Silchar - Srikona line	PGCIL	D/C	132	2	7	7	7	2		MAR-12	MAR-12	Line commissioned in Mar'12.
8 Mariani (New) - Mokikchung (PG)	PGCIL	D/C	220	97	163	163	163	97	DEC-12	JUN-15	JUN-15	Ready for Commissioning 06/15.
9 LILO of Korattur - Koyambedu at Alamathy (Balance Portion)	TANTRAN	D/C	220	23				23		SEP-15	SEP-15	Commissioned 09/15.
10 Silchar - Badarpur (PG) line.	PGCIL	D/C	132	38	69	69	69	38		APR-12	APR-12	Commissioned 4/12.
11 Roing - Tezu line	PGCIL	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17		Line commissioned in Jun'17.
12 LILO of Zemabawk - W.Phaileng at Sihhmui	PEDMIZO	S/C	132	5	0	0	0	0		DEC-13		Approval from State Govt. obtained
13 Surajmani Nagar - Rokhia	TSECL	D/C	132	20	80	68	56	7		DEC-18		RoW issue

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.08 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(Ckm)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
14 Kamudhi - Kavanoor Ckt-II	TANTRAN	D/C	230	56	229	229	229	56		FEB-19	FEB-19	Commissioned 02/19.
15 Silchar - Purba Kanchan Bari line (charged at 132KV)	PGCIL	D/C	400	254	373	373	373	254	DEC-12	JUL-15	JUL-15	Commissioned 07/15.
16 Surajmani Nagar - Budhujnagar	TSECL	D/C	132	36	63	63	63	36		AUG-12	AUG-12	Commissioned 08/12.
17 LILO of Agia - Sarusajai line at Kukurmara S/S	AEGCL	D/C	220	4	8	8	8	4		SEP-12	SEP-12	Commissioned 9/12.
18 LILO of Loktak - Imphal at Imphal (New) line	PGCIL	D/C	132	1	5	5	5	1	DEC-12	MAR-13	MAR-17	Commissioned 03/13.
19 Silchar - Hailakandi (Contingency arrangement)	PGCIL	D/C	132	60	110	110	110	60		NOV-17		Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17.
20 Tezu - Namsai line.	PGCIL	S/C on D/C	132	96	332	332	332	95	DEC-12	JUL-18		Line commissioned in Jul'18.
21 Surajmani nagar-P.K.Bari	TSECL	D/C	400	260	0	0	0	0		MAR-17		Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
22 Baramwari (GIS)-Srinagar S/S	UKPCL	D/C	220	180	228	210	182	72	DEC-19	DEC-19		Baramwari Srinagar 220 kV D/C line and LILO of this line at Singoli Bhatwari HEP are required for transfer of power from Singoli Bhatwari HEP up to Srinagar pooling station. But after the works of Phata Byung (2x38 MW) being severely affected due to flash floods in June, 2013 and all works being stalled since July, 2017 due to Funds constraints with the developer , this Baramwari switching station is not being constructed, therefore currently above line is being constructed from 400kV S/s Srinagar to interconnection point of 99MW Singoli Bhatwari HEP. This line is of 150 Ckm out of which 72 Ckm stringing have been completed. Also out of 220 tower locations, 210 fdns have been completed and 182 towers have been erected
23 Palatana - Surajmaninagar line (Charged at 132 KV)	PGCIL	D/C	400	74	118	118	118	74		JUN-12	JUN-12	Commissioned 6/12
24 Surajmani Nagar - Badarghat	TSECL	D/C	132	6	0	0	0	0		AUG-16		Fund proposed in World Bank.
25 ETPS to Tondiarpet point ATS	TANTRAN	D/C	400	18	5	3	2		SEP-17	MAR-19		Work under progres.
26 Silchar - Melriat (New)	PGCIL	D/C	400	287	451	451	451	287	DEC-12	DEC-18	NOV-18	Commissioned 11/18.
27 LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	PGCIL	D/C	132	30	17	17	17	10	DEC-12	NOV-18		Line commissioned in Nov'18.
28 Surajmani Nagar - Udaipur	TSECL	D/C	132	50	50	0	0	0		JUN-15		Proposed under NEC.
29 Kukurmara - Azara line	AEGCL	S/C on D/C	132	5	29	29	29	6	DEC-11	NOV-19		Court case pending at Loc-19. Stringing of Railway and Highway crossing left to be done.
30 Melriat (New) - Sihmui line	PGCIL	D/C	132	12	20	20	20	12	DEC-12	NOV-18		Line commissioned in Nov'18.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.08 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
31 Killing (Byrnihat)-EPIP-I	MeECL	M/C	132	17	19	19	19	22		MAY-17		1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
32 Namsai S/S	PGCIL		132/33	30	100	100	100	100		JUN-18		Commissioned in Jul'18.
33 Panchgram (Aug.) S/S	AEGCL		132/33	50	100	100	100	100		DEC-11	DEC-11	Commissioned 12/11
34 Yurembam (Aug.) S/S	ED,		132/33	90	100	0	0	0		MAR-13		
35 Wathar (Addl.)	MSETCL		220/33	50	100	100	100	100		MAR-17	MAR-17	Commissioned 03/2017
36 DSTPS ICT-II S/s	DVC		400/220	315	100	100	90	60	APR-20	JUL-20		400KV infrastructure is ready and its 220KV infrastructure is under construction. ICT charged from 400KV side on 23.05.18. Order for balance work placed on 13.02.19 and expected to be completed by 31st July, 2020.
37 Tezu S/S	PGCIL		132/33	30	100	100	100	100		JUN-17		Charged in Jun'17.
38 Roing S/S	PGCIL		132/33	30	100	100	100	100		JUN-17		Commissioned in Jun'17.
39 Surajmaninagar S/S (Upgrdable to 400 kV)	TSECL		132/33	100	100	100	100	100		DEC-12	DEC-12	Commissioned 12/12
Remark:												
Talwandi Sabo TPP (3x660MW),PS,Punjab, Sterlite, U1-6/14 (C),U2-10/15 (C),U3-03/16 (C)												
1 Moga- Nakodar	PSTCL	D/C	400	128	178	178	178	128		APR-14	APR-14	Commissioned 04/14.
2 Talwandi Sabo - Moga	PSTCL	D/C	400	204	287	287	287	204		MAR-13	MAR-13	Commissioned 03/13.
3 Talwandi Sabo - Dhuri	PSTCL	D/C	400	175	250	250	250	175		JAN-13	JAN-13	Commissioned 01/13. (Line energised on 21.8.12 but intimated in Jan 2013)
4 Talwandi Sabo-Mukatsar	PSTCL	D/C	400	201	277	277	277	201		SEP-14	SEP-14	Commissioned 09/14.
5 Nakodar (1st Trf.)	PSTCL		400/220	315	100	100	100	100		APR-14	APR-14	Commissioned 04/14.
6 Mukatsar (2x315)	PSTCL		400/220	630	100	100	100	100	JAN-13	SEP-14	SEP-14	Commissioned 09/14.
Remark:												
Tamnar TPP (4x600 MW),PS,Chatt,JPL, U1-3/14 (C),U2-3/14 (C),U3-1/15 (C),U4-3/15 (C)												
1 Tamnar TPP - Raigarh (Tamnar) Pooling Station	JPL	2xD/C	400	44	67	67	67	44		JAN-15	JAN-15	Commissioned 01/15.
Remark:												
Tanda Extn. (2x660 MW), CS,UP, NTPC,U1-3/19,U2-7/19												
1 Tanda TPS Extn- Basti (Q)	UPPTCL	S/C	400	43	137	135	134	40	OCT-19	JUN-20		Work in progress.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.08 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(Ckm)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 Gonda - Shahjehanpur (PG)	UPPTCL	D/C	400	460	543	296	140	0				The project was being developed under TBCB mode. The parent company M/s Isolux has gone insolvent. Govt of UP is considering various options for quick and amicable resolution for completion of project i.e. Take over of transmission project on commercially viable purchase price or substitution of M/s Isolux as opted by lead lender M/s PFC.
3 Tanda (NTPC) - Tanda (New) line	UPPTCL	D/C	220	42	94	94	94	42		FEB-19	FEB-19	Commissioned 02/19.
4 Tanda TPS Extn - Gonda	SEUPPTC	S/C	400	100	241	97	54	0		OCT-18		"Work is standstill for more than a year due to poor financial health of SEUPPTCL, the transmission service provider, owned by M/s Isolux. The line is a part of TBCB project awarded to M/s Isolux. UPPTCL representative informed that GoUP is considering to take over transmission project and evaluation of completed work is under progress. Bids for valuers have been invited by M/s PFC. Valuation is under progress. Final decision will be taken after valuation."
5 LILO of Azamgarh - Sultanpur at Tanda TPS Extn.	UPPTCL	D/C	400	133	206	206	206	133		MAR-19	MAR-19	Ready for Commissioning 03/19.
6 Gonda	UPPTCL		400/220	630	100	100	100	100				Developed by M/s Isolux under TBCB S/s is complete and energised at 220 kV since 2016
7 Tanda TPS	UPPTCL		400/220	630	100	100	100	100				Both ICTs are energised in Mar-19.
8 Basti GIS	UPPTCL		400/220	1400	100	76	35	21	SEP-20	FEB-21		Work in progress.
Remark:												
Tangnu Romai-I HEP (2x22MW)PS,HP,U1 & U2 (2021-22)												
1 Sunda-Hatkoti	HPPTCL	D/C	220	51	69	65	61	30	SEP-19	MAR-20		Mentioned Line Length is in Km and Stringing 29.8 Km has been done
2 Tangnu Romai-I HEP - 220/132 kV Sunda S/S	HPPTCL	D/C	132	24	38	2	0	0		OCT-20		Line is being constructed by HPPTCL under Green Energy Corridor Scheme. Line awarded.
3 Sunda S/S	HPPTCL		220/132	200	0	0	0	0	DEC-20	DEC-20		Substation is being constructed with funds sourced from ADB.
Remark: Project work stopped due to fund issue.												
Tapovan Vishnugad HEP (4x130MW), CS,UK,NTPC,U1-4 (12/20)												
1 LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	PTCUL	D/C	400	2	0	0	0	0				Approval is pending in Standing Committee, CEA. Construction of Transmission line will be planned after due approval from competent authority.

Legends

TL: Total Location

STC: Stubs Cast

Report generated through

TE: Towers Erected

Thursday 09 July 2020

STG: Stringing Completed

4.35.08 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 Tapovan Vishnugadh - Kunwari Pass (Pipalkoti)	PTCUL	D/C	400	36	52	0	0			SEP-20		Forest proposal has been submitted on 10/06/2018. Forest proposal was discussed in 39th Regional Empowered Committee (REC) meeting held on 20.06.19. REC accorded in principle approval for diversion of 61.479 Ha land subject to submission of clear enumeration of total trees proposed to be felled and lopped separately. Tree counting is under process. Principle approval of forest case is expected by Aug-2019commission schedule of line is Sep-2020.
3 Srinagar(Khandukhal)-Kashipur (Rampura)	PTCUL	D/C	400	304	0	0	0	0		SEP-20		Contract had been awarded to M/s Cobra but due to poor financial condition of company, M/s Cobra had abandoned the project.Fresh tendering in process for the project.
4 Kuwari Pass (Pipalkoti)-Karanprayag -Srinagar (Khandukhal)	PTCUL	D/C	400	184	222	0	0	0		DEC-20		Contract awarded in 03 no. packages in Sep 2017. Forest proposal had been submitted on dated 24.11.2018 for Package-I, on dated 23/10/2018 for Package-II and on dated 23/02/2019 for Package-III. Stage-I clearance of forest case for Package I, II and III is expected by Oct'19, Oct'19 and Nov'19 resp. Construction work of line will be started after approval of stage-I clearance of forest.
Remark:												
Tashiding HEP (2x48.5MW)PS,Sikkim,Shiga Energy,U1-11/17,U2-11/17												
1 Tashiding - Legship	SEPL	D/C	220	17	23	23	23	17		MAR-18	MAR-18	Commissioned 11/17 (Late Reported).
2 Legship - New Malli	SIKKIM	D/C	220	20	35	35	35	20		JUN-18	JUN-18	Commissioned 10/17 (Late Reported).
3 Legship S/S	PGCIL		220/132	100	0	0	0	0				
Remark:												
Teesta-III(6x200 MW),PS,Sikkim,TUL,U1to6- 2/17 (C)												
1 Teesta III - Kishanganj	TUL	D/C	400	427	590	586	581	392		OCT-18		Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 14.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) is energized on 30.06.2018 (i.e. trial operation for 24 hours) and could successfully complete the trial operation on 1st July 2018. 46.1 Kms line from Kishanganj Substation has been successfully energized for antitheft purpose. Re-Stringing works, in last span of 290-291 is under progress and back charging would be extended stretch by stretch on completion of re-stringing. RoW and Forest issues faced in Darjeeling distt.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.08 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 LILO OUT of Teesta-III - Kishanganj at Rangpo	PGCIL	D/C	400	15	35	23	11	2	JUN-20	SEP-20		Award placed in Dec'17. Major portion of line is in forest (40 Ha), Forest stage-I approval received in Jan'19. Working permission received in Mar'19. Slow progress due to delay in tree enumeration & tree felling, head loading on account of hilly terrain, road making to reach the working site & local ROW. Also, work was completely at standstill due to lockdown of the entire country due to Corona Pandemic. The Ministry of Home Affairs on 24.03.20 invoked the National Disaster Management act and declared lockdown of the entire country upto 31.05.20.
3 LILO IN of Both Ckt Teesta-III - Kishanganj at Rangpo	PGCIL	MC+D/C	400	21	36	36	36	21	NOV-13	JUL-16	JUL-16	Commissioned 03/16..(Late Reported).
Remark:												
Teesta LD IV HEP (4x40 MW),CS,WB,NHPC,U1:03/16, U2:03/16(C), U3-7/16 (C),U4-8/16 (C)												
1 Teesta LDP -III - Teesta LDP-IV	WBSETCL	S/C	220	21	94	94	94	21	SEP-08	SEP-18	SEP-18	Ready for Commissioning 09/18.
2 Teesta LDP - IV - New Jalpaiguri (NJP)	WBSETCL	D/C	220	145	250	250	250	145	SEP-08	FEB-16	FEB-16	Commissioned 02/16.
Remark: Unit-4 (40MW) commissioned on 11.08.2016.												
Teesta Low Dam III (4x33 MW),CS,WB,NHPC, U1-1/13(C) ,(C) U2-1/13(C), U3-2/13(C), U4/13(C)												
1 Teesta LD III-New Jalpaiguri	WBSETCL	S/C	220	81	282	282	282	81	DEC-09	JAN-13	JAN-13	Commissioned 01/13.
Remark:												
Teesta-VI HEP (4x125 MW), PS, M/S LANCO Urja, SIKKIM,U1-4 (2021-22)												
1 Teesta VI HEP - Rangpo Pooling Station	LEPP	D/C	220	25								Detail survey completed section 164 approval received. Work yet to started.
Remark:												
Tehri PSS (THDC) (4x250 MW) U1-4 (06/22)												
1 Tehri Gen. - Tehri Pooling Station (Q)	PGCIL	D/C	400	14	38	36	34	12	NOV-17	DEC-20		02 locations under severe ROW. Line linked with Tehri Generation (expected by Dec' 20). Work was completely at standstill due to lockdown of the entire country due to Corona Pandemic. The Ministry of Home Affairs on 24.03.20 invoked the National Disaster Management act and declared lockdown of the entire country. Work restarted with limited labour due to restriction.
2 Tehri Pooling Station - Meerut (Remaining part)	PGCIL	S/C	765	1	8	8	8	1	NOV-17	MAY-20	APR-20	Commissioned 04/20.
3 Tehri PS (GIS) (3 ICTs)	PGCIL		765/400	2400	100	100	100	100	MAR-18	MAY-20	APR-20	Commissioned 04/20.
4 Extn at Meerut substation	PGCIL		765/400	1500	100	100	100	100	MAY-20	JUN-20	JUN-20	Commissioned 07/20.
Remark:												
Telangana STPP (2x800 MW), Telangana, NTPC, U1-01/20, U2-01/20												

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.08 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1	Telangana STPP - Ramadugu	TSTRANS	D/C	400	110	161	161	161	101	DEC-19	JAN-20	works are under progress.
2	Telangana STPP - Narsapur	TSTRANS	D/C	400	360	492	492	492	347	DEC-19	JAN-20	Programmed to charged on March 2020

Remark:

Thamminapatnam (Meenakshi) (2x150, MW),PS, Ph-II (U3-12/17,U4-3/18)

1	Thamminapatnam (Meenakshi) - Nellore		S/C	400	26				26		MAR-12	MAR-12	Commissioned 3/12
2	Meenakshi - Simhapuri		D/C	400	2				2		MAR-12	MAR-12	Commissioned 3/12

Remark:

Thottiyar HEP (1x30+1x10MW)SS,Kerala, KSEB, U1, & U2, (12/20)

1	Lower Periyar-Madakkathara feeder (LPMD)	KSEB	D/C	220	1	0	0	0					
---	------------------------------------------	------	-----	-----	---	---	---	---	--	--	--	--	--

Remark:

Tidong-I HEP (2x50MW)PS,HP,NSL,U1 & U2 (10/21)

1	LILO of Kasang - Bhaba at Tidong-I	NSLNPP	D/C	220	32	57	0	0			DEC-20		St-I FC received, St-II under progress
---	------------------------------------	--------	-----	-----	----	----	---	---	--	--	--------	--	----------------------------------------

Remark:

Tilaiya UMPP

1	LILO of Tilaiya - Balia line at Gaya	PGCIL	D/C	765									
---	--------------------------------------	-------	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

Tiroda TPP (Gondia) PH-I (2x660 MW),PS,MAHA,ADANI,U1-9/12, (C),U2-11/12 ,PH II (3x660 MW) U1-6/13(C), U2- 3/14(C),U3-9/14 (C)

1	Akola- I - Akola-II	APL	D/C	400	61	90	90	90	61		FEB-14	FEB-14	Commissioned 02/14.
2	Aurangabad - III - Aurangabad (PG)	PGCIL	2xS/C	765									
3	Tiroda TPP -Warora (1st ckt)	APL	S/C	400	218	587	587	587	218		MAR-13	MAR-13	Commissioned 3/13.
4	Tiroda - Akola-II	APL	S/C	765	361	1011	1011	1011	361		FEB-14	FEB-14	Commissioned 02/14.
5	Tiroda - Koradi - Akola - Aurangabad line ckt-II	APL	S/C	765	575	1582	1582	1582	575	AUG-12	MAR-15	MAR-15	Commissioned 03/15.
6	Tiroda TPP - Warora (2nd ckt)	APL	D/C	400	218	587	587	587	218		AUG-12	AUG-12	218 Ckm Commissioned 8/12
7	Warora S/S	MSETCL		400/220	500	100	100	100	100	SEP-12	MAR-13	MAR-13	Commissioned 03/13.
8	Akola -II S/S	APL		765/400	1500	100	100	100	100		FEB-14	FEB-14	Commissioned 02/14.
9	Koradi - III S/S	APL		765/400	3000	100	100	100	100		MAR-15	MAR-15	Commissioned 03/15.
10	Tiroda S/S	APL		765/400	1500	100	100	100	100		FEB-14	FEB-14	Commissioned 02/14.
11	Aurangabad - III (Ektuni) S/S (ICT-II)	MSETCL		765/400	1500	100	100	100	100		MAR-16	MAR-16	Commissioned 03/16.

Remark:

Tori TPP (2x600 MW),PS,Jhh, Essar, Uncertain

1	Tori - Jhharkhand Pooling Station	EPTCL	D/C	400									
---	-----------------------------------	-------	-----	-----	--	--	--	--	--	--	--	--	--

Remark: Delay in grant of mega power project status, cancellation of coal block & non-availability tapering/long term coal linkage etc.

Transmission system associated with IPPs of Nagapattinam / Cuddalore Area- Package A (TBCB)

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.08 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1 Salem - Madhugiri (PNMTL-TBCB) PGCIL S/C 765 219 575 575 575 219 DEC-15 FEB-19 JAN-19 Commissioned 01/19.

2 Nagapattinam PS - Salem (PNMTL-TBCB) PGCIL D/C 765 406 543 543 543 406 MAR-15 OCT-16 OCT-16 Commissioned 10/2016.

Remark: SPV/BPC - Powergrid Nagapattinam Transmission Ltd. / PFC

Transmission System Associated with Mauda Stage-II (2x660MW) Gen. Proj. - PGCIL

1 Mauda-II - Betul (Quad) line PGCIL D/C 400 393 551 551 551 393 MAY-16 JUL-17 JUL-17 Commissioned 07/2017.

2 Khandwa - Indore line PGCIL D/C 400 344 479 479 479 344 MAY-16 AUG-16 AUG-16 Ready for Commissioning 08/16.

3 Betul - Khandwa (Quad) line PGCIL D/C 400 338 435 435 435 338 MAY-16 AUG-16 AUG-16 Ready for Commissioning 08/16.

Remark:

Transmission System Associated with Mundra Ultra Mega Power Project - PGCIL

1 Mundra - Limbdi PGCIL D/C 400 244 863 863 863 244 FEB-12 FEB-12 Commissioned 02/12.

2 Bachchau - Ranchodpura PGCIL D/C 400 566 755 755 755 566 SEP-11 SEP-11 Commissioned 9/11.

3 Mundra - Bachchau PGCIL D/C 400 198 285 285 285 198 AUG-11 AUG-11 Commissioned 8/11

4 Mundra -Limbdi (part Line) PGCIL S/C 400 384 192 NOV-11 NOV-11 192 Ckm part line commissioned 11/11.

5 Mundra - Jetpur (Balance portion) PGCIL S/C 400 358 918 918 918 358 DEC-12 DEC-12 Commissioned 12/12.

6 Mundra - Jetpur (Part line) PGCIL S/C 400 314 424 424 424 314 AUG-12 AUG-12 Commissioned 8/12.

7 Wardha PGCIL 765/400 3000 100 100 100 100 FEB-12 FEB-12 Commissioned 02/12.

8 Wardha 3rdTrf PGCIL 765/400 1500 100 100 100 100 MAR-12 MAR-12 commissioned 3/12.

9 Navsari GIS PGCIL 400/220 630 100 100 100 100 JUL-12 JUL-12 Commisisoned 7/12

10 Bachchau S/S PGCIL 400/220 630 100 100 100 100 AUG-11 AUG-11 Commissioned.

Remark:

Transmission System associated with Pallatana gas Based Power Project and Bongaigaon Thermal Power Station (BTPS) - PGCIL

1 Mokokchung (ICT-II) PGCIL 220/132 30 100 100 100 100 AUG-15 AUG-15 Commissioned 08/15.

2 Melriat S/S (Upgradable to 400 kV) PGCIL 132/33 100 100 100 100 100 NOV-18 Completed on 28.11.18.

3 Silchar (New) PGCIL 400/220 400 100 100 100 100 MAR-12 MAR-12 Commissioned 3/12.

4 Imphal S/S PGCIL 132/33 100 100 100 100 100 APR-13 ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.

5 Mokokchung (New) PGCIL 220/132 30 100 100 100 100 DEC-12 JUL-15 JUL-15 Commissioned 07/15.

Remark:

Transmission System for Transfer of Power from Generation Project in SIKKIM to NR/WR Part-A

1 LILO of Gangtok - Melli at Rangpo PGCIL S/C 132 19

Remark:

Transmission System for Transfer of Power from Generation Project in SIKKM to NR/WR Part-B

1 LILO of Gangtok - Rangit at Rangpo PGCIL S/C 132 7 21 21 21 7 NOV-14 NOV-14 MAR-17 Commissioned 11/14.

Remark:

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.08 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(Ckm)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Transmission System for Ultra mega Solar Park in Rewa District, Madhya Pradesh - PGCIL

1 LILO of Vindhyachal - Jabalpur line (Q) (II Ckt.) at Rewa PS PGCIL D/C 400 116 169 169 169 116 FEB-18 FEB-18 Ready for Commissioning 02/18.

Remark:

Transmission System of Phase-I Generation Projects in Orissa-Part-A

1 LILO of Rourkela - Raigarh at Jharsuguda Pooling Stn. Ckt-II PGCIL D/C 400 44 120 120 120 44 MAY-13 MAY-13 Commissioned 05/13.

Remark:

Transmission System strengthening in Western part of WR for IPP Generation Projects in Chhatisgrh - part-D - PGCIL

1 Aurangabad S/S PGCIL 400/220 630 100 100 100 100 JAN-14 JAN-14 Commissioned 01/14.

Remark:

Tuirial HEP (2x30MW),CS,Miz,NEEPCO, U1-8/17(c),U2-11/17(c)

1 Bawktlang (Kolasib) S/S - Sihhmui S/S PEDMIZO D/C 132 47 135 135 135 47 DEC-16 The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed.

2 Tuirial HEP - Bawktlang (Kolasib) S/S PEDMIZO S/C 132 42 85 85 85 42 FEB-17 Line completed on Mar-17.

Remark:

Tuticorin TPP (Ind Barath), (660MW),TN, U1-10/18

1 Ind Barath TPP - Tuticorin (PS) IBPIL D/C 400 200

Remark:

Tuticorin TPS (JV) (2x500 MW), U1-3/14,U2-7/15 (C)

1 Tuticorin JV - Madurai PGCIL D/C 400 304 423 423 423 304 JAN-12 JAN-12 Commissioned 01/12.

Remark:

Uchpinda TPP, (4x360MW), PS,Chg, RKMPPPL, U1-10/15(C),U2-1/16(C),U3-9/17,U4-12/17

1 Uchpinda (RKM Powergen Private Ltd.) - Kotra s/s (Raigarh) line RKMPPPL D/C 400 53 88 88 88 53 OCT-16 OCT-16 Commissioned 10/2016 (41.42 CKm on D/C & 11 CKm on M/C)

2 LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement) RKMPPPL D/C 400 73 73 73 39 Commissioned (Interim Arrangement). De-LILO activity completed.

Remark:

Udangudi STPP Stage-I (2x660 MW), TN, TANGEDCO, U1-04/22, U2-07/22

1 Udangudi - Samugarengapuram (QM ACSR Conductor) line TANTRAN D/C 400 0 0 0 0

2 Udangudi - Virudhunagar (QM ACSR Conductor) line TANTRAN D/C 400 0 0 0 0

3 Udangudi - Ottapidaram (QM ACSR Conductor) line TANTRAN D/C 400 0 0 0 0

Remark:

Udupi TPP (2x600 MW),PS,KAR,UPCL,U1-7/10(C),U2-4/11(C)

1 Nandikur (UTPS) - Shantigrاما KPTCL D/C 400 358 529 529 529 319 AUG-12 AUG-12 Commissioned 8/12

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.08 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 UTPS-Nandikur - Khemar (partly on Multi-ckt Multi - Voltage towers & partly on D/C towers)	KPTCL	D/C	220	48	919	91	91	48		OCT-09	OCT-09	Commissioned 10/09. (For start up power)
Remark:												
Ugo-Sugen (382.5MW), PS, Guj, Torrent Energy, Module1: 1/13(c)												
1 LILO of Sugan TPS- Pirana at Uno-Sugen GPP	XYZ	D/C	400	1								
Remark:												
Uhi-III BVPCL HEP, (3x33.3MW),SS,HP, HPSEB,U1,2, & 3 (2019-20)												
1 Uhi-III - Hamir Pur (By BVPCL)	HPSEBL	D/C	132	71	0	0	0					completed on Mar-14
Remark:												
Ukai Extn. (2x490 MW),PS,Guj,GSECL, U6-3/13(C),U7-3/13												
1 Kosamba-Chorania line	GETCO	D/C	400	460	641	641	641	460	JUL-11	AUG-14	AUG-14	Commissioned 08/14.
2 Kosamba-Mobha line	GETCO	D/C	220	178	300	300	300	178		MAR-13	MAR-13	Commissioned 03/13.
3 UKai-Kosamba	GETCO	D/C	400	145	215	215	215	145		MAR-13	MAR-13	Commissioned 03/13.
4 LILO of Asoj - Ukai at Kosamba	GETCO	D/C	400	64	96	96	96	64		JAN-12	JAN-12	Commissioned 1/12.
Remark:												
Unchahar TPS (500 MW), PS,UP,NTPC, U6-03/17(C)												
1 Unchahar - Fatehpur line (PUTL-TBCB)	PGCIL	D/C	400	107	145	145	145	107	SEP-16	SEP-16	SEP-16	Ready for Commissioning 09/2016.
Remark:												
Uppur SCTPP, (2x800MW), Tamilnadu, TANGENDCO, U1-3/21,U2-9/21												
1 Virudhnagar - Kayathar	TANTRAN	D/C	400	158	0	0	0		MAR-21			Tender to be floated.
2 Uppur SCTPP - Virudhunagar	TANTRAN	D/C	765	204	0	0	0		MAR-21			Tender to be floated.
3 Virudhnagar - Coimbatore	TANTRAN	D/C	765	498		0	0		MAR-21	MAR-21		Work awarded for all 3 reaches of project and commenced.
4 Virudhnagar - Thappagundu	TANTRAN	D/C	400	160	0	0	0		MAR-21			Tender to be floated.
5 Virudhnagar - Kamuthi	TANTRAN	D/C	400	114	0	0	0		MAR-21			Tender to be floated.
6 Virudhunagar	TANTRAN		765/400	3000	100	0	0	0	MAR-21	JUN-22		Work awarded to M/s.Megha Engineering on 13.02.2020 and work comenced effitive date on 02.06.20
Remark:												
URI-II HEP (4x60 MW), CS,J&K,NHPC,U1-9/13(C),U2-11/13(C),U3-9/13(C),U4-2/14 (C)												
1 URI II -Wagoora	PGCIL	S/C	400	105	288	288	288	105	MAY-11	DEC-11	DEC-11	Commissioned 12/11.
2 URI I - URI II	PGCIL	S/C	400	11	32	32	32	11		AUG-11	AUG-11	Commissioned 08/11.
Remark:												
Utraula IIPP (2x45 MW),PS,UP,BAJAJ,U1-2/12 (C),U2-3/12(C)												
1 Balrampur-Utraula line	BEPL	D/C	132									Existing line.
Remark:												
Utraula TPP, (2x45 MW), PS, UP, Bajaj												

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.08 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1 Dumariaganj- - Utraula UPPTCL S/C 132 114 114 114 40 Line energised on 18.01.2019

Remark:

VallureTPS. (3x500 MW),CS,TN,NTPC,U1-2/12(C), U2-2/13(c), U3-2/14

1 Tiruvelam (PG) - Chittoor PGCIL D/C 400 42 59 59 59 42 MAR-14 MAR-14 Commissioned 03/14.
2 Vallur JV Project-NCTPS St.II TANTRAN D/C 400 7 14 14 14 7 MAR-11 AUG-12 AUG-12 Commissioned 8/12.
3 LILO of Alamathy - Sriperumbdur at Vallure TPS PGCIL D/C on M/C 400 131 129 129 129 131 JUL-10 JUL-11 JUL-11 Commissioned 7/11
4 Vallure TPS - Melakottaiyur line PGCIL D/C 400 71 104 104 104 71 MAR-13 MAR-13 Commissioned 03/13.

Remark:

Vijayawada TPS (Extn. -IV),500 MW,SS,AP,APGENCO, -10/09 (C)

1 Malkaram-Narsapur APTRANS D/C 400 147 209 209 209 147 FEB-13 FEB-13 Commissioned 02/13.
2 Narsapur-Suryapet APTRANS D/C 400 149 199 199 199 149 FEB-13 FEB-13 Commissioned 02/13.
3 LILO of Srisaliam -Nunaa at Vijayawada TPS APTRANS M/C 400 24 22 22 22 24 JUL-09 JUL-09 Commissioned 7/09
4 Vijayawada TPS-Tallapally APTRANS D/C 220 266 411 411 411 266 JAN-11 AUG-11 AUG-11 Commissioned 8/11.
5 Vijayawada TPS-Suryapeta APTRANS D/C 400 226 316 316 316 226 JUN-11 FEB-13 FEB-13 Commissioned 02/13.

Remark:

Vindhyachal-IV ,CS,MP,NTPC, U11-6/12(C) C), U12-3/13(C), U13-08/15 (C) Rihand - III,(1000MW each) Gen. U5- U6-11/13(C)

1 Rihand - Vindhyachal Pooling Station (1st Ckt) PGCIL S/C 765 31 91 91 91 31 NOV-12 JUN-14 JUN-14 Commissioned 06/14.
2 Vindhyachal Pooling Station - Satna line (2 Km D/C Portion) Ckt-I PGCIL D/C+S/C 765 271 586 586 586 271 NOV-11 MAR-15 MAR-15 Commissioned 03/15.
3 Sasan - Vindhyachal Pooling Station line PGCIL S/C 765 12 19 19 19 12 NOV-12 DEC-12 DEC-12 Commissioned 12/12
4 Bassi (PG)- Jaipur (RVPN) 765 KV line (Q) PGCIL D/C 400 97 138 138 138 97 DEC-13 DEC-13 Commissioned 12/13.
5 Vindhyachal Pooling Station - Satna Ckt-II PGCIL S/C 765 271 586 586 586 271 AUG-15 AUG-15 Commissioned 08/15.
6 Rihand - Vindhyachal Pooling Station (2nd Ckt) PGCIL D/C 765 31 91 91 91 31 NOV-12 AUG-15 AUG-15 Ready for Commissioning in 08/15.
7 Satna - Gwalior line (60 Km D/C Portion) Ckt-II PGCIL D/C+S/C 765 300 782 782 782 300 NOV-12 AUG-14 AUG-14 Commissioned 08/14.
8 Sasan - Vindhyachal Pooling station PGCIL D/C 400 12 18 18 18 12 DEC-12 DEC-12 Commissioned 12/12.
9 Satna - Gwalior line (Ckt-I) PGCIL S/C 765 337 901 901 901 337 FEB-14 FEB-14 Commissioned 02/14.
10 Gwalior - Jaipur (Ckt 1) PGCIL S/C 765 305 834 834 834 305 MAR-14 AUG-15 AUG-15 Commissioned 08/15.
11 Vindhyachal-IV - Vindhyachal Pooling Station line (Q) PGCIL D/C 400 58 84 84 84 58 DEC-12 DEC-12 Ready for commissioning 12/12.
12 Vindhyachal Pooling Station (ICT-I) PGCIL 765/400 1500 100 100 100 100 NOV-12 MAR-15 MAR-15 Commissioned 03/15.
13 Vindhyachal Pooling Station (ICT-II) PGCIL 765/400 1500 100 100 100 100 AUG-15 AUG-15 Commissioned 08/15.

Remark:

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.08 PM

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Visa Power TPP (2x600 MW) PS, Chh, VPL, U1 & U2-uncertain

1	Visa Power TPP - Raigarh Pooling Station	VISA	D/C	400	26	37	33	26	0		JUN-15		Work is under Construction.
---	------------------------------------------	------	-----	-----	----	----	----	----	---	--	--------	--	-----------------------------

Remark:

Vizag (Hinduja National Power) (2x520MW),PS,AP,U1-12/15 (C), U2-3/16 (C)

1	Kamavarapukota - Surypet (Chinnakorukondi - Suryapet)	TSTRANS	D/C	400	170	234	234	234	170	SEP-15	OCT-16	OCT-16	Ready for Commissioning 10/2016
2	Vizag (Hinduja) TPP - Kalpaka		D/C	400	15	25	25	25	15		MAY-14		Commissioned 05/14. for startup power.
3	Vizag TPP - Kalpaka	APTRANS	D/C	400	14				14		JUL-15	JUL-15	Commissioned 07/15.
4	Vizag TPP(HNPCL) - Kamavarapukota	APTRANS	D/C	400	486	697	697	697	486	NOV-15	JUL-17	JUN-17	Ready for Commissioning 06/2017. (Earlier the line was of 712 ckm now the length is revised to 485 ckm).
5	Kamavarapukota - Surypet (Kamavarrapukota - Chinnakorukondi)	APTRANS	D/C	400	179	242	242	242	179	SEP-15	OCT-16	OCT-16	Ready for Commissioning 10/2016.
6	Kamavarapukota s/s (ICT-1)	APTRANS		400/220	315	100	100	100	100	MAR-16	FEB-17	FEB-17	Commissioned 02/2017
7	Suryapet S/S	TSTRANS		400/220	630	100	100	100	100	MAR-15	MAR-16	MAR-16	Commissioned 03/16.
8	Kamavarapukota s/s (ICT-2)	APTRANS		400/220	315	100	100	100	100	MAR-16	MAR-17	MAR-17	Commissioned 03/2017
9	Shankarpally	TSTRANS		400/220	500	100	100	100	100		OCT-18	OCT-18	Commissioned 10/18.

Remark:

Vyasi HEP(2x60MW), Yamuna river,UK,UJVNL, (12/20)

1	LILO of Lakhwar- Dehradun at Vyasi	PTCUL	D/C	220	71	110	56	52	0	FEB-21	JUN-20		Foundation Completed : 56 Nos. Tower erection : 52 Nos. Stringing :0.000 Kms
---	------------------------------------	-------	-----	-----	----	-----	----	----	---	--------	--------	--	------------------------------------------------------------------------------

Remark:

Wanakbori TPS(1x800), SS, Guj,GSECL,U8-10/18

1	Wanakbori TPS-Soja	GETCO	D/C	400	212	343	272	271	144	DEC-19	MAR-19		WIP
2	Wanakbori S/y -Wanakbori S/y (existing)	GETCO	D/C	400	2	5	5	5	2		MAR-17	MAR-18	Ready for Commissioning 03/18.
3	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	GETCO	D/C	400	13	24	24	24	13		NOV-19	OCT-19	Commissioned 10/19.
4	Soja-Zerda Line	GETCO	D/C	400	266	447	387	381	203	SEP-19	MAR-19		WIP/Severe RoW issue

Remark:

Welspun Energy Annupur,(2x660 MW), PS,Annupur,MB Power, U1-4/15(C),U2-3/15

1	Welspun Anuppur TPS - Vindhyaachal Pooling Station	XYZ	D/C	400									
---	----------------------------------------------------	-----	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

Yadadri TPS (5x800 MW), Telangana, TSGENCO/BHEL, U1-09/22, U2-10/22, U3-05/23, u4-05/23, U5-09/23

1	Yadadri TPP Switchyard - Dindi s/s	TSTRANS	D/C	400	0								
2	Yadadri TPP switchyard - Damaracherla S/S	TSTRANS	D/C	400	0								
3	Yadadri TPP switchyard - Jangaon S/S	TSTRANS	D/C	400	0								

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

4	LILO of existing 400kV Khammam - Mamidipally TMDC line - Choutuppal S/S	TSTRANS	D/C	400	0							
5	Yadadri TPP Switchyard - Choutuppal S/S	TSTRANS	D/C	400	0							
6	Choutuppal S/S	TSTRANS		400/220/132	1500				JUN-20			
7	Damaracherla S/S	TSTRANS		400/220	1500							

Remark:

Yelahanka CCPP (370MW), KPTL, Kar, U1-06/18

1	Yelahanka(KPTCL)- Yelahanka (PG)	KPTCL	D/C	220	6	0	0	0	12		AUG-18		Commissioned on 14.09.2018.
2	Yelahanka CCPP - Yelahanka (KPTCL)	KPTCL	D/C	220	1	3	3	3	1		MAY-18	MAY-18	Commissioned 12/15 (Late Reported)

Remark:

Yermarus TPS (2 x 800 MW), Karnataka, KPCL, U1-3/16 (C), U2-6/16

1	Bellary (PS) - New Madhugiri (near Tumakur)	KPTCL	D/C	400	450	520	520	520	450	DEC-16	JUL-17	JUN-17	Ready for commissioning 06/2017.
2	Yermarus TPS - Gulbarga	KPTCL	D/C	400							MAR-18		Detailed survey completed. Estimate is being prepared.
3	JSW TPS - Bellary (PS)	JPL	D/C	400	19	39	39	39	19		JUL-17	JUN-17	Ready for commissioning 06/2017.
4	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	KPTCL	D/C	400							MAR-18		Not in planned work for FY 16-17
5	Bellary (TPS) - Bellary (PS)	KPTCL	D/C	400	5	0	0	0			MAR-18		This work is not in planned works.
6	Yermarus TPS - Bellary Pooling Station (BPS)	KPTCL	D/C	400	285	392	392	392	285	AUG-17	MAR-18	MAR-18	Ready for Commissioning 03/18.
7	Bellary (PS) - C.N. Hally	KPTCL	D/C	400		0	0	0			MAR-18		DPR approved. To be tendered
8	Gulbarga S/S	KPTCL		400/220	1000	100	0	0	0	SEP-19			Land is in pcession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.

Remark:

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Report generated through

Thursday 09 July 2020

4.35.08 PM